

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

APPLICATION FOR PERMIT TO DRILL OR REENTER


FORM APPROVED
OMB No. 1004-0137
Expires March 31, 2007


1a. Type of work: <input checked="" type="checkbox"/> DRILL <input type="checkbox"/> REENTER		7. If Unit or CA Agreement, Name and No.
1b. Type of Well: <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input checked="" type="checkbox"/> Single Zone <input type="checkbox"/> Multiple Zone		8. Lease Name and Well No. EAST CHAPITA 44-05
2. Name of Operator EOG RESOURCES, INC.		9. API Well No. 43-047-38138
3a. Address P.O. Box 1815 Vernal Ut 84078	3b. Phone No. (include area code) 435-789-0790	10. Field and Pool, or Exploratory NATURAL BUTTES East Field
4. Location of Well (Report location clearly and in accordance with any State requirements.)* At surface 2175 FSL 2108 FWL (NE/SW) 40.063683 LAT 109.352781 LON At proposed prod. zone SAME 640542 X 40.063730 4435922 Y -109.352081		11. Sec., T. R. M. or Blk. and Survey or Area SECTION 5, T9S, R23E S.L.B&M
14. Distance in miles and direction from nearest town or post office* 43.6 MILES SOUTH OF VERNAL, UTAH		12. County or Parish UINTAH
15. Distance from proposed* location to nearest property or lease line, ft. (Also to nearest drig. unit line, if any) 2108' 465'		13. State UT
16. No. of acres in lease 2451		17. Spacing Unit dedicated to this well 40
18. Distance from proposed location* to nearest well, drilling, completed, applied for, on this lease, ft. 1800'		19. Proposed Depth 9500'
20. BLM/BIA Bond No. on file NM 2308		
21. Elevations (Show whether DF, KDB, RT, GL, etc.) 4870' GL		22. Approximate date work will start*
23. Estimated duration 45 DAYS		

24. Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No.1, must be attached to this form:

- Well plat certified by a registered surveyor.
- A Drilling Plan.
- A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office).
- Bond to cover the operations unless covered by an existing bond on file (see Item 20 above).
- Operator certification
- Such other site specific information and/or plans as may be required by the BLM.

25. Signature 	Name (Printed Typed) Kaylene R. Gardner	Date 05/18/2006
---	---	---------------------------

Approved by (Signature) 	Name (Printed Typed) BRADLEY G. HILL	Date 05-25-06
Title ENVIRONMENTAL MANAGER		

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.
Conditions of approval, if any, are attached.

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

*(Instructions on page 2)

Federal Approval of this
Action is Necessary

RECEIVED

MAY 19 2006

DIV. OF OIL, GAS & MINING


T9S, R23E, S.L.B.&M.

EOG RESOURCES, INC.

Well location, EAST CHAPITA #44-5, located as shown in the NE 1/4 SW 1/4 of Section 5, T9S, R23E, S.L.B.&M. Uintah County, Utah.

BASIS OF ELEVATION

BENCH MARK (20EAM) LOCATED IN THE SE 1/4 OF SECTION 35, T8S, R21E, S.L.B.&M. TAKEN FROM THE OURAY SE QUADRANGLE, UTAH, UINTAH COUNTY, 7.5 MINUTE SERIES (TOPOGRAPHICAL MAP) PUBLISHED BY THE UNITED STATES DEPARTMENT OF THE INTERIOR, GEOLOGICAL SURVEY. SAID ELEVATION IS MARKED AS BEING 4697 FEET.



CERTIFIED

THIS IS TO CERTIFY THAT THE PLANT WAS PREPARED FROM
FIELD NOTES OF ACTUAL SURVEY MADE BY ME OR UNDER MY
SUPERVISION AND THAT THE SAME ARE TRUE AND CORRECT TO THE
BEST OF MY KNOWLEDGE AND BELIEF.

REGISTERED LAND SURVEYOR
REGISTRATION NO. 161319
STATE OF UTAH

UNTAH ENGINEERING & LAND SURVEYING

85 SOUTH 200 EAST - VERNAL, UTAH 84078

(435) 789-1017

SCALE
1" = 1000'

DATE SURVEYED:
04-12-06


DATE DRAWN:
04-19-06

PARTY	B.J.	T.C.	S.L.
-------	------	------	------

REFERENCES	G.L.O. PLAT
------------	-------------

WEATHER	HOT
---------	-----

FILE	EOG RESOURCES, INC.
------	---------------------



BASIS OF BEARINGS

BASIS OF BEARINGS IS A G.P.S. OBSERVATION.

LEGEND:

L = 90° SYMBOL

● = PROPOSED WELL HEAD.

▲ = SECTION CORNERS LOCATED.

(NAD 83)

LATITUDE = 40°03'49.26" (40.063683)

LONGITUDE = 109°21'10.01" (109.352781)

(NAD 27)

LATITUDE = 40°03'49.39" (40.063719)

LONGITUDE = 109°21'07.56" (109.352100)

EIGHT POINT PLAN

EAST CHAPITA 44-05

NE/SW, SEC. 5, T9S, R23E, S.L.B.&M..
UINTAH COUNTY, UTAH

1. & 2. ESTIMATED TOPS & ANTICIPATED OIL, GAS, & WATER ZONES:

FORMATION	DEPTH (KB)
Green River FM	1,934'
Wasatch	4,863'
Chapita Wells	5,498'
Buck Canyon	6,168'
North Horn	6,812'
Island	7,155'
KMV Price River	7,340'
KMV Price River Middle	8,019'
KMV Price River Lower	8,851'
Sego	9,297'

Estimated TD: **9,500' or 200'± below Sego top**

Anticipated BHP: 5,190Psig

1. Fresh Waters may exist in the upper, approximately 1,000 ft ± of the Green River Formation, with top at about 2,000 ft ±.
2. Cement isolation is installed to surface of the well isolating all zones by cement.

3. PRESSURE CONTROL EQUIPMENT:

Production Hole – 5000 Psig
BOP schematic diagrams attached.

4. CASING PROGRAM:

	<u>HOLE SIZE</u>	<u>INTERVAL</u>	<u>SIZE</u>	<u>WEIGHT</u>	<u>GRADE</u>	<u>THREAD</u>	<u>RATING FACTOR</u>		
							<u>COLLAPSE</u>	<u>BURST</u>	<u>TENSILE</u>
Conductor:	17 ½"	0' – 45'	13 ⅜"	48.0#	H-40	STC	770 PSI	1730 PSI	322,000#
Surface	12-1/4"	45' – 2,300'KB±	9-5/8"	36.0#	J-55	STC	2020 PSI	3520 Psi	394,000#
Production:	7-7/8"	2,300'± – TD	4-½"	11.6#	N-80	LTC	6350 PSI	7780 Psi	223,000#

Note: 12-¼" surface hole will be drilled to a total depth of 200'± below the base of the Green River lost circulation zone and cased w/9-5/8" as shown to that depth. Drilled depth may be shallower or deeper than the 2300' shown above depending on the actual depth of the loss zone.
All casing will be new or inspected.

5. Float Equipment:

Surface Hole Procedure (0' - 2300'±)

Guide Shoe

Insert Float Collar (PDC drillable)

Centralizers: 1-5' above shoe, top of jts. #2 and #3 then every 5th joint to surface. (15 total)

EIGHT POINT PLAN
EAST CHAPITA 44-05
NE/SW, SEC. 5, T9S, R23E, S.L.B.&M..
UINTAH COUNTY, UTAH

Float Equipment: (Cont'd)

Production Hole Procedure (2300'± - TD):

Float shoe, 1 joint casing, float collar and balance of casing to surface. 4-½", 11.6#, N-80 or equivalent marker collars or short casing joints to be placed at top of Price River and 400' above top of Wasatch. Centralizers to be placed 5' above shoe on joint #1, top of joint #2, and every 2nd joint to 400' above Wasatch Island top. (30± total). Thread lock float shoe, top and bottom of float collar, and top of 2nd joint.

6. MUD PROGRAM

Surface Hole Procedure (Surface - 2300'±):

Air/air mist or aerated water.

Production Hole Procedure (2300'± - TD): Anticipated mud weight 9.5 – 10.5 ppg depending on actual wellbore conditions encountered while drilling.

2300'± - TD A closed mud system will be utilized. A bentonite gelled water mud system will be used to control viscosity w/PHPA polymer used for supplemental viscosity and clay encapsulation/inhibition. Water loss will be maintained at <15cc's using white starch or PAC. Bactericides will be used as needed. Anticipated pH will range from 9.0-10.0. Mud weight will be adjusted as necessary for well control. Defloculants/thinners will be used as necessary to maintain mud quality. LCM sweeps will be utilized as necessary to control lost circulation and mud loss. CO2 contamination, if encountered, will be treated with lime and gypsum.

7. VARIANCE REQUESTS:

Reference: Onshore Oil and Gas Order No. 2 – Item E: Special Drilling Operations

EOG Resources, Inc. requests a variance to regulations requiring the blooie line to be 100' in length. Due to reduce location excavation, the blooie line will be approximately 75' in length

8. EVALUATION PROGRAM:

Logs: Mud log from base of surface casing to TD.
Cased-hole Logs: Cased-hole logs will be run in lieu of open-hole logs consisting of the following:
Cement Bond / Casing Collar Locator and Pulsed Neutron

EIGHT POINT PLAN
EAST CHAPITA 44-05
NE/SW, SEC. 5, T9S, R23E, S.L.B.&M..
UINTAH COUNTY, UTAH

9. CEMENT PROGRAM:

Surface Hole Procedure (Surface - 2300'±):

Lead: Class "G" cement with 16% Gel, 10 #/sx Gilsonite, 3% Salt, 2% CaCl₂, 3 lb/sx GR3 ¼ #/sx Flocele mixed at 11 ppg, 3.82 ft³/sk. yield, 23 gps water.

Tail: Class "G" cement with 2% CaCl₂, ¼#/sk Flocele mixed at 15.6 ppg, 1.18 ft³/sk., 5.2 gps water.

Top Out: As necessary with Class "G" cement with 2% CaCl₂, ¼#/sk Flocele mixed at 15.6 ppg, 1.18 ft³/sk., 5.2 gps water.

Note: Cement volumes will be calculated to bring lead cement to surface and tail cement to 500' above the casing shoe.

Production Hole Procedure (2300'± - TD)

Lead: 147 sks: 35:65 Poz "G" w/4% D20 (Bentonite), 2% D174 (Extender), 0.2% D65 (Dispersant), 0.2% D46 (Antifoam), 0.75% D112 (Fluid Loss Additive), 0.200% D13 (Retarder), 0.25 pps D29 (cello flakes) mixed at 13.0 ppg, 1.75 ft³/sk., 9.19 gps water.

Tail: 893 sks: 50:50 Poz "G" w/ 2% D20 (Bentonite), 0.1% D46 (Antifoam), 0.075% D13 (Retarder), 0.2% D167 (Fluid Loss Additive), 0.2% D65 (Dispersant), mixed at 14.1 ppg, 1.28 ft³/sk., 5.9gps water.

Note: The above number of sacks is based on gauge-hole calculation.
Lead volume to be calculated to bring cement to 200'± above 9-5/8" casing shoe.
Tail volume to be calculated to bring cement to 400'± above top of Wasatch.
Final Cement volumes will be based upon gauge-hole plus 45% excess.

10. ABNORMAL CONDITIONS:

Surface Hole (Surface - 2300'±):

Lost circulation

Production Hole (2300'± - TD):

Sloughing shales, lost circulation and key seat development are possible in the Wasatch Formation.

EIGHT POINT PLAN
EAST CHAPITA 44-05
NE/SW, SEC. 5, T9S, R23E, S.L.B.&M..
UINTAH COUNTY, UTAH

11. STANDARD REQUIRED EQUIPMENT:

- A. Choke Manifold
- B. Upper and Lower Kelly Cock
- C. Stabbing Valve
- D. Visual Mud Monitoring


12. HAZARDOUS CHEMICALS:

No chemicals subject to reporting under SARA title III in an amount equal to or greater than 10,000 pounds will be used, produced, stored, transported, or disposed of annually in association with the drilling of this well. Furthermore, no extremely hazardous substances, as defined in 40 CFR 355, in threshold planning quantities, will be used, produced, stored, transported, or disposed of in association with the drilling of this well.

(Attachment: BOP Schematic Diagram)


**EOG RESOURCES 11" 5,000 PSI W.P. BOP
CONFIGURATION**

PAGE 1 OF 2



**EOG RESOURCES CHOKE MANIFOLD CONFIGURATION
W/ 5,000 PSI WP VALVES**

PAGE 2 OF



Testing Procedure:

1. BOP will be tested with a professional tester to conform to Onshore Order #2.
2. Blind and Pipe rams will be tested to rated working pressure, 5,000 psi.
3. Annular Preventer will be tested to 50% working pressure, 2,500 psi.
Casing will be tested to 0.22 psi / ft. or 1,500 psi. Not to exceed 70% of burst strength, **whichever is greater.**
4. All lines subject to well pressure will be tested to the same pressure as blind and pipe rams.
5. All BOPE specifications and configurations will meet Onshore Order #2 requirements.



***EAST CHAPITA 44-05
NESW, Section 5, T9S, R23E
Uintah County, Utah***

SURFACE USE PLAN

NOTIFICATION REQUIREMENTS

- Location Construction: Forty-eight (48) hours prior to construction of location and access roads.
- Location Completion: Prior to moving on the drilling rig.
- Spud Notice: At least twenty-four (24) hours prior to spudding the well.
- Casing String and Cementing: Twenty-four (24) hours prior to running casing and cementing all casing strings.
- BOP and related Equipment Tests: Twenty-four (24) hours prior to running casing and tests.
- First Production Notice: Within five (5) business days after new well begins or production resumes after well has been off production for more than ninety (90) days.

For more specific details on notification requirements, please check the Conditions of Approval for Notice to Drill and Surface Use Program.

The well pad is approximately 325 feet long with a 246-foot width, containing 1.84 acres more or less. The well access road is approximately 1056 feet long with a 30-foot right-of-way, disturbing approximately 0.73 acre. New surface disturbance associated with access road and the well pad is estimated to be approximately 2.57 acres. The pipeline is approximately 2285 feet long within Federal Lease U 01304 disturbing approximately 2.09 acres.

1. EXISTING ROADS:

- A. See attached Wellsite Plats showing directional reference stakes on location, and attached TOPO Map "B" showing access to location from existing roads.
- B. The proposed well site is located approximately 43.6 miles south of Vernal, Utah – See attached TOPO Map "A".
- C. Refer to attached Topographic Map "A" showing labeled access route to location.
- D. Existing roads will be maintained and repaired as necessary.

2. PLANNED ACCESS ROAD:

- A. The access road will be approximately 1056' in length w/1-48" x 40' CMP.
- B. The access road has a 30 foot ROW w/18 foot running surface.
- C. Maximum grade of the new access road will be 8 percent.
- D. No turnouts will be required.
- E. Road drainage crossings shall be of the typical dry creek drainage crossing type.
- F. No bridges, or major cuts and fills will be required.
- G. The access road will be dirt surface.
- H. No gates, cattleguards, or fences will be required or encountered.

All travel will be confined to existing access road right-of-way.

New or reconstructed roads will be centerlined – flagged at time of location staking.

The road shall be constructed/upgraded to meet the standards to the anticipated traffic flow and all-weather road requirements. Construction/upgrading shall include ditching, draining, graveling, crowning, and capping the roadbed as necessary to provide a well constructed safe road. Prior to upgrading the road shall be cleared of any snow cover and allowed to dry completely. Traveling off the 30 foot right-of-way will not be allowed. Road drainage crossings shall be of the typical dry creek drainage crossing type. Crossings shall be

designed so they will not cause siltation or accumulation or debris in the drainage crossings nor shall the drainages be blocked by the roadbed. Erosion of drainage ditches by run off water shall be prevented by diverting water off at frequent intervals by means of cutouts. Upgrading shall not be allowed during muddy conditions. Should mud holes develop, they shall be filled in and detours around them avoided.

As operator, EOG Resources, Inc. shall be responsible for all maintenance on cattleguards, or gates associated with this oil and/or gas operation.

The access road and associated drainage structures will be constructed and maintained in accordance with road guidelines contained in the joint BLM/USFS publication: Surface Operating Standards for Oil and Gas Exploration and Development, Third Edition, and/or BLM Manual Section 9113 concerning road construction standards on projects subject to federal jurisdiction. During the drilling and production phase of operations, the road surface and shoulders will be kept in a safe and useable condition and drainage ditches and culverts will be kept clear and free flowing.

3. LOCATION OF EXISTING WELLS WITHIN A ONE-MILE RADIUS:

- A. Abandoned Wells – 0*
- B. Producing Wells – 5*
- C. Shut-in Wells – 0*

(See attached TOPO map "C" for the location of wells within a one-mile radius.)

4. LOCATION OF EXISTING AND/OR PROPOSED PRODUCTION FACILITIES:

A. On Well Pad

1. Production facilities will be set on location if the well is successfully completed for production. Facilities will consist of wellhead valves, combo separator-dehy unit with meter, two (2) 400 BBL vertical tanks and attaching piping.
2. Gas gathering lines – A 4" gathering line will be buried from dehy to the edge of the location.

B. Off Well Pad

1. Proposed location of attendant off pad flowlines shall be flagged prior to archaeological clearance.
2. The length of the new proposed pipeline is 2285' x 40'. The proposed pipeline leaves the eastern edge of the well pad (Lease U-01304) proceeding in a northerly direction for an approximate distance of 2285' tying into proposed pipeline for East Chapita 5-5 located in the NENW of Section 5, T9S, R23E. Pipe will be 4" NOM, 0.156 wall, Grade X42, Zap-Lok, electric weld with a 35 mil X-Tru coating. An offlease right-of-way will not be required.
3. Proposed pipeline will be a 4" OD steel, welded line laid on the surface

4. A silt catchment basin will be constructed 100' north of corner #6.
5. Protective measures and devices for livestock and wildlife will be taken and /or installed where required.

If storage facilities/tank batteries are constructed on this lease, the facility/battery or the well pad shall be surrounded by a containment dike of sufficient capacity to contain, at a minimum, the entire contents of the largest tank within the facility/battery, unless more stringent protective requirements are deemed necessary by the authorized officer.

All permanent (on site for six months or longer) structures constructed or installed (including pumping units) will be painted a flat, non-reflective, earthtone color to match one of the standard environmental colors, as determined by the Rocky Mountain Five State Interagency Committee. All facilities will be painted within 6 months of installation. **All existing facilities will be painted with Carlsbad Canyon.** Facilities required to comply with O.S.H.A. (Occupational Safety and Health Act) will be excluded.

5. LOCATION AND TYPE OF WATER SUPPLY:

- A. Water supply will be from Ouray Municipal Water Plant at Ouray, Utah, and/ or Target Trucking Inc.'s water source in the SW/SW. Sec 35, T9S, R22E Uintah County, Utah (State Water Right # 49-1501. Water will be hauled by a licensed trucking company.
- B. Water will be hauled by a licensed trucking company.
- C. No water well will be drilled on lease.

6. SOURCE OF CONSTRUCTION MATERIALS:

- A. All construction material for this location and access road will be of native borrow and soil accumulated during the construction of the location.
- B. No mineral materials will be required.

7. METHODS OF HANDLING WASTE DISPOSAL:

A. METHODS AND LOCATION

1. Cuttings will be confined in the reserve pit.
2. A portable toilet will be provided for human waste during the drilling and completion of the well. Disposal will be at the Vernal sewage disposal plant.
3. Burning will not be allowed. Trash and other waste material will be contained in a wire mesh cage and disposed of at the Uintah County Landfill.
4. Produced wastewater will be confined to a lined pit or storage tank for a period not to exceed 90 days after initial production. After the 90 day period, the

produced water will be contained in a tank on location and then disposed of at one of the following three locations: Natural Buttes Unit 21-20B SWD, Ace Disposal, or EOG Resources, Inc. drilling operations (Chapita Wells Unit, Natural Buttes Unit & Stagecoach Unit).

5. All chemicals will be disposed of at an authorized disposal site. Drip pans and absorbent pads will be used on the drilling rig to avoid leakage of oil to the pit.
- B. Water from drilling fluids and recovered during testing operations will be disposed of by either evaporating in the reserve pit or by removed and disposed of at an authorized disposal site. Introduction of well bore hydrocarbons to the reserve pit will be avoided by flaring them off in the flare pit at the time of recovery.

The reserve pit will be constructed so as not to leak, break, or allow discharge.

A plastic nylon reinforced liner will be used. It will be a minimum of 12 mil thickness with sufficient bedding (i.e. weed free straw, or hay; felt; or soil) to cover any rocks. The liner will overlap the pit walls and be covered with dirt and/or rocks to hold it in place. No trash, scrap pipe, etc., that could puncture the liner will be disposed of in the pit. More stringent protective requirements may be deemed necessary by the A.O.

EOG Resources, Inc. maintains a file, per 29 CFR 1910.1200 (g) containing current Material Safety Data Sheets (MSDS) for all chemicals, compounds, and/or substances which are used during the course of construction, drilling, completion, and production operations for this project. Hazardous materials (substances) which may be found at the site may include drilling mud and cementing products which are primarily inhalation hazards, fuels (flammable and/or combustible), materials that may be necessary for well completion/ stimulation activities such as flammable or combustible substances and acids/gels (corrosives). The opportunity for Superfund Amendments and Reauthorization Act (SARA) listed Extremely Hazardous Substances (EHS) at the site is generally limited to proprietary treating chemicals. All hazardous and EHS and commercial preparations will be handled in an appropriate manner to minimize the potential for leaks or spills to the environment.

8. ANCILLARY FACILITIES:

None anticipated.

9. WELL SITE LAYOUT:

- A. Refer to attached well site plat for related topography cuts and fills and cross sections.
- B. Refer to attached well site plat for rig layout and soil material stockpile location as approved on On-site.
- C. Refer to attached well site plat for rig orientation, parking areas, and access road.

The reserve pit will be located on the northwest corner of the location. The flare pit will be located downwind of the prevailing wind direction on the north side of the location, a minimum of 100 feet from the well head and 30 feet from the reserve pit fence.

The stockpiled pit topsoil will be stored separate from the location topsoil east of Corner #5. The stockpiled location topsoil will be stored between Corners #6 and #8. Upon completion of construction, the stockpiled topsoil from the location will be broadcast seeded with the approved seed mixture from this location and then walked down with a Caterpillar tractor.

Access to the well pad will be from the west.

FENCING REQUIREMENTS:

All pits will be fenced according to the following minimum standards:

- A. Thirty-nine inch net wire shall be used with at least one strand of barbed wire on top of the net wire. (Barbed wire is not necessary if pipe or some type of reinforcement rod is attached to the top of the entire fence.)
- B. The net wire shall be no more than 2 inches above the ground. The barbed wire strand shall be 3 inches above the net wire. Total height of the fence shall be at least 42 inches.
- C. Corner posts shall be cemented and/or braced in such a manner as to keep the fence tight at all times.
- D. Standard steel, wood, or pipe posts shall be used between the corner braces. Maximum distances between any two posts shall be no greater than 16 feet.
- E. All wire shall be stretched by using a stretching device before it is attached to the corner posts.

The reserve pit fencing will be on the three sides during drilling operations and on the fourth side when the rig moves off location. Pits will be fenced and maintained until clean-up.

Each existing fence to be crossed by the access road shall be braced and tied off before cutting so as to prevent slacking of the wire. The opening shall be closed temporarily as necessary during construction to prevent the escape of livestock, and, upon completion of construction, the fence shall be repaired to BLM or SMA specifications. A cattleguard with an adjacent 16 foot gate shall be installed in any fence where a road is regularly traveled. If the well is a producer, the cattleguards (shall/shall not) be permanently counted on concrete bases. Prior to crossing any fence located on Federal land, or any fence between Federal land and private land, the operator will contact the BLM, who will in turn contact the grazing permittee or owner of said fence and offer him/her the opportunity to be present when the fence is cut in order to satisfy himself/herself that the fence is adequately braced and tied off.

10. PLANS FOR RECLAMATION OF THE SURFACE:

A. Producing Location

Immediately upon well completion, the location and surrounding area will be cleared of all unused tubing, equipment, debris, materials, trash, and junk not required for production.

Immediately upon well completion, any hydrocarbons on the pit shall be removed in accordance with CFR 3162.7-1.

If a plastic nylon reinforced liner is used, it shall be torn and perforated before backfilling of the reserve pit.

The reserve pit and that portion of the location not needed for production facilities/operations will be recontoured to the approximate natural contours. The stockpiled pit topsoil will then be spread over the pit area and broadcast seeded with the prescribed seed mixture for this location. The seeded area will then be walked down with a cat.

Seed Mixture	Drilled Rate (lbs./acre PLS*)
HY Crested Wheatgrass	9.0
Kochia Prostrata	3.0

*Pure live seed (PLS) formula: percent of purity of seed mixture times percent germination of seed mixture equals portion of seed mixture that is PLS.

B. Dry Hole/Abandoned Location

At such time as the well is plugged and abandoned, the operator will submit a subsequent report of abandonment and the BLM will attach the appropriated surface rehabilitation conditions of approval.

Seed Mixture	Drilled Rate (lbs./acre PLS*)
Gardner Saltbush	3.0
Shadscale	3.0
Hy Crested Wheatgrass	3.0

*Pure live seed (PLS) formula: percent of purity of seed mixture times percent germination of seed mixture equals portion of seed mixture that is PLS.

11. SURFACE OWNERSHIP:

Surface ownership of the proposed well site, access road, and pipeline route is as follows:

Bureau of Land Management

12. OTHER INFORMATION:

A. EOG Resources, Inc. will inform all persons in the area who are associated with this project that they are subject to prosecution for knowingly disturbing historic or archaeological sites, or for collecting artifacts. If historic or archaeological materials are uncovered during construction, the operator will immediately stop work that might further disturb such materials, and contact the Authorized Officer. Within five working days the Authorized Officer will inform the operator as to:

- Whether the materials appear eligible for the National Register of Historic Places;
- The mitigation measures the operator will likely have to undertake before the site can be used.
- A time frame for the Authorized Officer to complete an expedited review under 36 CFR 800.11 to confirm, through the State Historic Preservation Officer, that the findings of the Authorized Officer are correct and that mitigation is appropriate.

If the operator wished, at any time, to relocate activities to avoid the expense of mitigation and/or the delays associated with this process, the Authorized Officer will assume responsibility for whatever recordation and stabilization of the exposed materials that may be required. Otherwise, the operator will be responsible for mitigation costs. The Authorized Officer will provide technical and procedural guidelines for the conduct of mitigation. Upon verification from the Authorized Officer that required mitigation has been completed, the operator will then be allowed to resume construction.

- B. As operator, EOG Resources, Inc. will control noxious weeds along Right-of-Ways for roads, pipelines, well sites, or other applicable facilities. A list of noxious weeds will be obtained from the BLM administered land, a Pesticide Use proposal shall be submitted, and given approval, prior to the application or herbicides or other pesticides or possible hazardous chemicals.
- C. The drilling rig and ancillary equipment will be removed from the location prior to commencement of completion operations. Completion operations will be conducted utilizing a completion/workover rig.
- D. Drilling rigs and/or equipment used during drilling operations on this well site will not be stacked or stored on BLM lands after the conclusion of drilling operations or at any other time without BLM authorization. However, if BLM authorization is obtained, it is only a temporary measure to allow time to make arrangements for permanent storage

on commercial facilities. (The BLM does not seek to compete with private industry. There are commercial facilities available for stacking and storing drilling rigs.)

All lease and/or unit operations will be conducted in such a manner that full compliance is made with all applicable laws, regulations, Onshore Oil and Gas Orders, the approved Plan of Operations, and any applicable Notice of Lessees. The operator is fully responsible for the actions of its subcontractors. A complete copy of the approved "Application for Permit to Drill" and "Right-of-Way grant", if applicable, will be furnished to the field representative(s) to ensure compliance and shall be on location during all construction and drilling operations.

Construction activity will not be conducted using frozen or saturated soils material or during periods when watershed damage is likely to occur.

If the existing access road, proposed access road, and proposed pad are dry during construction, drilling, and completion activities, water will be applied to help facilitate compaction during construction and to minimize soil loss as a result of wind erosion.

A cultural resources and paleontology survey will be conducted and submitted by Montgomery Archaeological Consultants.

Additional stipulations

No construction or drilling activities shall be conducted May 15th through June 20th due to Antelope stipulations.

LESSEE OR OPERATOR'S REPRESENTATIVE AND CERTIFICATION:

PERMITTING AGENT

Kaylene R. Gardner
EOG Resources, Inc.
P.O. Box 1815
Vernal, Ut 84078
(435) 781-9111

DRILLING OPERATIONS


Donald Presenkowski
EOG Resources, Inc.
P.O. Box 250
Big Piney, WY 83113
307-276-4865

I hereby certify that I, or persons under my direct supervision, have inspected the proposed drill site and access route; that I am familiar with the conditions which currently exist; that the statements made in this plan are, to the best of my knowledge, true and correct; and that the work associated with the operations proposed herein will be performed by EOG Resources, Inc. and its contractors and subcontractors in conformity with this plan and the terms and conditions under which it is approved. This statement is subject to the provisions of 18 U.S.C. 1001 for the filing of a false statement.

Please be advised that EOG Resources, Inc. is considered to be the operator of the East Chapita 44-05 Well, located in the NE/SW, of Section 5, T9S, R23E, Uintah County, Utah; Federal land and minerals; and is responsible under the terms and conditions of the lease for the operations conducted upon the leased lands. Bond Coverage is under Bond # NM 2308.

May 18, 2006

Date


Kaylene R. Gardner Regulatory Assistant

EOG RESOURCES, INC.
EAST CHAPITA #44-5
LOCATED IN UINTAH COUNTY, UTAH
SECTION 5, T9S, R23E, S.L.B.&M.



PHOTO: VIEW FROM CORNER #5 TO LOCATION STAKE

CAMERA ANGLE: SOUTHWESTERLY




PHOTO: VIEW FROM BEGINNING OF PROPOSED ACCESS

CAMERA ANGLE: WESTERLY



- Since 1964 -



Uintah Engineering & Land Surveying
85 South 200 East Vernal, Utah 84078
435-789-1017 uels@uelsinc.com

LOCATION PHOTOS

04 **20** **06**
MONTH DAY YEAR

PHOTO

TAKEN BY: B.J.


DRAWN BY: B.C.

REVISED: 00-00-00

EOG RESOURCES, INC.

LOCATION LAYOUT FOR


EAST CHAPITA #44-5
SECTION 5, T9S, R23E, S.L.B.&M.
2175' FSL 2108' FWL



SCALE: 1" = 50'
DATE: 04-19-06
Drawn By: S.L.

NOTE:

Flare Pit is to be located a min. of 100' from the Well Head.



NOTES:

Elev. Ungraded Ground At Loc. Stake = 4872.0'

FINISHED GRADE ELEV. AT LOC. STAKE = 4870.4'

FIGURE #1


UINTAH ENGINEERING & LAND SURVEYING
85 So. 200 East * Vernal, Utah 84078 * (435) 789-1017

EOG RESOURCES, INC.

FIGURE #2


TYPICAL CROSS SECTIONS FOR

EAST CHAPITA #44-5
SECTION 4, T9S, R23E, S.L.B.&M.
2175' FSL 2108' FWL



1" = 20'
X-Section
Scale
1" = 50'

DATE: 04-19-06
Drawn By: S.L.



NOTE:

Topsoil should not be
Stripped Below Finished
Grade on Substructure Area.

* NOTE:

FILL QUANTITY INCLUDES
5% FOR COMPACTION


APPROXIMATE YARDAGES

CUT
(6") Topsoil Stripping = 1,540 Cu. Yds.
Remaining Location = 4,650 Cu. Yds.

TOTAL CUT = 6,190 CU.YDS.
FILL = 2,990 CU.YDS.

EXCESS MATERIAL = 3,200 Cu. Yds.
Topsoil & Pit Backfill = 3,200 Cu. Yds.
(1/2 Pit Vol.)
EXCESS UNBALANCE = 0 Cu. Yds.
(After Interim Rehabilitation)

UINTAH ENGINEERING & LAND SURVEYING
85 So. 200 East * Vernal, Utah 84078 * (435) 789-1017



LEGEND:

○ PROPOSED LOCATION

N

EOG RESOURCES, INC.

EAST CHAPITA #44-5

SECTION 5, T9S, R23E, S.L.B.&M.

2175' FSL 2108' FWL




Utah Engineering & Land Surveying
85 South 200 East Vernal, Utah 84078
(435) 789-1017 * FAX (435) 789-1813

TOPOGRAPHIC
MAP

04 20 06
MONTH DAY YEAR

SCALE: 1:100,000 DRAWN BY: B.C. REVISED: 00-00-00





LEGEND:

— EXISTING ROAD
 - - - PROPOSED ACCESS ROAD

EOG RESOURCES, INC.

EAST CHAPITA #44-5
 SECTION 5, T9S, R23E, S.L.B.&M.
 2175' FSL 2108' FWL



Utah Engineering & Land Surveying
 85 South 200 East Vernal, Utah 84078
 (435) 789-1017 * FAX (435) 789-1813




TOPOGRAPHIC
 MAP

04 20 06
 MONTH DAY YEAR

SCALE: 1" = 2000' DRAWN BY: B.C. REVISED: 00-00-00

B
 TOPO



**PROPOSED LOCATION:
EAST CHAPITA #44-5**

LEGEND:

- | | |
|-------------------|-------------------------|
| ⊗ DISPOSAL WELLS | ⊗ WATER WELLS |
| ● PRODUCING WELLS | ● ABANDONED WELLS |
| ● SHUT IN WELLS | ● TEMPORARILY ABANDONED |



EOG RESOURCES, INC.

**EAST CHAPITA #44-5
SECTION 5, T9S, R23E, S.L.B.&M.
2175' FSL 2108' FWL**




Uintah Engineering & Land Surveying
85 South 200 East Vernal, Utah 84078
(435) 789-1017 * FAX (435) 789-1813

**TOPOGRAPHIC
MAP**

04 20 06
MONTH DAY YEAR

SCALE: 1" = 2000' DRAWN BY: B.C. REVISED: 00-00-00





APPROXIMATE TOTAL PIPELINE DISTANCE = 2,285' +/-

LEGEND:

- PROPOSED ACCESS ROAD
- EXISTING PIPELINE
- PROPOSED PIPELINE
- PROPOSED PIPELINE (SERVICING OTHER WELLS)



EOG RESOURCES, INC.

EAST CHAPITA #44-5
SECTION 5, T9S, R23E, S.L.B.&M.
2175' FSL 2108' FWL



Uintah Engineering & Land Surveying
85 South 200 East Vernal, Utah 84078
(435) 789-1017 * FAX (435) 789-1813

TOPOGRAPHIC
MAP

04 20 06
MONTH DAY YEAR

SCALE: 1" = 1000' DRAWN BY: B.C. REVISED: 00-00-00



EOG RESOURCES, INC.
EAST CHAPITA #44-5
SECTION 5, T9S, R23E, S.L.B.&M.

PROCEED IN AN EASTERLY, THEN SOUTHERLY DIRECTION FROM VERNAL, UTAH ALONG U.S. HIGHWAY 40 APPROXIMATELY 3.9 MILES TO THE JUNCTION OF STATE HIGHWAY 45; EXIT RIGHT AND PROCEED IN A SOUTHERLY, THEN SOUTHEASTERLY DIRECTION APPROXIMATELY 19.2 MILES ON STATE HIGHWAY 45 TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHWEST; TURN RIGHT AND PROCEED IN A SOUTHWESTERLY, THEN SOUTHERLY DIRECTION APPROXIMATELY 13.0 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHEAST; TURN LEFT AND PROCEED IN A SOUTHEASTERLY, THEN NORTHEASTERLY DIRECTION APPROXIMATELY 2.4 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO EAST; TURN RIGHT AND PROCEED IN AN EASTERLY, THEN NORTHEASTERLY DIRECTION APPROXIMATELY 0.8 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTH; TURN RIGHT AND PROCEED IN A SOUTHERLY DIRECTION APPROXIMATELY 0.5 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE NORTHEAST; TURN LEFT AND PROCEED IN A NORTHEASTERLY, THEN EASTERLY DIRECTION APPROXIMATELY 1.3 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE NORTHEAST; TURN RIGHT AND PROCEED IN A NORTHEASTERLY DIRECTION APPROXIMATELY 0.3 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE EAST; TURN RIGHT AND PROCEED IN AN EASTERLY DIRECTION APPROXIMATELY 1.0 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHEAST; PROCEED IN A SOUTHEASTERLY, THEN EASTERLY DIRECTION APPROXIMATELY 0.4 MILES TO THE BEGINNING OF THE PROPOSED ACCESS FOR THE #5-5 TO THE NORTHEAST; FOLLOW ROAD FLAGS IN A NORTHEASTERLY DIRECTION APPROXIMATELY 0.4 MILES TO THE BEGINNING OF THE PROPOSED ACCESS FOR THE #4-5 TO THE SOUTHEAST; TURN RIGHT AND PROCEED IN A SOUTHEASTERLY DIRECTION APPROXIMATELY 0.2 MILES TO THE BEGINNING OF THE PROPOSED ACCESS TO THE SOUTHWEST; FOLLOW ROAD FLAGS IN A SOUTHWESTERLY, THEN SOUTHEASTERLY DIRECTION APPROXIMATELY 0.2 MILES TO THE PROPOSED LOCATION.

TOTAL DISTANCE FROM VERNAL, UTAH TO THE PROPOSED WELL LOCATION IS APPROXIMATELY 43.6 MILES.

WORKSHEET
APPLICATION FOR PERMIT TO DRILL

APD RECEIVED: 05/19/2006

API NO. ASSIGNED: 43-047-38138

WELL NAME: E CHAPITA 44-05

OPERATOR: EOG RESOURCES INC (N9550)

CONTACT: KAYLENE GARDNER

PHONE NUMBER: 435-789-0790

PROPOSED LOCATION:

NESW 05 090S 230E

SURFACE: 2175 FSL 2108 FWL

BOTTOM: 2175 FSL 2108 FWL

COUNTY: UINTAH

LATITUDE: 40.06373 LONGITUDE: -109.3521

UTM SURF EASTINGS: 640542 NORTHINGS: 4435922

FIELD NAME: NATURAL BUTTES (630)

INSPECT LOCATN BY: / /

Tech Review	Initials	Date
Engineering		
Geology		
Surface		

LEASE TYPE: 1 - Federal

LEASE NUMBER: U-01304

SURFACE OWNER: 1 - Federal

PROPOSED FORMATION: PRRV

COALBED METHANE WELL? NO

RECEIVED AND/OR REVIEWED:

☒ Plat
☒ Bond: Fed[1] Ind[] Sta[] Fee[]
(No. NM 2308)
☒ Potash (Y/N)
☒ Oil Shale 190-5 (B) or 190-3 or 190-13
☒ Water Permit
(No. 49-1501)
☒ RDCC Review (Y/N)
(Date:)
☒ Fee Surf Agreement (Y/N)
☒ Intent to Commingle (Y/N)

LOCATION AND SITING:

 R649-2-3.
Unit:
☒ R649-3-2. General
Siting: 460 From Qtr/Qtr & 920' Between Wells
 R649-3-3. Exception
 Drilling Unit
Board Cause No:
Eff Date:
Siting:
 R649-3-11. Directional Drill

COMMENTS: _____

STIPULATIONS: 1- Federal Approval

2- Spacing Strip



OPERATOR: EOG RESOURCES INC (N9550)

SEC: 5 T. 9S R. 23E

FIELD: NATURAL BUTTES (630)


COUNTY: UTAH

SPACING: R649-3-2 / GENERAL SITING


Field Status
 [Black Box] ABANDONED
 [Pink Box] ACTIVE
 [Purple Box] COMBINED
 [Light Purple Box] INACTIVE
 [Blue Box] PROPOSED
 [Light Blue Box] STORAGE
 [White Box] TERMINATED

Unit Status
 [White Box] EXPLORATORY
 [Light Blue Box] GAS STORAGE
 [Light Green Box] NF PP OIL
 [Light Green Box] NF SECONDARY
 [Light Green Box] PENDING
 [Green Box] PI OIL
 [Red Box] PP GAS
 [Red Box] PP GEOTHERML
 [Green Box] PP OIL
 [Blue Box] SECONDARY
 [White Box] TERMINATED

Wells Status
 [Red Star] GAS INJECTION
 [Red Star] GAS STORAGE
 [X] LOCATION ABANDONED
 [Blue Circle] NEW LOCATION
 [Diamond] PLUGGED & ABANDONED
 [Red Star] PRODUCING GAS
 [Green Circle] PRODUCING OIL
 [Red Star] SHUT-IN GAS
 [Green Circle] SHUT-IN OIL
 [X] TEMP. ABANDONED
 [Blue Circle] TEST WELL
 [Blue Triangle] WATER INJECTION
 [Blue Triangle] WATER SUPPLY
 [Blue Triangle] WATER DISPOSAL
 [Red Star] DRILLING



Utah Oil Gas and Mining



PREPARED BY: DIANA WHITNEY
 DATE: 24-MAY-2006



State of Utah

Department of Natural Resources

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

May 25, 2006

EOG Resources Inc.
P. O. Box 1815
Vernal, UT 84078

Re: East Chapita 44-05 Well, 2175' FSL, 2108' FWL, NE SW, Sec. 5, T. 9 South,
R. 23 East, Uintah County, Utah

Gentlemen:

Pursuant to the provisions and requirements of Utah Code Ann. § 40-6-1 *et seq.*, Utah Administrative Code R649-3-1 *et seq.*, and the attached Conditions of Approval, approval to drill the referenced well is granted.

This approval shall expire one year from the above date unless substantial and continuous operation is underway, or a request for extension is made prior to the expiration date. The API identification number assigned to this well is 43-047-38138.

Sincerely,

A handwritten signature in black ink, appearing to read "Gil Hunt", with a long horizontal stroke extending to the right.

Gil Hunt
Associate Director

mf
Enclosures

cc: Uintah County Assessor
Bureau of Land Management, Vernal District Office

Operator: EOG Resources Inc.
Well Name & Number East Chapita 44-05
API Number: 43-047-38138
Lease: U-01304

Location: NE SW **Sec.** 5 **T.** 9 South **R.** 23 East

Conditions of Approval

1. General

Compliance with the requirements of Utah Admin. R. 649-1 *et seq.*, the Oil and Gas Conservation General Rules, and the applicable terms and provisions of the approved Application for permit to drill.

2. Notification Requirements

Notify the Division within 24 hours of spudding the well.

- Contact Carol Daniels at (801) 538-5284.

Notify the Division prior to commencing operations to plug and abandon the well.

- Contact Dan Jarvis at (801) 538-5338

3. Reporting Requirements

All required reports, forms and submittals will be promptly filed with the Division, including but not limited to the Entity Action Form (Form 6), Report of Water Encountered During Drilling (Form 7), Weekly Progress Reports for drilling and completion operations, and Sundry Notices and Reports on Wells requesting approval of change of plans or other operational actions.

4. State approval of this well does not supersede the required federal approval, which must be obtained prior to drilling.

5. This proposed well is located in an area for which drilling units (well spacing patterns) have not been established through an order of the Board of Oil, Gas and Mining (the "Board"). In order to avoid the possibility of waste or injury to correlative rights, the operator is requested, once the well has been drilled, completed, and has produced, to analyze geological and engineering data generated therefrom, as well as any similar data from surrounding areas if available. As soon as is practicable after completion of its analysis, and if the analysis suggests an area larger than the quarter-quarter section upon which the well is located is being drained, the operator is requested to seek an appropriate order from the Board establishing drilling and spacing units in conformance with such analysis by filing a Request for Agency Action with the Board.

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

APPLICATION FOR PERMIT TO DRILL OR REENTER

FORM APPROVED
OMB No. 1004-0137
Expires March 31, 2007

5. Lease Serial No.
U-01304

6. If Indian, Allottee or Tribe Name

7. If Unit or CA Agreement, Name and No.

8. Lease Name and Well No.
EAST CHAPITA 44-05

9. API Well No.
43.047.38138

10. Field and Pool, or Exploratory
NATURAL BUTTES UNIT

11. Sec., T. R. M. or Blk. and Survey or Area
SECTION 5, T9S, R23E S.L.B&M

12. County or Parish
UINTAH

13. State
UT

1a. Type of work: ☒ DRILL ☐ REENTER

1b. Type of Well: ☐ Oil Well ☒ Gas Well ☐ Other ☒ Single Zone ☐ Multiple Zone

2. Name of Operator
EOG RESOURCES, INC.

3a. Address **P.O. Box 1815 Vernal Ut 84078**

3b. Phone No. (include area code)
435-789-0790

4. Location of Well (Report location clearly and in accordance with any State requirements.)
At surface **2175 FSL 2108 FWL (NE/SW) 40.063683 LAT 109.352781 LON**
At proposed prod. zone **SAME**

14. Distance in miles and direction from nearest town or post office*
43.6 MILES SOUTH OF VERNAL, UTAH

15. Distance from proposed* location to nearest property or lease line, ft.
(Also to nearest drig. unit line, if any) **2108'**
465'

16. No. of acres in lease
2451

17. Spacing Unit dedicated to this well
40

18. Distance from proposed location* to nearest well, drilling, completed, applied for, on this lease, ft.
1800'

19. Proposed Depth
9500'

20. BLM/BIA Bond No. on file
NM 2308

21. Elevations (Show whether DF, KDB, RT, GL, etc.)
4870' GL

22. Approximate date work will start*

23. Estimated duration
45 DAYS

24. Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No. 1, must be attached to this form:


- Well plat certified by a registered surveyor.
- A Drilling Plan.
- A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office).
- Bond to cover the operations unless covered by an existing bond on file (see Item 20 above).
- Operator certification
- Such other site specific information and/or plans as may be required by the BLM.

25. Signature

Title **Regulatory Assistant**

Name (Printed Typed)
Kaylene R. Gardner

Date
05/18/2006

Approved by (Signature)

Title **Assistant Field Manager
Lands & Mineral Resources**

Name (Printed Typed)
Terry Kewels
Office

Date
1-18-2007

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject area which would entitle the applicant to conduct operations thereon.
Conditions of approval, if any, are attached.

CONDITIONS OF APPROVAL ATTACHED

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

*(Instructions on page 2)

NOTICE OF APPROVAL

063M11657A

Accepted by the
Utah Division of
Oil, Gas and Mining
FOR RECORD ONLY

RECEIVED

JAN 30 2007

DIV. OF OIL, GAS & MINING


UDOGM

RECEIVED
VERNAL FIELD OFFICE
2006 MAY 19 PM 2:11
DEPT. OF THE INTERIOR
BUREAU OF LAND MGMT.



UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
VERNAL FIELD OFFICE

170 South 500 East VERNAL, UT 84078 (435) 781-4400



CONDITIONS OF APPROVAL FOR APPLICATION FOR PERMIT TO DRILL

Company: EOG Resources, Inc.
Well No: East Chapita 44-05
API No: 43-047-38138

Location: NESW, Sec 5, R9S, T23E
Lease No: UTU-01304
Agreement: N/A

Petroleum Engineer:	Ryan Angus	Office: 435-781-4430	Cell: 435-828-
Petroleum Engineer:	James Ashley	Office: 435-781-4470	Cell: 435-828-7874
Petroleum Engineer:	Matt Baker	Office: 435-781-4490	Cell: 435-828-4470
Petroleum Engineer:	Michael Lee	Office: 435-781-4432	
Supervisory Petroleum Technician:	Jamie Sparger	Office: 435-781-4502	Cell: 435-828-3913
NRS/Environmental Scientist:	Scott Ackerman	Office: 435-781-4437	
NRS/Environmental Scientist:	Paul Buhler	Office: 435-781-4475	Cell: 435-828-4029
NRS/Environmental Scientist:	Jannice Cutler	Office: 435-781-3400	
NRS/Environmental Scientist:	Michael Cutler	Office: 435-781-3401	
NRS/Environmental Scientist:	Anna Figueroa	Office: 435-781-3407	
NRS/Environmental Scientist:	Melissa Hawk	Office: 435-781-4476	
NRS/Environmental Scientist:	Chuck McDonald	Office: 435-781-4441	
NRS/Environmental Scientist:	Nathan Packer	Office: 435-781-3405	
NRS/Environmental Scientist:	Verlyn Pindell	Office: 435-781-3402	
NRS/Environmental Scientist:	Holly Villa	Office: 435-781-4404	
NRS/Environmental Scientist:	Darren Williams	Office: 435-781-4447	
NRS/Environmental Scientist:	Karl Wright	Office: 435-781-4484	
After Hours Contact Number: 435-781-4513		Fax: 435-781-4410	

**A COPY OF THESE CONDITIONS SHALL BE FURNISHED TO YOUR
FIELD REPRESENTATIVE TO INSURE COMPLIANCE**

All lease and/or unit operations are to be conducted in such a manner that full compliance is made with the applicable laws, regulations (43 CFR Part 3160), and this approved Application for Permit to Drill including Surface and Downhole Conditions of Approval. The operator is considered fully responsible for the actions of his subcontractors. A copy of the approved APD must be on location during construction, drilling, and completion operations. **This permit is approved for a one-year period. An additional year extension may be applied for by sundry notice prior to expiration.**

NOTIFICATION REQUIREMENTS

Location Construction (Notify NRS)	-	Forty-Eight (48) hours prior to construction of location and access roads.
Location Completion (Notify NRS)	-	Prior to moving on the drilling rig.
Spud Notice (Notify Petroleum Engineer)	-	Twenty-Four (24) hours prior to spudding the well.
Casing String & Cementing (Notify Supervisory Petroleum Technician)	-	Twenty-Four (24) hours prior to running casing and cementing all casing
BOP & Related Equipment Tests (Notify Supervisory Petroleum Technician)	-	Twenty-Four (24) hours prior to initiating pressure tests.
First Production Notice (Notify Petroleum Engineer)	-	Within Five (5) business days after new well begins or production resumes after well has been off production for more than ninety (90) days.

***SURFACE USE PROGRAM
CONDITIONS OF APPROVAL (COAs)***

1. Within 90 calendar days of the approval date for this Application for Permit to Drill (APD), the operator/lessee shall submit to the Authorized Officer (AO), on Sundry Notice Form 3160-5, an Interim Surface Reclamation Plan for surface disturbance on well pads, access roads, and pipelines. At a minimum, this would include the reshaping of the pad to the original contour to the extent possible; the re-spreading of the top soil up to the rig anchor points; and, the area reseeded using appropriate reclamation methods. The AO will provide written approval or concurrence within 30 calendar days of receipt. During interim management of the surface, use the following seed mix:
 - 9 lbs of Hycrest Crested Wheatgrass
 - 3 lbs of Kochia Prostrata.
2. If paleontological materials are uncovered during construction, the operator is to immediately stop work, and contact the Authorized Officer (AO). A report will be prepared by the Paleontologist and submitted to the BLM at the completion of surface disturbing activities.

DOWNHOLE CONDITIONS OF APPROVAL

All provisions outlined in Onshore Oil & Gas Order #2 Drilling Operations shall be strictly adhered to. The following items are emphasized:

SITE SPECIFIC DOWNHOLE CONDITIONS OF APPROVAL

1. Production casing cement shall be brought up and into the surface casing. The minimum cement top is 200 ft above the surface casing shoe. To reach the annulus of the surface casing and production casing, operator is required to pump additional cement beyond the stated amounts of sacks in application.
2. A cement Bond Log (CBL) shall be run from the production casing shoe to the surface casing shoe. A field copy of the CBL shall be submitted to the BLM Vernal Field Office.

DRILLING/COMPLETION/PRODUCING OPERATING STANDARDS

1. There shall be no deviation from the proposed drilling, completion, and/or workover program as approved. Safe drilling and operating practices must be observed. All wells, whether drilling, producing, suspended, or abandoned, shall be identified in accordance with 43 CFR 3162.6. There shall be a sign or marker with the name of the operator, lease serial number, well number, and surveyed description of the well. Any changes in operation must have prior approval from the BLM, Vernal Field Office Petroleum Engineers.
2. The spud date and time shall be reported orally to Vernal Field Office within 24 hours of spudding.
3. **Notify Vernal Field Office Supervisory Petroleum Engineering Technician at least 24 hours in advance of casing cementing operations and BOPE & casing pressure tests.**
4. Blowout prevention equipment (BOPE) shall remain in use until the well is completed or abandoned. Closing unit controls shall remain unobstructed and readily accessible at all times. Choke manifolds shall be located outside of the rig substructure.

All BOPE components shall be inspected daily and those inspections shall be recorded in the daily drilling report. Components shall be operated and tested as required by Onshore Oil & Gas Order No. 2 to insure good mechanical working order. All BOPE pressure tests shall be performed by a test pump with a chart recorder and **NOT** by the rig pumps. Test shall be reported in the driller's log.

BOP drills shall be initially conducted by each drilling crew within 24 hours of drilling out from under the surface casing and weekly thereafter as specified in Onshore Oil & Gas Order No. 2.

Casing pressure tests are required before drilling out from under all casing strings set and cemented in place.

No aggressive/fresh hard-banded drill pipe shall be used within casing.

5. The lessee/operator must report all shows of water or water-bearing sands to the BLM. If flowing water is encountered it must be sampled and analyzed (a copy of the analyses to be submitted to the BLM Field Office in Vernal, Utah).
6. All oil and gas shows shall be adequately tested for commercial possibilities, reported, and protected.
7. The lessee/operator must report encounters of all non oil & gas mineral resources (such as gilsonite, tar sands, oil shale, etc.) to Peter Sokolosky or another geologist of the Vernal Field Office in writing within 5 working days of each encounter. Each report shall include the well name/number, well location, date and depth (from KB or GL) of encounter, vertical footage of the encounter and, the name of the person making the report (along with a telephone number) should the BLM need to obtain additional information.
8. No location shall be constructed or moved, no well shall be plugged, and no drilling or workover equipment shall be removed from a well to be placed in a suspended status without prior approval of the BLM, Vernal Field Office. If operations are to be suspended for more than 30 days, prior approval of the BLM, Vernal Field Office shall be obtained and notification given before resumption of operations.
9. Chronologic drilling progress reports shall be filed directly with the BLM, Vernal Field Office on a weekly basis in sundry, letter format or e-mail to the Petroleum Engineers until the well is completed.

Any change in the program shall be approved by the BLM, Vernal Field Office. "Sundry Notices and Reports on Wells" (Form BLM 3160-5) shall be filed for all changes of plans and other operations in accordance with 43 CFR 3162.3-2.

Emergency approval may be obtained orally, but such approval does not waive the written report requirement. Any additional construction, reconstruction, or alterations of facilities, including roads, gathering lines, batteries, etc., which will result in the disturbance of new ground, shall require the filing of a suitable plan pursuant to Onshore Oil & Gas Order No. 1 of 43 CFR 3164.1 and prior approval by the BLM, Vernal Field Office.

In accordance with 43 CFR 3162.4-3, this well shall be reported on the "Monthly Report of Operations" (Oil and Gas Operations Report ((OGOR)) starting with the month in which operations commence and continue each month until the well is physically plugged and abandoned. This report shall be filed in duplicate, directly with the Minerals Management Service, P.O. Box 17110, Denver, Colorado 80217-0110, or call 1-800-525-7922 (303) 231-3650 for reporting information.

10. Whether the well is completed as a dry hole or as a producer, "Well Completion and Recompletion Report and Log" (BLM Form 3160-4) shall be submitted not later than 30 days after completion of the well or after completion of operations being performed, in accordance with 43 CFR 3162.4-1. Two copies of all logs run, core descriptions, and all other surveys or data obtained and compiled during the drilling, workover, and/or completion operations, shall be

filed on BLM Form 3160-4. Submit with the well completion report a geologic report including, at a minimum, formation tops, and a summary and conclusions. Also include deviation surveys, sample descriptions, strip logs, core data, drill stem test data, and results of production tests if performed. Samples (cuttings, fluid, and/or gas) shall be submitted only when requested by the BLM, Vernal Field Office.

A cement bond log (CBL) will be run from the production casing shoe to the surface casing shoe and shall be utilized to determine the bond quality for the production casing. Submit a field copy of the CBL to this office.

Please submit an electronic copy of all other logs run on this well in LAS format to UT_VN_Wellogs@BLM.gov. This submission will supersede the requirement for submittal of paper logs to the BLM.

11. All off-lease storage, off-lease measurement, or commingling on-lease or off-lease shall have prior written approval from the BLM, Vernal Field Office.

All measurement points shall be identified as point of sales or allocation for royalty determination prior to the installation of facilities.

12. Oil and gas meters shall be calibrated in place prior to any deliveries. The Field Office Petroleum Engineers will be provided with a date and time for the initial meter calibration and all future meter proving schedules. A copy of the meter calibration reports shall be submitted to the BLM, Vernal Field Office. All measurement facilities will conform to the API standards for liquid hydrocarbons and the AGA standards for natural gas measurement.
13. A schematic facilities diagram as required by Onshore Oil & Gas Order No. 3 shall be submitted to the BLM, Vernal Field Office within 30 days of installation or first production, whichever occurs first. All site security regulations as specified in Onshore Oil & Gas Order No. 3 shall be adhered to. All product lines entering and leaving hydrocarbon storage tanks will be effectively sealed in accordance with Onshore Oil & Gas Order No. 3.
14. This APD is approved subject to the requirement that, should the well be successfully completed for production, the BLM, Vernal Field office must be notified when it is placed in a producing status. Such notification will be by written communication and must be received in this office by not later than the fifth business day following the date on which the well is placed on production. The notification shall provide, as a minimum, the following informational items:
 - a. Operator name, address, and telephone number.
 - b. Well name and number.
 - c. Well location (1/41/4, Sec., Twn, Rng, and P.M.).
 - d. Date well was placed in a producing status (date of first production for which royalty will be paid).

- e. The nature of the well's production, (i.e., crude oil, or crude oil and casing head gas, or natural gas and entrained liquid hydrocarbons).
 - f. The Federal or Indian lease prefix and number on which the well is located; otherwise the non-Federal or non-Indian land category, i.e., State or private.
 - g. Unit agreement and / or participating area name and number, if applicable.
 - h. Communitization agreement number, if applicable.
15. Any venting or flaring of gas shall be done in accordance with Notice to Lessees (NTL) 4A and needs prior approval from Field Office Petroleum Engineers.
16. All undesirable events (fires, accidents, blowouts, spills, discharges) as specified in NTL 3A will be reported to the BLM, Vernal Field Office. Major events as defined in NTL3A, shall be reported verbally within 24 hours, followed by a written report within 15 days. "Other than Major Events" will be reported in writing within 15 days. "Minor Events" will be reported on the Monthly Report of Operations and Production
17. Pursuant to Onshore Oil & Gas Order No. 7, this is authorization for pit disposal of water produced from this well for a period of 90 days from the date of initial production. A permanent disposal method must be approved by this office and in operation prior to the end of this 90-day period. In order to meet this deadline, an application for the proposed permanent disposal method shall be submitted along with any necessary water analyses, as soon as possible, but no later than 45 days after the date of first production. Any method of disposal which has not been approved prior to the end of the authorized 90-day period will be considered as an Incident of Noncompliance and will be grounds for issuing a shut-in order until an acceptable manner for disposing of said water is provided and approved by this office.
18. Unless the plugging is to take place immediately upon receipt of oral approval, the Field Office Petroleum Engineers must be notified at least 24 hours in advance of the plugging of the well, in order that a representative may witness plugging operations. If a well is suspended or abandoned, all pits must be fenced immediately until they are backfilled. The "Subsequent Report of Abandonment" (Form BLM 3160-5) must be submitted within 30 days after the actual plugging of the well bore, showing location of plugs, amount of cement in each, and amount of casing left in hole, and the current status of the surface restoration.

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 9

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.

1. TYPE OF WELL OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER _____	5. LEASE DESIGNATION AND SERIAL NUMBER: U-01304
2. NAME OF OPERATOR: EOG Resources, Inc.	6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
3. ADDRESS OF OPERATOR: 600 17th Street, Suite 1000N CITY Denver STATE CO ZIP 80202	7. UNIT or CA AGREEMENT NAME:
PHONE NUMBER: (303) 262-2812	8. WELL NAME and NUMBER: East Chapita 44-05
10. FIELD AND POOL, OR WILDCAT: Natural Buttes	9. API NUMBER: 43-047-38138

4. LOCATION OF WELL FOOTAGES AT SURFACE: 2,175' FSL & 2,108' FWL 40.063683 LAT 109.352781 LON COUNTY: UINTAH QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: NESW 5 9S 23E S.L.B. & M. STATE: UTAH

11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION		
<input checked="" type="checkbox"/> NOTICE OF INTENT (Submit in Duplicate) Approximate date work will start: _____	<input type="checkbox"/> ACIDIZE	<input type="checkbox"/> DEEPEN	<input type="checkbox"/> REPERFORATE CURRENT FORMATION
	<input type="checkbox"/> ALTER CASING	<input type="checkbox"/> FRACTURE TREAT	<input type="checkbox"/> SIDETRACK TO REPAIR WELL
	<input type="checkbox"/> CASING REPAIR	<input type="checkbox"/> NEW CONSTRUCTION	<input type="checkbox"/> TEMPORARILY ABANDON
	<input type="checkbox"/> CHANGE TO PREVIOUS PLANS	<input type="checkbox"/> OPERATOR CHANGE	<input type="checkbox"/> TUBING REPAIR
	<input type="checkbox"/> CHANGE TUBING	<input type="checkbox"/> PLUG AND ABANDON	<input type="checkbox"/> VENT OR FLARE
<input type="checkbox"/> SUBSEQUENT REPORT (Submit Original Form Only) Date of work completion: _____	<input type="checkbox"/> CHANGE WELL NAME	<input type="checkbox"/> PLUG BACK	<input type="checkbox"/> WATER DISPOSAL
	<input type="checkbox"/> CHANGE WELL STATUS	<input type="checkbox"/> PRODUCTION (START/RESUME)	<input type="checkbox"/> WATER SHUT-OFF
	<input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS	<input type="checkbox"/> RECLAMATION OF WELL SITE	<input checked="" type="checkbox"/> OTHER: <u>APD EXTENSION REQUEST</u>
	<input type="checkbox"/> CONVERT WELL TYPE	<input type="checkbox"/> RECOMPLETE - DIFFERENT FORMATION	

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.
EOG Resources, Inc. respectfully requests the APD for the referenced well be extended for one year.

Approved by the
Utah Division of
Oil, Gas and Mining

Date: 05-21-07
By: [Signature]

5-21-07
RM

NAME (PLEASE PRINT) <u>Carrie MacDonald</u>	TITLE <u>Operations Clerk</u>
SIGNATURE <u>[Signature]</u>	DATE <u>5/10/2007</u>

(This space for State use only)

RECEIVED
MAY 17 2007

**Application for Permit to Drill
Request for Permit Extension
Validation**

(this form should accompany the Sundry Notice requesting permit extension)

API: 43-047-38138
Well Name: EAST CHAPITA 44-05
Location: 2175 FSL 2108 FWL (NESW), SECTION 5, T9S, R23E S.L.B.&M.
Company Permit Issued to: EOG RESOURCES, INC.
Date Original Permit Issued: 5/25/2006

The undersigned as owner with legal rights to drill on the property as permitted above, hereby verifies that the information as submitted in the previously approved application to drill, remains valid and does not require revision.

Following is a checklist of some items related to the application, which should be verified.

If located on private land, has the ownership changed, if so, has the surface agreement been updated? Yes ☐ No ☐

Have any wells been drilled in the vicinity of the proposed well which would affect the spacing or siting requirements for this location? Yes ☐ No ☒


Has there been any unit or other agreements put in place that could affect the permitting or operation of this proposed well? Yes ☐ No ☒

Have there been any changes to the access route including ownership, or right-of-way, which could affect the proposed location? Yes ☐ No ☒

Has the approved source of water for drilling changed? Yes ☐ No ☒

Have there been any physical changes to the surface location or access route which will require a change in plans from what was discussed at the onsite evaluation? Yes ☐ No ☒

Is bonding still in place, which covers this proposed well? Yes ☒ No ☐


Signature

5/9/2007
Date

Title: Operations Clerk

Representing: EOG Resources, Inc.

RECEIVED

MAY 17 2007

DIV. OF OIL, GAS & MINING

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 6

ENTITY ACTION FORM

Operator: EOG RESOURCES, INC.

Operator Account Number: N 9550

Address: 1060 East Highway 40

city Vernal

state UT

zip 84078

Phone Number: (435) 781-9111

Well 1

API Number	Well Name		QQ	Sec	Twp	Rng	County
43-047-36970	CHAPITA WELLS UNIT 680-06		SESE	6	9S	23E	UINTAH
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
A	99999	<u>16497</u>	11/18/2007		<u>11/26/07</u>		
Comments: <u>PRRV = MVRD</u>							

Well 2

API Number	Well Name		QQ	Sec	Twp	Rng	County
43-047-38138	EAST CHAPITA 44-05		NENW	5	9S	23E	UINTAH
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
A	99999	<u>16498</u>	11/17/2007		<u>11/26/07</u>		
Comments: <u>PRRV = MVRD</u>							

Well 3

API Number	Well Name		QQ	Sec	Twp	Rng	County
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
Comments:							

ACTION CODES:

- A - Establish new entity for new well (single well only)
- B - Add new well to existing entity (group or unit well)
- C - Re-assign well from one existing entity to another existing entity
- D - Re-assign well from one existing entity to a new entity
- E - Other (Explain in 'comments' section)

Kaylene R. Gardner

Name (Please Print)

Signature

Lead Regulatory Assistant

Title

11/19/2007

Date

RECEIVED

NOV 19 2007

DIV. OF OIL, GAS & MINING

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0135
Expires: July 31, 2010

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

5. Lease Serial No.
UTU01304

6. If Indian, Allottee or Tribe Name

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

7. If Unit or CA/Agreement, Name and/or No.

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

8. Well Name and No.
EAST CHAPITA 44-05

2. Name of Operator
EOG RESOURCES, INC.

Contact: KAYLENE R GARDNER
E-Mail: kaylene_gardner@eogresources.com

9. API Well No.
43-047-38138

3a. Address
1060 EAST HIGHWAY 40
VERNAL, UT 84078

3b. Phone No. (include area code)
Ph: 435-781-9111

10. Field and Pool, or Exploratory
NATURAL BUTTES

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec 5 T9S R23E NENW 2175FSL 2108FWL
40.06368 N Lat, 109.35278 W Lon

11. County or Parish, and State

UINTAH COUNTY, UT

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION				
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off	
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity	
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other	
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	Well Spud	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal		

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

EOG Resources, Inc. spud the referenced well 11/17/2007.

14. I hereby certify that the foregoing is true and correct.

**Electronic Submission #57186 verified by the BLM Well Information System
For EOG RESOURCES, INC., sent to the Vernal**

Name (Printed/Typed) KAYLENE R GARDNER

Title LEAD REGULATORY ASSISTANT

Signature

Date 11/19/2007

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ****

RECEIVED

NOV 21 2007

DIV. OF OIL, GAS & MINING

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0135
Expires: July 31, 2010

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

5. Lease Serial No.
UTU01304

6. If Indian, Allottee or Tribe Name

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.
EAST CHAPITA 44-05

9. API Well No.
43-047-38138

10. Field and Pool, or Exploratory
NATURAL BUTTES

11. County or Parish, and State
UINTAH COUNTY, UT

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
EOG RESOURCES, INC. Contact: KAYLENE R GARDNER
E-Mail: kaylene_gardner@eogresources.com

3a. Address
1060 EAST HIGHWAY 40
VERNAL, UT 84078 3b. Phone No. (include area code)
Ph: 435-781-9111

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
Sec 5 T9S R23E NENW 2175FSL 2108FWL
40.06368 N Lat, 109.35278 W Lon

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input checked="" type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input checked="" type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

EOG Resources, Inc. requests authorization for disposal of produced water from the referenced well to any of the following locations.

1. Natural Buttes Unit 21-20B SWD
2. Chapita Wells Unit 550-30 SWD
3. Chapita Wells Unit 2-29 SWD
4. Red Wash Pits 1, 2, 3 & 4
5. RN Industries

EOG Resources, Inc. operates under Nationwide Bond #2308

Accepted by the
Utah Division of
Oil, Gas and Mining
FOR RECORD ONLY

14. I hereby certify that the foregoing is true and correct.

**Electronic Submission #57185 verified by the BLM Well Information System
For EOG RESOURCES, INC., sent to the Vernal**

Name (Printed/Typed) KAYLENE R GARDNER

Title LEAD REGULATORY ASSISTANT

Signature

Date 11/19/2007

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED**

RECEIVED

NOV 21 2007

DIV. OF OIL, GAS & MINING

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB NO. 1004-0135
Expires: July 31, 2010**SUNDRY NOTICES AND REPORTS ON WELLS**
*Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.*5. Lease Serial No.
UTU01304

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator
EOG RESOURCES INCContact: MARY A. MAESTAS
E-Mail: mary_maestas@eogresources.com8. Well Name and No.
EAST CHAPITA 44-059. API Well No.
43-047-381383a. Address
600 17TH STREET SUITE 1000N
DENVER, CO 802023b. Phone No. (include area code)
Ph: 303-824-552610. Field and Pool, or Exploratory
NATURAL BUTTES/WASATCH/MV

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec 5 T9S R23E NESW 2175FSL 2108FWL
40.06368 N Lat, 109.35278 W Lon

11. County or Parish, and State

UINTAH COUNTY, UT

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input checked="" type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

EOG Resources, Inc. requests authorization for commingling of production from the Wasatch and Mesaverde formations in the referenced wellbore. In the event allocation of production is necessary, the allocation will be based on proportionate net pay as calculated from cased-hole logs. Production from the Wasatch and Mesaverde formations will be commingled in the wellbore and produced through open-ended 2-3/8" tubing landed below all perforations in the 4-1/2" production casing.

Attached is a map showing the location of all wells on contiguous oil and gas leases or drilling units and an affidavit showing that this application has been provided to owners of all contiguous oil and gas leases or drilling units overlying the pool.

COPY SENT TO OPERATOR

Date: 4.14.2008Initials: KS

14. I hereby certify that the foregoing is true and correct.

**Electronic Submission #59163 verified by the BLM Well Information System
For EOG RESOURCES INC, sent to the Vernal**

Name (Printed/Typed) MARY A. MAESTAS

Title REGULATORY ASSISTANT

Signature

Date 03/19/2008

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

**Accepted by the
Utah Division of
Oil, Gas and Mining**Federal Approval of This
Action Is Necessary

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ******RECEIVED
MAR 21 2008**

DIV OF OIL, GAS & MINING

STATE OF COLORADO)

) ss

COUNTY OF DENVER)

VERIFICATION

Mary A. Maestas, of lawful age, being first duly sworn upon oath, deposes and says:

She is a Regulatory Assistant of EOG Resources, Inc., of Denver, Colorado. EOG Resources, Inc. is the operator of the following described well:


**East Chapita 44-05
2175' FSL – 2108' FWL (NESW)
SECTION 5, T9S, R23E
UINTAH COUNTY, UTAH**

EOG Resources, Inc., is the only owner in the well and/or of all contiguous oil and gas leases or drilling units overlying the pool.

On the 19th day of March, 2008 she placed in the United States mail, with postage prepaid, a copy of the attached Application for Commingling in one wellbore for the subject well.


Said envelope, which contained these instruments, was addressed to the Utah Division of Oil, Gas & Mining, and the Bureau of Land Management.

Further affiant saith not.




Mary A. Maestas
Regulatory Assistant

Subscribed and sworn before me this 19th day of March, 2008.




Notary Public

My Commission Expires:



R 23 E



○ EAST CHAPITA 44-5

 Chapita Wells Unit Outline

 Badlands Unit Outline

Scale: 1"=1000'

0 1/4 1/2 Mile



eog resources

Denver Division

EXHIBIT "A"

EAST CHAPITA 44-5
Commingle Application
Uintah County, Utah

Scale:
1" = 1000'

D:\utah\Commingle\EC44-5_commingle.dwg
Layout1

Author
GT

Mar 18, 2008 -
2:10pm

NOTICE OF LATE REPORTING
DRILLING & COMPLETION INFORMATION

Utah Oil and Gas Conservation General Rule R649-3-6 states that,

- Operators shall submit monthly status reports for each drilling well (including wells where drilling operations have been suspended).

Utah Oil and Gas Conservation General Rule R649-3-21 states that,

- A well is considered completed when the well has been adequately worked to be capable of producing oil or gas or when well testing as required by the division is concluded.
- Within 30 days after the completion or plugging of a well, the following shall be filed:
 - Form 8, Well Completion or Recompletion Report and Log
 - A copy of electric and radioactivity logs, if run
 - A copy of drillstem test reports,
 - A copy of formation water analyses, porosity, permeability or fluid saturation determinations
 - A copy of core analyses, and lithologic logs or sample descriptions if compiled
 - A copy of directional, deviation, and/or measurement-while-drilling survey for each horizontal well

Failure to submit reports in a timely manner will result in the issuance of a Notice of Violation by the Division of Oil, Gas and Mining, and may result in the Division pursuing enforcement action as outlined in Rule R649-10, Administrative Procedures, and Section 40-6-11 of the Utah Code.

As of the mailing of this notice, the division has not received the required reports for

Operator: EOG Resources, Inc.

Today's Date: 04/21/2008

Well:

43 047 38138
E Chapita 44-05
9S 23E 5

API Number:

Drilling Commenced:

☒ List Attached

To avoid compliance action, required reports should be mailed within 7 business days to:

Utah Division of Oil, Gas and Mining
1594 West North Temple, Suite 1210
P.O. Box 145801
Salt Lake City, Utah 84114-5801

If you have questions or concerns regarding this matter, please contact Rachel Medina
at (801) 538-5260.

cc: Well File
Compliance File

**NOTICE OF LATE REPORTING
DRILLING & COMPLETION INFORMATION**

ATTACHMENT

Operator: EOG Resources, Inc.

Today's Date: 04/21/2008

Well:	API Number:	Drilling Commenced:
CWU 1362-32	4304739294	10/20/2007
NBU 563-19E	4304737537	10/28/2007
CWU 1043-23	4304737877	11/01/2007
NBU 456-2E	4304736053	11/06/2007
CWU 1093-27	4304738603	11/13/2007
E Chapita 3-5	4304737854	11/16/2007
E Chapita 44-05	4304738138	11/17/2007
CWU 1079-25	4304737879	11/20/2007
Hoss 13-31	4304738674	11/25/2007
Hoss 79-19	4304738952	11/30/2007
E Chapita 4-5	4304737853	12/01/2007
CWU 689-33	4304737494	12/12/2007
Hoss 46-29	4304738726	12/15/2007

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0135
Expires: July 31, 2010

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

5. Lease Serial No.
UTU01304

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.
EAST CHAPITA 44-05

9. API Well No.
43-047-38138

10. Field and Pool, or Exploratory
NATURAL BUTTES/WASATCH/MV

11. County or Parish, and State
UINTAH COUNTY, UT

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
EOG RESOURCES, INC
Contact: MARY A. MAESTAS
E-Mail: mary_maestas@eogresources.com

3a. Address
600 17TH STREET SUITE 1000 N.
DENVER, CO 80202

3b. Phone No. (include area code)
Ph: 303-824-5526

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
Sec 5 T9S R23E NESW 2175FSL 2108FWL
40.06368 N Lat, 109.35278 W Lon

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Drilling Operations
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

Please see the attached operations summary report.

14. I hereby certify that the foregoing is true and correct.

**Electronic Submission #59937 verified by the BLM Well Information System
For EOG RESOURCES, INC, sent to the Vernal**

Name (Printed/Typed) MARY A. MAESTAS

Title REGULATORY ASSISTANT

Signature

Mary A. Maestas
(Electronic Submission)

Date 04/29/2008

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ****

APR 30 2008
DIV. OF OIL, GAS & MINING

WELL CHRONOLOGY REPORT

Report Generated On: 04-29-2008

Well Name	ECW 044-05	Well Type	DEVG	Division	DENVER
Field	CHAPITA DEEP	API #	43-047-38138	Well Class	COMP
County, State	UINTAH, UT	Spud Date	03-16-2008	Class Date	
Tax Credit	N	TVD / MD	9,550/ 9,550	Property #	059256
Water Depth	0	Last CSG	2.375	Shoe TVD / MD	0/ 0
KB / GL Elev	4,889/ 4,870				
Location	Section 5, T9S, R23E, NESW, 2175 FSL & 2108 FWL				

Event No	1.0	Description	DRILL & COMPLETE		
Operator	EOG RESOURCES, INC	WI %	100.0	NRI %	84.75

AFE No	304100	AFE Total	2,051,100	DHC / CWC	912,100/ 1,139,000
---------------	--------	------------------	-----------	------------------	--------------------

Rig Contr	TRUE	Rig Name	TRUE #34	Start Date	05-23-2006	Release Date	03-26-2008
------------------	------	-----------------	----------	-------------------	------------	---------------------	------------

05-23-2006	Reported By	SHARON WHITLOCK
-------------------	--------------------	-----------------

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$0	Completion	\$0	Well Total	\$0
----------------------------	-----	-------------------	-----	-------------------	-----

MD	0	TVD	0	Progress	0	Days	0	MW	0.0	Visc	0.0
-----------	---	------------	---	-----------------	---	-------------	---	-----------	-----	-------------	-----

Formation :	PBTD : 0.0	Perf :	PKR Depth : 0.0
--------------------	------------	---------------	-----------------

Activity at Report Time: LOCATION DATA

Start	End	Hrs	Activity Description
--------------	------------	------------	-----------------------------

06:00	06:00	24.0	LOCATION DATA
-------	-------	------	---------------

2175' FSL & 2108' FWL (NE/SW)

SECTION 5, T9S, R23E

UINTAH COUNTY, UTAH

LAT 40.063719, LONG 109.352100 (NAD 27)

TRUE #34

OBJECTIVE: 9500' TD, MESAVERDE

DW/GAS

EAST CHAPITA PROSPECT

DD&A: CHAPITA DEEP

NATURAL BUTTES FIELD

LEASE: U-01304

ELEVATION: 4872.0' NAT GL, 4870.4' PREP GL (DUE TO ROUNDING THE PREP IS 4870' GL), 4889' KB (19')

EOG BPO WI 100%, NRI 84.75%

09-14-2007	Reported By	TERRY CSERE
-------------------	--------------------	-------------

Daily Costs: Drilling	\$38,000	Completion	\$0	Daily Total	\$38,000
------------------------------	----------	-------------------	-----	--------------------	----------

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION STARTED.

09-17-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION DITCHES.

09-18-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR & DITCHES.

09-19-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR & DITCHES.

09-20-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-21-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-24-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-25-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-26-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES. LOC ON HOLD.

09-27-2007 **Reported By** ED FORSMAN

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

09-28-2007 **Reported By** BRYON TOLMAN

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

10-01-2007	Reported By	BRYON TOLMAN
-------------------	--------------------	--------------

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

10-02-2007	Reported By	TERRY CSERE
-------------------	--------------------	-------------

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

10-03-2007	Reported By	TERRY CSERE
-------------------	--------------------	-------------

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-04-2007	Reported By	TERRY CSERE
-------------------	--------------------	-------------

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-05-2007	Reported By	TERRY CSERE
-------------------	--------------------	-------------

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-08-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-09-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-10-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-11-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-15-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-16-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-17-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-18-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-19-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-22-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD :	0.0	Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-23-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD :	0.0	Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-24-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD :	0.0	Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION IS ON HOLD.

10-25-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD :	0.0	Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION IS ON HOLD.

10-26-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD :	0.0	Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-29-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-30-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-31-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

11-01-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

11-02-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

11-05-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	PUSHING OUT LOCATION AND PIT.

11-06-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	PUSHING OUT LOCATION AND PIT.

11-07-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	ROCKED OUT.

11-08-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DRILLING – SHOOTING TODAY.

11-09-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: LOCATION BUILD					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	PUSHING OUT PIT.

11-12-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	WALKING IN PIT. LINE WEDNESDAY.		

11-13-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LINE WEDNESDAY.		

11-14-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LINE TODAY.		

11-15-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LINE TODAY.		

11-16-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LOCATION COMPLETE.		

11-19-2007 **Reported By** MICKENZIE THACKER

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	60	TVD	60	Progress	0
Formation :	PBTD : 0.0		Days	0	MW
				0.0	Visc
					0.0
Perf :				PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION/WO AIR RIG

Start	End	Hrs	Activity Description
06:00	06:00	24.0	ROCKY MOUNTAIN DRILLING SPUD A 20" HOLE ON 11/17/2007 @ 11:00 AM. SET 60' OF 14" CONDUCTOR. CEMENT TO SURFACE WITH READY MIX. JERRY BARNES NOTIFIED CAROL DANIELS W/UDOGM & MICHEAL LEE W/BLM OF THE SPUD ON 11/17/07 @ 10:30 AM.

01-03-2008 **Reported By** JERRY BARNES

Daily Costs: Drilling	\$200,416	Completion	\$0	Daily Total	\$200,416
Cum Costs: Drilling	\$238,416	Completion	\$0	Well Total	\$238,416
MD	2,665	TVD	2,665	Progress	0
Formation :	PBTD : 0.0		Days	0	MW
				0.0	Visc
					0.0
Perf :				PKR Depth : 0.0	

Activity at Report Time: WORT

Start	End	Hrs	Activity Description
06:00	06:00	24.0	MIRU CRAIGS AIR RIG #2 ON 11/21/2007. DRILLED 12-1/4" HOLE TO 2710' GL. ENCOUNTERED NO WATER. RAN 61 JTS (2646.30') OF 9-5/8", 36.0#, J-55, ST&C CASING WITH DAVIS/LYNCH GUIDE SHOE AND FLOAT COLLAR. 8 CENTRALIZERS SPACED MIDDLE OF SHOE JOINT AND EVERY COLLAR TILL GONE. LANDED @ 2665' KB. RAN 200' OF 1" PIPE DOWN BACKSIDE. RDMO AIR RIG.

MIRU PRO PETRO CEMENTING. HELD SAFETY MEETING. PRESSURE TESTED LINES AND CEMENT VALVE TO 1000 PSIG. PUMPED 170 BBLS FRESH WATER & 40 BBLS GELLED WATER FLUSH AHEAD OF CEMENT. MIXED & PUMPED 250 SX (170 BBLS) OF PREMIUM LEAD CEMENT W/16% GEL, 10 #/ SX GILSONITE, 3 #/ SX GR-3, 3% SALT, & 1/4 #/ SX FLOCELE. MIXED LEAD CEMENT @ 11.0 PPG W/YIELD OF 3.82 CF/SX.

TAILED IN W/200 SX (40.9 BBLS) OF PREMIUM CEMENT W/2% CACL2 & 1/4 #/ SX FLOCELE. MIXED CEMENT @ 15.8 PPG W/YIELD OF 1.15 CF/SX. DISPLACED CEMENT W/201.1 BBLS FRESH WATER. BUMPED PLUG W/1100# @ 6:29 AM, 11/26/2007. CHECKED FLOAT, FLOAT HELD. SHUT-IN CASING VALVE. BROKE CIRCULATION 15 BBLS INTO LEAD CEMENT. CIRCULATED 20 BBLS LEAD CEMENT TO PIT. CEMENT FELL BACK @ SURFACE WHEN PLUG BUMPED.

TOP JOB # 1: PUMPED DOWN 200' OF 1" PIPE. MIXED & PUMPED 125 SX (25.6 BBLS) OF PREMIUM CEMENT W/2% CACL2 & 1/4 #/ SX FLOCELE. MIXED CEMENT @ 15.8 PPG W/YIELD OF 1.15 CF/SX. HOLE FILLED & CIRCULATED APPROXIMATELY 2 BBLS LEAD CEMENT TO PIT. HOLE FELL BACK WHEN PUMPING STOPPED. WOC 2 HRS.

TOP JOB # 2: MIXED & PUMPED 80 SX (16.3 BBLS) OF PREMIUM CEMENT W/2% CACL2, & 1/4 #/ SX FLOCELE. MIXED CEMENT @ 15.8 PPG W/YIELD OF 1.15 CF/SX. HOLE FILLED & STOOD FULL. RDMO PRO PETRO CEMENTERS.

PREPARED LOCATION FOR ROTARY RIG. WORT. WILL DROP FROM REPORT UNTIL FURTHER ACTIVITY.

MIRU GLENNS WIRELINE SERVICE. RAN IN HOLE W/STRAIGHT HOLE SURVEY. TAGGED CEMENT @ 2530'. PICKED UP TO 2510' & TOOK SURVEY. 7 DEGREE. RAN SURVEY @ 800' - 1/2 DEGREE. RAN SURVEY @ 1200' - 1 DEGREE. RAN SURVEY @ 1700' - 1 1/2 DEGREE. RAN SURVEY @ 2200' - 4 DEGREE. RAN SURVEY @ 2400' - 1/2 DEGREE. RAN SURVEY @ 2510' AGAIN
- 7 DEGREE.

LESTER FARNSWORTH NOTIFIED JAMIE SPARGER W/BLM OF THE SURFACE CASING & CEMENT JOB ON 11/24/2007 @ 12:20 PM.

03-15-2008 Reported By DAN LINDSEY

DailyCosts: Drilling \$22,331 Completion \$0 Daily Total \$22,331

Cum Costs: Drilling \$260,747 Completion \$0 Well Total \$260,747

MD 2,665 TVD 2,665 Progress 0 Days 0 MW 0.0 Visc 0.0

Formation : PBTB : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: RURT

Start	End	Hrs	Activity Description
06:00	18:30	12.5	HELD SAFETY MEETING W/RIG CREWS & RIG MOVERS. MOVED RIG FROM EC 13-23, MOVE WAS APPROXIMATELY 8.0 MILES. HAD GRADER LEVEL PAD AROUND WELL. SET RIG MATS & SUBSTRUCTURE. OLD LOCATION ECW 13-23 CLEARED AND CLEANED. NO ACCIDENTS. 15 MEN, 140 MAN-HOURS. TRANSFERRED 5 JTS(200.84) 4.5" 11.6# N80 LTC CASING FROM ECW 13-23 TO ECW 44-5. TRANSFERRED 1 MARKER JT(21.30') 4.5" 11.6# HCP-110 CASING FROM ECW 13-23 TO ECW 44-5. TRANSFERRED 2110 GALS DIESEL FROM ECW 13-23 TO ECW 44-5. NOTIFIED JAMIE SPARGER/BLM/VERNAL @ 1700 HRS 3/14/08 OF BOP TEST 3/15/08.
18:30	06:00	11.5	OPERATION SUSPENDED FOR NIGHT.

03-16-2008 Reported By DAN LINDSEY

DailyCosts: Drilling \$47,506 Completion \$0 Daily Total \$47,506

Cum Costs: Drilling \$308,253 Completion \$0 Well Total \$308,253

MD 2,665 TVD 2,665 Progress 0 Days 0 MW 0.0 Visc 0.0

Formation : PBTB : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: TESTING BOPE

Start	End	Hrs	Activity Description
06:00	04:00	22.0	HELD SAFETY MEETING W/RIG CREWS & RIG MOVERS. SET EQUIPMENT W/TRUCKS & CRANE. RELEASED TRUCKS @ 1300 HRS. RAISED DERRICK @ 1400 HRS. RURT. 15 MEN, 190 MAN-HOURS.
04:00	06:00	2.0	*****RIG ACCEPTED FOR DAYWORK @ 0400 HRS, 3/16/08***** STARTED BOP TEST(KELLY & FLOOR VALVES, RAMS 250/5000 PSI). DIESEL 6156 GALS. BOILER 10 HRS. NO ACCIDENTS.

03-17-2008 Reported By DAN LINDSEY

DailyCosts: Drilling \$57,896 Completion \$0 Daily Total \$57,896

Cum Costs: Drilling \$362,494 Completion \$0 Well Total \$362,494

MD 3,571 TVD 3,571 Progress 906 Days 1 MW 8.6 Visc 27.0

Formation : PBTB : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: DRILLING AT 3571'

Start	End	Hrs	Activity Description
06:00	08:00	2.0	FINISHED TESTING BOPE(ALL RAMS, VALVES, & MANIFOLD 250/5000 PSI, HYDRIL 250/2500 PSI, CSG 1500 PSI). NO BLM WITNESS.
08:00	08:30	0.5	INSTALLED WEAR BUSHING.
08:30	09:30	1.0	RU CALIBER LD MACHINE. HELD SAFETY MEETING.

09:30 12:30 3.0 PU BHA & DP. TAGGED @ 2560.
 12:30 13:00 0.5 RD CALIBER LD MACHINE.
 13:00 14:30 1.5 TORQUED KELLY. INSTALLED ROTATING HEAD RUBBER & OILER.
 14:30 15:00 0.5 SERVICED RIG. SET & FUNCTION COM.
 15:00 17:00 2.0 DRILLED CEMENT & FLOAT EQUIP 2560 TO 2680, FELL OUT OF CMT @ 2680, RIH TO 2701.
 17:00 18:00 1.0 PERFORMED F.I.T. @ 2701 TO 11.0 PPG EMW(360 PSI).
 18:00 18:30 0.5 INSTALLED DRIVE BUSHING.
 18:30 21:30 3.0 DRILLED 2701 TO 2856(155' @ 51.7 FPH), WOB 8-12K, GPM 414, RPM 30-40/MOTOR 66, SPP 1050, NO FLARE.
 21:30 22:00 0.5 SURVEY @ 2770, 1.0 DEGREE.
 22:00 06:00 8.0 DRILLED 2856 TO 3571(715' @ 89.4 FPH), WOB 15-18K, GPM 424, RPM 40-45/MOTOR 69, SPP 800, 40-50' FLARE. THIS A.M. MUD 9.1 PPG, VIS 32.
 DIESEL 9234 GALS(HAULED 4500, USED 1422). BOILER 24 HRS.
 NO ACCIDENTS. FULL CREWS.
 FUNCTION COM FIRST CONN ON TOUR, MORNING TOUR.
 UNMANNED LOGGING UNIT 1 DAY ON LOCATION.

06:00 18.0 SPUD 7 7/8" HOLE @ 18:30 HRS, 3/16/08.

03-18-2008 **Reported By** DAN LINDSEY

Daily Costs: Drilling	\$39,628	Completion	\$0	Daily Total	\$39,628
Cum Costs: Drilling	\$402,122	Completion	\$0	Well Total	\$402,122
MD	6,103	TVD	6,103	Progress	2,532
Days	2	MW	9.5	Visc	33.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: DRILLING @ 6103'

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 3571 TO 4446(875' @ 145.8 FPH), WOB 15-18K, GPM 468, RPM 45-50/MOTOR 75, SPP 1100, 40' FLARE.
12:00	12:30	0.5	SERVICED RIG. FUNCTION PIPE RAMS.
12:30	06:00	17.5	DRILLED 4446 TO 6103 (1657' @ 94.7 FPH), WOB 15-18K, GPM 468, RPM 45-50/MOTOR 75, SPP 1300, 20-30' FLARE. THIS A.M. MUD 9.9 PPG, VIS 36. DIESEL 8208 GALS(USED 1026). BOILER 19 HRS. NO ACCIDENTS. FULL CREWS. 2 BOP DRILLS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 2 DAYS ON LOCATION.

03-19-2008 **Reported By** DAN LINDSEY/BRIAN DUTTON

Daily Costs: Drilling	\$134,548	Completion	\$0	Daily Total	\$134,548
Cum Costs: Drilling	\$536,671	Completion	\$0	Well Total	\$536,671
MD	7,115	TVD	7,115	Progress	1,012
Days	3	MW	10.3	Visc	35.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: DRILLING @ 7115'

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 6103 TO 6540(437' @ 72.8 FPH), WOB 18-20K, GPM 468, RPM 50/MOTOR 75, SPP 1400, 30' FLARE.
12:00	12:30	0.5	SERVICED RIG. FUNCTION PIPE RAMS & ANNULAR.
12:30	06:00	17.5	DRILLED 6540 TO 7,115 (575' @ 32.8 FPH), WOB 15-20K, GPM 468, RPM 45-50/MOTOR 75, SPP 1550, 20-30' FLARE. THIS A.M. MUD 10.8 PPG, VIS 36. DIESEL 6954 GALS(USED 1254). BOILER 14 HRS.

NO ACCIDENTS. FULL CREWS.
 FUNCTION COM FIRST CONN ON TOUR, ALL CREWS.
 UNMANNED LOGGING UNIT 3 DAYS ON LOCATION.
 SAFETY MEETING TOPIC- WORKING AROUND ELECTRICITY.

03-20-2008 **Reported By** DAN LINDSEY/BRIAN DUTTON

Daily Costs: Drilling	\$46,374	Completion	\$0	Daily Total	\$46,374
Cum Costs: Drilling	\$583,046	Completion	\$0	Well Total	\$583,046

MD 7,693 **TVD** 7,693 **Progress** 578 **Days** 4 **MW** 11.0 **Visc** 40.0

Formation : **PBTD : 0.0** **Perf :** **PKR Depth : 0.0**

Activity at Report Time: DRILLING @ 7693'

Start	End	Hrs	Activity Description
06:00	11:00	5.0	DRILLED 7,115 TO 7,291 (176' @ 35.2 FPH), WOB 15-20K, GPM 418, RPM 45-50/MOTOR 67, SPP 2050, NO FLARE. MUD 11.0 PPG, VIS 36.
11:00	11:30	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
11:30	06:00	18.5	DRILLED 7,291' TO 7,693' (402' @ 21.7 FPH), WOB 15-20K, GPM 407, RPM 45-50/MOTOR 65, SPP 1950, NO FLARE. MUD 11.3+ PPG, VIS 40.

DIESEL 5472 GALS(USED 1482). BOILER 16 HRS.
 NO ACCIDENTS. FULL CREWS.
 FUNCTION COM FIRST CONN ON TOUR, ALL CREWS.
 UNMANNED LOGGING UNIT 5 DAYS ON LOCATION.
 SAFETY MEETING TOPIC- LOCK IT OUT AND TAG IT OUT PRIOR TO WORKING ON EQUIPMENT.

03-21-2008 **Reported By** BRIAN DUTTON

Daily Costs: Drilling	\$52,563	Completion	\$0	Daily Total	\$52,563
Cum Costs: Drilling	\$635,610	Completion	\$0	Well Total	\$635,610

MD 8,014 **TVD** 8,014 **Progress** 321 **Days** 5 **MW** 11.4 **Visc** 36.0

Formation : **PBTD : 0.0** **Perf :** **PKR Depth : 0.0**

Activity at Report Time: DRILLING @ 8014'

Start	End	Hrs	Activity Description
06:00	07:30	1.5	DRILLED 7,693' TO 7,727' (34' @ 22.6 FPH), WOB 15-20K, GPM 407, RPM 45-50/MOTOR 65, SPP 1950, NO FLARE. MUD 11.3+ PPG, VIS 40.
07:30	08:00	0.5	DROP SURVEY DEPTH 7,643' MISS RUN.
08:00	12:00	4.0	TRIP OUT OF HOLE WITH BIT #1 @ 7,727'.
12:00	13:00	1.0	L/D ROLLER REAMERS, CHANGE OUT MUD MOTOR AND BIT.
13:00	17:00	4.0	TRIP IN HOLE WITH BIT #2, FILLING PIPE @ 2,683' AND 5,212'.
17:00	17:30	0.5	WASH/REAM F/7,678' TO 7,727'.
17:30	06:00	12.5	DRILLED 7,727' TO 8,014' (287' @ 22.9 FPH), WOB 15-20K, GPM 410, RPM 45-50/MOTOR 66, SPP 1850, NO FLARE. MUD 11.5 PPG, VIS 37.

DIESEL 4218 GALS(USED 1254). BOILER 15 HRS.
 NO ACCIDENTS. FULL CREWS.
 FUNCTION COM FIRST CONN AND FIRST STAND OUT AND IN HOLE ON TOUR, ALL CREWS.
 UNMANNED LOGGING UNIT 6 DAYS ON LOCATION.
 SAFETY MEETING TOPIC- HEARING PROTECTION.

03-22-2008 **Reported By** BRIAN DUTTON

Daily Costs: Drilling	\$39,549	Completion	\$4,003	Daily Total	\$43,552
Cum Costs: Drilling	\$675,160	Completion	\$4,003	Well Total	\$679,163
MD	8,630	TVD	8,630	Progress	616
		Days	6	MW	11.4
		Visc	40.0		
Formation :	PBTD : 0.0	Perf :		PKR Depth : 0.0	

Activity at Report Time: DRILLING @ 8630'

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 8,014' TO 8,211' (197' @ 35.8 FPH), WOB 15-20K, GPM 432, RPM 45-50/MOTOR 69, SPP 1850, NO FLARE. MUD 11.4 PPG, VIS 37.
12:00	12:30	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
12:30	06:00	17.5	DRILLED 8,211' TO 8,630' (419' @ 23.9 FPH), WOB 15-20K, GPM 417, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.4+ PPG, VIS 36. DIESEL 2736 GALS(USED 1482). BOILER 15 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 7 DAYS ON LOCATION. SAFETY MEETING TOPIC- UNLOADING CASING.

03-23-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$67,866	Completion	\$0	Daily Total	\$67,866
Cum Costs: Drilling	\$738,550	Completion	\$4,003	Well Total	\$742,553
MD	8,685	TVD	8,685	Progress	55
		Days	7	MW	11.4
		Visc	36.0		
Formation :	PBTD : 0.0	Perf :		PKR Depth : 0.0	

Activity at Report Time: DRILLING @ 8,685'

Start	End	Hrs	Activity Description
06:00	11:30	5.5	DRILLED 8,630' TO 8,679' (49' @ 8.9 FPH), WOB 15-20K, GPM 417, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.4+ PPG, VIS 36.
11:30	12:00	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
12:00	12:30	0.5	DROP SURVEY DEPTH 8,599' 2.0 DEGREES.
12:30	14:00	1.5	PUMP PILL, TRIP OUT OF HOLE WITH BIT #2 @ 8,679', TAG TIGHT SPOT @ 4,811'.
14:00	17:00	3.0	WORK TIGHT HOLE F/ 4,811' TO 4,779'. PUMP PILL.
17:00	19:00	2.0	TRIP OUT OF HOLE WITH BIT #2.
19:00	20:00	1.0	CHANGE BIT AND MUD MOTOR.
20:00	22:00	2.0	TRIP IN HOLE WITH BIT #3, FILL PIPE @ 2,401'.
22:00	23:00	1.0	SLIP & CUT DRILL LINE.
23:00	03:30	4.5	TRIP IN HOLE WITH BIT #3, WASH AND REAM BRIDGES @ 4,600' TO 4,700'. 7,550' TO 7,650' AND 8,517' TO 8,577'.
03:30	05:00	1.5	WASH/REAM F/ 8,587' TO 8,679'. 30' OF FILL.
05:00	06:00	1.0	DRILLED 8,679' TO 8,685' (6' @ 10.0 FPH), WOB 15-20K, GPM 421, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.8 PPG, VIS 36. DIESEL 5700 GALS(USED 1036). BOILER 10 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN AND FIRST STAND OUT AND FIRST STAND IN HOLE ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 8 DAYS ON LOCATION. SAFETY MEETING TOPIC- WORKING TIGHT HOLE.

03-24-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$30,358	Completion	\$0	Daily Total	\$30,358
Cum Costs: Drilling	\$768,908	Completion	\$4,003	Well Total	\$772,911
MD	9,090	TVD	9,090	Progress	405
		Days	8	MW	11.1
Visc	37.0				
Formation :	PBTD : 0.0	Perf :		PKR Depth : 0.0	

Activity at Report Time: DRILLING @ 9090'

Start	End	Hrs	Activity Description
06:00	08:30	2.5	DRILLED 8,685' TO 8,712' (27' @ 10.8 FPH), WOB 15-20K, GPM 421, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.5 PPG, VIS 36.
08:30	09:00	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
09:00	06:00	21.0	DRILLED 8,712' TO 9,090' (378' @ 18.0 FPH), WOB 15-20K, GPM 428, RPM 45-50/MOTOR 68, SPP 2072, NO FLARE. MUD 11.6 PPG, VIS 35. DIESEL 4144 GALS(USED 1556). BOILER 12 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 9 DAYS ON LOCATION. SAFETY MEETING TOPIC- PINCH POINTS WHILE MAKING CONNECTIONS. MORNING TOUR B.O.P. DRILL 85 SECONDS TO SECURE WELL.

03-25-2008 **Reported By** BRIAN DUTTON

Daily Costs: Drilling	\$48,290	Completion	\$0	Daily Total	\$48,290
Cum Costs: Drilling	\$817,198	Completion	\$4,003	Well Total	\$821,201
MD	9,228	TVD	9,228	Progress	138
		Days	9	MW	11.6
Visc	35.0				
Formation :	PBTD : 0.0	Perf :		PKR Depth : 0.0	

Activity at Report Time: WASH & REAM TO BTM

Start	End	Hrs	Activity Description
06:00	11:30	5.5	DRILLED 9,090' TO 9,150' (60' @ 10.9 FPH), WOB 15-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2072, NO FLARE. MUD 11.6 PPG, VIS 35.
11:30	12:00	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
12:00	21:00	9.0	DRILLED 9,150' TO 9,228' (78' @ 8.6 FPH), WOB 15-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2072, NO FLARE. MUD 11.6 PPG, VIS 35.
21:00	21:30	0.5	PUMP PILL AND BLOW KELLY DRY.
21:30	01:00	3.5	TRIP OUT OF HOLE WITH BIT #3 @ 9,228'.
01:00	01:30	0.5	CHANGE OUT BITS.
01:30	04:00	2.5	TRIP IN HOLE WITH BIT #4, FILL PIPE @ 2,755 AND 5,903'..
04:00	06:00	2.0	WASH/REAM F/9150' TO 9,228', THIS A.M. MUD 11.6 PPG, VIS 36. DIESEL 2,850 GALS(USED 1294). BOILER 12 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 10 DAYS ON LOCATION. SAFETY MEETING TOPIC- CHANGING TONG DIES.

03-26-2008 **Reported By** BRIAN DUTTON

Daily Costs: Drilling	\$42,168	Completion	\$0	Daily Total	\$42,168
Cum Costs: Drilling	\$859,367	Completion	\$4,003	Well Total	\$863,370
MD	9,550	TVD	9,550	Progress	322
		Days	10	MW	11.65
Visc	38.0				

Formation : PBTB : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: T.D. AT 9550' / LDDP

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 9,228' TO 9,368' (140' @ 23.3 FPH), WOB 10-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2258, NO FLARE. MUD 11.7 PPG, VIS 36.
12:00	12:30	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST SUPER CHOKE AND HCR VALVE.
12:30	20:00	7.5	DRILLED 9,368' TO 9,550' (182' @ 24.5 FPH), WOB 10-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2327, NO FLARE. MUD 11.7 PPG, VIS 36. REACED TD @ 20:00 HRS, 3/25/08.
20:00	21:30	1.5	CIRCULATED & CONDITIONED HOLE FOR SHORT TRIP. PUMPED PILL. FINAL MUD WT. 11.7 PPG, VIS 36.
21:30	22:30	1.0	SHORT TRIP 15 STANDS TO 8,116'.
22:30	00:00	1.5	CIRCULATED GAS OUT. RU WEATHERFORD LD MACHINE. HELD SAFETY MEETING.
00:00	06:00	6.0	LDDP. DIESEL 3,306 GALS(USED 1344). BOILER 12 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 11 DAYS ON LOCATION. SAFETY MEETING TOPIC- LDDP WITH L/D MACHINE.

03-27-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$41,699	Completion	\$151,885	Daily Total	\$193,584
Cum Costs: Drilling	\$901,066	Completion	\$155,888	Well Total	\$1,056,954
MD	9,550	TVD	9,550	Progress	0
		Days	11	MW	0.0
		Visc	0.0		

Formation : PBTB : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: RDRT

Start	End	Hrs	Activity Description
06:00	15:00	9.0	HELD SAFETY MEETING. RAN 4.5" 11.6# N-80 LTC CSG(FS, 1 JT, FC, 235 JTS & 3 MARKERS) & TAG JT. RAN 35 CENTRALIZERS(MIDDLE OF SHOE JT, TOP OF #2, EVERY 2ND JT TO 6806). TAGGED @ 9550. LD TAG JT & PU LANDING JT W/FLUTED CSG HANGER. LANDED CSG @ 9550(FC @ 9527, MARKERS @ 7209 & 4456). NOTIFIED JAMIE SPARGER/BLM/VERNAL @ 10:20 HRS 3/25/08 OF CSG & CMT JOB LEFT MESSAGE.
15:00	16:00	1.0	CIRCULATED GAS OUT. RD WEATHERFORD CSG CREW. RU SLB CEMENTER. HELD SAFETY MEETING.
16:00	19:00	3.0	CEMENTED CSG AS FOLLOWS: PUMPED 20 BBLS CHEM WASH, 20 BBLS FW SPACER, 385 SX 35:65 POZ G (135.7 BBLS @ 12.5 PPG, 1.98 CFS) & 1530 SX 50/50 POZ G(351.5 BBLS @ 14.1 PPG, 1.29 CFS). DROPPED PLUG. DISP W/147.7 BTW(LOST RETURNS 140.0 BBLS INTO DISPL.). FINAL LIFT PRESSURE 2450 PSI, BUMPED PLUG TO 3400 PSI. BLED OFF, FLOATS HELD.
19:00	20:00	1.0	WOC. CLEANING MUD TANKS. RD SLB CEMENTER.
20:00	21:00	1.0	REMOVED LANDING JT. RAN CSG HANGER PACKOFF ON LANDING JT AND LOCKED IN POSITION. TESTED HANGER TO 5000 PSI. HAULED 1200 BBLS MUD TO STORAGE. NO ACCIDENTS. FULL CREWS. UNMANNED MUD LOGGING UNIT 12 DAYS ON LOCATION. TRANSFERRED 3 JTS(119.84) 4.5" 11.6# N80 LTC CASING TO ECW 03-5. TRANSFERRED 2850 GALS DIESEL TO ECW 03-5.

TRUCKS SCHEDULED FOR 0700 HRS 3/27/08. MOVE TO ECW 03-5 IS APPROXIMATELY .5 MILES.

21:00 06:00 9.0 RDRT AND PREPARE FOR TRUCKS. 5 MEN, 40 MAN-HOURS.

06:00 18.0 RIG RELEASED @ 22:00 HRS, 3/26/08.

CASING POINT COST \$901,067

04-01-2008 **Reported By** SEARLE

Daily Costs: Drilling	\$0	Completion	\$44,566	Daily Total	\$44,566
Cum Costs: Drilling	\$901,066	Completion	\$200,454	Well Total	\$1,101,520

MD	9,550	TVD	9,550	Progress	0	Days	12	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation :	PBTD : 9526.0	Perf :	PKR Depth : 0.0
--------------------	----------------------	---------------	------------------------

Activity at Report Time: PREP FOR FRACS

Start	End	Hrs	Activity Description
06:00	06:00	24.0	MIRU SCHLUMBERGER. LOG WITH RST/CBL/CCL/VDL/GR FROM PBTD TO 970'. EST CEMENT TOP @ 1240'. RD SCHLUMBERGER.

04-12-2008 **Reported By** MCCURDY

Daily Costs: Drilling	\$0	Completion	\$1,653	Daily Total	\$1,653
Cum Costs: Drilling	\$901,066	Completion	\$202,107	Well Total	\$1,103,173

MD	9,550	TVD	9,550	Progress	0	Days	13	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation :	PBTD : 9526.0	Perf :	PKR Depth : 0.0
--------------------	----------------------	---------------	------------------------

Activity at Report Time: WO COMPLETION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	NU 10M FRAC TREE. PRESSURE TESTED FRAC TREE & CASING TO 6500 PSIG. WO COMPLETION.

04-22-2008 **Reported By** KERN

Daily Costs: Drilling	\$0	Completion	\$12,081	Daily Total	\$12,081
Cum Costs: Drilling	\$901,066	Completion	\$214,188	Well Total	\$1,115,254

MD	9,550	TVD	9,550	Progress	0	Days	14	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESAVERDE	PBTD : 9526.0	Perf : 8209'-9292'	PKR Depth : 0.0
------------------------------	----------------------	---------------------------	------------------------

Activity at Report Time: FRAC

Start	End	Hrs	Activity Description
06:00	06:00	24.0	RU CUTTERS WIRELINE. PERFORATE LPR FROM 8983'-84', 8991'-92', 9005'-06', 9028'-29', 9062'-63', 9071'-71', 9153'-54', 9158'-59', 9205'-06', 9211'-12', 9260'-61', 9291'-92' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/ 165 GAL GYPTRON T-106, 4598 GAL YF116 PAD, 36847 GAL YF116ST+ W/94300# 20/40 SAND @ 1-4 PPG. MTP 6473 PSIG. MTR 50.8 BPM. ATP 4938 PSIG. ATR 46.1 BPM. ISIP 3000 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 8950'. PERFORATE MPR FROM 8769'-71', 8788'-90', 8815'-17', 8849'-50', 8860'-61', 8889'-90', 8900'-01', 8904'-05', 8931'-32' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4166 GAL YF116 PAD, 35083 GAL YF116ST+ W/99400 20/40 SAND @ 1-4 PPG. MTP 6387 PSIG. MTR 50.3 BPM. ATP 5236 PSIG. ATR 46.2 BPM. ISIP 3840 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 8740'. PERFORATE MPR FROM 8592'-93', 8597'-98', 8615'-16', 8639'-40', 8648'-49', 8666'-67', 8671'-72', 8678'-79', 8697'-99', 8723'-25' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4170 GAL YF116 PAD, 31638 GAL YF116ST+ W/84700# 20/40 SAND @ 1-4 PPG. MTP 6750 PSIG. MTR 50.5 BPM. ATP 5783 PSIG. ATR 41.4 BPM. ISIP 5500 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 8555'. PERFORATE MPR FROM 8371'-72', 8377'-78', 8397'-98', 8404'-05', 8436'-37', 8446'-47', 8458'-59', 8465'-66', 8477'-78', 8497'-98', 8508'-09', 8533'-34' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4594 GAL YF116 PAD, 47558 GAL YF116ST+ W/151600# 20/40 SAND @ 1-5 PPG. MTP 6363 PSIG. MTR 50.5 BPM. ATP 5188 PSIG. ATR 45.1 BPM. ISIP 2780 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 8350'. PERFORATE MPR FROM 8209'-10', 8218'-19', 8229'-30', 8238'-39', 8245'-46', 8253'-54', 8267'-68', 8280'-81', 8295'-96', 8321'-22', 8326'-27', 8332'-33' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4165 GAL YF116 PAD, 45774 GAL YF116ST+ W/136200# 20/40 SAND @ 1-5 PPG. MTP 5291 PSIG. MTR 51.6 BPM. ATP 4369 PSIG. ATR 45.5 BPM. ISIP 3400 PSIG. RD SCHLUMBERGER. SDFN.

04-23-2008 Reported By KERN

Daily Costs: Drilling	\$0	Completion	\$14,774	Daily Total	\$14,774
Cum Costs: Drilling	\$901,066	Completion	\$228,962	Well Total	\$1,130,028
MD	9,550	TVD	9,550	Progress	0
				Days	15
				MW	0.0
				Visc	0.0

Formation : **PBTD :** 9526.0 **Perf :** 6263'-9292' **PKR Depth :** 0.0
 MESAVERDE/WASATCH

Activity at Report Time: FRAC WASATCH

Start	End	Hrs	Activity Description
06:00	06:00	24.0	RUWL SET 10K CFP AT 8180'. PERFORATE MPR FROM 7961'-62', 7975'-76', 7986'-87', 8031'-32', 8051'-52', 8059'-60', 8079'-80', 8088'-89', 8117'-18', 8138'-39', 8150'-51', 8164'-65' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4579 GAL YF116 PAD, 74906 GAL YF116ST+ W/225900# 20/40 SAND @ 1-5 PPG. MTP 5763 PSIG. MTR 50.5 BPM. ATP 4534 PSIG. ATR 47.5 BPM. ISIP 3000 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 7850'. PERFORATE UPR FROM 7550'-51', 7564'-65', 7577'-78', 7586'-87', 7649'-50', 7655'-56', 7712'-13', 7738'-39', 7763'-64', 7778'-79', 7811'-12', 7818'-19' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4149 GAL YF116 PAD, 45575 GAL YF116ST+ W/135300# 20/40 SAND @ 1-5 PPG. MTP 6101 PSIG. MTR 50.4 BPM. ATP 4439 PSIG. ATR 46.1 BPM. ISIP 2500 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 7450'. PERFORATE NORTH HORN FROM 7157'-58', 7168'-69', 7192'-93', 7198'-99', 7221'-22', 7252'-54', 7260'-61', 7315'-16', 7384'-85', 7389'-90', 7415'-16' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4133 GAL YF116 PAD, 40563 GAL YF116ST+ W/119800# 20/40 SAND @ 1-5 PPG. MTP 5289 PSIG. MTR 51.8 BPM. ATP 4093 PSIG. ATR 46.7 BPM. ISIP 2100 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 7135'. PERFORATE NORTH HORN FROM 6898'-99', 6952'-53', 6989'-90', 7015'-16', 7045'-46', 7052'-53', 7058'-59', 7065'-66', 7085'-86', 7100'-01', 7110'-11', 7116'-17' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4139 GAL YF116 PAD, 45575 GAL YF116ST+ W/135900# 20/40 SAND @ 1-5 PPG. MTP 4791 PSIG. MTR 51.7 BPM. ATP 4050 PSIG. ATR 45.9 BPM. ISIP 2600 PSIG. RD SCHLUMBERGER.

RUWL. SET 6K CFP AT 6870'. PERFORATE Ba FROM 6595'-96', 6604'-05', 6613'-14', 6630'-32', 6657'-58', 6690'-91', 6709'-10', 6762'-63', 6815'-16', 6846'-47', 6852'-53' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/4160 GAL YF116 PAD, 36104 GAL YF116ST+ W/105500# 20/40 SAND @ 1-5 PPG. MTP 5555 PSIG. MTR 51.9 BPM. ATP 4147 PSIG. ATR 47.9 BPM. ISIP 1980 PSIG. RD SCHLUMBERGER.

RUWL. SET 6K CFP AT 6550'. PERFORATE Ba FROM 6263'-64', 6301'-02', 6319'-20', 6358'-59', 6412'-13', 6453'-54', 6480'-81', 6493'-95', 6506'-07', 6528'-30' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/3133 GAL YF116 PAD, 33105 GAL YF116ST+ W/82500# 20/40 SAND @ 1-4 PPG. MTP 5973 PSIG. MTR 50.9 BPM. ATP 4088 PSIG. ATR 45.6 BPM. ISIP 1750 PSIG. RD SCHLUMBERGER. SDFN.

04-24-2008 Reported By KERN

Daily Costs: Drilling	\$0	Completion	\$480,059	Daily Total	\$480,059
Cum Costs: Drilling	\$901,066	Completion	\$709,021	Well Total	\$1,610,088
MD	9,550	TVD	9,550	Progress	0
				Days	16
				MW	0.0
				Visc	0.0

Formation : PBTB : 9526.0 Perf : 5369'-9292' PKR Depth : 0.0
 MESAVERDE/WASATCH

Activity at Report Time: CLEAN OUT AFTER FRAC

Start End Hrs Activity Description

06:00 06:00 24.0 RUWL. SET 6K CFP AT 6220'. PERFORATE Ca FROM 5864'-65', 5890'-91', 5903'-04', 5932'-33', 5986'-87', 6072'-73', 6108'-09', 6118'-19', 6143'-44', 6149'-50', 6188'-89', 6192'-93 @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/3116 GAL YF116 PAD, 32468 GAL YF116ST+ W/82600# 20/40 SAND @ 1-4 PPG. MTP 5767 PSIG. MTR 50.9 BPM. ATP 3731 PSIG. ATR 46.5 BPM. ISIP 1750 PSIG. RD SCHLUMBERGER.

RUWL. SET 6K CFP AT 5775'. PERFORATE Ca FROM 5493'-94', 5527'-29', 5533'-35', 5540'-42', 5609'-10', 5673'-74', 5708'-09', 5756'-58' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/ 3120 GAL YF116 PAD, 32865 GAL YF116ST+ W/83600# 20/40 SAND @ 1-4 PPG. MTP 4023 PSIG. MTR 41 BPM. ATP 3527 PSIG. ATR 37.8 BPM. ISIP 2300 PSIG. RD SCHLUMBERGER.

RUWL. SET 6K CFP AT 5450'. PERFORATE Pp FROM 5369'-71', 5376'-78', 5381'-83', 5390'-92', 5397'-99', 5407'-08', 5416'-17' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/3118 GAL YF116 PAD, 28903 GAL YF116ST+ W/67000# 20/40 SAND @ 1-4 PPG. MTP 3755 PSIG. MTR 41.2 BPM. ATP 3199 PSIG. ATR 36.5 BPM. ISIP 2450 PSIG. RD SCHLUMBERGER.

RUWL. SET 6K CBP AT 5252'. RDWL. SDFN.

04-25-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$11,737	Daily Total	\$11,737
Cum Costs: Drilling	\$901,066	Completion	\$720,758	Well Total	\$1,621,825
MD	9,550	TVD	9,550	Progress	0
				Days	17
				MW	0.0
				Visc	0.0

Formation : MESA VERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: CLEAN OUT AFTER FRAC

Start End Hrs Activity Description

07:00 19:00 12.0 MIRUSU. SICP 0 PSIG. ND TREE. NU BOP. RIH W/BIT & PUMPOFF ASSEMBLY. CLEANED OUT & DRILLED OUT PLUGS @ 5252', 5450', 5775' & 6220'. POH TO 5250'. SDFN.

04-26-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$8,929	Daily Total	\$8,929
Cum Costs: Drilling	\$901,066	Completion	\$729,687	Well Total	\$1,630,754
MD	9,550	TVD	9,550	Progress	0
				Days	18
				MW	0.0
				Visc	0.0

Formation : MESA VERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: CLEAN OUT AFTER FRAC

Start End Hrs Activity Description

07:00 18:30 11.5 SITP 0 PSIG. SICP 600 PSIG. RIH. CLEANED OUT & DRILLED OUT PLUGS @ 6550', 6870', 7135', 7450', 7850' & 8180'. POH TO 5190'. SDFN.

04-27-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$65,793	Daily Total	\$65,793
Cum Costs: Drilling	\$901,066	Completion	\$795,480	Well Total	\$1,696,547

MD 9,550 TVD 9,550 Progress 0 Days 19 MW 0.0 Visc 0.0
 Formation : MESAVERDE PBTD : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
06:00	06:00	24.0	SITP 0 PSIG. SICP 700 PSIG. RIH. CLEANED OUT & DRILLED OUT PLUGS @ 8350', 8555', 8740' & 8950'. RIH CLEANED OUT TO 9345'. LANDED TUBING @ 7868' KB. ND BOP. NU TREE. PUMPED OFF BIT & SUB.

FLOWED 11 HRS. 16/64" CHOKE. FTP 1400 PSIG. CP 1500 PSIG. 32 BFPH. RECOVERED 400 BLW. 16457 BLWTR.

TUBING DETAIL LENGTH

PUMPOFF BIT SUB 0.91'
 1 JT 2-3/8" 4.7# N-80 TBG 32.79'
 XN NIPPLE 1.30'
 239 JTS 2-3/8" 4.7# N-80 TBG 7814.47'
 BELOW KB 19.00'
 LANDED @ 7868.47' KB

04-28-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$2,540	Daily Total	\$2,540
Cum Costs: Drilling	\$901,066	Completion	\$798,020	Well Total	\$1,699,087

MD 9,550 TVD 9,550 Progress 0 Days 20 MW 0.0 Visc 0.0
 Formation : MESA VERDE PBTD : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
06:00	06:00	24.0	FLOWED 24 HRS. 24/64" CHOKE. FTP 1400 PSIG. CP 1800 PSIG. 34 BFPH. RECOVERED 736 BLW. 15721 BLWTR.

04-29-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$28,230	Daily Total	\$28,230
Cum Costs: Drilling	\$901,066	Completion	\$826,250	Well Total	\$1,727,317

MD 9,550 TVD 9,550 Progress 0 Days 21 MW 0.0 Visc 0.0
 Formation : MESA VERDE PBTD : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
06:00	06:00	24.0	RDMOSU.

FLOWED 24 HRS. 24/64" CHOKE. FTP 1300 PSIG. CP 1900 PSIG. 34 BFPH. RECOVERED 838 BLW. 14883 BLWTR.

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB NO. 1004-0135
Expires: July 31, 2010**SUNDRY NOTICES AND REPORTS ON WELLS**
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.5. Lease Serial No.
UTU01304

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.8. Well Name and No.
EAST CHAPITA 44-059. API Well No.
43-047-38138

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator
EOG RESOURCES, INCContact: MARY A. MAESTAS
E-Mail: mary_maestas@eogresources.com3a. Address
600 17TH STREET SUITE 1000 N.
DENVER, CO 802023b. Phone No. (include area code)
Ph: 303-824-552610. Field and Pool, or Exploratory
NATURAL BUTTES/WASATCH/MV

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec 5 T9S R23E NESW 2175FSL 2108FWL
40.06368 N Lat, 109.35278 W Lon11. County or Parish, and State
UINTAH COUNTY, UT

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	Production Start-up
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

The referenced well was turned to sales on 4/29/2008. Please see the attached operations summary report for drilling and completion operations performed on the subject well.

RECEIVED

MAY 07 2008

DIV. OF OIL, GAS & MINING


14. I hereby certify that the foregoing is true and correct.

Electronic Submission #60118 verified by the BLM Well Information System
For EOG RESOURCES, INC, sent to the Vernal

Name (Printed/Typed) MARY A. MAESTAS

Title REGULATORY ASSISTANT

Signature



Date 05/06/2008

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED **

WELL CHRONOLOGY REPORT

Report Generated On: 05-06-2008

Well Name	ECW 044-05	Well Type	DEVG	Division	DENVER
Field	CHAPITA DEEP	API #	43-047-38138	Well Class	COMP
County, State	UINTAH, UT	Spud Date	03-16-2008	Class Date	
Tax Credit	N	TVD / MD	9,550/ 9,550	Property #	059256
Water Depth	0	Last CSG	2.375	Shoe TVD / MD	0/ 0
KB / GL Elev	4,889/ 4,870				
Location	Section 5, T9S, R23E, NESW, 2175 FSL & 2108 FWL				

Event No	1.0	Description	DRILL & COMPLETE		
Operator	EOG RESOURCES, INC	WI %	100.0	NRI %	84.75

AFE No	304100	AFE Total	2,051,100	DHC / CWC	912,100/ 1,139,000
Rig Contr	TRUE	Rig Name	TRUE #34	Start Date	05-23-2006
05-23-2006	Reported By	SHARON WHITLOCK			
Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$0	Completion	\$0	Well Total	\$0
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: LOCATION DATA

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION DATA

2175' FSL & 2108' FWL (NE/SW)
SECTION 5, T9S, R23E
UINTAH COUNTY, UTAH

LAT 40.063719, LONG 109.352100 (NAD 27)

TRUE #34
OBJECTIVE: 9500' TD, MESAVERDE
DW/GAS
EAST CHAPITA PROSPECT
DD&A: CHAPITA DEEP
NATURAL BUTTES FIELD

LEASE: U-01304
ELEVATION: 4872.0' NAT GL, 4870.4' PREP GL (DUE TO ROUNDING THE PREP IS 4870' GL), 4889' KB (19')

EOG BPO WI 100%, NRI 84.75%

09-14-2007	Reported By	TERRY CSERE			
Daily Costs: Drilling	\$38,000	Completion	\$0	Daily Total	\$38,000

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION STARTED.

09-17-2007 Reported By TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION DITCHES.

09-18-2007 Reported By TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR & DITCHES.

09-19-2007 Reported By TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR & DITCHES.

09-20-2007 Reported By TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-21-2007 Reported By TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-24-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-25-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES.

09-26-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CONSTRUCTING DIVERSION RESERVOIR AND DITCHES. LOC ON HOLD.

09-27-2007 Reported By ED FORSMAN

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

09-28-2007 Reported By BRYON TOLMAN

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

10-01-2007 **Reported By** BRYON TOLMAN

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

10-02-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPELTE. LOC ON HOLD.

10-03-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-04-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-05-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.		

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-08-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.		

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-09-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-10-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-11-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-15-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-16-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-17-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-18-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-19-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.

10-22-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-23-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-24-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION IS ON HOLD.

10-25-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION IS ON HOLD.

10-26-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOCATION ON HOLD.

10-29-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

10-30-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

10-31-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

11-01-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

11-02-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	DIVERSION DITCHES COMPLETE. LOC. ON HOLD.		

11-05-2007 **Reported By** TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	PUSHING OUT LOCATION AND PIT.

11-06-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	PUSHING OUT LOCATION AND PIT.

11-07-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	ROCKED OUT.

11-08-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	DRILLING - SHOOTING TODAY.

11-09-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTD : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	PUSHING OUT PIT.

11-12-2007 Reported By TERRY CSERE

Daily Costs: Drilling	\$0	Completion	\$0	Daily Total	\$0
------------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	WALKING IN PIT. LINE WEDNESDAY.		

11-13-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LINE WEDNESDAY.		

11-14-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LINE TODAY		

11-15-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LINE TODAY.		

11-16-2007 **Reported By** TERRY CSERE

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	0	TVD	0	Progress	0
Formation :		PBTD : 0.0		Perf :	
Activity at Report Time: BUILD LOCATION					
Start	End	Hrs	Activity Description		
06:00	06:00	24.0	LOCATION COMPLETE.		

11-19-2007 **Reported By** MICKENZIE THACKER

DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
-----------------------------	-----	-------------------	-----	--------------------	-----

Cum Costs: Drilling	\$38,000	Completion	\$0	Well Total	\$38,000
MD	60	TVD	60	Progress	0
Formation :		PBTD : 0.0		Perf :	
				PKR Depth : 0.0	

Activity at Report Time: BUILD LOCATION/WO AIR RIG

Start	End	Hrs	Activity Description
06:00	06:00	24.0	ROCKY MOUNTAIN DRILLING SPUD A 20" HOLE ON 11/17/2007 @ 11:00 AM. SET 60' OF 14" CONDUCTOR. CEMENT TO SURFACE WITH READY MIX. JERRY BARNES NOTIFIED CAROL DANIELS W/UDOGM & MICHEAL LEE W/BLM OF THE SPUD ON 11/17/07 @ 10:30 AM.

01-03-2008 Reported By JERRY BARNES

Daily Costs: Drilling	\$200,416	Completion	\$0	Daily Total	\$200,416
Cum Costs: Drilling	\$238,416	Completion	\$0	Well Total	\$238,416
MD	2,665	TVD	2,665	Progress	0
Formation :		PBTD : 0.0		Perf :	
				PKR Depth : 0.0	

Activity at Report Time: WORT

Start	End	Hrs	Activity Description
06:00	06:00	24.0	MIRU CRAIGS AIR RIG #2 ON 11/21/2007. DRILLED 12-1/4" HOLE TO 2710' GL. ENCOUNTERED NO WATER. RAN 61 JTS (2646.30') OF 9-5/8", 36.0#, J-55, ST&C CASING WITH DAVIS/LYNCH GUIDE SHOE AND FLOAT COLLAR. 8 CENTRALIZERS SPACED MIDDLE OF SHOE JOINT AND EVERY COLLAR TILL GONE. LANDED @ 2665' KB. RAN 200' OF 1" PIPE DOWN BACKSIDE. RDMO AIR RIG.

MIRU PRO PETRO CEMENTING. HELD SAFETY MEETING. PRESSURE TESTED LINES AND CEMENT VALVE TO 1000 PSIG. PUMPED 170 BBLS FRESH WATER & 40 BBLS GELLED WATER FLUSH AHEAD OF CEMENT. MIXED & PUMPED 250 SX (170 BBLS) OF PREMIUM LEAD CEMENT W/16% GEL, 10 #/ SX GILSONITE, 3 #/ SX GR-3, 3% SALT, & 1/4 #/ SX FLOCELE. MIXED LEAD CEMENT @ 11.0 PPG W/YIELD OF 3.82 CF/SX.

TAILED IN W/200 SX (40.9 BBLS) OF PREMIUM CEMENT W/2% CACL2 & 1/4 #/ SX FLOCELE. MIXED CEMENT @ 15.8 PPG W/YIELD OF 1.15 CF/SX. DISPLACED CEMENT W/201.1 BBLS FRESH WATER. BUMPED PLUG W/1100# @ 6:29 AM, 11/26/2007. CHECKED FLOAT, FLOAT HELD. SHUT-IN CASING VALVE. BROKE CIRCULATION 15 BBLS INTO LEAD CEMENT. CIRCULATED 20 BBLS LEAD CEMENT TO PIT. CEMENT FELL BACK @ SURFACE WHEN PLUG BUMPED.

TOP JOB # 1: PUMPED DOWN 200' OF 1" PIPE. MIXED & PUMPED 125 SX (25.6 BBLS) OF PREMIUM CEMENT W/2% CACL2 & 1/4 #/ SX FLOCELE. MIXED CEMENT @ 15.8 PPG W/YIELD OF 1.15 CF/SX. HOLE FILLED & CIRCULATED APPROXIMATELY 2 BBLS LEAD CEMENT TO PIT. HOLE FELL BACK WHEN PUMPING STOPPED. WOC 2 HRS.

TOP JOB # 2: MIXED & PUMPED 80 SX (16.3 BBLS) OF PREMIUM CEMENT W/2% CACL2, & 1/4 #/ SX FLOCELE. MIXED CEMENT @ 15.8 PPG W/YIELD OF 1.15 CF/SX. HOLE FILLED & STOOD FULL. RDMO PRO PETRO CEMENTERS.

PREPARED LOCATION FOR ROTARY RIG. WORT. WILL DROP FROM REPORT UNTIL FURTHER ACTIVITY.

MIRU GLENNS WIRELINE SERVICE. RAN IN HOLE W/STRAIGHT HOLE SURVEY. TAGGED CEMENT @ 2530'. PICKED UP TO 2510' & TOOK SURVEY. 7 DEGREE. RAN SURVEY @ 800' - 1/2 DEGREE. RAN SURVEY @ 1200' - 1 DEGREE. RAN SURVEY @ 1700' - 1 1/2 DEGREE. RAN SURVEY @ 2200' - 4 DEGREE. RAN SURVEY @ 2400' - 1/2 DEGREE. RAN SURVEY @ 2510' AGAIN - 7 DEGREE.

LESTER FARNSWORTH NOTIFIED JAMIE SPARGER W/BLM OF THE SURFACE CASING & CEMENT JOB ON 11/24/2007 @ 12:20 PM.

03-15-2008 Reported By DAN LINDSEY

Daily Costs: Drilling \$22,331 Completion \$0 Daily Total \$22,331

Cum Costs: Drilling \$260,747 Completion \$0 Well Total \$260,747

MD 2,665 TVD 2,665 Progress 0 Days 0 MW 0.0 Visc 0.0

Formation : PBTD : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: RURT

Start	End	Hrs	Activity Description
06:00	18:30	12.5	HELD SAFETY MEETING W/RIG CREWS & RIG MOVERS. MOVED RIG FROM EC 13-23, MOVE WAS APPROXIMATELY 8.0 MILES. HAD GRADER LEVEL PAD AROUND WELL. SET RIG MATS & SUBSTRUCTURE. OLD LOCATION ECW 13-23 CLEARED AND CLEANED. NO ACCIDENTS. 15 MEN, 140 MAN-HOURS. TRANSFERRED 5 JTS(200.84) 4.5" 11.6# N80 LTC CASING FROM ECW 13-23 TO ECW 44-5. TRANSFERRED 1 MARKER JT(21.30') 4.5" 11.6# HCP-110 CASING FROM ECW 13-23 TO ECW 44-5. TRANSFERRED 2110 GALS DIESEL FROM ECW 13-23 TO ECW 44-5. NOTIFIED JAMIE SPARGER/BLM/VERNAL @ 1700 HRS 3/14/08 OF BOP TEST 3/15/08.
18:30	06:00	11.5	OPERATION SUSPENDED FOR NIGHT.

03-16-2008 Reported By DAN LINDSEY

Daily Costs: Drilling \$47,506 Completion \$0 Daily Total \$47,506

Cum Costs: Drilling \$308,253 Completion \$0 Well Total \$308,253

MD 2,665 TVD 2,665 Progress 0 Days 0 MW 0.0 Visc 0.0

Formation : PBTD : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: TESTING BOPE

Start	End	Hrs	Activity Description
06:00	04:00	22.0	HELD SAFETY MEETING W/RIG CREWS & RIG MOVERS. SET EQUIPMENT W/TRUCKS & CRANE. RELEASED TRUCKS @ 1300 HRS. RAISED DERRICK @ 1400 HRS. RURT. 15 MEN, 190 MAN-HOURS.
04:00	06:00	2.0	*****RIG ACCEPTED FOR DAYWORK @ 0400 HRS, 3/16/08***** STARTED BOP TEST(KELLY & FLOOR VALVES, RAMS 250/5000 PSI). DIESEL 6156 GALS. BOILER 10 HRS. NO ACCIDENTS.

03-17-2008 Reported By DAN LINDSEY

Daily Costs: Drilling \$57,896 Completion \$0 Daily Total \$57,896

Cum Costs: Drilling \$362,494 Completion \$0 Well Total \$362,494

MD 3,571 TVD 3,571 Progress 906 Days 1 MW 8.6 Visc 27.0

Formation : PBTD : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: DRILLING AT 3571'

Start	End	Hrs	Activity Description
06:00	08:00	2.0	FINISHED TESTING BOPE(ALL RAMS, VALVES, & MANIFOLD 250/5000 PSI, HYDRIL 250/2500 PSI, CSG 1500 PSI). NO BLM WITNESS.
08:00	08:30	0.5	INSTALLED WEAR BUSHING.
08:30	09:30	1.0	RU CALIBER LD MACHINE. HELD SAFETY MEETING.

09:30 12:30 3.0 PU BHA & DP. TAGGED @ 2560.
 12:30 13:00 0.5 RD CALIBER LD MACHINE.
 13:00 14:30 1.5 TORQUED KELLY. INSTALLED ROTATING HEAD RUBBER & OILER.
 14:30 15:00 0.5 SERVICED RIG. SET & FUNCTION COM.
 15:00 17:00 2.0 DRILLED CEMENT & FLOAT EQUIP 2560 TO 2680, FELL OUT OF CMT @ 2680, RIH TO 2701.
 17:00 18:00 1.0 PERFORMED F.I.T. @ 2701 TO 11.0 PPG EMW(360 PSI).
 18:00 18:30 0.5 INSTALLED DRIVE BUSHING.
 18:30 21:30 3.0 DRILLED 2701 TO 2856(155' @ 51.7 FPH), WOB 8-12K, GPM 414, RPM 30-40/MOTOR 66, SPP 1050, NO FLARE.
 21:30 22:00 0.5 SURVEY @ 2770, 1.0 DEGREE.
 22:00 06:00 8.0 DRILLED 2856 TO 3571(715' @ 89.4 FPH), WOB 15-18K, GPM 424, RPM 40-45/MOTOR 69, SPP 800, 40-50' FLARE. THIS A.M. MUD 9.1 PPG, VIS 32.
 DIESEL 9234 GALS(HAULED 4500, USED 1422). BOILER 24 HRS.
 NO ACCIDENTS. FULL CREWS.
 FUNCTION COM FIRST CONN ON TOUR, MORNING TOUR.
 UNMANNED LOGGING UNIT 1 DAY ON LOCATION.

06:00 18.0 SPUD 7 7/8" HOLE @ 18:30 HRS, 3/16/08.

03-18-2008 Reported By DAN LINDSEY

Daily Costs: Drilling	\$39,628	Completion	\$0	Daily Total	\$39,628
Cum Costs: Drilling	\$402,122	Completion	\$0	Well Total	\$402,122
MD	6,103	TVD	6,103	Progress	2,532
Days	2	MW	9.5	Visc	33.0
Formation :	PBTD : 0.0	Perf :	PKR Depth : 0.0		

Activity at Report Time: DRILLING @ 6103'

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 3571 TO 4446(875' @ 145.8 FPH), WOB 15-18K, GPM 468, RPM 45-50/MOTOR 75, SPP 1100, 40' FLARE.
12:00	12:30	0.5	SERVICED RIG. FUNCTION PIPE RAMS.
12:30	06:00	17.5	DRILLED 4446 TO 6103 (1657' @ 94.7 FPH), WOB 15-18K, GPM 468, RPM 45-50/MOTOR 75, SPP 1300, 20-30' FLARE. THIS A.M. MUD 9.9 PPG, VIS 36. DIESEL 8208 GALS(USED 1026). BOILER 19 HRS. NO ACCIDENTS. FULL CREWS. 2 BOP DRILLS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 2 DAYS ON LOCATION.

03-19-2008 Reported By DAN LINDSEY/BRIAN DUTTON

Daily Costs: Drilling	\$134,548	Completion	\$0	Daily Total	\$134,548
Cum Costs: Drilling	\$536,671	Completion	\$0	Well Total	\$536,671
MD	7,115	TVD	7,115	Progress	1,012
Days	3	MW	10.3	Visc	35.0
Formation :	PBTD : 0.0	Perf :	PKR Depth : 0.0		

Activity at Report Time: DRILLING @ 7115'

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 6103 TO 6540(437' @ 72.8 FPH), WOB 18-20K, GPM 468, RPM 50/MOTOR 75, SPP 1400, 30' FLARE.
12:00	12:30	0.5	SERVICED RIG. FUNCTION PIPE RAMS & ANNULAR.
12:30	06:00	17.5	DRILLED 6540 TO 7,115 (575' @ 32.8 FPH), WOB 15-20K, GPM 468, RPM 45-50/MOTOR 75, SPP 1550, 20-30' FLARE. THIS A.M. MUD 10.8 PPG, VIS 36. DIESEL 6954 GALS(USED 1254). BOILER 14 HRS.

NO ACCIDENTS. FULL CREWS.

FUNCTION COM FIRST CONN ON TOUR, ALL CREWS.

UNMANNED LOGGING UNIT 3 DAYS ON LOCATION.

SAFETY MEETING TOPIC- WORKING AROUND ELECTRICITY.

03-20-2008 **Reported By** DAN LINDSEY/BRIAN DUTTON

DailyCosts: Drilling	\$46,374	Completion	\$0	Daily Total	\$46,374
Cum Costs: Drilling	\$583,046	Completion	\$0	Well Total	\$583,046

MD 7,693 **TVD** 7,693 **Progress** 578 **Days** 4 **MW** 11.0 **Visc** 40.0

Formation : **PBTD : 0.0** **Perf :** **PKR Depth : 0.0**

Activity at Report Time: DRILLING @ 7693'

Start	End	Hrs	Activity Description
06:00	11:00	5.0	DRILLED 7,115 TO 7,291 (176' @ 35.2 FPH), WOB 15-20K, GPM 418, RPM 45-50/MOTOR 67, SPP 2050, NO FLARE. MUD 11.0 PPG, VIS 36.
11:00	11:30	0.5	SERVICE RIG, COMP. DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
11:30	06:00	18.5	DRILLED 7,291' TO 7,693' (402' @ 21.7 FPH), WOB 15-20K, GPM 407, RPM 45-50/MOTOR 65, SPP 1950, NO FLARE. MUD 11.3+ PPG, VIS 40.

DIESEL 5472 GALS(USED 1482). BOILER 16 HRS.

NO ACCIDENTS. FULL CREWS.

FUNCTION COM FIRST CONN ON TOUR, ALL CREWS.

UNMANNED LOGGING UNIT 5 DAYS ON LOCATION.

SAFETY MEETING TOPIC- LOCK IT OUT AND TAG IT OUT PRIOR TO WORKING ON EQUIPMENT.

03-21-2008 **Reported By** BRIAN DUTTON

DailyCosts: Drilling	\$52,563	Completion	\$0	Daily Total	\$52,563
Cum Costs: Drilling	\$635,610	Completion	\$0	Well Total	\$635,610

MD 8,014 **TVD** 8,014 **Progress** 321 **Days** 5 **MW** 11.4 **Visc** 36.0

Formation : **PBTD : 0.0** **Perf :** **PKR Depth : 0.0**

Activity at Report Time: DRILLING @ 8014'

Start	End	Hrs	Activity Description
06:00	07:30	1.5	DRILLED 7,693' TO 7,727' (34' @ 22.6 FPH), WOB 15-20K, GPM 407, RPM 45-50/MOTOR 65, SPP 1950, NO FLARE. MUD 11.3+ PPG, VIS 40.
07:30	08:00	0.5	DROP SURVEY DEPTH 7,643' MISS RUN.
08:00	12:00	4.0	TRIP OUT OF HOLE WITH BIT #1 @ 7,727'.
12:00	13:00	1.0	L/D ROLLER REAMERS, CHANGE OUT MUD MOTOR AND BIT.
13:00	17:00	4.0	TRIP IN HOLE WITH BIT #2, FILLING PIPE @ 2,683' AND 5,212'.
17:00	17:30	0.5	WASH/REAM F/7,678' TO 7,727'.
17:30	06:00	12.5	DRILLED 7,727' TO 8,014' (287' @ 22.9 FPH), WOB 15-20K, GPM 410, RPM 45-50/MOTOR 66, SPP 1850, NO FLARE. MUD 11.5 PPG, VIS 37.

DIESEL 4218 GALS(USED 1254). BOILER 15 HRS.

NO ACCIDENTS. FULL CREWS.

FUNCTION COM FIRST CONN AND FIRST STAND OUT AND IN HOLE ON TOUR, ALL CREWS.

UNMANNED LOGGING UNIT 6 DAYS ON LOCATION.

SAFETY MEETING TOPIC- HEARING PROTECTION.

03-22-2008 **Reported By** BRIAN DUTTON

Daily Costs: Drilling	\$39,549	Completion	\$4,003	Daily Total	\$43,552
Cum Costs: Drilling	\$675,160	Completion	\$4,003	Well Total	\$679,163
MD	8,630	TVD	8,630	Progress	616
		Days	6	MW	11.4
Visc					40.0
Formation :		PBTD : 0.0		Perf :	
				PKR Depth : 0.0	

Activity at Report Time: DRILLING @ 8630'

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 8,014' TO 8,211' (197' @ 35.8 FPH), WOB 15-20K, GPM 432, RPM 45-50/MOTOR 69, SPP 1850, NO FLARE. MUD 11.4 PPG, VIS 37.
12:00	12:30	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
12:30	06:00	17.5	DRILLED 8,211' TO 8,630' (419' @ 23.9 FPH), WOB 15-20K, GPM 417, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.4+ PPG, VIS 36.
			DIESEL 2736 GALS(USED 1482). BOILER 15 HRS.
			NO ACCIDENTS. FULL CREWS.
			FUNCTION COM FIRST CONN ON TOUR, ALL CREWS.
			UNMANNED LOGGING UNIT 7 DAYS ON LOCATION.
			SAFETY MEETING TOPIC- UNLOADING CASING.

03-23-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$67,866	Completion	\$0	Daily Total	\$67,866
Cum Costs: Drilling	\$738,550	Completion	\$4,003	Well Total	\$742,553
MD	8,685	TVD	8,685	Progress	55
		Days	7	MW	11.4
Visc					36.0
Formation :		PBTD : 0.0		Perf :	
				PKR Depth : 0.0	

Activity at Report Time: DRILLING @ 8,685'

Start	End	Hrs	Activity Description
06:00	11:30	5.5	DRILLED 8,630' TO 8,679' (49' @ 8.9 FPH), WOB 15-20K, GPM 417, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.4+ PPG, VIS 36.
11:30	12:00	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
12:00	12:30	0.5	DROP SURVEY DEPTH 8,599' 2.0 DEGREES.
12:30	14:00	1.5	PUMP PILL, TRIP OUT OF HOLE WITH BIT #2 @ 8,679', TAG TIGHT SPOT @ 4,811'.
14:00	17:00	3.0	WORK TIGHT HOLE F/ 4,811' TO 4,779'. PUMP PILL.
17:00	19:00	2.0	TRIP OUT OF HOLE WITH BIT #2.
19:00	20:00	1.0	CHANGE BIT AND MUD MOTOR.
20:00	22:00	2.0	TRIP IN HOLE WITH BIT #3, FILL PIPE @ 2,401'.
22:00	23:00	1.0	SLIP & CUT DRILL LINE.
23:00	03:30	4.5	TRIP IN HOLE WITH BIT #3, WASH AND REAM BRIDGES @ 4,600' TO 4,700'. 7,550' TO 7,650' AND 8,517' TO 8,577'.
03:30	05:00	1.5	WASH/REAM F/ 8,587' TO 8,679'. 30' OF FILL.
05:00	06:00	1.0	DRILLED 8,679' TO 8,685' (6' @ 10.0 FPH), WOB 15-20K, GPM 421, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.8 PPG, VIS 36.
			DIESEL 5700 GALS(USED 1036). BOILER 10 HRS.
			NO ACCIDENTS. FULL CREWS.
			FUNCTION COM FIRST CONN AND FIRST STAND OUT AND FIRST STAND IN HOLE ON TOUR, ALL CREWS.
			UNMANNED LOGGING UNIT 8 DAYS ON LOCATION.
			SAFETY MEETING TOPIC- WORKING TIGHT HOLE.

03-24-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$30,358	Completion	\$0	Daily Total	\$30,358
Cum Costs: Drilling	\$768,908	Completion	\$4,003	Well Total	\$772,911
MD	9,090	TVD	9,090	Progress	405
Days	8	MW	11.1	Visc	37.0
Formation :	PBTD : 0.0	Perf :	PKR Depth : 0.0		

Activity at Report Time: DRILLING @ 9090'

Start	End	Hrs	Activity Description
06:00	08:30	2.5	DRILLED 8,685' TO 8,712' (27' @ 10.8 FPH), WOB 15-20K, GPM 421, RPM 45-50/MOTOR 67, SPP 1900, NO FLARE. MUD 11.5 PPG, VIS 36.
08:30	09:00	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
09:00	06:00	21.0	DRILLED 8,712' TO 9,090' (378' @ 18.0 FPH), WOB 15-20K, GPM 428, RPM 45-50/MOTOR 68, SPP 2072, NO FLARE. MUD 11.6 PPG, VIS 35. DIESEL 4144 GALS(USED 1556). BOILER 12 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 9 DAYS ON LOCATION. SAFETY MEETING TOPIC- PINCH POINTS WHILE MAKING CONNECTIONS. MORNING TOUR B.O.P. DRILL 85 SECONDS TO SECURE WELL.

03-25-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$48,290	Completion	\$0	Daily Total	\$48,290
Cum Costs: Drilling	\$817,198	Completion	\$4,003	Well Total	\$821,201
MD	9,228	TVD	9,228	Progress	138
Days	9	MW	11.6	Visc	35.0
Formation :	PBTD : 0.0	Perf :	PKR Depth : 0.0		

Activity at Report Time: WASH & REAM TO BTM

Start	End	Hrs	Activity Description
06:00	11:30	5.5	DRILLED 9,090' TO 9,150' (60' @ 10.9 FPH), WOB 15-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2072, NO FLARE. MUD 11.6 PPG, VIS 35.
11:30	12:00	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST PIPE RAMS.
12:00	21:00	9.0	DRILLED 9,150' TO 9,228' (78' @ 8.6 FPH), WOB 15-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2072, NO FLARE. MUD 11.6 PPG, VIS 35.
21:00	21:30	0.5	PUMP PILL AND BLOW KELLY DRY.
21:30	01:00	3.5	TRIP OUT OF HOLE WITH BIT #3 @ 9,228'.
01:00	01:30	0.5	CHANGE OUT BITS.
01:30	04:00	2.5	TRIP IN HOLE WITH BIT #4, FILL PIPE @ 2,755 AND 5,903'..
04:00	06:00	2.0	WASH/REAM F/9150' TO 9,228', THIS A.M. MUD 11.6 PPG, VIS 36. DIESEL 2,850 GALS(USED 1294). BOILER 12 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 10 DAYS ON LOCATION. SAFETY MEETING TOPIC- CHANGING TONG DIES.

03-26-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$42,168	Completion	\$0	Daily Total	\$42,168
Cum Costs: Drilling	\$859,367	Completion	\$4,003	Well Total	\$863,370
MD	9,550	TVD	9,550	Progress	322
Days	10	MW	11.65	Visc	38.0

Formation : PBTD : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: T.D. AT 9550' / LDDP

Start	End	Hrs	Activity Description
06:00	12:00	6.0	DRILLED 9,228' TO 9,368' (140' @ 23.3 FPH), WOB 10-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2258, NO FLARE. MUD 11.7 PPG, VIS 36.
12:00	12:30	0.5	SERVICE RIG, COMP, DRAW TOOL, T.B.A., FUNCTION TEST CROWN -O- MATIC AND FUNCTION TEST SUPER CHOKE AND HCR VALVE.
12:30	20:00	7.5	DRILLED 9,368' TO 9,550' (182' @ 24.5 FPH), WOB 10-22K, GPM 414, RPM 45-50/MOTOR 66, SPP 2327, NO FLARE. MUD 11.7 PPG, VIS 36. REACHED TD @ 20:00 HRS, 3/25/08.
20:00	21:30	1.5	CIRCULATED & CONDITIONED HOLE FOR SHORT TRIP. PUMPED PILL. FINAL MUD WT. 11.7 PPG, VIS 36.
21:30	22:30	1.0	SHORT TRIP 15 STANDS TO 8,116'.
22:30	00:00	1.5	CIRCULATED GAS OUT. RU WEATHERFORD LD MACHINE. HELD SAFETY MEETING.
00:00	06:00	6.0	LDDP. DIESEL 3,306 GALS(USED 1344). BOILER 12 HRS. NO ACCIDENTS. FULL CREWS. FUNCTION COM FIRST CONN ON TOUR, ALL CREWS. UNMANNED LOGGING UNIT 11 DAYS ON LOCATION. SAFETY MEETING TOPIC- LDDP WITH L/D MACHINE.

03-27-2008 Reported By BRIAN DUTTON

Daily Costs: Drilling	\$41,699	Completion	\$151,885	Daily Total	\$193,584
Cum Costs: Drilling	\$901,066	Completion	\$155,888	Well Total	\$1,056,954
MD	9,550	TVD	9,550	Progress	0
		Days	11	MW	0.0
		Visc	0.0		

Formation : PBTD : 0.0 Perf : PKR Depth : 0.0

Activity at Report Time: RDRT

Start	End	Hrs	Activity Description
06:00	15:00	9.0	HELD SAFETY MEETING. RAN 4.5" 11.6# N-80 LTC CSG(FS, 1 JT, FC, 235 JTS & 3 MARKERS) & TAG JT. RAN 35 CENTRALIZERS(MIDDLE OF SHOE JT, TOP OF #2, EVERY 2ND JT TO 6806). TAGGED @ 9550. LD TAG JT & PU LANDING JT W/FLUTED CSG HANGER. LANDED CSG @ 9550(FC @ 9527, MARKERS @ 7209 & 4456). NOTIFIED JAMIE SPARGER/BLM/VERNAL @ 10:20 HRS 3/25/08 OF CSG & CMT JOB LEFT MESSAGE.
15:00	16:00	1.0	CIRCULATED GAS OUT. RD WEATHERFORD CSG CREW. RU SLB CEMENTER. HELD SAFETY MEETING.
16:00	19:00	3.0	CEMENTED CSG AS FOLLOWS: PUMPED 20 BBLS CHEM WASH, 20 BBLS FW SPACER, 385 SX 35:65 POZ G (135.7 BBLS @ 12.5 PPG, 1.98 CFS) & 1530 SX 50/50 POZ G(351.5 BBLS @ 14.1 PPG, 1.29 CFS). DROPPED PLUG. DISP W/147.7 BTW(LOST RETURNS 140.0 BBLS INTO DISPL.). FINAL LIFT PRESSURE 2450 PSI, BUMPED PLUG TO 3400 PSI. BLEED OFF, FLOATS HELD.
19:00	20:00	1.0	WOC. CLEANING MUD TANKS. RD SLB CEMENTER.
20:00	21:00	1.0	REMOVED LANDING JT. RAN CSG HANGER PACKOFF ON LANDING JT AND LOCKED IN POSITION. TESTED HANGER TO 5000 PSI. HAULED 1200 BBLS MUD TO STORAGE. NO ACCIDENTS. FULL CREWS. UNMANNED MUD LOGGING UNIT 12 DAYS ON LOCATION. TRANSFERRED 3 JTS(119.84) 4.5" 11.6# N80 LTC CASING TO ECW 03-5. TRANSFERRED 2850 GALS DIESEL TO ECW 03-5.

TRUCKS SCHEDULED FOR 0700 HRS 3/27/08. MOVE TO ECW 03-5 IS APPROXIMATELY .5 MILES.

21:00 06:00 9.0 RDRT AND PREPARE FOR TRUCKS. 5 MEN, 40 MAN-HOURS.

06:00 18.0 RIG RELEASED @ 22:00 HRS, 3/26/08.

CASING POINT COST \$901,067

04-01-2008		Reported By		SEARLE							
Daily Costs: Drilling		\$0		Completion		\$44,566		Daily Total		\$44,566	
Cum Costs: Drilling		\$901,066		Completion		\$200,454		Well Total		\$1,101,520	
MD	9,550	TVD	9,550	Progress	0	Days	12	MW	0.0	Visc	0.0
Formation :		PBTD : 9526.0				Perf :		PKR Depth : 0.0			
Activity at Report Time: PREP FOR FRACS											
Start	End	Hrs	Activity Description								
06:00	06:00	24.0	MIRU SCHLUMBERGER. LOG WITH RST/CBL/CCL/VDL/GR FROM PBTD TO 970'. EST CEMENT TOP @ 1240'. RD SCHLUMBERGER.								

04-12-2008		Reported By		MCCURDY							
Daily Costs: Drilling		\$0		Completion		\$1,653		Daily Total		\$1,653	
Cum Costs: Drilling		\$901,066		Completion		\$202,107		Well Total		\$1,103,173	
MD	9,550	TVD	9,550	Progress	0	Days	13	MW	0.0	Visc	0.0
Formation :		PBTD : 9526.0				Perf :		PKR Depth : 0.0			
Activity at Report Time: WO COMPLETION											
Start	End	Hrs	Activity Description								
06:00	06:00	24.0	NU 10M FRAC TREE. PRESSURE TESTED FRAC TREE & CASING TO 6500 PSIG. WO COMPLETION.								

04-22-2008		Reported By		KERN							
Daily Costs: Drilling		\$0		Completion		\$12,081		Daily Total		\$12,081	
Cum Costs: Drilling		\$901,066		Completion		\$214,188		Well Total		\$1,115,254	
MD	9,550	TVD	9,550	Progress	0	Days	14	MW	0.0	Visc	0.0
Formation : MESAVERDE		PBTD : 9526.0				Perf : 8209'-9292'		PKR Depth : 0.0			
Activity at Report Time: FRAC											
Start	End	Hrs	Activity Description								
06:00	06:00	24.0	RU CUTTERS WIRELINE. PERFORATE LPR FROM 8983'-84', 8991'-92', 9005'-06', 9028'-29', 9062'-63', 9071'-71', 9153'-54', 9158'-59', 9205'-06', 9211'-12', 9260'-61', 9291'-92' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/ 165 GAL GYPTRON T-106, 4598 GAL YF116 PAD, 36847 GAL YF116ST+ W/94300# 20/40 SAND @ 1-4 PPG. MTP 6473 PSIG. MTR 50.8 BPM. ATP 4938 PSIG. ATR 46.1 BPM. ISIP 3000 PSIG. RD SCHLUMBERGER.								
RUWL. SET 10K CFP AT 8950'. PERFORATE MPR FROM 8769'-71', 8788'-90', 8815'-17', 8849'-50', 8860'-61', 8889'-90', 8900'-01', 8904'-05', 8931'-32' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4166 GAL YF116 PAD, 35083 GAL YF116ST+ W/99400 20/40 SAND @ 1-4 PPG. MTP 6387 PSIG. MTR 50.3 BPM. ATP 5236 PSIG. ATR 46.2 BPM. ISIP 3840 PSIG. RD SCHLUMBERGER.											
RUWL. SET 10K CFP AT 8740'. PERFORATE MPR FROM 8592'-93', 8597'-98', 8615'-16', 8639'-40', 8648'-49', 8666'-67', 8671'-72', 8678'-79', 8697'-99', 8723'-25' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4170 GAL YF116 PAD, 31638 GAL YF116ST+ W/84700# 20/40 SAND @ 1-4 PPG. MTP 6750 PSIG. MTR 50.5 BPM. ATP 5783 PSIG. ATR 41.4 BPM. ISIP 5500 PSIG. RD SCHLUMBERGER.											

RUWL. SET 10K CFP AT 8555'. PERFORATE MPR FROM 8371'-72', 8377'-78', 8397'-98', 8404'-05', 8436'-37', 8446'-47', 8458'-59', 8465'-66', 8477'-78', 8497'-98', 8508'-09', 8533'-34' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4594 GAL YF116 PAD, 47558 GAL YF116ST+ W/151600# 20/40 SAND @ 1-5 PPG. MTP 6363 PSIG. MTR 50.5 BPM. ATP 5188 PSIG. ATR 45.1 BPM. ISIP 2780 PSIG. RD SCHLUMBERGER.

RUWL. SET 10K CFP AT 8350'. PERFORATE MPR FROM 8209'-10', 8218'-19', 8229'-30', 8238'-39', 8245'-46', 8253'-54', 8267'-68', 8280'-81', 8295'-96', 8321'-22', 8326'-27', 8332'-33' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4165 GAL YF116 PAD, 45774 GAL YF116ST+ W/136200# 20/40 SAND @ 1-5 PPG. MTP 5291 PSIG. MTR 51.6 BPM. ATP 4369 PSIG. ATR 45.5 BPM. ISIP 3400 PSIG. RD SCHLUMBERGER. SDFN.

04-23-2008		Reported By		KERN							
Daily Costs: Drilling		\$0		Completion		\$14,774		Daily Total \$14,774			
Cum Costs: Drilling		\$901,066		Completion		\$228,962		Well Total \$1,130,028			
MD	9,550	TVD	9,550	Progress	0	Days	15	MW	0.0	Visc	0.0
Formation : MESAVERDE/WASATCH		PBTD : 9526.0				Perf : 6263'-9292'		PKR Depth : 0.0			
Activity at Report Time: FRAC WASATCH											
Start	End	Hrs	Activity Description								
06:00	06:00	24.0	RUWL SET 10K CFP AT 8180'. PERFORATE MPR FROM 7961'-62', 7975'-76', 7986'-87', 8031'-32', 8051'-52', 8059'-60', 8079'-80', 8088'-89', 8117'-18', 8138'-39', 8150'-51', 8164'-65' @ 3 SPF @ 120? PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4579 GAL YF116 PAD, 74906 GAL YF116ST+ W/225900# 20/40 SAND @ 1-5 PPG. MTP 5763 PSIG. MTR 50.5 BPM. ATP 4534 PSIG. ATR 47.5 BPM. ISIP 3000 PSIG. RD SCHLUMBERGER.								
RUWL. SET 10K CFP AT 7850'. PERFORATE UPR FROM 7550'-51', 7564'-65', 7577'-78', 7586'-87', 7649'-50', 7655'-56', 7712'-13', 7738'-39', 7763'-64', 7778'-79', 7811'-12', 7818'-19' @ 3 SPF @ 120? PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4149 GAL YF116 PAD, 45575 GAL YF116ST+ W/135300# 20/40 SAND @ 1-5 PPG. MTP 6101 PSIG. MTR 50.4 BPM. ATP 4439 PSIG. ATR 46.1 BPM. ISIP 2500 PSIG. RD SCHLUMBERGER.											
RUWL. SET 10K CFP AT 7450'. PERFORATE NORTH HORN FROM 7157'-58', 7168'-69', 7192'-93', 7198'-99', 7221'-22', 7252'-54', 7260'-61', 7315'-16', 7384'-85', 7389'-90', 7415'-16' @ 3 SPF @ 120? PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4133 GAL YF116 PAD, 40563 GAL YF116ST+ W/119800# 20/40 SAND @ 1-5 PPG. MTP 5289 PSIG. MTR 51.8 BPM. ATP 4093 PSIG. ATR 46.7 BPM. ISIP 2100 PSIG. RD SCHLUMBERGER.											
RUWL. SET 10K CFP AT 7135'. PERFORATE NORTH HORN FROM 6898'-99', 6952'-53', 6989'-90', 7015'-16', 7045'-46', 7052'-53', 7058'-59', 7065'-66', 7085'-86', 7100'-01', 7110'-11', 7116'-17' @ 3 SPF @ 120? PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/165 GAL GYPTRON T-106, 4139 GAL YF116 PAD, 45575 GAL YF116ST+ W/135900# 20/40 SAND @ 1-5 PPG. MTP 4791 PSIG. MTR 51.7 BPM. ATP 4050 PSIG. ATR 45.9 BPM. ISIP 2600 PSIG. RD SCHLUMBERGER.											
RUWL. SET 6K CFP AT 6870'. PERFORATE Ba FROM 6595'-96', 6604'-05', 6613'-14', 6630'-32', 6657'-58', 6690'-91', 6709'-10', 6762'-63', 6815'-16', 6846'-47', 6852'-53' @ 3 SPF @ 120? PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/4160 GAL YF116 PAD, 36104 GAL YF116ST+ W/105500# 20/40 SAND @ 1-5 PPG. MTP 5555 PSIG. MTR 51.9 BPM. ATP 4147 PSIG. ATR 47.9 BPM. ISIP 1980 PSIG. RD SCHLUMBERGER.											
RUWL. SET 6K CFP AT 6550'. PERFORATE Ba FROM 6263'-64', 6301'-02', 6319'-20', 6358'-59', 6412'-13', 6453'-54', 6480'-81', 6493'-95', 6506'-07', 6528'-30' @ 3 SPF @ 120? PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/3133 GAL YF116 PAD, 33105 GAL YF116ST+ W/82500# 20/40 SAND @ 1-4 PPG. MTP 5973 PSIG. MTR 50.9 BPM. ATP 4088 PSIG. ATR 45.6 BPM. ISIP 1750 PSIG. RD SCHLUMBERGER. SDFN.											

04-24-2008 Reported By KERN

Daily Costs: Drilling	\$0	Completion	\$480,059	Daily Total	\$480,059
Cum Costs: Drilling	\$901,066	Completion	\$709,021	Well Total	\$1,610,088

MD	9,550	TVD	9,550	Progress	0	Days	16	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation :	PBTD : 9526.0	Perf : 5369'-9292'	PKR Depth : 0.0
--------------------	----------------------	---------------------------	------------------------

MESAVERDE/WASATCH

Activity at Report Time: CLEAN OUT AFTER FRAC

Start	End	Hrs	Activity Description
-------	-----	-----	----------------------

06:00	06:00	24.0	RUWL. SET 6K CFP AT 6220'. PERFORATE Ca FROM 5864'-65', 5890'-91', 5903'-04', 5932'-33', 5986'-87', 6072'-73', 6108'-09', 6118'-19', 6143'-44', 6149'-50', 6188'-89', 6192'-93 @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/3116 GAL YF116 PAD, 32468 GAL YF116ST+ W/82600# 20/40 SAND @ 1-4 PPG. MTP 5767 PSIG. MTR 50.9 BPM. ATP 3731 PSIG. ATR 46.5 BPM. ISIP 1750 PSIG. RD SCHLUMBERGER.
-------	-------	------	---

RUWL. SET 6K CFP AT 5775'. PERFORATE Ca FROM 5493'-94', 5527'-29', 5533'-35', 5540'-42', 5609'-10', 5673'-74', 5708'-09', 5756'-58' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/ 3120 GAL YF116 PAD, 32865 GAL YF116ST+ W/83600# 20/40 SAND @ 1-4 PPG. MTP 4023 PSIG. MTR 41 BPM. ATP 3527 PSIG. ATR 37.8 BPM. ISIP 2300 PSIG. RD SCHLUMBERGER.

RUWL. SET 6K CFP AT 5450'. PERFORATE Pp FROM 5369'-71', 5376'-78', 5381'-83', 5390'-92', 5397'-99', 5407'-08', 5416'-17' @ 3 SPF @ 120° PHASING. RDWL. RU SCHLUMBERGER, FRAC DOWN CASING W/3118 GAL YF116 PAD, 28903 GAL YF116ST+ W/67000# 20/40 SAND @ 1-4 PPG. MTP 3755 PSIG. MTR 41.2 BPM. ATP 3199 PSIG. ATR 36.5 BPM. ISIP 2450 PSIG. RD SCHLUMBERGER.

RUWL. SET 6K CBP AT 5252'. RDWL. SDFN.

04-25-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$11,737	Daily Total	\$11,737
Cum Costs: Drilling	\$901,066	Completion	\$720,758	Well Total	\$1,621,825

MD	9,550	TVD	9,550	Progress	0	Days	17	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESA VERDE	PBTD : 9526.0	Perf : 5369-9292	PKR Depth : 0.0
-------------------------------	----------------------	-------------------------	------------------------

Activity at Report Time: CLEAN OUT AFTER FRAC

Start	End	Hrs	Activity Description
-------	-----	-----	----------------------

07:00	19:00	12.0	MIRUSU. SICP 0 PSIG. ND TREE. NU BOP. RIH W/BIT & PUMPOFF ASSEMBLY. CLEANED OUT & DRILLED OUT PLUGS @ 5252', 5450', 5775' & 6220'. POH TO 5250'. SDFN.
-------	-------	------	--

04-26-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$8,929	Daily Total	\$8,929
Cum Costs: Drilling	\$901,066	Completion	\$729,687	Well Total	\$1,630,754

MD	9,550	TVD	9,550	Progress	0	Days	18	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESA VERDE	PBTD : 9526.0	Perf : 5369-9292	PKR Depth : 0.0
-------------------------------	----------------------	-------------------------	------------------------

Activity at Report Time: CLEAN OUT AFTER FRAC

Start	End	Hrs	Activity Description
-------	-----	-----	----------------------

07:00	18:30	11.5	SITP 0 PSIG. SICP 600 PSIG. RIH. CLEANED OUT & DRILLED OUT PLUGS @ 6550', 6870', 7135', 7450', 7850' & 8180'. POH TO 5190'. SDFN.
-------	-------	------	---

04-27-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$65,793	Daily Total	\$65,793
Cum Costs: Drilling	\$901,066	Completion	\$795,480	Well Total	\$1,696,547

MD 9,550 TVD 9,550 Progress 0 Days 19 MW 0.0 Visc 0.0

Formation : MESAVERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start End Hrs Activity Description

06:00 06:00 24.0 SITP 0 PSIG. SICP 700 PSIG. RIH. CLEANED OUT & DRILLED OUT PLUGS @ 8350', 8555', 8740' & 8950'. RIH. CLEANED OUT TO 9345'. LANDED TUBING @ 7868' KB. ND BOP. NU TREE. PUMPED OFF BIT & SUB.

FLOWED 11 HRS. 16/64" CHOKE. FTP 1400 PSIG. CP 1500 PSIG. 32 BFPH. RECOVERED 400 BLW. 16457 BLWTR.

TUBING DETAIL LENGTH

PUMPOFF BIT SUB 0.91'

1 JT 2-3/8" 4.7# N-80 TBG 32.79'

XN NIPPLE 1.30'

239 JTS 2-3/8" 4.7# N-80 TBG 7814.47'

BELOW KB 19.00'

LANDED @ 7868.47' KB

04-28-2008 Reported By HANSEN

Daily Costs: Drilling \$0 Completion \$2,540 Daily Total \$2,540

Cum Costs: Drilling \$901,066 Completion \$798,020 Well Total \$1,699,087

MD 9,550 TVD 9,550 Progress 0 Days 20 MW 0.0 Visc 0.0

Formation : MESA VERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start End Hrs Activity Description

06:00 06:00 24.0 FLOWED 24 HRS. 24/64" CHOKE. FTP 1400 PSIG. CP 1800 PSIG. 34 BFPH. RECOVERED 736 BLW. 15721 BLWTR.

04-29-2008 Reported By HANSEN

Daily Costs: Drilling \$0 Completion \$28,230 Daily Total \$28,230

Cum Costs: Drilling \$901,066 Completion \$826,250 Well Total \$1,727,317

MD 9,550 TVD 9,550 Progress 0 Days 21 MW 0.0 Visc 0.0

Formation : MESA VERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start End Hrs Activity Description

06:00 06:00 24.0 RDMOSU.

FLOWED 24 HRS. 24/64" CHOKE. FTP 1300 PSIG. CP 1900 PSIG. 34 BFPH. RECOVERED 838 BLW. 14883 BLWTR.

04-30-2008 Reported By HANSEN

Daily Costs: Drilling \$0 Completion \$3,030 Daily Total \$3,030

Cum Costs: Drilling \$901,066 Completion \$829,280 Well Total \$1,730,347

MD 9,550 TVD 9,550 Progress 0 Days 22 MW 0.0 Visc 0.0

Formation : MESA VERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start End Hrs Activity Description

06:00 06:00 24.0 FLOWED 24 HRS. 24/64" CHOKE. FTP 1200 PSIG. CP 2200 PSIG. 32 BFPH. RECOVERED 804 BLW. 14079 BLWTR.

05-01-2008 **Reported By** HANSEN

DailyCosts: Drilling	\$0	Completion	\$3,030	Daily Total	\$3,030
Cum Costs: Drilling	\$901,066	Completion	\$832,310	Well Total	\$1,733,377

MD	9,550	TVD	9,550	Progress	0	Days	23	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESA VERDE	PBTD : 9526.0	Perf : 5369-9292	PKR Depth : 0.0
-------------------------------	----------------------	-------------------------	------------------------

Activity at Report Time: FLOW TEST-INITIAL PRODUCTION-FIRST CONDENSATE SALES

Start	End	Hrs	Activity Description
--------------	------------	------------	-----------------------------

06:00	06:00	24.0	FLOWED 24 HRS. 24/64" CHOKE. FTP 1050 PSIG. CP 2100 PSIG. 48 BFPH. RECOVERED 1176 BLW. 12903 BLWTR.
-------	-------	------	---

CONDENSATE TO SALES 4/29/08.

05-02-2008 **Reported By** HANSEN

DailyCosts: Drilling	\$0	Completion	\$2,530	Daily Total	\$2,530
Cum Costs: Drilling	\$901,066	Completion	\$834,840	Well Total	\$1,735,907

MD	9,550	TVD	9,550	Progress	0	Days	24	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESA VERDE	PBTD : 9526.0	Perf : 5369-9292	PKR Depth : 0.0
-------------------------------	----------------------	-------------------------	------------------------

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
--------------	------------	------------	-----------------------------

06:00	06:00	24.0	FLOWED 24 HRS. 24/64" CHOKE. FTP 1000 PSIG. CP 2050 PSIG. 44 BFPH. RECOVERED 1100 BLW. 11803 BLWTR.
-------	-------	------	---

05-03-2008 **Reported By** HANSEN

DailyCosts: Drilling	\$0	Completion	\$3,230	Daily Total	\$3,230
Cum Costs: Drilling	\$901,066	Completion	\$838,070	Well Total	\$1,739,137

MD	9,550	TVD	9,550	Progress	0	Days	25	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESA VERDE	PBTD : 9526.0	Perf : 5369-9292	PKR Depth : 0.0
-------------------------------	----------------------	-------------------------	------------------------

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
--------------	------------	------------	-----------------------------

06:00	06:00	24.0	FLOWED 24 HRS. 24/64" CHOKE. FTP 1000 PSIG. CP 2050 PSIG. 34 BFPH. RECOVERED 834 BLW. 10969 BLWTR.
-------	-------	------	--

05-04-2008 **Reported By** HANSEN

DailyCosts: Drilling	\$0	Completion	\$5,989	Daily Total	\$5,989
Cum Costs: Drilling	\$901,066	Completion	\$844,059	Well Total	\$1,745,126

MD	9,550	TVD	9,550	Progress	0	Days	26	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESA VERDE	PBTD : 9526.0	Perf : 5369-9292	PKR Depth : 0.0
-------------------------------	----------------------	-------------------------	------------------------

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
--------------	------------	------------	-----------------------------

06:00	06:00	24.0	FLOWED 24 HRS. 24/64" CHOKE. FTP 1000 PSIG. CP 1900 PSIG. 34 BFPH. RECOVERED 836 BLW. 10133 BLWTR.
-------	-------	------	--

05-05-2008 **Reported By** HANSEN

DailyCosts: Drilling	\$0	Completion	\$2,630	Daily Total	\$2,630
Cum Costs: Drilling	\$901,066	Completion	\$846,689	Well Total	\$1,747,756

MD	9,550	TVD	9,550	Progress	0	Days	27	MW	0.0	Visc	0.0
-----------	-------	------------	-------	-----------------	---	-------------	----	-----------	-----	-------------	-----

Formation : MESA VERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
06:00	06:00	24.0	FLOWED 24 HRS. 24/64" CHOKE. FTP 1000 PSIG. CP 1850 PSIG. 28 BFPH. RECOVERED 768 BLW. 9365 BLWTR.

05-06-2008 Reported By HANSEN

Daily Costs: Drilling	\$0	Completion	\$3,189	Daily Total	\$3,189						
Cum Costs: Drilling	\$901,066	Completion	\$849,878	Well Total	\$1,750,945						
MD	9,550	TVD	9,550	Progress	0	Days	28	MW	0.0	Visc	0.0

Formation : MESAVERDE PBTB : 9526.0 Perf : 5369-9292 PKR Depth : 0.0

Activity at Report Time: FLOW TEST

Start	End	Hrs	Activity Description
06:00	06:00	24.0	FLOWED 24 HRS. 24/64" CHOKE. FTP 1000 PSIG. CP 1775 PSIG. 20 BFPH. RECOVERED 614 BLW. 8751 BLWTR. SWI @ 6:00 AM. WO FACILITIES.

FINAL COMPLETION DATE: 5/5/08

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1a. Type of Well <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Dry <input type="checkbox"/> Other b. Type of Completion <input checked="" type="checkbox"/> New Well <input type="checkbox"/> Work Over <input type="checkbox"/> Deepen <input type="checkbox"/> Plug Back <input type="checkbox"/> Diff. Resvr. Other _____			5. Lease Serial No. UTU01304		
2. Name of Operator EOG RESOURCES, INC. Contact: MARY A. MAESTAS E-Mail: mary_maestas@eogresources.com			6. If Indian, Allottee or Tribe Name		
3. Address 600 17TH STREET SUITE 1000N DENVER, CO 80202			7. Unit or CA Agreement Name and No.		
4. Location of Well (Report location clearly and in accordance with Federal requirements)* At surface NESW 2175FSL 2108FWL 40.06368 N Lat, 109.35278 W Lon At top prod interval reported below NESW 2175FSL 2108FWL 40.06368 N Lat, 109.35278 W Lon At total depth NESW 2175FSL 2108FWL 40.06368 N Lat, 109.35278 W Lon			8. Lease Name and Well No. EAST CHAPITA 44-05		
14. Date Spudded 11/17/2007			15. Date T.D. Reached 03/25/2008		
16. Date Completed <input type="checkbox"/> D & A <input checked="" type="checkbox"/> Ready to Prod. 04/29/2008			9. API Well No. 43-047-38138		
17. Elevations (DF, KB, RT, GL)* 4872 GL			10. Field and Pool, or Exploratory NATURAL BUTTES/WASATCH/MV		
11. Sec., T., R., M., or Block and Survey or Area Sec 5 T9S R23E Mer SLB			12. County or Parish UINTAH		
13. State UT			18. Total Depth: MD TVD 9550		
19. Plug Back T.D.: MD TVD 9526			20. Depth Bridge Plug Set: MD TVD		
21. Type Electric & Other Mechanical Logs Run (Submit copy of each) RST/CBL/CCL/VDL/GR			22. Was well cored? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit analysis) Was DST run? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit analysis) Directional Survey? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit analysis)		

23. Casing and Liner Record (Report all strings set in well)

Hole Size	Size/Grade	Wt. (#/ft.)	Top (MD)	Bottom (MD)	Stage Cementer Depth	No. of Sk. & Type of Cement	Slurry Vol. (BBL)	Cement Top*	Amount Pulled
12.250	9.625 J-55	36.0	0	2665		655			
7.875	4.500 N-80	11.6	0	9550		1915			

24. Tubing Record

Size	Depth Set (MD)	Packer Depth (MD)	Size	Depth Set (MD)	Packer Depth (MD)	Size	Depth Set (MD)	Packer Depth (MD)
2.375	7868							

25. Producing Intervals

Formation	Top	Bottom	Perforated Interval	Size	No. Holes	Perf. Status
A WASATCH/MESAVERDE	5369	9292	8983 TO 9292		3	
B)			8769 TO 8932		3	
C)			8592 TO 8725		3	
D)			8371 TO 8534		3	

26. Acid, Fracture, Treatment, Cement Squeeze, Etc.

Depth Interval	Amount and Type of Material
8983 TO 9292	41,610 GALS GELLED WATER & 94,300# 20/40 SAND
8769 TO 8932	39,414 GALS GELLED WATER & 99,400# 20/40 SAND
8592 TO 8725	35,973 GALS GELLED WATER & 84,700# 20/40 SAND
8371 TO 8534	52,317 GALS GELLED WATER & 151,600# 20/40 SAND

27. Production - Interval A

Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
			→						
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate →	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	

28a. Production - Interval B

Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
			→						
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate →	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	

(See Instructions and spaces for additional data on reverse side)

ELECTRONIC SUBMISSION #60489 VERIFIED BY THE BLM WELL INFORMATION SYSTEM

**** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ****

RECEIVED

MAY 29 2008

DIV. OF OIL, GAS & MINING

28b. Production - Interval C

Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
			→						
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	
			→						

28c. Production - Interval D

Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
			→						
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	
			→						

29. Disposition of Gas(Sold, used for fuel, vented, etc.)
UNKNOWN

30. Summary of Porous Zones (Include Aquifers):

Show all important zones of porosity and contents thereof: Cored intervals and all drill-stem tests, including depth interval tested, cushion used, time tool open, flowing and shut-in pressures and recoveries.

31. Formation (Log) Markers

Formation	Top	Bottom	Descriptions, Contents, etc.	Name	Top
					Meas. Depth
WASATCH/MESAVERDE	5369	9292		GREEN RIVER	2004
				MAHOGANY	2611
				UTELAND BUTTE	4759
				WASATCH	4894
				CHAPITA WELLS	5493
				BUCK CANYON	6158
				PRICE RIVER	7278
				MIDDLE PRICE RIVER	8029

32. Additional remarks (include plugging procedure):

Please see the attached sheet for detailed perforation and additional formation marker information.

The IP date shown is for condensate sales only. The facilities for gas production are not installed yet. As soon as gas production is turned on, production information will be provided.

33. Circle enclosed attachments:

- | | | | |
|---|--------------------|---------------|-----------------------|
| 1. Electrical/Mechanical Logs (1 full set req'd.) | 2. Geologic Report | 3. DST Report | 4. Directional Survey |
| 5. Sundry Notice for plugging and cement verification | 6. Core Analysis | 7 Other: | |

34. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records (see attached instructions):

**Electronic Submission #60489 Verified by the BLM Well Information System.
For EOG RESOURCES, INC., sent to the Vernal**

Name (please print) MARY A. MAESTAS

Title REGULATORY ASSISTANT

Signature

Mary A. Maestas
(Electronic Submission)

Date 05/28/2008

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ****

East Chapita 44-05 - ADDITIONAL REMARKS (CONTINUED):

26. PERFORATION RECORD

8209-8333	3/spf
7961-8165	3/spf
7550-7819	3/spf
7157-7416	3/spf
6898-7117	3/spf
6595-6853	3/spf
6263-6530	3/spf
5864-6193	3/spf
5493-5758	3/spf
5369-5417	3/spf

27. ACID, FRACTURE TREATMENT, CEMENT SQUEEZE, ETC.

8209-8333	50,104 GALS GELLED WATER & 136,200# 20/40 SAND
7961-8165	79,650 GALS GELLED WATER & 225,900# 20/40 SAND
7550-7819	49,889 GALS GELLED WATER & 135,300# 20/40 SAND
7157-7416	44,861 GALS GELLED WATER & 119,800# 20/40 SAND
6898-7117	49,879 GALS GELLED WATER & 135,900# 20/40 SAND
6595-6853	40,264 GALS GELLED WATER & 105,500# 20/40 SAND
6263-6530	36,238 GALS GELLED WATER & 82,500# 20/40 SAND
5864-6193	35,584 GALS GELLED WATER & 82,600# 20/40 SAND
5493-5758	35,985 GALS GELLED WATER & 83,600# 20/40 SAND
5369-5417	32,021 GALS GELLED WATER & 67,000# 20/40 SAND

Perforated the Lower Price River from 8983-84', 8991-92', 9005-06', 9028-29', 9062-63', 9071-72', 9153-54', 9158-59', 9205-06', 9211-12', 9260-61' & 9291-92' w/ 3 spf.

Perforated the Middle Price River from 8769-71', 8788-90', 8815-17', 8849-50', 8860-61', 8889-90', 8900-01', 8904-05' & 8931-32' w/ 3 spf.

Perforated the Middle Price River from 8592-93', 8597-98', 8615-16', 8639-40', 8648-49', 8666-67', 8671-72', 8678-79', 8697-99' & 8723-25' w/ 3 spf.

Perforated the Middle Price River from 8371-72', 8377-78', 8397-98', 8404-05', 8436-37', 8446-47', 8458-59', 8465-66', 8477-78', 8497-98', 8508-09' & 8533-34' w/ 3 spf.

Perforated the Middle Price River from 8209-10', 8218-19', 8229-30', 8238-39', 8245-46', 8253-54', 8267-68', 8280-81', 8295-96', 8321-22', 8326-27' & 8332-33' w/ 3 spf.

Perforated the Middle Price River from 7961-62', 7975-76', 7986-87', 8031-32', 8051-52', 8059-60', 8079-80', 8088-89', 8117-18', 8138-39', 8150-51' & 8164-65' w/ 3 spf.

Perforated the Upper Price River from 7550-51', 7564-65', 7577-78', 7586-87', 7649-50', 7655-56', 7712-13', 7738-39', 7763-64', 7778-79', 7811-12' & 7818-19' w/ 3 spf.

Perforated the North Horn from 7157-58', 7168-69', 7192-93', 7198-99', 7221-22', 7252-54', 7260-61', 7315-16', 7384-85', 7389-90' & 7415-16' w/ 3 spf.

Perforated the North Horn from 6898-99', 6952-53', 6989-90', 7015-16', 7045-46', 7052-53', 7058-59', 7065-66', 7085-86', 7100-01', 7110-11' & 7116-17' w/ 3 spf.

Perforated the Ba from 6595-96', 6604-05', 6613-14', 6630-32', 6657-58', 6690-91', 6709-10', 6762-63', 6815-16', 6846-47' & 6852-53' w/ 3 spf.

Perforated the Ba from 6263-64', 6301-02', 6319-20', 6358-59', 6412-13', 6453-54', 6480-81', 6493-95', 6506-07' & 6528-30' w/ 3 spf.

Perforated the Ca from 5864-65', 5890-91', 5903-04', 5932-33', 5986-87', 6072-73', 6108-09', 6118-19', 6143-44', 6149-50', 6188-89' & 6192-93' w/ 3 spf.

Perforated the Ca from 5493-94', 5527-29', 5533-35', 5540-42', 5609-10', 5673-74', 5708-09' & 5756-58' w/ 3 spf.

Perforated the Pp from 5369-71', 5376-78', 5381-83', 5390-92', 5397-99', 5407-08' & 5416-17' w/ 3 spf.

52. FORMATION (LOG) MARKERS

Lower Price River	8820
Sego	9364

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 7

REPORT OF WATER ENCOUNTERED DURING DRILLING

Well name and number: ECW 44-05

API number: 4304738138

Well Location: QQ NESW Section 5 Township 9S Range 23E County UINTAH

Well operator: EOG

Address: 1060 E HWY 40

city VERNAL state UT zip 84078

Phone: (435) 781-9111

Drilling contractor: CRAIGS ROUSTABOUT SERVICE

Address: PO BOX 41

city JENSEN state UT zip 84035

Phone: (435) 781-1366

Water encountered (attach additional pages as needed):

DEPTH		VOLUME (FLOW RATE OR HEAD)	QUALITY (FRESH OR SALTY)
FROM	TO		
		NO WATER	

Formation tops: (Top to Bottom)

1	2	3
4	5	6
7	8	9
10	11	12

If an analysis has been made of the water encountered, please attach a copy of the report to this form.

I hereby certify that this report is true and complete to the best of my knowledge.

NAME (PLEASE PRINT) Mary A. Maestas

TITLE Regulatory Assistant

SIGNATURE

Mary A. Maestas

DATE

5/28/2008

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB NO. 1004-0135
Expires: July 31, 2010**SUNDRY NOTICES AND REPORTS ON WELLS**
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.**SUBMIT IN TRIPLICATE - Other instructions on reverse side.**

1. Type of Well <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other		5. Lease Serial No. UTU01304
2. Name of Operator EOG RESOURCES, INC		6. If Indian, Allottee or Tribe Name
3a. Address 600 17TH STREET SUITE 1000 N. DENVER, CO 80202		7. If Unit or CA/Agreement, Name and/or No.
3b. Phone No. (include area code) Ph: 303-824-5526		8. Well Name and No. EAST CHAPITA 44-05
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Sec 5 T9S R23E NESW 2175FSL 2108FWL 40.06368 N Lat, 109.35278 W Lon		9. API Well No. 43-047-38138
		10. Field and Pool, or Exploratory NATURAL BUTTES/WASATCH/MV
		11. County or Parish, and State UINTAH COUNTY, UT

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

The completion report for the referenced well was submitted without production information due to the gas production not being online at the time the report was submitted. Below is the production information for the subject well.

Test date: 6/15/2008
Hours Tested: 24
Oil BBL: 135
Gas MCF: 718
Water BBL: 260
Choke Size: 14/64"
Tbg. Press: 1450
Csg. Press: 2400

14. I hereby certify that the foregoing is true and correct.

**Electronic Submission #61437 verified by the BLM Well Information System
For EOG RESOURCES, INC, sent to the Vernal**

Name (Printed/Typed) MARY A. MAESTAS

Title REGULATORY ASSISTANT

Signature

Date 07/15/2008

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

RECEIVED**** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** JUL 16 2008****DIV. OF OIL, GAS & MINING**

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0135
Expires: July 31, 2010

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

5. Lease Serial No.
UTU01304

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

8. Well Name and No.
EAST CHAPITA 44-05

9. API Well No.
43-047-38138

10. Field and Pool, or Exploratory
NATURAL BUTTES

11. County or Parish, and State
UINTAH COUNTY, UT

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
EOG RESOURCES, INC.

Contact: MICKENZIE THACKER
E-Mail: MICKENZIE_THACKER@EOGRESOURCES.COM

3a. Address
1060 E. HWY 40
VERNAL, UT 84078

3b. Phone No. (include area code)
Ph: 453-781-9145

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec 5 T9S R23E NESW 2175FSL 2108FWL
40.06368 N Lat, 109.35278 W Lon

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input checked="" type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

All material, debris, trash, and junk was removed from the location. The reserve pit was reclaimed. Stockpiled topsoil was spread over the pit area and broadcast seeded with the prescribed seed mixture. The seeded area was then walked down with a cat. Interim reclamation was completed on 11/17/2008.

14. I hereby certify that the foregoing is true and correct.

**Electronic Submission #66324 verified by the BLM Well Information System
For EOG RESOURCES, INC., sent to the Vernal**

Name (Printed/Typed) MICKENZIE THACKER

Title OPERATIONS CLERK

Signature

Mickenzie Thacker

Date 01/14/2009

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ****

RECEIVED

JAN 20 2009