


STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING						FORM 3 AMENDED REPORT <input type="checkbox"/>				
APPLICATION FOR PERMIT TO DRILL						1. WELL NAME and NUMBER Slim Jim 4-27-3-2WH				
2. TYPE OF WORK DRILL NEW WELL <input checked="" type="checkbox"/> REENTER P&A WELL <input type="checkbox"/> DEEPEN WELL <input type="checkbox"/>						3. FIELD OR WILDCAT WILDCAT				
4. TYPE OF WELL Oil Well Coalbed Methane Well: NO						5. UNIT or COMMUNITIZATION AGREEMENT NAME				
6. NAME OF OPERATOR NEWFIELD PRODUCTION COMPANY						7. OPERATOR PHONE 435 646-4825				
8. ADDRESS OF OPERATOR Rt 3 Box 3630 , Myton, UT, 84052						9. OPERATOR E-MAIL mcrozier@newfield.com				
10. MINERAL LEASE NUMBER (FEDERAL, INDIAN, OR STATE) 14-20-H62-5964			11. MINERAL OWNERSHIP FEDERAL <input type="checkbox"/> INDIAN <input checked="" type="checkbox"/> STATE <input type="checkbox"/> FEE <input type="checkbox"/>			12. SURFACE OWNERSHIP FEDERAL <input type="checkbox"/> INDIAN <input checked="" type="checkbox"/> STATE <input type="checkbox"/> FEE <input type="checkbox"/>				
13. NAME OF SURFACE OWNER (if box 12 = 'fee')						14. SURFACE OWNER PHONE (if box 12 = 'fee')				
15. ADDRESS OF SURFACE OWNER (if box 12 = 'fee')						16. SURFACE OWNER E-MAIL (if box 12 = 'fee')				
17. INDIAN ALLOTTEE OR TRIBE NAME (if box 12 = 'INDIAN') Ute Indian Tribe			18. INTEND TO COMMINGLE PRODUCTION FROM MULTIPLE FORMATIONS YES <input type="checkbox"/> (Submit Commingling Application) NO <input checked="" type="checkbox"/>			19. SLANT VERTICAL <input type="checkbox"/> DIRECTIONAL <input type="checkbox"/> HORIZONTAL <input checked="" type="checkbox"/>				
20. LOCATION OF WELL		FOOTAGES		QTR-QTR	SECTION	TOWNSHIP	RANGE	MERIDIAN		
LOCATION AT SURFACE		467 FNL 1281 FWL		NWNW	27	3.0 S	2.0 W	U		
Top of Uppermost Producing Zone		660 FNL 660 FWL		NWNW	27	3.0 S	2.0 W	U		
At Total Depth		660 FSL 660 FWL		SWSW	27	3.0 S	2.0 W	U		
21. COUNTY DUCESNE			22. DISTANCE TO NEAREST LEASE LINE (Feet) 667			23. NUMBER OF ACRES IN DRILLING UNIT 40				
25. DISTANCE TO NEAREST WELL IN SAME POOL (Approved For Drilling or Completed) 2534			26. PROPOSED DEPTH MD: 12335 TVD: 8110							
27. ELEVATION - GROUND LEVEL 5120			28. BOND NUMBER RLB00100473			29. SOURCE OF DRILLING WATER / WATER RIGHTS APPROVAL NUMBER IF APPLICABLE 437478				
Hole, Casing, and Cement Information										
String	Hole Size	Casing Size	Length	Weight	Grade & Thread	Max Mud Wt.	Cement	Sacks	Yield	Weight
Cond	17.5	14	0 - 60	37.0	H-40 ST&C	0.0	Class G	35	1.17	15.8
Surf	12.25	9.625	0 - 2500	36.0	J-55 ST&C	8.3	Premium Lite High Strength	204	3.53	11.0
							Class G	154	1.17	15.8
I1	8.75	7	0 - 8578	26.0	P-110 Other	11.5	Premium Lite High Strength	240	3.53	11.0
							50/50 Poz	372	1.24	14.3
L1	6.125	4.5	7689 - 12335	13.5	P-110 Other	11.5	No Used	0	0.0	0.0
ATTACHMENTS										
VERIFY THE FOLLOWING ARE ATTACHED IN ACCORDANCE WITH THE UTAH OIL AND GAS CONSERVATION GENERAL RULES										
<input checked="" type="checkbox"/> WELL PLAT OR MAP PREPARED BY LICENSED SURVEYOR OR ENGINEER					<input checked="" type="checkbox"/> COMPLETE DRILLING PLAN					
<input type="checkbox"/> AFFIDAVIT OF STATUS OF SURFACE OWNER AGREEMENT (IF FEE SURFACE)					<input type="checkbox"/> FORM 5. IF OPERATOR IS OTHER THAN THE LEASE OWNER					
<input checked="" type="checkbox"/> DIRECTIONAL SURVEY PLAN (IF DIRECTIONALLY OR HORIZONTALLY DRILLED)					<input checked="" type="checkbox"/> TOPOGRAPHICAL MAP					
NAME Don Hamilton				TITLE Permitting Agent			PHONE 435 719-2018			
SIGNATURE				DATE 06/26/2012			EMAIL starpoint@etv.net			
API NUMBER ASSIGNED 43013515010000				APPROVAL  Permit Manager						

Newfield Production Company**Slim Jim 4-27-3-2WH****Surface Hole Location: 467' FNL, 1281' FWL, Section 27, T3S, R2W****Bottom Hole Location: 660' FSL, 660' FWL, Section 27, T3S, R2W****Duchesne County, UT****Drilling Program****1. Formation Tops**

Uinta	surface
Green River	3,188'
Garden Gulch member	5,909'
Wasatch	8,342'
Pilot Hole TD	8,542'
Lateral TD	8,110' TVD / 12,335' MD

2. Depth to Oil, Gas, Water, or Minerals

Base of moderately saline	498'	(water)
Green River	5,909' - 8,110'	(oil)

Note: The pilot hole will be drilled into the Wasatch formation for evaluation and targeting purposes only. The lateral will be drilled in the Green River formation.

3. Pressure Control

<u>Section</u>	<u>BOP Description</u>
Surface	12 1/4" diverter

Interm/Prod The BOP and related equipment shall meet the minimum requirements of Onshore Oil and Gas Order No. 2 for equipment and testing requirements, procedures, etc for a 5M system.

A 5M BOP system will consist of 2 ram preventers (double or two singles) and an annular preventer (see attached diagram). A choke manifold rated to at least 5,000 psi will be used.

4. Casing

Description	Interval		Weight (ppf)	Grade	Coupl	Pore Press @ Shoe	MW @ Shoe	Frac Grad @ Shoe	Safety Factors		
	Top	Bottom (TVD/MD)							Burst	Collapse	Tension
Conductor 14	0'	60'	37	H-40	Weld	--	--	--	--	--	--
									--	--	--
Surface 9 5/8	0'	2,500'	36	J-55	STC	8.33	8.33	14	3,520	2,020	394,000
									2.12	2.54	4.38
Intermediate 7	0'	8,259'	26	P-110	BTC	11	11.5	15	9,960	6,210	853,000
		8,578'							2.55	1.51	3.82
Production 4 1/2	7,689'	8,110'	13.5	P-110	BTC	11	11.5	--	12,410	10,670	422,000
		12,335'							3.24	2.64	6.73

Assumptions:

Surface casing MASP = (frac gradient + 1.0 ppg) - (gas gradient)

Intermediate casing MASP = (reservoir pressure) - (gas gradient)

Production casing MASP = (reservoir pressure) - (gas gradient)

All collapse calculations assume fully evacuated casing with a gas gradient

All tension calculations assume air weight of casing

Gas gradient = 0.1 psi/ft

All casing shall be new.

All casing strings shall have a minimum of 1 centralizer on each of the bottom 3 joints.

5. Cement

Job	Hole Size	Fill	Slurry Description	ft ³	OH excess	Weight (ppg)	Yield (ft ³ /sk)
				sacks			
Conductor	17 1/2	60'	Class G w/ 2% KCl + 0.25 lbs/sk Cello Flake	41	15%	15.8	1.17
				35			
Surface Lead	12 1/4	2,000'	Premium Lite II w/ 3% KCl + 10% bentonite	20	15%	11.0	3.53
				204			
Surface Tail	12 1/4	500'	Class G w/ 2% KCl + 0.25 lbs/sk Cello Flake	180	15%	15.8	1.17
				154			
Pilot Hole Plug Back	8 3/4	803'	50/50 Poz/Class G w/ 3% KCl + 2% bentonite	386	15%	14.3	1.24
				311			
Intermediate Lead	8 3/4	4,909'	Premium Lite II w/ 3% KCl + 10% bentonite	849	15%	11.0	3.53
				240			
Intermediate Tail	8 3/4	2,669'	50/50 Poz/Class G w/ 3% KCl + 2% bentonite	461	15%	14.3	1.24
				372			
Production	6 1/8	--	Liner will not be cemented. It will be isolated with a liner top packer.	--	--	--	--
				--			

The surface casing will be cemented to surface. In the event that cement does not reach surface during the primary cement job, a remedial job will be performed.

Actual cement volumes for the pilot hole plug back and the intermediate casing string will be calculated from an open hole caliper log, plus 15% excess.

The production liner will be left uncemented. Individual frac stages will be isolated with open hole packers. A liner top hanger and packer will be installed 50' above KOP.

6. Type and Characteristics of Proposed Circulating Medium

<u>Interval</u>	<u>Description</u>
-----------------	--------------------

Surface - 2,500'

An air and/or fresh water system will be utilized. If an air rig is used, the blooie line discharge may be less than 100' from the wellbore in order to minimize location size. The blooie line is not equipped with an automatic igniter. The air compressor may be located less than 100' from the well bore due to the low possibility of combustion with the air/dust mixture. Water will be on location to be used as kill fluid, if necessary.

2,500' - TD A water based mud system will be utilized. Hole stability may be improved with additions of KCl or a similar inhibitive substance. In order to control formation pressure the system will be weighted with additions of bentonite, and if conditions warrant, with barite.

Anticipated maximum mud weight is 11.5 ppg.

7. Logging, Coring, and Testing

Logging: A dual induction, gamma ray, and caliper log will be run from TD to the base of the surface casing. A compensated neutron/formation density log will be run from TD to the top of the Garden Gulch formation. A cement bond log will be run from PBSD to the cement top behind the production casing.

Cores: As deemed necessary.

DST: There are no DST's planned for this well.

8. Anticipated Abnormal Pressure or Temperature

Maximum anticipated bottomhole pressure will be approximately equal to total depth (feet) multiplied by a 0.57 psi/ft gradient.

$$8,110' \times 0.57 \text{ psi/ft} = 4639 \text{ psi}$$

No abnormal temperature is expected. No H₂S is expected.

9. Other Aspects

An 8-3/4" pilot hole will be drilled in order to determine the depth to the lateral target zone. The pilot hole will be logged, and then plugged back in preparation for horizontal operations. Directional tools will then be used to build to 92.26 degrees inclination. The 7" intermediate casing string will be set once the well is landed horizontally in the target zone.

The lateral will be drilled to the bottomhole location shown on the plat. A liner with a system of open hole packers will be used to provide multi-stage frac isolation in the lateral. The top of the liner will be placed 50' above KOP and will be isolated with a liner top packer.


Newfield requests the following variances from Onshore Order #2:

- Variance from Onshore Order #2, III.E.1

Refer to Newfield Production Company Standard Operating Practices "Ute Tribal Green River Development Program" paragraph 9.0


T3S, R2W, U.S.B.&M.

NEWFIELD EXPLORATION COMPANY



WELL LOCATION, 4-27-3-2WH,
LOCATED AS SHOWN IN THE NW 1/4
NW 1/4 OF SECTION 27, T3S, R2W,
U.S.B.&M. DUCHESNE COUNTY, UTAH.


TARGET BOTTOM HOLE, 4-27-3-2WH,
LOCATED AS SHOWN IN THE SW 1/4
SW 1/4 OF SECTION 27, T3S, R2W,
U.S.B.&M. DUCHESNE COUNTY, UTAH.



NOTES:

1. Well footages are measured at right angles to the Section Lines.
2. Bearings are based on Global Positioning Satellite observations.

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS
PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS
MADE BY ME OR UNDER MY SUPERVISION AND THAT
THE SAME ARE TRUE AND CORRECT TO THE BEST
OF MY KNOWLEDGE AND BELIEF.



TRI STATE LAND SURVEYING & CONSULTING

180 NORTH VERNAL AVE. - VERNAL, UTAH 84078
(435) 781-2501


DATE SURVEYED: 11-17-11	SURVEYED BY: P.H.	VERSION:
DATE DRAWN: 11-18-11	DRAWN BY: F.T.M.	V2
REVISED: 01-10-12 F.T.M.	SCALE: 1" = 1000'	

◆ = SECTION CORNERS LOCATED

BASIS OF ELEV; Elevations are based on
an N.G.S. OPUS Correction. LOCATION:
LAT. 40°04'09.56" LONG. 110°00'43.28"
(Tristate Aluminum Cap) Elev. 5281.57'

4-27-3-2WH
(Surface Location) NAD 83
LATITUDE = 40° 11' 56.63"
LONGITUDE = 110° 06' 00.31"

Access Road Map



**Tri State
Land Surveying, Inc.**

180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY

4-27-3-2WH
SEC. 27, T3S, R2W, U.S.B.&M.
Duchesne County, UT.

DRAWN BY: D.C.R. REVISED: 01-10-12 A.P.C. VERSION:

DATE: 11-18-2011

SCALE: 1:100,000


V2

TOPOGRAPHIC MAP

SHEET

A

Access Road Map



THE PARCEL INFORMATION SHOWN HAS NOT BEEN SURVEYED BY TRI-STATE LAND SURVEYING, INC. - TRI-STATE DOES NOT WARRANTY PROPERTY PARCEL DATA OR ANY ASSOCIATED INFORMATION. A PROPERTY SURVEY IS REQUIRED TO DETERMINE THE ACTUAL LOCATION OF PROPERTY LINES AND SHOW ACCURATE DISTANCES ACROSS PARCELS.

Tri State
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
F: (435) 781-2518

**NEWFIELD EXPLORATION COMPANY**

4-27-3-2WH
SEC. 27, T3S, R2W, U.S.B.&M.
Duchesne County, UT.


DRAWN BY:	D.C.R.	REVISED:	01-10-12 A.P.C.	VERSION:
DATE:	11-18-2011			V2
SCALE:	1" = 2,000'			

TOPOGRAPHIC MAP

SHEET

B

Proposed Pipeline Map



THE PARCEL INFORMATION SHOWN HAS NOT BEEN SURVEYED BY TRI-STATE LAND SURVEYING, INC. - TRI-STATE DOES NOT WARRANTY PROPERTY PARCEL DATA OR ANY ASSOCIATED INFORMATION. A PROPERTY SURVEY IS REQUIRED TO DETERMINE THE ACTUAL LOCATION OF PROPERTY LINES AND SHOW ACCURATE DISTANCES ACROSS PARCELS.

Tri State
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY


4-27-3-2WH
SEC. 27, T3S, R2W, U.S.B.&M.
Duchesne County, UT.

DRAWN BY:	D.C.R.	REVISED:	01-10-12 A.P.C.	VERSION:
DATE:	11-18-2011			V2
SCALE:	1" = 2,000'			

TOPOGRAPHIC MAP

SHEET

C



THE PARCEL INFORMATION SHOWN HAS NOT BEEN SURVEYED BY TRI-STATE LAND SURVEYING, INC. - TRI-STATE DOES NOT WARRANTY PROPERTY PARCEL DATA OR ANY ASSOCIATED INFORMATION. A PROPERTY SURVEY IS REQUIRED TO DETERMINE THE ACTUAL LOCATION OF PROPERTY LINES AND SHOW ACCURATE DISTANCES ACROSS PARCELS.

Tri State
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY

4-27-3-2WH
SEC. 27, T3S, R2W, U.S.B.&M.
Duchesne County, UT.

DRAWN BY:	D.C.R.	REVISED:	01-10-12 A.P.C.	VERSION:
DATE:	11-18-2011			V2
SCALE:	1" = 2,000'			

TOPOGRAPHIC MAP

SHEET

D


Slim Jim 4-27-3-2WH

SHL 467' FNL & 1281' FWL

Top of Producing Interval 660' FNL & 660' FWL

BHL 660' FSL & 660' FWL

Township 3 South, Range 2 West, Section 27: W $\frac{1}{2}$ W $\frac{1}{2}$





NEWFIELD EXPLORATION CO.

DUCHESNE COUNTY, UT

SLIM JIM 4-27-3-2WH

Plan: Design #1

Standard Survey Report

22 MAY, 2012

CONFIDENTIAL



Weatherford®



Project: DUCHESNE COUNTY, UT
Site: SLIM JIM 4-27-3-2WH
Well: SLIM JIM 4-27-3-2WH
Wellbore: SLIM JIM 4-27-3-2WH
Design: Design #1
Latitude: 40° 11' 56.630 N
Longitude: 110° 6' 0.310 W
GL: 5120.40
KB: WELL @ 5138.40ft (PIONEER 62)



API Well Number: 43013515010000

WELLBORE TARGET DETAILS (LAT/LONG)

Name	TVD	+N/-S	+E/-W	Latitude	Longitude	Shape Point
PBHL Slim Jim 4-27-3-2WH	8110.00	-4145.29	-609.85	40° 11' 56.630 N	110° 6' 8.169 W	

WELL DETAILS: SLIM JIM 4-27-3-3

Ground Level:			5120.40		
+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
0.00	0.00	7244294.61	2031431.84	40° 11' 56.630 N	110° 6' 0.310 W




SECTION DETAILS

MD	Inc	Azi	TVD	+N/-S	+E/-W	DLeg	TFace	VSec	Annotation
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
7739.00	0.00	0.00	7739.00	0.00	0.00	0.00	0.00	0.00	Start Build 11.00
8577.70	92.26	213.28	8259.47	-452.59	-297.07	11.00	213.28	491.01	Start DLS 3.00 TFO -89.32
9686.09	92.26	180.00	8214.51	-1498.84	-609.78	3.00	-89.32	1571.63	Start 2648.51 hold at 9686.09 MD
12334.60	92.26	180.00	8110.00	-4145.29	-609.85	0.00	0.00	4189.91	TD at 12334.60



CASING DETAILS

TVD	MD	Name	Size
8259.47	8577.70	7"	7



NEWFIELD



NEWFIELD EXPLORATION CO.

DUCHESNE COUNTY, UT

SLIM JIM 4-27-3-2WH

SLIM JIM 4-27-3-2WH

SLIM JIM 4-27-3-2WH

Plan: Design #1

Standard Planning Report

22 May 2012

CONFIDENTIAL



Weatherford®



Database:	EDM 2003.21 Single User Db	Local Co-ordinate Reference:	Slim Jim 4-27-3-2WH
Company:	NEWFIELD EXPLORATION CO.	TVD Reference:	WELL @ 5138.40ft (PIONEER 62)
Project:	DUCHESNE COUNTY, UT	MD Reference:	WELL @ 5138.40ft (PIONEER 62)
Site:	Slim Jim 4-27-3-2WH	North Reference:	True
Well:	Slim Jim 4-27-3-2WH	Survey Calculation Method:	Minimum Curvature
Wellbore:	Slim Jim 4-27-3-2WH		
Design:	Design #1		

Project	DUCHESNE COUNTY, UT		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	Utah Central Zone		

Site	Slim Jim 4-27-3-2WH		
Site Position:		Northing:	7,244,294.61 ft
From:	Lat/Long	Easting:	2,031,431.84 ft
Position Uncertainty:	0.00 ft	Slot Radius:	"
		Latitude:	40° 11' 56.630 N
		Longitude:	110° 6' 0.310 W
		Grid Convergence:	0.90 °

Well	Slim Jim 4-27-3-2WH		
Well Position	+N/-S	0.00 ft	Northing: 7,244,294.61 ft
	+E/-W	0.00 ft	Easting: 2,031,431.84 ft
Position Uncertainty	0.00 ft	Wellhead Elevation:	ft
		Latitude:	40° 11' 56.630 N
		Longitude:	110° 6' 0.310 W
		Ground Level:	5,120.40 ft

Wellbore	Slim Jim 4-27-3-2WH		
Magnetics	Model Name	Sample Date	Declination (°)
	BGGM2011	5/22/2012	11.27
			Dip Angle (°) 65.87
			Field Strength (nT) 52,203

Design	Design #1		
Audit Notes:			
Version:	Phase:	PLAN	Tie On Depth: 0.00
Vertical Section:	Depth From (TVD) (ft)	+N/-S (ft)	+E/-W (ft)
	0.00	0.00	0.00
			Direction (°) 188.37

Plan Sections										
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	TFO (°)	Target
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
7,739.00	0.00	0.00	7,739.00	0.00	0.00	0.00	0.00	0.00	0.00	
8,577.70	92.26	213.28	8,259.47	-452.59	-297.07	11.00	11.00	0.00	213.28	
9,686.09	92.26	180.00	8,214.51	-1,498.84	-609.78	3.00	0.00	-3.00	-89.32	
12,334.60	92.26	180.00	8,110.00	-4,145.29	-609.85	0.00	0.00	0.00	0.00	PBHL SLIM JIM 4-2



Database:	EDM 2003.21 Single User Db	Local Co-ordinate Reference:	Slim Jim 4-27-3-2WH
Company:	NEWFIELD EXPLORATION CO.	TVD Reference:	WELL @ 5138.40ft (PIONEER 62)
Project:	DUCHESNE COUNTY, UT	MD Reference:	WELL @ 5138.40ft (PIONEER 62)
Site:	Slim Jim 4-27-3-2WH	North Reference:	True
Well:	Slim Jim 4-27-3-2WH	Survey Calculation Method:	Minimum Curvature
Wellbore:	Slim Jim 4-27-3-2WH		
Design:	Design #1		

Planned Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
100.00	0.00	0.00	100.00	0.00	0.00	0.00	0.00	0.00	0.00
200.00	0.00	0.00	200.00	0.00	0.00	0.00	0.00	0.00	0.00
300.00	0.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00	0.00
400.00	0.00	0.00	400.00	0.00	0.00	0.00	0.00	0.00	0.00
500.00	0.00	0.00	500.00	0.00	0.00	0.00	0.00	0.00	0.00
600.00	0.00	0.00	600.00	0.00	0.00	0.00	0.00	0.00	0.00
700.00	0.00	0.00	700.00	0.00	0.00	0.00	0.00	0.00	0.00
800.00	0.00	0.00	800.00	0.00	0.00	0.00	0.00	0.00	0.00
900.00	0.00	0.00	900.00	0.00	0.00	0.00	0.00	0.00	0.00
1,000.00	0.00	0.00	1,000.00	0.00	0.00	0.00	0.00	0.00	0.00
1,100.00	0.00	0.00	1,100.00	0.00	0.00	0.00	0.00	0.00	0.00
1,200.00	0.00	0.00	1,200.00	0.00	0.00	0.00	0.00	0.00	0.00
1,300.00	0.00	0.00	1,300.00	0.00	0.00	0.00	0.00	0.00	0.00
1,400.00	0.00	0.00	1,400.00	0.00	0.00	0.00	0.00	0.00	0.00
1,500.00	0.00	0.00	1,500.00	0.00	0.00	0.00	0.00	0.00	0.00
1,600.00	0.00	0.00	1,600.00	0.00	0.00	0.00	0.00	0.00	0.00
1,700.00	0.00	0.00	1,700.00	0.00	0.00	0.00	0.00	0.00	0.00
1,800.00	0.00	0.00	1,800.00	0.00	0.00	0.00	0.00	0.00	0.00
1,900.00	0.00	0.00	1,900.00	0.00	0.00	0.00	0.00	0.00	0.00
2,000.00	0.00	0.00	2,000.00	0.00	0.00	0.00	0.00	0.00	0.00
2,100.00	0.00	0.00	2,100.00	0.00	0.00	0.00	0.00	0.00	0.00
2,200.00	0.00	0.00	2,200.00	0.00	0.00	0.00	0.00	0.00	0.00
2,300.00	0.00	0.00	2,300.00	0.00	0.00	0.00	0.00	0.00	0.00
2,400.00	0.00	0.00	2,400.00	0.00	0.00	0.00	0.00	0.00	0.00
2,500.00	0.00	0.00	2,500.00	0.00	0.00	0.00	0.00	0.00	0.00
2,600.00	0.00	0.00	2,600.00	0.00	0.00	0.00	0.00	0.00	0.00
2,700.00	0.00	0.00	2,700.00	0.00	0.00	0.00	0.00	0.00	0.00
2,800.00	0.00	0.00	2,800.00	0.00	0.00	0.00	0.00	0.00	0.00
2,900.00	0.00	0.00	2,900.00	0.00	0.00	0.00	0.00	0.00	0.00
3,000.00	0.00	0.00	3,000.00	0.00	0.00	0.00	0.00	0.00	0.00
3,100.00	0.00	0.00	3,100.00	0.00	0.00	0.00	0.00	0.00	0.00
3,200.00	0.00	0.00	3,200.00	0.00	0.00	0.00	0.00	0.00	0.00
3,300.00	0.00	0.00	3,300.00	0.00	0.00	0.00	0.00	0.00	0.00
3,400.00	0.00	0.00	3,400.00	0.00	0.00	0.00	0.00	0.00	0.00
3,500.00	0.00	0.00	3,500.00	0.00	0.00	0.00	0.00	0.00	0.00
3,600.00	0.00	0.00	3,600.00	0.00	0.00	0.00	0.00	0.00	0.00
3,700.00	0.00	0.00	3,700.00	0.00	0.00	0.00	0.00	0.00	0.00
3,800.00	0.00	0.00	3,800.00	0.00	0.00	0.00	0.00	0.00	0.00
3,900.00	0.00	0.00	3,900.00	0.00	0.00	0.00	0.00	0.00	0.00
4,000.00	0.00	0.00	4,000.00	0.00	0.00	0.00	0.00	0.00	0.00
4,100.00	0.00	0.00	4,100.00	0.00	0.00	0.00	0.00	0.00	0.00
4,200.00	0.00	0.00	4,200.00	0.00	0.00	0.00	0.00	0.00	0.00
4,300.00	0.00	0.00	4,300.00	0.00	0.00	0.00	0.00	0.00	0.00
4,400.00	0.00	0.00	4,400.00	0.00	0.00	0.00	0.00	0.00	0.00
4,500.00	0.00	0.00	4,500.00	0.00	0.00	0.00	0.00	0.00	0.00
4,600.00	0.00	0.00	4,600.00	0.00	0.00	0.00	0.00	0.00	0.00
4,700.00	0.00	0.00	4,700.00	0.00	0.00	0.00	0.00	0.00	0.00
4,800.00	0.00	0.00	4,800.00	0.00	0.00	0.00	0.00	0.00	0.00
4,900.00	0.00	0.00	4,900.00	0.00	0.00	0.00	0.00	0.00	0.00
5,000.00	0.00	0.00	5,000.00	0.00	0.00	0.00	0.00	0.00	0.00
5,100.00	0.00	0.00	5,100.00	0.00	0.00	0.00	0.00	0.00	0.00
5,200.00	0.00	0.00	5,200.00	0.00	0.00	0.00	0.00	0.00	0.00
5,300.00	0.00	0.00	5,300.00	0.00	0.00	0.00	0.00	0.00	0.00



Database:	EDM 2003.21 Single User Db	Local Co-ordinate Reference:	1 Slim Jim 4-27-3-2WH
Company:	NEWFIELD EXPLORATION CO.	TVD Reference:	WELL @ 5138.40ft (PIONEER 62)
Project:	DUCHESNE COUNTY, UT	MD Reference:	WELL @ 5138.40ft (PIONEER 62)
Site:	Slim Jim 4-27-3-2WH	North Reference:	True
Well:	Slim Jim 4-27-3-2WH	Survey Calculation Method:	Minimum Curvature
Wellbore:	Slim Jim 4-27-3-2WH		
Design:	Design #1		

Planned Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
5,400.00	0.00	0.00	5,400.00	0.00	0.00	0.00	0.00	0.00	0.00
5,500.00	0.00	0.00	5,500.00	0.00	0.00	0.00	0.00	0.00	0.00
5,600.00	0.00	0.00	5,600.00	0.00	0.00	0.00	0.00	0.00	0.00
5,700.00	0.00	0.00	5,700.00	0.00	0.00	0.00	0.00	0.00	0.00
5,800.00	0.00	0.00	5,800.00	0.00	0.00	0.00	0.00	0.00	0.00
5,900.00	0.00	0.00	5,900.00	0.00	0.00	0.00	0.00	0.00	0.00
6,000.00	0.00	0.00	6,000.00	0.00	0.00	0.00	0.00	0.00	0.00
6,100.00	0.00	0.00	6,100.00	0.00	0.00	0.00	0.00	0.00	0.00
6,200.00	0.00	0.00	6,200.00	0.00	0.00	0.00	0.00	0.00	0.00
6,300.00	0.00	0.00	6,300.00	0.00	0.00	0.00	0.00	0.00	0.00
6,400.00	0.00	0.00	6,400.00	0.00	0.00	0.00	0.00	0.00	0.00
6,500.00	0.00	0.00	6,500.00	0.00	0.00	0.00	0.00	0.00	0.00
6,600.00	0.00	0.00	6,600.00	0.00	0.00	0.00	0.00	0.00	0.00
6,700.00	0.00	0.00	6,700.00	0.00	0.00	0.00	0.00	0.00	0.00
6,800.00	0.00	0.00	6,800.00	0.00	0.00	0.00	0.00	0.00	0.00
6,900.00	0.00	0.00	6,900.00	0.00	0.00	0.00	0.00	0.00	0.00
7,000.00	0.00	0.00	7,000.00	0.00	0.00	0.00	0.00	0.00	0.00
7,100.00	0.00	0.00	7,100.00	0.00	0.00	0.00	0.00	0.00	0.00
7,200.00	0.00	0.00	7,200.00	0.00	0.00	0.00	0.00	0.00	0.00
7,300.00	0.00	0.00	7,300.00	0.00	0.00	0.00	0.00	0.00	0.00
7,400.00	0.00	0.00	7,400.00	0.00	0.00	0.00	0.00	0.00	0.00
7,500.00	0.00	0.00	7,500.00	0.00	0.00	0.00	0.00	0.00	0.00
7,600.00	0.00	0.00	7,600.00	0.00	0.00	0.00	0.00	0.00	0.00
7,700.00	0.00	0.00	7,700.00	0.00	0.00	0.00	0.00	0.00	0.00
Start Build 11.00									
7,739.00	0.00	0.00	7,739.00	0.00	0.00	0.00	0.00	0.00	0.00
7,750.00	1.21	213.28	7,750.00	-0.10	-0.06	0.11	11.00	11.00	0.00
7,800.00	6.71	213.28	7,799.86	-2.98	-1.96	3.24	11.00	11.00	0.00
7,850.00	12.21	213.28	7,849.16	-9.85	-6.47	10.69	11.00	11.00	0.00
7,900.00	17.71	213.28	7,897.45	-20.64	-13.55	22.39	11.00	11.00	0.00
7,950.00	23.21	213.28	7,944.28	-35.24	-23.13	38.23	11.00	11.00	0.00
8,000.00	28.71	213.28	7,989.21	-53.53	-35.14	58.08	11.00	11.00	0.00
8,050.00	34.21	213.28	8,031.85	-75.34	-49.45	81.73	11.00	11.00	0.00
8,100.00	39.71	213.28	8,071.79	-100.46	-65.94	108.99	11.00	11.00	0.00
8,150.00	45.21	213.28	8,108.66	-128.67	-84.46	139.59	11.00	11.00	0.00
8,200.00	50.71	213.28	8,142.13	-159.70	-104.82	173.26	11.00	11.00	0.00
8,250.00	56.21	213.28	8,171.89	-193.27	-126.86	209.68	11.00	11.00	0.00
8,300.00	61.71	213.28	8,197.66	-229.07	-150.36	248.52	11.00	11.00	0.00
8,350.00	67.21	213.28	8,219.21	-266.77	-175.10	289.42	11.00	11.00	0.00
8,400.00	72.71	213.28	8,236.33	-306.03	-200.87	332.00	11.00	11.00	0.00
8,450.00	78.21	213.28	8,248.88	-346.47	-227.42	375.88	11.00	11.00	0.00
8,500.00	83.71	213.28	8,256.74	-387.74	-254.50	420.65	11.00	11.00	0.00
8,550.00	89.21	213.28	8,259.82	-429.44	-281.88	465.89	11.00	11.00	0.00
Start DLS 3.00 TFO -89.32 - 7"									
8,577.70	92.26	213.28	8,259.47	-452.60	-297.07	491.01	11.00	11.00	0.00
8,600.00	92.26	212.61	8,258.59	-471.29	-309.19	511.27	3.00	0.04	-3.00
8,700.00	92.30	209.61	8,254.61	-556.84	-360.81	603.42	3.00	0.03	-3.00
8,800.00	92.32	206.61	8,250.58	-644.96	-407.88	697.45	3.00	0.02	-3.00
8,900.00	92.34	203.60	8,246.52	-735.43	-450.27	793.13	3.00	0.02	-3.00
9,000.00	92.35	200.60	8,242.42	-827.99	-487.86	890.18	3.00	0.01	-3.00
9,100.00	92.36	197.60	8,238.31	-922.40	-520.55	988.33	3.00	0.01	-3.00
9,200.00	92.36	194.60	8,234.20	-1,018.38	-548.25	1,087.33	3.00	0.00	-3.00
9,300.00	92.35	191.59	8,230.10	-1,115.69	-570.88	1,186.89	3.00	-0.01	-3.00



Database:	EDM 2003.21 Single User Db	Local Co-ordinate Reference:	Slim Jim 4-27-3-2WH
Company:	NEWFIELD EXPLORATION CO.	TVD Reference:	WELL @ 5138.40ft (PIONEER 62)
Project:	DUCHESNE COUNTY, UT	MD Reference:	WELL @ 5138.40ft (PIONEER 62)
Site:	Slim Jim 4-27-3-2WH	North Reference:	True
Well:	Slim Jim 4-27-3-2WH	Survey Calculation Method:	Minimum Curvature
Wellbore:	Slim Jim 4-27-3-2WH		
Design:	Design #1		

Planned Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
9,400.00	92.34	188.59	8,226.01	-1,214.05	-588.39	1,286.75	3.00	-0.01	-3.00
9,500.00	92.32	185.59	8,221.95	-1,313.19	-600.72	1,386.63	3.00	-0.02	-3.00
9,600.00	92.29	182.59	8,217.93	-1,412.85	-607.84	1,486.26	3.00	-0.03	-3.00
Start 2648.51 hold at 9686.09 MD									
9,686.09	92.26	180.00	8,214.51	-1,498.84	-609.78	1,571.63	3.00	-0.03	-3.00
9,700.00	92.26	180.00	8,213.96	-1,512.74	-609.78	1,585.38	0.00	0.00	0.00
9,800.00	92.26	180.00	8,210.02	-1,612.66	-609.79	1,684.23	0.00	0.00	0.00
9,900.00	92.26	180.00	8,206.07	-1,712.58	-609.79	1,783.09	0.00	0.00	0.00
10,000.00	92.26	180.00	8,202.12	-1,812.50	-609.79	1,881.95	0.00	0.00	0.00
10,100.00	92.26	180.00	8,198.18	-1,912.43	-609.79	1,980.81	0.00	0.00	0.00
10,200.00	92.26	180.00	8,194.23	-2,012.35	-609.80	2,079.67	0.00	0.00	0.00
10,300.00	92.26	180.00	8,190.29	-2,112.27	-609.80	2,178.53	0.00	0.00	0.00
10,400.00	92.26	180.00	8,186.34	-2,212.19	-609.80	2,277.39	0.00	0.00	0.00
10,500.00	92.26	180.00	8,182.39	-2,312.11	-609.80	2,376.24	0.00	0.00	0.00
10,600.00	92.26	180.00	8,178.45	-2,412.04	-609.81	2,475.10	0.00	0.00	0.00
10,700.00	92.26	180.00	8,174.50	-2,511.96	-609.81	2,573.96	0.00	0.00	0.00
10,800.00	92.26	180.00	8,170.56	-2,611.88	-609.81	2,672.82	0.00	0.00	0.00
10,900.00	92.26	180.00	8,166.61	-2,711.80	-609.81	2,771.68	0.00	0.00	0.00
11,000.00	92.26	180.00	8,162.66	-2,811.72	-609.82	2,870.54	0.00	0.00	0.00
11,100.00	92.26	180.00	8,158.72	-2,911.65	-609.82	2,969.40	0.00	0.00	0.00
11,200.00	92.26	180.00	8,154.77	-3,011.57	-609.82	3,068.26	0.00	0.00	0.00
11,300.00	92.26	180.00	8,150.83	-3,111.49	-609.82	3,167.11	0.00	0.00	0.00
11,400.00	92.26	180.00	8,146.88	-3,211.41	-609.83	3,265.97	0.00	0.00	0.00
11,500.00	92.26	180.00	8,142.93	-3,311.34	-609.83	3,364.83	0.00	0.00	0.00
11,600.00	92.26	180.00	8,138.99	-3,411.26	-609.83	3,463.69	0.00	0.00	0.00
11,700.00	92.26	180.00	8,135.04	-3,511.18	-609.84	3,562.55	0.00	0.00	0.00
11,800.00	92.26	180.00	8,131.10	-3,611.10	-609.84	3,661.41	0.00	0.00	0.00
11,900.00	92.26	180.00	8,127.15	-3,711.02	-609.84	3,760.27	0.00	0.00	0.00
12,000.00	92.26	180.00	8,123.20	-3,810.95	-609.84	3,859.12	0.00	0.00	0.00
12,100.00	92.26	180.00	8,119.26	-3,910.87	-609.85	3,957.98	0.00	0.00	0.00
12,200.00	92.26	180.00	8,115.31	-4,010.79	-609.85	4,056.84	0.00	0.00	0.00
12,300.00	92.26	180.00	8,111.37	-4,110.71	-609.85	4,155.70	0.00	0.00	0.00
PBHL : Slim Jim 4-27-3-2WH									
12,334.60	92.26	180.00	8,110.00	-4,145.29	-609.85	4,189.91	0.00	0.00	0.00

Design Targets

Target Name	Dip Angle (°)	Dip Dir. (°)	TVD (ft)	+N/-S (ft)	+E/-W (ft)	Northing (ft)	Easting (ft)	Latitude	Longitude
- hit/miss target									
- Shape									
PBHL SLIM JIM 4-27-	0.00	0.00	8,110.00	-4,145.29	-609.85	7,240,140.29	2,030,886.94	40° 11' 15.663 N	110° 6' 8.169 W
- plan hits target center									
- Point									

Casing Points

Measured Depth (ft)	Vertical Depth (ft)	Name	Casing Diameter (")	Hole Diameter (")
8,577.70	8,259.47	7"	7	8-3/4




Database:	EDM 2003.21 Single User Db	Local Co-ordinate Reference:	Slim Jim 4-27-3-2WH
Company:	NEWFIELD EXPLORATION CO.	TVD Reference:	WELL @ 5138.40ft (PIONEER 62)
Project:	DUCHESNE COUNTY, UT	MD Reference:	WELL @ 5138.40ft (PIONEER 62)
Site:	Slim Jim 4-27-3-2WH	North Reference:	True
Well:	Slim Jim 4-27-3-2WH	Survey Calculation Method:	Minimum Curvature
Wellbore:	Slim Jim 4-27-3-2WH		
Design:	Design #1		

Plan Annotations


Measured Depth (ft)	Vertical Depth (ft)	Local Coordinates		Comment
		+N/-S (ft)	+E/-W (ft)	
7,739.00	7,739.00	0.00	0.00	Start Build 11.00
8,577.70	8,259.47	-452.59	-297.07	Start DLS 3.00 TFO -89.32
9,686.09	8,214.51	-1,498.84	-609.78	Start 2648.51 hold at 9686.09 MD
12,334.60	8,110.00	-4,145.29	-609.85	TD at 12334.60

CONFIDENTIAL

Typical 5M BOP stack configuration



Typical 5M choke manifold configuration




NEWFIELD EXPLORATION COMPANY

WELL PAD INTERFERENCE PLAT

4-27-3-2WH

Pad Location: NWNW Section 27, T3S, R2W, U.S.B.&M.



Note:


Bearings are based
on GPS Observations.

RELATIVE COORDINATES From Top Hole to Bottom Hole

WELL	NORTH	EAST
4-27-3-2WH	-4,146'	-610'

SURVEYED BY: P.H.	DATE SURVEYED: 11-17-11	VERSION:
DRAWN BY: F.T.M.	DATE DRAWN: 11-18-11	V2
SCALE: 1" = 60'	REVISED: F.T.M. 01-10-12	




Tri State (435) 781-2501
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

NEWFIELD EXPLORATION COMPANY**PROPOSED LOCATION LAYOUT****4-27-3-2WH****Pad Location: NWNW Section 27, T3S, R2W, U.S.B.&M.**

SURVEYED BY: P.H.	DATE SURVEYED: 11-17-11	VERSION:
DRAWN BY: F.T.M.	DATE DRAWN: 11-18-11	V2
SCALE: 1" = 60'	REVISED: F.T.M. 01-10-12	

Tri State
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078
(435) 781-2501

RECEIVED: June 26, 2012

NEWFIELD EXPLORATION COMPANY**CROSS SECTIONS****4-27-3-2WH***Pad Location: NWNW Section 27, T3S, R2W, U.S.B.&M.*

NOTE:
UNLESS OTHERWISE
NOTED ALL CUT/FILL
SLOPES ARE AT 1.5:1


ESTIMATED EARTHWORK QUANTITIES
(No Shrink or swell adjustments have been used)
(Expressed in Cubic Yards)

ITEM	CUT	FILL	6" TOPSOIL	EXCESS
PAD	1,500	1,500	Topsoil is not included in Pad Cut Volume	0
PIT	1,420	0		1,420
TOTALS	2,920	1,500	2,390	1,420


SURVEYED BY: P.H.	DATE SURVEYED: 11-17-11	VERSION:
DRAWN BY: F.T.M.	DATE DRAWN: 11-18-11	V2
SCALE: 1" = 60'	REVISED: F.T.M. 01-10-12	

Tri State (435) 781-2501
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

RECEIVED: June 26, 2012



NEWFIELD EXPLORATION COMPANY**TYPICAL RIG LAYOUT****4-27-3-2WH***Pad Location: NWNW Section 27, T3S, R2W, U.S.B.&M.*

RECEIVED: June 26, 2012



API Number: 4301351501
Well Name: Slim Jim 4-27-3-2WH
Township T03.0S Range R02.0W Section 27
Meridian: UBM
Operator: NEWFIELD PRODUCTION COMPANY
 Map Prepared:
 Map Produced by Diana Mason

Units	Wells Query
STATUS	Status
ACTIVE	APD - Approved Permit
EXPLORATORY	DRL - Spudded (Drilling Commenced)
GAS STORAGE	GIW - Gas Injection
NF PP OIL	GS - Gas Storage
NF SECONDARY	LOC - New Location
PI OIL	OPS - Operation Suspended
PP GAS	PA - Plugged Abandoned
PP GEOTHERM	PGW - Producing Gas Well
PP OIL	POW - Producing Oil Well
SECONDARY	SGW - Shut-in Gas Well
TERMINATED	SOW - Shut-in Oil Well
Fields	TA - Temp. Abandoned
Unknown	TW - Test Well
ABANDONED	WDW - Water Disposal
ACTIVE	WW - Water Injection Well
COMBINED	WSW - Water Supply Well
INACTIVE	Bottom Hole Location - Oil/Gas/Dls
STORAGE	
TERMINATED	



WORKSHEET APPLICATION FOR PERMIT TO DRILL

APD RECEIVED: 6/26/2012

API NO. ASSIGNED: 43013515010000

WELL NAME: Slim Jim 4-27-3-2WH

OPERATOR: NEWFIELD PRODUCTION COMPANY (N2695)

PHONE NUMBER: 435 719-2018

CONTACT: Don Hamilton

PROPOSED LOCATION: NWNW 27 030S 020W

Permit Tech Review: ☒

SURFACE: 0467 FNL 1281 FWL

Engineering Review: ☐

BOTTOM: 0660 FSL 0660 FWL

Geology Review: ☒

COUNTY: DUCHESNE

LATITUDE: 40.19898

LONGITUDE: -110.10010

UTM SURF EASTINGS: 576593.00

NORTHINGS: 4450230.00

FIELD NAME: WILDCAT

LEASE TYPE: 2 - Indian

LEASE NUMBER: 14-20-H62-5964

PROPOSED PRODUCING FORMATION(S): GREEN RIVER

SURFACE OWNER: 2 - Indian

COALBED METHANE: NO

RECEIVED AND/OR REVIEWED:

LOCATION AND SITING:

☒ PLAT☐ R649-2-3.☒ Bond: INDIAN - RLB00100473

Unit:

☐ Potash☐ R649-3-2. General☐ Oil Shale 190-5☐ Oil Shale 190-3☐ R649-3-3. Exception☐ Oil Shale 190-13☒ Drilling Unit☒ Water Permit: 437478

Board Cause No: Cause 139-90

☐ RDCC Review:

Effective Date: 5/9/2012

☐ Fee Surface Agreement

Siting: (4) Producing Grrv-Wstc Wells in Sec Drl Unit

☐ Intent to Commingle☐ R649-3-11. Directional Drill

Commingle Approved

Comments: Presite Completed

Stipulations: 4 - Federal Approval - bhill
27 - Other - bhill

RECEIVED: June 27, 2012



GARY R. HERBERT
Governor

GREGORY S. BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

Permit To Drill

Well Name: Slim Jim 4-27-3-2WH

API Well Number: 43013515010000

Lease Number: 14-20-H62-5964

Surface Owner: INDIAN

Approval Date: 6/27/2012

Issued to:

NEWFIELD PRODUCTION COMPANY , Rt 3 Box 3630 , Myton, UT 84052

Authority:

Pursuant to Utah Code Ann. 40-6-1 et seq., and Utah Administrative Code R649-3-1 et seq., the Utah Division of Oil, Gas and Mining issues conditions of approval, and permit to drill the listed well. This permit is issued in accordance with the requirements of Cause 139-90. The expected producing formation or pool is the GREEN RIVER Formation(s), completion into any other zones will require filing a Sundry Notice (Form 9). Completion and commingling of more than one pool will require approval in accordance with R649-3-22.

Duration:

This approval shall expire one year from the above date unless substantial and continuous operation is underway, or a request for extension is made prior to the expiration date

General:

Compliance with the requirements of Utah Admin. R. 649-1 et seq., the Oil and Gas Conservation General Rules, and the applicable terms and provisions of the approved Application for permit to drill.

Conditions of Approval:

State approval of this well does not supercede the required federal approval, which must be obtained prior to drilling.

In accordance with Utah Admin. R.649-3-21, the operator shall submit a complete angular deviation and directional survey report to the Division within 30 days following completion of the well.

Notification Requirements:

The operator is required to notify the Division of Oil, Gas and Mining of the following actions during drilling of this well:

- Within 24 hours following the spudding of the well - contact Carol Daniels at 801-538-5284

(please leave a voicemail message if not available)

OR

submit an electronic sundry notice (pre-registration required) via the Utah Oil &

Gas website
at <http://oilgas.ogm.utah.gov>

Reporting Requirements:

All reports, forms and submittals as required by the Utah Oil and Gas Conservation General Rules will be promptly filed with the Division of Oil, Gas and Mining, including but not limited to:

- Entity Action Form (Form 6) - due within 5 days of spudding the well
- Monthly Status Report (Form 9) - due by 5th day of the following calendar month
- Requests to Change Plans (Form 9) - due prior to implementation
- Written Notice of Emergency Changes (Form 9) - due within 5 days
- Notice of Operations Suspension or Resumption (Form 9) - due prior to implementation
- Report of Water Encountered (Form 7) - due within 30 days after completion
- Well Completion Report (Form 8) - due within 30 days after completion or plugging

Approved By:

A handwritten signature in black ink, appearing to read "J. Rogers", written over a horizontal line.

For John Rogers
Associate Director, Oil & Gas

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED

JUN 05 2012

FORM APPROVED
OMB No. 1004-0136
Expires July 31, 2010

APPLICATION FOR PERMIT TO DRILL OR REENTER

BLM

CONFIDENTIAL

1a. Type of Work: <input checked="" type="checkbox"/> DRILL <input type="checkbox"/> REENTER		5. Lease Serial No. 1420H625964
1b. Type of Well: <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/> Single Zone <input checked="" type="checkbox"/> Multiple Zone		6. If Indian, Allottee or Tribe Name
2. Name of Operator NEWFIELD PRODUCTION COMPANY		7. If Unit or CA Agreement, Name and No.
Contact: DON S HAMILTON Email: starpoint@etv.net		8. Lease Name and Well No. SLIM JIM 4-27-3-2WH
3a. Address ROUTE 3 BOX 3630 MYTON, UT 84052	3b. Phone No. (include area code) Ph: 435-719-2018 Fx: 435-719-2019	9. API Well No. 43 013 51501
4. Location of Well (Report location clearly and in accordance with any State requirements. *) At surface NWNW 467FNL 1281FWL 40.199064 N Lat, 110.100086 W Lon At proposed prod. zone SWSW 660FSL 660FWL		10. Field and Pool, or Exploratory N/A
14. Distance in miles and direction from nearest town or post office* 2.3 MILES WEST OF MYTON, UTAH		11. Sec., T., R., M., or Blk. and Survey or Area Sec 27 T3S R2W Mer UBM
15. Distance from proposed location to nearest property or lease line, ft. (Also to nearest drig. unit line, if any) 467	16. No. of Acres in Lease 80.00	12. County or Parish DUCHESNE
18. Distance from proposed location to nearest well, drilling, completed, applied for, on this lease, ft. 0	19. Proposed Depth 12335 MD 8110 TVD	13. State UT
21. Elevations (Show whether DF, KB, RT, GL, etc.) 5120 GL	22. Approximate date work will start 08/15/2012	17. Spacing Unit dedicated to this well 40.00
23. Estimated duration 60 DAYS		20. BLM/BIA Bond No. on file RLB00100473

24. Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No. 1, shall be attached to this form:

1. Well plat certified by a registered surveyor.
2. A Drilling Plan.
3. A Surface Use Plan (if the location is on National Forest System Lands, the SUPO shall be filed with the appropriate Forest Service Office).
4. Bond to cover the operations unless covered by an existing bond on file (see Item 20 above).
5. Operator certification
6. Such other site specific information and/or plans as may be required by the authorized officer.

25. Signature (Electronic Submission)	Name (Printed/Typed) DON S HAMILTON Ph: 435-719-2018	Date 06/04/2012
Title PERMITTING AGENT		
Approved by (Signature) 	Name (Printed/Typed) Jerry Kenczka	Date JAN 04 2013
Title Assistant Field Manager Lands & Mineral Resources	Office VERNAL FIELD OFFICE	

Application approval does not warrant or certify the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.
Conditions of approval, if any, are attached.

CONDITIONS OF APPROVAL ATTACHED

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

RECEIVED

Additional Operator Remarks (see next page)

JAN 14 2013

Electronic Submission #139612 verified by the BLM Well Information System
For NEWFIELD PRODUCTION COMPANY, sent to the Vernal
Committed to AFMSS for processing by LESLIE ROBINSON on 06/11/2012 ()

DIV. OF OIL, GAS & MINING

NOTICE OF APPROVAL

UDOGM

** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED **

12SS0973AE

NCS 11/25/2011



UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
VERNAL FIELD OFFICE

170 South 500 East

VERNAL, UT 84078

(435) 781-4400



CONDITIONS OF APPROVAL FOR APPLICATION FOR PERMIT TO DRILL

Company: Newfield Production Company
Well No: SLIM JIM 4-27-3-2WH
API No: 43-013-51501

Location: NWNW, Sec. 27, T3S, R2W
Lease No: 14-20-H62-5964
Agreement: N/A

OFFICE NUMBER: (435) 781-4400

OFFICE FAX NUMBER: (435) 781-3420

**A COPY OF THESE CONDITIONS SHALL BE FURNISHED TO YOUR
FIELD REPRESENTATIVE TO INSURE COMPLIANCE**

All lease and/or unit operations are to be conducted in such a manner that full compliance is made with the applicable laws, regulations (43 CFR Part 3160), and this approved Application for Permit to Drill including Surface and Downhole Conditions of Approval. The operator is considered fully responsible for the actions of his subcontractors. A copy of the approved APD must be on location during construction, drilling, and completion operations. **This permit is approved for a two (2) year period, or until lease expiration, whichever occurs first. An additional extension, up to two (2) years, may be applied for by sundry notice prior to expiration.**

NOTIFICATION REQUIREMENTS

Construction Activity (Notify Ute Tribe Energy & Minerals Dept. and BLM Environmental Scientist)	- The Ute Tribe Energy & Minerals Dept. and BLM Environmental Scientist shall be notified at least 48 hours in advance of any construction activity. The Ute Tribal office is open Monday through Thursday.
Construction Completion (Notify Ute Tribe Energy & Minerals Dept. and BLM Environmental Scientist)	- Upon completion of the pertinent APD/ROW construction, notify the Ute Tribe Energy & Minerals Dept. for a Tribal Technician to verify the Affidavit of Completion. Notify the BLM Environmental Scientist prior to moving on the drilling rig.
Spud Notice (Notify BLM Petroleum Engineer)	- Twenty-Four (24) hours prior to spudding the well.
Casing String & Cementing (Notify BLM Supv. Petroleum Tech.)	- Twenty-Four (24) hours prior to running casing and cementing all casing strings to: blm_ut_vn_opreport@blm.gov .
BOP & Related Equipment Tests (Notify BLM Supv. Petroleum Tech.)	- Twenty-Four (24) hours prior to initiating pressure tests.
First Production Notice (Notify BLM Petroleum Engineer)	- Within Five (5) business days after new well begins or production resumes after well has been off production for more than ninety (90) days.

***SURFACE USE PROGRAM
CONDITIONS OF APPROVAL (COAs)***

- A 60' foot corridor right-of-way shall be approved for the road and pipeline. Upon completion of each pipeline in the corridor, they shall be identified and filed with the Ute Tribe.
- The Ute Tribe Energy & Minerals Department is to be notified, in writing 48 hours prior to construction of pipelines.
- Construction Notice shall be given to the department on the Ute Tribe workdays, which are Monday through Thursday. The Company understands that they may be responsible for costs incurred by the Ute Tribe after hours.
- The Company shall inform contractors to maintain construction of pipelines within the approved ROW's.
- The Company shall assure the Ute Tribe that "ALL CONTRACTORS, INCLUDING SUB-CONTRACTORS, LEASING CONTRACTORS, AND ETC." have acquired a current and valid Ute Tribal Business License and have "Access Permits" prior to construction, and will have these permits in all vehicles at all times.
- You are hereby notified that working under the "umbrella" of a company does not allow you to be in the field, and can be subject to those fines of the Ute Tribe Severance Tax Ordinance.
- Any deviation of submitted APD's and ROW applications the Companies will notify the Ute Tribe and BIA in writing and will receive written authorization of any such change with appropriate authorization.
- Newfield Production Company will implement a "Safety and Emergency Plan." The Company's safety director will ensure its compliance.
- All Company employees and/or authorized personnel (sub-contractors) in the field will have approved applicable APD's, COA's, and/or ROW permits/authorizations on their person(s) during all phases of construction.
- All vehicular traffic, personnel movement, construction/restoration operations should be confined to the area examined and approved, and to the existing roadways and/or evaluated access routes.
- The personnel from the Ute Tribe Energy & Minerals Department should be notified should cultural remains from subsurface deposits be exposed or identified during construction. All construction will cease.
- Upon completion of Application for Corridor Right-Way, the company will notify the Ute Tribe Energy & Minerals Department, so that a Tribal Technician can verify Affidavit of Completion.

**DOWNHOLE PROGRAM
CONDITIONS OF APPROVAL (COAs)**

SITE SPECIFIC DOWNHOLE COAs:

- Gamma Ray Log shall be run from Total Depth to Surface.
- Cement for the surface casing shall be circulated to surface.

All provisions outlined in Onshore Oil & Gas Order #2 Drilling Operations shall be strictly adhered to. The following items are emphasized:

DRILLING/COMPLETION/PRODUCING OPERATING STANDARDS

- The spud date and time shall be reported orally to Vernal Field Office within 24 hours of spudding.
- Notify Vernal Field Office Supervisory Petroleum Engineering Technician at least 24 hours in advance of casing cementing operations and BOPE & casing pressure tests.
- All requirements listed in Onshore Order #2 III. E. Special Drilling Operations are applicable for air drilling of surface hole.
- Blowout prevention equipment (BOPE) shall remain in use until the well is completed or abandoned. Closing unit controls shall remain unobstructed and readily accessible at all times. Choke manifolds shall be located outside of the rig substructure.
- All BOPE components shall be inspected daily and those inspections shall be recorded in the daily drilling report. Components shall be operated and tested as required by Onshore Oil & Gas Order No. 2 to insure good mechanical working order. All BOPE pressure tests shall be performed by a test pump with a chart recorder and **NOT** by the rig pumps. Test shall be reported in the driller's log.
- BOP drills shall be initially conducted by each drilling crew within 24 hours of drilling out from under the surface casing and weekly thereafter as specified in Onshore Oil & Gas Order No. 2.
- Casing pressure tests are required before drilling out from under all casing strings set and cemented in place.
- No aggressive/fresh hard-banded drill pipe shall be used within casing.
- **Cement baskets shall not be run on surface casing.**
- The operator must report all shows of water or water-bearing sands to the BLM. If flowing water is encountered it must be sampled, analyzed, and a copy of the analyses submitted to the BLM Vernal Field Office.

- The operator must report encounters of all non oil & gas mineral resources (such as Gilsonite, tar sands, oil shale, trona, etc.) to the Vernal Field Office, in writing, within 5 working days of each encounter. Each report shall include the well name/number, well location, date and depth (from KB or GL) of encounter, vertical footage of the encounter and, the name of the person making the report (along with a telephone number) should the BLM need to obtain additional information.
- A complete set of angular deviation and directional surveys of a directional well will be submitted to the Vernal BLM office engineer within 30 days of the completion of the well.
- While actively drilling, chronologic drilling progress reports shall be filed directly with the BLM, Vernal Field Office on a weekly basis in sundry, letter format or e-mail to the Petroleum Engineers until the well is completed.
- A cement bond log (CBL) will be run from the production casing shoe to the top of cement and shall be utilized to determine the bond quality for the production casing. Submit a field copy of the CBL to this office.
- **Please submit an electronic copy of all other logs run on this well by CD (compact disc). This submission will supersede the requirement for submittal of paper logs to the BLM.**
- There shall be no deviation from the proposed drilling, completion, and/or workover program as approved. Safe drilling and operating practices must be observed. Any changes in operation must have prior approval from the BLM Vernal Field Office.

OPERATING REQUIREMENT REMINDERS:

- All wells, whether drilling, producing, suspended, or abandoned, shall be identified in accordance with 43 CFR 3162.6. There shall be a sign or marker with the name of the operator, lease serial number, well number, and surveyed description of the well.
- For information regarding production reporting, contact the Office of Natural Resources Revenue (ONRR) at www.ONRR.gov.
- Should the well be successfully completed for production, the BLM Vernal Field office must be notified when it is placed in a producing status. Such notification will be by written communication and must be received in this office by not later than the fifth business day following the date on which the well is placed on production. The notification shall provide, as a minimum, the following informational items:
 - Operator name, address, and telephone number.
 - Well name and number.
 - Well location (¼¼, Sec., Twn, Rng, and P.M.).
 - Date well was placed in a producing status (date of first production for which royalty will be paid).
 - The nature of the well's production, (i.e., crude oil, or crude oil and casing head gas, or natural gas and entrained liquid hydrocarbons).
 - The Federal or Indian lease prefix and number on which the well is located; otherwise the non-Federal or non-Indian land category, i.e., State or private.
 - Unit agreement and/or participating area name and number, if applicable.
 - Communitization agreement number, if applicable.
- Any venting or flaring of gas shall be done in accordance with Notice to Lessees (NTL) 4A and needs prior approval from the BLM Vernal Field Office.
- All undesirable events (fires, accidents, blowouts, spills, discharges) as specified in NTL 3A will be reported to the BLM, Vernal Field Office. Major events, as defined in NTL3A, shall be reported verbally within 24 hours, followed by a written report within 15 days. "Other than Major Events" will be reported in writing within 15 days. "Minor Events" will be reported on the Monthly Report of Operations and Production.
- Whether the well is completed as a dry hole or as a producer, "Well Completion and Recompletion Report and Log" (BLM Form 3160-4) shall be submitted not later than 30 days after completion of the well or after completion of operations being performed, in accordance with 43 CFR 3162.4-1. Two copies of all logs run, core descriptions, and all other surveys or data obtained and compiled during the drilling, workover, and/or completion operations, shall be filed on BLM Form 3160-4. Submit with the well completion report a geologic report including, at a minimum, formation tops, and a summary and conclusions. Also include deviation surveys, sample descriptions, strip logs, core data, drill stem test data, and results of production tests if

performed. Samples (cuttings, fluid, and/or gas) shall be submitted only when requested by the BLM, Vernal Field Office.

- All off-lease storage, off-lease measurement, or commingling on-lease or off-lease, shall have prior written approval from the BLM Vernal Field Office.
- Oil and gas meters shall be calibrated in place prior to any deliveries. The BLM Vernal Field Office Petroleum Engineers will be provided with a date and time for the initial meter calibration and all future meter proving schedules. A copy of the meter calibration reports shall be submitted to the BLM Vernal Field Office. All measurement facilities will conform to the API standards for liquid hydrocarbons and the AGA standards for natural gas measurement. All measurement points shall be identified as the point of sale or allocation for royalty purposes.
- A schematic facilities diagram as required by Onshore Oil & Gas Order No. 3 shall be submitted to the BLM Vernal Field Office within 30 days of installation or first production, whichever occurs first. All site security regulations as specified in Onshore Oil & Gas Order No. 3 shall be adhered to. All product lines entering and leaving hydrocarbon storage tanks will be effectively sealed in accordance with Onshore Oil & Gas Order No. 3.
- Any additional construction, reconstruction, or alterations of facilities, including roads, gathering lines, batteries, etc., which will result in the disturbance of new ground, shall require the filing of a suitable plan and need prior approval of the BLM Vernal Field Office. Emergency approval may be obtained orally, but such approval does not waive the written report requirement.
- No location shall be constructed or moved, no well shall be plugged, and no drilling or workover equipment shall be removed from a well to be placed in a suspended status without prior approval of the BLM Vernal Field Office. If operations are to be suspended for more than 30 days, prior approval of the BLM Vernal Field Office shall be obtained and notification given before resumption of operations.
- Pursuant to Onshore Oil & Gas Order No. 7, this is authorization for pit disposal of water produced from this well for a period of 90 days from the date of initial production. A permanent disposal method must be approved by this office and in operation prior to the end of this 90-day period. In order to meet this deadline, an application for the proposed permanent disposal method shall be submitted along with any necessary water analyses, as soon as possible, but no later than 45 days after the date of first production. Any method of disposal which has not been approved prior to the end of the authorized 90-day period will be considered as an Incident of Noncompliance and will be grounds for issuing a shut-in order until an acceptable manner for disposing of said water is provided and approved by this office.
- Unless the plugging is to take place immediately upon receipt of oral approval, the Field Office Petroleum Engineers must be notified at least 24 hours in advance of the plugging of the well, in order that a representative may witness plugging operations. If a well is suspended or abandoned, all pits must be fenced immediately until they are backfilled. The "Subsequent Report of Abandonment" (Form BLM 3160-5) must be submitted within 30 days after the actual plugging of the well bore, showing location of plugs, amount of cement in each, and amount of casing left in hole, and the current status of the surface restoration.

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: 14-20-H62-5964
1. TYPE OF WELL Oil Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME: Ute In
2. NAME OF OPERATOR: NEWFIELD PRODUCTION COMPANY		7. UNIT or CA AGREEMENT NAME:
3. ADDRESS OF OPERATOR: Rt 3 Box 3630 , Myton, UT, 84052		8. WELL NAME and NUMBER: SLIM JIM 4-27-3-2WH
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0467 FNL 1281 FWL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NWNW Section: 27 Township: 03.0S Range: 02.0W Meridian: U		9. API NUMBER: 43013515010000
5. FIELD and POOL or WILDCAT: NORTH MYTON BENCH		6. COUNTY: DUCHESNE
7. STATE: UTAH		

11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION		
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 2/1/2013	<input type="checkbox"/> ACIDIZE <input checked="" type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: <input style="width: 100px;" type="text"/>
<input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion:			
<input type="checkbox"/> SPUD REPORT Date of Spud:			
<input type="checkbox"/> DRILLING REPORT Report Date:			

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.

Newfield Production Company respectfully requests approval to utilize oil based mud (OBM) during the drilling of the Slim Jim 4-27-3-2WH. Attached please find an updated drilling plan reflecting changes to an OBM system. All other aspects of the proposal including the well location, environmental clearance and existing surface use remain unchanged.

**Accepted by the
Utah Division of
Oil, Gas and Mining**

Date: January 24, 2013

By: Don K. Quist

NAME (PLEASE PRINT) Don Hamilton	PHONE NUMBER 435 719-2018	TITLE Permitting Agent
SIGNATURE N/A	DATE 1/21/2013	

Newfield Production Company
Slim Jim 4-27-3-2WH
Surface Hole Location: 467' FSL, 1281' FWL, Section 27, T3S, R2W
Bottom Hole Location: 660' FSL, 660' FWL, Section 27, T3S, R2W
Duchesne County, UT

Drilling Program

1. Formation Tops

Uinta	surface
Green River	3,188'
Garden Gulch member	5,909'
Wasatch	8,342'
Pilot Hole TD	8,542'
Lateral TD	8,110' TVD / 12,335' MD

2. Depth to Oil, Gas, Water, or Minerals

Base of moderately saline	498'	(water)
Green River	5,909' - 8,110'	(oil)

Note: The pilot hole will be drilled into the Wasatch formation for evaluation and targeting purposes only. The lateral will be drilled in the Green River formation.

3. Pressure Control

Section BOP Description

Surface 12-1/4" diverter

Interm/Prod The BOP and related equipment shall meet the minimum requirements of Onshore Oil and Gas Order No. 2 for equipment and testing requirements, procedures, etc for a 5M system.

A 5M BOP system will consist of 2 ram preventers (double or two singles) and an annular preventer (see attached diagram). A choke manifold rated to at least 5,000 psi will be used.

4. Casing

Description	Interval		Weight (ppf)	Grade	Coupl	Pore Press @ Shoe	MW @ Shoe	Frac Grad @ Shoe	Safety Factors		
	Top	Bottom (TVD/MD)							Burst	Collapse	Tension
Conductor 14	0'	60'	37	H-40	Weld	--	--	--	--	--	--
									--	--	--
Surface 9 5/8	0'	2,500'	36	J-55	STC	8.33	8.33	14	3,520	2,020	394,000
									2.12	2.54	4.38
Intermediate 7	0'	8,259'	26	P-110	BTC	11	11.5	15	9,960	6,210	853,000
		8,578'							2.55	1.51	3.82
Production 4 1/2	7,689'	8,110'	13.5	P-110	BTC	11	11.5	--	12,410	10,670	422,000
		12,335'							3.24	2.64	6.73

Assumptions:

Surface casing MASP = (frac gradient + 1.0 ppg) - (gas gradient)

Intermediate casing MASP = (reservoir pressure) - (gas gradient)

Production casing MASP = (reservoir pressure) - (gas gradient)

All collapse calculations assume fully evacuated casing with a gas gradient

All tension calculations assume air weight of casing

Gas gradient = 0.1 psi/ft

All casing shall be new.

All casing strings shall have a minimum of 1 centralizer on each of the bottom 3 joints.

5. Cement

Job	Hole Size	Fill	Slurry Description	ft ³	OH excess	Weight (ppg)	Yield (ft ³ /sk)
				sacks			
Conductor	17 1/2	60'	Class G w/ 2% KCl + 0.25 lbs/sk Cello Flake	41	15%	15.8	1.17
				35			
Surface Lead	12 1/4	2,000'	Premium Lite II w/ 3% KCl + 10% bentonite	720	15%	11.0	3.53
				204			
Surface Tail	12 1/4	500'	Class G w/ 2% KCl + 0.25 lbs/sk Cello Flake	180	15%	15.8	1.17
				154			
Pilot Hole Plug Back	8 3/4	803'	50/50 Poz/Class G w/ 3% KCl + 2% bentonite	386	15%	14.3	1.24
				311			
Intermediate Lead	8 3/4	4,909'	Premium Lite II w/ 3% KCl + 10% bentonite	849	15%	11.0	3.53
				240			
Intermediate Tail	8 3/4	2,669'	50/50 Poz/Class G w/ 3% KCl + 2% bentonite	461	15%	14.3	1.24
				372			
Production	6 1/8	--	Liner will not be cemented. It will be isolated with a liner top packer.	--	--	--	--
				--			

The surface casing will be cemented to surface. In the event that cement does not reach surface during the primary cement job, a remedial job will be performed.

Actual cement volumes for the pilot hole plug back and the intermediate casing string will be calculated from an open hole caliper log, plus 15% excess.

The production liner will be left uncemented. Individual frac stages will be isolated with open hole packers. A liner top hanger and packer will be installed 50' above KOP.

6. Type and Characteristics of Proposed Circulating Medium

<u>Interval</u>	<u>Description</u>
-----------------	--------------------

Surface - 2,500'

An air and/or fresh water system will be utilized. If an air rig is used, the blooie line discharge may be less than 100' from the wellbore in order to minimize location size. The blooie line is not equipped with an automatic igniter. The air compressor may be located less than 100' from the well bore due to the low possibility of combustion with the air/dust mixture. Water will be on location to be used as kill fluid, if necessary.

2,500' - TD One of two possible mud systems may be used depending on offset well performance on ongoing wells:
A water based mud: Hole stability may be improved with additions of KCl or a similar inhibitive substance. In order to control formation pressure the system will be weighted with additions of bentonite, and if conditions warrant, with barite.

-or-

A diesel based OBM system: with an oil to water ratio between 70/30 and 80/20. Emulsifiers and wetting agents will be used to maintain adequate mud properties. A water phase salinity will be maintained in the range of 25% using CaCl (Calcium Chloride).

Anticipated maximum mud weight is 11.5 ppg.

7. Logging, Coring, and Testing

Logging: A dual induction, gamma ray, and caliper log will be run from TD to the base of the surface casing. A compensated neutron/formation density log will be run from TD to the top of the Garden Gulch formation. A cement bond log will be run from PBTD to the cement top behind the production casing.

Cores: As deemed necessary.

DST: There are no DST's planned for this well.

8. Anticipated Abnormal Pressure or Temperature

Maximum anticipated bottomhole pressure will be approximately equal to total depth (feet) multiplied by a 0.57 psi/ft gradient.

$$8,110' \times 0.57 \text{ psi/ft} = 4639 \text{ psi}$$

No abnormal temperature is expected. No H₂S is expected.

9. Other Aspects

An 8-3/4" pilot hole will be drilled in order to determine the depth to the lateral target zone. The pilot hole will be logged, and then plugged back in preparation for horizontal operations. Directional tools will then be used to build to 92.26 degrees inclination. The 7" intermediate casing string will be set once the well is landed horizontally in the target zone.

The lateral will be drilled to the bottomhole location shown on the plat. A liner with a system of open hole packers will be used to provide multi-stage frac isolation in the lateral. The top of the liner will be place 50' above KOP and will be isolated with a liner top packer.

Newfield requests the following variances from Onshore Order #2:


- Variance from Onshoer Order #2, III.E.1

Refer to Newfield Production Company Standard Operating Practices "Ute Tribal


Green River Development Program" paragraph 9.0

If oil based mud (OBM) is used, all processed OBM drill cuttings would be removed from the well bore using a closed loop system. OBM cuttings would be dried and centrifuged and then temporarily stored within a lined pit that would be constructed inboard of the pad area. The pit would be lined with 16 mil (minimum) thickness polyethylene nylon reinforced liner material. The liner(s) would overlay straw, dirt and/or bentonite if rock is encountered during excavation. The liner would overlap the pit walls and be covered with dirt and/or rocks to hold them in place. No trash, scrap pipe, or other materials that could puncture the liner would be discarded in the pit, and a minimum of two feet of free board would be maintained between the maximum fluid level and the top of the pit at all times. All OBM cuttings will be mechanically dried and centrifuged so that they can be easily transferred to a lined cuttings pit with little to no free fluid on them. Samples of the mechanically dried OBM cuttings will be taken for chemical analysis. The OBM cuttings will then be mixed with a chemical drying agent and the chemically dried OBM cuttings will be placed in a lined cuttings pit on the generating location that is separated from the water based cuttings. The pit will be of sufficient size to contain all cuttings generated in the drilling process. At this point, the chemically dried OBM cuttings are ready for the Firmus® construction process or the OBM cuttings may also be transported to a state approved disposal facility. If an oil based mud is not used, a conventional reserve pit will be utilized. The pit will be reclaimed using UDOGM and BLM approved procedures.

Typical 5M BOP stack configuration



Typical 5M choke manifold configuration



STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: 14-20-H62-5964
		6. IF INDIAN, ALLOTTEE OR TRIBE NAME: Ute In
		7. UNIT or CA AGREEMENT NAME:
1. TYPE OF WELL Oil Well		8. WELL NAME and NUMBER: SLIM JIM 4-27-3-2WH
2. NAME OF OPERATOR: NEWFIELD PRODUCTION COMPANY		9. API NUMBER: 43013515010000
3. ADDRESS OF OPERATOR: Rt 3 Box 3630 , Myton, UT, 84052		9. FIELD and POOL or WILDCAT: NORTH MYTON BENCH
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0467 FNL 1281 FWL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NWNW Section: 27 Township: 03.0S Range: 02.0W Meridian: U		COUNTY: DUCHESNE
		STATE: UTAH

11.

CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION		
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 6/27/2013	<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: <input type="text"/>
<input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion:			
<input type="checkbox"/> SPUD REPORT Date of Spud:			
<input type="checkbox"/> DRILLING REPORT Report Date:			

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.

Newfield proposes to extend the Application for Permit to Drill this well
for on year.

**Approved by the
Utah Division of
Oil, Gas and Mining**

Date: June 05, 2013

By: 

NAME (PLEASE PRINT) Mandie Crozier	PHONE NUMBER 435 646-4825	TITLE Regulatory Tech
SIGNATURE N/A		DATE 6/4/2013



The Utah Division of Oil, Gas, and Mining

- State of Utah
- Department of Natural Resources

Electronic Permitting System - Sundry Notices

Request for Permit Extension Validation Well Number 43013515010000

API: 43013515010000

Well Name: SLIM JIM 4-27-3-2WH

Location: 0467 FNL 1281 FWL QTR NWNW SEC 27 TWNP 030S RNG 020W MER U

Company Permit Issued to: NEWFIELD PRODUCTION COMPANY

Date Original Permit Issued: 6/27/2012

The undersigned as owner with legal rights to drill on the property as permitted above, hereby verifies that the information as submitted in the previously approved application to drill, remains valid and does not require revision. Following is a checklist of some items related to the application, which should be verified.


- If located on private land, has the ownership changed, if so, has the surface agreement been updated? ☒ Yes ☐ No
- Have any wells been drilled in the vicinity of the proposed well which would affect the spacing or siting requirements for this location? ☐ Yes ☒ No
- Has there been any unit or other agreements put in place that could affect the permitting or operation of this proposed well? ☐ Yes ☒ No
- Have there been any changes to the access route including ownership, or rightof- way, which could affect the proposed location? ☐ Yes ☒ No
- Has the approved source of water for drilling changed? ☐ Yes ☒ No
- Have there been any physical changes to the surface location or access route which will require a change in plans from what was discussed at the onsite evaluation? ☐ Yes ☒ No
- Is bonding still in place, which covers this proposed well? ☒ Yes ☐ No

Signature: Mandie Crozier

Date: 6/4/2013

Title: Regulatory Tech **Representing:** NEWFIELD PRODUCTION COMPANY

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: 14-20-H62-5964
1. TYPE OF WELL Oil Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME: UTE
2. NAME OF OPERATOR: NEWFIELD PRODUCTION COMPANY		7. UNIT or CA AGREEMENT NAME:
3. ADDRESS OF OPERATOR: 1001 17th Street, Suite 2000 , Denver, CO, 80202		8. WELL NAME and NUMBER: ACCAWINNA 13-22-15-3-2W-MW
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0544 FNL 1445 FWL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENW Section: 27 Township: 03.0S Range: 02.0W Meridian: U		9. API NUMBER: 43013515010000
5. FIELD and POOL or WILDCAT: NORTH MYTON BENCH		9. FIELD and POOL or WILDCAT: NORTH MYTON BENCH
6. COUNTY: DUCHESNE		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 7/22/2014 <input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: <input type="checkbox"/> SPUD REPORT Date of Spud: <input type="checkbox"/> DRILLING REPORT Report Date:	<div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;"> <input type="checkbox"/> ACIDIZE <input checked="" type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </div> <div style="width: 33%;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER </div> <div style="width: 33%;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: <input style="width: 100%;" type="text"/> </div> </div>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Newfield Production Company respectfully requests changes to the approved APD (see attached).		
Approved by the July 31, 2014 Oil, Gas and Mining Date: _____ By:		
NAME (PLEASE PRINT) Matt Barber		PHONE NUMBER 303 382-4493
SIGNATURE N/A		TITLE Senior Regulatory Specialist
DATE 7/17/2014		






API Number: 4301351501

Well Name: ACCAWINNA 13-22-15-3-2W-MW

Township: T03.0S Range: R02.0W Section: 27 Meridian: U

Operator: NEWFIELD PRODUCTION COMPANY

Map Prepared: 7/25/2014
Map Produced by Diana Mason

Newfield Production Company respectfully requests that the surface location of the previously approved Slim Jim 4-27-3-2WH (Tribal surface) be moved approximately 181 feet southeast and that the well name changed to the Accawinna 13-22-15-3-2W-MW. Changes to the top producing, bottom of producing, and bottom hole location footages have also occurred.

The following are the updated locations along the intended well bore path:

- Surface Location: 544' FNL & 1445' FWL, NENW, Section 27, T3S, R2W, USB&M, (~181' move);
- Top of Producing Interval: 660' FSL & 660' FWL, SWSW, Section 22, T3S, R2W, USB&M;
- Bottom of Producing Interval: 660' FNL & 660' FWL, NWNW, Section 15, T3S, R2W, USB&M;
- Bottom Hole: 525' FNL & 660' FWL, NWNW, Section 15, T3S, R2W, USB&M.
- The TVD will change from 8110' to 9323' and the MD will change from 12335' to 19107.

Newfield has also obtained approval from the Ute Indian Tribe's Energy and Minerals office and Bureau of Indian Affairs for the pad area adjustment and expansion from 4.749 acres to 7.413 acres. Attached please find an updated plat package, drilling plan, horizontal plan, exception letter and lease plat reflecting the changes.

June 30, 2014

NEWFIELD



State of Utah, Division of Oil, Gas & Mining
ATTN: Brad Hill
PO Box 145801
Salt Lake City, UT 84114

Newfield Exploration Company

1001 17th Street | Suite 2000
Denver, Colorado 80202

PH 303-893-0102 | FAX 303-893-0103

RE: Accawinna 13-22-15-3-2W-MW

Newfield Production Company ("Newfield") proposes to drill the Accawinna 13-22-15-3-2W-MW from a surface location of 544' FNL and 1445' FWL of Section 27, T3S R2W, to a bottom hole location of 525' FNL and 660' FWL of Section 15, T3S R2W.

The Accawinna 13-22-15-3-2W-MW is covered by Order No. 139-103, which requires no portion of the producing interval of the wellbore be closer than 660' from the northern or southern section boundaries and no closer than 660' from the eastern or western section boundaries, and requires proper surface and sub-surface authorization be obtained when the surface location is located off of the drilling unit.

In compliance with the above referenced Order, the top of the uppermost producing zone of the Accawinna 13-22-15-3-2W-MW is 660' FSL and 660' FWL of Section 22, T3S R2W, and the bottom of the producing interval of the wellbore is 660' FNL and 660' FWL of Section 15, T3S R2W. Newfield shall case and cement the Accawinna 13-22-15-3-2W-MW wellbore from the surface location to the point where the wellbore reaches the legal setback, and the wellbore will only be completed within the legal setback. Similarly, the portion of the wellbore lying closer than 660' FNL of Section 15, T3S R2W will not be a producing interval of the wellbore. In the event a future recompletion outside of this setback is proposed, Newfield shall attempt to acquire consent from all the owners of Section 10 or 27, T3S R2W, and shall file the appropriate application with the State. The bottom of the producing interval of the wellbore of the Accawinna 13-22-15-3-2W-MW is 660' FNL and 660' FWL of Section 15, T3S R2W, which is within the legal setback.

In further compliance of the above referenced Order, Newfield has obtained authorization from the surface owner of the drilling location, as is evidenced by the Affidavit of Easement, Right-of-Way and Surface Use Agreement attached to the APD. Both the surface location and bottom hole location are located within the drilling unit.

Based on Newfield's compliance with the requirements of Order No. 139-103, Newfield respectfully requests the approval of our APD for the Accawinna 13-22-15-3-2W-MW.

For questions, please contact the undersigned at 303-382-4466 or rnmiller@newfield.com.

Sincerely,

Robert N. Miller II
Landman

NEWFIELD EXPLORATION COMPANY**WELL PACKAGE COVER SHEET****PROPOSED 4-27-3-2 PAD****PROPOSED WELLS: ACCAWINNA 13-22-15-3-2W-MW
AND ACCAWINNA 13-22-15-3-2W-LW***Pad Location: NENW Section 27, T3S, R2W, U.S.B.&M.***VERSION HISTORY**

VERSION:	DATE:	NOTES:
V1	11-18-11	ORIGINAL WELL PACKAGE.
V2	01-20-12	ADDED TOP OF PRODUCING INTERVAL.
V3	11-25-13	WELL PAD MOVED. WELL PAD LAYOUT CHANGED. WELL PACKAGE UPDATED TO CURRENT STANDARDS.
V4	02-24-14	ADDED SECOND WELL. CHANGED WELL NAMES FROM 4-27-3-2WH TO ACCAWINNA 13-22-15-3-2W-UW AND ACCAWINNA 13-22-15-3-2W-LW. BOTTOM HOLES AND TOP OF PRODUCING INTERVALS MOVED. WELL PACKAGE UPDATED TO CURRENT STANDARDS.
V4	03-06-14	ADDED PREVIOUS DISTURBANCE BOUNDARY TO CUT SHEET PER ONSITE REQUEST.
V5	04-01-14	FULL WELL PACKAGE. ADDED BOTTOM OF PRODUCING INTERVALS. MOVED BOTTOM HOLES.
V6	04-17-14	PAD DESIGN CHANGED TO A PREVIOUS SINGLE WELL VERSION DATED (01-10-12). WELL NAME CHANGED TO ACCAWINNA 13-22-15-3-2W-MW. ADDED BOTTOM OF PRODUCING INTERVAL. MOVED BOTTOM HOLE. FULL WELL PACKAGE UPDATED TO CURRENT STANDARDS.
V7	06-12-14	PAD DESIGN CHANGED TO A PREVIOUS DUAL WELL VERSION DATED (04-01-14). INCREASED PIT SIZE TO 80'X120'. WELL NAME CHANGED FROM ACCAWINNA 13-22-15-3-2W-UW TO ACCAWINNA 13-22-15-3-2W-MW.

SURVEYED BY: Q.M.

DATE SURVEYED: 12-09-13

VERSION:

DRAWN BY: V.H.

DATE DRAWN: 11-25-13

REVISED: V.H. 06-12-14


V7

Tri State (435) 781-2501
Land Surveying, Inc.
 180 NORTH VERNAL AVE. VERNAL, UTAH 84078

RECEIVED: Jul. 17, 2014

NAD 83 (SURFACE LOCATION)
LATITUDE = 40°11'55.88"
LONGITUDE = 110°05'58.21"
NAD 27 (SURFACE LOCATION)
LATITUDE = 40°11'56.03"
LONGITUDE = 110°05'55.67"


DATE SURVEYED: 12-09-13	SURVEYED BY: Q.M.	VERSION:
DATE DRAWN: 11-18-11	DRAWN BY: F.T.M.	V7
REVISED: 06-12-14 V.H.	SCALE: 1" = 1000'	

T3S, R2W, U.S.B.&M.**NEWFIELD EXPLORATION COMPANY**

BASIS OF ELEV; Elevations are based on an N.G.S. OPUS Correction. LOCATION: LAT. 40°04'09.56" LONG. 110°00'43.28" (Tristate Aluminum Cap) Elev. 5281.57'

NAD 83 (TOP OF PROD. INTERVAL)
LATITUDE = 40°12'07.68"
LONGITUDE = 110°06'08.29"
NAD 27 (TOP OF PROD. INTERVAL)
LATITUDE = 40°12'07.82"
LONGITUDE = 110°06'05.75"

TOP OF PRODUCING INTERVAL,
ACCAWINNA 13-22-15-3-2W-MW,
LOCATED AS SHOWN IN THE SW 1/4
SW 1/4 OF SECTION 22, T3S, R2W,
U.S.B.&M. DUCHESNE COUNTY, UTAH.


**NOTES:**

1. Well footages are measured at right angles to the Section Lines.
2. Bearings are based on Global Positioning Satellite observations.



= SECTION CORNERS LOCATED

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.


**TRI STATE LAND SURVEYING & CONSULTING**

180 NORTH VERNAL AVE. - VERNAL, UTAH 84078
(435) 781-2501

DATE SURVEYED: 12-09-13	SURVEYED BY: Q.M.	VERSION:
DATE DRAWN: 11-18-11	DRAWN BY: F.T.M.	V7
REVISED: 06-12-14 V.H.	SCALE: 1" = 1000'	

T3S, R2W, U.S.B.&M.**NEWFIELD EXPLORATION COMPANY**

TARGET BOTTOM HOLE, ACCAWINNA
13-22-15-3-2W-MW, LOCATED AS
SHOWN IN THE NW 1/4 NW 1/4 OF
SECTION 15, T3S, R2W, U.S.B.&M.
DUCHESNE COUNTY, UTAH.

**NOTES:**

1. Well footages are measured at right angles to the Section Lines.
2. Bearings are based on Global Positioning Satellite observations.


THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS
PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS
MADE BY ME OR UNDER MY SUPERVISION AND THAT
THE SAME ARE TRUE AND CORRECT TO THE BEST
OF MY KNOWLEDGE AND BELIEF.

REGISTERED LAND SURVEYOR
No. 189377
06-12-14
STACY W. STEWART
REGISTERED LAND SURVEYOR
REGISTRATION No. 189377
STATE OF UTAH

TRI STATE LAND SURVEYING & CONSULTING

180 NORTH VERNAL AVE. - VERNAL, UTAH 84078
(435) 781-2501

DATE SURVEYED: 12-09-13	SURVEYED BY: Q.M.	VERSION:
DATE DRAWN: 11-18-11	DRAWN BY: F.T.M.	V7
REVISED: 06-12-14 V.H.	SCALE: 1" = 1000'	



◆ = SECTION CORNERS LOCATED

BASIS OF ELEV; Elevations are based on
an N.G.S. OPUS Correction. LOCATION:
LAT. 40°04'09.56" LONG. 110°00'43.28"
(Tristate Aluminum Cap) Elev. 5281.57'

NAD 83 (BOTTOM OF PROD. INTERVAL)	NAD 83 (BOTTOM HOLE LOCATION)
LATITUDE = 40°13'39.78"	LATITUDE = 40°13'41.11"
LONGITUDE = 110°06'10.19"	LONGITUDE = 110°06'10.22"
NAD 27 (BOTTOM OF PROD. INTERVAL)	NAD 27 (BOTTOM HOLE LOCATION)
LATITUDE = 40°13'39.93"	LATITUDE = 40°13'41.26"
LONGITUDE = 110°06'07.65"	LONGITUDE = 110°06'07.67"

Plat depiction including Lease Numbers


Accawinna 13-22-15-3-2W-MW

SHL 544' FNL & 1445' FWL of Section 27

Top of Producing Interval 660' FSL & 660' FWL of Section 22

Bottom of Producing Interval 660' FNL & 660' FWL of Section 15

BHL 525' FNL & 660' FWL of Section 15



Newfield Production Company**13-22-15-3-2W-MW****Surface Hole Location: 544' FNL, 1445' FWL, Section 27, T3S, R2W****Bottom Hole Location: 525' FNL, 660' FWL, Section 15, T3S, R2W****Duchesne County, UT****Drilling Program****1. Formation Tops**

Uinta	surface
Green River	3,283'
Garden Gulch	6,101'
Uteland Butte Member	8,375'
Wasatch	8,508'
Lateral TD	9,323' TVD / 19,107' MD

2. Depth to Oil, Gas, Water, or Minerals

Base of moderately saline	1,550'	(water)
Green River	6,101' - 8,508'	(oil)
Wasatch	8,508' - 9,323'	(oil)

3. Pressure Control

<u>Section</u>	<u>BOP Description</u>
Surface	Diverter
Intermediate	The BOP and related equipment shall meet the minimum requirements of Onshore Oil and Gas Order No. 2 for equipment and testing requirements, procedures, etc for a 5M system.
Prod/Prod Liner	The BOP and related equipment shall meet the minimum requirements of Onshore Oil and Gas Order No. 2 for equipment and testing requirements, procedures, etc for a 5M system.
A 5M BOP system will consist of 2 ram preventers (double or two singles) and an annular preventer (see attached diagram). A choke manifold rated to at least 5,000 psi will be used.	

4. Casing

Description	Interval		Weight (ppf)	Grade	Coupl	Pore Press @ Shoe	MW @ Shoe	Frac Grad @ Shoe	Safety Factors		
	Top	Bottom (TVD/MD)							Burst	Collapse	Tension
Conductor	0'	60'	--	--	Weld	--	--	--	--	--	--
20									--	--	--
Surface	0'	1,600'	54.5	J-55	STC	8.33	8.4	14	2,730	1,130	514,000
13 3/8									2.71	2.46	5.89
Intrm Drilling	0'	8,052'	40	N-80	BTC	10	10.5	16	5,750	3,090	916,000
9 5/8		8,112'							1.32	1.41	2.84
Production	0'	9,323'	20	P-110	BTC	14	14.5	17	12,360	11,080	641,000
5 1/2		19,107'							2.29	1.97	1.68

Assumptions:

Surface casing MASP = (frac gradient + 1.0 ppg) - (gas gradient)

Intermediate casing drilling MASP = 0.5 ppg gas kick with a 70 bbl gain and frac at the shoe with a 1 ppg safety factor

Production casing MASP = (reservoir pressure) - (gas gradient)

Intermediate collapse calculations assume 50% evacuated

Maximum intermediate csg collapse load assumes loss of mud to a fluid level of 4,026'

Intermediate csg run from surface to 8,052' TVD and will not experience full evacuation

Production csg run from surface to TD will isolate intermediate csg from production loads

Production csg withstands burst and collapse loads for anticipated production conditions

Surface & production collapse calcs assume fully evacuated casing w/ a gas gradient

All tension calculations assume air weight of casing

Gas gradient = 0.15 psi/ft

All casing shall be new.

All casing strings shall have a minimum of 1 centralizer on each of the bottom 3 joints.

5. Cement

Job	Hole Size	Fill	Slurry Description	ft ³	OH excess	Weight (ppg)	Yield (ft ³ /sk)
				sacks			
Conductor	24	60'	Class G w/ 2% KCl + 0.25 lbs/sk Cello Flake	66	15%	15.8	1.17
				57			
Surface Lead	17 1/2	1,000'	Type V Cement + 16% Bentonite + 10 lbs/sk Kol Seal + 3% NaCl	799	15%	12.0	2.86
				279			
Surface Tail	17 1/2	600'	Type V Cement + 16% Bentonite + 10 lbs/sk Kol Seal + 3% NaCl	479	15%	12.0	2.86
				168			
Intermediate Lead	12 1/4	6,101'	HLC Premium - 35% Poz/65% Glass G + 10% bentonite	2198	15%	11.0	3.53
				623			
Intermediate Tail	12 1/4	2,011'	50/50 Poz/Class G + 1% bentonite	724	15%	14.0	1.29
				562			
Production Lead	8 3/4	2,040'	Elastiseal Unfoamed	567	10%	17.3	1.84
				308			
Production Tail	8 3/4	9,455'	Elastiseal Foamed	2389	0%	14.5 - 17.3	1.84
				1298			

The surface casing will be cemented to surface. In the event that cement does not reach surface during the primary cement job, a remedial job will be performed.

Actual cement volumes for the intermediate casing string will be calculated from an open hole caliper log or gauge hole if logs are not ran, plus 15% excess.

The 5.5" production string will be run from surface to TD and cemented to setback. The cement slurries will be adjusted for hole conditions and blend test results. The lateral will be cemented past the setback.

The wellbore will cross the heel setback @ 9,652' MD

The first perforation will be within 18,972' MD

Per the directional plan, the bore hole will be drilled 135' past the toe setback for the rat hole and shoe track. This well will not be perforated or produced outside the legal setbacks.

6. Type and Characteristics of Proposed Circulating Medium**Interval****Description**

Surface - 1,600'

An air and/or fresh water system will be utilized. If an air rig is used, the blooie line discharge may be less than 100' from the wellbore in order to minimize location size. The blooie line is not equipped with an automatic igniter. The air compressor may be located less than 100' from the well bore due to the low possibility of combustion with the air/dust mixture. Water will be on location to be used as kill fluid, if necessary.

1,600' - 8,112' One of two possible mud systems may be used depending on offset well performance on ongoing wells: A
water based mud: Hole stability may be improved with additions of KCl or a similar inhibitive substance. In order to control formation pressure the system will be weighted with additions of bentonite, and if conditions warrant, with barite.

-or-

A diesel based OBM system: with an oil to water ratio between 70/30 and 80/20. Emulsifiers and wetting agents will be used to maintain adequate mud properties. A water phase salinity will be maintained in the range of 25% using CaCl (Calcium Chloride). All cuttings will be dried and centrifuged so that they can be easily transferred to a lined cuttings pit with little to no free fluid on them. The cuttings will be mixed with fly ash prior to transportation to a location on Newfield owned surface. Once on Newfield owned surface, the cuttings will be treated with the previously approved FIRMUS process and used as a construction material on future location and/or roads on Newfield owned surface. The cuttings may also be transported to a state approved disposal facility.

Anticipated maximum mud weight is 10.5 ppg.

8,112' - TD One of two possible mud systems may be used depending on offset well performance on ongoing wells: A
water based mud: Hole stability may be improved with additions of KCl or a similar inhibitive substance. In order to control formation pressure the system will be weighted with additions of bentonite, and if conditions warrant, with barite.

-or-

A diesel based OBM system: with an oil to water ratio between 70/30 and 80/20. Emulsifiers and wetting agents will be used to maintain adequate mud properties. A water phase salinity will be maintained in the range of 25% using CaCl (Calcium Chloride). All cuttings will be dried and centrifuged so that they can be easily transferred to a lined cuttings pit with little to no free fluid on them. The cuttings will be mixed with fly ash prior to transportation to a location on Newfield owned surface. Once on Newfield owned surface, the cuttings will be treated with the previously approved FIRMUS process and used as a construction material on future location and/or roads on Newfield owned surface. The cuttings may also be transported to a state approved disposal facility.

Anticipated maximum mud weight is 14.5 ppg.

7. Logging, Coring, and Testing

Logging: A dual induction, gamma ray, and caliper log may be run from KOP to the base of the surface casing. An azimuthal gamma ray LWD log will be run from the shoe of the intermediate casing to TD. A cement bond log will be run from KOP to the cement top behind the production casing and or intermediate casing.

Cores: As deemed necessary.

DST: There are no DST's planned for this well.

8. Anticipated Abnormal Pressure or Temperature

Maximum anticipated bottomhole pressure will be approximately equal to total depth (feet) multiplied by a 0.73 psi/ft gradient.

$$9,323' \times 0.73 \text{ psi/ft} = 6787.1 \text{ psi}$$

No abnormal temperature is expected. No H₂S is expected.

9. Other Aspects

The lateral of this well will target the Wasatch formation

After setting 9-5/8" casing, an 8-3/4" vertical hole will be drilled to a kick off point of 8,400'

Directional tools will then be used to build to 87.87 degrees inclination.

The lateral will be drilled to the bottomhole location shown on the plat. A 5-1/2" longstring will be run from surface to TD and cemented in place.

Newfield requests the following variances from Onshore Order #2:

- Variance from Onshore Order #2, III.E.1


Refer to Newfield Production Company Standard Operating Practices "Ute Tribal Green River Development Program" paragraph 9.0

If oil based mud (OBM) is used and If Newfield owns the surface rights on the same drilling site at a location where construction is desired, the cuttings may be used for construction by a Firmus® process at that location. Otherwise, after the cuttings have been made safe for transport as described in paragraph 6, they will be transported to another location on which Newfield owns surface rights and there mixed, as part of a Firmus® process, with at least one additional chemical that will convert them to a temporarily uncured cementitious mixture that will be placed and shaped into a temporary desired final structure that will spontaneously harden within seven days after placement to form the desired structure. Samples of the temporary desired final structure may be taken for testing as described below (after the samples have hardened), or samples of the starting pretreated cuttings and mud will be taken during the construction and later mixed in a laboratory, molded, and cured to simulate the final structure as well as reasonably possible. Either these laboratory-made simulations of the final structure or samples of the temporary mixture itself after hardening, will be mechanically tested directly to determine their unconfined compressive strength and their hydraulic conductivity. Leachates of the mechanically tested structures themselves or of finer particles made by crushing and size-grading of the mechanically tested structures themselves to a specified particle size range will be analyzed, according to specified methods, for their contents of arsenic, barium, cadmium, chromium, lead, mercury, selenium, silver, zinc, benzene, total petroleum hydrocarbons (TPH), and chlorides, and the pH of these leachates will also be measured. The results of all these tests will be reported by Newfield to UDOGM at intervals as requested, along with the latitude and longitude (or other comparable location data) of the site of the useful constructions built.


Water flows in the surface hole are likely. If the water flow is less than 400 bbls/hr, the well will be allowed to flow until the surface casing point is reached and water will be hauled off location. If the water flow is greater than 400 bbls/hr, the water flow will be controlled with kill weight mud which will be maintained until TD. In both situations, the cement density will be adjusted to meet or exceed the mud weight needed to kill the water flow and the well will be shut in once cement is in place. If cement fails to reach the surface or falls back, a top job will be performed to bring cement to surface. Any water flows will be sampled and tested and results will be sent to UDOGM.

A diveter will be used to drill the surface hole interval.

Typical 5M BOP stack configuration



Typical 5M choke manifold configuration



5D Plan Report

5D Plan Report

NEWFIELD PRODUCTION COMPANY

Field Name: *UTAH_ CENTRAL ZONE_NAD83*
Site Name: *ACCAWINNA 13-22-15-3-2W-MW*
Well Name: *ACCAWINNA 13-22-15-3-2W-MW*
Plan: *PLAN 1*



Sundry Number: 53611 API Well Number: 43013515010000




Field: **Utah - Central Zone-NAD83**
Map Unit: **USFt** Vertical Reference Datum (VRD):
Projected Coordinate System: **NAD83 / Utah Central (ftUS)**

Site: ACCAWINNA 13-22-15-3-2W-MW
Unit: **USFeet** TVD Reference:
Company Name: **NEWFIELD PRODUCTION COMPANY**
Position: Northing: 7244221.30USft Latitude: 40.198856°
Easting: 2031595.95USft Longitude: -110.099503°
North Reference: **True** Grid Convergence: 0.90°
Elevation Above VRD: 5282.00USft

Slot: ACCAWINNA 13-22-15-3-2W-MW
Position:
Offset is from Site centre
+N/-S: 0.00USft Northing: 7244221.30USft Latitude: 40.198856°
+E/-W: -0.00USft Easting: 2031595.95USft Longitude: -110.099503°
Elevation Above VRD: 5119.50USft

Well: ACCAWINNA 13-22-15-3-2W-MW
Type: **Main-Well**
File Number:
Vertical Section: Position offset of origin from Slot centre:
+N/-S: 0.00USft Azimuth: 354.11°
+E/-W: 0.00USft
Magnetic Parameters:
Model: Field Strength: Declination: Dip: Date:
BGGM 51992(nT) 11.06° 65.82° 2014-06-24

Plan Point Information:				
Name	TVD	Elevation	MD	
	(USft)	(USft)	(USft)	
GREEN RIVER	3283.00	1862.50	3283.00	
TRONA	5293.00	-147.50	5311.62	
MAHOGANY BENCH	5327.00	-181.50	5346.13	
GARDEN GULCH (GG)	6115.00	-969.50	6145.80	
GARDEN GULCH 1	6366.00	-1220.50	6400.51	
GARDEN GULCH 2	6528.00	-1382.50	6564.91	
DOUGLAS CREEK MEMBER	7224.00	-2078.50	7271.22	
LOWER BLACK SHALE	8003.00	-2857.50	8061.75	
CASTLE PEAK LIMESTONE	8104.00	-2958.50	8164.25	
CP LIMES	8253.00	-3107.50	8315.46	
UTELAND BUTTE	8403.00	-3257.50	8468.00	
WASATCH	8537.00	-3391.50	8608.91	
WASATCH 10	8698.00	-3552.50	8796.21	
WASATCH 12	8780.00	-3634.50	8907.82	
WASATCH 15	8908.00	-3762.50	9144.89	
WASATCH BASE LIME	8947.00	-3801.50	9274.58	
WASATCH TARGET	5145.50	0.00	nan	



5D Plan Report

Plan Surveys for the ACCAWINNA 13-22-15-3-2W-MW

Site Name ACCAWINNA 13-22-15-3-2W-MW	Units : US ft	North Reference : True	Convergence Angle : 0.90
	Position	Northing : 7244221.30 US ft	Latitude : 40.198856
		Easting : 2031595.95 US ft	Longitude : -110.099503
	Elevation above:5119.50 US ft		
Slot Name ACCAWINNA 13-22-15-3-2W-MW	Position (Offsets relative to Site Centre)		
	+N / -S : 0.00 US ft	Northing :7244221.30 US ft	Latitude : 40.198856
	+E / -W : -0.00 US ft	Easting :2031595.95 US ft	Longitude : -110.099503
	Slot TVD Reference : Ground Elevation		
Well Name ACCAWINNA 13-22-15-3-2W-MW	Elevation above : 5119.50 US ft		
	Comment :		
	Type : Main well	UWI :	Plan : PLAN 1
	Rig Height <i>Drill Floor</i> : 26.00 US ft	Comment :	
	Relative to : 5145.50 US ft		
	Closure Distance : 10692.6 US ft	Closure Azimuth : 354.105°	
	Vertical Section (Position of Origin Relative to Slot)		
	+N / -S : 0.00 US ft	+E / -W : 0.00 US ft	Az :354.11°
	Magnetic Parameters		
	Model : BGGM	Field Strength : 51992.8nT	Dec : 11.06°
			Dip : 65.82°
			Date : 24/Jun/2014

5D Plan Report

Target Set				
Name : ACCAWINNA 13-22-15-3-2W-MW		Number of Targets : 2		
Comment :				
TargetName: TOP OF PRODUCING Shape: Cuboid	Position (Relative to centre)			
	+N / -S : 1194.00US ft		Northing : 7245402.91 US ft	
	+E / -W : -782.07 US ft		Easting : 2030795.28US ft	
	Latitude : 40°12'7.680000"		Longitude : -110°6'8.290000"	
	TVD (Drill Floor) : 8971.31 US ft			
Orientation Dimensions	Azimuth : 0.00°		Inclination : 0.00°	
	Length : 20.00 US ft		Breadth : 20.00 US ft	
	Height : 20.00 US ft			
TargetName: PBHL Shape: Cuboid	Position (Relative to centre)			
	+N / -S : 10636.03US ft		Northing : 7254838.83 US ft	
	+E / -W : -1098.12 US ft		Easting : 2030331.43US ft	
	Latitude : 40°13'40.993146"		Longitude : -110°6'12.368815"	
	TVD (Drill Floor) : 9323.00 US ft			
Orientation Dimensions	Azimuth : 0.00°		Inclination : 0.00°	
	Length : 20.00 US ft		Breadth : 20.00 US ft	
	Height : 20.00 US ft			

Well path created using minimum curvature

Salient Points (Relative to centre, TVD relative to Drill Floor)											
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N.Offset (US ft)	E.Offset (US ft)	Latitude (°)	Longitude (°)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment
0.00	0.00	0.00	0.00	0.00	0.00	40.198856	-110.099503	0.00	0.00	0.00	
3283.00	0.00	0.00	3283.00	0.00	0.00	40.198856	-110.099503	0.00	0.00	0.00	GREEN RIVER :
3600.00	0.00	0.00	3600.00	0.00	0.00	40.198856	-110.099503	0.00	0.00	0.00	START 1.5° BUILD
4253.33	9.80	292.00	4250.15	20.88	-51.68	40.198913	-110.099688	1.50	292.00	26.07	HOLD TO KOP
5311.62	9.80	292.00	5293.00	88.36	-218.69	40.199098	-110.100286	0.00	0.00	110.33	TRONA :
5346.13	9.80	292.00	5327.00	90.56	-224.14	40.199104	-110.100305	0.00	0.00	113.08	MAHOGANY BENCH :
6145.80	9.80	292.00	6115.00	141.55	-350.34	40.199244	-110.100757	0.00	0.00	176.75	GARDEN GULCH (GG) :
6400.51	9.80	292.00	6366.00	157.79	-390.54	40.199289	-110.100901	0.00	0.00	197.03	GARDEN GULCH 1 :

RECEIVED: Jul. 17, 2014

5D Plan Report

Salient Points (Relative to centre, TVD relative to Drill Floor)											
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N.Offset (US ft)	E.Offset (US ft)	Latitude (°)	Longitude (°)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment
6564.91	9.80	292.00	6528.00	168.27	-416.48	40.199317	-110.100994	0.00	0.00	210.12	GARDEN GULCH 2
7271.22	9.80	292.00	7224.00	213.30	-527.95	40.199441	-110.101393	0.00	0.00	266.36	: DOUGLAS CREEK
8061.75	9.80	292.00	8003.00	263.71	-652.71	40.199579	-110.101840	0.00	0.00	329.30	MEMBER :
8164.25	9.80	292.00	8104.00	270.25	-668.88	40.199597	-110.101897	0.00	0.00	337.46	LOWER BLACK
8315.46	9.80	292.00	8253.00	279.89	-692.75	40.199624	-110.101983	0.00	0.00	349.50	SHALE :
8399.75	9.80	292.00	8336.06	285.26	-706.05	40.199639	-110.102031	0.00	0.00	356.21	CASTLE PEAK
8468.00	12.97	317.02	8403.00	293.05	-716.67	40.199660	-110.102069	8.50	69.97	365.05	LIMESTONE :
8608.91	22.99	339.25	8537.00	330.50	-737.27	40.199763	-110.102142	8.50	45.42	404.41	CP LIMES :
8796.21	38.05	349.75	8698.00	422.10	-760.65	40.200014	-110.102226	8.50	24.17	497.93	KOP @ 8.5°/100
8907.82	47.27	353.09	8780.00	496.81	-771.73	40.200219	-110.102266	8.50	15.04	573.38	UTELAND BUTTE :
9144.89	67.04	357.76	8908.00	694.34	-786.62	40.200762	-110.102319	8.50	12.57	771.40	WASATCH :
9274.58	77.91	359.71	8947.00	817.78	-789.28	40.201101	-110.102329	8.50	10.00	894.46	WASATCH 10 :
9393.34	87.87	1.35	8961.69	935.48	-788.17	40.201424	-110.102325	8.50	9.41	1011.42	WASATCH 12 :
9652.11	87.81	1.34	8971.31	1194.00	-782.07	40.202133	-110.102303	0.02	189.21	1267.95	WASATCH 15 :
11452.89	87.87	357.74	9039.06	2993.15	-796.47	40.207072	-110.102355	0.20	270.88	3059.08	WASATCH BASE
19106.99	87.87	357.74	9323.00	10636.03	-1098.12	40.228054	-110.103436	0.00	0.00	10692.57	LIME : TOP OF PROD. INTERVAL
											TD @ 19106.9' MD

Interpolated Points (Relative to centre, TVD relative to Drill Floor)											
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N.Offset (US ft)	E.Offset (US ft)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment		
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
100.00	0.00	0.00	100.00	0.00	0.00	0.00	0.00	0.00			
200.00	0.00	0.00	200.00	0.00	0.00	0.00	0.00	0.00			
300.00	0.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00			
400.00	0.00	0.00	400.00	0.00	0.00	0.00	0.00	0.00			
500.00	0.00	0.00	500.00	0.00	0.00	0.00	0.00	0.00			
600.00	0.00	0.00	600.00	0.00	0.00	0.00	0.00	0.00			
700.00	0.00	0.00	700.00	0.00	0.00	0.00	0.00	0.00			
800.00	0.00	0.00	800.00	0.00	0.00	0.00	0.00	0.00			
900.00	0.00	0.00	900.00	0.00	0.00	0.00	0.00	0.00			
1000.00	0.00	0.00	1000.00	0.00	0.00	0.00	0.00	0.00			
1100.00	0.00	0.00	1100.00	0.00	0.00	0.00	0.00	0.00			
1200.00	0.00	0.00	1200.00	0.00	0.00	0.00	0.00	0.00			
1300.00	0.00	0.00	1300.00	0.00	0.00	0.00	0.00	0.00			
1400.00	0.00	0.00	1400.00	0.00	0.00	0.00	0.00	0.00			
1500.00	0.00	0.00	1500.00	0.00	0.00	0.00	0.00	0.00			
1600.00	0.00	0.00	1600.00	0.00	0.00	0.00	0.00	0.00			

5D Plan Report

Interpolated Points (Relative to centre, TVD relative to Drill Floor)									
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N.Offset (US ft)	E.Offset (US ft)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment
1700.00	0.00	0.00	1700.00	0.00	0.00	0.00	0.00	0.00	
1800.00	0.00	0.00	1800.00	0.00	0.00	0.00	0.00	0.00	
1900.00	0.00	0.00	1900.00	0.00	0.00	0.00	0.00	0.00	
2000.00	0.00	0.00	2000.00	0.00	0.00	0.00	0.00	0.00	
2100.00	0.00	0.00	2100.00	0.00	0.00	0.00	0.00	0.00	
2200.00	0.00	0.00	2200.00	0.00	0.00	0.00	0.00	0.00	
2300.00	0.00	0.00	2300.00	0.00	0.00	0.00	0.00	0.00	
2400.00	0.00	0.00	2400.00	0.00	0.00	0.00	0.00	0.00	
2500.00	0.00	0.00	2500.00	0.00	0.00	0.00	0.00	0.00	
2600.00	0.00	0.00	2600.00	0.00	0.00	0.00	0.00	0.00	
2700.00	0.00	0.00	2700.00	0.00	0.00	0.00	0.00	0.00	
2800.00	0.00	0.00	2800.00	0.00	0.00	0.00	0.00	0.00	
2900.00	0.00	0.00	2900.00	0.00	0.00	0.00	0.00	0.00	
3000.00	0.00	0.00	3000.00	0.00	0.00	0.00	0.00	0.00	
3100.00	0.00	0.00	3100.00	0.00	0.00	0.00	0.00	0.00	
3200.00	0.00	0.00	3200.00	0.00	0.00	0.00	0.00	0.00	
3283.00	0.00	0.00	3283.00	0.00	0.00	0.00	0.00	0.00	GREEN RIVER :
3300.00	0.00	0.00	3300.00	0.00	0.00	0.00	0.00	0.00	
3400.00	0.00	0.00	3400.00	0.00	0.00	0.00	0.00	0.00	
3500.00	0.00	0.00	3500.00	0.00	0.00	0.00	0.00	0.00	
3600.00	0.00	0.00	3600.00	0.00	0.00	0.00	0.00	0.00	START 1.5° BUILD
3700.00	1.50	292.00	3699.99	0.49	-1.21	1.50	292.00	0.61	
3800.00	3.00	292.00	3799.91	1.96	-4.85	1.50	0.00	2.45	
3900.00	4.50	292.00	3899.69	4.41	-10.92	1.50	0.00	5.51	
4000.00	6.00	292.00	3999.27	7.84	-19.40	1.50	0.00	9.79	
4100.00	7.50	292.00	4098.57	12.24	-30.30	1.50	0.00	15.29	
4200.00	9.00	292.00	4197.54	17.62	-43.60	1.50	0.00	22.00	
4253.33	9.80	292.00	4250.15	20.88	-51.68	1.50	0.00	26.07	HOLD TO KOP
4300.00	9.80	292.00	4296.14	23.86	-59.04	0.00	0.00	29.79	
4400.00	9.80	292.00	4394.68	30.23	-74.83	0.00	0.00	37.75	
4500.00	9.80	292.00	4493.22	36.61	-90.61	0.00	0.00	45.71	
4600.00	9.80	292.00	4591.76	42.98	-106.39	0.00	0.00	53.67	
4700.00	9.80	292.00	4690.30	49.36	-122.17	0.00	0.00	61.64	
4800.00	9.80	292.00	4788.84	55.74	-137.95	0.00	0.00	69.60	
4900.00	9.80	292.00	4887.38	62.11	-153.73	0.00	0.00	77.56	
5000.00	9.80	292.00	4985.92	68.49	-169.51	0.00	0.00	85.52	
5100.00	9.80	292.00	5084.46	74.86	-185.30	0.00	0.00	93.48	
5200.00	9.80	292.00	5183.01	81.24	-201.08	0.00	0.00	101.45	
5300.00	9.80	292.00	5281.55	87.62	-216.86	0.00	0.00	109.41	
5311.62	9.80	292.00	5293.00	88.36	-218.69	0.00	0.00	110.33	TRONA :
5346.13	9.80	292.00	5327.00	90.56	-224.14	0.00	0.00	113.08	MAHOGANY BENCH :

5D Plan Report

Interpolated Points (Relative to centre, TVD relative to Drill Floor)									
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N.Offset (US ft)	E.Offset (US ft)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment
5400.00	9.80	292.00	5380.09	93.99	-232.64	0.00	0.00	117.37	
5500.00	9.80	292.00	5478.63	100.37	-248.42	0.00	0.00	125.33	
5600.00	9.80	292.00	5577.17	106.75	-264.20	0.00	0.00	133.29	
5700.00	9.80	292.00	5675.71	113.12	-279.99	0.00	0.00	141.26	
5800.00	9.80	292.00	5774.25	119.50	-295.77	0.00	0.00	149.22	
5900.00	9.80	292.00	5872.79	125.87	-311.55	0.00	0.00	157.18	
6000.00	9.80	292.00	5971.33	132.25	-327.33	0.00	0.00	165.14	
6100.00	9.80	292.00	6069.87	138.63	-343.11	0.00	0.00	173.10	
6145.80	9.80	292.00	6115.00	141.55	-350.34	0.00	0.00	176.75	GARDEN GULCH (GG) :
6200.00	9.80	292.00	6168.41	145.00	-358.89	0.00	0.00	181.07	
6300.00	9.80	292.00	6266.95	151.38	-374.67	0.00	0.00	189.03	
6400.00	9.80	292.00	6365.49	157.75	-390.46	0.00	0.00	196.99	
6400.51	9.80	292.00	6366.00	157.79	-390.54	0.00	0.00	197.03	GARDEN GULCH 1 :
6500.00	9.80	292.00	6464.04	164.13	-406.24	0.00	0.00	204.95	
6564.91	9.80	292.00	6528.00	168.27	-416.48	0.00	0.00	210.12	GARDEN GULCH 2 :
6600.00	9.80	292.00	6562.58	170.51	-422.02	0.00	0.00	212.91	
6700.00	9.80	292.00	6661.12	176.88	-437.80	0.00	0.00	220.88	
6800.00	9.80	292.00	6759.66	183.26	-453.58	0.00	0.00	228.84	
6900.00	9.80	292.00	6858.20	189.64	-469.36	0.00	0.00	236.80	
7000.00	9.80	292.00	6956.74	196.01	-485.15	0.00	0.00	244.76	
7100.00	9.80	292.00	7055.28	202.39	-500.93	0.00	0.00	252.72	
7200.00	9.80	292.00	7153.82	208.76	-516.71	0.00	0.00	260.69	
7271.22	9.80	292.00	7224.00	213.30	-527.95	0.00	0.00	266.36	DOUGLAS CREEK MEMBER :
7300.00	9.80	292.00	7252.36	215.14	-532.49	0.00	0.00	268.65	
7400.00	9.80	292.00	7350.90	221.52	-548.27	0.00	0.00	276.61	
7500.00	9.80	292.00	7449.44	227.89	-564.05	0.00	0.00	284.57	
7600.00	9.80	292.00	7547.98	234.27	-579.83	0.00	0.00	292.53	
7700.00	9.80	292.00	7646.52	240.64	-595.62	0.00	0.00	300.50	
7800.00	9.80	292.00	7745.07	247.02	-611.40	0.00	0.00	308.46	
7900.00	9.80	292.00	7843.61	253.40	-627.18	0.00	0.00	316.42	
8000.00	9.80	292.00	7942.15	259.77	-642.96	0.00	0.00	324.38	
8061.75	9.80	292.00	8003.00	263.71	-652.71	0.00	0.00	329.30	LOWER BLACK SHALE :
8100.00	9.80	292.00	8040.69	266.15	-658.74	0.00	0.00	332.34	
8164.25	9.80	292.00	8104.00	270.25	-668.88	0.00	0.00	337.46	CASTLE PEAK LIMESTONE :
8200.00	9.80	292.00	8139.23	272.53	-674.52	0.00	0.00	340.31	
8300.00	9.80	292.00	8237.77	278.90	-690.31	0.00	0.00	348.27	
8315.46	9.80	292.00	8253.00	279.89	-692.75	0.00	0.00	349.50	CP LIMES :
8399.75	9.80	292.00	8336.06	285.26	-706.05	0.00	0.00	356.21	KOP @ 8.5°/100

5D Plan Report

Interpolated Points (Relative to centre, TVD relative to Drill Floor)									
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N. Offset (US ft)	E. Offset (US ft)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment
8400.00	9.81	292.12	8336.31	285.28	-706.09	8.50	69.97	356.23	
8468.00	12.97	317.02	8403.00	293.05	-716.67	8.50	69.85	365.05	UTELAND BUTTE :
8500.00	15.01	324.52	8434.05	299.05	-721.52	8.50	45.42	371.52	
8600.00	22.30	338.44	8528.78	327.30	-736.04	8.50	38.14	401.10	
8608.91	22.99	339.25	8537.00	330.50	-737.27	8.50	24.92	404.41	WASATCH :
8700.00	30.22	345.55	8618.41	369.39	-749.31	8.50	24.17	444.33	
8796.21	38.05	349.75	8698.00	422.10	-760.65	8.50	18.53	497.93	WASATCH 10 :
8800.00	38.36	349.89	8700.98	424.40	-761.07	8.50	15.04	500.26	
8900.00	46.62	352.89	8774.66	491.14	-771.03	8.50	14.93	567.66	
8907.82	47.27	353.09	8780.00	496.81	-771.73	8.50	12.71	573.38	WASATCH 12 :
9000.00	54.93	355.17	8837.85	568.11	-778.99	8.50	12.57	645.05	
9100.00	63.28	357.02	8889.15	653.65	-784.77	8.50	11.27	730.73	
9144.89	67.04	357.76	8908.00	694.34	-786.62	8.50	10.31	771.40	WASATCH 15 :
9200.00	71.65	358.62	8927.43	745.87	-788.24	8.50	10.00	822.82	
9274.58	77.91	359.71	8947.00	817.78	-789.28	8.50	9.70	894.46	WASATCH BASE LIME :
9300.00	80.04	0.07	8951.86	842.74	-789.33	8.50	9.41	919.29	
9393.34	87.87	1.35	8961.69	935.48	-788.17	8.50	9.34	1011.42	
9400.00	87.87	1.35	8961.94	942.13	-788.02	0.00	0.00	1018.02	
9500.00	87.89	1.35	8965.63	1042.03	-785.66	0.02	0.00	1117.16	
9600.00	87.91	1.35	8969.29	1141.94	-783.30	0.02	0.00	1216.29	
9652.11	87.81	1.34	8971.31	1194.00	-782.07	0.19	185.12	1267.95	TOP OF PROD. INTERVAL
9700.00	87.82	1.25	8973.14	1241.84	-780.99	0.20	270.88	1315.43	
9800.00	87.82	1.05	8976.94	1341.75	-778.99	0.20	270.88	1414.60	
9900.00	87.82	0.85	8980.75	1441.66	-777.33	0.20	270.89	1513.82	
10000.00	87.83	0.65	8984.54	1541.58	-776.03	0.20	270.89	1613.08	
10100.00	87.83	0.45	8988.33	1641.50	-775.08	0.20	270.90	1712.37	
10200.00	87.83	0.25	8992.12	1741.43	-774.47	0.20	270.91	1811.71	
10300.00	87.84	0.05	8995.90	1841.36	-774.22	0.20	270.92	1911.09	
10400.00	87.84	359.85	8999.67	1941.29	-774.31	0.20	270.92	2010.50	
10500.00	87.84	359.65	9003.44	2041.21	-774.75	0.20	270.93	2109.94	
10600.00	87.84	359.45	9007.21	2141.14	-775.54	0.20	270.94	2209.42	
10700.00	87.85	359.25	9010.96	2241.06	-776.68	0.20	270.95	2308.93	
10800.00	87.85	359.05	9014.72	2340.98	-778.17	0.20	270.95	2408.48	
10900.00	87.85	358.85	9018.46	2440.89	-780.01	0.20	270.96	2508.05	
11000.00	87.86	358.65	9022.20	2540.80	-782.19	0.20	270.97	2607.65	
11100.00	87.86	358.45	9025.94	2640.70	-784.73	0.20	270.98	2707.29	
11200.00	87.87	358.25	9029.66	2740.59	-787.61	0.20	270.98	2806.94	
11300.00	87.87	358.05	9033.39	2840.47	-790.85	0.20	270.99	2906.63	
11400.00	87.87	357.85	9037.10	2940.33	-794.43	0.20	271.00	3006.33	
11452.89	87.87	357.74	9039.06	2993.15	-796.47	0.20	271.01	3059.08	

5D Plan Report

Interpolated Points (Relative to centre, TVD relative to Drill Floor)									
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N. Offset (US ft)	E. Offset (US ft)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment
11500.00	87.87	357.74	9040.81	3040.19	-798.32	0.00	0.00	3106.06	
11600.00	87.87	357.74	9044.52	3140.04	-802.26	0.00	0.00	3205.79	
11700.00	87.87	357.74	9048.23	3239.89	-806.20	0.00	0.00	3305.52	
11800.00	87.87	357.74	9051.94	3339.75	-810.15	0.00	0.00	3405.25	
11900.00	87.87	357.74	9055.65	3439.60	-814.09	0.00	0.00	3504.98	
12000.00	87.87	357.74	9059.36	3539.45	-818.03	0.00	0.00	3604.71	
12100.00	87.87	357.74	9063.07	3639.31	-821.97	0.00	0.00	3704.44	
12200.00	87.87	357.74	9066.78	3739.16	-825.91	0.00	0.00	3804.18	
12300.00	87.87	357.74	9070.49	3839.01	-829.85	0.00	0.00	3903.91	
12400.00	87.87	357.74	9074.20	3938.87	-833.79	0.00	0.00	4003.64	
12500.00	87.87	357.74	9077.91	4038.72	-837.73	0.00	0.00	4103.37	
12600.00	87.87	357.74	9081.62	4138.57	-841.67	0.00	0.00	4203.10	
12700.00	87.87	357.74	9085.33	4238.43	-845.62	0.00	0.00	4302.83	
12800.00	87.87	357.74	9089.04	4338.28	-849.56	0.00	0.00	4402.56	
12900.00	87.87	357.74	9092.75	4438.14	-853.50	0.00	0.00	4502.29	
13000.00	87.87	357.74	9096.46	4537.99	-857.44	0.00	0.00	4602.02	
13100.00	87.87	357.74	9100.17	4637.84	-861.38	0.00	0.00	4701.75	
13200.00	87.87	357.74	9103.88	4737.70	-865.32	0.00	0.00	4801.48	
13300.00	87.87	357.74	9107.58	4837.55	-869.26	0.00	0.00	4901.21	
13400.00	87.87	357.74	9111.29	4937.40	-873.20	0.00	0.00	5000.94	
13500.00	87.87	357.74	9115.00	5037.26	-877.14	0.00	0.00	5100.67	
13600.00	87.87	357.74	9118.71	5137.11	-881.09	0.00	0.00	5200.41	
13700.00	87.87	357.74	9122.42	5236.96	-885.03	0.00	0.00	5300.14	
13800.00	87.87	357.74	9126.13	5336.82	-888.97	0.00	0.00	5399.87	
13900.00	87.87	357.74	9129.84	5436.67	-892.91	0.00	0.00	5499.60	
14000.00	87.87	357.74	9133.55	5536.52	-896.85	0.00	0.00	5599.33	
14100.00	87.87	357.74	9137.26	5636.38	-900.79	0.00	0.00	5699.06	
14200.00	87.87	357.74	9140.97	5736.23	-904.73	0.00	0.00	5798.79	
14300.00	87.87	357.74	9144.68	5836.08	-908.67	0.00	0.00	5898.52	
14400.00	87.87	357.74	9148.39	5935.94	-912.61	0.00	0.00	5998.25	
14500.00	87.87	357.74	9152.10	6035.79	-916.55	0.00	0.00	6097.98	
14600.00	87.87	357.74	9155.81	6135.64	-920.50	0.00	0.00	6197.71	
14700.00	87.87	357.74	9159.52	6235.50	-924.44	0.00	0.00	6297.44	
14800.00	87.87	357.74	9163.23	6335.35	-928.38	0.00	0.00	6397.17	
14900.00	87.87	357.74	9166.94	6435.20	-932.32	0.00	0.00	6496.90	
15000.00	87.87	357.74	9170.65	6535.06	-936.26	0.00	0.00	6596.63	
15100.00	87.87	357.74	9174.36	6634.91	-940.20	0.00	0.00	6696.37	
15200.00	87.87	357.74	9178.07	6734.76	-944.14	0.00	0.00	6796.10	
15300.00	87.87	357.74	9181.78	6834.62	-948.08	0.00	0.00	6895.83	
15400.00	87.87	357.74	9185.49	6934.47	-952.02	0.00	0.00	6995.56	
15500.00	87.87	357.74	9189.20	7034.32	-955.97	0.00	0.00	7095.29	

5D Plan Report

Interpolated Points (Relative to centre, TVD relative to Drill Floor)									
MD (US ft)	Inc (°)	Az (°)	TVD (US ft)	N.Offset (US ft)	E.Offset (US ft)	DLS (°/100 US ft)	T.Face (°)	VS (US ft)	Comment
15600.00	87.87	357.74	9192.91	7134.18	-959.91	0.00	0.00	7195.02	
15700.00	87.87	357.74	9196.61	7234.03	-963.85	0.00	0.00	7294.75	
15800.00	87.87	357.74	9200.32	7333.88	-967.79	0.00	0.00	7394.48	
15900.00	87.87	357.74	9204.03	7433.74	-971.73	0.00	0.00	7494.21	
16000.00	87.87	357.74	9207.74	7533.59	-975.67	0.00	0.00	7593.94	
16100.00	87.87	357.74	9211.45	7633.44	-979.61	0.00	0.00	7693.67	
16200.00	87.87	357.74	9215.16	7733.30	-983.55	0.00	0.00	7793.40	
16300.00	87.87	357.74	9218.87	7833.15	-987.49	0.00	0.00	7893.13	
16400.00	87.87	357.74	9222.58	7933.01	-991.44	0.00	0.00	7992.86	
16500.00	87.87	357.74	9226.29	8032.86	-995.38	0.00	0.00	8092.60	
16600.00	87.87	357.74	9230.00	8132.71	-999.32	0.00	0.00	8192.33	
16700.00	87.87	357.74	9233.71	8232.57	-1003.26	0.00	0.00	8292.06	
16800.00	87.87	357.74	9237.42	8332.42	-1007.20	0.00	0.00	8391.79	
16900.00	87.87	357.74	9241.13	8432.27	-1011.14	0.00	0.00	8491.52	
17000.00	87.87	357.74	9244.84	8532.13	-1015.08	0.00	0.00	8591.25	
17100.00	87.87	357.74	9248.55	8631.98	-1019.02	0.00	0.00	8690.98	
17200.00	87.87	357.74	9252.26	8731.83	-1022.96	0.00	0.00	8790.71	
17300.00	87.87	357.74	9255.97	8831.69	-1026.91	0.00	0.00	8890.44	
17400.00	87.87	357.74	9259.68	8931.54	-1030.85	0.00	0.00	8990.17	
17500.00	87.87	357.74	9263.39	9031.39	-1034.79	0.00	0.00	9089.90	
17600.00	87.87	357.74	9267.10	9131.25	-1038.73	0.00	0.00	9189.63	
17700.00	87.87	357.74	9270.81	9231.10	-1042.67	0.00	0.00	9289.36	
17800.00	87.87	357.74	9274.52	9330.95	-1046.61	0.00	0.00	9389.09	
17900.00	87.87	357.74	9278.23	9430.81	-1050.55	0.00	0.00	9488.83	
18000.00	87.87	357.74	9281.94	9530.66	-1054.49	0.00	0.00	9588.56	
18100.00	87.87	357.74	9285.64	9630.51	-1058.43	0.00	0.00	9688.29	
18200.00	87.87	357.74	9289.35	9730.37	-1062.37	0.00	0.00	9788.02	
18300.00	87.87	357.74	9293.06	9830.22	-1066.32	0.00	0.00	9887.75	
18400.00	87.87	357.74	9296.77	9930.07	-1070.26	0.00	0.00	9987.48	
18500.00	87.87	357.74	9300.48	10029.93	-1074.20	0.00	0.00	10087.21	
18600.00	87.87	357.74	9304.19	10129.78	-1078.14	0.00	0.00	10186.94	
18700.00	87.87	357.74	9307.90	10229.63	-1082.08	0.00	0.00	10286.67	
18800.00	87.87	357.74	9311.61	10329.49	-1086.02	0.00	0.00	10386.40	
18900.00	87.87	357.74	9315.32	10429.34	-1089.96	0.00	0.00	10486.13	
19000.00	87.87	357.74	9319.03	10529.19	-1093.90	0.00	0.00	10585.86	
19100.00	87.87	357.74	9322.74	10629.05	-1097.84	0.00	0.00	10685.59	
19106.99	87.87	357.74	9323.00	10636.03	-1098.12	0.00	0.00	10692.57	TD @ 19106.9' MD

5D Plan Report

Formation Points (Relative to centre, TVD relative to Drill Floor)		
Name	MD (US ft)	TVD (US ft)
GREEN RIVER	3283.00	3283.00
TRONA	5311.62	5293.00
MAHOGANY BENCH	5346.13	5327.00
GARDEN GULCH (GG)	6145.80	6115.00
GARDEN GULCH 1	6400.51	6366.00
GARDEN GULCH 2	6564.91	6528.00
DOUGLAS CREEK MEMBER	7271.22	7224.00
LOWER BLACK SHALE	8061.75	8003.00
CASTLE PEAK LIMESTONE	8164.25	8104.00
CP LIMES	8315.46	8253.00
UTELAND BUTTE	8468.00	8403.00
WASATCH	8608.91	8537.00
WASATCH 10	8796.21	8698.00
WASATCH 12	8907.82	8780.00
WASATCH 15	9144.89	8908.00
WASATCH BASE LIME	9274.58	8947.00
WASATCH TARGET	-1.#J	5145.50


NEWFIELD EXPLORATION COMPANY

WELL PAD INTERFERENCE PLAT

PROPOSED 4-27-3-2 PAD

PROPOSED WELLS: ACCAWINNA 13-22-15-3-2W-MW AND ACCAWINNA 13-22-15-3-2W-LW

Pad Location: NENW Section 27, T3S, R2W, U.S.B.&M.



TOP HOLE FOOTAGES

13-22-15-3-2W-MW
544' FNL & 1445' FWL

13-22-15-3-2W-LW
543' FNL & 1415' FWL

TOP OF PRODUCING INTERVAL FOOTAGES

13-22-15-3-2W-MW
660' FSL & 660' FWL

13-22-15-3-2W-LW
660' FSL & 660' FWL

BOTTOM OF PRODUCING INTERVAL FOOTAGES

13-22-15-3-2W-MW
660' FNL & 660' FWL

13-22-15-3-2W-LW
660' FNL & 660' FWL

BOTTOM HOLE FOOTAGES

13-22-15-3-2W-MW
525' FNL & 660' FWL

13-22-15-3-2W-LW
525' FNL & 660' FWL

LATITUDE & LONGITUDE Top of Producing Interval (NAD 83)

WELL	LATITUDE	LONGITUDE
13-22-15-3-2W-MW	40° 12' 07.68"	110° 06' 08.29"
13-22-15-3-2W-LW	40° 12' 07.68"	110° 06' 08.29"

LATITUDE & LONGITUDE Surface Position of Wells (NAD 83)

WELL	LATITUDE	LONGITUDE
13-22-15-3-2W-MW	40° 11' 55.88"	110° 05' 58.21"
13-22-15-3-2W-LW	40° 11' 55.89"	110° 05' 58.60"

LATITUDE & LONGITUDE Bottom of Producing Interval (NAD 83)

WELL	LATITUDE	LONGITUDE
13-22-15-3-2W-MW	40° 13' 39.78"	110° 06' 10.19"
13-22-15-3-2W-LW	40° 13' 39.78"	110° 06' 10.19"

LATITUDE & LONGITUDE Bottom Hole Position (NAD 83)

WELL	LATITUDE	LONGITUDE
13-22-15-3-2W-MW	40° 13' 41.11"	110° 06' 10.22"
13-22-15-3-2W-LW	40° 13' 41.11"	110° 06' 10.22"

Note:
Bearings are based
on GPS Observations.

RELATIVE COORDINATES From Top Hole to Bottom Hole

WELL	NORTH	EAST
13-22-15-3-2W-MW	10,636'	-1,098'
13-22-15-3-2W-LW	10,635'	-1,068'

SURVEYED BY: Q.M. DATE SURVEYED: 12-09-13
DRAWN BY: F.T.M. DATE DRAWN: 11-18-11
SCALE: 1" = 100' REVISED: V.H. 06-12-14


VERSION:

V7

Tri State (435) 781-2501
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078






NEWFIELD EXPLORATION COMPANY**PROPOSED LOCATION LAYOUT****PROPOSED 4-27-3-2 PAD****PROPOSED WELLS: ACCAWINNA 13-22-15-3-2W-MW
AND ACCAWINNA 13-22-15-3-2W-LW**

Pad Location: NENW Section 27, T3S, R2W, U.S.B.&M.



SURVEYED BY: Q.M.	DATE SURVEYED: 12-09-13	VERSION: V7
DRAWN BY: F.T.M	DATE DRAWN: 11-18-11	
SCALE: 1" = 100'	REVISED: V.H. 06-12-14	

Tri State
Land Surveying, Inc.
(435) 781-2501
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

NEWFIELD EXPLORATION COMPANY**CROSS SECTIONS****PROPOSED 4-27-3-2 PAD****PROPOSED WELLS: ACCAWINNA 13-22-15-3-2W-MW****AND ACCAWINNA 13-22-15-3-2W-LW***Pad Location: NENW Section 27, T3S, R2W, U.S.B.&M.*

NOTE:
UNLESS OTHERWISE
NOTED ALL CUT/FILL
SLOPES ARE AT 1.5:1

ESTIMATED EARTHWORK QUANTITIES
(No Shrink or swell adjustments have been used)
(Expressed in Cubic Yards)

ITEM	CUT	FILL	6" TOPSOIL	EXCESS
PAD	3,140	3,140	Topsoil is not included in Pad Cut Volume	0
PIT	2,870	0		2,870
TOTALS	6,010	3,140	4,280	2,870

SURVEYED BY: Q.M.	DATE SURVEYED: 12-09-13	VERSION:
DRAWN BY: F.T.M.	DATE DRAWN: 11-18-11	V7
SCALE: 1" = 100'	REVISED: V.H. 06-12-14	

Tri State (435) 781-2501
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

RECEIVED: Jul. 17, 2014


NEWFIELD EXPLORATION COMPANY

TYPICAL RIG LAYOUT

PROPOSED 4-27-3-2 PAD


PROPOSED WELLS: ACCAWINNA 13-22-15-3-2W-MW
AND ACCAWINNA 13-22-15-3-2W-LW

Pad Location: NENW Section 27, T3S, R2W, U.S.B.&M.



SURVEYED BY: Q.M.	DATE SURVEYED: 12-09-13	VERSION:	 Tri State (435) 781-2501 <i>Land Surveying, Inc.</i> 180 NORTH VERNAL AVE. VERNAL, UTAH 84078
DRAWN BY: F.T.M.	DATE DRAWN: 11-18-11	V7	
SCALE: 1" = 100'	REVISED: V.H. 06-12-14		

Access Road Map



Tri State
Land Surveying, Inc.
 180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
 F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY

Proposed 4-27-3-2 Pad
Proposed Wells: ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW
 Sec. 27, T3S, R2W, U.S.B.&M. Duchesne County, UT.

DRAWN BY:	D.C.R.	REVISED:	06-12-14 A.P.C.	VERSION:
DATE:	11-18-2011			V7
SCALE:	1:100,000			

TOPOGRAPHIC MAP

SHEET
A

Access Road Map

Proposed 4-27-3-2 Pad
Proposed Wells:
ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW

± 2,360'

MOON
ORVEN NEIL
TRUSTEE

± 1.2 mi.

± 0.9 mi.

± 0.6 mi.

Legend

- Existing Road
- Proposed Road
- Cattle Guard Required

Total Road Distances

Proposed Road ± 2,360'

THE PARCEL INFORMATION SHOWN HAS NOT BEEN SURVEYED BY TRI-STATE LAND SURVEYING, INC. - TRI-STATE DOES NOT WARRANTY PROPERTY PARCEL DATA OR ANY ASSOCIATED INFORMATION. A PROPERTY SURVEY IS REQUIRED TO DETERMINE THE ACTUAL LOCATION OF PROPERTY LINES AND SHOW ACCURATE DISTANCES ACROSS PARCELS.



Tri State
Land Surveying, Inc.

180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
 F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY

Proposed 4-27-3-2 Pad
Proposed Wells: ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW
 Sec. 27, T3S, R2W, U.S.B.&M. Duchesne County, UT.

DRAWN BY:	D.C.R.	REVISED:	06-12-14 A.P.C.	VERSION:
DATE:	11-18-2011			V7
SCALE:	1" = 2,000'			

TOPOGRAPHIC MAP

SHEET
B

Proposed Pipeline Map

Proposed 4-27-3-2 Pad
Proposed Wells:
ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW





Tie in at Proposed Pipeline Corridor

± 2,841'

± 362'

Canal Crossing (NAD 83):
Lat: 40.193237° N
Long: 110.095286° W

Legend

-  Existing Road
-  Proposed Road
-  Proposed Pipeline Corridor
-  BIA Canal

Total Pipeline Distances

Proposed Pipeline Corridor ± 3,203'

THE PARCEL INFORMATION SHOWN HAS NOT BEEN SURVEYED BY TRI-STATE LAND SURVEYING, INC. - TRI-STATE DOES NOT WARRANTY PROPERTY PARCEL DATA OR ANY ASSOCIATED INFORMATION. A PROPERTY SURVEY IS REQUIRED TO DETERMINE THE ACTUAL LOCATION OF PROPERTY LINES AND SHOW ACCURATE DISTANCES ACROSS PARCELS.

Tri State
Land Surveying, Inc.
 180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
 F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY


Proposed 4-27-3-2 Pad
Proposed Wells: ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW
Sec. 27, T3S, R2W, U.S.B.&M. Duchesne County, UT.

DRAWN BY:	D.C.R.	REVISED:	06-12-14 A.P.C.	VERSION:
DATE:	11-18-2011			V7
SCALE:	1" = 2,000'			

TOPOGRAPHIC MAP

SHEET
C1

Proposed Pipeline Map



Legend

- Existing Road
- Proposed Road
- - - Proposed Pipeline Corridor
- Proposed Pipeline Bore
- BIA Canal

THE PARCEL INFORMATION SHOWN HAS NOT BEEN SURVEYED BY TRI-STATE LAND SURVEYING, INC. - TRI-STATE DOES NOT WARRANTY PROPERTY PARCEL DATA OR ANY ASSOCIATED INFORMATION. A PROPERTY SURVEY IS REQUIRED TO DETERMINE THE ACTUAL LOCATION OF PROPERTY LINES AND SHOW ACCURATE DISTANCES ACROSS PARCELS.



**Tri State
Land Surveying, Inc.**

180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY

Proposed 4-27-3-2 Pad
Proposed Wells: ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW
Sec. 27, T3S, R2W, U.S.B.&M. Duchesne County, UT.


DRAWN BY:	D.C.R.	REVISED:	06-12-14 A.P.C.	VERSION:
DATE:	11-18-2011			V7
SCALE:	1" = 2,000'			

TOPOGRAPHIC MAP



SHEET
C2

Exhibit "B" Map

Proposed 4-27-3-2 Pad
Proposed Wells:
ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW



Legend

-  1 Mile Radius
-  Proposed Location

THE PARCEL INFORMATION SHOWN HAS NOT BEEN SURVEYED BY TRI-STATE LAND SURVEYING, INC. - TRI-STATE DOES NOT WARRANTY PROPERTY PARCEL DATA OR ANY ASSOCIATED INFORMATION. A PROPERTY SURVEY IS REQUIRED TO DETERMINE THE ACTUAL LOCATION OF PROPERTY LINES AND SHOW ACCURATE DISTANCES ACROSS PARCELS.



**Tri State
Land Surveying, Inc.**

180 NORTH VERNAL AVE. VERNAL, UTAH 84078

P: (435) 781-2501
F: (435) 781-2518



NEWFIELD EXPLORATION COMPANY

Proposed 4-27-3-2 Pad
Proposed Wells: ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW
Sec. 27, T3S, R2W, U.S.B.&M. Duchesne County, UT.

DRAWN BY:	D.C.R.	REVISED:	06-12-14 A.P.C.	VERSION:
DATE:	11-18-2011			V7
SCALE:	1" = 2,000'			

TOPOGRAPHIC MAP

SHEET

D

Coordinate Report

Well Number	Feature Type	Latitude (NAD 83) (DMS)	Longitude (NAD 83) (DMS)
ACCAWINNA 13-22-15-3-2W-MW	Surface Hole	40° 11' 55.88" N	110° 05' 58.21" W
ACCAWINNA 13-22-15-3-2W-LW	Surface Hole	40° 11' 55.89" N	110° 05' 58.60" W
ACCAWINNA 13-22-15-3-2W-MW	Top of Producing Interval	40° 12' 07.68" N	110° 06' 08.29" W
ACCAWINNA 13-22-15-3-2W-LW	Top of Producing Interval	40° 12' 07.68" N	110° 06' 08.29" W
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Producing Interval	40° 13' 39.78" N	110° 06' 10.19" W
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Producing Interval	40° 13' 39.78" N	110° 06' 10.19" W
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Hole	40° 13' 41.11" N	110° 06' 10.22" W
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Hole	40° 13' 41.11" N	110° 06' 10.22" W

Well Number	Feature Type	Latitude (NAD 83) (DD)	Longitude (NAD 83) (DD)
ACCAWINNA 13-22-15-3-2W-MW	Surface Hole	40.198856	110.099504
ACCAWINNA 13-22-15-3-2W-LW	Surface Hole	40.198858	110.099611
ACCAWINNA 13-22-15-3-2W-MW	Top of Producing Interval	40.202133	110.102304
ACCAWINNA 13-22-15-3-2W-LW	Top of Producing Interval	40.202133	110.102304
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Producing Interval	40.227716	110.102831
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Producing Interval	40.227716	110.102831
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Hole	40.228087	110.102838
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Hole	40.228087	110.102838

Well Number	Feature Type	Northing (NAD 83) (UTM Meters)	Longitude (NAD 83) (UTM Meters)
ACCAWINNA 13-22-15-3-2W-MW	Surface Hole	4450217.398	576643.178
ACCAWINNA 13-22-15-3-2W-LW	Surface Hole	4450217.610	576634.042
ACCAWINNA 13-22-15-3-2W-MW	Top of Producing Interval	4450578.723	576401.173
ACCAWINNA 13-22-15-3-2W-LW	Top of Producing Interval	4450578.723	576401.173
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Producing Interval	4453417.975	576327.617
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Producing Interval	4453417.975	576327.617
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Hole	4453459.084	576326.552
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Hole	4453459.084	576326.552



P: (435) 781-2501
F: (435) 781-2518

NEWFIELD EXPLORATION COMPANY

Proposed 4-27-3-2 Pad
Proposed Wells: ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW
Sec. 27, T3S, R2W, U.S.B.&M. Duchesne County, UT.

DRAWN BY:	A.P.C.	REVISED:	06-12-14 A.P.C.
DATE:	11-25-2013		
VERSION:	V7		

COORDINATE REPORT

SHEET

1

Coordinate Report

Well Number	Feature Type	Latitude (NAD 27) (DMS)	Longitude (NAD 27) (DMS)
ACCAWINNA 13-22-15-3-2W-MW	Surface Hole	40° 11' 56.03" N	110° 05' 55.67" W
ACCAWINNA 13-22-15-3-2W-LW	Surface Hole	40° 11' 56.04" N	110° 05' 56.06" W
ACCAWINNA 13-22-15-3-2W-MW	Top of Producing Interval	40° 12' 07.82" N	110° 06' 05.75" W
ACCAWINNA 13-22-15-3-2W-LW	Top of Producing Interval	40° 12' 07.82" N	110° 06' 05.75" W
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Producing Interval	40° 13' 39.93" N	110° 06' 07.65" W
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Producing Interval	40° 13' 39.93" N	110° 06' 07.65" W
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Hole	40° 13' 41.26" N	110° 06' 07.67" W
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Hole	40° 13' 41.26" N	110° 06' 07.67" W

Well Number	Feature Type	Latitude (NAD 27) (DD)	Longitude (NAD 27) (DD)
ACCAWINNA 13-22-15-3-2W-MW	Surface Hole	40.198896	110.098797
ACCAWINNA 13-22-15-3-2W-LW	Surface Hole	40.198899	110.098905
ACCAWINNA 13-22-15-3-2W-MW	Top of Producing Interval	40.202173	110.101597
ACCAWINNA 13-22-15-3-2W-LW	Top of Producing Interval	40.202173	110.101597
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Producing Interval	40.227757	110.102124
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Producing Interval	40.227757	110.102124
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Hole	40.228128	110.102132
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Hole	40.228128	110.102132

Well Number	Feature Type	Northing (NAD 27) (UTM Meters)	Longitude (NAD 27) (UTM Meters)
ACCAWINNA 13-22-15-3-2W-MW	Surface Hole	4450012.084	576705.290
ACCAWINNA 13-22-15-3-2W-LW	Surface Hole	4450012.296	576696.154
ACCAWINNA 13-22-15-3-2W-MW	Top of Producing Interval	4450373.410	576463.281
ACCAWINNA 13-22-15-3-2W-LW	Top of Producing Interval	4450373.410	576463.281
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Producing Interval	4453212.665	576389.702
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Producing Interval	4453212.665	576389.702
ACCAWINNA 13-22-15-3-2W-MW	Bottom of Hole	4453253.774	576388.637
ACCAWINNA 13-22-15-3-2W-LW	Bottom of Hole	4453253.774	576388.637


[illegible]

NEWFIELD EXPLORATION COMPANY

Proposed 4-27-3-2 Pad
Proposed Wells: ACCAWINNA 13-22-15-3-2W-MW
and ACCAWINNA 13-22-15-3-2W-LW
Sec. 27, T3S, R2W, U.S.B.&M. Duchesne County, UT.

DRAWN BY: A.P.C.	REVISED: 06-12-14 A.P.C.	<div>COORDINATE REPORT</div>	SHEET
DATE: 11-25-2013			2
VERSION: V7			

*PROPOSED ROAD RIGHT-OF-WAY
& SURFACE USE AREA ON TRIBAL LANDS
(For 4-27-3-2 Pad)*



(At Surface Use Area)

BEGINNING AT A POINT IN THE NE 1/4 NW 1/4 OF SECTION 27, T3S, R2W, U.S.B.&M. WHICH BEARS S56°52'37"E 549.18' FROM THE NORTHWEST CORNER OF THE NE 1/4 NW 1/4 OF SECTION 27, THENCE S05°39'19"E 222.69'; THENCE S01°00'59"W 294.98'; THENCE N88°59'01"W 568.24'; THENCE N28°14'26"W 147.03'; THENCE N01°01'21"E 387.89'; THENCE S88°59'01"E 614.18' TO THE POINT OF BEGINNING. BASIS OF BEARINGS IS THE EAST LINE OF THE SE 1/4 OF SECTION 27 WHICH IS TAKEN FROM GLOBAL POSITIONING SATELLITE OBSERVATIONS TO BEAR N00°55'20"W A MEASURED DISTANCE OF 2647.20'. CONTAINS 7.413 ACRES MORE OR LESS.

A 30' WIDE RIGHT-OF-WAY LOCATED IN THE NW 1/4 OF SECTION 27, T3S, R2W, U.S.B.&M. THE WIDTH OF SAID RIGHT-OF-WAY BEING 15' ON THE LEFT SIDE AND 15' ON THE RIGHT SIDE OF THE CENTERLINE. THE CENTERLINE OF SAID RIGHT-OF-WAY BEING MORE PARTICULARLY DESCRIBED AS FOLLOWS:

BEGINNING AT A POINT IN THE SE 1/4 NW 1/4 OF SECTION 27, T3S, R2W, U.S.B.&M. WHICH BEARS N88°24'44"E 659.04' FROM THE SOUTHWEST CORNER OF THE SAID SE 1/4 NW 1/4 OF SECTION 27; THENCE N00°09'45"W 2038.23'; THENCE N53°43'23"W 87.37'; THENCE N86°20'21"W 109.57' TO A POINT IN THE NE 1/4 NW 1/4 OF SAID SECTION 27 WHICH BEARS S42°24'09"E 714.45' FROM THE NORTHWEST CORNER OF THE SAID NE 1/4 NW 1/4 OF SECTION 27. THE SIDE LINES OF SAID DESCRIBED RIGHT-OF-WAY BEING SHORTENED OR ELONGATED TO MEET THE GRANTOR'S PROPERTY LINES. BASIS OF BEARINGS IS THE EAST LINE OF THE SE 1/4 OF SECTION 27 WHICH IS TAKEN FROM GLOBAL POSITIONING SATELLITE OBSERVATIONS TO BEAR N00°55'20"W A MEASURED DISTANCE OF 2647.20'. CONTAINS 1.539 ACRES MORE OR LESS.

UTE TRIBAL
SE 1/4 NW 1/4
Sec. 27

= SECTION CORNERS FOUND

P.I. = POINT OF INTERSECTION

TOTAL RIGHT-OF-WAY LENGTH
ON UTE TRIBAL LANDS = 2,235.17'

BASIS OF BEARINGS IS THE EAST LINE OF THE SE 1/4 OF SECTION 27 WHICH IS TAKEN FROM GLOBAL POSITIONING SATELLITE OBSERVATIONS TO BEAR N00°55'20"W A MEASURED DISTANCE OF 2647.20' (THE EAST 1/4 CORNER OF SECTION 27, BEING A 1998 ALUMINUM CAP IN ROAD INTERSECTION AND THE SOUTHEAST CORNER OF SECTION 27, BEING A PLASTIC CAP ON 3/4" REBAR).

CORNER TIE NOTE:

Begin Sta. 0+00 bears N88°24'44"E
659.04' from the Southwest Corner
of the SE 1/4 NW 1/4
Section 27.

BEGINNING OF PROPOSED
ROAD RIGHT-OF-WAY —
STA. 0+00

(At Existing County Road 7500 S.)

Southwest Corner
SE 1/4 NW 1/4
Section 27
(Railroad Spike in Road
Referenced by a 1961 (Cap)

1/4 Section Line

$N88^{\circ}41'32''E - 1314.38'$ (Meas.)

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS
PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS
MADE BY ME OR UNDER MY SUPERVISION AND THAT
THE SAME ARE TRUE AND CORRECT TO THE BEST
OF MY KNOWLEDGE AND BELIEF.

THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. No. 348473

PAUL A. HAWKES
REGISTERED LAND SURVEYOR
REGISTRATION No. 548473
STATE OF UTAH

SURVEYED BY: P.H.

DRAWN BY: L.G.S

DATE: 01-20-12

SCALE: 1" = 200'

FILE: 12-0023

Tri State
Land Surveying, Inc.

(435) 781-2501

180 NORTH VERNAL AVE. - VERNAL, UTAH 84078

RECEIVED: Jul. 17, 2014

*NEWFIELD EXPLORATION COMPANY
PROPOSED 4-27-3-2 PAD
ROAD RIGHT-OF-WAY & SURFACE USE AREA ON TRIBAL LANDS
NW 1/4 OF SECTION 27, T3S, R2W, U.S.B.&M.*


TOTAL ROAD RIGHT-OF-WAY ON UTE TRIBAL LANDS

TOTAL LENGTH OF RIGHT-OF-WAY IS 2,235.17' OR 0.423 MILES. WIDTH OF RIGHT-OF-WAY IS 30' (15' PERPENDICULAR ON EACH SIDE OF THE CENTERLINE). CONTAINS 1.539 ACRES MORE OR LESS.

ENGINEER'S AFFIDAVIT

STATE OF UTAH)
) SS
COUNTY OF UINTAH)

PAUL A. HAWKES, BEING FIRST DULY SWORN DEPOSES AND STATES THAT HE IS THE REGISTERED LAND SURVEYOR, FOR NEWFIELD EXPLORATION COMPANY, THAT THESE SURVEYS WERE MADE BY HIM (OR UNDER HIS SUPERVISION): THAT HE HAS EXAMINED THE FIELD NOTES OF THE SURVEYS OF THE SURFACE USE AREA AND ROAD RIGHT-OF-WAY AS DESCRIBED AND SHOWN ON THIS MAP, THAT THIS MAP WAS PREPARED UNDER HIS DIRECTION FROM SAID FIELD NOTES; AND THAT SAID RIGHT-OF-WAY, 0.423 MILES IN LENGTH BEGINNING AND ENDING AS SHOWN ON THIS MAP IS ACCURATELY REPRESENTED.



ACKNOWLEDGMENT

SUBSCRIBED AND SWORN BEFORE ME THIS ____ DAY OF _____ 2014.

MY COMMISSION EXPIRES _____.

NOTARY PUBLIC
VERNAL, UTAH

APPLICANT'S CERTIFICATE

I, _____, DO HEREBY CERTIFY THAT I AM THE AGENT FOR NEWFIELD EXPLORATION COMPANY, HEREINAFTER DESIGNATED THE APPLICANT; THAT PAUL A. HAWKES WHO SUBSCRIBED TO THE FOREGOING AFFIDAVIT, IS EMPLOYED BY THE APPLICANT AS A LAND SURVEYOR AND THAT HE WAS DIRECTED BY THE APPLICANT TO SURVEY THE LOCATION OF THIS SURFACE USE AREA AND ROAD RIGHT-OF-WAY, 0.423 MILES IN LENGTH BEGINNING AT STA. 0+00 AND ENDING AT STA. 22+35.17, THAT SAID SURFACE USE AREA AND ROAD RIGHT-OF-WAY ARE ACCURATELY REPRESENTED ON THIS MAP; THAT SUCH SURVEY AS REPRESENTED ON THIS MAP HAS BEEN ADOPTED BY THE APPLICANT AS THE DEFINITE LOCATION OF THE RIGHT-OF-WAY THEREBY SHOWN; AND THAT THIS MAP HAS BEEN PREPARED TO BE FILED WITH THE SECRETARY OF THE INTERIOR OR HIS DULY AUTHORIZED REPRESENTATIVE AS PART OF THE APPLICATION FOR SAID RIGHT-OF-WAY TO BE GRANTED THE APPLICANT, ITS SUCCESSORS AND ASSIGNS, WITH THE RIGHT TO CONSTRUCT, MAINTAIN, AND REPAIR IMPROVEMENTS, THEREON AND THEREOVER, FOR SUCH PURPOSES, AND WITH THE FURTHER RIGHT IN THE APPLICANT, ITS SUCCESSORS AND ASSIGNS TO TRANSFER THIS RIGHT-OF-WAY BY ASSIGNMENT, GRANT, OR OTHERWISE.

APPLICANT


TITLE

RECEIVED: Jul. 17, 2014

NEWFIELD EXPLORATION COMPANY

PROPOSED PIPELINE RIGHT-OF-WAY
ON FEE LANDS
(For 4-27-3-2 Pad)

Located in the SW 1/4 NE 1/4 of
Section 27, T3S, R2W, U.S.B.&M.
Duchesne County, Utah



LEGEND

- SECTION CORNERS FOUND
- P.I. = POINT OF INTERSECTION
- P.O.P.L. = POINT ON PROPERTY LINE
- PROPERTY LINE
- FENCELINE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS
PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS
MADE BY ME OR UNDER MY SUPERVISION AND THAT
THE SAME ARE TRUE AND CORRECT TO THE BEST
OF MY KNOWLEDGE AND BELIEF.

PAUL A. HAWKES
REGISTERED LAND SURVEYOR
REGISTRATION No. 348473
STATE OF UTAH

REVISED: 04-21-14 L.K. UPDATED PAD NAME AND BROUGHT TO CURRENT STANDARDS
REVISED: 02-25-14 L.K. ADDED A WELL TO THE PAD
REVISED: 11-26-13 L.K. UPDATED PAD NAME AND STATIONING

SURVEYED BY:	P.H.
DRAWN BY:	R.B.T
DATE:	01-20-12
SCALE:	1" = 50'
FILE:	12-0026

Tri State
Land Surveying, Inc.
(435) 781-2501
180 NORTH VERNAL AVE. - VERNAL, UTAH 84078

PIPELINE RIGHT-OF-WAY DESCRIPTION


A 30' WIDE RIGHT-OF-WAY LOCATED IN THE SW 1/4 NE 1/4 OF SECTION 27, T3S, R2W, U.S.B.&M. THE WIDTH OF SAID RIGHT-OF-WAY BEING 15' ON EACH SIDE OF THE CENTERLINE. THE CENTERLINE OF SAID RIGHT-OF-WAY BEING MORE PARTICULARLY DESCRIBED AS FOLLOWS:

BEGINNING AT A POINT ON THE WEST LINE OF THE SW 1/4 NE 1/4 OF SECTION 27, T3S, R2W, U.S.B.&M. WHICH BEARS N00°20'36"W 42.86' FROM THE CENTER 1/4 CORNER OF SAID SECTION 27, THENCE N89°05'47"E 213.09'; THENCE N00°02'32"E 122.36'; THENCE S89°57'28"E 26.58' TO A POINT IN THE SAID SW 1/4 NE 1/4 OF SECTION 27 WHICH BEARS N54°51'40"E 292.85' FROM THE SAID CENTER 1/4 CORNER OF SECTION 27. THE SIDE LINES OF SAID DESCRIBED RIGHT-OF-WAY BEING SHORTENED OR ELONGATED TO MEET THE GRANTOR'S PROPERTY LINES. BASIS OF BEARINGS IS THE EAST LINE OF THE SE 1/4 OF SECTION 27 WHICH IS TAKEN FROM GLOBAL POSITIONING SATELLITE OBSERVATIONS TO BEAR N00°55'20"W A MEASURED DISTANCE OF 2647.20'. CONTAINS 0.249 ACRES MORE OR LESS.

TOTAL RIGHT-OF-WAY LENGTH
ON ORVEN MOON = 362.03'

BASIS OF BEARINGS NOTE:

BASIS OF BEARINGS IS THE EAST LINE OF THE SE 1/4 OF SECTION 27 WHICH IS TAKEN FROM GLOBAL POSITIONING SATELLITE OBSERVATIONS TO BEAR N00°55'20"W A MEASURED DISTANCE OF 2647.20' (THE EAST 1/4 CORNER OF SECTION 27, BEING A 1998 ALUMINUM CAP IN ROAD INTERSECTION AND THE SOUTHEAST CORNER OF SECTION 27, BEING A PLASTIC CAP ON 3/4" REBAR).



Orven Moon
SW 1/4 NE 1/4
Sec. 27

CORNER TIE NOTE:

THE EAST 1/4 CORNER OF SECTION 27, T3S, R2W, U.S.B.&M. BEARS S57°07'55"E 4704.12' FROM THE NORTHWEST CORNER OF THE NE 1/4 NW 1/4 OF SECTION 27.

CORNER TIE NOTE:

THE SOUTHEAST CORNER OF SECTION 27, T3S, R2W, U.S.B.&M. BEARS S37°31'33"E 6556.50' FROM THE NORTHWEST CORNER OF THE NE 1/4 NW 1/4 OF SECTION 27.

BEGINNING OF PROPOSED
PIPELINE RIGHT-OF-WAY
P.O.P.L. 28+41.11
(At Property Line)


Centerline of
Proposed Pipeline
Right-of-Way


END OF PROPOSED
PIPELINE BORE
STA. 29+13.39

END OF PROPOSED PIPELINE
RIGHT-OF-WAY
STA. 32+03.14
(At Proposed 7-27-3-2W Well Pad)

CORNER TIE NOTE:

End Sta. 32+03.14 bears
N54°51'40"E 292.85' from the
Center 1/4 Corner of Section 27.





*NEWFIELD EXPLORATION COMPANY
PROPOSED 4-27-3-2 PAD
PIPELINE RIGHT-OF-WAY ACROSS UTE TRIBAL LANDS
NW 1/4 OF SECTION 27, T3S, R2W, U.S.B.&M.*


TOTAL PIPELINE RIGHT-OF-WAY ON UTE TRIBAL LANDS

TOTAL LENGTH OF RIGHT-OF-WAY IS 2,815.32' OR 0.533 MILES. WIDTH OF RIGHT-OF-WAY IS 30' (15' PERPENDICULAR ON EACH SIDE OF THE CENTERLINE). CONTAINS 1.939 ACRES MORE OR LESS.

ENGINEER'S AFFIDAVIT

STATE OF UTAH)
) SS
COUNTY OF UINTAH)

PAUL A. HAWKES, BEING FIRST DULY SWORN DEPOSES AND STATES THAT HE IS THE REGISTERED LAND SURVEYOR, FOR NEWFIELD EXPLORATION COMPANY, THAT THESE SURVEYS WERE MADE BY HIM (OR UNDER HIS SUPERVISION): THAT HE HAS EXAMINED THE FIELD NOTES OF THE SURVEYS OF THE PIPELINE RIGHT-OF-WAY AS DESCRIBED AND SHOWN ON THIS MAP, THAT THIS MAP WAS PREPARED UNDER HIS DIRECTION FROM SAID FIELD NOTES; AND THAT SAID RIGHT-OF-WAY, 0.533 MILES IN LENGTH BEGINNING AND ENDING AS SHOWN ON THIS MAP IS ACCURATELY REPRESENTED.



ACKNOWLEDGMENT

SUBSCRIBED AND SWORN BEFORE ME THIS ____ DAY OF _____ 2014.

MY COMMISSION EXPIRES _____.

NOTARY PUBLIC
VERNAL, UTAH

APPLICANT'S CERTIFICATE

I, _____, DO HEREBY CERTIFY THAT I AM THE AGENT FOR NEWFIELD EXPLORATION COMPANY, HEREINAFTER DESIGNATED THE APPLICANT; THAT PAUL A. HAWKES WHO SUBSCRIBED TO THE FOREGOING AFFIDAVIT, IS EMPLOYED BY THE APPLICANT AS A LAND SURVEYOR AND THAT HE WAS DIRECTED BY THE APPLICANT TO SURVEY THE LOCATION OF THIS PIPELINE RIGHT-OF-WAY, 0.533 MILES IN LENGTH BEGINNING AT STA. 0+25.79 AND ENDING AT STA. 28+41.11, THAT SAID PIPELINE RIGHT-OF-WAY IS ACCURATELY REPRESENTED ON THIS MAP; THAT SUCH SURVEY AS REPRESENTED ON THIS MAP HAS BEEN ADOPTED BY THE APPLICANT AS THE DEFINITE LOCATION OF THE RIGHT-OF-WAY THEREBY SHOWN; AND THAT THIS MAP HAS BEEN PREPARED TO BE FILED WITH THE SECRETARY OF THE INTERIOR OR HIS DULY AUTHORIZED REPRESENTATIVE AS PART OF THE APPLICATION FOR SAID RIGHT-OF-WAY TO BE GRANTED THE APPLICANT, ITS SUCCESSORS AND ASSIGNS, WITH THE RIGHT TO CONSTRUCT, MAINTAIN, AND REPAIR IMPROVEMENTS, THEREON AND THEREOVER, FOR SUCH PURPOSES, AND WITH THE FURTHER RIGHT IN THE APPLICANT, ITS SUCCESSORS AND ASSIGNS TO TRANSFER THIS RIGHT-OF-WAY BY ASSIGNMENT, GRANT, OR OTHERWISE.

APPLICANT

TITLE

RECEIVED: Jul. 17, 2014

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: 14-20-H62-5964
1. TYPE OF WELL Oil Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME: UTE
2. NAME OF OPERATOR: NEWFIELD PRODUCTION COMPANY		7. UNIT or CA AGREEMENT NAME:
3. ADDRESS OF OPERATOR: Rt 3 Box 3630, Myton, UT, 84052		8. WELL NAME and NUMBER: ACCAWINNA 13-22-15-3-2W-MW
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0544 FNL 1445 FWL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENW Section: 27 Township: 03.0S Range: 02.0W Meridian: U		9. API NUMBER: 43013515010000
PHONE NUMBER: 435 646-4825 Ext		9. FIELD and POOL or WILDCAT: NORTH MYTON BENCH
COUNTY: DUCHESNE		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input type="checkbox"/> NOTICE OF INTENT Approximate date work will start:	<input type="checkbox"/> ACIDIZE	
<input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion:	<input type="checkbox"/> ALTER CASING	
<input checked="" type="checkbox"/> SPUD REPORT Date of Spud: 7/24/2014	<input type="checkbox"/> CASING REPAIR	
<input type="checkbox"/> DRILLING REPORT Report Date:	<input type="checkbox"/> CHANGE TO PREVIOUS PLANS	
	<input type="checkbox"/> CHANGE TUBING	
	<input type="checkbox"/> CHANGE WELL STATUS	
	<input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS	
	<input type="checkbox"/> DEEPEN	
	<input type="checkbox"/> FRACTURE TREAT	
	<input type="checkbox"/> OPERATOR CHANGE	
	<input type="checkbox"/> PLUG AND ABANDON	
	<input type="checkbox"/> PRODUCTION START OR RESUME	
	<input type="checkbox"/> RECLAMATION OF WELL SITE	
	<input type="checkbox"/> REPERFORATE CURRENT FORMATION	
	<input type="checkbox"/> SIDETRACK TO REPAIR WELL	
	<input type="checkbox"/> TUBING REPAIR	
	<input type="checkbox"/> VENT OR FLARE	
	<input type="checkbox"/> WATER SHUTOFF	
	<input type="checkbox"/> SI TA STATUS EXTENSION	
	<input type="checkbox"/> WILDCAT WELL DETERMINATION	
	<input type="checkbox"/> OTHER	
	OTHER: <input style="width: 100px;" type="text"/>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Pete Martin Rig #16 spudded 26" hole on 07/24/2014 and drilled to 70' GL. Hole started falling in with cobble rocks at 9' GL. Filled hole with 12.0 PPG fresh water mud to enable drilling. Set 20", 52.78# (0.250" wall), SA53B conductor pipe at 70' GL and cemented to surface with Pro Petro Cementers on 07/24/2014. Cement Job: Pumped 25 bbls fresh water flush ahead of cement. Mixed and pumped 410 sacks (84 bbls) of Premium Class G Cement with 2% CaCl ₂ , and 1/4 lb/sk flocele. Mixed cement @ 15.8 ppg with yield of 1.15 cf/sk. Displaced cement with 22 bbls fresh water. Finished pumping @ 22:00 PM on 07/24/2014. 25 bbls cement to surface. Shut in well after pumping stopped. Hole stood full after pumping stopped. Kylan Cook notified UDOGM and BLM by e-mail @ 14:00 PM on 07/23/2014 to spud conductor hole on 07/24/2014.		
Accepted by the Utah Division of Oil, Gas and Mining FOR RECORD ONLY August 13, 2014		
NAME (PLEASE PRINT) Cherei Neilson	PHONE NUMBER 435 646-4883	TITLE Drilling Technician
SIGNATURE N/A	DATE 8/12/2014	

NEWFIELD

Casing

Conductor



Legal Well Name Accawinna 13-22-15-3-2W-MW				Wellbore Name Original Hole					
API/UWI 43013515010000		Surface Legal Location NENW 544FNL 1445FWL SEC27 T3S R2W MERU		Field Name UINTA CB-WASATCH HORZ		Well Type Development		Well Configuration Type Horizontal	
Well RC 500296224		County Duchesne		State/Province Utah		Spud Date		Final Rig Release Date	

Wellbore								
Wellbore Name Original Hole				Kick Off Depth (ftKB)				
Section Des		Size (in)	Actual Top Depth (MD) (ftKB)	Actual Bottom Depth (MD) (ftKB)	Start Date		End Date	
Conductor		26	0	70	7/24/2014		7/24/2014	

Wellhead			
Type	Install Date	Service	Comment

Wellhead Components				
Des	Make	Model	SN	WP Top (psi)

Casing							
Casing Description Conductor		Set Depth (ftKB) 70		Run Date 7/24/2014		Set Tension (kips)	
Centralizers				Scratchers			

Casing Components												
Item Des	OD (in)	ID (in)	Wt (lb/ft)	Grade	Top Thread	Jts	Len (ft)	Top (ftKB)	Btm (ftKB)	Mk-up Tq (ft-lb)	Class	Max OD (in)
Conductor Pipe	20	19.500	52.78	SA53B	Welded	2	70.00	0.0	70.0			

Jewelry Details								
External Casing Packer								
Type	Setting Requirement			Release Requirements		Inflation Method	Vol Inflation (gal)	Equiv Hole Sz (in)
Inflation Fluid Type	Infl FI Dens (lb/gal)	P AV Set (psi)	AV Acting Pressure (psi)	P ICV Set (psi)	P ICV Act (psi)	ECP Load (1000lbf)	Seal Load (1000lbf)	

Slotted Liner							
% Open Area (%)	Perforation Min Dimension (in)	Perforation Max Dimension (in)	Axial Perf Spacing (ft)	Perf Rows	Blank Top Length (ft)	Blank Bottom Length (ft)	
Slot Description	Slot Pattern			Slot Length (in)	Slot Width (in)	Slot Frequency	Screen Gauge (ga)

Liner Hanger					
Retrievable?	Elastomer Type	Element Center Depth (ft)	Polish Bore Size (in)	Polish Bore Length (ft)	
Slip Description			Set Mechanics		

Setting Procedure					
Unsetting Procedure					

NEWFIELD

Casing

Surface

Legal Well Name Accawinna 13-22-15-3-2W-MW		Wellbore Name Original Hole	
API/UWI 43013515010000	Surface Legal Location NENW 544FNL 1445FWL SEC27 T3S R2W MERU	Field Name UINTA CB-WASATCH HORZ	Well Type Development
Well RC 500296224	County Duchesne	State/Province Utah	Spud Date
		Final Rig Release Date	

Wellbore					
Wellbore Name Original Hole				Kick Off Depth (ftKB)	
Section Des	Size (in)	Actual Top Depth (MD) (ftKB)	Actual Bottom Depth (MD) (ftKB)	Start Date	End Date
Conductor	26	0	70	7/24/2014	7/24/2014
Vertical	17 1/2	70	1,650	7/26/2014	7/28/2014

Wellhead				
Type	Install Date	Service	Comment	

Wellhead Components				
Des	Make	Model	SN	WP Top (psi)

Casing				
Casing Description Surface	Set Depth (ftKB) 1,641	Run Date 7/29/2014	Set Tension (kips)	
Centralizers 14 centralizers spaced 10' from the shoe, on top of joints #2 & #3 then every 3rd collar to surface.		Scratchers		

Casing Components												
Item Des	OD (in)	ID (in)	Wt (lb/ft)	Grade	Top Thread	Jts	Len (ft)	Top (ftKB)	Btm (ftKB)	Mk-up Tq (ft-lb)	Class	Max OD (in)
Casing Joints	13 3/8	12.615	54.50	J-55	Buttress Thread	37	1,594.42	0.3	1,594.7			
Float Collar					Buttress Thread	1	1.50	1,594.7	1,596.2			
Casing Joints	13 3/8	12.615	54.50	J-55	Buttress Thread	1	43.83	1,596.2	1,640.0			
Guide Shoe					Buttress Thread	1	1.00	1,640.0	1,641.0			

Jewelry Details									
External Casing Packer									
Type	Setting Requirement	Release Requirements			Inflation Method	Vol Inflation (gal)	Equiv Hole Sz (in)		
Inflation Fluid Type	Infl FI Dens (lb/gal)	P AV Set (psi)	AV Acting Pressure (psi)	P ICV Set (psi)	P ICV Act (psi)	ECP Load (1000lbf)	Seal Load (1000lbf)		

Slotted Liner							
% Open Area (%)	Perforation Min Dimension (in)	Perforation Max Dimension (in)	Axial Perf Spacing (ft)	Perf Rows	Blank Top Length (ft)	Blank Bottom Length (ft)	
Slot Description	Slot Pattern			Slot Length (in)	Slot Width (in)	Slot Frequency	Screen Gauge (ga)

Liner Hanger						
Retrievable?	Elastomer Type	Element Center Depth (ft)		Polish Bore Size (in)	Polish Bore Length (ft)	
Slip Description				Set Mechanics		
Setting Procedure						
Unsetting Procedure						

BLM - Vernal Field Office - Notification Form

Operator Newfield Exploration Rig Name/# Pete Martin Rig #16
Submitted By Kylan Cook Phone Number 435-790-8236
Well Name/Number Accawinna 13-22-15-3-2W-MW
Qtr/Qtr N/NE Section 27 Township 3S Range 2W
Lease Serial Number 14-20-H62-5964
API Number 43-013-51501

CONFIDENTIAL

Spud Notice – Spud is the initial spudding of the well, not drilling out below a casing string.

Date/Time 07/24/2014 12:30 AM ☐ PM ☒

Casing – Please report time casing run starts, not cementing times.

- ☐ Surface Casing
- ☐ Intermediate Casing
- ☐ Production Casing
- ☐ Liner
- ☐ Other

Date/Time _____ AM ☐ PM ☐

BOPE

- ☐ Initial BOPE test at surface casing point
- ☐ BOPE test at intermediate casing point
- ☐ 30 day BOPE test
- ☐ Other

Date/Time _____ AM ☐ PM ☐

Remarks _____

BLM - Vernal Field Office - Notification Form

Operator Newfield Exploration Rig Name/# Pioneer 44 Submitted
By Alvin Nielsen / Candice Miller Phone Number 970/623/7080

Well Name/Number Accawinna 13-22-15-3-2W-MW
Qtr/Qtr NE/NW Section 27 Township 3S Range 2W
Lease Serial Number 14-20-H62-5964
API Number 43013515010000

Spud Notice – Spud is the initial spudding of the well, not drilling out below a casing string.

Date/Time _____ AM ☐ PM ☐

Casing – Please report time casing run starts, not cementing times.

- ☐ Surface Casing
- ☒ Intermediate Casing
- ☐ Production Casing
- ☐ Liner
- ☐ Other

Date/Time 8/24/2014 17:00 AM ☐ PM ☒

BOPE

- ☐ Initial BOPE test at surface casing point
- ☐ BOPE test at intermediate casing point
- ☐ 30 day BOPE test
- ☐ Other

Date/Time _____ AM ☐ PM ☐

Remarks We should start Running 9 5/8" casing on the
Accawinna 13-22-15-3-2 W-MW on 8/24/2014 @ 17:00


3000psi - 5000psi
system

DATE	8-27-2014
COMPANY	Newfield
CONTRACT	Pioneer 44
WELL NAME	
ADDRESS	13-22-15-32W

43013 51561
27 35 2W

RECEIVED
SEP 02 2014

DIV OF OIL, GAS & MINING



DATE 8-27-14 COMPANY: Newfield REC: Pioneer 99

WELL NAME & #

Account No. 13-12-15-500000

Time	Test No.	Results
8:20 AM <input type="checkbox"/> PM <input type="checkbox"/>	1	Casing Pass <input type="checkbox"/> Fail <input type="checkbox"/>
12:15 AM <input type="checkbox"/> PM <input type="checkbox"/>	2	FLT Test (1,020 PSI 4 min) Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	3	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	4	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	5	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	6	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	7	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	8	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	9	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	10	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	11	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	12	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	13	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	14	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>

Acc. Tank Size (Inches)

W

D

11 = 231 =

gal

Rock Springs, WY (307) 382-3350
 BOP TESTING, CASING TESTING, LEAK OFF TESTING, &
 INTEGRITY TESTING
 NIPPLE UP CREWS, NITROGEN CHARGING SERVICE

677

WALKER INSPECTION, LLC.
REBEL TESTING • EAGER BEAVER TESTERS
 WYOMING • COLORADO • NORTH DAKOTA

RECEIVED

SEP 02 2014

Daily JSA/Observation ReportOPERATOR: NewfieldDATE: 8-27-2014 DIV. OF OIL, GAS & MININGLOCATION: Accompany 13-22-15-2-2W-MWCONTRACTOR: Pioneer 44EMPLOYEE NAME: Dustin Redmond

High Pressure Testing

COMMENTS: Safety was implemented & observed.

Working Below Platform



Requires PPE



Overhead Work is Occurring



Confined Spaces are Involved



Set up of Containment



Using Rig Hoist to Lift Tools



Other: _____

SIGNATURE: [Signature]DATE: 8-27-2014


WALKER INSPECTION, LLC. AND AFFILIATES

ATTENDANCE:

<u>[Signature]</u>	<u>[Signature]</u>	<u>[Signature]</u>
<u>[Signature]</u>	<u>[Signature]</u>	
<u>[Signature]</u>	<u>[Signature]</u>	
<u>[Signature]</u>	<u>[Signature]</u>	
<u>[Signature]</u>	<u>[Signature]</u>	
<u>[Signature]</u>	<u>[Signature]</u>	

Observation ReportEMPLOYEE REPORTING: Dustin Redmond SIGNATURE: [Signature]Was job set up and performed correctly and to best of companies ability? ☒ Y ☐ NWas all safety equipment used correctly by all involved? ☒ Y ☐ NAny incidents or near misses to report about WI? ☐ Y ☒ NAny incidents or near misses to report in general? ☐ Y ☒ NAny spills or environmental issues to report? ☐ Y ☒ N


Basic Comments: _____



Date	8-15-2014
Company	Newfield
Contractor	Pioneer 44
Well Name & #	Accordiano 13-24-15-3-240-M10

RECEIVED
AUG 20 2014
DIV. OF OIL, GAS & MINING

43 013 51501
27 35 ZW



EAGER BEAVER TESTERS

DATE: 8/15-8/16/2014 COMPANY: Nonfield RIG: Pioneer 46 WELL NAME & # Acumulator 13-42-15-3-2W-11W

ACCUMULATOR FUNCTION TESTS

TO CHECK THE USABLE FLUID STORED IN THE NITROGEN BOTTLES ON THE ACCUMULATOR

(O.S.O. #2 SECTION iii, A.3.C.1. OR II OR III)

1. Make sure all rams and annular are open and if applicable HCR is closed
2. Ensure accumulator is pumped up to working pressure! (shut off pumps)
3. Open HCR Valve (if applicable)
4. Close annular
5. Close all pipe rams
6. Open one set of the pipe rams to simulate closing the blind ram
7. If you have a 3 ram stack open the annular to achieve the 50%+ safety factor for 5M and greater systems
8. Accumulator pressure should be 200 psi over desired precharge pressure, (accumulator working pressure (1500 psi= 750 desired psi) (2000 and 3000 psi= 100 desired psi)
9. Record the remaining pressure 1550 PSI

TO CHECK THE CAPACITY OF THE ACCUMULATOR PUMPS

(O.S.O. #2 SECTION III.A.2.F.)

1. Shut the accumulator bottles or spherical, (isolate them from the pumps and manifold) Open the bleed off valve to the tank, (manifold psi should go to 0 psi) close bleed valve.
2. Open the HCR valve (if applicable)
3. Close annular
4. With pumps only, time how long it takes to regain manifold pressure to 200 psi over desired precharge pressure! (Accumulator working pressure {1500 psi=750 desired psi} {2000 and 3000 psi= 1000 desired psi})
5. Record elapsed time 28 sec (2 minutes or less)

TO CHECK THE PRECHARGE ON BOTTLES OR SPHERICAL

(O.S.O. #2 SECTION III.A.2.D.)

1. Open bottles back up to the manifold (pressure should be above the desired precharge pressure, (1500 psi=750 desired psi) (2000 and 3000 psi= 1000 desired psi) may need to use pumps to pressure back up.
2. With power to pumps shut off open bleed line to the tank
3. Watch and record where the pressure drops (accumulator psi)
4. Record the pressure drop 900 PSI

If pressure drops below the minimum precharge, (accumulator working pressure {1500 psi=700 min}{2000 and 3000 psi=

EAGER BEAVER TESTERS


DATE: 8-15-14 COMPANY: Newfield RIG: Pioneer 44 WELL NAME & #: Academy 13-22 15-3-20 M


Time	Test No.	Results
2:15 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	1 Annular	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
3:15 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	2 Lower Pipe Ram, Hydro SSB, Inside Manual Kill + Valve	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
7:22 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	3 Upper Pipe Ram, Man SSB, Outside Manual Kill, SSB	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
8:13 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	4 Check Valve, Inside Manifold Valves, Riser, T.W.	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
8:46 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	5 Mudline	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
8:52 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	6 Outside Manifold Valves, Dart	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
9:28 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	7 Separator Choke	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
9:57 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	8 Blind Ram, Downstream Manifold Valves	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
11:53 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/>	9 Casing	Pass <input checked="" type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	10	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	11	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	12	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	13	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	14	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
AM <input type="checkbox"/> PM <input type="checkbox"/>	Retest	Pass <input type="checkbox"/> Fail <input type="checkbox"/>

Acc. Tank Size (inches) (W D L) ÷ 231 = gal.

Rock Springs, WY (307) 382-3350
BOP TESTING, CASING TESTING, LEAK OFF TESTING, &
INTEGRITY TESTING
NIPPLE UP CREWS, NITROGEN CHARGING SERVICE







CONFIDENTIAL

BLM - Vernal Field Office - Notification Form

Operator Newfield Exploration Rig Name/# Pioneer 44 Submitted
By Mike Woolsey / Walt Bowen Phone Number 970/623/
7080

Well Name/Number Accawinna 13-22-15-3-2W-MW
Qtr/Qtr NE/NW Section 27 Township 3S Range 2W
Lease Serial Number 14-20-H62-5964
API Number 43013515010000

Spud Notice – Spud is the initial spudding of the well, not drilling
out below a casing string.

Date/Time _____ AM ☐ PM ☐

Casing – Please report time casing run starts, not cementing
times.

- ☐ Surface Casing
- ☐ Intermediate Casing
- ☒ Production Casing
- ☐ Liner
- ☐ Other

Date/Time 9/15/2014 15:00 AM ☐ PM ☒

BOPE

- ☐ Initial BOPE test at surface casing point
- ☐ BOPE test at intermediate casing point
- ☐ 30 day BOPE test
- ☐ Other

Date/Time _____ AM ☐ PM ☐

Remarks We should start Running 5.5" casing on the Accawinna
13-22-15-3-2 W-MW on 9/15/2014 @ 15:00

*(See instructions and spaces for additional data on page 2)

28b. Production - Interval C

Date First Produced	Test Date	Hours Tested	Test Production →	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate →	Oil BBL	Gas MCF	Water BBL	Gas/Oil Ratio	Well Status	

28c. Production - Interval D

Date First Produced	Test Date	Hours Tested	Test Production →	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate →	Oil BBL	Gas MCF	Water BBL	Gas/Oil Ratio	Well Status	

29. Disposition of Gas (Solid, used for fuel, vented, etc.)

30. Summary of Porous Zones (Include Aquifers):

Show all important zones of porosity and contents thereof: Cored intervals and all drill-stem tests, including depth interval tested, cushion used, time tool open, flowing and shut-in pressures and recoveries.

31. Formation (Log) Markers

GEOLOGICAL MARKERS

Formation	Top	Bottom	Descriptions, Contents, etc.	Name	Top
					Meas. Depth
				GARDEN GULCH MARK DOUGLAS CREEK	5889' 7000'
				CASTLE PEAK UTELAND BUTTE	7887' 8179'
				WASATCH WASATCH 15	8312' 8705'

32. Additional remarks (include plugging procedure):

Bottom Producing interval: 2405' FSL 704' FWL (NW/SW) SEC 15 T3S R2W

33. Indicate which items have been attached by placing a check in the appropriate boxes:

- ☐ Electrical/Mechanical Logs (1 full set req'd.)
 ☐ Geologic Report
 ☐ DST Report
 ☒ Directional Survey
☐ Sundry Notice for plugging and cement verification
 ☐ Core Analysis
 ☒ Other: **Drilling daily activity**

34. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records (see attached instructions)*

Name (please print) Heather CalderTitle Regulatory Technician

Signature

Heather CalderDate 11/11/2014

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NEWFIELD

Directional Survey

Legal Well Name Accawinna 13-22-15-3-2W-MW				Wellbore Name Original Hole							
API/UWI 43013515010000		Surface Legal Location NENW 544FNL 1445FWL SEC27 T3S R2W MERU		Field Name UINTA CB-WASATCH HORZ		Well Type Development		Well Configuration Type Horizontal			
Well RC 500296224		County Duchesne		State/Province Utah		Spud Date 8/10/2014 06:00		Final Rig Release Date 9/2/2014 00:00			
Actual Deviation Survey Actual, Proposed? No		Wellbore Name Original Hole		Parent Wellbore Original Hole		Job Drilling - Original, 8/10/2014 06:00		VS Dir (°) Profile Type		Kick Off Depth (ftKB) 7,964	
Date 7/26/2014		Definitive? No		Description Actual		Proposed? No					
MD Tie In (ftKB)		TVD Tie In (ftKB)		Inclination Tie In (°)		Azimuth Tie In (°)		NSTie In (ft)		EWTie In (ft)	

Survey Data													
Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	Build (°/100ft)	Turn (°/100ft)	Unwrap Displace (ft)	Method	Survey Company
8/16/2014	0	0.00	0.00	0	0	0	0	0.00	0.00	0.00	0.00	MWD	Weatherford
7/26/2014	149	0.62	246.48	149	0	0	-1	0.42	0.42	165.42	0.81	MWD	Payzone
7/26/2014	176	0.66	249.34	176	0	0	-1	0.19	0.15	10.59	1.11	MWD	Payzone
7/26/2014	205	0.92	241.56	205	0	-1	-1	0.97	0.90	-26.83	1.51	MWD	Payzone
7/26/2014	233	1.10	244.80	233	-1	-1	-2	0.67	0.64	11.57	2.00	MWD	Payzone
7/26/2014	261	1.05	260.11	261	-1	-1	-2	1.04	-0.18	54.68	2.52	MWD	Payzone
7/26/2014	289	1.30	257.90	289	-1	-1	-3	0.91	0.89	-7.89	3.09	MWD	Payzone
7/26/2014	318	1.32	262.26	318	-1	-1	-4	0.35	0.07	15.03	3.76	MWD	Payzone
7/26/2014	347	1.50	284.10	347	-1	-1	-4	1.94	0.62	75.31	4.46	MWD	Payzone
7/26/2014	377	1.58	288.89	377	0	-1	-5	0.50	0.27	15.97	5.26	MWD	Payzone
7/26/2014	404	1.60	289.10	404	0	-1	-6	0.08	0.07	0.78	6.01	MWD	Payzone
7/26/2014	431	1.93	313.10	431	0	0	-6	2.97	1.22	88.89	6.83	MWD	Payzone
7/27/2014	461	2.10	326.90	461	1	1	-7	1.71	0.57	46.00	7.87	MWD	Payzone
7/27/2014	491	2.20	335.60	491	2	2	-8	1.14	0.33	29.00	9.00	MWD	Payzone
7/27/2014	521	2.29	341.19	521	3	3	-8	0.79	0.30	18.63	10.17	MWD	Payzone
7/27/2014	551	2.46	347.03	551	5	4	-8	0.99	0.57	19.47	11.41	MWD	Payzone
7/27/2014	581	2.86	350.60	581	6	5	-9	1.44	1.33	11.90	12.80	MWD	Payzone
7/27/2014	611	3.30	348.70	611	8	7	-9	1.51	1.47	-6.33	14.41	MWD	Payzone
7/27/2014	641	3.50	349.80	641	9	9	-9	0.70	0.67	3.67	16.19	MWD	Payzone
7/27/2014	671	3.20	351.30	671	11	10	-10	1.04	-1.00	5.00	17.95	MWD	Payzone
7/27/2014	701	3.16	353.93	701	13	12	-10	0.50	-0.13	8.77	19.61	MWD	Payzone
7/27/2014	731	2.70	349.90	731	14	13	-10	1.68	-1.53	-13.43	21.14	MWD	Payzone
7/27/2014	761	2.72	345.62	761	16	15	-10	0.68	0.07	-14.27	22.56	MWD	Payzone
7/27/2014	791	2.20	331.61	791	17	16	-11	2.64	-1.73	-46.70	23.84	MWD	Payzone
7/27/2014	821	2.07	323.20	820	18	17	-11	1.13	-0.43	-28.03	24.95	MWD	Payzone
7/27/2014	851	2.15	310.60	850	19	18	-12	1.57	0.27	-42.00	26.05	MWD	Payzone
7/27/2014	881	2.30	308.27	880	20	18	-13	0.58	0.50	-7.77	27.22	MWD	Payzone
7/27/2014	911	2.68	305.37	910	21	19	-14	1.33	1.27	-9.67	28.52	MWD	Payzone
7/27/2014	941	2.99	301.81	940	21	20	-15	1.19	1.03	-11.87	30.00	MWD	Payzone
7/27/2014	971	3.20	301.34	970	22	21	-17	0.71	0.70	-1.57	31.62	MWD	Payzone
7/27/2014	1,001	3.60	300.76	1,000	24	22	-18	1.34	1.33	-1.93	33.40	MWD	Payzone
7/27/2014	1,031	4.00	301.20	1,030	25	23	-20	1.34	1.33	1.47	35.39	MWD	Payzone
7/27/2014	1,061	4.40	302.12	1,060	26	24	-22	1.35	1.33	3.07	37.59	MWD	Payzone
7/27/2014	1,091	4.00	301.50	1,090	27	25	-24	1.34	-1.33	-2.07	39.78	MWD	Payzone
7/27/2014	1,121	3.80	301.72	1,120	29	26	-25	0.67	-0.67	0.73	41.82	MWD	Payzone
7/27/2014	1,151	3.10	306.90	1,150	30	27	-27	2.55	-2.33	17.27	43.63	MWD	Payzone
7/27/2014	1,181	2.86	308.53	1,180	31	28	-28	0.85	-0.80	5.43	45.19	MWD	Payzone
7/27/2014	1,211	2.50	315.60	1,210	32	29	-29	1.63	-1.20	23.57	46.59	MWD	Payzone
7/27/2014	1,241	2.37	327.21	1,240	33	30	-30	1.70	-0.43	38.70	47.85	MWD	Payzone
7/27/2014	1,271	2.15	343.38	1,270	34	31	-30	2.24	-0.73	53.90	49.03	MWD	Payzone
7/27/2014	1,301	1.88	354.34	1,300	35	32	-31	1.56	-0.90	36.53	50.08	MWD	Payzone
7/27/2014	1,331	1.50	5.50	1,330	36	33	-31	1.67	-1.27	-1162.80	50.96	MWD	Payzone
7/27/2014	1,361	1.54	21.92	1,360	37	34	-30	1.45	0.13	54.73	51.74	MWD	Payzone
7/27/2014	1,391	1.58	28.73	1,390	37	35	-30	0.63	0.13	22.70	52.56	MWD	Payzone
7/27/2014	1,421	1.40	34.20	1,420	38	35	-30	0.76	-0.60	18.23	53.34	MWD	Payzone
7/27/2014	1,451	1.27	34.75	1,450	39	36	-29	0.44	-0.43	1.83	54.04	MWD	Payzone
7/27/2014	1,481	1.05	29.03	1,480	39	36	-29	0.83	-0.73	-19.07	54.64	MWD	Payzone
7/27/2014	1,511	0.90	27.50	1,510	39	37	-29	0.51	-0.50	-5.10	55.15	MWD	Payzone
7/28/2014	1,541	0.79	24.56	1,540	40	37	-29	0.39	-0.37	-9.80	55.60	MWD	Payzone

NEWFIELD

Directional Survey



Legal Well Name Accawinna 13-22-15-3-2W-MW				Wellbore Name Original Hole					
API/UWI 43013515010000		Surface Legal Location NENW 544FNL 1445FWL SEC27 T3S R2W MERU		Field Name UINTA CB-WASATCH HORZ		Well Type Development		Well Configuration Type Horizontal	
Well RC 500296224		County Duchesne		State/Province Utah		Spud Date 8/10/2014 06:00		Final Rig Release Date 9/21/2014 00:00	

Survey Data

Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	Build (°/100ft)	Turn (°/100ft)	Unwrap Displace (ft)	Method	Survey Company
7/28/2014	1,571	0.79	34.62	1,570	40	38	-28	0.46	0.00	33.53	56.01	MWD	Payzone
7/28/2014	1,581	0.75	34.50	1,580	40	38	-28	0.40	-0.40	-1.20	56.14	MWD	Payzone
8/16/2014	1,772	0.91	40.64	1,771	42	40	-27	0.10	0.08	3.21	58.91	MWD	Weatherford
8/16/2014	1,866	0.90	40.92	1,865	43	41	-26	0.01	-0.01	0.30	60.39	MWD	Weatherford
8/16/2014	1,961	1.00	42.64	1,960	44	42	-25	0.11	0.11	1.81	61.97	MWD	Weatherford
8/16/2014	2,055	1.01	39.41	2,054	46	43	-23	0.06	0.01	-3.44	63.61	MWD	Weatherford
8/16/2014	2,150	0.99	38.90	2,149	47	45	-22	0.02	-0.02	-0.54	65.27	MWD	Weatherford
8/16/2014	2,244	1.05	35.78	2,243	48	46	-21	0.09	0.06	-3.32	66.94	MWD	Weatherford
8/16/2014	2,338	1.08	37.88	2,337	49	47	-20	0.05	0.03	2.23	68.69	MWD	Weatherford
8/16/2014	2,433	1.13	39.17	2,432	51	49	-19	0.06	0.05	1.36	70.52	MWD	Weatherford
8/16/2014	2,527	1.28	38.45	2,526	52	50	-18	0.16	0.16	-0.77	72.50	MWD	Weatherford
8/16/2014	2,621	1.31	39.69	2,620	53	52	-17	0.04	0.03	1.32	74.62	MWD	Weatherford
8/16/2014	2,716	1.24	40.95	2,715	55	54	-15	0.08	-0.07	1.33	76.74	MWD	Weatherford
8/16/2014	2,810	1.19	45.87	2,809	56	55	-14	0.12	-0.05	5.23	78.73	MWD	Weatherford
8/16/2014	2,904	1.09	41.94	2,902	57	56	-13	0.13	-0.11	-4.18	80.60	MWD	Weatherford
8/16/2014	2,999	1.12	356.02	2,997	59	58	-12	0.91	0.03	330.61	82.28	MWD	Weatherford
8/16/2014	3,093	1.00	535.30	3,091	59	58	-12	2.26	-0.13	190.72	82.38	MWD	Weatherford
8/16/2014	3,188	0.08	355.04	3,186	58	57	-12	1.14	-0.97	-189.75	83.14	MWD	Weatherford
8/16/2014	3,282	1.36	322.33	3,280	59	58	-13	1.37	1.36	-34.80	84.32	MWD	Weatherford
8/16/2014	3,376	2.67	288.38	3,374	61	60	-15	1.83	1.39	-36.12	87.49	MWD	Weatherford
8/16/2014	3,471	3.62	291.06	3,469	63	62	-20	1.01	1.00	2.82	92.70	MWD	Weatherford
8/16/2014	3,565	4.51	293.04	3,563	67	64	-27	0.96	0.95	2.11	99.37	MWD	Weatherford
8/16/2014	3,659	5.13	292.12	3,657	70	67	-34	0.66	0.66	-0.98	107.27	MWD	Weatherford
8/16/2014	3,745	6.11	288.25	3,742	74	70	-42	1.22	1.14	-4.50	115.68	MWD	Weatherford
8/16/2014	3,848	6.92	290.06	3,845	79	74	-53	0.81	0.79	1.76	127.37	MWD	Weatherford
8/16/2014	3,942	6.02	284.36	3,938	83	77	-63	1.18	-0.96	-6.06	137.95	MWD	Weatherford
8/16/2014	4,037	6.47	286.40	4,032	87	80	-73	0.53	0.47	2.15	148.28	MWD	Weatherford
8/16/2014	4,125	7.28	284.41	4,120	90	83	-83	0.96	0.92	-2.26	158.81	MWD	Weatherford
8/16/2014	4,131	7.52	283.47	4,126	91	83	-84	4.48	4.00	-15.67	159.58	MWD	Weatherford
8/16/2014	4,320	7.44	282.55	4,313	99	88	-108	0.08	-0.04	-0.49	184.19	MWD	Weatherford
8/16/2014	4,414	8.03	284.26	4,406	103	91	-120	0.67	0.63	1.82	196.84	MWD	Weatherford
8/16/2014	4,508	9.25	285.13	4,499	108	95	-134	1.31	1.30	0.93	210.96	MWD	Weatherford
8/16/2014	4,603	8.52	282.34	4,593	113	98	-148	0.89	-0.77	-2.94	225.63	MWD	Weatherford
8/16/2014	4,697	8.49	289.10	4,686	118	102	-161	1.06	-0.03	7.19	239.51	MWD	Weatherford
8/16/2014	4,791	8.11	294.52	4,779	124	107	-174	0.92	-0.40	5.77	253.06	MWD	Weatherford
8/16/2014	4,885	8.28	295.49	4,872	131	113	-186	0.23	0.18	1.03	266.46	MWD	Weatherford
8/16/2014	4,980	9.05	297.45	4,966	138	119	-199	0.87	0.81	2.06	280.77	MWD	Weatherford
8/16/2014	5,047	8.20	295.78	5,032	144	124	-208	1.32	-1.27	-2.49	290.82	MWD	Weatherford
8/16/2014	5,263	8.02	291.69	5,246	159	136	-236	0.28	-0.08	-1.89	321.27	MWD	Weatherford
8/16/2014	5,357	8.52	291.97	5,339	165	141	-248	0.53	0.53	0.30	334.79	MWD	Weatherford
8/16/2014	5,451	9.39	292.06	5,432	172	147	-262	0.93	0.93	0.10	349.42	MWD	Weatherford
8/16/2014	5,546	8.65	289.38	5,526	178	152	-276	0.90	-0.78	-2.82	364.31	MWD	Weatherford
8/16/2014	5,640	7.84	286.65	5,619	184	156	-288	0.96	-0.86	-2.90	377.79	MWD	Weatherford
8/16/2014	5,735	7.78	287.19	5,713	189	160	-301	0.10	-0.06	0.57	390.70	MWD	Weatherford
8/16/2014	5,829	7.37	288.95	5,806	194	164	-313	0.50	-0.44	1.87	403.09	MWD	Weatherford
8/16/2014	5,923	7.01	289.61	5,899	199	167	-324	0.39	-0.38	0.70	414.85	MWD	Weatherford
8/16/2014	6,018	7.66	290.70	5,994	204	172	-335	0.70	0.68	1.15	426.98	MWD	Weatherford
8/16/2014	6,112	7.85	292.31	6,087	210	176	-347	0.31	0.20	1.71	439.66	MWD	Weatherford
8/16/2014	6,206	8.35	292.05	6,180	216	181	-359	0.53	0.53	-0.28	452.91	MWD	Weatherford
8/16/2014	6,301	7.69	291.45	6,274	222	186	-371	0.70	-0.69	-0.63	466.16	MWD	Weatherford
8/16/2014	6,395	7.32	288.97	6,367	228	190	-383	0.52	-0.39	-2.64	478.44	MWD	Weatherford
8/16/2014	6,489	7.00	288.91	6,460	233	194	-394	0.34	-0.34	-0.06	490.15	MWD	Weatherford
8/16/2014	6,584	5.80	288.15	6,555	237	198	-404	1.27	-1.26	-0.80	500.74	MWD	Weatherford

NEWFIELD

Directional Survey



Legal Well Name Accawinna 13-22-15-3-2W-MW				Wellbore Name Original Hole					
API/UWI 43013515010000		Surface Legal Location NENW 544FNL 1445FWL SEC27 T3S R2W MERU		Field Name UINTA CB-WASATCH HORZ		Well Type Development		Well Configuration Type Horizontal	
Well RC 500296224		County Duchesne		State/Province Utah		Spud Date 8/10/2014 06:00		Final Rig Release Date 9/21/2014 00:00	

Survey Data

Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	Build (°/100ft)	Turn (°/100ft)	Unwrap Displace (ft)	Method	Survey Company
8/16/2014	6,678	5.20	288.86	6,648	241	200	-413	0.64	-0.64	0.76	509.75	MWD	Weatherford
8/16/2014	6,766	5.29	288.77	6,736	244	203	-420	0.10	0.10	-0.10	517.79	MWD	Weatherford
8/16/2014	6,860	6.09	289.30	6,829	248	206	-429	0.85	0.85	0.56	527.11	MWD	Weatherford
8/16/2014	6,955	7.81	289.65	6,924	253	210	-440	1.81	1.81	0.37	538.61	MWD	Weatherford
8/16/2014	7,049	8.26	287.64	7,017	258	214	-452	0.56	0.48	-2.14	551.75	MWD	Weatherford
8/16/2014	7,144	8.83	285.59	7,111	263	218	-466	0.68	0.60	-2.16	565.86	MWD	Weatherford
8/16/2014	7,238	9.17	281.38	7,204	268	222	-480	0.79	0.36	-4.48	580.55	MWD	Weatherford
8/16/2014	7,332	9.22	288.33	7,296	274	225	-495	1.18	0.05	7.39	595.55	MWD	Weatherford
8/16/2014	7,427	9.22	286.79	7,390	280	230	-509	0.26	0.00	-1.62	610.77	MWD	Weatherford
8/16/2014	7,521	9.63	286.06	7,483	285	234	-524	0.45	0.44	-0.78	626.16	MWD	Weatherford
8/16/2014	7,616	9.93	287.74	7,577	292	239	-539	0.44	0.32	1.77	642.30	MWD	Weatherford
8/16/2014	7,710	10.88	286.44	7,669	298	244	-556	1.04	1.01	-1.38	659.27	MWD	Weatherford
8/16/2014	7,805	11.94	285.99	7,762	305	249	-574	1.12	1.12	-0.47	678.06	MWD	Weatherford
8/16/2014	7,854	12.41	285.65	7,810	309	252	-584	0.97	0.96	-0.69	688.40	MWD	Weatherford
8/16/2014	7,960	12.13	282.13	7,914	317	258	-605	0.75	-0.26	-3.32	710.92	MWD	Weatherford
8/29/2014	7,991	11.69	291.03	7,944	319	259	-612	6.09	-1.42	28.71	717.29	MWD	Weatherford
8/29/2014	8,022	11.59	305.18	7,974	322	262	-617	9.19	-0.32	45.65	723.50	MWD	Weatherford
8/29/2014	8,085	12.06	332.80	8,036	333	272	-625	8.93	0.75	43.84	736.05	MWD	Weatherford
8/29/2014	8,117	12.83	341.90	8,067	339	278	-628	6.58	2.41	28.44	742.92	MWD	Weatherford
8/29/2014	8,148	14.08	346.87	8,097	346	285	-630	5.49	4.03	16.03	750.13	MWD	Weatherford
8/29/2014	8,180	15.39	347.63	8,128	354	293	-632	4.14	4.09	2.37	758.27	MWD	Weatherford
8/29/2014	8,211	16.65	347.17	8,158	363	301	-633	4.09	4.06	-1.48	766.82	MWD	Weatherford
8/29/2014	8,243	18.60	345.16	8,189	373	311	-636	6.38	6.09	-6.28	776.51	MWD	Weatherford
8/29/2014	8,274	20.70	342.36	8,218	383	321	-639	7.42	6.77	-9.03	786.93	MWD	Weatherford
8/29/2014	8,306	22.96	342.01	8,248	394	332	-642	7.07	7.06	-1.09	798.83	MWD	Weatherford
8/29/2014	8,369	27.71	343.49	8,305	421	358	-650	7.61	7.54	2.35	825.78	MWD	Weatherford
8/29/2014	8,400	29.97	344.10	8,332	436	372	-654	7.35	7.29	1.97	840.73	MWD	Weatherford
8/29/2014	8,432	32.37	344.36	8,359	452	388	-659	7.51	7.50	0.81	857.29	MWD	Weatherford
8/29/2014	8,463	34.73	344.75	8,385	469	405	-664	7.64	7.61	1.26	874.43	MWD	Weatherford
8/29/2014	8,495	37.10	345.41	8,411	487	423	-668	7.50	7.41	2.06	893.19	MWD	Weatherford
8/30/2014	8,526	38.83	345.26	8,435	506	441	-673	5.59	5.58	-0.48	912.26	MWD	Weatherford
8/30/2014	8,558	40.83	346.07	8,460	526	461	-678	6.46	6.25	2.53	932.76	MWD	Weatherford
8/30/2014	8,589	42.57	347.35	8,483	547	481	-683	6.25	5.61	4.13	953.38	MWD	Weatherford
8/30/2014	8,621	44.54	348.38	8,506	569	503	-688	6.54	6.16	3.22	975.43	MWD	Weatherford
8/30/2014	8,652	46.70	349.89	8,528	591	524	-692	7.79	6.97	4.87	997.58	MWD	Weatherford
8/30/2014	8,684	48.92	351.50	8,549	614	548	-696	7.88	6.94	5.03	1,021.29	MWD	Weatherford
8/30/2014	8,715	51.23	352.44	8,569	638	571	-699	7.81	7.45	3.03	1,045.06	MWD	Weatherford
8/30/2014	8,746	53.58	353.75	8,588	663	596	-702	8.29	7.58	4.23	1,069.62	MWD	Weatherford
8/30/2014	8,778	55.61	354.59	8,607	689	622	-705	6.69	6.34	2.62	1,095.70	MWD	Weatherford
8/30/2014	8,809	57.51	355.16	8,624	715	648	-707	6.32	6.13	1.84	1,121.57	MWD	Weatherford
8/30/2014	8,841	59.83	355.74	8,640	742	675	-709	7.41	7.25	1.81	1,148.90	MWD	Weatherford
8/30/2014	8,872	61.39	356.01	8,656	769	702	-711	5.09	5.03	0.87	1,175.91	MWD	Weatherford
8/30/2014	8,904	63.15	356.64	8,670	797	730	-713	5.77	5.50	1.97	1,204.23	MWD	Weatherford
8/30/2014	8,935	65.19	357.13	8,684	825	758	-714	6.73	6.58	1.58	1,232.13	MWD	Weatherford
8/30/2014	8,967	66.81	358.05	8,697	854	787	-716	5.70	5.06	2.88	1,261.36	MWD	Weatherford
8/30/2014	8,998	69.02	358.79	8,709	883	816	-716	7.46	7.13	2.39	1,290.09	MWD	Weatherford
8/30/2014	9,030	71.16	358.74	8,720	913	846	-717	6.69	6.69	-0.16	1,320.17	MWD	Weatherford
8/30/2014	9,061	72.80	358.84	8,729	942	875	-718	5.30	5.29	0.32	1,349.65	MWD	Weatherford
8/30/2014	9,093	75.03	358.63	8,738	973	906	-718	7.00	6.97	-0.66	1,380.40	MWD	Weatherford
8/30/2014	9,124	78.72	359.16	8,745	1,003	936	-719	12.02	11.90	1.71	1,410.58	MWD	Weatherford
8/30/2014	9,155	78.72	359.16	8,751	1,033	967	-719	0.00	0.00	0.00	1,440.98	MWD	Weatherford
8/30/2014	9,187	80.97	359.08	8,757	1,065	998	-720	7.04	7.03	-0.25	1,472.48	MWD	Weatherford
8/30/2014	9,218	82.96	358.74	8,761	1,095	1,029	-720	6.51	6.42	-1.10	1,503.17	MWD	Weatherford

NEWFIELD

Directional Survey



Legal Well Name Accawinna 13-22-15-3-2W-MW				Wellbore Name Original Hole					
API/UWI 43013515010000		Surface Legal Location NENW 544FNL 1445FWL SEC27 T3S R2W MERU		Field Name UINTA CB-WASATCH HORZ		Well Type Development		Well Configuration Type Horizontal	
Well RC 500296224		County Duchesne		State/Province Utah		Spud Date 8/10/2014 06:00		Final Rig Release Date 9/21/2014 00:00	

Survey Data

Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	Build (°/100ft)	Turn (°/100ft)	Unwrap Displace (ft)	Method	Survey Company
8/30/2014	9,250	84.94	358.38	8,764	1,127	1,061	-721	6.29	6.19	-1.13	1,534.99	MWD	Weatherford
8/30/2014	9,282	87.04	357.61	8,767	1,159	1,092	-722	6.99	6.56	-2.41	1,566.91	MWD	Weatherford
8/30/2014	9,313	88.03	357.19	8,768	1,190	1,123	-724	3.47	3.19	-1.35	1,597.88	MWD	Weatherford
8/30/2014	9,439	87.90	355.25	8,772	1,316	1,249	-732	1.54	-0.10	-1.54	1,723.80	MWD	Weatherford
8/30/2014	9,534	88.34	355.15	8,776	1,411	1,344	-740	0.47	0.46	-0.11	1,818.75	MWD	Weatherford
8/30/2014	9,628	87.90	356.03	8,779	1,505	1,437	-747	1.05	-0.47	0.94	1,912.70	MWD	Weatherford
8/30/2014	9,723	88.03	356.50	8,782	1,599	1,532	-753	0.51	0.14	0.49	2,007.64	MWD	Weatherford
8/30/2014	9,817	88.09	356.74	8,785	1,693	1,626	-759	0.26	0.06	0.26	2,101.58	MWD	Weatherford
8/30/2014	9,912	88.09	357.61	8,788	1,788	1,721	-764	0.92	0.00	0.92	2,196.53	MWD	Weatherford
8/30/2014	10,006	88.27	357.48	8,791	1,882	1,815	-768	0.24	0.19	-0.14	2,290.48	MWD	Weatherford
8/30/2014	10,100	87.78	358.99	8,795	1,976	1,908	-770	1.69	-0.52	1.61	2,384.42	MWD	Weatherford
8/30/2014	10,195	88.34	1.38	8,798	2,070	2,003	-770	2.58	0.59	-376.43	2,479.36	MWD	Weatherford
8/30/2014	10,289	88.40	1.45	8,801	2,163	2,097	-768	0.10	0.06	0.07	2,573.32	MWD	Weatherford
8/30/2014	10,384	88.95	0.47	8,803	2,258	2,192	-766	1.18	0.58	-1.03	2,668.30	MWD	Weatherford
8/30/2014	10,478	88.46	359.80	8,805	2,351	2,286	-766	0.88	-0.52	382.27	2,762.27	MWD	Weatherford
8/30/2014	10,573	88.27	359.90	8,808	2,446	2,381	-766	0.23	-0.20	0.11	2,857.23	MWD	Weatherford
8/30/2014	10,667	88.27	358.54	8,810	2,539	2,475	-768	1.45	0.00	-1.45	2,951.19	MWD	Weatherford
8/30/2014	10,761	88.09	357.08	8,813	2,633	2,569	-771	1.56	-0.19	-1.55	3,045.14	MWD	Weatherford
8/30/2014	10,856	87.47	355.35	8,817	2,728	2,664	-777	1.93	-0.65	-1.82	3,140.06	MWD	Weatherford
8/30/2014	10,950	87.78	355.90	8,821	2,822	2,757	-785	0.67	0.33	0.59	3,233.98	MWD	Weatherford
8/30/2014	11,045	87.84	355.88	8,825	2,917	2,852	-791	0.07	0.06	-0.02	3,328.91	MWD	Weatherford
8/30/2014	11,139	87.22	357.42	8,829	3,011	2,946	-797	1.76	-0.66	1.64	3,422.82	MWD	Weatherford
8/30/2014	11,234	87.53	0.81	8,833	3,105	3,041	-798	3.58	0.33	-375.38	3,517.71	MWD	Weatherford
8/30/2014	11,328	88.64	0.57	8,836	3,198	3,135	-797	1.21	1.18	-0.26	3,611.65	MWD	Weatherford
8/30/2014	11,422	88.21	1.62	8,839	3,292	3,229	-795	1.21	-0.46	1.12	3,705.62	MWD	Weatherford
8/31/2014	11,516	88.52	0.73	8,841	3,385	3,323	-793	1.00	0.33	-0.95	3,799.58	MWD	Weatherford
8/31/2014	11,611	87.97	0.23	8,844	3,479	3,418	-793	0.78	-0.58	-0.53	3,894.53	MWD	Weatherford
8/31/2014	11,705	87.78	358.86	8,848	3,573	3,511	-793	1.47	-0.20	381.52	3,988.46	MWD	Weatherford
8/31/2014	11,800	87.72	357.34	8,852	3,668	3,606	-797	1.60	-0.06	-1.60	4,083.39	MWD	Weatherford
8/31/2014	11,894	87.78	359.33	8,855	3,761	3,700	-799	2.12	0.06	2.12	4,177.31	MWD	Weatherford
8/31/2014	11,989	88.27	2.34	8,858	3,856	3,795	-798	3.21	0.52	-375.78	4,272.24	MWD	Weatherford
8/31/2014	12,083	88.41	1.37	8,861	3,949	3,889	-795	1.04	0.15	-1.03	4,366.20	MWD	Weatherford
8/31/2014	12,177	88.40	356.45	8,864	4,042	3,983	-797	5.23	-0.01	377.74	4,460.14	MWD	Weatherford
8/31/2014	12,272	88.21	355.82	8,867	4,137	4,078	-803	0.69	-0.20	-0.66	4,555.09	MWD	Weatherford
8/31/2014	12,366	88.15	354.88	8,870	4,231	4,171	-811	1.00	-0.06	-1.00	4,649.05	MWD	Weatherford
8/31/2014	12,460	87.78	354.92	8,873	4,325	4,265	-819	0.40	-0.39	0.04	4,742.99	MWD	Weatherford
9/1/2014	12,555	87.66	354.87	8,877	4,420	4,359	-827	0.14	-0.13	-0.05	4,837.91	MWD	Weatherford
9/1/2014	12,649	88.15	357.50	8,880	4,514	4,453	-834	2.84	0.52	2.80	4,931.84	MWD	Weatherford
9/1/2014	12,744	88.15	358.26	8,883	4,609	4,548	-837	0.80	0.00	0.80	5,026.79	MWD	Weatherford
9/1/2014	12,838	88.03	357.17	8,886	4,703	4,642	-841	1.17	-0.13	-1.16	5,120.74	MWD	Weatherford
9/1/2014	12,933	88.15	357.41	8,890	4,797	4,737	-845	0.28	0.13	0.25	5,215.68	MWD	Weatherford
9/1/2014	13,027	88.09	359.40	8,893	4,891	4,831	-848	2.12	-0.06	2.12	5,309.63	MWD	Weatherford
9/1/2014	13,122	88.64	1.35	8,895	4,986	4,926	-847	2.13	0.58	-376.89	5,404.58	MWD	Weatherford
9/1/2014	13,216	87.72	1.19	8,898	5,079	5,020	-845	0.99	-0.98	-0.17	5,498.54	MWD	Weatherford
9/1/2014	13,310	88.03	0.15	8,902	5,172	5,113	-844	1.15	0.33	-1.11	5,592.47	MWD	Weatherford
9/1/2014	13,405	88.27	359.01	8,905	5,267	5,208	-845	1.23	0.25	377.75	5,687.42	MWD	Weatherford
9/1/2014	13,499	87.78	357.17	8,908	5,360	5,302	-848	2.02	-0.52	-1.96	5,781.36	MWD	Weatherford
9/1/2014	13,594	87.96	356.87	8,912	5,455	5,397	-853	0.37	0.19	-0.32	5,876.29	MWD	Weatherford
9/1/2014	13,688	87.90	358.19	8,915	5,549	5,491	-857	1.40	-0.06	1.40	5,970.23	MWD	Weatherford
9/1/2014	13,783	87.84	359.08	8,919	5,644	5,586	-859	0.94	-0.06	0.94	6,065.16	MWD	Weatherford
9/1/2014	13,878	88.03	358.74	8,922	5,738	5,681	-861	0.41	0.20	-0.36	6,160.10	MWD	Weatherford
9/1/2014	13,972	87.16	357.52	8,926	5,832	5,775	-864	1.59	-0.93	-1.30	6,254.02	MWD	Weatherford
9/1/2014	14,067	88.77	356.36	8,929	5,927	5,869	-869	2.09	1.69	-1.22	6,348.95	MWD	Weatherford

NEWFIELD**Directional Survey**

Legal Well Name Accawinna 13-22-15-3-2W-MW				Wellbore Name Original Hole					
API/UWI 43013515010000		Surface Legal Location NENW 544FNL 1445FWL SEC27 T3S R2W MERU		Field Name UINTA CB-WASATCH HORZ		Well Type Development		Well Configuration Type Horizontal	
Well RC 500296224		County Duchesne		State/Province Utah		Spud Date 8/10/2014 06:00		Final Rig Release Date 9/21/2014 00:00	

Survey Data

Date	MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	Build (°/100ft)	Turn (°/100ft)	Unwrap Displace (ft)	Method	Survey Company
9/1/2014	14,161	87.59	355.18	8,932	6,021	5,963	-876	1.77	-1.26	-1.26	6,442.90	MWD	Weatherford
9/1/2014	14,255	88.15	355.30	8,936	6,115	6,057	-884	0.61	0.60	0.13	6,536.83	MWD	Weatherford
9/1/2014	14,350	87.97	356.86	8,939	6,210	6,151	-891	1.65	-0.19	1.64	6,631.78	MWD	Weatherford
9/1/2014	14,444	88.27	358.91	8,942	6,303	6,245	-894	2.20	0.32	2.18	6,725.72	MWD	Weatherford
9/1/2014	14,538	88.21	0.28	8,945	6,397	6,339	-895	1.46	-0.06	-381.52	6,819.68	MWD	Weatherford
9/1/2014	14,632	88.33	0.04	8,948	6,490	6,433	-894	0.28	0.13	-0.25	6,913.63	MWD	Weatherford
9/1/2014	14,727	88.15	358.68	8,951	6,585	6,528	-895	1.45	-0.19	377.51	7,008.59	MWD	Weatherford
9/1/2014	14,821	88.34	358.10	8,954	6,679	6,622	-898	0.65	0.20	-0.62	7,102.54	MWD	Weatherford
9/1/2014	14,915	88.27	359.80	8,956	6,772	6,716	-900	1.81	-0.07	1.81	7,196.50	MWD	Weatherford
9/1/2014	15,010	88.15	0.67	8,959	6,867	6,811	-899	0.92	-0.13	-378.03	7,291.45	MWD	Weatherford
9/1/2014	15,103	88.21	1.46	8,962	6,959	6,904	-898	0.85	0.06	0.85	7,384.40	MWD	Weatherford
9/1/2014	15,198	87.78	0.25	8,966	7,053	6,999	-896	1.35	-0.45	-1.27	7,479.34	MWD	Weatherford
9/1/2014	15,292	87.53	359.32	8,970	7,147	7,093	-897	1.02	-0.27	381.99	7,573.26	MWD	Weatherford
9/1/2014	15,386	87.84	87.84	8,974	7,202	7,154	-838	94.07	0.33	-288.81	7,658.07	MWD	Weatherford
9/1/2014	15,481	88.15	359.06	8,978	7,258	7,216	-779	93.38	0.33	285.49	7,743.76	MWD	Weatherford
9/1/2014	15,575	88.33	358.02	8,981	7,352	7,310	-782	1.12	0.19	-1.11	7,837.71	MWD	Weatherford
9/1/2014	15,670	87.78	0.09	8,985	7,446	7,405	-783	2.25	-0.58	-376.77	7,932.65	MWD	Weatherford
9/1/2014	15,764	88.06	0.49	8,988	7,540	7,499	-783	0.52	0.30	0.43	8,026.59	MWD	Weatherford
9/1/2014	15,858	87.35	355.84	8,992	7,634	7,593	-786	5.00	-0.76	378.03	8,120.49	MWD	Weatherford
9/1/2014	15,953	87.35	352.33	8,996	7,728	7,687	-796	3.69	0.00	-3.69	8,215.37	MWD	Weatherford
9/1/2014	16,048	87.00	353.79	9,001	7,823	7,782	-807	1.58	-0.37	1.54	8,310.25	MWD	Weatherford
9/1/2014	16,142	86.73	356.20	9,006	7,917	7,875	-815	2.58	-0.29	2.56	8,404.11	MWD	Weatherford
9/1/2014	16,237	86.73	359.91	9,011	8,012	7,970	-818	3.90	0.00	3.91	8,498.93	MWD	Weatherford
9/1/2014	16,331	87.29	357.99	9,016	8,105	8,064	-820	2.12	0.60	-2.04	8,592.80	MWD	Weatherford
9/1/2014	16,426	87.41	357.05	9,021	8,200	8,159	-824	1.00	0.13	-0.99	8,687.70	MWD	Weatherford
9/1/2014	16,520	87.29	356.99	9,025	8,294	8,252	-829	0.14	-0.13	-0.06	8,781.60	MWD	Weatherford
9/1/2014	16,614	87.53	355.61	9,029	8,388	8,346	-835	1.49	0.26	-1.47	8,875.50	MWD	Weatherford



Summary Rig Activity

Well Name: Accawinna 13-22-15-3-2W-MW

Job Category		Job Start Date		Job End Date	
Daily Operations					
Report Start Date 9/29/2014	Report End Date 9/30/2014	24hr Activity Summary RIH w/ wireline POOH w/ wireline set BP.Run CBL log from 9107 to surface. Start RU rock water transfer lines. RU flowback.			
Start Time	End Time	Comment			
	06:00	10:00 SDSIFN. waiting for day light to NU frac stack			
Start Time	End Time	Comment			
	10:00	14:00 Hold P JSM, ND 7 1/16" 10K Night cap, NU 10K 7 1/16" Manual Frac Valve, 10K 7 1/16" Flowcross w/dual double 4 1/16" outlets, 10K 7 1/16" "Crown" Manual Frac Valve			
Start Time	End Time	Comment			
	14:00	16:00 R/U B & C Quick Test, Pressure Test Frac Stack to Newfields guide lines. 250 psi low / 10,000 psi high			
Start Time	End Time	Comment			
	16:00	00:00 Haul H2O, Filling frac tanks w/ H2O (Biocide Treated)			
Report Start Date 9/30/2014	Report End Date 10/1/2014	24hr Activity Summary NU 7 1/16" 10K FMC Frac stack Test to Newfield standard guideline. test water transfer lines. NU flowback to frac stack pressure test.			
Start Time	End Time	Comment			
	00:00	06:00 SDFN			
Start Time	End Time	Comment			
	06:00	12:30 Hold P JSM, R/U up Halliburton, Cont. to fill frac tanks with H2O (biocide treated)			
Start Time	End Time	Comment			
	12:30	20:15 Halliburton, Pressure test surface lines to 10,000 psi, Pressure test casing to 7,000 psi for 15 min, apply pressure to well attempt to open toe sleeve, 8950 psi 3x, took pressure t/ 9500 psi. Halliburton, Pressure up well attempt to open toe sleeve (9500 psi) Halliburton, Pressure up well attempt to open toe sleeve, Pressure up to 9,500 psi, Put Quick Test pump on line and pressure to 10,060 psi, Held pressure on casing and lost 54 psi in thirty mins, Bleed off pressure and repeat step, Pumped into casing @ 4 bpm to 9,400 psi, continued to pressure up casing with Quick Test pump, pumped casing to 10,153 psi, sleeve open and pressure fell to 4,550 psi, pump into well @ 4 bpm 4,750 psi, @9. Bpm 5,055 psi, pump rate to @14.4 bpm at 5,292 psi, Shut down with SICP @4,345 psi, Called in for orders, Pumping 24 bbls acid at present time @14.4 bpm at 5,340 psi. SICP 4,654 Psi, Shut down and wait on JW.			
Start Time	End Time	Comment			
	20:15	22:45 Wait on JW Wireline. Called after getting RSI pumped open.			
Start Time	End Time	Comment			
	22:45	23:45 MIRU JW Wireline unit,			
Report Start Date 10/1/2014	Report End Date 10/2/2014	24hr Activity Summary RIH to perf 1 set of holes @ 16,500' - 16,502', Log collars out of hole.			
Start Time	End Time	Comment			
	00:00	01:00 MIRU JW Wireline unit.			
Start Time	End Time	Comment			
	01:00	04:00 JW had to run back to shop and get parts for lubricator.			
Start Time	End Time	Comment			
	04:00	11:30 MIRU JW Wireline unit, 5 1/2" 10k Lubricator, R/U Halib., Pressure Test Lubricator t/9500 psi., Pump down gun and Perf stage #1, Perf @ 16,500' - 16,502' (RSI 16,565' - 16,567' (02')), Log out of hole, (GR - CCL), F/16,485' - T/8426' (172' Above mrk jt. @8598')			
Start Time	End Time	Comment			
	11:30	13:30 R/D & Release JW Wireline & Halliburton			
Start Time	End Time	Comment			
	13:30	00:00 SWI, Shut down until frac			
Report Start Date 10/2/2014	Report End Date 10/3/2014	24hr Activity Summary Well shut in, wait for frac crew			



Summary Rig Activity

Well Name: Accawinna 13-22-15-3-2W-MW

Start Time	00:00	End Time	00:00	Comment
Report Start Date	10/3/2014	Report End Date	10/4/2014	24hr Activity Summary
Start Time	00:00	End Time	00:00	Waiting on frac crew
Report Start Date	10/4/2014	Report End Date	10/5/2014	24hr Activity Summary
Start Time	00:00	End Time	00:00	Waiting on frac crew
Report Start Date	10/5/2014	Report End Date	10/6/2014	24hr Activity Summary
Start Time	00:00	End Time	00:00	Waiting on frac crew
Report Start Date	10/6/2014	Report End Date	10/7/2014	24hr Activity Summary
Start Time	00:00	End Time	18:00	SDFN
Start Time	18:00	End Time	00:00	Halliburton moving equipment on location & getting ready to SIRU.
Report Start Date	10/6/2014	Report End Date	10/7/2014	24hr Activity Summary
Start Time	00:00	End Time	07:00	Halliburton moving equipment on location & getting ready to SIRU.
Start Time	07:00	End Time	10:00	Pressure test Halliburton's iron and get ready to Frac well.
Start Time	10:00	End Time	12:30	Stage #1 Frac 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl .2. Calculated 7 holes open, 3513 psi perf friction, 47 psi NWB as per FracPro.3. No problems getting into interval, able to work rate up to 60bpm with no issues.4. Trouble lining out several adds during job, had to run several in manual. 5. Had drop in prop conc in 4.Oppg sand stg, let hopper get low.6. No other issues, able to place job completely. WG-36-9.5% (196.7), MC S-2510T-2.2% (1.5) Vicon NF-4.8% (10.5), Losurf 300D-2.2% (2.9) Cat 3/4-2.4% (1.2), BE-9-7.2% (2.9)
Start Time	12:30	End Time	16:00	Stage #2 P&P RIH with guns and Plug to KOP. pumped down guns at 12 bpm @ 4,940 psi, @ 235 fpm, 860 L.T, pumped guns to 16,484', Pulled up and got line tension and set plug @ 16,468'. Line tension prior to setting plug 1,920', line tension after plug set 1,730, plug set time 40 sec. POOH and perfed at 16,418'-21', 16,358'-61', 16,294'-297'. POOH with tools, max pressure for pump down: 4,940 psi. Max rate for pump down 12 bpm. Total BBIs pumped-364 bbls. All shots fired Dropped ball. Shut well in & turn over to Frac.
Start Time	16:00	End Time	18:00	Comment Frac stg #2. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl .2. Calculated 17 holes open, 1189 psi perf friction, 169 psi NWB as per FracPro. 3. Able to get into interval and work rate up with no issues. 4. Trouble lining out CL-31 through out job, will try swapping from pulling from tote to HAL tank. 5. Went long on 20/40 white to run out compartments to design volume. 6. No other issues, placed job completely. Ball Seat Stage Pressures and Rate: 5145 psi @ 10.1 bpm, 4885 psi Pressure before Seating, 5145 psi Pressure after Seating. WG-36-8.5% (167.9), BC-200-4.5% (8.9), FR-76-7.8% (2), BA-20-5.8% (1.7), MO-67-2.8% (2.2), MC S-2010T-4.8% (3.6) Vicon NF-4.8% (11.8), Losurf 300D-29.6% (44.1) BE-9-9.5% (4.3)
Start Time	18:00	End Time	18:30	Comment Held Safety meeting with all the night time personnel

Summary Rig Activity

Well Name: Accawinna 13-22-15-3-2W-MW

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	End Time	Comment
18:30	20:30	Stage #3 P&P RIH with guns and Plug to KOP. pumped down guns at 12 bpm @ 4,856 psi, @ 218 fpm, 860 L.T, pumped guns to 16,250', Pulled up and got line tension and set plug @ 16,229'. Line tension prior to setting plug 1,880', line tension after plug set 1,560, plug set time 74 sec. POOH and perfed at 16,234'-237', 16,174'-177'. 16,115'-118'. POOH with tools, max pressure for pump down: 4,873 psi. Max rate for pump down 12.1 bpm. Total BBIs pumped-392 bbls. All shots fired Dropped ball. Shut well in & turn over to Frac.
20:30	22:30	Comment Frac stg #3. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 22 holes open, 597 psi perf friction, 162 psi NWB as per FracPro. 3. Stage went well. Ball Seat Stage Pressures and Rate: 5483 psi @ 14.5 bpm, 5054 psi Pressure before Seating, 5478 psi Pressure after Seating, BC-200-2.3% (4.3), BA-20-4.9% (1.4), CL-31-4.9% (1.4) MC S-2010T-4.2% (3.1) Vicon NF-5% (1.1), Losurf 300D-4% (5.8) Cat 3/4-2.8% (1.3), BE-9-4% (1.7)
22:30	00:00	Comment Stage #4 P&P RIH with guns and Plug to KOP. pumped down guns at 12.4 bpm @ 5,010 psi, @ 233 fpm, 855 L.T, pumped guns to 16,082', Pulled up and got line tension and set plug @ 16,059'. Line tension prior to setting plug 1,760', line tension after plug set 1,450, plug set time 60 sec. POOH and perfed at 16,055'-058', 15,995'-998', 15,935'-938'. POOH with tools, max pressure for pump down: 5,010 psi. Max rate for pump down 12.4 bpm. Total BBIs pumped-362 bbls. All shots fired Dropped ball. Shut well in & turn over to Frac.
Report Start Date 10/7/2014	Report End Date 10/8/2014	24hr Activity Summary Frac stg 4, 5, 6, 7, 8 & 9. Perf stg 5, 6, 7, 8 & 9
Start Time 00:00	End Time 00:30	Comment POOH with tool string and guns after shooting stg #4
Start Time 00:30	End Time 02:30	Comment Frac stg #4 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 1642 psi perf friction, 72 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 3300 during the staged. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5147 psi @ 14.3 bpm, 5031 psi Pressure before Seating, 5121 psi Pressure after Seating, WG-36-4.8% (81.8), BC-200-4.2% (7.2), FR-76-6.3% (1.1), BA-20-4.8% (1.2), CL-31-8.6% (2.2) MO-67-4.8% (3.3), MC S-2010T-4.8% (3.3) Vicon NF-3.9% (8), Losurf 300D-3.3% (4.5) Cat 3/4-4.6% (2)
Start Time 02:30	End Time 05:00	Comment Stage #5 P&P RIH with guns and Plug to KOP. pumped down guns at 12.5 bpm @ 5,090 psi, @ 246 fpm, 850 L.T, pumped guns to 15,880', Pulled up and got line tension and set plug @ 15,870'. Line tension prior to setting plug 1,725', line tension after plug set 1,390, plug set time 34 sec. POOH and perfed at 15,876'-879', 15,816'-819', 15,756'-759'. POOH with tools, max pressure for pump down: 5,090 psi. Max rate for pump down 12.5 bpm. Total BBIs pumped-356 bbls. All shots fired Dropped ball. Shut well in & turn over to Frac.
Start Time 05:00	End Time 06:30	Comment Frac stg #5. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 19 holes open, 1923 psi perf friction, 35 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2100 during the stage. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5307 psi @ 14.8 bpm, 5042 psi Pressure before Seating, 5307 psi Pressure after Seating, BA-20-4.2% (1.1), MO-67-4.7% (3.4), MC S-2010T-2.4% (1.7) Vicon NF-2.3% (5), Losurf 300D-4.7% (6.6) Cat 3/4-3.9% (1.8), BE-9-4.3% (1.8) 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 19 holes open, 1923 psi perf friction, 35 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2100 during the stage. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5307 psi @ 14.8 bpm, 5042 psi Pressure before Seating, 5307 psi Pressure after Seating, BA-20-4.2% (1.1), MO-67-4.7% (3.4), MC S-2010T-2.4% (1.7) Vicon NF-2.3% (5), Losurf 300D-4.7% (6.6) Cat 3/4-3.9% (1.8), BE-9-4.3% (1.8)



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Start Time	06:30	End Time	08:30	Comment
				Stage #6 P&P RIH with guns and Plug to KOP. pumped down guns at 14 bpm @ 5,154 psi, @ 230 fpm, 840 LT, pumped guns to 15,750'. Pulled up and got line tension and set plug @ 15,732'. Line tension prior to setting plug 1,930', line tension after plug set 1,703, plug set time 58 sec. POOH and perfed at 15,706'-709', 15,640'-643', 15,587'-590'. POOH with tools, max pressure for pump down: 5,154 psi. Max rate for pump down 14 bpm. Total BBIs pumped-357 bbls. All shots fired Dropped ball. Shut well in & turn over to Frac.
Start Time	08:30	End Time	10:00	Comment
				Frac Stage #6. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 875 psi perf friction, 59 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 4100 during the staged. 4. BE-9 ran high, pumped additional 19gal. Will check pump & MicroMotion between jobs. 5. No other issues, overall good job by crew. Ball Seat Stage Pressures and Rate: 5260 psi @ 15.2 bpm, 5040 psi Pressure before Seating, 5275 psi Pressure after Seating. BC-200-4.4% (7.9), BA-20-5.9% (1.6), MO-67-4% (2.8), MC S-2010T-4% (2.7) Vicon NF-4.9% (10.3), Losurf 300D-4.8% (6.5) Cat 3/4-4.2% (2.4), B-9-46.5% (19)
Start Time	10:00	End Time	12:30	Comment
				Stage #7 P&P RIH with guns and Plug to KOP. pumped down guns at 14 bpm @ 4,912 psi, @ 260 fpm, 890 LT, pumped guns to 15,555', Pulled up and got line tension and set plug @ 15,550'. Line tension prior to setting plug 2,458', line tension after plug set 2,003, plug set time 70 sec. POOH and perfed at 15,525'-528', 15,465'-468', 15,407'-410'. POOH with tools, max pressure for pump down: 4,912 psi. Max rate for pump down 14 bpm. Total BBIs pumped-360 bbls. All shots fired Dropped ball. Shut well in & turn over to Frac.
Start Time	12:30	End Time	14:30	Comment
				Grease Frac valves.
Start Time	14:30	End Time	16:30	Comment
				Frac Stage #7. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 19 holes open, 949 psi perf friction, 55 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 5200 during the staged. 4. Staged out of white sand and went to resin coated sand early. 5. No other problems, able to place job with no issues. Ball Seat Stage Pressures and Rate: 5185 psi @ 15.2 bpm, 4990 psi Pressure before Seating, 5265 psi Pressure after Seating. BA-20-4.8% (1.2), MO-67-3.7% (2.2), MC S-2010T-4.1% (2.8) Vicon NF-3.1% (6.5), Losurf 300D-4.7% (6.4) Cat 3/4-3.7% (2.2), BE-9-5.1% (2.1)
Start Time	16:30	End Time	18:00	Comment
				Stage #8 P&P RIH with guns and Plug to KOP. pumped down guns at 13 bpm @ 4,905 psi, @ 260 fpm, 880 LT, pumped guns to 15,400', Pulled up and got line tension and set plug @ 15,385'. Line tension prior to setting plug 2,187', line tension after plug set 1,750, plug set time 48 sec. POOH and perfed at 15,348'-351', 15,288'-291', 15,232'-235'. POOH with tools, max pressure for pump down: 4,905 psi. Max rate for pump down 14 bpm. Total BBIs pumped-333 bbls. All shots fired Dropped ball. Shut well in & turn over to Frac.
Start Time	18:00	End Time	19:30	Comment
				frac stg #8- 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 762 psi perf friction, 116 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 3500 during the staged. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5070 psi @ 14.6 bpm, 4935 psi Pressure before Seating, 5070 psi Pressure after Seating. BC-200-2% (3.3), MO-67-2.1% (1.2), MC S-2010T-3.7% (2.3) Vicon NF-5.1% (10.5), Cat 3/4-3.9% (2.2), BE-9-7.3% (2.8)
Start Time	19:30	End Time	21:30	Comment
				Stage #9 P&P RIH with guns and Plug to KOP. pumped down guns at 13 bpm @ 5,500 psi, @ 280 fpm, 880 LT, pumped guns to 15,182', Pulled up and got line tension and set plug @ 15,150'. Line tension prior to setting plug 2,000', line tension after plug set 1,670, plug set time 74 sec. POOH and perfed at 15,166'-169', 15,104'-107', 15,029'-032'. POOH with tools, max pressure for pump down: 5,500 psi. Max rate for pump down 13.2 bpm. Total BBIs pumped-310 bbls. POOH right now.



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	21:30	End Time	23:00	Comment
				Stage #9 Frac 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 904 psi perf friction, 60 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2400 during the staged. 4. Stage went well. BC-200-4.7% (7.3), FR-76-8.5% (1.3), BA-20-6.4% (1.5), CL-31-6.4% (1.5) MO-67-3.9% (2.2), MC S-2010T-4.2% (2.6) Vicon NF-4.8% (9.3), Losurf 300D-4.2% (5.2) Cat 3/4-3.4% (1.8), BE-9-8.5% (3.1)
Start Time	23:00	End Time	00:00	Comment
				RIH to P&P stage #10
Report Start Date	10/8/2014	Report End Date	10/9/2014	24hr Activity Summary
				Frac stgs 10,11,12,13,14 & 15. Perf stgs 10,11,12,13,14,15 & 16
Start Time	00:00	End Time	01:00	Comment
				Stage #10 P&P RIH with guns and Plug to KOP. pumped down guns at 13.3 bpm @ 5,110 psi, @ 302 fpm, 865 LT, pumped guns to 15,000', Pulled up and got line tension and set plug @ 14,975'. Line tension prior to setting plug 1,620', line tension after plug set 1,350, plug set time 47 sec. POOH and perfed at 14,967'-970', 14,905'-908', 14,841'-844'. POOH with tools, max pressure for pump down: 5,110 psi. Max rate for pump down 13.3 bpm. Total BBIs pumped-294 bbls. All shots fired. Dropped ball. Shut well in & turn over to Frac.
Start Time	01:00	End Time	02:30	Comment
				Stage #10 frac 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 926 psi perf friction, 0 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 4300 during the staged. 4. Smooth stage. BC-200-3.4% (5.3), MO-67-4.6% (2.5), MC S-2010T-4.1% (2.5) Vicon NF-4.8% (9), Losurf 300D-4.1% (5) Cat 3/4-2.7% (1.5), BE-9-4.7% (1.7)
Start Time	02:30	End Time	04:30	Comment
				Stage #11 P&P RIH with guns and Plug to KOP. pumped down guns at 13.2 bpm @ 5,310 psi, @ 238 fpm, 960 LT, pumped guns to 14,800', Pulled up and got line tension and set plug @ 14,776'. Line tension prior to setting plug 1,570', line tension after plug set 1,300, plug set time 74 sec. POOH and perfed at 14,780'-783', 14,720'-723', 14,660'-663'. POOH with tools, max pressure for pump down: 5,310 psi. Max rate for pump down 13.2 bpm. Total BBIs pumped-303 bbls. All shots fired. Dropped ball. Shut well in & turn over to Frac.
Start Time	04:30	End Time	06:30	Comment
				Stage #11 frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 26 holes open, 568 psi perf friction, 324 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 3200 during the stage. 4. Smooth Stage. WG-36-2.6% (41.4), BC-200-3.6% (5.8), MO-67-4.7% (2.6), Vicon NF-5% (9.4), Cat 3/4-4.7% (2.6),
Start Time	06:30	End Time	08:00	Comment
				Stage #12 P&P RIH with guns and Plug to KOP. pumped down guns at 13.0 bpm @ 5,250 psi, @ 240 fpm, 930 LT, pumped guns to 14,650', Pulled up and got line tension and set plug @ 14,640'. Line tension prior to setting plug 1,784', line tension after plug set 1,420, plug set time 56 sec. POOH and perfed at 14,600'-603', 14,540'-543', 14,481'-484'. POOH with tools, max pressure for pump down: 5,250 psi. Max rate for pump down 13 bpm. Total BBIs pumped-294 bbls. All shots fired. Dropped ball. Shut well in & turn over to Frac.
Start Time	08:00	End Time	10:00	Comment
				Stage #12 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 736 psi perf friction, 40 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2200 during the staged. 4. Good job with no issues, pumped job to completion. Ball Seat Stage Pressures and Rate: 5115 psi @ 15.2 bpm, 5040 psi Pressure before Seating, 5115 psi Pressure after Seating. BC-200-4.7% (7.5), CL-31-4.7% (1.1) MO-67-4.5% (2.5), MC S-2010T-3.7% (2.3) Vicon NF-4.7% (9), Losurf 300D-4.5% (5.6) Cat 3/4-4.5% (2.5),



Summary Rig Activity

Well Name: Accawinna 13-22-15-3-2W-MW

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	10:00	End Time	11:30	Comment
				Stage #13 P&P RIH with guns and Plug to KOP. pumped down guns at 13.0 bpm @ 5,155 psi, @ 270 fpm, 850 LT, pumped guns to 14,460', Pulled up and got line tension and set plug @ 14,439'. Line tension prior to setting plug 1,837', line tension after plug set 1,468, plug set time 72 sec. POOH and perfed at 14,421'-424', 14,373'-376', 14,301'-304'. POOH with tools, max pressure for pump down: 5,155 psi. Max rate for pump down 13 bpm. Total BBIs pumped-303 bbls. All shots fired. Dropped ball. Shut well in & turn over to Frac.
Start Time	11:30	End Time	13:00	Comment
				Grease Frac Valves.
Start Time	13:00	End Time	14:45	Comment
				Drop ball & start Stage #13 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 23 holes open, 625 psi perf friction, 42 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2000 during the staged. 4. Had low Xlink pH during job, MO-67 did not go down properly left in bucket test mode. 5. No other issues, able to place job completely. Ball Seat Stage Pressures and Rate: 5925 psi @ 15.1 bpm, 5855 psi Pressure before Seating, 5925 psi Pressure after Seating. BC-200-4.7% (7.4), MO-67-27.5% (15.2), MC S-2010T-9.6% (5.9) Vicon NF-4.9% (9.3), Losurf 300D-3.1% (3.9) Cat 3/4-3.9% (2.2).
Start Time	14:45	End Time	16:15	Comment
				Stage #14 P&P RIH with guns and Plug to KOP. pumped down guns at 13.1 bpm @ 5,035 psi, @ 260 fpm, 950 LT, pumped guns to 14,248', Pulled up and got line tension and set plug @ 14,236'. Line tension prior to setting plug 1,586', line tension after plug set 1,325, plug set time 46 sec. POOH and perfed at 14,242'-245', 14,172'-175', 14,109'-112'. POOH with tools, max pressure for pump down: 5,035 psi. Max rate for pump down 13.2 bpm. Total BBIs pumped-288 bbls. All shots fired dropped ball. Shut well in & turn over to Frac.
Start Time	16:15	End Time	18:00	Comment
				Stage #14 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 739 psi perf friction, 39 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2700 during the staged. 4. Good job with no issues, placed completely. Ball Seat Stage Pressures and Rate: 5020 psi @ 15.1 bpm, 4880 psi Pressure before Seating, 5020 psi Pressure after Seating BC-200-3.9% (6.2), MO-67-3.6% (2), MC S-2010T-4.8% (2.9) Vicon NF-4.1% (7.7), Losurf 300D-4% (4.8) Cat 3/4-3.6% (2), BE-9-2.9% (1.1)
Start Time	18:00	End Time	19:45	Comment
				Stage #15 P&P RIH with guns and Plug to KOP. pumped down guns at 13.5 bpm @ 5,050 psi, @ 280 fpm, 950 LT, pumped guns to 14,104', Pulled up and got line tension and set plug @ 14,049'. Line tension prior to setting plug 1,650', line tension after plug set 1,325, plug set time 63 sec. POOH and perfed at 14,032'-035', 13,963'-966', 13,893'-896'. POOH with tools, max pressure for pump down: 5,050 psi. Max rate for pump down 13.5 bpm. Total BBIs pumped-260 bbls. All shots fired dropped ball. Shut well in & turn over to Frac.
Start Time	19:45	End Time	21:45	Comment
				frac stg #15. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 25 holes open, 1119 psi perf friction, 17 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2200 during the staged. 4. Smooth stage. BC-200-2% (3.1), MO-67-3% (1.6), MC S-2010T-3.8% (2.4) Vicon NF-5% (9.6), Cat 3/4-4.5% (2.4).
Start Time	21:45	End Time	23:30	Comment
				Stage #16 P&P RIH with guns and Plug to KOP. pumped down guns at 13.6 bpm @ 5,080 psi, @ 273 fpm, 922 LT, pumped guns to 13,850', Pulled up and got line tension and set plug @ 13,837'. Line tension prior to setting plug 1,930, line tension after plug set 1,500, plug set time 48 sec. POOH and perfed at 13,823'-826', 13,753'-756', 13,684'-687'. POOH with tools, max pressure for pump down: 5,080 psi. Max rate for pump down 13.6 bpm. Total BBIs pumped-251 bbls. POOH now. all shots fired Dropped ball.
Start Time	23:30	End Time	00:00	Comment
				Frac stage #16



Summary Rig Activity

Sundry Number: 57781 API Well Number: 43013515010000

Daily Operations

Report Start Date	Report End Date	24hr Activity Summary		
10/9/2014	10/10/2014	Frac stgs 16, 17, 18, 19, 20, 21 & 22. Perf stgs 17, 18, 19, 20, 21, 22 & 23.		
Start Time	End Time	Comment		
00:00	01:00	Frac stg #16. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 24 holes open, 1160 psi perf friction, 135 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 5000 during the stage. 4. Stage went well. WG-36-2.3% (35.9), BC-200-3.2% (5), MO -67-4.2% (2.3), MC S-2010T-2.1% (1.2) Vicon NF-4.3% (7.8), Losurf 300D-4.6% (5.4) Cat 3/4-3.2% (1.7),		
01:00	02:30	Stage #17 P&P RIH with guns and Plug to KOP. pumped down guns at 13.5 bpm @ 5,010 psi, @ 275 fpm, 900 LT, pumped guns to 13,658', Pulled up and got line tension and set plug @ 13,628'. Line tension prior to setting plug 1,730, line tension after plug set 1,360, plug set time 71 sec. POOH and perfed at 13,614'-617', 13,544'-547', 13,474'-477'. POOH with tools, max pressure for pump down: 5,010 psi. Max rate for pump down 13.5 bpm. Total BBIs pumped-243 bbls. POOH now. all shots fired Dropped ball.		
02:30	03:00	Comment Halliburton had to do some pump maintenance before starting stg #17 frac.		
03:00	04:00	Frac stg #17. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 27 holes open, 903 psi perf friction, 197 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2500 during the stage. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5040 psi @ 15.6 bpm, 4909 psi Pressure before Seating, 5040 psi Pressure after Seating. BC-200-2.4% (3.7), MC S-2010T-3.7% (2.2) Vicon NF-2.2% (4.1), Losurf 300D-4.8% (5.6) Cat 3/4-4.2% (2.3), BE-9-4.2% (1.5)		
04:00	06:00	Stage #18 P&P RIH with guns and Plug to KOP. pumped down guns at 13.5 bpm @ 4,950 psi, @ 265 fpm, 910 LT, pumped guns to 13,427', Pulled up and got line tension and set plug @ 13,419'. Line tension prior to setting plug 1,800, line tension after plug set 1,450, plug set time 43 sec. POOH and perfed at 13,405'-408', 13,335'-338', 13,265'-268'. POOH with tools, max pressure for pump down: 4,950 psi. Max rate for pump down 13.5 bpm. Total BBIs pumped-243 bbls. POOH now. all shots fired Dropped ball.		
06:00	07:00	Comment Frac stg #18 as designed. All sand placed on formation. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 780 psi perf friction, 132 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 4200 during the stage. 4. Good job with no issues, placed job completely. Ball Seat Stage Pressures and Rate: 5175 psi @ 14.8 bpm, 4947 psi Pressure before Seating, 5175 psi Pressure after Seating. WG-36-2.3% (36.4), BC-200-4.7% (7.5), MO-67-3.9% (2.2), Vicon NF-5% (9.4), Losurf 300D-5% (6) Cat 3/4-2.1% (1.2), BE-9-4.5% (1.6)		
07:00	09:00	Stage #19 P&P - RIH with guns and plug to KOP. pumped down guns at 13 bpm at 4,880 psi, 256 fpm, 888 LTEN. Pumped guns to 13,262'. Pulled up and got line tension and set plug at 13,230'. Line tension prior to setting plug 1,563, line tension after plug set 1,310, plug set time 28 sec. POOH and perfed at 13,170'-173', 13,116'-119', 13,046'-049'. Max pressure for pump down: 4,920 psi. Max rate for pump down 13 bpm. Total bbls pumped-253 bbls.		
09:00	10:30	POH. All tools recovered. All shots fired. Comment Grease frac valves.		



Summary Rig Activity

Well Name: Accawinna 13-22-15-3-2W-MW

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	10:30	End Time	12:30	Comment Dropped ball.Frac stage #19 as designed. All sand placed on formation. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 719 psi perf friction, 34 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 3100 during the stage. 4. Good job with no issues, placed job completely. Ball Seat Stage Pressures and Rate: 4830 psi @ 15.1 bpm, 4730 psi Pressure before Seating, 4830 psi Pressure after Seating WG-36-2.2% (34), MO-67-3.8% (2.1), MC S-2010T-4.4% (2.6) Vicon NF-5% (9.3), Losurf 300D-5% (5.8) Cat 3/4-3.8% (2.1),
Start Time	12:30	End Time	14:00	Comment Stage #20 P&P - RIH with guns and plug to KOP. pumped down guns at 13 bpm at 4,874 psi, 273 fpm, 895 LTEN. Pumped guns to 13,043'. Pulled up and got line tension and set plug at 13,018'. Line tension prior to setting plug 1,867', line tension after plug set 1,370, plug set time 1 min, 5 sec. POOH and perfed at 12,976'-12,979', 12,906'-12,909', 12,837'-12,840'. POOH with tools, max pressure for pump down: 4,874 psi. Max rate for pump down 13 bpm. Total bbls pumped-202 bbls. Pull out of hole, All guns fired, Drop Ball, turn over to frac.
Start Time	14:00	End Time	15:30	Comment Frac Stage #20 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 749 psi perf friction, 100 psi NWB as per FracPro.3. STS pumped 4 gallons of FFI 3100 during the stage. 4. Good job with no issues, placed job completely. Ball Seat Stage Pressures and Rate: 4850 psi @ 15.2 bpm, 4745 psi Pressure before Seating, 4850 psi Pressure after Seating MO-67-3.6% (1.9), MC S-2010T-3.3% (1.9) Vicon NF-4.8% (8.7), Losurf 300D-4.6% (5.2) Cat 3/4-3.6% (1.9),
Start Time	15:30	End Time	17:30	Comment Stage #21 P&P - RIH with guns and plug to KOP. pumped down guns at 12.1 bpm at 4805 psi, 263 fpm, 910 LTEN. Pumped guns to 12,809'. Pulled up and got line tension and set plug at 12,786'. Line tension prior to setting plug 1,440, line tension after plug set 1,222, plug set time 40sec. POOH and perfed at 12,767'-12,770', 12,697'-12,700', 12,630'-12,633'. POOH with tools, max pressure for pump down: 4,810 psi. Max rate for pump down 12.1 bpm. Total bbls pumped-175 bbls. Pull out of hole, All planned guns fired, Drop Ball, Shut well in and turn over to frac.
Start Time	17:30	End Time	19:00	Comment Stg #21 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 15 holes open, 1328 psi perf friction, 50 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 5100 during the stage. 4. Had higher pressure than previous stages, but saw good clean up from Xlink fluid and sand. 5. Good job with no issues, placed completely. Ball Seat Stage Pressures and Rate: 5400 psi @ 15.2 bpm, 4990 psi Pressure before Seating, 5400 psi Pressure after Seating WG-36-4.4% (68.6), BC-200-3.3% (5.2), MO-67-3.9% (2.1), MC S-2010T-2.7% (1.5) Losurf 300D-4.5% (5.1) Cat 3/4-2.1% (1.1), BE -9-3.3% (1.1)
Start Time	19:00	End Time	20:45	Comment Stage #22 P&P - RIH with guns and plug to KOP. pumped down guns at 13.1 bpm at 4,910 psi, 247 fpm, 970 LTEN. Pumped guns to 12,596'. Pulled up and got line tension and set plug at 12,579'. Line tension prior to setting plug 1,480, line tension after plug set 1,200, plug set time 53sec. POOH and perfed at 12,558'-12,561', 12,505'-12,508', 12,442'-12,445'. POOH with tools, max pressure for pump down: 4,910 psi. Max rate for pump down 13.1 bpm. Total bbls pumped-191 bbls. POOH
Start Time	20:45	End Time	22:00	Comment Stage #22 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 19 holes open, 1970 psi perf friction, 951 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 5100 during the stage. 4. Higher initial pressure. Had pumps kick out during the pad. 5. Stage went well with all proppant placed. Ball Seat Stage Pressures and Rate: 6076 psi @ 15.6 bpm, 5315 psi Pressure before Seating, 6003 psi Pressure after Seating WG-36-4.1% (64.8), BC-200-4.7% (7.4), MO-67-4% (2.2), Vicon NF-4.8% (9), Losurf 300D-5% (5.9) Cat 3/4-2.2% (1.2), BE-9-4.5% (1.6)



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Start Time	22:00	End Time	23:30	Comment
Stage #23 P&P - RIH with guns and plug to KOP. pumped down guns at 13.4 bpm at 5,151 psi, 250 fpm, 850 LTEN. Pumped guns to 12,400'. Pulled up and got line tension and set plug at 12,398'. Line tension prior to setting plug 1,499, line tension after plug set 1,175, plug set time 61sec. POOH and perfed at 12,358-361', 12,279-282'. 12,199-202'. POOH with tools, max pressure for pump down: 5,154 psi. Max rate for pump down 13.4 bpm. Total bbls pumped-197 bbls. POOH				
Start Time	23:30	End Time	00:00	Comment
Start Stage #23 Frac				
Report Start Date	10/10/2014	Report End Date	10/11/2014	24hr Activity Summary
Frac stages 24,25,26,27,28 & 29. Perf stages 24,25,26,27,28,29 & 30.				
Start Time	00:00	End Time	02:30	Comment
Frac stg #23 Only got 10,000 pounds of 100 mesh in the hole. Before pressure got us. Flushed the well had to play with the rate to get up to 25bpm to do a pump down. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 11 holes open, 1393 psi perf friction, 1405 psi NWB as per FracPro.3. Had higher pressure and leak off during the FET. Pumped additional acid and 10,000 lbs of 100 Mesh.4. Pressure came up with 100 mesh on formation. Had to reduce rate to ~10 bpm.5. Continued pumping until sufficient rate to pumpdown could be maintained.6. Continued with wireline to plug and perf Stage 24.7. STS pumped 4 gallons of FFI 2900. Ball Seat Stage Pressures and Rate: 8160 psi @ 15.3 bpm , 5902 psi Pressure before Seating , 8049 psi Pressure after Seating. FR-76-3.7% (1.6), Vicon NF-3.7% (3.3), Losurf 300D -3.9% (3.8)				
Start Time	02:30	End Time	04:30	Comment
Stage #24 P&P - RIH with guns and plug to KOP. pumped down guns at 14.3 bpm at 7,650 psi, 174 fpm, 986 LTEN. Pumped guns to 12,144'. Pulled up and got line tension and set plug at 12,129'. Line tension prior to setting plug 1,530, line tension after plug set 1,260, plug set time 60sec. POOH and perfed at 12,131'-134', 12,060'-063'. 11,992'-995'. POOH with tools, max pressure for pump down: 7,650 psi. Max rate for pump down 14.3 bpm. Total bbls pumped-293 bbls. POOH				
Start Time	04:30	End Time	06:00	Comment
Frac stg #24. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 26 holes open, 1032 psi perf friction, 569 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 2900 during the stage. 4. Stage went well. WG-36-3.6% (56.2), BC-200-5% (7.9), MO-67-3% (1.6), MC S-2010T-4.6% (2.7) Vicon NF-4.7% (8.7), Losurf 300D-4.8% (5.6)				
Start Time	06:00	End Time	07:30	Comment
Stage #25 P&P - RIH with guns and plug to KOP. pumped down guns at 13.1 bpm at 4,984 psi, 268 fpm, 893 LTEN. Pumped guns to 11,977'. Pulled up and got line tension and set plug at 11,950'. Line tension prior to setting plug 1,550, line tension after plug set 1,277, plug set time 84 sec. POOH and perfed at 11,923'-926', 11,880'-883'. 11,800'-803'. Max pressure for pump down: 5,000 psi. Max rate for pump down 13.1 bpm. Total bbls pumped-158 bbls. POOH. All tools recovered. All shots fired.				
Start Time	07:30	End Time	09:00	Comment
Grease frac valves.				
Start Time	09:00	End Time	10:30	Comment
Frac stage #25. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 832 psi perf friction, 194 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 1400 during the stage. 4. Good job with no issues, placed job completely. Ball Seat Stage Pressures and Rate: 5285 psi @ 15.2 bpm , 5030 psi Pressure before Seating , 5285 psi Pressure after Seating. WG-36-2.7% (43.6), BA-20-5% (1.2), CL-31-5% (1.2) MO-67-2.6% (1.5), MC S-2010T-3.6% (2) Vicon NF-4% (7.4), Losurf 300D-4.4% (5) Cat 3/4-2.6% (1.5), BE-9-4.1% (1.4)				



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	10:30	End Time	12:00	Comment
				Stage #26 P&P - RIH with guns and plug to KOP. Pumped down guns at 13 bpm at 4,994 psi, 256 fpm, 873 LTEN. Pumped guns to 11,797'. Pulled up and got line tension and set plug at 11,772'. Line tension prior to setting plug 1,580, line tension after plug set 1,255, plug set time 55 sec. POOH and perfed at 11,741'-744', 11,691'-694', 11,641'-644'. Max pressure for pump down: 5,003 psi. Max rate for pump down 13 bpm. Total bbls pumped-144 bbls. POOH. All tools recovered. All shots fired.
Start Time	12:00	End Time	13:30	Comment
				Stage #26 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 17 holes open, 1036 psi perf friction, 243 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 1400 during the stage. 4. Had good ball action and saw good pressure relief from Acid during the BD. 5. Took pump off line during pad, made rate up with rest of pumps. 6. Had higher treating pressure than previous stages, but saw good pressure relief when sand reached bottom. 7. No other issues, able to place job completely. Ball Seat Stage Pressures and Rate: 5700 psi @ 15.3 bpm, 5110 psi Pressure before Seating, 5715 psi Pressure after Seating. BC-200-2.1% (3.3), BA-20-5% (1.2), MO-67-3.9% (2.2), Vicon NF-5% (9.2), Losurf 300D-4.1% (4.6) Cat 3/4-3.9% (2.2).
Start Time	13:30	End Time	15:00	Comment
				Stage #27 P&P - RIH with guns and plug to KOP. Pumped down guns at 13 bpm at 4,861 psi, 250 fpm, 910 LTEN. Pumped guns to 11,604'. Pulled up and got line tension and set plug at 11,571'. Line tension prior to setting plug 1,675, line tension after plug set 1,335, plug set time 45 sec. POOH and perfed at 11,571'-574', 11,531'-534', 11,482'-485'. Max pressure for pump down: 4,861 psi. Max rate for pump down 13 bpm. Total bbls pumped-137 bbls. POOH. All tools recovered. All shots fired. Dropped ball & turn over to Frac.
Start Time	15:00	End Time	16:30	Comment
				Stage #27 Frac 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 825 psi perf friction, 125 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 1200 during the stage. 4. Lost MO-67 briefly, at the start of the 6ppg sand stg. 5. No other issues, able to place job completely. Ball Seat Stage Pressures and Rate: 5060 psi @ 15.3 bpm, 4865 psi Pressure before Seating, 5075 psi Pressure after Seating. BC-200-2.5% (3.9), MC S-2010T-3.8% (2.1) Losurf 300D-4.7% (5.2) Cat 3/4-4.8% (2.6), BE-9-3.2% (1.1)
Start Time	16:30	End Time	18:00	Comment
				Stage #28 P&P - RIH with guns and plug to KOP. Pumped down guns at 13.2 bpm at 4,537 psi, 227 fpm, 900 LTEN. Pumped guns to 11,452'. Pulled up and got line tension and set plug at 11,430'. Line tension prior to setting plug 1,525, line tension after plug set 1,275, plug set time 72 sec. POOH and perfed at 11,382'-385', 11,292'-295', 11,232'-235'. Max pressure for pump down: 4,537 psi. Max rate for pump down 13.2 bpm. Total bbls pumped-121 bbls. POOH. All tools recovered. All shots fired. Dropped ball & turn over to Frac.
Start Time	18:00	End Time	19:30	Comment
				Stage #28 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 866 psi perf friction, 48 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 1200 during the stage. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5020 psi @ 15.6 bpm, 4815 psi Pressure before Seating, 5020 psi Pressure after Seating. WG-36-4.5% (69.7), MC S-2010T-2.6% (1.4) Vicon NF-3.4% (6.1), Losurf 300D-4.9% (5.2) Cat 3/4-4.6% (2.5).
Start Time	19:30	End Time	21:00	Comment
				Stage #29 P&P - RIH with guns and plug to KOP. Pumped down guns at 13.4 bpm at 4,841 psi, 270 fpm, 920 LTEN. Pumped guns to 11,190'. Pulled up and got line tension and set plug at 11,170'. Line tension prior to setting plug 1,550, line tension after plug set 1,250, plug set time 33 sec. POOH and perfed at 11,141'-144', 11,074'-077', 11,03-006'. Max pressure for pump down: 4,841 psi. Max rate for pump down 13.4 bpm. Total bbls pumped-122 bbls. POOH. All tools recovered. All shots fired. Dropped ball & turn over to Frac.



Summary Rig Activity

Well Name: Accawinna 13-22-15-3-2W-MW

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	21:00	End Time	22:30	Comment
Start Time	22:30	End Time	00:00	Comment
Report Start Date 10/11/2014	Report End Date 10/12/2014	24hr Activity Summary Frac Stages 32, 33, 34, 35, 36 & 37. Perf Stages 33, 34, 35, 36, 37 & 38		
Start Time	00:00	End Time	01:30	Comment
Start Time	01:30	End Time	03:00	Comment
Start Time	03:00	End Time	04:00	Comment
Start Time	04:00	End Time	05:30	Comment
Start Time	05:30	End Time	07:00	Comment

Stage #29 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 19 holes open, 1862 psi perf friction, 268 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 900 during the stage. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5463 psi @ 15.4 bpm, 5037 psi Pressure before Seating, 5463 psi Pressure after Seating. WG-36-3.3% (51.7), BC-200-3.7% (5.8), MO-67-2.4% (1.3), MC S-2010T-4.8% (2.6) Losurf 300D-3% (3.2) Cat 3/4-4.3% (2.3).	Stage #29 P&P - RIH with guns and plug to KOP. Pumped down guns at 13.4 bpm at 4,841 psi, 270 fpm, 920 LTEN. Pumped guns to 10,978'. Pulled up and got line tension and set plug at 10,962'. Line tension prior to setting plug 1,600, line tension after plug set 1,345, plug set time 42 sec. POOH and perfed at 10,924-927', 10,854-857', 10,784-787', Max pressure for pump down: 4,978 psi. Max rate for pump down 13.4 bpm. Total bbls pumped-125 bbls. POOH. All tools recovered. All shots fired. Dropped ball & turn over to Frac.
Frac stg #30. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 22 holes open, 1391 psi perf friction, 1643 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 900 during the stage. 4. Stage went well. Ball Seat Stage Pressures and Rate: 6509 psi @ 15.4 bpm, 5464 psi Pressure before Seating, 6509 psi Pressure after Seating. WG-36-4.2% (65.1), BC-200-2.4% (3.8), MC S-2010T-2.9% (1.6) Vicon NF-2.5% (4.5), Losurf 300D-4.7% (5.2)	Stage #31 P&P - RIH with guns and plug to KOP. Pumped down guns at 13.1 bpm at 5,460 psi, 185 fpm, 903 LTEN. Pumped guns to 10,742'. Pulled up and got line tension and set plug at 10,719'. Line tension prior to setting plug 1,500, line tension after plug set 1,200, plug set time 70 sec. POOH and perfed at 10,714-717', 10,646'-649', 10,575'-578'. Max pressure for pump down: 5,460 psi. Max rate for pump down 13.1 bpm. Total bbls pumped-114 bbls. POOH
Frac stg #31. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 20 holes open, 941 psi perf friction, 1575 psi NWB as per FracPro. 3. STS pumped 3 gallons of FFI 1000 during the stage. 4. Had high leakoff and pressure during fet. Pumped a 0.25 ppg 50 bbl 100 Mesh slug 5. Pressure rose as soon as 100 Mesh hit formation. 6. Decision was made to move on to Stage 32. Ball Seat Stage Pressures and Rate: 6967 psi @ 15.4 bpm, 6094 psi Pressure before Seating, 6967 psi Pressure after Seating. FR-76-4.9% (1.4), Vicon NF-3.1% (1.8), Losurf 300D-2.9% (1.8)	Stage #32 P&P - RIH with guns and plug to KOP. Pumped down guns at 14.1 bpm at 6,250 psi, 245 fpm, 850 LTEN. Pumped guns to 10,528'. Pulled up and got line tension and set plug at 10,501'. Line tension prior to setting plug 1,520, line tension after plug set 1,150, plug set time 49 sec. POOH and perfed at 10,505'-508', 10,435'-438', 10,366'-369'. Max pressure for pump down: 6,250 psi. Max rate for pump down 14.1 bpm. Total bbls pumped-111 bbls. POOH.
Frac stg #32. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 1478 psi perf friction, 1427 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 1000 during the stage. 4. Had high initial treating pressure but saw good clean up when sand reached bottom. 5. No other issues, able to place job completely. Ball Seat Stage Pressures and Rate: 6548 psi @ 15.5 bpm, 6063 psi Pressure before Seating, 6426 psi Pressure after Seating WG-36-4.4% (70.8), BC-200-3.2% (5.1), CL-31-4.2% (1) Vicon NF-3.2% (5.9), Losurf 300D-4.6% (5) BE-9-3.5% (1.2)	



Summary Rig Activity

Well Name: Accawinna 13-22-15-3-2W-MW

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	07:00	End Time	08:30	Comment Stage #33 P&P - RIH with guns and plug to KOP. Pumped down guns at 13 bpm at 5,390 psi, 230 fpm, 835 LTEN. Pumped guns to 10,353'. Pulled up and got line tension and set plug at 10,320'. Line tension prior to setting plug 1,540, line tension after plug set 1,180, plug set time 54 sec. POOH and perfed at 10,295'-298', 10,226'-229', 10,156'-159'. Max pressure for pump down: 5,407 psi. Max rate for pump down 13 bpm. Total bbls pumped-82 bbls. POOH. All tools recovered. All shots fired.
Start Time	08:30	End Time	10:00	Comment Frac stage #33. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 23 holes open, 614 psi perf friction, 1633 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 1300 during the stage. 4. Due to higher leak-off during FET, ran 5000lbs of 100Mesh on job. Worked rate up to 50bpm. 5. Saw good clean up from Xlinked fluid and when 30/50 sand reached bottom. Able to work rate to 60bpm. 6. No other issues, able to place job completely. Good job by crew making adjustments. Ball Seat Stage Pressures and Rate: 7100 psi @ 15.1 bpm, 5945 psi Pressure before Seating, 7120 psi Pressure after Seating, MO-67-4.1% (2.2), MC S-2010T-4.3% (2.6) Vicon NF-4.8% (9.5), Losurf 300D-4.7% (5.8) Cat 3/4-4.1% (2.2), BE-9-4.5% (1.6)
Start Time	10:00	End Time	11:00	Comment Stage #34 P&P - RIH with guns and plug to KOP. Pumped down guns at 13.1 bpm at 5,721 psi, 236 fpm, 812 LTEN. Pumped guns to 10,146'. Pulled up and got line tension and set plug at 10,115'. Line tension prior to setting plug 1,490, line tension after plug set 1,140, plug set time 34 sec. POOH and perfed at 10,087'-091'-, 10,018'-021', 9,947'-950'. Max pressure for pump down: 5,721 psi. Max rate for pump down 13.1 bpm. Total bbls pumped-72 bbls. POOH. All tools recovered. All shots fired.
Start Time	11:00	End Time	12:00	Comment Grease frac valves...
Start Time	12:00	End Time	13:30	Comment Frac stage #34. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 17 holes open, 1055 psi perf friction, 713 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 1300 during the stage. 4. Good job with no issues, placed job completely. Ball Seat Stage Pressures and Rate: 6535 psi @ 15.1 bpm, 5885 psi Pressure before Seating, 6535 psi Pressure after Seating. BC-200-4.9% (7.6), BA-20-5.1% (1.2), MO-67-3.3% (1.8), Vicon NF-5% (8.9), Losurf 300D-4.6% (4.8) Cat 3/4-3.3% (1.8)
Start Time	13:30	End Time	14:30	Comment Stage #35 P&P - RIH with guns and plug to KOP. Pumped down guns at 12.1 bpm at 4,877 psi, 253 fpm, 799 LTEN. Pumped guns to 9,939'. Pulled up and got line tension and set plug at 9,908'. Line tension prior to setting plug 1,500, line tension after plug set 1,155, plug set time 44 sec. POOH and perfed at 9,878'-881'-, 9,808'-811', 9,738'-741'. Max pressure for pump down: 5,037 psi. Max rate for pump down 12.1 bpm. Total bbls pumped-56 bbls. POOH. All tools recovered. All shots fired.
Start Time	14:30	End Time	16:00	Comment Frac stage #35. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 19 holes open, 906 psi perf friction, 541 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 800 during the stage. 4. Good job with no issues, placed completely. Ball Seat Stage Pressures and Rate: 5950 psi @ 15.2 bpm, 5320 psi Pressure before Seating, 5975 psi Pressure after Seating. BC-200-4.2% (6.3), MO-67-7.5% (3.9), MC S-2010T-4.8% (2.4) Vicon NF-4.5% (7.7), Losurf 300D-4.8% (4.8) Cat 3/4-3.6% (1.9), BE-9-4.6% (1.4)



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Start Time	16:00	End Time	17:30	Comment
				Stage #36 P&P - RIH with guns and plug to KOP. Pumped down guns at 13 bpm at 4,896 psi, 228 fpm, 905 LTEN. Pumped guns to 9,729'. Pulled up and got line tension and set plug at 9,700'. Line tension prior to setting plug 1,570, line tension after plug set 1,215, plug set time 46 sec. POOH and perfed at 9,668-671', 9,598-601', 9,528'-531'. Max pressure for pump down: 4,951 psi. Max rate for pump down 13 bpm. Total bbls pumped-50 bbls. POOH. All tools recovered. All shots fired.
Start Time	17:30	End Time	19:00	Comment
				Frac Stage #36. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 13 holes open, 693 psi perf friction, 2342 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 800 during the stage. 4. Had high leak-off after BD, planned to run 30/50 slug to watch pressure response. 5. Miscommunication on MM, ran 0.5ppg 100Mesh saw. Pressure increased when it reached bottom. 6. Sent 0.5ppg 30/50 sand slug after 100Mesh was clear, pressure increased when it reached bottom. Saw no clean up. 7. Cut Xlinkers and flushed cleared WB of Xlink fluid. Turned over to WL and moved on to stg 37. Ball Seat Stage Pressures and Rate: 7505 psi @ 15.2 bpm, 5840 psi Pressure before Seating, 7580 psi Pressure after Seating Vicon NF-4% (5), Losurf 300D-3.1% (2.4)
Start Time	19:00	End Time	20:30	Comment
				Stage #37 P&P - RIH with guns and plug to KOP. Pumped down guns at 13 bpm at 6,240 psi, 202 fpm, 890 LTEN. Pumped guns to 9,512'. Pulled up and got line tension and set plug at 9,494'. Line tension prior to setting plug 1,430, line tension after plug set 1,117, plug set time 46 sec. POOH and perfed at 9,459-462', 9,403-406', 9,339-342'. Max pressure for pump down: 6,240 psi. Max rate for pump down 13 bpm. Total bbls pumped 61 bbls. POOH. All shots fired. Drop bioball, shut well in & turn over to Frac.
Start Time	20:30	End Time	22:00	Comment
				Frac Stage #37 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 21 holes open, 1558 psi perf friction, 978 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 200 during the stage. 4. Had higher ISIP and Leakoff during FET. Pumped a 30/50 slug during pad. 5. Continued with job observing each concentration on formation before increasing. 6. Job was pumped to completion with all proppant placed. Ball Seat Stage Pressures and Rate: 7293 psi @ 15.3 bpm, 6194 psi Pressure before Seating, 7166 psi Pressure after Seating. WG-36-2.3% (60.9), BC-200-5% (12.9), MO-67-2.3% (2.4), Vicon NF-4.6% (13.1), Losurf 300D-5% (7.8) BE-9-3.9% (1.8)
Start Time	22:00	End Time	23:30	Comment
				Stage #38 P&P - RIH with guns and plug to KOP. Pumped down guns at 12.8 bpm at 5,905 psi, 180 fpm, 940 LTEN. Pumped guns to 9,325'. Pulled up and got line tension and set plug at 9,316'. Line tension prior to setting plug 1,507, line tension after plug set 1,156, plug set time 82 sec. POOH and perfed at 9,300-303', 9,250-253', 9,204-207'. Max pressure for pump down: 5,905 psi. Max rate for pump down 12.8 bpm. Total bbls pumped 69 bbls. POOH. All shots fired. Drop bioball, shut well in & turn over to Frac.
Start Time	23:30	End Time	00:00	Comment
				Start Frac on Stage #38.
Report Start Date	10/12/2014	Report End Date	10/13/2014	24hr Activity Summary
Start Time	00:00	End Time	01:30	Comment
				Stage #38 Frac. 1. Global Kick Outs set at 9500 psi. Pressure tested to 10500 psi. Job pumped Produced Water with 0.25% KCl. 2. Calculated 16 holes open, 2612 psi perf friction, 256 psi NWB as per FracPro. 3. STS pumped 4 gallons of FFI 200 during the stage. 4. Stage went well. Ball Seat Stage Pressures and Rate: 5404 psi @ 15.5 bpm, 5222 psi Pressure before Seating, 5404 psi Pressure after Seating. BC-200-2.9% (4.2), MO-67-3% (1.5), MC S-2010T-3.9% (1.9) Vicon NF-4.4% (7.4), Losurf 300D-2.9% (2.8) Cat 3/4-4.8% (2.5),



Summary Rig Activity

Start Time	01:30	End Time	04:00	Comment
Start Time	04:00	End Time	11:00	Shut well in W/4700 psi. RD J-W wireline & Halliburton & move equipment off location.
Start Time	11:00	End Time	00:00	Remove FMC Head & NU night cap on top of frac valves. RU flow back iron. RU flowback iron to production tanks. Pressure test FB iron to 300 psi low/5000 psi high to Newfield's requirements.
Report Start Date	10/20/2014	Report End Date	10/21/2014	24hr Activity Summary
Start Time	00:00	End Time	08:30	ND frac stack, NU BOP's MIRU WOR & Snubbing unit, Prep to drill out plugs.
Start Time	08:30	End Time	11:00	Flowing well to production, 1.5 bpm @ 3,600 Psi.
Start Time	11:00	End Time	16:30	Prep location to drill out frac plugs, Call for equipment for drill out.
Start Time	16:30	End Time	19:00	Welling flowing 1.5 bpm @3,600 Psi, Shut HCR valve and ND frac stack, 10K 7-1/16" 'Upper Master' manual frac valve, 10K 7-1/16" flowcross with dual, double 4-1/16" outlets, 10K 7-1/16" 'Crown' manual frac valve, NU BOP's, Test BOP's as per Newfield's procedures, 250 psi low, 10,000 psi high, Stack as follows: 10K 7-1/16" HCR (Already Installed on Wellhead), 10K 7-1/16" BOP with Blind shear rams and double valve choke/kill outlets, 10K 7-1/16" pipe BOP with 2-3/8" rams, 10K 7-1/16" flow cross with dual, double valved 2-1/16" outlets, 10K 7-1/16" single pipe BOP with 2-3/8" rams,
Start Time	19:00	End Time	22:00	Spot Nabors WOR and R/U unit.
Start Time	22:00	End Time	00:00	RU snub unit & 7 1/16" spools under unit to be able to swallow BHA.
Report Start Date	10/21/2014	Report End Date	10/22/2014	24hr Activity Summary
Start Time	00:00	End Time	01:30	Pressure test spools & snub unit as per Newfield's procedures, 250 low 10k high
Start Time	01:30	End Time	06:00	Pressure test snub unit, spools & flow back iron. Transferred water to work tanks.
Start Time	06:00	End Time	13:00	Spot in Pipe wrangler, move tubing over, prep & tally tubing get ready to PU tubing @ first light.
Start Time	13:00	End Time	15:00	Spot in Pipe wrangler, move tubing over, prep & tally tubing get ready to PU tubing @ first light.
Start Time	15:00	End Time	18:00	PUMU BHA and place in stack, pressure stack, open well and flowed well to lower pressure to 3,500 and below, try to RIH BHA and tagged up at well head, Work tbg to inter casing, unable to inter well head, Shut in well, bleed off pressure from stack and pull BHA and check tag point with tools, found mill depth at well head, checked pins and found one pin in about 1/4", screw out pin, Run BHA back in stack and pressurized stack, open well with flowback shut in, Try to enter casing and tagged up in same place worked tbg and entered casing, RIH with tbg,
Start Time	18:00	End Time	21:30	PUMU BHA and put in stack above HCR valve, Close rams and pressurize unit, SICP @ 3,500' Psi. Start flowing well to lower well pressure and start in hole with tbg.
Start Time	21:30	End Time	00:00	RIH with BHA as described below (bottom to top), 4.625" OD 4 blade concave insert mill (PAC), 2 7/8" ECTD Motor, Hydraulic Circulating sub, Coil style dual back pressure valve, 2' pup 2-3/8" 5.95# P-110 PH6, RN-Nipple, 2-3/8" 5.95# P-110 PH6 to surface,
Start Time	00:00	End Time	01:30	Running in hole W/tbg filling every 30 jts. Snubbing slips broke shut down to fix.
Start Time	01:30	End Time	03:00	Fix slips on snub unit. Ran 2 jts in the hole and slip pin broke again. Shut down waiting on new pins.



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Daily Operations			
Report Start Date	Report End Date	24hr Activity Summary	
10/22/2014	10/23/2014	PU MU BHA & RIH W/tbg filling every 30 jts.	
Start Time	End Time	End Time	Comment
00:00	00:30	00:30	RIH W/4 jts of tbg & snub unit broke down.
Start Time	End Time	End Time	Comment
00:30	04:00	04:00	Fix snub unit slips again.
Start Time	End Time	End Time	Comment
04:00	06:00	06:00	Fill tbg W/153 jts in hole & RD fast line from elevators and use rig to continue to PU tbg. RU Snubbers fast line off of crown & start to PU tbg. Place R-Nipple on top of jt #161 @ 4996'. Con't RIH W/tbg to jt #183 & fill tbg.
Start Time	End Time	End Time	Comment
06:00	14:00	14:00	Continue to RIH with BHA & tbg to plug #37 @ 9,316'.
Start Time	End Time	End Time	Comment
14:00	16:00	16:00	Tie back and pick up swivel.
Start Time	End Time	End Time	Comment
16:00	18:00	18:00	Start pumping thru tbg to get system up and running to start drilling on plug, shut down to change seat in pump, start pumping again and had leak in stand pipe, shut down to repair stand pipe and redo suction hoses on pumps so as not to have to shut down to change pumps during drilling operations.
Start Time	End Time	End Time	Comment
18:00	20:00	20:00	Tag plug #38 @ 9316' on jt #301 up wt 42k, down wt 32k, neutral wt 38k, free torque 3800, Drill torque 4300, WOB 5k, RPM 90, BPM in 2 @ 3800 psi, BPM out 2.5 @ 3350, Choke 11/64, 16 min to drill. Pumped 60 bbls to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs.
Start Time	End Time	End Time	Comment
20:00	22:30	22:30	: Tag plug #37 @ 9494' on jt #307 up wt 42k, down wt 32k, neutral wt 38k, free torque 3800, Drill torque 4400, WOB 4-5k, RPM 90, BPM in 2 @ 3800 psi, BPM out 2.5 @ 3350, Choke 11/64, 25 min to drill, pumped 66 BBLs to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs.
Start Time	End Time	End Time	Comment
22:30	00:00	00:00	Tag plug #36 @ 9700' on jt #313 up wt 50k, down wt 37k, neutral wt 43k, free torque - 3800, Drill torque 4300, WOB 4-5k, RPM 90, BPM in 2 @ 3800 psi, BPM out 2.5 @ 3250, Choke 11/64, 9 min to drill pumped 49 bbls to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs.
Start Time	End Time	End Time	Comment
00:00	01:30	01:30	Tag plug #35 @ 9904' on jt #320 up wt 50k, down wt -37k, neutral wt 44k, free torque 3900, Drill torque 4400, WOB 4-5k, RPM 90, BPM in 2 @ 3900 psi, BPM out 2.5 @ 3200, Choke 11/64, 21 min to drill, pumped 50 bbls to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs.
Report Start Date	Report End Date	24hr Activity Summary	
10/23/2014	10/24/2014	RIH W/BHA & 301 JTS. (Filling tbg. w/ H2O Every 30 JTS.), R/U Power Swivel, Drill out Frac Plugs #38, #37, #36, #35	
Start Time	End Time	End Time	Comment
00:00	01:30	01:30	Tag plug #34 @ 10,016' on jt #326 up wt 50k, down wt 37k, neutral wt 44k, free torque 3800, Drill torque 4400, WOB 4-5k, RPM 90, BPM in 2 @ 3800 psi, BPM out 2.5 @ 3150, Choke 11/64, 18 min to drill, pumped 41 bbls to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs. Circulate bottoms up W/210 bbls. Continue RIH W/tbg.
Start Time	End Time	End Time	Comment
01:30	03:00	03:00	Tag plug #33 @ 10,320' on jt #333 up wt 50k, down wt 37k, neutral wt 44k, free torque 3800, Drill torque 4200, WOB 4-5k, RPM 90, BPM in 2 @ 3800 psi, BPM out 2.5 @ 3150, Choke 11/64, 22 min to drill, pumped 45 bbls to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs. Continue RIH W/ 7 jts 2 3/8 5.95# PH -6 tbg.



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	End Time	Comment
03:00	04:30	Tag plug #32 @10,526' on jt #340 up wt 50k, down wt 37k, neutral wt 44k, free torque 3900, Drill torque 4500, WOB 4-5k, RPM 90, BPM in 2 @ 3900 psi, BPM out 2.5 @ 3200, Choke 12/64, 35 min to drill, pumped 74 bbls to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs. Continue RIH W/ 7 jts 2 3/8" 5.95# PH-6 tbq.
04:30	06:00	Tag plug #31 @10,740' on jt #347 up wt 50k, down wt 38k, neutral wt 46k, free torque 3800, Drill torque 4600, WOB 4-5k, RPM 90, BPM in 2 @ 3800 psi, BPM out 2.5 @ 3175, Choke 12/64, 25 min to drill, pumped 50 bbls to drill up plug. Pump 10 bbl sweep after every plug. Pump bottoms up every 5 plugs. Continue to RIH W/ 6 jts 2 3/8" 5.95# PH-6 tbq. Tagged plug #30 @10,962' on jt #353 up weight 50k, down weight 38k, neutral weight 46k, free torque 3,800, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 3,200 psi, 2.5 bbl out @3,200 psi on 12/64" choke. 25 minutes to drill plug. Pumped 52 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 1,000 gals. Pumped 10 bbl gel sweep.
06:00	07:30	Tagged plug #29 @11,170' on jt #361 up weight 50k, down weight 38k, neutral weight 46k, free torque 3,800, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2.5 bbl out @3,200 psi on 12/64" choke. 50 minutes to drill plug. Pumped 115 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 1,000 gals. Pumped 10 bbl gel sweep.
07:30	09:30	Circulate bottoms up with 240 bbls water.
09:30	11:00	Tagged plug #28 at 11,430' on jt #369 up weight 50k, down weight 33k, neutral weight 46k, free torque 4,100, Drill torque 4,700, WOB 4-5k, RPM 90, 2 bbl in @ 4,100 psi, 2.3 bbl out @3,300 psi on 14/64" choke. 31 minutes to drill plug. Pumped 77 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 8 jts. Tagged plug #27 at 11,600' on jt #375, up weight 50k, down weight 33k, neutral weight 42k, free torque 4,100, Drill torque 4,700, WOB 4-5k, RPM 90, 2 bbl in @ 4,700 psi, 2.5 bbl out @3,300 psi on 14/64" choke. 26 minutes to drill plug. Pumped 69 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 4 jts.
11:00	14:00	Tagged plug #26 at 11,743' on jt #380, up weight 50k, down weight 33k, neutral weight 49k, free torque 3,800, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 4,700 psi, 2.6 bbl out @3,250 psi on 14/64" choke. 26 minutes to drill plug. Pumped 75 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 8 jts. Tagged plug #25 at 11,950' on jt #386, up weight 50k, down weight 33k, neutral weight 44k, free torque 4,000, Drill torque 4,700, WOB 4-5k, RPM 90, 2 bbl in @ 4,700 psi, 2.3 bbl out @3,250 psi on 14/64" choke. 36 minutes to drill plug. Pumped 103 bbls water to drill & wash sand out, Pumped 5 gals of Halliburton / N-VIS-L to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 9 jts.
14:00	16:00	Parted Rogue's fast line, No one hit and parted cable only damage, SMS Investigating Tagged plug #24 at 12,160' on jt #393, up weight 50k, down weight 33k, neutral weight 44k, free torque 4,100, Drill torque 4,700, WOB 4-5k, RPM 90, 2 bbl in @ 4,700 psi, 2.3 bbl out @3,300 psi on 14/64" choke. 19 minutes to drill plug. Pumped 55 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 1,000 gals. Pumped 10 bbl gel sweep.
16:00	17:30	Circulate bottoms up with 205 bbls water.



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Sundry Number: 57781 API Well Number: 43013515010000

Start Time	17:30	End Time	19:00	Comment Tagged plug #23 at 12,400' on jt #400, up weight 50k, down weight 32k, neutral weight 40k, free torque 3,800, Drill torque 4,500, WOB 4-5k, RPM 90, 2 bbl in @ 3,800 psi, 2.7 bbl out @3,200 psi on 13/64" choke. 35 minutes to drill plug. Pumped 77 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep. Continue to RIH W/tbg.
Start Time	19:00	End Time	21:30	Comment : Tagged plug #22 at 12,608' on jt #407, up weight 60k, down weight 35k, neutral weight 53k, free torque 3,900, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2.5 bbl out @3,100 psi on 13/64" choke. 63 minutes to drill plug. Pumped 119 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep. Continue to RIH W/tbg.
Start Time	21:30	End Time	23:00	Comment Tagged plug #21 at 12,784' on jt #413, up weight 60k, down weight 35k, neutral weight 53k, free torque 3,700, Drill torque 4,100, WOB 4-5k, RPM 90, 2 bbl in @ 3,700 psi, 2.7 bbl out @3,150 psi on 12/64" choke. 40 minutes to drill plug. Pumped 80 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep. Continue to RIH W/tbg.
Start Time	23:00	End Time	00:00	Comment RIH & tag plug #20 & start drilling.
Report Start Date	10/24/2014	Report End Date	10/25/2014	24hr Activity Summary Drill Frac plugs #34,32,31,30,29,28,27,6,25,24,23,22,& 21. Circ bottoms up every 5 plugs.
Start Time	00:00	End Time	01:00	Comment Tagged plug #20 at 13,014' on jt #420, up weight 60k, down weight 35k, neutral weight 53k, free torque 3,700, Drill torque 4,300, WOB 4-5k, RPM 90, 2 bbl in @ 3,700 psi, 2.5 bbl out @3,200 psi on 13/64" choke. 31 minutes to drill plug. Pumped 68 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep. Continue to RIH W/tbg.
Start Time	01:00	End Time	02:00	Comment Tag plug #19 at 13,229' on jt #427, up weight 60k, down weight 35k, neutral weight 53k, free torque 3,900, Drill torque 4,400, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2 bbl out @3,150 psi on 13/64" choke. 30 minutes to drill plug. Pumped 58 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep. Pump bottoms up of 265 bbls.
Start Time	02:00	End Time	04:30	Comment Circulate bottoms up W/265 bbls.
Start Time	04:30	End Time	06:00	Comment Tag plug #18 at 13,410' on jt #433, up weight 60k, down weight 35k, neutral weight 53k, free torque 3,900, Drill torque 4,100, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2 bbl out @3,200 psi on 13/64" choke. 50 minutes to drill plug. Pumped 108 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep.
Start Time	06:00	End Time	07:00	Comment Tag plug #17 at 13,652' on jt #441, up weight 60k, down weight 35k, neutral weight 53k, free torque 3,800, Drill torque 4,300, WOB 4-5k, RPM 90, 2 bbl in @ 3,800 psi, 2 bbl out @3,150 psi on 13/64" choke. 26 minutes to drill plug. Pumped 73 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep.
Start Time	07:00	End Time	08:00	Comment Tagged plug #16 at 13,837' on jt #447, up weight 60k, down weight 35k, neutral weight 44k, free torque 3,800, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 3,800 psi, 2.5 bbl out @3,100 psi on 17/64" choke. 34 minutes to drill plug. Pumped 68 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 7 Jts,
Start Time	08:00	End Time	09:00	Comment Tagged plug #15 at 14,049' on jt #454, up weight 60k, down weight 35k, neutral weight 44k, free torque 3,900, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 3,800 psi, 2.5 bbl out @3,150 psi on 12/64" choke. 29 minutes to drill plug. Pumped 64 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 7 Jts,



Summary Rig Activity

Start Time	09:00	End Time	10:30	Comment
				Tagged plug #14 at 14,265' on jt #461, up weight 60k, down weight 35k, neutral weight 45k, free torque 4,100, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 4,100 psi, 2.5 bbl out @3,175 psi on 12/64" choke. 47 minutes to drill plug. Pumped 94 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep.
Start Time	10:30	End Time	12:00	Comment
				Circulate bottoms up with 240 bbls water, 2 bbl in @ 4,100 psi, 2.5 bbl out @3,175 psi on 17/64" choke
Start Time	12:00	End Time	13:00	Comment
				Tagged plug #13 at 14,439' on jt #467, up weight 60k, down weight 35k, neutral weight 45k, free torque 4,100, Drill torque 4,700, WOB 4-5k, RPM 90, 2 bbl in @ 4,700 psi, 2.4 bbl out @3,100 psi on 19/64" choke. 33 minutes to drill plug. Pumped 66 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 6 jts,
Start Time	13:00	End Time	14:00	Comment
				Tagged plug #12 at 14,640' on jt #473, up weight 62k, down weight 35k, neutral weight 45k, free torque 4,100, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @4,600 psi, 2.3 bbl out @3,200 psi on 19/64" choke. 38 minutes to drill plug. Pumped 78 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 5 jts,
Start Time	14:00	End Time	15:30	Comment
				Tagged plug #11 at 14,776' on jt #478, up weight 62k, down weight 35k, neutral weight 45k, free torque 4,100, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 4,600 psi, 2.2 bbl out @3,200 psi on 19/64" choke. 58 minutes to drill plug. Pumped 116 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 6 jts,
Start Time	15:30	End Time	17:00	Comment
				Tagged plug #10 at 14,975' on jt #484, up weight 62k, down weight 35k, neutral weight 44k, free torque 4,100, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 4,800 psi, 2.3 bbl out @3,100 psi on 19/64" choke. 43 minutes to drill plug. Pumped 95 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep. PU & RIH 6 jts,
Start Time	17:00	End Time	18:30	Comment
				Tagged plug #9 at 15,152' on jt #490, up weight 62k, down weight 35k, neutral weight 45k, free torque 4,100, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 4,800 psi, 2.4 bbl out @3,100 psi on 19/64" choke. 51 minutes to drill plug. Pumped 110 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 10 bbl gel sweep.
Start Time	18:30	End Time	21:00	Comment
				Circulate bottoms up W/305 bbls
Start Time	21:00	End Time	22:00	Comment
				Tag plug #8 at 15,380' on jt #497, up weight 62k, down weight 36k, neutral weight 45k, free torque 4,000, Drill torque 4,400, WOB 4-5k, RPM 90, 2 bbl in @ 4,000 psi, 2.6 bbl out @3,200 psi on 18.5/64" choke. 37 minutes to drill plug. Pumped 78 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep.
Start Time	22:00	End Time	23:00	Comment
				Tag plug #7 at 15,545' on jt #502, up weight 62k, down weight 36k, neutral weight 45k, free torque 4,000, Drill torque 4,300, WOB 4-5k, RPM 90, 2 bbl in @ 4,000 psi, 2.5 bbl out @3,100 psi on 18/64" choke. 35 minutes to drill plug. Pumped 80 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep.
Start Time	23:00	End Time	00:00	Comment
				Tag plug #6 at 15,722' on jt #508, up weight 62k, down weight 36k, neutral weight 45k, free torque 3,900, Drill torque 4,500, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2.5 bbl out @3,200 psi on 18/64" choke. 38 minutes to drill plug. Pumped 83 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep.



Well Name: Accawinna 13-22-15-3-2W-MW

Summary Rig Activity

Daily Operations			
Report Start Date	Report End Date	24hr Activity Summary	
10/25/2014	10/26/2014	Drill Frac plugs #20, 19, 18, 17, 16, 15, 14, 13, 12, 11, 10, 9, 8, 7 & 6. Circ bottoms up every 5 plugs.	
Start Time	End Time	End Time	Comment
00:00	01:00		Tag plug #5 at 15,868' on it #514, up weight 63k, down weight 35k, neutral weight 46k, free torque 3,900, Drill torque 4,400, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2.5 bbl out @ 3,150 psi on 17/64" choke. 42 minutes to drill plug. Pumped 83 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep.
01:00	02:00		Comment Tag plug #4 at 16,059' on it #519, up weight 63k, down weight 35k, neutral weight 46k, free torque 3,900, Drill torque 4,600, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2.3 bbl out @ 3,150 psi on 18.5/64" choke. 45 minutes to drill plug. Pumped 88 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep. Circ bottoms up W270 bbls
02:00	04:00	04:00	Comment Circulate bottoms up W/270 bbls
04:00	05:00	05:00	Comment Tag plug #3 at 16,241' on it #525, up weight 63k, down weight 35k, neutral weight 46k, free torque 3,900, Drill torque 4,300, WOB 4-5k, RPM 90, 2 bbl in @ 3,900 psi, 2.5 bbl out @ 3,050 psi on 19/64" choke. 37 minutes to drill plug. Pumped 78 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbls & 1 gal FR76 for every 1000 gal H2O.. Pumped 10 bbl gel sweep.
05:00	07:00	07:00	Comment Tagged plug #2 at 16,468' on it #536, up weight 63k, down weight 35k, neutral weight 46k, free torque 4,100, Drill torque 4,700, WOB 4-5k, RPM 90, 2 bbl in @ 4,700 psi, 2.6 bbl out @ 3,100 psi on 19/64" choke. 47 minutes to drill plug. Pumped 105 bbls water to drill out, Pumped 5 gals of Halliburton / N-VIS-L to 10 bbl & 1 gal FR76 to 1,000 gals. Pumped 20 bbl gel sweep. Clean out to 16,565'(RSI).
07:00	12:00	12:00	Comment Circulate bottoms up 2.5 casing volume with 700 bbls water
12:00	21:00	21:00	Comment POH laying down 254 jts 2 3/8" PH-6 tbg.
21:00	23:00	23:00	Comment Circulate 200 bbls & 2 sweeps W/PV of 17
23:00	00:00	00:00	Comment Con't TOOH LD 2 3/8" PH-6 tbg
Report Start Date			
Report Start Date	Report End Date	24hr Activity Summary	
10/26/2014	10/27/2014	Drill frac plug #5, 4, 3 & 2. Circulate 2.5 bottoms up & TOOH LD tbg.	
Start Time	End Time	End Time	Comment
00:00	02:00	02:00	Comment POOH W/384 jts 2 3/8" PH-6 tbg leaving 186 jts in hole W/EOT @ 4856' & secure well.
02:00	06:00	06:00	Comment Wait on daylight to snub out of the hole.
06:00	07:30	07:30	Comment Wait on day light to finish snubbing out with 156 jts @4,656' in hole.
07:30	13:30	13:30	Comment Finish snubbing out with 156 jts @4,856' from hole. Lay out BHA, Well shut in with 3,450 Psi
13:30	22:00	22:00	Comment Change out pipe rams and test same.. Could'nt get test mandrel all the waydown so had to hook hot oiler to stack & flush out stack.
22:00	00:00	00:00	Comment Snub unit annular blew a seal need to get a new annular or a rebuild kit for this annular. Waiting on parts.



Summary Rig Activity

Daily Operations		24hr Activity Summary	
Report Start Date	Report End Date	10/28/2014	10/28/2014
Start Time	00:00	End Time	06:00
Start Time	06:00	End Time	07:30
Start Time	07:30	End Time	10:30
Start Time	10:30	End Time	00:00
Report Start Date	Report End Date	24hr Activity Summary	
10/28/2014	10/29/2014	Wait on orders.	
Start Time	00:00	End Time	06:00
Start Time	06:00	End Time	13:30
Start Time	13:30	End Time	18:00
Start Time	18:00	End Time	00:00
Report Start Date	Report End Date	24hr Activity Summary	
10/29/2014	10/30/2014	Sheared 2 7/8" Production Tubing, Removed Tbg. out of BOP & Snubbing Unit.	
Start Time	00:00	End Time	06:00
Start Time	06:00	End Time	07:30

Comment
 NID annular on snub unit & NU Knight annular on snub unit. Snubbers annular blew an internal seal.

Comment
 Finished testing stack.

Comment
 Picked up BHA and started snubbing tubing in hole. Snubbed in 44 jts when next thing I saw was the tubing blowing out of hole. Snub hand hit rams and got pipe rams closed on pipe and stopped pipe with pipe rams, blow 9 jts out before being caught by rams and shutting down the pipe and closing in well. We closed all pipe rams and locked rams. Checked on all personnel and all are ok. Called in event. Well shut in and secured. Monitor well for more issues.

Comment
 Well shut in with 3,600 Psi. Operations shut down. Wait on procedure for next operation.

Comment
 Wait on orders.

Comment
 Well shut in with 3,800 Psi on well head. Stand by with rig crew, flowback crew, snubbing crew, safety man, myself. Wait on daylight to have meeting with Wild Well Control personnel and Newfield's officials to determine next operation.

Comment
 Called Denver and had conversation about the plan of operation was. Decided to continue to shear tubing. Flowed well for 1 1/2 hours to head and wash and paraffin from around tubing and shear rams. Shut in flowback. Monitored well pressure and closed shear rams and sheared tubing blow shears, tubing was heard falling down casing. Bled of stack per pipe ram. Well shut in and removing tubing hanging in basket and preparing to start ND of drill out stack and Snubbing unit. Operation went off with no issues.

Comment
 Well shut in and removing tubing hanging in and on basket and preparing to start ND of drill out stack and Snubbing unit.

Comment
 Shut well in & pickle flow back iron with 10# brine. Wait on daylight. There is 236 good jts of 2 7/8" 6.5# L-80 tbg. 10 bent up jts of 2 7/8" 6.5# L-80 tbg cut up on ground counted by couplings. That leaves 5.18' of cut off jt cut by shear rams & 34 jts of 2 7/8" 6.5# L-80 tbg & BHA in the well. which is 1,136.69' of tbg & BHA.

Comment
 Wait on Daylight

Comment
 Well shut in with HCR valve, shear rams, blind rams. Wait on daylight. 1,136.69' of fish in hole. 35 jts tbg and BHA, Fish in hole as follows: 2-7/8" Mule shoe, 2-7/8" 6.5# EUE L-80 6' Pup Joint, Ceramic burst disc rated for 10K differential facing down, 2-7/8" 6.8# EUE L-80 6' Pup Joint, 2-7/8" XN profile nipple (2.313" ID w/ 2.205" No-go), 1 Joint of 2-7/8" 6.5# EUE L-80, 2-7/8" X Nipple (2.313" ID), 33 jts 2-7/8" 6.5# EUE L-80 tubing.



Summary Rig Activity

Start Time	07:30	End Time	15:45
Comment Taking Knights bag out of snubbing unit, ND Rogue's snubbing unit, (called to take Knight's bag out of snub unit, had to relighten bolts, remove bag and undo bolts again) ND Knight's BOP stack, Leave FMC's HCR valve and NU Cameron's 10k 7 1/16" tree on top of HCR valve. Test same as to Newfield's test procedure. 250 Psi low, 10,000 Psi high. Rig down Nabor's WOR, load out equipment and move off location and turn well over to production. Release all equipment from location and move equipment to the Ute 1-6-7-3-3WH for drill out.			
Start Time	15:45	End Time	15:45
Comment turn well over to production.			

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: 14-20-H62-5964
		6. IF INDIAN, ALLOTTEE OR TRIBE NAME: UTE
1. TYPE OF WELL Oil Well		7. UNIT or CA AGREEMENT NAME:
2. NAME OF OPERATOR: NEWFIELD PRODUCTION COMPANY		8. WELL NAME and NUMBER: ACCAWINNA 13-22-15-3-2W-MW
3. ADDRESS OF OPERATOR: Rt 3 Box 3630 , Myton, UT, 84052		9. API NUMBER: 43013515010000
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0544 FNL 1445 FWL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENW Section: 27 Township: 03.0S Range: 02.0W Meridian: U		9. FIELD and POOL or WILDCAT: NORTH MYTON BENCH
		COUNTY: DUCHESNE
		STATE: UTAH

11.

CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION		
<input type="checkbox"/> NOTICE OF INTENT Approximate date work will start:	<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input checked="" type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: <input type="text" value="Daily Drilling Reports"/>
<input checked="" type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: 9/21/2014			
<input type="checkbox"/> SPUD REPORT Date of Spud:			
<input type="checkbox"/> DRILLING REPORT Report Date:			

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.

As per our conversation with Dustin Doucet, attached find the Daily Drilling Reports for the above mentioned well.

Accepted by the
Utah Division of
Oil, Gas and Mining
FOR RECORD ONLY
 January 22, 2016

NAME (PLEASE PRINT) Mandie Crozier	PHONE NUMBER 435 646-4825	TITLE Regulatory Tech
SIGNATURE N/A		DATE 1/21/2016

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Job Category	Job Start Date	Job End Date

Daily Operations

Report Start Date 7/24/2014	Report End Date 7/25/2014	24hr Activity Summary Set 70' of 20" conductor pipe.
Start Time 00:00	End Time 00:00	Comment Pete Martin Rig #16 spudded 26" hole on 07/24/2014 and drilled to 70' GL. Hole started falling in with cobble rocks at 9' GL. Filled hole with 12.0 PPG fresh water mud to enable drilling. Set 20", 52.78# (0.250" wall), SA53B conductor pipe at 70' GL and cemented to surface with Pro Petro Cementers on 07/24/2014. Cement Job: Pumped 25 bbls fresh water flush ahead of cement. Mixed and pumped 410 sacks (84 bbls) of Premium Class G Cement with 2% CaCl ₂ and 1/4 lb/sk flocele. Mixed cement @ 15.8 ppg with yield of 1.15 cf/sk. Displaced cement with 22 bbls fresh water. Finished pumping @ 22:00 PM on 07/24/2014. 25 bbls cement to surface. Shut in well after pumping stopped. Hole stood full after pumping stopped. Kylan Cook notified UDOGM and BLM by e-mail @ 14:00 PM on 07/23/2014 to spud conductor hole on 07/24/2014.
Report Start Date 7/26/2014	Report End Date 7/27/2014	24hr Activity Summary MIRU Pro Petro Rig #10. Pick up directional BHA. Trip in hole to 70' GL. Drill 17 1/2" surface hole from 70' GL to 470' GL.
Start Time 06:00	End Time 12:30	Comment MIRU Pro Petro Rig #10.
Start Time 12:30	End Time 13:30	Comment Start picking up directional BHA. Trip in hole to 70' GL.
Start Time 13:30	End Time 17:30	Comment Spud 17 1/2" hole @ 13:30 PM on 07/26/2014. Drill from 70' GL to 120' GL while picking up directional tools.
Start Time 17:30	End Time 18:30	Comment Install rotating head rubber.
Start Time 18:30	End Time 00:00	Comment Drill from 120' GL to 470' GL while picking up BHA.
Report Start Date 7/27/2014	Report End Date 7/28/2014	24hr Activity Summary Drill from 470' GL to 1400' GL. Change swab in mud pump. Drill from 1400' GL to 1460' GL. Fix leak in rig manifold. Drill from 1460' GL to 1580' GL.
Start Time 00:00	End Time 00:30	Comment Drill from 470' GL to 500' GL.
Start Time 00:30	End Time 02:00	Comment Change rubber size in rotating head.
Start Time 02:00	End Time 16:30	Comment Drill from 500' GL to 1400' GL.
Start Time 16:30	End Time 17:00	Comment Change swab in mud pump.
Start Time 17:00	End Time 19:00	Comment Drill from 1400' GL to 1460' GL.
Start Time 19:00	End Time 20:30	Comment Weld leak in air/water manifold on rig.
Start Time 20:30	End Time 00:00	Comment Drill from 1460' GL to 1580' GL.
Report Start Date 7/28/2014	Report End Date 7/29/2014	24hr Activity Summary Drill from 1580' GL to TD @ 1650' GL. Circulate. Make wiper trip. Circulate. Trip out of hole. Run surface casing.
Start Time 00:00	End Time 02:00	Comment Drill from 1580' GL to TD @ 1650' GL. TD 17 1/2" hole @ 02:00 AM on 07/28/2014.

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	End Time	Comment
02:00	03:30	Circulate for wiper trip.
Start Time	End Time	Comment
03:30	06:00	Trip out to drill collars. Tight hole from 1400' GL to 1200' GL.
Start Time	End Time	Comment
06:00	11:00	Trip back to bottom. Tight hole from 1300' GL back to bottom. Wash and ream.
Start Time	End Time	Comment
11:00	13:00	Circulate to trip out of hole and run casing.
Start Time	End Time	Comment
13:00	16:30	Trip out of hole to run surface casing. Intermittent tight spots from 1650' GL to 1200' GL.
Start Time	End Time	Comment
16:30	17:30	Rig up to run surface casing.
		No water flow while drilling.
Start Time	End Time	Comment
17:30	00:00	Run surface casing to 1380' GL. Casing details will be on next report.
Report Start Date	Report End Date	24hr Activity Summary
7/29/2014	7/30/2014	Finish running casing. Circulate. Weld top cap. Cement surface casing. Wait on cement, clean pits, and rig down. Release rig @ 16:00 PM on 07/29/2014.
Start Time	End Time	Comment
00:00	02:00	Run 38 joints (1640.75') of 13 3/8", 54.5#, J-55, BT&C casing with Top-Co guide shoe and float collar. 14 centralizers spaced 10' from the shoe, on top of joints #2 & #3 then every 3rd collar to surface. Landed @ 1640.75' GL, Float Collar @ 1594.42' GL. Had to wash through intermittent tight spots from 1170' GL.
Start Time	End Time	Comment
02:00	03:30	Circulate with casing on bottom.
Start Time	End Time	Comment
03:30	05:30	Weld top cap from casing to conductor pipe.
Start Time	End Time	Comment
05:30	06:00	Circulate casing with rig pump. Rig up Pro Petro Cementers.
Start Time	End Time	Comment
06:00	08:00	Cement Job: Pumped 40 bbls fresh water & 40 bbls gelled water flush ahead of cement.
		Lead: Mixed and pumped 500 sacks (254 bbls) of Type V Cement with 16% Gel, 10 #/sk Gilsonite, 2#/sk Gr3, 3% Salt, and 1/4 #/sk Flocele. Mixed cement @ 12.0 ppg with yield of 2.86 cf/sk.
		Tail: Mixed and pumped 675 sacks (138 bbls) of Premium Class G Cement with 2% CaCl2, and 1/4 #/sk Flocele. Mixed cement @ 15.8 ppg with yield of 1.15 cf/sk.
		Displaced cement with 247 bbls fresh water. Bumped plug with 685# @ 08:00 AM on 07/29/2014. Floats held. 75 bbls cement to surface. Shut in well after pumping stopped.
		Kylan Cook notified UDOGM and BLM of the surface casing & cement job via e-mail on 07/27/2014 @ 12:30 PM.
Start Time	End Time	Comment
08:00	16:00	Wait on cement, clean pits, and rig down.
		Release rig @ 16:00 PM on 07/29/2014.
Report Start Date	Report End Date	24hr Activity Summary
8/5/2014	8/6/2014	Finish preparation of location for drilling rig.

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time 00:00	End Time 00:00	Comment 07/31/2014 - Drill Mouse Hole. 08/02/2014 - Final blade location. 08/04/2014 - Weld on Wellhead. 08/05/2014 - Cement cellar floor up to the top of base plate on wellhead. SURFACE HOLE DIRECTIONAL SURVEY DEPTHS ARE GROUND LEVEL. Location is ready for drilling rig.
Report Start Date 8/10/2014	Report End Date 8/11/2014	24hr Activity Summary Rig Down & Prepare to Move Rig to next well
Start Time 06:00	End Time 17:30	Comment (Start) Rig down ST 80, Rig floor, Flow line, Gas buster, Flare Lines, Pipe wrangler,choke house, trip tank, load out all mud sack material
Start Time 17:30	End Time 18:00	Comment Rig service
Start Time 18:00	End Time 00:00	Comment Rig down accumulator lines, TD service loop, mud lines, kelly hose, prepare to rig down top drive
Report Start Date 8/11/2014	Report End Date 8/12/2014	24hr Activity Summary Rig Down & Prepare to Move Rig to next well
Start Time 00:00	End Time 18:00	Comment Rig down Top Drive , service loop, ST 80, Rig floor, Top drive off rig floor @ 10:30 am, TDS track, Bridle up, Gas buster, V-door, Pipe wrangler, choke house, trip tank , HPU, top drive gen, conex, peak equipment, Uprights, Mud Tanks, Derrick laid over at 15:00 hrs. Un string Blocks. Crane 2 riggers, 1 safety hand, 2 fork lifts, 5 haul trucks, 2 Swamper, 1 truck pushers, 1 Bed truck, 1 Pole trucks, 3 Pilot Traffic control, 22 Loads Moved (WE HAVE MULTAPAL POWER LINES CROSSINGS LOWEST ONE IS @ 20' 3" GOAL POSTS ARE SET AT 17' 5" FEET)
Start Time 18:00	End Time 00:00	Comment Wait on Day lights
Report Start Date 8/12/2014	Report End Date 8/13/2014	24hr Activity Summary Rig Down & Prepare to Move Rig & Start Rigging Up
Start Time 00:00	End Time 06:00	Comment Wait On Day Lights
Start Time 06:00	End Time 18:00	Comment HPJSM @ 06:30 & Newfield Safety Orientation: and move rig as follows; set top dog hose down, remove draw works, floor motors,spreaders,un stack subs and loaded out , Set in Pits, Pumps,Light Plant, Top Drive Gen, change house, hooked up mud lines, pulled cords and plugged in, stood up lights on mud tanks, set trip tank,set gas buster, Set Sub Mats & Bottom Subs. Crane 4 riggers, 1 safety hand, 2 fork lifts, 6 haul trucks, 4 Swapper, 2 truck pushers, 2 Bed truck, 2 Pole trucks, 3 Pilot Traffic control.(Install Tubing & Test Tubing Head to10K for 10 mins)
Start Time 18:00	End Time 00:00	Comment Wait On Day Lights
Report Start Date 8/13/2014	Report End Date 8/14/2014	24hr Activity Summary Rig Down & Prepare to Move Rig & Rigging Up
Start Time 00:00	End Time 06:00	Comment Wait On Day Lights

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	06:00	End Time	18:00
		Comment HPJSM @ 06:30, stacked bop on stand and loaded out , Load Crown Section Of derrick, clean up old location, set middle subs, Stack Up Bop, and put in landings and stairs, set top subs and put frogs in place, Set Drawworks, Set rotary table, Move And Set Living Quarters, Install Board on derrick, Set Derrick on Floor, 2 Crane, 3 riggers, 1 safety hand, 2 fork lifts, 9 haul trucks, 4 Swampers, 2 truck pushers, 3 Bed truck,(Released Crane 20:00 Hrs) 32 Loads	
Start Time	18:00	End Time	00:00
		Comment Wait On Day Lights	
Report Start Date	Report End Date	24hr Activity Summary	
8/14/2014	8/15/2014	Move Rig & Rig Up	
Start Time	00:00	End Time	06:00
		Comment Wait On Day Lights	
Start Time	06:00	End Time	00:00
		Comment HPJSM and rig up as follows; Set water tank,Top Drive VFD House, 400 bbl uprights, Set Top Dog House, Bridle Up, String Up Derrick & Blocks, Dress Derrick, Conduct drops Insp, Put drill line on drum & Wraps on dead man, Raised derrick @ 15:45, Hand rails on floor, Set ST 80, Set Bar hoppers, Set flow line, Set catwalk, Beaver slide,Stairs,Un Bridle, Move Drill Pipe In, Install Top Drive Track & Top Drive, service loop, 1 Crane, 2 riggers, 1 safety hand, 2 fork lifts, 1 Swampers, 2 truck pushers, 2 Bed truck, 2 Haul Truck, Released trucks at 14:30 hrs Crane Released @ 20:00 Hrs	
Report Start Date	Report End Date	24hr Activity Summary	
8/15/2014	8/16/2014	Cont Rigging up, Conduct Pre Spud Insp, Nipple Up Bop's, Pressure Test Bop's	
Start Time	00:00	End Time	06:00
		Comment Cont to Rig up As Follows: Un Bridle, choke lines, Service Loop,Kelly Hose,& Stand Pipe, Finish Rigging Up Floor, Conduct a Pre Spud Inspection and Fix Deficiencies	
Start Time	06:00	End Time	08:00
		Comment Conduct a Pre Spud Inspection and Fix Deficiencies	
Start Time	08:00	End Time	13:30
		Comment (Start) HPJSM & Nipple Up Bop and prepare to test Bop's, Hook Up Koomey Lines and Function Test Bop's (Accept rig on day work @ 08:00 on 8/15/2014)	
Start Time	13:30	End Time	16:00
		Comment (Start) Test BOPE/Csg... Rig Up testers & Test BOP's , test annular 250 psi low (good) 3500 psi high, test upper and lower pipe rams, HCR , kill line, TIW, dart valve, Lower Kelly cock valve, and IBOP to 250 psi low 5000 psi high. Attempt to test upper pipe rams, rams would not test	
Start Time	16:00	End Time	19:00
		Comment Pull pipe rams and change out VBR rubbers	
Start Time	19:00	End Time	22:00
		Comment Held PJSM w/new tour crew and Eager Beaver, cont to test BOP. Tested upper pipe rams, man IBOP, outside kill, HCR check valve, inside manifold valve, riser, dart, outside manifold vales blind rams, downstream manifold valves to 250 psi 5 min low - 5000 psi 10 min high, mudline - 250 psi 5 min low 4000 psi 10 min high	
Start Time	22:00	End Time	23:30
		Comment (Stop) Unplanned - Rubber from upper pipe rams fell in during change out of VBR rubbers causing plug to get stuck - retrieve all rubber pieces and pulled plug	
Start Time	23:30	End Time	00:00
		Comment (Start) Test BOPE/Csg... Fill csg and test 1500 psi for 30 mins	
Report Start Date	Report End Date	24hr Activity Summary	
8/16/2014	8/17/2014	Con't to test BOP and csg, rig up tons and flowline, install wear bushing, pick up BHA, Drill Cement,Conduct a FIT Test, Drill 12.25" hole f/ 1667' to 2019' Rig Service, Drill 12.25" hole f/ 2019' to 2774', repair drawworks	
Start Time	00:00	End Time	01:30
		Comment Con't testing csg @ 1500 psi for 30 mins and rig down Eager Beaver. Rig up tongs and flow line	
Start Time	01:30	End Time	03:00
		Comment (Start Handle BHA/ P/U DP)... Install Wear Bushing & Load & Strap BHA On Pipe racks	

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	03:00	End Time 09:00 Comment P/U BHA directional tools, Bit, Mud Motor, Double Pin, MWD Tool carrier, MWD Emitter Sub, Scribe Dir Tools, NMDC, X/O, HWDP & Jars, HWDP & P/U DP, Tag cement @ 1604'
Start Time	09:00	End Time 10:00 Comment (Start) Drill shoe track/FIT... Drill cement f/ 1604' to 1676' (Float Collar @ 1622' Float Shoe @ 1667')
Start Time	10:00	End Time 10:30 Comment Drill 10' of new formation for FIT. Drill 12.25" Vertical Hole Section F/ 1676' To 1687' (2 Pumps on the hole at 90 a piece, 430 GPM) Present Mwt 9.1 ppg
Start Time	10:30	End Time 11:00 Comment Circulate Bottoms up and for mud wt checks. Spot Hi Vis Pill
Start Time	11:00	End Time 12:00 Comment HPJSM & Rig up Eager Beaver testers and conduct a, FIT to 13 ppg EMW, 13 ppg-9.1 ppg=3.9 x .052 x 1687' = 342 psi
Start Time	12:00	End Time 15:00 Comment (Start) Drill 12.25" Vertical Hole Section F/ 1687' To 2019' (3 Pumps on the hole at 95 a piece, 647 GPM) Present Mwt 9.1 ppg Pump Hi Vis Sweep Every 200'
Start Time	15:00	End Time 15:30 Comment Routine Rig Service
Start Time	15:30	End Time 22:00 Comment Drill 12.25" Vertical Hole Section F/ 2019' To 2774' (3 Pumps on the hole at 95 a piece, 647 GPM) Present Mwt 9.1 ppg Pump Hi Vis Sweep Every 200'
Start Time	22:00	End Time 22:30 Comment Rig Service
Start Time	22:30	End Time 00:00 Comment (Stop) Unplanned - repair breaks on the drawworks
Report Start Date 8/17/2014	Report End Date 8/18/2014	24hr Activity Summary Drill 12.25" hole f/ 2774' to 4095', Rig Service, Drill 12.25" hole f/ 4095' to 4413'
Start Time	00:00	End Time 15:30 Comment (Start) Drilling... Drill 12.25" Vertical Hole Section F/ 2774' To 4095' (3 Pumps on the hole at 100 a piece, 700 GPM) Present Mwt 9.1 ppg Pump Hi Vis Sweep Every 200' - Slide as needed
Start Time	15:30	End Time 16:00 Comment Routine Rig Service
Start Time	16:00	End Time 17:00 Comment Drill 12.25" Vertical Hole Section F/ 4095' To 4108' (3 Pumps on the hole at 100 a piece, 700 GPM) Present Mwt 9.1 ppg Pump Hi Vis Sweep Every 200' - Slide as needed
Start Time	17:00	End Time 00:00 Comment Drill 12.25" Vertical Hole Section F/ 4108' To 4413' (2 Pumps on the hole at 120 a piece, 550 GPM) Present Mwt 9.1 ppg Pump Hi Vis Sweep Every 200' - Slide as needed - #1 pump down
Report Start Date 8/18/2014	Report End Date 8/19/2014	24hr Activity Summary Drill 12.25" hole f/ 4413' to 4661', Rig Service, Drill f/ 4661' to 5414', Rig Service, Drill f/ 5414' to 5704'
Start Time	00:00	End Time 03:30 Comment Drill 12.25" Vertical Hole Section F/ 4413' To 4661' (3 Pumps on the hole at 105 a piece, 710 GPM) Present Mwt 9.2 ppg Pump Hi Vis Sweep Every 200' - Slide as needed - #1 pump back up @ 1:00
Start Time	03:30	End Time 04:00 Comment Rig Service
Start Time	04:00	End Time 17:30 Comment Drill 12.25" Vertical Hole Section F/ 4661' To 5414' (3 Pumps on the hole at 105 a piece, 710 GPM) Present Mwt 9.2 ppg Pump Hi Vis Sweep Every 200' - Slide as needed (Work Tight Spot @ 5390')
Start Time	17:30	End Time 18:00 Comment Rig Service

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	18:00	End Time
	21:30	Comment
		Drill 12.25" Vertical Hole Section F/ 5414' To 5608' (3 Pumps on the hole at 105 a piece, 710 GPM) Present Mwt 9.2 ppg Pump Hi Vis Sweep Every 200' - Slide as needed
Start Time	21:30	End Time
	00:00	Comment
		Drill 12.25" Vertical Hole Section F/ 5608' To 5704' (2 Pumps on the hole at 120 a piece, 550 GPM) Present Mwt 9.3 ppg Pump Hi Vis Sweep Every 200' - Slide as needed - #2 pump down - blown liner gasket & wash plate
Report Start Date	Report End Date	24hr Activity Summary
8/19/2014	8/20/2014	Drill f/ 5704' to 5835' Rig Service, Drill f/ 5835' to 6076', Rig Service, Drill f/6076' to 6359', Rig Repair, Drill f/6359' to 6460'
Start Time	00:00	End Time
	05:00	Comment
		Drill 12.25" Vertical Hole Section F/ 5704' To 5835' (2 Pumps on the hole at 120 a piece, 540 GPM) Present Mwt 9.3 ppg Pump Hi Vis Sweep Every 200' - Slide as needed - #2 pump down - blown liner gasket & wash plate
Start Time	05:00	End Time
	05:30	Comment
		Rig Service
Start Time	05:30	End Time
	11:30	Comment
		Drill 12.25" Vertical Hole Section F/ 5835' To 6076' Present Mwt 9.3 ppg Pump Hi Vis Sweep Every 200' - Slide as needed - # 2 Pump Back On line @ 06:00 (3 Pumps on the hole at 105 a piece, 716 GPM)
Start Time	11:30	End Time
	12:00	Comment
		Rig Service
Start Time	12:00	End Time
	20:00	Comment
		Drill 12.25" Vertical Hole Section F/ 6068' To 6359' (3 Pumps on the hole at 105 a piece, 716 GPM) Present Mwt 9.3 ppg Pump Hi Vis Sweep Every 200' - Slide as needed
Start Time	20:00	End Time
	20:30	Comment
		(Stop) Unplanned - Repair Top Drive Hydraulics - Remove Hyd Ram F/Tilt Plate
Start Time	20:30	End Time
	00:00	Comment
		(Start) Drilling... Drill 12.25" Vertical Hole Section F/ 6359' To 6460' (3 Pumps on the hole at 105 a piece, 716 GPM) Present Mwt 9.3 ppg Pump Hi Vis Sweep Every 200' - Slide as needed
Report Start Date	Report End Date	24hr Activity Summary
8/20/2014	8/21/2014	Drill f/6460' to 6547', Rig Service, Drill f/6547' to 6647', Circ and Repair Mud Pump, Drill f/6647' to 6705'
Start Time	00:00	End Time
	02:00	Comment
		Drill 12.25" Vertical Hole Section F/ 6460' To 6492' (3 Pumps on the hole at 105 a piece, 716 GPM) Present Mwt 9.3 ppg Pump Hi Vis Sweep Every 200' - Slide as needed
Start Time	02:00	End Time
	03:30	Comment
		Drill 12.25" Vertical Hole Section F/ 6492' To 6547' (2 Pumps on the hole at 120 a piece, 540 GPM) Present Mwt 9.4 ppg Pump Hi Vis Sweep Every 200' - Slide as needed - Pump #1 down for cracked module
Start Time	03:30	End Time
	04:00	Comment
		Rig Service
Start Time	04:00	End Time
	13:30	Comment
		Drill 12.25" Vertical Hole Section F/ 6547' To 6647' (2 Pumps on the hole at 120 a piece, 540 GPM) Present Mwt 9.4 ppg Pump Hi Vis Sweep Every 200' - Slide as needed - Pump #1 down for cracked module
Start Time	13:30	End Time
	19:30	Comment
		(Stop) Unplanned - Rig Repair - Attempted to cont to drill & could not get enough pump rate from 2 pumps to keep the dir tools in the optimum working range. Circulate hole with 2 pumps while replacing module on # 1 mud pump,
Start Time	19:30	End Time
	21:00	Comment
		(Start) Drilling ... #1 pump back online, Drill f/6647' to 6659' (2 pumps on hole at 120 a piece, 550 GPM) - Pump #3 blew swab as soon as sliding started. Attempt to continue to slide w/2 pumps on hole.
Start Time	21:00	End Time
	21:30	Comment
		(Stop) Unplanned - Tighten module on #1 pump

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	21:30	End Time
		00:00
Comment (Start) Drilling... Drill 12.25" Vertical Hole Section F/ 6659' To 6705' (3 Pumps on the hole at 108 a piece, 733 GPM) Present Mwt 9.4 ppg Pump Hi Vis Sweep Every 200' - Slide as needed Blew swab on #3 pump @ 23:00 - 2 pumps on the hole at 120 a piece, 550 GMP		
Report Start Date	Report End Date	24hr Activity Summary
8/21/2014	8/22/2014	Drill f/6705' to 6726', Rig Service, drill f/6726' to 6755', Rig Repair, drill f/ 6755' to 6785' Circ Btms up & Build trip slug, TOO H, Lay down Dir tools, pick up new BHA and RSS, Program dir tools, TIH to 764'
Start Time	00:00	End Time
		01:00
Comment Drill 12.25" Vertical Hole Section F/ 6705' To 6726' (3 Pumps on the hole at 102 a piece, 696 GPM) Present Mwt 9.4 ppg Pump Hi Vis Sweep Every 200' - Slide as needed		
Start Time	01:00	End Time
		01:30
Comment Rig Service		
Start Time	01:30	End Time
		04:00
Comment Drill 12.25" Vertical Hole Section F/ 6726' To 6755' (3 Pumps on the hole at 102 a piece, 696 GPM) Present Mwt 9.4 ppg Pump Hi Vis Sweep Every 200' - Slide as needed		
Start Time	04:00	End Time
		04:30
Comment (Stop) Unplanned... Repair drive chain oil line on #1 pump		
Start Time	04:30	End Time
		06:30
Comment (Start) Drilling... Drill 12.25" Vertical Hole Section F/ 6755' To 6785' (3 Pumps on the hole at 102 a piece, 696 GPM) Present Mwt 9.4 ppg Pump Hi Vis Sweep Every 200' - Slide as needed		
Start Time	06:30	End Time
		07:30
Comment (Start) Clean Up Cycle - Circ btms up & Build trip slug. Mud motor not obtaining needed build rates. Trip to pick up RSS assembly		
Start Time	07:30	End Time
		17:00
Comment (Start) Trip...(Conduct Flow Check Well Is Static) Pump Trip Slug & TOO H to change out Dir assembly and P/U RSS POOH F/ 6785' to Surface' Back ream F/ 5238' to 5000', SLM out.		
Start Time	17:00	End Time
		19:00
Comment (Start) Handle BHA... Held safety meeting & Break & lay down dirc tools. Bit graded 1-2-CT-S-X-1-WT-BHA		
Start Time	19:00	End Time
		21:00
Comment Rack & pick up new BHA - RSS		
Start Time	21:00	End Time
		22:00
Comment Download Directional Tools		
Start Time	22:00	End Time
		23:30
Comment P/U NMDC, install rotating rubber, surface test directional tools - test good.		
Start Time	23:30	End Time
		00:00
Comment (Start) Tripping... TIH to 764'. Fill pipe every 3000'		
Report Start Date	Report End Date	24hr Activity Summary
8/22/2014	8/23/2014	Cont TIH to bottom, W/R, Rig serv, W/R, Down link, Drill F/ 6785' to 6812', TOO H for new BHA
Start Time	00:00	End Time
		01:30
Comment Con't TIH on elevators f/ 764' to 3158'		
Start Time	01:30	End Time
		02:00
Comment Downlink and test directional tools - good		
Start Time	02:00	End Time
		05:30
Comment TIH from 3158' to bottom. Start to wash and ream pipe from 3250' to 4950'		
Start Time	05:30	End Time
		06:00
Comment Rig service.		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	06:00	End Time
	12:00	Comment
Start Time	12:00	End Time
	13:30	Comment
Start Time	13:30	End Time
	19:00	Comment
Start Time	19:00	End Time
	19:30	Comment
Start Time	19:30	End Time
	00:00	Comment
Report Start Date	Report End Date	24hr Activity Summary
8/23/2014	8/24/2014	Break bit and lay down RSS assembly, pick up steerable motor assembly, adj and scribe motor, Rig Service, TIH, Drill F/ 6012' to 7195', Rig serv, Drill F/ 7195' to 7672'
Start Time	00:00	End Time
	00:30	Comment
Start Time	00:30	End Time
	02:00	Comment
Start Time	02:00	End Time
	03:30	Comment
Start Time	03:30	End Time
	04:00	Comment
Start Time	04:00	End Time
	08:00	Comment
Start Time	08:00	End Time
	14:30	Comment
Start Time	14:30	End Time
	15:00	Comment
Start Time	15:00	End Time
	23:00	Comment
Start Time	23:00	End Time
	00:00	Comment
Report Start Date	Report End Date	24hr Activity Summary
8/24/2014	8/25/2014	Drill f/7672' to 7808', Rig serv, Drill F/ 7808' to 7905', Survey, Circ & Cond mud, Repair Drawworks, Fill Trip tank, flow check, POOH
Start Time	00:00	End Time
	04:30	Comment
Start Time	04:30	End Time
	05:30	Comment
Start Time	05:30	End Time
	06:00	Comment
Start Time	06:00	End Time
	09:30	Comment

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	09:30	End Time
		10:00
Comment		
Survey.		
Start Time	10:00	End Time
		15:30
Comment		
(Start) Circulate... Pump sweep Circ & Cond mud Bring mud wt up from 10.2 ppg to 10.4 ppg & Bring yeild point down to 12 or 15.		
Start Time	15:30	End Time
		16:00
Comment		
Rig Service		
Start Time	16:00	End Time
		18:00
Comment		
Con't to Circ & Cond mud Bring mud wt up from 10.2 ppg to 10.4 ppg & Bring yeild point down to 12 or 15.		
Start Time	18:00	End Time
		23:00
Comment		
(Stop) unplanned Replace brake bands on draw works.		
Start Time	23:00	End Time
		00:00
Comment		
(Start) Trip... Fill Trip tank, Check flow - No Flow, POOH to 7160' - monitoring trip tank for fill		
Report Start Date	Report End Date	24hr Activity Summary
8/25/2014	8/26/2014	POOH f/7160' to 4960', pump slug, cont to TOOH, Pull wear bushing, R/U casers & Run 9-5/8" csg, R/D casers, R/U Halliburton and start cmnt job
Start Time	00:00	End Time
		04:00
Comment		
TOOH f/7160' to 4930', Pump slug, cont to TOOH to HWDP - monitoring trip tank for fill		
Start Time	04:00	End Time
		04:30
Comment		
Rig Service		
Start Time	04:30	End Time
		07:00
Comment		
Flow check - no flow, Pull rotating head, Lay down HWDP, drilling jars & dir tools. break bit.		
bit graded: 0-1-WT-G-X-0-CT-TD		
Start Time	07:00	End Time
		08:00
Comment		
Pull wear bushing		
Start Time	08:00	End Time
		08:30
Comment		
Clean rig floor.		
Start Time	08:30	End Time
		10:30
Comment		
(Start) Casing Operations... Held safety meeting with casing crew & Rig crew & Rig up casers.		
Start Time	10:30	End Time
		18:00
Comment		
Pick up 2 jt shoe track and Run 9 5/8" 40 # BTC connection, F/ surface t/ 7895' Ran a total of 171 full jts of casing, Centrizers 1 on the first 3 jts and 1 on every third jt for a total of 8		
Start Time	18:00	End Time
		18:30
Comment		
Rig down casing crew.		
Start Time	18:30	End Time
		22:00
Comment		
(Start cementing oper) HJSM w/ cement and rig crew, R/U cement head & R/U Halliburton equipment, break circulation and circ b/u to remove gas from wellbore (max 2350 units of gas). Verify loading of plug		
Started losing mud during circulation - lost total of 425 bbls WBM before cement job		
Start Time	22:00	End Time
		00:00
Comment		
PJSM w/ Halliburton, test lines w/H2O to 5000 psi, pump tuned spacer 40 bbl/11.5 ppg, 1st lead cement 35 bbl/12.5 ppg, 2nd lead cement 347 bbl/12.5 ppg		
Report Start Date	Report End Date	24hr Activity Summary
8/26/2014	8/27/2014	Finish cement job, bump plug, flush lines, R/D cementers, backout & L/D landing jnt, install and test packoff, clean pits, Install wear bushing, Handling BHA. Prog dirc tools, Continue P/U dirc tools, surface test dir tools - good, rig service, rig repair - drawworks floor motor
Start Time	00:00	End Time
		04:30
Comment		
Con't cement ops...pump tail cement 136 bbl/14ppg, drop plug, displacmnt 592 bbl/12.5 ppg OBM, plug down @ 3:30, 28 bbl cemnt back to surface, 3 bbls back and float held. Flush BOP, choke and gas buster, R/D Halliburton		
Start Time	04:30	End Time
		05:00
Comment		
Rig Service		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	05:00	End Time
		08:00
Comment (Start) NU Well Head/Clean Pits... PJSM w/Cameron, back out landing jt, P/U joint of 5" DP, install pack-off, pressure test to 2400 psi 15 min (verified by NFX company rep). PJSM w/Red Mesa - clean pits		
Start Time	08:00	End Time
		10:30
Comment Clean mud tanks & Change out skaker screens, R/U Transfer hoses, Fill mud tanks with OBM. Clean mud pits F/ 04:00 to 11:00 total 7 hrs.		
Start Time	10:30	End Time
		11:30
Comment (Start Handling BHA) Install wear bushing.		
Start Time	11:30	End Time
		13:00
Comment Prep, dirc, tools set on pipe racks & P/U tools.		
Start Time	13:00	End Time
		15:00
Comment Program dirc tools.		
Start Time	15:00	End Time
		16:30
Comment Continue Picking up dirc tools & Install rotating head, Test dirc tools test okay,		
Start Time	16:30	End Time
		17:00
Comment Rig service.		
Start Time	17:00	End Time
		00:00
Comment (Stop) Unplanned.. Floor motor - Work on clutch, replace quick releases and airlines		
Report Start Date	Report End Date	24hr Activity Summary
8/27/2014	8/28/2014	Con't to repair floor motor, Rig service, TIH to 7237', cut and slip 86' drill line, Test csg, Set depth tracker, Drill shoe track, Circ & Fit test, Down link, Drill F/ 7915' to 7964', Trouble shoot RSS, Circ & Build trip slug, Rig serv. Check flow, POOH F/ Dirc tools, Handle BHA
Start Time	00:00	End Time
		01:00
Comment Con't repairing floor motor - replaced quick releases and air lines		
Start Time	01:00	End Time
		01:30
Comment Rig Service		
Start Time	01:30	End Time
		04:30
Comment (Start) Handle BHA... TIH to 7237' - fill every 3000'.		
Start Time	04:30	End Time
		05:30
Comment (Start) Cut and slip 85' drill line		
Start Time	05:30	End Time
		07:30
Comment (Start) Test casing to 2200 psi test okay.		
Start Time	07:30	End Time
		08:30
Comment Directional work set depth tracker.		
Start Time	08:30	End Time
		10:00
Comment (Start) Tag cement @ 7807' Drill shoe track & 10' of new formation,		
Start Time	10:00	End Time
		12:30
Comment (Start) Circulate for fit test, Down link tool to get static mud wt 13.43PPG, Perform FIT to 1057 PSI EMW 16 PPG-13.43 PPG= 2.57 PPG x 7915' x .052= 1057 PSI Held for 4 min dropped down to 1020 PSI.		
Start Time	12:30	End Time
		13:30
Comment (Start down) link to Drill curve.		
Start Time	13:30	End Time
		14:00
Comment (Start) Drill 8.75"curve with RSS f/ 7915' to 7964', (2 Pumps on the hole at 110 a piece, 460 GPM) Present Mwt 13.3 ppg.		
Start Time	14:00	End Time
		15:00
Comment (Stop) Trouble shoot RSS		
Start Time	15:00	End Time
		16:00
Comment (Stop) Circ and build trip slug F/ TOO H for RPM sensor on dirc tools.		
Start Time	16:00	End Time
		16:30
Comment (Start) Rig service.		
Start Time	16:30	End Time
		17:00
Comment (Stop) Check Flow & Pump pill		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	End Time	Comment
17:00	18:30	(Start) Trip out of hole for MWD/LWD tools from 7,964' to 4,964', Monitor well on trip tank
Start Time	End Time	Comment
18:30	19:00	While breaking out of a connection with the ST-80, the pin that hangs the ST-80 from the arm started to back out due to possible worn dies on the backups, Replaced dies on backups and attempt to use ST-80 again with same result, Take ST-80 out of service, Rig up tongs to use for remainder of trip out of hole
Start Time	End Time	Comment
19:00	23:30	Continue trip out of hole from 4,964' to BHA, Monitor well on trip tank
Start Time	End Time	Comment
23:30	00:00	(Start) Handle BHA, Change out directional tools, Re-run bit
Report Start Date	Report End Date	24hr Activity Summary
8/28/2014	8/29/2014	Change out directional tools, Trip in hole to 7,964', Down link, Drill F/ 7964' to 8125', Down link, Drill F/ 8125' to 8212', Down link, Drill F/8212' to 8,737'
Start Time	End Time	Comment
00:00	01:00	Continue handle BHA, Change out directional tools, Re-run bit
Start Time	End Time	Comment
01:00	03:00	Program directional tools
Start Time	End Time	Comment
03:00	06:30	Trip in hole to 7,964', Shallow tested directional tools at 830', 380 gpm, 840 spp, Tested good, Fill pipe every 3,000'
Start Time	End Time	Comment
06:30	07:00	Down link.
Start Time	End Time	Comment
07:00	11:00	(Start) Drill 8.75"curve with RSS f/ 7964' to 8125', (2 Pumps on the hole at 110 a piece, 460 GPM) Present Mwt 13.2+ ppg.
Start Time	End Time	Comment
11:00	11:30	Down link.
Start Time	End Time	Comment
11:30	13:00	Drill 8.75"curve with RSS f/ 8125' to 8212', (2 Pumps on the hole at 120 a piece, 550 GPM) Present Mwt 13.3+ ppg.
Start Time	End Time	Comment
13:00	13:30	Down link,
Start Time	End Time	Comment
13:30	16:00	Drill 8.75"curve with RSS f/ 8212' to 8370', (2 Pumps on the hole at 120 a piece, 550 GPM) Present Mwt 13.6+ ppg.
Start Time	End Time	Comment
16:00	16:30	Rig service.
Start Time	End Time	Comment
16:30	00:00	Drill 8.75"curve with RSS f/ 8370' to 8,737' (2 Pumps on the hole at 120 a piece, 550 GPM) Present Mwt 14.0 ppg.
Report Start Date	Report End Date	24hr Activity Summary
8/29/2014	8/30/2014	Drill 8 3/4" lateral from 8,737' to 8936, Survey, Rig serv, Drill F/ 8936' to 9096', Survey, Drill F/ 9096' to 9282', Survey, Drill F/ 9282' to 9408', Rig serv, Drill F/ 9408' to 10,070'
Start Time	End Time	Comment
00:00	00:30	Survey.
Start Time	End Time	Comment
00:30	04:00	Drill 8.75"curve with RSS from 8,737' to 8,936' (2 Pumps on the hole at 120 a piece, 550 GPM) Present MW 14.0 ppg.
Start Time	End Time	Comment
04:00	04:30	Survey.
Start Time	End Time	Comment
04:30	05:00	Service rig

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	05:00	End Time
		08:00
		Comment
		Drill 8.75"curve with RSS from 8,936' to 9096' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.0 ppg.
Start Time	08:00	End Time
		08:30
		Comment
		Survey
Start Time	08:30	End Time
		11:00
		Comment
		Drill 8.75"curve with RSS from 9096' to 9282' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.4 ppg.
Start Time	11:00	End Time
		11:30
		Comment
		Survey.
Start Time	11:30	End Time
		13:30
		Comment
		Drill 8.75"curve with RSS from 9282' to 9408' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.4 ppg. Landed Curve @ 9296' Inc 87.7 Az 358 @ 12:00 8/28/14, EOB = 9376', VS 1258'.
Start Time	13:30	End Time
		14:00
		Comment
		Rig service.
Start Time	14:00	End Time
		14:30
		Comment
		Down link.
Start Time	14:30	End Time
		00:00
		Comment
		(Start) Drill 8.75" Lateral with RSS from 9408' to 10,070' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.5 ppg
		Control drilled at 60 fph from 9,667' to 9,769' due to reduced pump rate of 410 gpm while making repairs to #1 shaker
Report Start Date	Report End Date	24hr Activity Summary
8/30/2014	8/31/2014	Drill F/ 10070' to 10259', Rig service, Drill F/ 10259' to 10542', C/O rotating head, Drill F/ 10542' to 11038',Down link, Drill F/ 11038' to 11,549'
Start Time	00:00	End Time
		02:00
		Comment
		Drill 8.75" Lateral with RSS from 10,070' to 10,259', (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.5 ppg
Start Time	02:00	End Time
		02:30
		Comment
		Service rig
Start Time	02:30	End Time
		06:30
		Comment
		Drill 8.75" Lateral with RSS from 10,259' to 10,542' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.5 ppg
Start Time	06:30	End Time
		07:00
		Comment
		Change out rotating head rubber.
Start Time	07:00	End Time
		15:00
		Comment
		Drill 8.75" Lateral with RSS from 10,542' to 11,038' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.6 ppg
Start Time	15:00	End Time
		15:30
		Comment
		Down link.
Start Time	15:30	End Time
		17:30
		Comment
		Drill 8.75" Lateral with RSS from 11,038' to 11,203' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.6 ppg
Start Time	17:30	End Time
		18:00
		Comment
		Service rig

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time 18:00	End Time 00:00	Comment Drill 8.75" Lateral with RSS from 11,203' to 11,549' (2 Pumps on the hole at 105 a piece, 475 GPM) Present MW 14.8 ppg Observed 3,200 units gas from connection at 11,108', began increasing MW from 14.6 to 14.7, Observed 3,800 units gas from connection at 11,298', began increasing MW from 14.7 to 14.8 and circulating through the gas buster while drilling ahead at 11,385', Adjusted pump rate from 475 to 495 gpm to maintain constant ECD's as measured by downhole BAP sub, Continuous 2,200 units background gas and 5-10' flare, 3,000 units connection gas and 30-40' flare while drilling on the gas buster with a 14.8 MW, Increasing MW to 14.9 at report time
Report Start Date 8/31/2014	Report End Date 9/1/2014	24hr Activity Summary Drill 8 3/4" lateral from 11,549' to 11,832', Rig service, Drill F/ 11832' to 12188', Repair flowline, Drill F/ 12,188' to 12,556'
Start Time 00:00	End Time 05:30	Comment Drill 8.75" Lateral with RSS from 11,549' to 11,832' (2 Pumps on the hole at 105 a piece, 475 GPM) Circulating through gas buster with continuous 1,400 units background gas and no flare, 2,800 units connection gas and 20' flare, Present MW 15.0 ppg. (Mixing 2sx Vanguard 3 sx Nut plug 3 sx Bara Carb for seepage hole between 4 to 5 bbls pr hr)
Start Time 05:30	End Time 06:00	Comment Service rig
Start Time 06:00	End Time 14:00	Comment Drill 8.75" Lateral with RSS from 11,832' to 12,188' (2 Pumps on the hole at 95 a piece, 430 GPM) Circulating through gas buster with continuous 1,400 units background gas and no flare, 2,400 units connection gas and 20' flare, Present MW 15.2 ppg. (Mixing 2sx Vanguard 3 sx Nut plug 3 sx Bara Carb for seepage hole between 4 to 5 bbls pr hr)
Start Time 14:00	End Time 16:30	Comment (Stop unplanned) Repairing gasket on flowline,When down linking Flow sensor was going up and down erratically causing valve on gas buster to partially close and pressure up flowline causing flowline sensor gaskets to blow out and spill 5 bbls of OBM on the ground
Start Time 16:30	End Time 17:30	Comment (Start) Drill 8.75" Lateral with RSS from 12,188' to 12,241' (2 Pumps on the hole at 90 a piece, 410 GPM) Circulating through gas buster with continuous 1,400 units background gas and no flare, 2,400 units connection gas and 20' flare, Present MW 15.2 ppg. (Mixing 2sx Vanguard 3 sx Nut plug 3 sx Bara Carb for seepage hole between 4 to 5 bbls pr hr)
Start Time 17:30	End Time 18:00	Comment Service rig
Start Time 18:00	End Time 00:00	Comment Drill 8.75" Lateral with RSS from 12,241' to 12,556' (2 Pumps on the hole at 90 a piece, 410 GPM) Circulating through gas buster with continuous 1,000 units background gas and no flare, 2,300 units connection gas and 20' flare, Present MW 15.4 ppg. (Mixing 2sx Vanguard 3 sx Nut plug 3 sx Bara Carb for seepage hole between 4 to 5 bbls pr hr)
Report Start Date 9/1/2014	Report End Date 9/2/2014	24hr Activity Summary Drill 8 3/4" lateral from 12,556' to 13091', Circ bring mud wt up & Pump LCM sweeps, Rig serv, Drill F/ 13091' to 13154', Circ & pump sweep, Drill F/ 13154' to 13198', Relog F/ 13186' to 13198',Drill F/ 13,198' to 13,312'
Start Time 00:00	End Time 00:30	Comment Service rig, Replaced Totco flow sensor and gaskets
Start Time 00:30	End Time 09:00	Comment (Start) Drill 8.75" Lateral with RSS from 12,556' to 13,091' (2 Pumps on the hole at 90 a piece, 410 GPM) Circulating through gas buster with continuous 1,000 units background gas and no flare, 2,500 units connection gas and 15' flare, Present MW 15.4 ppg. (Mixing 2sx Vanguard 3 sx Nut plug 3 sx Bara Carb for seepage hole between 4 to 5 bbls pr hr)

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	09:00	End Time
		16:00
Comment (Stop unplanned) Circ Btms up then bring mud wt up F/ 15.4 to 15.6 ppg, Pump 400 bbls 15.6 ppg mud then pump 20 bbl 15# per bbl LCM sweep then another 250 bbls of 15.6 ppg mud and then 20 bbl 15# per bbls LCM sweep. Bottoms up gas 2777 units 20 to 30' flair, Back ground gas 1871 units 5 to 10' flair. Mud wt in & out 15.6 ppg Back ground gas 1200 units with no flair. Staged pumps up to 82 stks a piece.		
Start Time	16:00	End Time
		16:30
Comment Rig service.		
Start Time	16:30	End Time
		17:30
Comment (Start) Drill 8.75" Lateral with RSS from 13,091' to 13,154 (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 1,333 units background gas and no flare, 2,488 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 4 to 5 bbls pr hr)		
Start Time	17:30	End Time
		19:00
Comment (Stop unplanned) Lost all returns pick up off btm, Go to 1 pump 120 stk got returns back pump 20 bbl 15# per bbls LCM sweep chased with 226 bbls then pumped 20 bbl 25# per bbl sweep.		
Start Time	19:00	End Time
		20:00
Comment (Start) Drill 8.75" Lateral with RSS from 13,154' to 13,198' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 1650 units background gas and no flare, 3,100 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 10 to 15 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 100'		
Start Time	20:00	End Time
		20:30
Comment Relog F/ 13,186' to 13,198		
Start Time	20:30	End Time
		00:00
Comment Drill 8.75" Lateral with RSS from 13,198' to 13,312' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 1650 units background gas and no flare, 3,100 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 100'		
Report Start Date	Report End Date	24hr Activity Summary
9/2/2014	9/3/2014	Drill F/ 13,312' to 13,13469', Rig serv, Drill F/ 13469' to 13563', Down link, Drill F/ 13563' to 13,847', Rig serv, Drill F/ 13847' to 13934', Clean up cycle.
Start Time	00:00	End Time
		04:30
Comment Drill 8.75" Lateral with RSS from 13,312' to 13,469' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 1650 units background gas and no flare, 3,100 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'		
Start Time	04:30	End Time
		05:00
Comment Rig service.		
Start Time	05:00	End Time
		08:00
Comment Drill 8.75" Lateral with RSS from 13,469' to 13,563' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 1650 units background gas and no flare, 3,100 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'		
Start Time	08:00	End Time
		08:30
Comment Down link.		
Start Time	08:30	End Time
		17:00
Comment Drill 8.75" Lateral with RSS from 13,563' to 13,847' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 2600 units background gas with 5 to 10' flare, 3,100 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	End Time	Comment
17:00	17:30	Rig service.
Start Time	End Time	Comment
17:30	20:30	Drill 8.75" Lateral with RSS from 13,847' to 13,934' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 2600 units background gas with 5 to 10' flare, 4,000 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'
Start Time	End Time	Comment
20:30	00:00	(Stop unplanned) Clean up cycle, Circ to reduce ECD to minumize losses, ECD went from 16.5 to 16.4, Off btm torq went from 9100 to 7300, Back ground gas went from 2600 units to 1657 units no flair,
Report Start Date	Report End Date	24hr Activity Summary
9/3/2014	9/4/2014	Drill F/ 13934' to 14036', Rig serv, Drill F/ 14036' to 14295' Rig serv, Drill F/ 14295' to 14414', Clean up cycle, Drill F/ 14414' to 14452,
Start Time	End Time	Comment
00:00	04:30	(Start) Drill 8.75" Lateral with RSS from 13,934' to 14,036' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 2600 units background gas with 5 to 10' Intermittent flare, 4,000 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'
Start Time	End Time	Comment
04:30	05:00	Rig Service.
Start Time	End Time	Comment
05:00	13:30	Drill 8.75" Lateral with RSS from 14,036' to 14,295' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 2600 units background gas with 5 to 10' Intermittent flare, 4,000 units connection gas and 10 to 20' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'
Start Time	End Time	Comment
13:30	14:00	Rig service.
Start Time	End Time	Comment
14:00	18:00	Drill 8.75" Lateral with RSS from 14,295' to 14,414' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 3000 units background gas with 5' Intermittent flare, 4,100 units connection gas and 10 to 15' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'
Start Time	End Time	Comment
18:00	23:00	(Stop unplanned) Clean up cycle, Circ to reduce ECD to minumize losses, ECD went from 16.6 to 16.3, Off btm torq went from 8753 to 7800, Back ground gas went from 3000 units with Intermittent flair to 1489 units no flair,
Start Time	End Time	Comment
23:00	00:00	(Start) Drill 8.75" Lateral with RSS from 14,414' to 14,452' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 3000 units background gas with 5' Intermittent flare, 4,100 units connection gas and 10 to 15' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'
Report Start Date	Report End Date	24hr Activity Summary
9/4/2014	9/5/2014	Drill F/ 14452' to 14508', Rig serv, Drill F/ 14508' to 14875', Clean up cycle,
Start Time	End Time	Comment
00:00	02:00	Drill 8.75" Lateral with RSS from 14,452' to 14,508' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 4000 units background gas with no flare, 4,200 units connection gas and 10 to 15' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb & 3 sx steel seal for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'
Start Time	End Time	Comment
02:00	02:30	Rig service.

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	02:30	End Time 14:30
Comment Drill 8.75" Lateral with RSS from 14,508' to 14,875' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 4200 units background gas with no flare, 4,800 units connection gas and 15 to 25' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 25# per bbl sweep every 45'		
Start Time	14:30	End Time 00:00
Comment (Stop unplanned) Clean up cycle, Circ to reduce ECD to minumize losses, ECD 16.7 down to 16.4 , Off btm torq went from 9753 to 7800, Back ground gas went from 3100 units with Intermittent flair to 2035 units Pump 40 bbl 30# per bbl sweep.		
Report Start Date 9/5/2014	Report End Date 9/6/2014	24hr Activity Summary Clean Up Cycle, Drill f/ 14875' to 14979', Rig Service, Drill f/ 14979' to 15074', Clean Up Cycle, Change Out Rotating Head Rubber, Circ Bottoms Up, Drill f/ 15074' to 15167', Rig Service, Drill f/ 15167' to 15,362'
Start Time	00:00	End Time 01:00
Comment (Stop unplanned) Clean up cycle, Circ to reduce ECD to minumize losses, ECD 16.7 down to 16.4 , Off btm torq went from 9753 to 7800, Back ground gas went from 3100 units with Intermittent flair to 2035 units Pump 40 bbl 30# per bbl sweep.		
Start Time	01:00	End Time 04:00
Comment (Start) Drill 8.75" Lateral with RSS from 14,875' to 14,979' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 3,500 units background gas with no flare, 3,700 units connection gas and 15 to 25' flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 30# per bbl sweep every 45'		
Start Time	04:00	End Time 04:30
Comment Rig service.		
Start Time	04:30	End Time 07:00
Comment Drill 8.75" Lateral with RSS from 14,979' to 15,074' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 3,700 units background gas with no flare, 3,850 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 30# per bbl sweep every 45'		
Start Time	07:00	End Time 09:00
Comment (Stop unplanned) Clean up cycle, Circ to reduce ECD to minumize losses, ECD 16.6 down to 16.3 , Off btm torq went from 9753 to 7800, Back ground gas went from 3539 units with Intermittent flair to 2350 units Pump 40 bbl 30# per bbl sweep.		
Start Time	09:00	End Time 11:00
Comment (Stop Unplanned) Shut well in and monitor well on choke panel Casing Pressure Started @ 160 psi and decreased to 60 psi C/O Rotating Head Element Opened Choke to check for flow (No Flow) Opened up Annular and shut HCR & Line up Choke Manifold		
Start Time	11:00	End Time 13:30
Comment (Stop Unplanned) Circ Btms up to ensure that the gas is out of the well bore Bottoms Up Gas 2200 units of gas and 0 to 30' Intermittent flare		
Start Time	13:30	End Time 16:30
Comment (Start) Drill 8.75" Lateral with RSS from 15,074' to 15,167' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 30# per bbl sweep every 45'		
Start Time	16:30	End Time 17:00
Comment Rig Service		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	17:00	End Time 00:00
Comment Drill 8.75" Lateral with RSS from 15,167' to 15,362' (2 Pumps on the hole at 82 a piece, 377 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 30# per bbl sweep every 45'		
Report Start Date 9/6/2014	Report End Date 9/7/2014	24hr Activity Summary Drill F/ 15362' to 15450', Rig serv, Drill F/ 15450' to 15,774', Change out Swivel Packing, Circ, Drill F/ 15774' to 15922' Survey, Drill F/ 15922' to 15986'.
Start Time	00:00	End Time 02:30
Comment Drill 8.75" Lateral with RSS from 15,362' to 15,450' (2 Pumps on the hole at 87 a piece, 400 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 30# per bbl sweep every 45'		
Start Time	02:30	End Time 03:00
Comment Rig service.		
Start Time	03:00	End Time 14:00
Comment Drill 8.75" Lateral with RSS from 15,450' to 15,774' (2 Pumps on the hole at 87 a piece, 400 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 20 bbl 30# per bbl sweep as needed.		
Start Time	14:00	End Time 16:00
Comment (Stop Unplanned) Shut well in and install TIW valve and Drill String Float was not holding shut Tiw Valve & monitor well on choke panel Casing Pressure Started @ 20 psi and decreased to 0 psi C/O Swivel Packing. Opened Choke to check for flow (No Flow) Opened up Annular and shut HCR & Line up Choke Manifold		
Start Time	16:00	End Time 17:30
Comment (Stop Unplanned) Circ Btms up to ensure that the gas is out of the well bore Bottoms Up Gas 2200 units of gas and 0 to 30' Intermittent flare, Rig service.		
Start Time	17:30	End Time 21:30
Comment Drill 8.75" Lateral with RSS from 15,774' to 15,922' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.		
Start Time	21:30	End Time 22:00
Comment Survey.		
Start Time	22:00	End Time 00:00
Comment Drill 8.75" Lateral with RSS from 15,922' to 15,986' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.		
Report Start Date 9/7/2014	Report End Date 9/8/2014	24hr Activity Summary Drill F/ 15986' to 16036', Trouble shoot LWD, Drill F/ 16036' to 16112', R S, Drill F/ 16112' -16301', Clean Up Cycle, Drill f/ 16301' - 16395', Rig Service, Drill f/ 16395' - 16415', work on pumps, Drill F/ 16415' to 16570
Start Time	00:00	End Time 01:30
Comment Drill 8.75" Lateral with RSS from 15,986' to 16,036' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	End Time	Comment
01:30	02:00	(Stop unplanned) Trouble shoot LWD.
Start Time	End Time	Comment
02:00	04:00	(Start) Drill 8.75" Lateral with RSS from 16,036' to 16,112' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.
Start Time	End Time	Comment
04:00	04:30	Rig service.
Start Time	End Time	Comment
04:30	11:00	Drill 8.75" Lateral with RSS from 16,112' to 16,301' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.
Start Time	End Time	Comment
11:00	13:00	(Stop unplanned) Clean up cycle, Circ to reduce ECD to minumize losses, ECD 16.8 down to 16.4 , Off btm torq went from 10158 to 8750, Bottoms up Gas Units 2035, 0-30 foot flair on bottoms up. Pump 40 bbl 30# per bbl sweep.
Start Time	End Time	Comment
13:00	16:00	(Start) Drill 8.75" Lateral with RSS from 16,301' to 16,395' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.
Start Time	End Time	Comment
16:00	16:30	Rig Service
Start Time	End Time	Comment
16:30	17:00	Drill 8.75" Lateral with RSS from 16,395' to 16,515' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 645 units background gas with no flare, 2095 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 15 to 20 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.
Start Time	End Time	Comment
17:00	19:30	(Stop unplanned) Shut in well due to 2000 psi pressure lose insect surface equ for possible cause, Go through both pumps for repairs no repairs where need, G through both pop off's pop off where good pumps back on hole W/ all drilling prussure back.
Start Time	End Time	Comment
19:30	00:00	(Start) Drill 8.75" Lateral with RSS from 16,515' to 16,570' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 900 units background gas with no flare, 2020 units connection gas and 0 to 30' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 5 to 10 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.
Report Start Date	Report End Date	24hr Activity Summary
9/8/2014	9/9/2014	Drill F/ 16570' to 16678', Rig serv, Drill F/ 16678' to 16747',Trouble shoot RSS, Circ Btms Up x3,Check For Flow Well was Flowing, Circ Gas out of well bore, Flow Check, Circ Gas out of Well Bore, Circulate and raise LCm Content to 15 ppb,and raise Mwt to 16 ppg,

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	00:00	End Time
		03:00
Comment Drill 8.75" Lateral with RSS from 16,570' to 16,678' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 900 units background gas with no flare, 2020 units connection gas and 0 to 20' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 5 to 10 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.		
Start Time	03:00	End Time
		03:30
Comment Rig service.		
Start Time	03:30	End Time
		05:30
Comment (Start) Drill 8.75" Lateral with RSS from 16,678' to 16,747' (2 Pumps on the hole at 82 a piece, 375 GPM) Circulating through gas buster with continuous 900 units background gas with no flare, 2020 units connection gas and 0 to 20' Intermittent flare, Present MW 15.6 ppg. (Mixing 6sx Vanguard 3 sx Nut plug 5 sx Bara Carb,3 sx steel seal & 2sx of Magma Fiber, for seepage hole between 5 to 10 bbls pr hr) Pumping 30 bbl 30# per bbl sweep as needed.		
Start Time	05:30	End Time
		06:30
Comment (Stop Unplanned) Trouble Shoot RSS and found that the hydraulic system had failed in the steering unit.		
Start Time	06:30	End Time
		11:30
Comment Circulate 3 bottoms up and rotate drill string @ 120 rpms and 377 gpm to clean up well bore.		
Start Time	11:30	End Time
		12:00
Comment Conduct flow check (Well was flowing 10 bbls per min = 44 bbl gain in 4.5 min)		
Start Time	12:00	End Time
		13:30
Comment Circ Btms up to ensure that the gas is out of the well bore Bottoms Up Gas 1904 units of gas and 0 to 30' Intermittent flare,		
Start Time	13:30	End Time
		14:00
Comment Conduct a 20 min flow check (Well was flowing 5.1 bbls per min = 51 bbl gain in the first10 min and the Well continued to flow 1 bbls per min = 10 bbl gain in the second 10 min)		
Start Time	14:00	End Time
		15:30
Comment Circ Btms up to ensure that the gas is out of the well bore Bottoms Up Gas 2000 units of gas and a steady 15' to 30' flare for 10 to15 min then 0 to 30' Intermittent flare,		
Start Time	15:30	End Time
		00:00
Comment Circulate well bore and bring lcm percentage up to 15 ppb in the active system and well bore pull shaker screens and also raise the mud weight f/ 15.6 ppg to 16.0 ppg (lcm additives, 200 sx of Van Guard, 150 sx Steel Seal, 126 sx of Baracarb150, &112 sx of Bara Carb 50)		
Report Start Date	Report End Date	24hr Activity Summary
9/9/2014	9/10/2014	Circ & Bring mud wt up for trip, Flow check, Circ bring mud wt up, Rig serv, Continue circ & bringing mud wt up,
Start Time	00:00	End Time
		02:30
Comment Circulate well bore and bring lcm percentage up to 15 ppb in the active system and well bore pull shaker screens and also raise the mud weight f/ 15.6 ppg to 15.9 ppg.		
Start Time	02:30	End Time
		03:00
Comment Conduct flow check (Well was flowing 28.5 bbls hr after 30 min)		
Start Time	03:00	End Time
		05:30
Comment Continue circulating and raising the mud weight f/ 15.9 ppg to 16 ppg.		
Start Time	05:30	End Time
		06:00
Comment Rig service.		
Start Time	06:00	End Time
		08:00
Comment Continue circulating and raising the mud weight f/ 15.9 ppg to 16 ppg.		
Start Time	08:00	End Time
		09:00
Comment Conduct flow check (Well was flowing 6.6 gals per min = 9.4 bbl per hr)		
Start Time	09:00	End Time
		15:00
Comment Circulate well bore & Bring gas out & bring lcm percentage up to 20 ppb in the active system also raise the mud weight f/ 16.0 ppg to 16.1 ppg. (Bottoms Up Gas 1141 units of gas and No flare)		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	15:00	End Time
		16:00
Comment		
Conduct flow check (Well was flowing 6.4 gals per min = 9.2 bbl per hr)		
Start Time	16:00	End Time
		00:00
Comment		
Circ Btms up @ 59 spm = 132 gpm & 63 rpm. Circ bottoms up to ensure that the gas is out of the well bore Bottoms Up Gas 1200 units of gas & bring lcm percentage up to 25 ppb in the active system also raise the mud weight f/ 16.1 ppg to 16.2 ppg. & Bring LCM percentage F/ 25 ppb to 30 ppb.		
Report Start Date	Report End Date	24hr Activity Summary
9/10/2014	9/11/2014	Continue circ & bringing mud wt up,Rig Srvice,Continue circ & bringing mud wt up, Conduct Flow Check,Rig Service, Cont to Circ and Add lube to the mud system, Back Ream Out of the hole, Circ btms up,
Start Time	00:00	End Time
		05:30
Comment		
Circ @ 59 spm = 132 gpm & 63 rpm. Bring lcm percentage up to 30 ppb in the active system also raise the mud weight f/ 16.2 ppg to 16.3 ppg.		
Start Time	05:30	End Time
		06:00
Comment		
Rig service.		
Start Time	06:00	End Time
		08:00
Comment		
Continue Circ @ 59 spm = 132 gpm & 56 rpm. Bring lcm percentage up to 35 ppb in the active system also raise the mud weight f/ 16.2 ppg to 16.3 ppg.		
Start Time	08:00	End Time
		09:30
Comment		
Conduct flow check (Well was flowing 4.4 bbl per hr)		
Start Time	09:30	End Time
		10:00
Comment		
Rig service.		
Start Time	10:00	End Time
		12:30
Comment		
Continue Circ @ 59 spm = 132 gpm & 56 rpm. Add 2% lube to the mud system. Mud Weight 16.3 ppg & Lcm 35 ppb.		
Start Time	12:30	End Time
		20:00
Comment		
(Start) Unplanned, Back ream out of hole F/ 16,500' to 14,259' (Monitor Well for gains and losses while Back Reaming out of the Hole) Bottoms Up BGG 2054		
Start Time	20:00	End Time
		23:30
Comment		
Circ Btms up @ 60 spm = 132 gpm & 63 rpm. Circ bottoms up to ensure that the gas is out of the well bore Bottoms Up Gas 1330 units of gas		
Start Time	23:30	End Time
		00:00
Comment		
Conduct Flow Check Well Flowing + 50 bbl per hr.		
Report Start Date	Report End Date	24hr Activity Summary
9/11/2014	9/12/2014	Flow Check flowing 2.1 bbls per hr, Cont to back ream f/ 14259' to 13693', Rig Service,Cont to back ream f/ 13693' to 10988', Circ Gas out of Well, Wash to Btm. F/ 10,825 to 13,248'
Start Time	00:00	End Time
		02:30
Comment		
Conduct flow check (Well was flowing @ 57 bbl/hr decreased to 2.1 bbl per hr)		
Start Time	02:30	End Time
		04:00
Comment		
Cont. Back ream out of hole F/ 14259' to 13,693' (Monitor Well for gains and losses while Back Reaming out of the Hole)		
Start Time	04:00	End Time
		04:30
Comment		
Rig Service		
Start Time	04:30	End Time
		10:30
Comment		
Cont. Back ream out of hole F/ 13693' to 10988' (Monitor Well for gains and losses while Back Reaming out of the Hole) Back Ground Gas Increased to 1100 units		
Start Time	10:30	End Time
		18:00
Comment		
Circ Btms up to ensure that the gas is out of the well bore. Bottoms Up Gas 1850 units of gas and 0 to 5' Intermittent flare, Mud Wt Gas Cut Between 15+ ppg to 15.8 ppg Cont to circ and get the mwt balanced out & prepare to Trip back to bottom and Raise MWT. MW 16.3 in and 1613 Out Gas units at 1300.		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	18:00	End Time
		21:00
Comment		
Circ Btms up to ensure that the gas is out of the well bore. Bottoms Up Gas 1850 units of gas and 0 to 5' Intermittent flare, Mud Wt Gas Cut Between 15+ ppg to 15.8 ppg Cont to circ and get the mwt balanced out & prepare to Trip back to bottom and Raise MWT. MW 16.3 in and 1613 Out Gas units at 1300.		
Start Time	21:00	End Time
		00:00
Comment		
Trip in the hole with pump @ 60 strokes no rotation F/ 10,825 to 13248 MW in & Out 16.3 Background Gas + - 620		
Report Start Date	Report End Date	24hr Activity Summary
9/12/2014	9/13/2014	Wash Stands in hole to 15167',Circ Btms up, Cont to Circ btms w/ pump truck, Rig Service, Cont to Circ btms w/ pump truck Switch back to rig pump and raise lcm to 40 ppb and mwt to 16.4 ppg
Start Time	00:00	End Time
		02:30
Comment		
Trip in the hole with pump @ 60 strokes and rotate @ 20 rpm F/ 13248 to 15,167 MW in & Out 16.1 Mud Gas Cut .2 Background Gas 1056		
Start Time	02:30	End Time
		04:00
Comment		
Circulate Btms Up to clean hole @ 15,167' MW cut to 15.8 Pump Pressure up F/700 psi to 1200 psi losing mud @ + - 1 BPM		
Start Time	04:00	End Time
		05:30
Comment		
Hold Safety Meeting With Halliburton, Hook up Pump Truck, Pressure Test and Circulate @ 1 BPM		
Start Time	05:30	End Time
		06:00
Comment		
Rig Service		
Start Time	06:00	End Time
		20:00
Comment		
Cont to Circ w/ Halliburton Pump Truck @ 1 bpm and stage bpm rate up to 3.5 bpm Switched back to the rig mud pump @ 59 spm = 132 gpm & 45 rpm. & Cont to increase the flow rate slowly. Bring lcm percentage up to 40 ppb in the active system also raise the mud weight f/ 16.3 ppg to 16.4 ppg. MW in 16.3 Mud Gas Cut .6 ppg. Bottoms up gas 2702 max Units Avg 1135 units, 0 - 10' intermittent flare. MW now 16.4 In & Out gas 950 Units No gains or losses.		
Start Time	20:00	End Time
		23:00
Comment		
Slow Pump to 60 SPM and Pump in Hole F/ 15,167 to 16,747'		
Start Time	23:00	End Time
		00:00
Comment		
Circulate Btms up F/ 16,747' Pump Pressure 1155 psi, Gas 535 Units, PVT 555 Lost 31 BLS Mud		
Report Start Date	Report End Date	24hr Activity Summary
9/13/2014	9/14/2014	Circ Btms up lost complete returns,Cont to circ w/ halliburton pump truck @ .5 bpm to 1.5 bpm, Rig Service,Cont to circ w/ halliburton pump truck @ .5 bpm to 1.5 bpm & Back ream out of the hole with no returns & raise lcm percentage up to 45 ppb,
Start Time	00:00	End Time
		03:30
Comment		
Circulate Btms up F/ 16,747' Pump Pressure 1155 psi, Gas 535 Units, PVT 555, Continue to lose mud, losses increased, rigged up halliburton, reduced flow rate to 1 bpm, lost returns reduce flow rate to 1/2 bbl, backream 1 stand out lost total returns.		
Start Time	03:30	End Time
		05:30
Comment		
Continue to circulate 1/2 bpm with total losses, build volume and transfer to active system, Backream and rack back stands		
Start Time	05:30	End Time
		06:00
Comment		
Rig Service		
Start Time	06:00	End Time
		00:00
Comment		
Continue to circulate w/ Halliburton pump truck @ .5 bpm to 1.5 bpm trying to regain returns, build volume and transfer to active system, Back Ream and rack back stands f/ 16747' to 11203', Fill the annulars with 8 to 20 bbls from the trip tank every 10 stands to keep the hole full, Add 12 sacks of lcm every hour to raise the lcm percentage up to 45 ppb		
Report Start Date	Report End Date	24hr Activity Summary
9/14/2014	9/15/2014	Continue to circulate and backream out of the hole with halliburton, rig service, rig repair on top drive, Back Ream f/ 10257' to 8484', Rig up wire line,

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	00:00	End Time
		03:30
		Comment
		Continue to circulate w/ Halliburton pump truck @ .5 bpm to 1.5 bpm trying to regain returns, build volume and transfer to active system, Back Ream and rack back stands f/ 11,203' to 10,257', Fill the annuals with 8 to 20 bbls from the trip tank every 10 stands to keep the hole full, Add 12 sacks of lcm every hour to raise the lcm percentage up to 45 ppb
Start Time	03:30	End Time
		04:00
		Comment
		Rig Service
Start Time	04:00	End Time
		09:00
		Comment
		Repair Top Drive Brake Calipers & Cont to Circ w/ Halliburton @ 1.5 bpm & Fill the annuals with the trip tank. While Circulating Pump pressure increased to 2000 psi bled pressure off and attempted to pump on the drill string again and pressure increased to 2000 psi bled psi off and monitor well and fill the back side while repairing the Top Drive.
Start Time	09:00	End Time
		13:30
		Comment
		Back ream out of the hole f/ 10257' to 8484' with No pump due to the drill string being plugged Continue to fill the back side with the trip tank.
Start Time	13:30	End Time
		17:30
		Comment
		HPJSM w/ DCT Pipe Recovery and rig up wire line, lubricator & pack off to go in the drill pipe and shoot holes in drill pipe to try and regain circulation, rin drill string w/ wire line tagged up on LCM @ 6670', POOH layed down gun,
Start Time	17:30	End Time
		18:00
		Comment
		Rig Service
Start Time	18:00	End Time
		20:30
		Comment
		Pick up 2 more sinker bars, core bbl, spring jars, ruin in hole with wireline to 6670' and attempt to clear obstruction. WorkedThrough several obstructions and reached 8360'
Start Time	20:30	End Time
		00:00
		Comment
		POOH with wire line and lay down tools pick up guns and run back in hole pressure up pipe to 500 psi and perforate pipe @ 8315' 11' above the first Hwdp tool joint, POOH with wireline, rig down wireline.
Report Start Date	Report End Date	24hr Activity Summary
9/15/2014	9/16/2014	Circ w/ Halliburton @ 1.5 bpm & stage up to 3 bpm,Rig down wire line,Cont to Circ w/ Rig pumps, Rig Service,Cont to Circ bottoms up,Conduct Flow Check well was flowing @ 2.5 bbl per hr in 150 min than increased up to 4 bbls per hr in 10 min, Circ bottoms up MWT was gas cut 15.7 ppg = .7 ppg cut balanced mwt to 16.4, Conduct Flow check well was flowing @ .8 bbl per hr in 180 mins than increase to 1.2 bbls per hr.
Start Time	00:00	End Time
		02:00
		Comment
		Circulate w/ halliburton @ 1.5 bbpm got full returns and staged pump truck up to 3 bpm,
Start Time	02:00	End Time
		02:30
		Comment
		HPJSM/ W DCT And Rig Down Wire Line
Start Time	02:30	End Time
		05:30
		Comment
		Continue to Circ w/ Rig Pumps staging pumps up f/ 60 spm to 80 spm, ensure that the gas is out of the well bore. Bottoms Up Gas 3279 units of gas, Mud Wt Gas Cut to 16.2 ppg Cont to circ and get the mwt balanced out & Build trip slug & Prep to trip out of hole laying down drill pipe.
Start Time	05:30	End Time
		06:00
		Comment
		Rig Service
Start Time	06:00	End Time
		07:30
		Comment
		Cont to circ and build trip slug, fill trip tank
Start Time	07:30	End Time
		10:00
		Comment
		Conduct flow check (Well was flowing 2.5 bbls hr after 150 min then well Started to increase in flow 15 min = 4 bbls per hr.)
Start Time	10:00	End Time
		14:00
		Comment
		Circ w/ Rig Pumps staging pumps up f/ 60 spm to 80 spm, to ensure that the gas is out of the well bore. Bottoms Up Gas 1682 units of gas, Mud Wt Gas Cut to 15.7 ppg Cont to circ and get the mwt balanced out
Start Time	14:00	End Time
		19:00
		Comment
		Conduct flow check (Well was flowing 1.75 bbls hr after 120 min

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	19:00	End Time
		00:00
Comment		
Circ w/ Rig Pumps@ 60 spm to ensure that the gas is out of the well bore. Bottoms Up Gas 780 units of gas, Mud Wt Gas Cut to 16.3 ppg Cont to circ and Raise MWT f/ 16.4 ppg to 16.5 ppg all around.		
Report Start Date	Report End Date	24hr Activity Summary
9/16/2014	9/17/2014	Continue to circulate and raise MW to 16.5 ppg,Pump Slug & L/D Drill Pipe f/ 8484' to 6064',Rig Service, Cont to L/D Drill Pipe f/ 6064' to 1200' , Repair Top Drive,
Start Time	00:00	End Time
		03:00
Comment		
Continue to circulate and raise MW to 16.5		
Start Time	03:00	End Time
		05:30
Comment		
Start (Casing Operations) MW 16.5 all around fill trip, slug pipe and POOH laying down f/ 8484' to 6064' Monitor well on trip tank		
Start Time	05:30	End Time
		06:00
Comment		
Rig Service		
Start Time	06:00	End Time
		10:00
Comment		
Cont to POOH laying down f/ 6064' to 1200' Monitor well on trip tank		
Start Time	10:00	End Time
		10:30
Comment		
Rig Service		
Start Time	10:30	End Time
		18:30
Comment		
Repair and replace HYD line on the Top Drive		
Start Time	18:30	End Time
		20:30
Comment		
Cont to POOH to the BHA		
Start Time	20:30	End Time
		22:30
Comment		
POOH lay down BHA		
Start Time	22:30	End Time
		23:00
Comment		
Pull Wear Bushing		
Start Time	23:00	End Time
		23:30
Comment		
Clean rig floor and prep for rig up and running casing		
Start Time	23:30	End Time
		00:00
Comment		
Hold pre-Job Safety Meeting with Rig Crew and Casing Crews		
Report Start Date	Report End Date	24hr Activity Summary
9/17/2014	9/18/2014	HPJSM Rig up to run Casing,Run 5.5" Production Casing,Circ Btms Up, Run casing to 14080', wash and ream casing f/ 14080' to 14103' w/ Halliburton pump truck
Start Time	00:00	End Time
		01:30
Comment		
HPSM Rig up Casing Equipment to run 5 1/2" Production Casing		
Start Time	01:30	End Time
		13:30
Comment		
Make Up Float shoe and Float And test Floats. Floats Held, Run 5.5", 20# P-110 XP BTC casing. Make casing up @ 15 RPM'S Per Deep Well thread rep.		
Run casing F/ surface to 9409', 1- Float shoe, 1 jts csg, 1 Float collar, 1 jt csg, 1 Landing collar, 2 jts csg, 1 RSI 63 full jts csg, 1 marker jt, 130 full jts,1 marker jt, 29 full joints, Filling pipe every 3000'.		
Start Time	13:30	End Time
		16:30
Comment		
Circulate BU @ w/ rig pumps @ 9409',@ 3.5 bpm,		
Start Time	16:30	End Time
		00:00
Comment		
Continue to Run 5.5", 20# P-110 XP BTC casing. Make casing up @ 15 RPM'S Per Deep Well thread rep.		
Run casing F/ surface to14,080', 1- Float shoe, 1 jts csg, 1 Float collar, 1 jt csg, 1 Landing collar, 2 jts csg, 1 RSI 63 full jts csg, 1 marker jt, 130 full jts,1 marker jt, 141 full joints, Filling pipe every 3000'.		
Report Start Date	Report End Date	24hr Activity Summary
9/18/2014	9/19/2014	Continue to wash & Ream Casing f/ 14103' to 14146' Run casing f/ 14146 to 16741', Waiting on cement,
Start Time	00:00	End Time
		04:30
Comment		
Continue to Run 5.5", 20# P-110 XP BTC casing. Make casing up @ 15 RPM'S Per Deep Well thread rep.		
Run casing F/ surface to16741', 1- Float shoe, 1 jts csg, 1 Float collar, 1 jt csg, 1 Landing collar, 2 jts csg, 1 RSI 59 full jts csg, 1 marker jt, 131 full jts,1 marker jt, 206 full joints, Filling pipe every 1000'. Wash & Ream Casing f/ 14103' to 14146'		

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	End Time	Comment
04:30	05:30	P/U & M/U Landing Joint and casing hanger & Install Rotating Head Landed casing with 190 K
Start Time	End Time	Comment
05:30	06:00	Rig Service
Start Time	End Time	Comment
06:00	07:00	HPJSM w/ Fanks & Rig down Casing Crew and P/U & M/U Rotate Cementing Head & Rotate @ 10 RPMS, and every 10 to 15 mins pump 6 to 10 bbls w/ halliburton pump truck @ 1 bpm
Start Time	End Time	Comment
07:00	00:00	Wait on Halliburton Cementers and Cement to be blended, Loaded, and hauled to Location, Pumping 1 bbls every 15 min down the casing with Halliburton, Rotating string with top drive @ 5 RPMS, Circ trip tank W/ OBM over the back to keep hole full & Monitor losses @ 7 BPH, Fill trip tank with diesel fuel and circ over backside monitor losses losses slowed F/ 5 bph to 0. Rotating string 5 rpms when pumping 1 bbl OBM every 15 min. At 16:00 rotating at 5 RPMS steady. Started displacing casing with clean mud pumping with Halliburton @ 1 bpm
Report Start Date	Report End Date	24hr Activity Summary
9/19/2014	9/20/2014	Displace Csg with clean mud while waiting on cement, started pumping 1/2 bbl mud every 15 min while waiting on Halliburton. Rig serv, Held safety mtg, Cement 5.5" csg. Land csg mandrel, R/D Halliburton, Break Attempt to break Out of Landing Join.t Rig down tongs and wait for wireline truck to set retrieveable bridge plug.
Start Time	End Time	Comment
00:00	05:30	Displace Csg with clean mud while waiting on cement pumping 1 bpm with halliburton gained 27 bbls then hole staying full on backsideAfter displacing casing revert to pumping 1 bbl every 15 min. added 25 gal Bio-Cide ToTreated Produced Water.
Start Time	End Time	Comment
05:30	06:00	Rig Service.
Start Time	End Time	Comment
06:00	12:00	Circ with diesel fuel over backside monitor losses, Rotating string 5 rpms pumping 1 bbl every 15 min. At 07:00 started pumping 1/2 bbl mud every 15 min, Started rigging up Halliburton @ 07:00
Start Time	End Time	Comment
12:00	12:30	Rig service.
Start Time	End Time	Comment
12:30	13:00	Held safety meeting with Halliburton & Rig crew.
Start Time	End Time	Comment
13:00	19:00	(Start) Cementing Operations... Cement 5.5" Casing As Follows. Pressure test lines to 8000 psi, Pump 40 bbls of tuned spacer III @ 16.6 ppg @ 4 BPM,, drop bottom plug @ 16.6 ppg @ 4 BPM, mix and pump 321 bbls of Tergo Vis (1015 sks) 16.6 ppg, mix and pump 506 bbls of tail cement (2105 sks) 16.8 ppg 1.35 yeild,4.76 gal / sk, Shut down drop plug pump 10 bbls of mmcr + freshwater @ 4 BPM, pump368 bbls of KCL+Biocide displacment final pump rate 4 BPM, final circulating pressure 4615 psi, bumped plug with5211 psi , 8.5 bbl flow back, floats held, During cmt job rotated casing @ 10 RPM torq started out at 6,100# and Shut down drop plug start pumping again & rotating torq at end of job 16,595#.
Start Time	End Time	Comment
19:00	22:00	Land Casing Mandral hanger with 75k in the wellhead and Rig down haliburton cementers, Franks cement head,
Start Time	End Time	Comment
22:00	00:00	(Start) HPJSM w/ Cameron & Rig Crews, attempt to Break Out of Landing Joint with Franks power tongs and rig floor tongs could not landing mandrel turning in 9 5/8" pack off, Rig down power tongs, Arranged for wireline to set retrieveable bridge plug. as of midnight waiting on wireline.
Start Time	End Time	Comment
00:00	00:00	
Start Time	End Time	Comment
00:00	00:00	
Report Start Date	Report End Date	24hr Activity Summary
9/20/2014	9/21/2014	Wait on wireline truck, Rig up wireline truck, Rig serv, Run gauge ring & Junk basket, Run retrievable bridge plug, N/D & Cut landing jt, Install packoff, set stack 4 bolt stack, lay out rotaing head, Cleaning mud pits, LDDP,

NEWFIELD**Summary Rig Activity****Well Name: Accawinna 13-22-15-3-2W-MW**

Start Time	00:00	End Time 04:00
		Comment (Stop unplanned) Wait on Wireline truck to set retrieveable Bridge plug
Start Time	04:00	End Time 05:30
		Comment Held safety meeting, rig up wireline
Start Time	05:30	End Time 06:00
		Comment Rig Service
Start Time	06:00	End Time 08:30
		Comment Run gauge ring & Junk basket to 6049' & Run retrievable bridge plug set @ 6019' and rig down JWwireline. Started cleaning mud pits @ 07:00.
Start Time	08:30	End Time 16:00
		Comment Held safety mtg W/ Walker nipple down crew R/D catch can unhook koomey lines, Turn and 4 bolt rotating head, R/U winches nipple down bop & Lift bops with winches & Cut landing and lay down, Install packoff set stack down 4 bolt tight, R/D nipple down crew, lay out rotating head for repairs. Cleaning mud pits.
Start Time	16:00	End Time 16:30
		Comment Rig service.
Start Time	16:30	End Time 23:30
		Comment (Start) Lay down DP out of derrick out of the mouse hole. Cleaning mud pits.
Start Time	23:30	End Time 00:00
		Comment Service Rig
Report Start Date	Report End Date	24hr Activity Summary
9/21/2014	9/21/2014	Clean Tanks lay down drill pipe
Start Time	00:00	End Time 06:00
		Comment Finish laying down drill pipe (Release Rig @ 06:00 9/21/2014)