


(SUBMIT IN TRIPPLICATE)


Land Office Salt Lake

Lease No. 065252

Unit Bitter Creek



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
SEP 1 - 1948



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 24, 1948

Well No. 1 Unit is located 1843 ft. from N line and 532 ft. from E line of sec. 10

NW 1/4 Sec. 10 10 S. 22 E. Salt Lake
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Bitter Creek Uintah Utah
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is ft. to be determined

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

It is proposed to drill a well at the above location for a test of the Green River and Wasatch formations to an estimated depth of 6000'. This is the first well under a unit agreement now being prepared for submittal. Services of Baroid logging trailer will be employed and promising shows drill stem tested. Contemplated casing program is:

- 400' - 10-3/4" csg. cemented to surface.
- 7" casing set on top of producing sand.

(SEE ATTACHED RIDER FOR APPROVAL)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.


Company Seaboard Oil Company of Delaware

Address P. O. Box 2289

Casper, Wyoming

By A. C. Campbell

Title General Superintendent



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY


OCT 5 - 1948

ORIGINAL FORM FORER TO CASNER

Land Office Salt Lake City

Lease No. 065252

Unit Bitter Creek



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Subsequent report of setting surface casing</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

..... September 29, 1948

Well No. 1 Unit..... is located 1843 ft. from N 1/2 line and 532 ft. from W line of sec. 10

SW 1/4 Sec. 10..... 10S..... 22E..... Salt Lake.....
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Bitter Creek..... Uintah..... Utah.....
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5048 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 9-20-48. Set 16" conductor casing at 65' in 22" hole cemented with 65 sacks circulated.

Drilled 9" hole to 1095' no lost circulation, reamed to 13-3/4" to 312'. Set 10-3/4" - 40.5# casing at 304.54' R.D.B. cemented with 200 sacks circulated. Tested with 800 psi before drilling plug and 200 psi after drilling plug held 30 minutes O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Seaboard Oil Company of Delaware

Address P. O. Box 2289


Casper,

Wyoming

Approved OCT 5 - 1948
Al Campbell
District Engineer

By Al Campbell


Title General Superintendent



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Salt Lake
Lease No. 065252
Unit Bitter Creek



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<input checked="" type="checkbox"/>		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

..... March 29, 1949

Well No. 1 Unit..... is located 1843 ft. from N line and 532 ft. from W line of sec. 10

SW 1/4 NW 1/4 Sec. 10 10S 22E Salt Lake
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Bitter Creek Uintah Utah
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5048 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

10-3/4" casing set at 304' cemented to surface, drilled 9" hole to 8520 in shale, tested all probable producing sands (drill stem tests and Baroid logging trailer). Gas shows as follows:

2350-65 Est. 1 MMCF
8052-8145 Est. .5 MMCF
8144-77 Est. 1.5 to 2 MMCF

Propose to plug and abandon, plugs as follows: 8000' - 50' plug; 2950' - 200' plug; 2350' - 200' plug; 200' - 200' plug; 50' plug in surface casing with marker.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SEABOARD OIL COMPANY OF DELAWARE

Address P. O. Box 2289


Casper, Wyoming

By C. C. Campbell

Title General Superintendent

Approved MAR 31 1949

C. Staupman
District Engineer




(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

10-5-49

Land Office Salt Lake
Lease No. 065252
Unit Bitter Creek



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	Subsequent report of plugging and abandoning.....	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 4, 1949

Well No. 1 Unit is located 1843 ft. from N line and 532 ft. from EX line of sec. 10

SW 1/4 NW 1/4 Sec. 10 10S 22E Salt Lake
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Bitter Creek Uintah Utah
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5048 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Plug and abandonment record (10-3/4" casing set at 304' - 9" hole to 8520')

- 8000' - 10 Sack plug
- 2950' - 100 Sack plug
- 2350' - 100 Sack plug
- 400' - 125 Sack plug - would not hold pressure test.
- 400' - 125 Sack plug - held 675# for 30 minutes.
- Surface - plug with iron pipe marker.

Contract rig released 6 A. M. March 31, 1949.

Inspected by District Engineer on September 28, 1949 and found to be satisfactory

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SEABOARD OIL COMPANY OF DELAWARE

Address P. O. Box 2289

Casper, Wyoming By W. Campbell

Title General Superintendent

Approved SEP 28 1949
W. Campbell
District Engineer

