

L E C
Chevron

Chevron U.S.A. Production Company
Mid-Continent Business Unit
P.O. Box 36366
Houston, TX 77236
Phone 713 754 2000

April 9, 2002

Mr. John Baza,
Associate Director of Oil and Gas
Utah Department of Natural Resources
Division of Oil, Gas & Mining
1594 W. North Temple St., Suite 1210
Salt Lake City, UT 84114-5801

RECEIVED

APR 12 2002

DIVISION OF
OIL, GAS AND MINING

Dear Mr. Baza:

As you may recall from our meeting last year, we planned to combine the assets of **Chevron U.S.A. Inc. ("CUSA")**, by merger, and **Texaco Exploration and Production Inc. ("TEPI")**, by assignment, into a new entity which we referred to as "Newco LP". Along the way, additional information came to light and it was decided that this proposed corporate restructure would not be preferable. Therefore, CUSA and TEPI have continued to operate as separate entities.

We are now planning a simpler restructuring process where TEPI will assign most of its assets/operatorship to CUSA effective **May 1, 2002**. We plan to use the existing CUSA bonds/letters of credit, operator identification numbers, etc., for the TEPI assets that will be assigned.

A task force of Land, Regulatory and Environmental Compliance personnel are finishing the work that was begun last year to assign TEPI's assets—using the same forms and procedures as before. We have "new faces" in this task force due to reassignments and departures. In some cases, it may be worthwhile to visit you and your staff in person where new people are involved or if we need to review/clarify your forms and procedures. Otherwise, we will endeavor to complete the work to assign TEPI's assets/operatorship to CUSA and deliver the requisite materials to you in a timely manner.

During discussions last year, our focus was on Land, Regulatory and Environmental matters. The Finance organization also desires to join in this effort. For State Tax, Royalty and Regulatory reporting purposes (applicable to production from May 2002 through December 2002), we intend to generate two reports and two payments.

However, the reporting company name and identification number will be CUSA's. Beginning with January 2003 production and thereafter, we will issue only one CUSA report and payment. We trust this plan meets with your approval. Any questions or comments should be directed to Rick Dunlavy (telephone 713/752-7411, rickdunlavy@chevrontexaco.com).

We appreciate the cooperation and guidance you provided us in the past, and we look forward to bringing these efforts to a conclusion.

Respectfully submitted,

A handwritten signature in cursive script, appearing to read "Don R. Sellars".

Don R. Sellars

Sr. Environmental Specialist



Talon Resources, Inc.

Service, Quality and Accuracy

375 South Carbon Avenue A-10
Suite 101
Price, Utah 84501
Phone: 435-637-8781

Cell: 801-650-1401
801-650-1402
Fax: 435-636-8603
Email: talon@castlenet.com

June 3, 2002

Diana Mason
State of Utah
Division of Oil Gas and Mining
P.O. Box 145801
Salt Lake City, Utah 84114-5801

RE: Application for Permit to Drill—Monroe Trust 1-20,
516' FNL, 503' FEL, Section 20, T16S, R1W, SLB&M; Juab County, Utah

Dear Diana:

On behalf of ChevronTexaco, Talon Resources, Inc. respectfully submits the enclosed original of the *Application for Permit to Drill (APD)* for the above referenced well. Included with the APD is the following supplemental information:

- Exhibit "A" - Survey plats and layouts of the proposed well site;
- Exhibit "B" - Proposed location maps with road corridors;
- Exhibit "C" - Drilling site layout;
- Exhibit "D" - Drilling Program;
- Exhibit "E" - Multi Point Surface Use Plan;
- Exhibit "F" - Typical road cross-section;
- Exhibit "G" - Typical BOP diagram;
- Exhibit "H" - Typical wellhead manifold diagram.

RECEIVED

JUN 04 2002

**DIVISION OF
OIL, GAS AND MINING**

ORIGINAL

CONFIDENTIAL

Please accept this letter as ChevronTexaco's written request for confidential treatment of all information contained in and pertaining to this application, if said information is eligible for such consideration.

Thank you very much for your timely consideration of this application. Please feel free to contact myself, or Mr. Jim Micikas of ChevronTexaco at 281-561-4860 if you have any questions or need additional information.

Sincerely,

Don Hamilton

Don Hamilton

Environmental Manager / Project Coordinator

cc: Mr. Jim Micikas, ChevronTexaco
Mr. Ian Kephart, ChevronTexaco
Mr. Gene Herrington, ChevronTexaco
Texaco Well File

ORIGINAL

DIVISION OF OIL, GAS AND MINING

001

APPLICATION FOR PERMIT TO DRILL OR DEEPEN

1A. Type of Work:

DRILL ☒DEEPEN ☐

B. Type of Well:

OIL ☐GAS ☒SINGLE ZONE ☒ MULTIPLE ZONE ☐

2. Name of Operator:

~~Texaco~~ ~~EP~~ Chevron USA Inc.

3. Address and Telephone Number:

11111 Wilcrest Drive, Houston, Texas 77099; 1-281-561-4860

4. Location of Well (Footages)

At Surface: 516' FNL, 503' FEL 4362384 Y 39.40903

At Proposed Producing Zone: 418776 X -111.94343

5. Lease Designation and Serial Number:

ML-48429

6. If Indian, Allottee or Tribe Name:

N/A

7. Unit Agreement Name:

N/A

8. Farm or Lease Name:

Utah State

9. Well Number:

1-20

10. Field or Pool, or Wildcat:

Wildcat

11. Qtr/Qtr, Section, Township, Range, Meridian:

NE/4 NE/4, Section 20,
T16S, R1W, SLB&M

14. Distance in miles and direction from nearest town or post office:

Approximately 11.4 miles southwest of Levan, Utah

12. County:

Juab

13. State:

Utah

15. Distance to nearest property or lease line (feet):

503'

16. Number of acres in lease:

2330.02

17. Number of acres assigned to this well:

160 acres

18. Distance to nearest well, drilling, completed, or applied for, on this lease (feet):

None

19. Proposed Depth:

3,600'

20. Rotary or cable tools:

Rotary

21. Elevations (show whether DF, RT, GR, etc.):

5186' GR

22. Approximate date work will start:

June 2002

23.

PROPOSED CASING AND CEMENTING PROGRAM

SIZE OF HOLE	GRADE, SIZE OF CASING	WEIGHT PER FOOT	SETTING DEPTH	QUANTITY OF CEMENT
12-1/4"	8-5/8" K-55 ST&C	24	300'	230 sacks Class G cement + 1% CaCl ₂ + 0.25 pps cellophane
7-7/8"	5-1/2" N-80 LT&C	17	3,600'	323 sacks 10:2 RFC Class G + 1% CaCl ₂ + 0.25 pps cellophane flakes

DESCRIBE PROPOSED PROGRAM: If proposal is to deepen, give data on present productive zone and proposed new productive zone. If proposal is to drill or deepen directionally, give pertinent data on subsurface locations and measured and true vertical depths. Give blowout preventer program, if any.*

Fee Bond Number: 6027949

SITLA Bond number 6049663 *fc*

Surface Owner: Monroe Trust; P.O. Box 560052, Scipio, Utah 84656

Landowner Representative: Barry Monroe 435-759-2633

Core Interval: Core $\pm 90'$ from $\pm 1,100'$ utilizing a conventional core barrel yielding 3-1/2" core

Approved by the
Utah Division of
Oil, Gas and Mining

Date: 06-05-02

By: *[Signature]*

RECEIVED

JUN 04 2002

DIVISION OF
OIL, GAS AND MINING

24.

Name & Signature: Don Hamilton

Don Hamilton

Title: Agent for ChevronTexaco

Date: 6-3-02

(This space for state use only)

API Number Assigned:

43-023-30019

Approval:

CONFIDENTIAL

ORIGINAL

Range 1 West

Based on County Plat
S88°18'18"W - 5,227.20'

360.37'

515.54'
CALCULATED

4722.22'

502.69'
CALCULATED

UTAH STATE 1-20
ELEVATION 5186.0'
UTM
N - 4362414
E - 418765

20

(N02°09'W - 5,429.16')

(N88°30'W - 5319.60')
N88°14'32"E - 5299.14'
Based on County Plat

Legend

- Drill Hole Location
- ⊙ Brass Cap (Found)
- Brass Cap (Searched for, but not found)
- △ Calculated Corner
- () GLO
- GPS Measured

NOTE:

UTM AND LATITUDE / LONGITUDE COORDINATES
ARE DERIVED USING A GPS PATHFINDER AND ARE
SHOWN IN NAD 27 DATUM.

LAT / LONG
39°24'34"
111°56'37"

Location:

THE WELL LOCATION WAS DETERMINED USING A TRIMBLE 4700
GPS SURVEY GRADE UNIT.

Basis of Bearing:

THE BASIS OF BEARING IS GPS MEASURED.

GLO Bearing:

THE BEARINGS INDICATED ARE PER THE RECORDED PLAT
OBTAINED FROM THE U.S. LAND OFFICE.

Basis of Elevation:


BASIS OF ELEVATION OF 5197' BEING AT A BENCH MARK LOCATED
IN THE NW 1/4 OF SECTION 20, TOWNSHIP 16 SOUTH, RANGE 1
WEST, SALT LAKE BASE AND MERIDIAN, AS SHOWN ON THE MILLS
QUADRANGLE 7.5 MINUTE SERIES MAP.

Description of Location:

PROPOSED DRILL HOLE LOCATED IN THE NE 1/4, NE 1/4 OF
SECTION 20; BEING 360.93' SOUTH AND 4722.22' EAST FROM
THE NORTHWEST CORNER OF SECTION 7, T16S, R1W, SALT
LAKE BASE AND MERIDIAN.

Surveyor's Certificate:

I, Albert J. Spensko, a Registered Professional
Land Surveyor, holding Certificate 146652
State of Utah, do hereby certify that the
information on this drawing is a true and
accurate survey based on data of record and
was conducted under my personal direction
and supervision as shown hereon.



GRAPHIC SCALE

0 500' 1000'
(IN FEET)
1 inch = 1000 ft.



TALON RESOURCES, INC.

375 S. Carbon Ave, St 101, (A-10)
Price - Huntington, Utah
Phone (435)637-8781 Fax (435)636-8603
E-Mail taloncastnet.com

ChevronTexaco

UTAH STATE 1-20
Sec. 20, T16S, R1W, S.L.B.&M.
Juab County, Utah

Drawn By: J. STANSFIELD	Checked By: L.W.J.
Drawing No. A-1	Date: 05/21/02
	Scale: 1" = 1000'
Sheet 1 of 4	Job No. 649

STATE OF UTAH

DIVISION OF OIL, GAS AND MINING

APPLICATION FOR PERMIT TO DRILL OR DEEPEN

1A. Type of Work: DRILL ☒ DEEPEN ☐B. Type of Well: OIL ☐ GAS ☒ SINGLE ZONE ☒ MULTIPLE ZONE ☐

2. Name of Operator:

Texaco E & P

3. Address and Telephone Number:

11111 Wilcrest Drive, Houston, Texas 77099; 1-281-561-4860

4. Location of Well (Footages)

At Surface: 516' FNL, 503' FEL 434 2384 Y 39.40903
At Proposed Producing Zone: 418 776 X -111.94343

5. Lease Designation and Serial Number:

MI -48429

6. If Indian, Allottee or Tribe Name:

N/A

7. Unit Agreement Name:

N/A

8. Farm or Lease Name:

Utah State

9. Well Number:

1-20

10. Field or Pool, or Wildcat:

Wildcat

11. Qtr/Qtr, Section, Township, Range, Meridian:

NE/4 NE/4, Section 20,
T16S, R1W, SLB&M

14. Distance in miles and direction from nearest town or post office:

Approximately 11.4 miles southwest of Levan, Utah

12. County:

Juab

13. State:

Utah

15. Distance to nearest property or lease line (feet):

503'

16. Number of acres in lease:

2330.02

17. Number of acres assigned to this well:

160 acres

18. Distance to nearest well, drilling, completed, or applied for, on this lease (feet):

None

19. Proposed Depth:

3,600'

20. Rotary or cable tools:

Rotary

21. Elevations (show whether DF, RT, GR, etc.):

5186' GR

22. Approximate date work will start:

June 2002

23. PROPOSED CASING AND CEMENTING PROGRAM


SIZE OF HOLE	GRADE, SIZE OF CASING	WEIGHT PER FOOT	SETTING DEPTH	QUANTITY OF CEMENT
12-1/4"	8-5/8" K-55 ST&C	24	300'	230 sacks Class G cement + 1% CaCl ₂ + 0.25 pps cellophane
7-7/8"	5-1/2" N-80 LT&C	17	3,600'	323 sacks 10:2 RFC Class G + 1% CaCl ₂ + 0.25 pps cellophane flakes

DESCRIBE PROPOSED PROGRAM: If proposal is to deepen, give data on present productive zone and proposed new productive zone. If proposal is to drill or deepen directionally, give pertinent data on subsurface locations and measured and true vertical depths. Give blowout preventer program, if any.*

Fee Bond Number: 6027949

Surface Owner: Monroe Trust; P.O. Box 560052, Scipio, Utah 84656

Landowner Representative: Barry Monroe 435-759-2633

Core Interval: Core $\pm 90'$ from $\pm 1,100'$ utilizing a conventional core barrel yielding 3-1/2" core

24.

Name & Signature: Don Hamilton Don Hamilton Title: Agent for ChevronTexaco Date: 6-3-02

(This space for state use only)

API Number Assigned: 43-023-30019

Approval:

CONFIDENTIAL

ORIGINAL

Range 1 West

Based on County Plat
S88°18'18"W - 5,227.20'

Township 16 South

N00°53'07"W - 2737.57'
(N00°55'W - 2587.20')

(N01°55'W - 2698.08')

4722.22'

360.37'

515.54'
CALCULATED

502.69'
CALCULATED

UTAH STATE 1-20
ELEVATION 5186.0'
UTM
N - 4362414
E - 418765

20

(N02°09'W - 5,429.16')

(N88°30'W - 5319.60')
(N88°14'32"E - 5299.14')
Based on County Plat

Legend

- Drill Hole Location
- ⊙ Brass Cap (Found)
- Brass Cap (Searched for, but not found)
- △ Calculated Corner
- () GLO
- GPS Measured

NOTE:

UTM AND LATITUDE / LONGITUDE COORDINATES
ARE DERIVED USING A GPS PATHFINDER AND ARE
SHOWN IN NAD 27 DATUM.

LAT / LONG
39°24'34"
111°56'37"

Location:

THE WELL LOCATION WAS DETERMINED USING A TRIMBLE 4700
GPS SURVEY GRADE UNIT.

Basis of Bearing:

THE BASIS OF BEARING IS GPS MEASURED.

GLO Bearing:

THE BEARINGS INDICATED ARE PER THE RECORDED PLAT
OBTAINED FROM THE U.S. LAND OFFICE.

Basis of Elevation:


BASIS OF ELEVATION OF 5197' BEING AT A BENCH MARK LOCATED
IN THE NW 1/4 OF SECTION 20, TOWNSHIP 16 SOUTH, RANGE 1
WEST, SALT LAKE BASE AND MERIDIAN, AS SHOWN ON THE MILLS
QUADRANGLE 7.5 MINUTE SERIES MAP.

Description of Location:

PROPOSED DRILL HOLE LOCATED IN THE NE 1/4, NE 1/4 OF
SECTION 20; BEING 360.93' SOUTH AND 4722.22' EAST FROM
THE NORTHWEST CORNER OF SECTION 7, T16S, R1W, SALT
LAKE BASE AND MERIDIAN.

Surveyor's Certificate:

I, Albert J. Spensko, a Registered Professional
Land Surveyor, holding Certificate 146652
State of Utah, do hereby certify that the
information on this drawing is a true and
accurate survey based on data of record and
was conducted under my personal direction
and supervision as shown hereon.



TALON RESOURCES, INC.

375 S. Carbon Ave, St 101, (A-10)
Price - Huntington, Utah

Phone (435) 637-8781 Fax (435) 636-8603
E-Mail talon@castlenet.com

ChevronTexaco

UTAH STATE 1-20

Sec. 20, T16S, R1W, S.L.B.&M.

Juab County, Utah

Drawn By:
J. STANSFIELD

Checked By:
L.W.J.

Drawing No.
A-1


Date:
05/21/02

Scale:
1" = 1000'


Sheet 1 of 4

Job No.
649

GRAPHIC SCALE
0 500' 1000'
(IN FEET)
1 inch = 1000 ft.



TN MN
13°



Printed from TOPOI ©2000 National Geographic Holdings (www.topo.com)

Talon Resources, Inc.
375 South Carbon Ave. (A-10)
Price, Utah 84501
435-637-8781

NAD27 Zone 12S 426385mE.

EXHIBIT "D"
DRILLING PROGRAM

Attached to UDOGM Form 3
ChevronTexaco
Utah State 1-20
NE/4 NE/4, Sec. 20, T16S, R1W, SLB & M
516' FNL, 503' FEL
Juab County, Utah

1. The Geologic Surface Formation

Flagstaff

2. Estimated Tops of Important Geologic Markers

North Horn	-- 2,750' 1100'
Lower North Horn	-- 1,500'

3. Projected Gas & H2O zones

Lower North Horn -- 1,500' -- 2,000'

No groundwater is expected to be encountered.

Casing & cementing will be done to protect potentially productive hydrocarbons, lost circulation zones, abnormal pressure zones, and prospectively valuable mineral deposits. All indications of usable water will be reported.

Surface casing will be tested to 1000 psi.

4. The Proposed Casing and Cementing Programs

HOLE SIZE	SETTING DEPTH (INTERVAL)	SIZE (OD)	WEIGHT, GRADE & JOINT	CONDITION
12-1/4"	300'	8-5/8"	24# K-55 ST&C	New
7-7/8"	3,600'	5-1/2"	17# N-80 LT&C	New

CONFIDENTIAL

Cement Program -Every attempt will be made to bring cement back to surface.

Surface Casing: 230 sacks G + 1 % CaCl₂ + 0.25 pps cellophane flakes;

Weight: 15.8 #/gal

Yield: 1.16 cu.ft/sk

Production Casing: 323 sacks 10:2 RFC Class G cement + 1 % CaCl₂ + 0.25 pps cellophane flakes;

Weight: 14.2 #/gal,

Yield: 1.62 cu.ft/sk yield.

The following shall be entered in the driller's log:

- 1) Blowout preventer pressure tests, including test pressures and results;
- 2) Blowout preventer tests for proper functioning;
- 3) Blowout prevention drills conducted;
- 4) Casing run, including size, grade, weight, and depth set;
- 5) How the pipe was cemented, including amount of cement, type, whether cement circulated, location of the cementing tools, etc.;
- 6) Waiting on cement time for each casing string;
- 7) Casing pressure tests after cementing, including test pressures and results.

5. The Operator's Minimum Specifications for Pressure Control

Exhibit "G" is a schematic diagram of the blowout preventer equipment. A double gate 3000 psi BOP will be used with a rotating head. This equipment will be tested to 2000 psi. All tests will be recorded in a Driller's Report Book. Physical operation of BOP's will be checked on each trip.

6. The Type and Characteristics of the Proposed Circulating Muds

0-300	12-1/4" hole	Freshwater based mud
300-TD	7-7/8" hole	Freshwater based mud

CONFIDENTIAL

7. The Testing, Logging and Coring Programs are as followed

300-TD Gamma Ray, Density, Neutron Porosity, Induction, Caliper

Any Anticipated Abnormal Pressures or Temperatures

No abnormal pressures or temperatures have been noted or reported in wells drilled in the area nor at the depths anticipated in this well. Bottom hole pressure expected is approximately 1000 psi max. No hydrogen sulfide or other hazardous gases or fluids have been found, reported or are known to exist at these depths in the area.

8. Anticipated Starting Date and Duration of the Operations.

The well will be drilled approx.: June 2002.

Verbal and/or written notifications listed below shall be submitted in accordance with instructions from the Division of Oil, Gas & Mining:

- (a) prior to beginning construction;
- (b) prior to spudding;
- (c) prior to running any casing or BOP tests;
- (d) prior to plugging the well, for verbal plugging instructions.

Spills, blowouts, fires, leaks, accidents or other unusual occurrences shall be reported to the Division of Oil, Gas & Mining immediately.

CONFIDENTIAL

EXHIBIT "E"
Multipoint Surface Use Plan

Attached to UDOGM Form 3
ChevronTexaco
Utah State 1-20
NE/4 NE/4, Sec. 20, T16S, R1W, SLB & M
516' FNL, 503' FEL
Juab County, Utah

1. Existing Roads

- a. The proposed access road will utilize the existing Juab County Old Botham road. The proposed encroachment has received verbal approval by the Juab County Road Department (see Exhibit "B").
- b. We do not plan to change, alter or improve upon any other existing state or county roads. Existing roads will be maintained in the same or better condition.

2. Planned Access

- a. Approximately 2,600' of new access is required (see Exhibit "B").
- b. Maximum Width: 20' travel surface with a 27' base.
- c. Maximum grade: 10%.
- c. Turnouts: None.
- d. Drainage design: approximately 2 – 18" culvert may be required. Water will be inverted away from the planned access as necessary and practical.
- e. If the well is productive, the road will be surfaced and maintained as necessary to prevent soil erosion and accommodate year-round traffic.

3. Location of Existing Wells

- a. There are no proposed wells and no existing wells within a one mile radius of the proposed well site (see Exhibit "B").

4. Location of Existing and/or Proposed Facilities

- a. If the well is a producer, installation of production facilities will follow.
- b. Powerlines and gathering lines will follow the proposed access road to the intersection with the Juab County road (see Exhibit "B").
- c. Rehabilitation of all pad areas not used for production facilities will be made in accordance with landowner stipulations.

5. Location and Type of Water Supply

- a. Water to be used for drilling will be acquired from State Permit #66-77 owned by the Bureau of Land Management.
- b. Water will be transported by truck over approved access roads and stored in storage tanks.
- c. Location of the point of diversion is North 4054' and East 4571' from the southwest corner of Section 7, T16S, R1W, SLB&M
- d. No water well is to be drilled for this location.

6. Source of Construction Materials

- a. All necessary construction materials needed will be obtained locally and hauled to the location on existing roads.
- b. No construction or surfacing materials will be taken from Federal/Indian land.

7. Methods for handling waste disposal

- a. Since the well will be air drilled, a small reserve pit will be constructed with a minimum of one-half the total depth below the original ground surface on the lowest point within the pit. The pit will not be lined unless conditions encountered during construction warrant it or if deemed necessary by the DOGM representative during the pre-site inspection. Three sides of the reserve pit will be fenced within 24 hours after completion of construction and the fourth side within 24 hours after drilling operation cease with four strands of barbed wire, or woven wire topped with barbed wire to a height of not less than four feet. The fence will be kept in good repair while the pit is drying.
- b. Following drilling, the liquid waste will be evaporated from the pit and the pit backfilled and returned to natural grade. No liquid hydrocarbons will be discharged to the reserve pit or pad location
- c. In the event fluids are produced, any oil will be retained in tankage until sold and any water produced will be retained until its quality can be determined. The quality and quantity of the water will determine the method of disposal.
- d. Trash will be contained in a portable metal container and will be hauled from location periodically and disposed of at an approved disposal site. Chemical toilets will be placed on location and sewage will be disposed of at an appropriate disposal site.

8. Ancillary Facilities

- a. We anticipate no need for ancillary facilities with the exception of one trailer to be located on the drill site.

9. Wellsite Layout

- a. Available topsoil will be removed from the location and stockpiled. The location of mud tanks, reserve and burn pits, and soil stockpiles will be located as shown on Exhibit "C".
- b. A blooie pit will be located 100' from the drill hole. A line will be placed on the surface from the center hole to the burn pit. The burn pit will not be lined, but will be fenced on four sides to protect livestock/wildlife.
- c. Access to the well pad will be as shown on Exhibit "B".
- d. Natural runoff will be diverted around the well pad.

10. Plans for Restoration of Surface

- a. All surface areas not required for producing operations will be graded to as near original condition as possible and recontoured to minimize possible erosion.
- b. Available topsoil will be stockpiled and will be evenly distributed over the disturbed areas and the area will be reseeded as prescribed by the landowner.
- c. Pits and any other area that would present a hazard to wildlife or livestock will be fenced off when the rig is released and removed.
- d. Any oil accumulation on the pit will be removed or overhead flagged as dictated by the existing conditions.
- e. Rehabilitation will commence following completion of the well. Rat and mouse holes will be filled immediately upon release of the drilling rig from the location. If the wellsite is to be abandoned, all disturbed areas will be recontoured.

11. Surface Ownership

- a. The wellsite will be constructed on lands owned by the Monroe Trust; P.O.Box 560052, Scipio, Utah 84656; contact Barry Monroe at 435-759-2633. The operator shall contact the landowner and the Division of Oil, Gas and Mining 48 hours prior to beginning construction activities.

12. Other Information:

- a. The primary surface use is wildlife habitat. The nearest dwelling is approximately 2.62 miles northwest. Nearest live water is Sevier Bridge Reservoir approximately 2.6 miles southwest.
- b. If there is snow on the ground when construction begins, it will be removed before the soil is disturbed, and piled downhill from the topsoil stockpile location.
- c. The backslope and foreslope will be constructed no steeper than 4:1.
- d. All equipment and vehicles will be confined to the access road and well pad.
- e. A complete copy of the approved Application for Permit to Drill (APD) including conditions and stipulations, shall be at the well site during construction and drilling operations.
- f. There will be no deviation from the proposed construction, drilling, and/or workover program without prior approval from the Division of Oil, Gas & Mining.

13. **Company Representatives**

Jim Micikas
ChevronTexaco
11111 South Wilcrest Drive
Houston, Texas 77099

(281) 561-4860

Mail Approved A.P.D. To:

Company Representatives

Excavation Contractor

To be Determined

14. **Certification**


I hereby certify that I, or persons under my direct supervision have inspected the proposed drill-site and access route; that I am familiar with the conditions which presently exist; that the statements made in this plan are, to the best of my knowledge, true and correct, and that the work associated with the operations proposed herein will be performed by ChevronTexaco and its subcontractors in conformity with this plan and the terms and conditions under which it is approved.

Date

Don Hamilton for ChevronTexaco
ChevronTexaco

ORIGINAL

ELEVATION OF UNGRADED GROUND AT LOCATION STAKE = 5186.0'
 ELAVATION OF GRADED GROUND AT LOCATION STAKE = 5185.5'



TALON RESOURCES, INC.

375 S. Carbon Ave., Ste 101, (A-10)
 Price - Huntington, Utah
 Phone (435)637-8781 Fax (435)636-8603
 E-Mail talon@castlenet.com




ChevronTexaco

LOCATION LAYOUT

Section 20, T16S, R1W, S.L.B.&M.

Utah State 1-20

Drawn By: J. STANSFIELD	Checked By: L.W.J.
Drawing No. A-2	Date: 05/20/02
	Scale: 1" = 50'
Sheet 2 of 4	Job No. 649



SLOPE = 1 1/2 : 1
(EXCEPT PIT)
PIT SLOPE = 1 ; 1



TALON RESOURCES, INC.

375 S. Carbon Ave, Ste. 101, (A-10)
Price - Huntington, Utah
Phone (435) 637-6781 Fax (435) 636-8608
E-Mail talon@castlenet.com

ChevronTexaco

TYPICAL CROSS SECTION
Section 20, T16S, R1W, S.L.B.&M.
Utah State 1-20

Drawn By: J. STANSFIELD	Checked By: L.W.J.
Drawing No. C-1	Date: 05/20/02
	Scale: 1" = 40'
Sheet 3 of 4	Job No. 649

APPROXIMATE YARDAGES

CUT

(6") TOPSOIL STRIPPING = 750 CU. YDS.

REMAINING LOCATION = 730 CU. YDS.

TOTAL CUT = 1,655 CU. YDS.

TOTAL FILL = 164 CU. YDS.

418340m E.

NAD27 Zone 12S 419949m E.

ChevronTexaco

Juab County, Utah

Utah State 1-20

Talon Resources, Inc.

375 South Carbon Ave. (A-10)

Price, Utah 84501

435-637-8781

4363608m N.

4361999m N.

4360390m N.

4363608m N.


4361999m N.

4360390m N.


416731m E.


418340m E.

NAD27 Zone 12S 419949m E.




Printed from TOPO! ©2000 National Geographic Holdings (www.topo.com)






TYPICAL ROAD CROSS-SECTION




BOP Equipment

3000psi WP



CHOKE MANIFOLD



006

WORKSHEET
APPLICATION FOR PERMIT TO DRILL

APD RECEIVED: 06/04/2002

API NO. ASSIGNED: 43-023-30019

WELL NAME: UTAH STATE 1-20

OPERATOR: ~~TEXACO E & P INC~~ ^{Chevron USA} Inc (N5700)

CONTACT: DON HAMILTON/AGENT (N0210)

PHONE NUMBER: 435-637-8781
~~281-561-4860~~

PROPOSED LOCATION:

NENE 20 160S 010W

SURFACE: 0516 FNL 0503 FEL

BOTTOM: 0516 FNL 0503 FEL

JUAB

WILDCAT (1)

INSPECT LOCATN BY: / /		
Tech Review	Initials	Date
Engineering	DKD	7/25/02
Geology		
Surface		

LEASE TYPE: 3 - State

LEASE NUMBER: ML-48429 D.M

SURFACE OWNER: 4 - Fee

LATITUDE: 39.40903

PROPOSED FORMATION: NHORN

LONGITUDE: 111.94343

RECEIVED AND/OR REVIEWED:

- ☒ Plat
☒ Bond: Fed[] Ind[] Sta ☒ Fee ☒
 (No. ~~6027949~~ 489,758,059 D.M)
☒ Potash (Y/N)
☒ Oil Shale 190-5 (B) or 190-3 or 190-13
☒ Water Permit
 (No. 66-77)
☒ RDCC Review (Y/N)
 (Date: 07/18/2002)
☒ Fee Surf Agreement (Y/N)

LOCATION AND SITING:

- R649-2-3.
 Unit _____
☒ R649-3-2. General
 Siting: 460 From Qtr/Qtr & 920' Between Wells
 R649-3-3. Exception
 Drilling Unit
 Board Cause No: _____
 Eff Date: _____
 Siting: _____
 R649-3-11. Directional Drill

COMMENTS:

Need presite. (Rec'd 7-8-02)

STIPULATIONS:

- 1- Statement of basis
2- Production casing shall be cemented above the top of the North Horn Formation ($\pm 1000'$)
3- Spacing Strip

T16S R1W

MONROE TRUST 1-7



DOLL-CHASE-MARK 18

7

8

9

18

17

16

19

20

21

30

29

28

UTAH STATE 1-20

OPERATOR NAME: TEXACO E & P (N5700)

SEC. 20 T16S R1W

FIELD: WILDCAT (001)

COUNTY: JUAB



Well Status

- Gas Injection
- Gas Storage
- Location Abandoned
- Location
- Plugged
- Producing Gas
- Producing Oil
- Shut-In Gas
- Shut-In Oil
- Temporarily Abandoned
- Test Well
- Water Injection
- Water Supply
- Water Disposal

Unit Status

- EXPLORATORY
- GAS STORAGE
- NF PP OIL
- NF SECONDARY
- PENDING
- PI OIL
- PP GAS
- PP GEOTHERML
- PP OIL
- SECONDARY
- TERMINATED

Field Status


- ABANDONED
- ACTIVE
- COMBINED
- INACTIVE
- PROPOSED
- STORAGE
- TERMINATED
- Township.shp
- Sections

Utah Oil Gas and Mining




Prepared By: D. Mason
Date: 3-July-2002

STATE ACTIONS
State Clearinghouse Coordinator
116 State Capitol, SLC, UT 84114
538-1535

1. Administering State Agency Oil, Gas and Mining 1594 West North Temple, Suite 1210 Salt Lake City, UT 84114-5801	2. State Application Identifier Number: (assigned by State Clearinghouse) 3. Approximate date project will start: Upon Approval
4. Areawide clearinghouse(s) receiving state action: (to be sent out by agency in block 1) Six County Association of Governments	
5. Type of action: / / Lease /X/ Permit / / License / / Land Acquisition / / Land Sale / / Land Exchange / / Other _____	
6. Title of proposed action: Application for Permit to Drill	
7. Description: Texaco Exploration and Production Inc proposes to drill the Utah State 1-20 well (wildcat) on a Gas lease ML-48429, Juab County, Utah. This action is being presented to the RDCC for consideration of resource issues affecting state interests. The Division of Oil, Gas and Mining is the primary administrative agency in this action and must issue approval before operations commence.	
8. Land affected (site location map required) (indicate county) NE/4, NE/4, Section 20, Township 16 South, Range 1 West, Juab County, Utah	
9. Has the local government(s) been contacted? No	
10. Possible significant impacts likely to occur: Degree of impact is based on the discovery of oil or gas in commercial quantities.	
11. Name and phone of district representative from your agency near project site, if applicable: 	
12. For further information, contact: <div style="text-align: right;">Diana Mason Phone: (801) 538-5312</div>	13. Signature and title of authorized officer <div style="text-align: center;"> John R. Baza, Associate Director Date: July 3, 2002</div>

PLOT OF AN AREA WITH A RADIUS OF 5280 FEET FROM A POINT
S 516 FEET, W 503 FEET OF THE NE CORNER,
SECTION 20 TOWNSHIP 16S RANGE 1W SL BASE AND MERIDIAN

PLOT SCALE IS APPROXIMATELY 1 INCH = 2000 FEET



UTAH DIVISION OF WATER RIGHTS
NWPLAT POINT OF DIVERSION LOCATION PROGRAM

MAP CHAR	WATER RIGHT	CFS	QUANTITY AND/OR	AC-FT	SOURCE DESCRIPTION or WELL INFO DIAMETER	DEPTH	YEAR LOG	NORTH	EAST	CNR	SEC	TWN	RNG E
0	66 124	1.1140		.00	2	200		N	630 E	175	S4 20	16S	1W
WATER USE(S): STOCKWATERING Funk, Alfred A. (et al)										PRIORITY DATE: 00/00/			
1	66 125	1.1140		.00	4	300		N	226 W	83	SE 20	16S	1W
WATER USE(S): DOMESTIC STOCKWATERING Federal Land Bank of Berkeley, The										PRIORITY DATE: 00/00/ Oakland			

Facsimile Cover Sheet

To: Diana Mason
Company: Utah Division of Oil, Gas and Mining
Phone: (801) 538-5312
Fax: (801) 359-3940

From: W. E. "Gene" Herrington
Company: ChevronTexaco
Phone: (281) 561-3815
Fax: (281) 561-4874


Date: July 8, 2002
Pages including this cover page: Two (2)

Diana

Please accept the attached Release, executed by all surviving members of the Monroe Family, as the surface use agreement for the drilling of the State of Utah #20-1 well. The Monroe family owns 100% of the surface estate for this well which is located in the NE $\frac{1}{4}$ Section 20-16S-1W, Juab County, Utah. It is my understanding that this is the last documentation needed for the approval of the APD. Please issue the APD for this well at your earliest convenience.

Please call should you have any questions and thank you.

Gene Herrington



004

RELEASE

For the consideration of Four Thousand dollars and no/100's (\$4,000.00) cash in hand paid by Chevron U.S.A. Inc., (hereinafter referred to as "payor"), in compromise and without admission of liability, the undersigned does hereby release, acquit and forever discharge payor, its agents, employees, contractors and all other persons, firms and corporations from all claims, demands, actions and causes of action for all injuries and damages resulting or that may result from payor's operations concerning the surface disturbance on the wellsite location for the drilling, operating and producing the State of Utah #20-1 well and the Easement covering that certain tract of land out of the NE¼ Section 20, T16S, R1W, S.L.B.&M., Juab County, Utah more fully described as follows:

EASEMENT

A 50.00' wide Easement, 25.00' on each side, over the following described centerlines:


Beginning at a point on the south line of well site for the State of Utah #1-20 well, said point being 480.97' South and 4,709.95' East of the northwest corner of Section 20, T16S, R1W, S.L.B.&M., thence running South 161.07'; thence East 490.86'; thence S01°55'34"E, 1943.91' more or less to the north side of an existing county road.


WELL PAD


Beginning at a point on the northwest corner of the well site of the State of Utah #20-1, said point being 240.78' South and 4,628.11' East from the Northwest corner of Section 20, T16S-R1W, S.L.B.&M.; thence running East 168.00'; thence South 240.00'; thence West 168.00'; thence North 240.00' to the point of beginning and containing 0.927 acres, more or less.


AGREED AND ACCEPTED:


Jack I. Monroe, Trustee


Jack I. Monroe, as Executor of the
Estate of Lola B. Monroe


Edith I. Monroe, as Executrix of the
Estate of Lola B. Monroe
Neil O. Monroe


Dix Leroy Monroe



**DIVISION OF OIL, GAS AND MINING
APPLICATION FOR PERMIT TO DRILL
STATEMENT OF BASIS**

OPERATOR: Texaco E&P Inc. (Chevron U.S.A. Inc. / Operator name change in progress)
WELL NAME & NUMBER: Utah State 1-20 **API NUMBER:** 43-023-30019
LOCATION: 1/4, 1/4 NENE **Sec:** 20 **TWP:** 16 S **RNG:** 1 W 516 F N L 503 F E L

Geology/Ground Water:

A review of the water resources in this area revealed 2 water rights filed with the Division of Water Rights. The Goldens Ranch Formation is a conglomerate and sandstone which is only moderately permeable and the surface casing should be sufficient to protect any drinking water supplies in this area. There are no known USDW's in this part of the state that will be impacted by the drilling of this well. Geologically the location is on the Goldens Ranch Formation a deposit of conglomerate and sandstone light pink to light gray, the conglomerate is brown to dark brown.

Reviewer: K. Michael Hebertson/Lisha Cordova

Date: 8 July, 2002

Surface:

There are no known springs within one mile of this location. The site was photographed and characterized on 8 July, 2002. Provision were made to ensure site rehabilitation, litter and waste control, preservation of drainage patterns, integrity of local infrastructure, groundwater, and other resources. Texaco (Chevron) will reclaim and reseed the disturbed area to its natural state as agreed upon with the Monroe Trust, this is in addition to the surface agreement (release) signed by the Monroe Trust (Jack Monroe, Edith Monroe, Dix Monroe). If the proposed test well is non productive, the Monroe Trust, may want to assume liability and convert it to a water well, if capable.

Reviewer: K. Michael Hebertson/Lisha Cordova

Date: 8 July, 2002

Conditions of Approval/Application for Permit to Drill:

1. A synthetic liner with a minimum thickness of 12 mils shall be properly installed and maintained in the reserve pit.

ON-SITE PREDRILL EVALUATION
Division of Oil, Gas and Mining

OPERATOR: Texaco E&P Inc. (Chevron U.S.A. Inc. / Operator name change in progress).
WELL NAME & NUMBER: Utah State 1-20 **API NUMBER:** 43-023-30019
LEASE: ML-48429 **FIELD/UNIT:** Wildcat
LOCATION: 1/4, 1/4 NENE Sec: 20 TWP: 16 S RNG: 1 W 516 F N L 503 F E L
LEGAL WELL SITING: 460 From Qtr/Qtr and 920 From another well.
GPS COORD (UTM): 418,765 E & 4,362,414 N **SURFACE OWNER:** Monroe Trust

PARTICIPANTS:

Mike Hebertson (DOGM), Lisha Cordova (DOGM), Allen Childs (Talon Resources Inc.) agent for Texaco E&P Inc. (Chevron). A SITLA representative (Ed Bonner) was invited to the presite but did not attend. The Monroe Trust (Jack Monroe, Edith Monroe, Dix Monroe) were invited to the presite but did not attend, however Mike, Lisha and Allen visited with Jack Monroe at his house in the town of Scipio. Mr. Monroe stated that he is in agreement with the proposed drilling program, and has executed a surface agreement (release) with Texaco (Chevron) for surface use and location rehabilitation.

REGIONAL/LOCAL SETTING & TOPOGRAPHY:

This location is in the center of the basin and range province west of the overthrust belt, in an area of up thrown mountains and downthrown valleys, Juab Valley being the predominate valley and the San Pitch mountains to the east are the predominate mountains. The local topography is low rolling hills with alluvium filled valleys.

SURFACE USE PLAN:

CURRENT SURFACE USE: Primary surface use is wildlife habitat and grazing.

PROPOSED SURFACE DISTURBANCE: 290 X 148

LOCATION OF EXISTING WELLS WITHIN A 1 MILE RADIUS: There are no wells drilled within a mile of the proposed location.

LOCATION OF PRODUCTION FACILITIES AND PIPELINES: Production facilities and gathering lines will be installed if the well is a producer. Power and gathering lines will follow the proposed access road to the intersection with the Juab County road.

SOURCE OF CONSTRUCTION MATERIAL: Construction materials needed will be obtained locally and hauled to location on existing roads.

ANCILLARY FACILITIES: None

WASTE MANAGEMENT PLAN:

Portable chemical toilets which will be emptied into the municipal waste treatment system; garbage cans on location will be emptied into centralized dumpsters which will be emptied into an approved landfill. Crude oil production is unlikely. Drilling fluid, completion / frac fluid and cuttings will be buried in the pit after evaporation and slashing the pit liner. Produced water will be gathered to the evaporation pit and eventually injected into an approved interval via salt water disposal well. Used

oil from drilling operations and support is hauled to a used oil facility and reused.

ENVIRONMENTAL PARAMETERS:

AFFECTED FLOODPLAINS AND/OR WETLANDS: None

FLORA/FAUNA: Sagebrush, greasewood, and native grasses.

SOIL TYPE AND CHARACTERISTICS: A very fine clay with minor amounts of sand, tan in color.

EROSION/SEDIMENTATION/STABILITY: The location will be stable.

PALEONTOLOGICAL POTENTIAL: None observed, fee surface.

RESERVE PIT:

CHARACTERISTICS: 145 X 44 X 8

LINER REQUIREMENTS (Site Ranking Form attached): Minimum 12 mil. liner required.

SURFACE RESTORATION/RECLAMATION PLAN: As stated in the surface agreement with the Monroe Trust (Jack Monroe, Edith Monroe, Dix Monroe).

SURFACE AGREEMENT: DOGM received a copy of the surface agreement (release) July 8, 2002.

CULTURAL RESOURCES/ARCHAEOLOGY: Not required, fee surface.

OTHER OBSERVATIONS/COMMENTS:

The wind blows mostly from the south/southwest direction. Surface soil removed from well pad will be stockpiled at the north end of the location, no more than 3-4 feet high. Spoil from pit will be stockpiled to the east of pit/location, no more than 3-4 feet high. Gravel will be placed on pad. In addition, the pad will be completely surrounded by a 5 foot mesh wire fence, access to location will be secured with a locked gate and cattle guard, and Texaco (Chevron) will reclaim and reseed the disturbed area to its' natural state as agreed upon with the Monroe Trust, this is in addition to the surface agreement (release) signed by the Monroe Trust (Jack Monroe, Edith Monroe, Dix Monroe). If the proposed test well is non productive, the Monroe Trust, may want to assume liability and convert it to a water well, if capable.

ATTACHMENTS:

Photographs of location and Water Rights, Point of Diversion, information.

K. Michael Hebertson & Lisha Cordova
DOGM REPRESENTATIVE(S)

8, July 2002
DATE/TIME

**Evaluation Ranking Criteria and Ranking Score
For Reserve and Onsite Pit Liner Requirements**

<u>Site-Specific Factors</u>	<u>Ranking</u>	<u>Site Ranking</u>
Distance to Groundwater (feet)		
>200	0	
100 to 200	5	5
75 to 100	10	
25 to 75	15	
<25 or recharge area	20	
Distance to Surf. Water (feet)		
>1000	0	
300 to 1000	2	
200 to 300	10	
100 to 200	15	
< 100	20	
Distance to Nearest Municipal Well (feet)		
>5280	0	
1320 to 5280	5	
500 to 1320	10	
<500	20	
Distance to Other Wells (feet)		
>1320	0	
300 to 1320	10	
<300	20	
Native Soil Type		
Low permeability	0	5
Mod. permeability	10	
High permeability	20	
Fluid Type		
Air/mist	0	
Fresh Water	5	
TDS >5000 and <10000	10	10
TDS >10000 or Oil Base Mud	15	
Fluid containing significant levels of hazardous constituents	20	
Drill Cuttings		
Normal Rock	0	
Salt or detrimental	10	
Annual Precipitation (inches)		
<10	0	
10 to 20	5	
>20	10	
Affected Populations		
<10	0	
10 to 30	6	
30 to 50	8	
>50	10	
Presence of Nearby Utility Conduits		
Not Present	0	
Unknown	10	
Present	15	

Final Score (level II sensitivity) **20**

Sensitivity Level I = 20 or more total containment is required.

Sensitivity Level II = 15-19 lining is discretionary.

Sensitivity Level III = below 15 no specific lining is required.






2002 7 8



2002 7 8






OPERATOR: TEXACO E&P INC (N5700)

SEC. 20, T16S, R1W

FIELD: WILDCAT (001)

COUNTY: JUAB SPACING: R649-3-2/GEN ST



Well name:		07-02 Texaco Utah State 1-20	
Operator:	Texaco E&P	Project ID:	43-023-30019
String type:	Surface		
Location:	Juab County, Utah		

Design parameters:

Collapse

Mud weight: 8.400 ppg
Design is based on evacuated pipe.

Minimum design factors:

Collapse:

Design factor 1.125

Burst:

Design factor 1.00

Environment:

H2S considered? No
Surface temperature: 65 °F
Bottom hole temperature: 69 °F
Temperature gradient: 1.40 °F/100ft
Minimum section length: 299 ft

Cement top:

Surface

Burst

Max anticipated surface pressure: 0 psi
Internal gradient: 0.436 psi/ft
Calculated BHP 131 psi

No backup mud specified.

Tension:

8 Round STC: 1.80 (J)
8 Round LTC: 1.80 (J)
Buttress: 1.60 (J)
Premium: 1.50 (J)
Body yield: 1.50 (B)

Tension is based on air weight.
Neutral point: 262 ft

Non-directional string.

Re subsequent strings:

Next setting depth: 3,600 ft
Next mud weight: 8.400 ppg
Next setting BHP: 1,571 psi
Fracture mud wt: 19.250 ppg
Fracture depth: 300 ft
Injection pressure 300 psi

Run Seq	Segment Length (ft)	Size (in)	Nominal Weight (lbs/ft)	Grade	End Finish	True Vert Depth (ft)	Measured Depth (ft)	Drift Diameter (in)	Internal Capacity (ft³)
1	300	8.625	24.00	K-55	ST&C	300	300	7.972	14.4

Run Seq	Collapse Load (psi)	Collapse Strength (psi)	Collapse Design Factor	Burst Load (psi)	Burst Strength (psi)	Burst Design Factor	Tension Load (Kips)	Tension Strength (Kips)	Tension Design Factor
1	131	1370	10.47	131	2950	22.54	7	263	36.54 J

↓
BHP = 1572 psi

Prepared by: Dustin K. Doucet
Utah Dept. of Natural Resources

Phone: (801) 538-5281
FAX: (801) 359-3940

Date: July 23, 2002
Salt Lake City, Utah

N/A.

Collapse strength is based on the Westcott, Dunlop & Kemler method of biaxial correction for tension.

Burst strength is not adjusted for tension.

Engineering responsibility for use of this design will be that of the purchaser.

Well name:

07-02 Texaco Utah State 1-20Operator: **Texaco E&P**String type: **Production**

Project ID:

43-023-30019

Location: **Juab County, Utah****Design parameters:****Collapse**

Mud weight: 8.400 ppg

Design is based on evacuated pipe.

Minimum design factors:**Collapse:**

Design factor 1.125

Burst:

Design factor 1.00

Environment:

H2S considered? No

Surface temperature: 65 °F

Bottom hole temperature: 115 °F

Temperature gradient: 1.40 °F/100ft

Minimum section length: 1,500 ft

Cement top: 1,458 ft

Burst

Max anticipated surface pressure:

0 psi

Internal gradient: 0.436 psi/ft

Calculated BHP 1,571 psi

No backup mud specified.

Tension:

8 Round STC: 1.80 (J)

8 Round LTC: 1.80 (J)

Buttress: 1.60 (J)

Premium: 1.50 (J)

Body yield: 1.50 (B)

Non-directional string.

Tension is based on air weight.

Neutral point: 3,141 ft

Run Seq	Segment Length (ft)	Size (in)	Nominal Weight (lbs/ft)	Grade	End Finish	True Vert Depth (ft)	Measured Depth (ft)	Drift Diameter (in)	Internal Capacity (ft³)
1	3600	5.5	17.00	N-80	LT&C	3600	3600	4.767	124.1
Run Seq	Collapse Load (psi)	Collapse Strength (psi)	Collapse Design Factor	Burst Load (psi)	Burst Strength (psi)	Burst Design Factor	Tension Load (Kips)	Tension Strength (Kips)	Tension Design Factor
1	1571	6290	4.00	1571	7740	4.93	61	348	5.69 J

Prepared by: Dustin K. Doucet
Utah Dept. of Natural ResourcesPhone: (801) 538-5281
FAX: (801) 359-3940Date: July 23, 2002
Salt Lake City, Utah

N/A.

Collapse strength is based on the Westcott, Dunlop & Kemler method of biaxial correction for tension.

Burst strength is not adjusted for tension.

Engineering responsibility for use of this design will be that of the purchaser.

Casing Schematic

Surface

Flagstaff

8-5/8"
MW 8.4
Frac 19.3

TOC @
0.

Surface
300. MD

w/258 washout

1100'
Northern

1500'
Lower Northern

TOC @
1458.

* Cement Stop - Cement above top
of Northern Horn ($\pm 1000'$)

BOP

BHP

$$(0.052)(8.4)(3600) = 1572 \text{ psi}$$

Anticipated $\approx 1000 \text{ psi max}$

Gas

$$(0.12)(3600) = 432 \text{ psi}$$

$$\text{MASP} = 1140 \text{ psi}$$

3M BOPE proposed

Adequate OKD 7/25/02

w/108 washout

5-1/2"
MW 8.4

Production
3600. MD

2176'
4226'

003


DESIGNATION OF OPERATOR

JUL 18 2002

The undersigned is, on the records of the School and Institutional Trust Lands Administration, holder of lease, ML 48429:

and hereby designates

NAME: CHEVRON U.S.A. INC.

ADDRESS: P.O. Box 36366
Houston, Texas 77236

as his operator and local agent, with full authority to act in his behalf in complying with the terms of the lease and regulations applicable thereto and on whom the Director of the Administration or his representative may serve written or oral instructions in securing compliance with the Rules and Regulations Governing the Issuance of Mineral Leases with respect to (describe acreage to which this designation is applicable):

Township 16 South, Range 1 West, SLM
Section 20: NE $\frac{1}{4}$

Operator agrees to comply with all lease provisions, statutes, rules, and regulations, whether federal, state, or local, in its operations on the subject lease.

It is understood that this designation of operator does not relieve the lessee of responsibility for compliance with the terms of the lease and the Rules and Regulations. It is also understood that this designation of operator does not constitute an assignment of any interest in the lease.

In case of default on the part of the designated operator, the lessee will make full and prompt compliance with all regulations, lease terms, or orders of the Director, Trust Lands Administration or his representative.

The lessee agrees promptly to notify the Trust Lands Administration of any change in the designated operator.

WOLVERINE GAS AND OIL CORPORATION

(Signature of Lessee)

One Riverfront Plaza
55 Campau NW, Grand Rapids, MI 49503

(Address)

7/17/02
(Date)

07/26/02
(Date)

(Signature of Operator)



State of Utah
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

Michael O. Leavitt
Governor
Kathleen Clarke
Executive Director
Lowell P. Braxton
Division Director

1594 West North Temple, Suite 1210
PO Box 145801
Salt Lake City, Utah 84114-5801
801-538-5340
801-359-3940 (Fax)
801-538-7223 (TDD)

August 5, 2002

Chevron USA, Inc.
11111 Wilcrest Drive
Houston, TX 77099

Re: Utah State 1-20 Well, 516' FNL, 503' FEL, NE NE, Sec. 20, T. 16 South, R. 1 West,
Juab County, Utah

Gentlemen:

Pursuant to the provisions and requirements of Utah Code Ann. § 40-6-1 *et seq.*, Utah Administrative Code R649-3-1 *et seq.*, and the attached Conditions of Approval, approval to drill the referenced well is granted.

This approval shall expire one year from the above date unless substantial and continuous operation is underway, or a request for extension is made prior to the expiration date. The API identification number assigned to this well is 43-023-30019.

Sincerely,

(for)

John R. Baza
Associate Director

pb

Enclosures

cc: Juab County Assessor
SITLA

Operator: Chevron USA, Inc.

Well Name & Number Utah State 1-20

API Number: 43-023-30019

Lease: ML-48429

Location: NE NE Sec. 20 T. 16 South R. 1 West

Conditions of Approval

1. **General**

Compliance with the requirements of Utah Admin. R. 649-1 *et seq.*, the Oil and Gas Conservation General Rules, and the applicable terms and provisions of the approved Application for permit to drill.

2. **Notification Requirements**

The operator is required to notify the Division of Oil, Gas and Mining of the following actions during drilling of this well:

- 24 hours prior to cementing or testing casing
- 24 hours prior to testing blowout prevention equipment
- 24 hours prior to spudding the well
- within 24 hours of any emergency changes made to the approved drilling program
- prior to commencing operations to plug and abandon the well

The following are Division of Oil, Gas and Mining contacts and their work telephone numbers (please leave a voice mail message if the person is not available to take the call):

- Dan Jarvis at (801) 538-5338
- Carol Daniels at (801) 538-5284 (spud)

3. **Reporting Requirements**

All required reports, forms and submittals will be promptly filed with the Division, including but not limited to the Entity Action Form (Form 6), Report of Water Encountered During Drilling (Form 7), Weekly Progress Reports for drilling and completion operations, and Sundry Notices and Reports on Wells requesting approval of change of plans or other operational actions.

4. Compliance with the State of Utah Antiquities Act forbids disturbance of archeological, historical, or paleontological remains. Should archeological, historical or paleontological remains be encountered during your operations, you are required to immediately suspend all operations and immediately inform the Trust Lands Administration and the Division of State History of the discovery of such remains.

5. Compliance with the Conditions of Approval/Application for Permit to Drill outlined in the Statement of Basis. (Copy Attached)

6. Operator shall comply with applicable recommendations resulting from Resource Development Coordinating Committee review. There have been no RDCC comments received as of permit date.

7. This proposed well is located in an area for which drilling units (well spacing patterns) have not been established through an order of the Board of Oil, Gas and Mining (the "Board"). In order to avoid the possibility of waste or injury to correlative rights, the operator is requested, once the well has been drilled, completed, and has produced, to analyze geological and engineering data generated therefrom, as well as any similar data from surrounding areas if available. As soon as is practicable after completion of its analysis, and if the analysis suggests an area larger than the quarter-quarter section upon which the well is located is being drained, the operator is requested to seek an appropriate order from the Board establishing drilling and spacing units in conformance with such analysis by filing a Request for Agency Action with the Board.

8. Production casing shall be cemented above the top of the North Horn Formation (1000').

008

CONFIDENTIAL

UTAH STATE

ChevronTexaco WILLIAMS PEAK ~~STATE OF UTAH~~ 1-20

Drilling Activity Report

Version 5

Measured Depth:		TVD:	PBTD:	Proposed MD:		Proposed TVD:	
				3,600'		3,600'	
DOL:	DFS:	Spud Date:		Daily Footage:		Daily Rot Hrs:	Total Rot Hrs:
1							0.0
Torque:	Drag:	Rot Wt:	P/U Weight:	S/O Wt.	Last BOP Test:	ECD	
Last Casing Size:		Set At:		TVD		Shoe Test:	Leakoff?
							N
Cum Rot Hrs on Casing:		Cum Rot Hrs on Casing Since Last Caliper:		Whipstock Set @:		KOP:	
Liner Size:		Set At:		TVD		Liner Top At:	MD
						TVD	
Mud Co:	Type:	Sample From:		Wt:	FV:	PV:	YP:
WL API:	HTHP:	FC(1/32) API/HTHP:		Solids:	% Oil:	% Water:	% Sand:
Pm:	Pf/Mf:	Carb:	Cl:	Ca/Mg:	Bent:	Solids % HG/LG:	% DS/Bent:
Engr Service	Materials added last 24 hrs:						
Drig Gas:		Max Gas:		Conn. Gas:		Trip Gas:	Trip Cl:
						Remarks:	
Bit No.	IADC	Size	Manufacturer	Serial Number	Type	Jets	TFA
Feet	Hours	WOB	RPM	I-Row	O-Row	DC	Loc
Total Length of BHA:				BHA Description:			
				DC Size:	DP Size:	Hours On Jars:	Hrs Since Last Inspection:
Bit	Liner	Stroke	BBL/STK	SPM	Pressure	GPM	Jet Vel
Survey MD		Angle	Direction	TVD	N/S Coordinate		E/W Coordinate
Hrs.	(From -To) hh:mm	Operations Covering 24 Hours Ending at Midnight					
8:00	0:00 - 08:00	RIG DOWN & WAIT ON TRUCKS					
14:00	8:00 - 22:00	RIG MOVE 100% & RIG UP					
2:00	22:00 - 24:00	RIG UP 80%					
	-						
	-						
	-						
	-						
	-						
	-						
	-						
	-						
	-						
	-						
24 hr Summary:							
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETIN W/ ALL CREWS							
Operations @ 0500 Hrs:							
SAFETY; DAYS:				EVEN:			
17							
Incident Hours:		Safety Mtgs:	3	Safety Hrs, Rig:	144	Safety Hrs, Others:	124
Accidents:							
Incident Hours: (Cumulative)		Safety Mtgs: (Cumulative)	3	Safety Hrs, Rig: (Cumulative)	144	Safety Hrs, Others: (Cumulative)	124
Accidents: (Cumulative)							
Daily Mud Cost:	Daily Tangible Cost:		Daily Drilling Cost:		\$70,206	WBS Element No. (Drig)	
Cum Mud Cost:	Cum Tangible Cost:		Cum Drilling Cost:		\$70,206	WBS Element No. (Comp)	
Daily Comp Cost	Cum Completion Cost		\$0	Cum Well Cost	\$70,206	Total Appr:	
Daily Water Cost:	\$1,000	Cum. Water Cost:	\$1,000	Fuel:	200 GAL	ChevronTexaco	0
Profit Center:	MCBU		Rig:	SAUER RIG 30	Rig Phone:	435 749-0958	Drilling Rep:
Field:	WILLIAMS PEAK		Lease:	STATE of UTAH	Well #:	1-20	Date:
							02-Sep-02

CONFIDENTIAL

Daily Cost Estimate

Version 5

Chevron

			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork			0	0		0	0
74400002	Rig - Footage / Turnkey	BILL JR	34,997	34,997	34,997		0	0
71290100	Fuel - Diesel / Motor Fuels			0	0		0	0
71290300	Utilities - Other (potable water)	NIELSONS	1,000	1,000	1,000		0	0
74400003	Rig Up / Rig Down	HENDERSON	13,500	13,500	13,500		0	0
Rig Costs Total				49,497	49,497		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS	800	800	800		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	1,300		0	0
Supervision Total				2,100	2,100		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids		0	0	0			
				0	0			
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
Mud, Materials Total				0	0		0	0
73400300	Other Transportation Services			0	0		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits			0	0		0	0
72300100	Surf. Equip. Rentals (w/o Oper)			0	0		0	0
74500100	Contract Equip. & Serv. (w/ Oper)			0	0		0	0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
Contract Rentals & Services Total				0	0		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
Waste Disposal Total				0	0		0	0
74400017	Coring			0	0		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline			0	0		0	0
74400021	Logging - Mud			0	0		0	0
Formation Evaluation Total				0	0		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing			0	0		0	0
71900100	Well Equipment / Materials			0	0		0	0
71900110	Wellhead							
71500100	Surface Lifting Eq. / Materials			0	0		0	0
Tangible Equipment Total				0	0		0	0
74400024	Cement & Cementing	BIG 4	14,635	14,635	14,635		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations			0	0		0	0
94100700	Capitalized G&A		3,974	3,974	3,974		0	0
Total Field Estimate (Daily)				70,206			0	
Total Estimated Cost (Cumulative)					70,206			0
				\$\$\$	Days		\$\$\$	Days
Days on Location: 1			Original Appropriations					
			Total Appropriated					
Rig: SAUER RIG 30		Prepared By: HACK BLANKENSHIP						
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/02/2002					

Chevron		WILLIAMS PEAK		STATE of UTAH		1-20		Daily Mud Report		Version 4.1	
Spud Date:		MD (ft):		TVD:		Present Activity:					
Contractor:		Rig:		SAUER RIG 30		Report Number :		1			
Drilling Mud Supplier				Report For Contract Supervisor:							
MUD VOLUME (BBL)											
Hole: w/ DP		Hole: w/o DP		Pits:		Total Circ. Vol.:		Storage:		Type:	
CIRCULATING DATA											
Bbl/Min:		Gal/Min:		Annual Vel. (Ft./Min)		DP:		DC:			
Circulation Pressure (PSI):				Bottoms Up Time (Min):				Total Circ. Time (Min.):			
Current Mud Properties				Data in Column on Right is From Drlg Activity Report		Mud Property Specifications					
Sample From						Wt:		Viscosity:		Filtrate:	
Time Sample Taken						Mud Contains				Recommended Treatment	
Flowline Temperature (Deg. F)											
Depth (ft)											
Weight (ppg)											
Funnel Vis.(sec./qt.) API				Deg. F							
Plastic Viscosity cp @				Deg. F							
Yield Point (lb/100 sq. ft.)											
Gel Strength (lb/100 sq. ft.) 10 sec/10 min.											
Filtrate API (cc/30 min.)											
HTHP @				Deg. F		PSI					
Cake Thickness (32nd in API/HTHP)											
Solids Content (% by vol.) Retort											
Oil Content (% by vol.) Retort											
Water Content (% by vol.) Retort											
Sand Content (% by vol.)											
Methylene Blue Capacity (lb/bbl. equiv.)											
PH Meter @				Deg. F		EQUIPMENT				Cost Data	
Alkalinity Mud (Pm)						Size		Hrs/Tour			
Alkalinity Filtrate (pf/Mf)						Centrifuge				Daily Cost: \$0	
Carbonate Determination (mg/1000 cc)						Degasser					
Chloride (mg/1000 cc)						Desander					
Calcium (mg/1000 cc) /Mag (mg/1000 cc)						Desilter					
Bentonite (lb/bbl.)						Shaker				Cumulative: \$0	
Solids % High Gravity / % Low Gravity						Other					
Solids % Drill Solids / % Bentonite						Other					
Corrected Solids/Corrected Saltwater						Other					
						Other					
Remarks:											
Drilling Fluids Rep.:				Home Address:				Phone:			
Mud or Consulting Co.:				Warehouse Location:				Phone:			
Mud Chemical Inventory											
Units											
Cost/Unit											
Description											
Starting Inventory											
Received											
Used Last 24 Hours											
Closing Inventory											
Time Distribution:											
Drilling:		Trip:		CCM:		Other:					
Circulating Information:											
n:		#VALUE!		K:		#####		Type of Flow:		ECD:	
Profit Center:				WBS:		Drilling Rep:					
Field:		Lease:		Well No.:		Date:					
WILLIAMS PEAK		STATE of UTAH		1-20		02-Sep-02					

CONFIDENTIAL

009

UTAH STATE

ChevronTexaco WILLIAMS PEAK

~~STATE of UTAH~~ 1-20

Drilling Activity Report

Version 5

Measured Depth:						TVD:						PBD:						Proposed MD:						Proposed TVD:																																																																													
783'						783'												3,600'						3,600'																																																																													
DOL:		3		DFS:		2		Spud Date:		03-Sep-02		Daily Footage:		310'		Daily Rot Hrs:		2.5		Total Rot Hrs:		6.0																																																																															
Torque:				Drag:				Rot Wt:				P/U Weight:				S/O Wt.				Last BOP Test:																																																																																	
																				ECD		8.597																																																																															
Last Casing Size:						Set At:						TVD						Shoe Test:						Leakoff?																																																																													
8- 5/8 "						459'																		Y N <input checked="" type="checkbox"/>																																																																													
Cum Rot Hrs on Casing:						6.0						Cum Rot Hrs on Casing Since Last Caliper:						6.0						Whipstock Set @:						KOP:																																																																							
Liner Size:						Set At:						TVD						Liner Top At:						MD						TVD																																																																							
Mud Co:						MI						Type:						GEL						Sample From:						PIT						Wt:						8.5						FV:						39.0						PV:						10.0						YP:						8.0						Gel:						0.6											
WL API:						14.0						HTHP:						FC(1/32) API/HTHP:						2.0						Solids:						1.0						% Oil:						0.0						% Water:						9.9						% Sand:						0.3						MBT:												pH:						9.5					
Pm:												Pf/Mf:						.4/.45						Carb:												Cl:						150.0						Ca/Mg:						60.0						Bent:												Solids % HG/LG:												% DS/Bent:																	
Engr Service						1						Materials added last						24 hrs:						POLY PLUS-2						CEDAR FIBER-7						MAXISEAL-1																																																																	
TRAILER RENTAL-1																																																																																																					
Drig Gas:						Max Gas:						45						Conn. Gas:						Trip Gas:						N/A						Trip Cl:						Remarks:																																																											
Bit No.		IADC		Size		Manufacturer		Serial Number		Type		Jets		TFA		MD In		MD Out		TVD Out																																																																																	
1RT		117		12 1/4		HTC		H82JM		MX-1		12 12 12		0.3313		203'		473'		473'																																																																																	
2		116		7 7/8		REED		LB666		HP11		12 12 12		0.3313		473'																																																																																					
Feet		Hours		WOB		RPM		I-Row		O-Row		DC		Loc		B		G		Char		?Pull		Cost/Ft																																																																													
310'		2.50		18-20		110																																																																																															
Total Length of BHA:																																																																																																					
400' BHA Description: BIT-BS-14 DC-XO																																																																																																					
												DC Size:		6		DP Size:		4		Hours On Jars:		2.5		Hrs Since Last Inspection:		49.5																																																																											
Bit		Liner		Stroke		BBL/STK		SPM		Pressure		GPM		Jet Vel		DP AV		DC AV		Bit HHP		BHHP/SQ. IN.		Pump HHP																																																																													
1RT		6		16		0.145		58		1,100		353		341		65		76		183		1.56		227																																																																													
2		5		14																																																																																																	
Survey MD				Angle		Direction		TVD		N/S Coordinate				E/W Coordinate				Vertical Section				DLS																																																																															
534				0.5																																																																																																	
Hrs.		(From -To) hh:mm		Operations Covering 24 Hours Ending at Midnight																																																																																																	
3:00		0:00 - 03:00 WAIT ON CEMENT																																																																																																			
4:30		3:00 - 07:30 CUT OFF CONDUCTOR & WELD ON 11" x 3000 PSI CASING HEAD																																																																																																			
0:30		7:30 - 08:00 RIG SERVICE																																																																																																			
3:30		8:00 - 11:30 N/U BOP & CHOKE MANIFOLD																																																																																																			
5:00		11:30 - 16:30 TEST VALVES, KELLY, BOP & CHOKE MANIFOLD W/2000 PSI HIGH, 250 PSI LOW, TEST ANNULAR & CASING																																																																																																			
		1000 PSI HIGH & 250 PSI LOW																																																																																																			
1:00		16:30 - 17:30 TIH W/ BIT # 2																																																																																																			
0:30		17:30 - 18:00 TAG @ 420, DRILL INSERT & CEMENT TO 440', PLUGGED BIT																																																																																																			
1:00		18:00 - 19:00 TOO H																																																																																																			
1:30		19:00 - 20:30 UNPLUG JET NOZZLES & TIH																																																																																																			
1:00		20:30 - 21:30 DRILL CEMENT & SHOE F/ 440' TO 460' FORMATION F/ 460' TO 534'																																																																																																			
0:30		21:30 - 22:00 SURVEY @ 1031' = 1/2 DEGREE																																																																																																			
2:00		22:00 - 24:00 DRILL F/ 534' TO 783'																																																																																																			
24 hr Summary:																																																																																																					
WOC, WELD CSG HEAD, TEST BOP, DRILL, TRIP, DRILL, SURVEY																																																																																																					
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS																																																																																																					
Operations @ 0500 Hrs:																																																																																																					
DRILL @1150' W/ 20K WOB, 110 RPM - LAST SURVEY @ 1031' = 9 DEGREE																																																																																																					
EVEN:																																																																																																					
19																																																																																																					
Incident Hours:						Safety Mtgs:						4						Safety Hrs, Rig:						144						Safety Hrs, Others:						80						Accidents:																																																											
Incident Hours: (Cumulative)						-						Safety Mtgs: (Cumulative)						11						Safety Hrs, Rig: (Cumulative)						432						Safety Hrs, Others: (Cumulative)						277						Accidents: (Cumulative)						-																																															
Daily Mud Cost:						Daily Tangible Cost:						\$13,977						WBS Element No. (Drig)						UWDCBE2002DRL																																																																													
Cum Mud Cost:						\$5,012						Cum Drilling Cost:						\$113,606						WBS Element No. (Comp)																																																																													

CONFIDENTIAL

Daily Cost Estimate

Version 5

Chevron			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	7,700	7,700	15,400		0	0
74400002	Rig - Footage / Turnkey	BILL JR			34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	294	294	882		0	0
71290300	Utilities - Other (potable water)	NIELSONS	500	500	2,500		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			8,494	67,279		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS		0	1,600		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	3,900		0	0
	Supervision Total			1,300	5,500		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI	523	523	1,627			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			523	1,627		0	0
73400300	Other Transportation Services			0	0		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits			0	0		0	0
72300100	Surf. Equip.Rentals (w/o Oper	MOUNTAIN WEST-TRAILER	125	200	600		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	DOUBLE JACK BOP TEST	1,669	1,669	5,647		0	0
					0			0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			1,869	6,247		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring			0	0		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline			0	0		0	0
74400021	Logging - Mud	PASON	1,000	1,000	1,000		0	0
	Formation Evaluation Total			1,000	1,000		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE		0	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT		0	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			0	5,012		0	0
74400024	Cement & Cementing	DOWELL		0	20,522		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations			0	0		0	0
94100700	Capitalized G&A		791	791	6,419		0	0
		Total Field Estimate (Daily)		13,977			0	
		Total Estimated Cost (Cumulative)			113,606			0
				\$\$\$	Days	\$\$\$	Days	
Days on Location: 3		Original Appropriations						
		Total Appropriated						
Rig: SAUER RIG 30				Prepared By: HACK BLANKENSHIP				
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/04/2002					

T16S R01W SEC 28
43-023-30019

CONFIDENTIAL

010

UTAH STATE

ChevronTexaco WILLIAMS PEAK

STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth: 473'		TVD: 473'		PBDT:		Proposed MD: 3,600'		Proposed TVD: 3,600'			
DOL: 2		DFS: 1		Spud Date: 03-Sep-02		Daily Footage: 473'		Daily Rot Hrs: 3.5		Total Rot Hrs: 3.5	
Torque:		Drag:		Rot Wt:		P/U Weight:		S/O Wt:		Last BOP Test:	
Last Casing Size: 14"		Set At: 190'		TVD		Shoe Test:		Leakoff? Y		N <input checked="" type="checkbox"/>	
Cum Rot Hrs on Casing: 3.5		Cum Rot Hrs on Casing Since Last Caliper: 3.5		Whipstock Set @:		KOP:					
Liner Size:		Set At:		TVD		Liner Top At:		MD		TVD	
Mud Co: MI		Type: GEL		Sample From: PIT		Wt: 9.0		FV: 46.0		PV: 11.0	
WL API: 27.0		HTHP:		FC(1/32) API/HTHP: 2.0		Solids: 3.5		% Oil: 0.0		% Water: 9.6	
Pm:		P/Mf: 1/25		Carb:		Cl: 150.0		Ca/Mg: 80.0		Bent:	
Engr Service 2		Materials added last 24 hrs:		GEL-87		POLYPLUS-1		CAUSTIC-1		SODA ASH-2	
S WRAP-1		TRAILER RENT-1									
Drig Gas:		Max Gas:		Conn. Gas:		Trip Gas:		Trip Cl:		Remarks:	
Bit No. 1RT		IADC 117		Size 12 1/4		Manufacturer HTC		Serial Number H82JM		Type MX-1	
Jets 12 12 12		TFA 0.3313		MD In 203'		MD Out 473'		TVD Out 473'			
Feet 270'		Hours 3.50		WOB 20		RPM 100		I-Row 4		O-Row 4	
DC WT		Loc A		B F		G 1/16		Char		?Pull TD	
Cost/Ft											
Total Length of BHA:		BHA Description:									
DC Size: 6		DP Size: 4		Hours On Jars:		Hrs Since Last Inspection: 47.0					
Bit 1RT		Liner 6		Stroke 16		BBL/STK 0.145		SPM 58		Pressure 1,100	
GPM 353		Jet Vel 341		DP AV 65		DC AV 76		Bit HHP 194		BHHP/SQ. IN. 1.65	
Pump HHP 227											
Survey MD		Angle		Direction		TVD		N/S Coordinate		E/W Coordinate	
Vertical Section		DLS									
Hrs. (From -To) hh:mm		Operations Covering 24 Hours Ending at Midnight									
3:00		0:00 - 03:00 CONTINUE RIG UP & MIX SPUD MUD									
2:00		3:00 - 05:00 CUT & WELD CONDUCTOR PIPE									
2:00		5:00 - 07:00 STRAP & PICK UP BHA ASSY									
4:30		7:00 - 11:30 INSTALL NEW SPOOL OF DRILLING LINE & RESTRING BLOCKS									
1:00		11:30 - 12:30 TIH & TAG @ 203'									
3:30		12:30 - 16:00 DRILL F/ 203' TO 473', OUT OF SAND & GRVEL @ 440', DRILL SHALE FROM 440 TO 473'									
0:30		16:00 - 16:30 CIRCULATE & PUMP HIGH VIS SWEEP									
1:00		16:30 - 17:30 TOOH W/ BIT # 1,									
3:00		17:30 - 20:30 SAFETY MEETING, R/U CASING CREW & TIH W/ 11 JTS 8-5/8" 24#, K55 STC CSG, SHOE @ 459' INSERT @ 420'									
2:30		20:30 - 23:00 SAFETY MEETING, R/U DOWELL, TEST LINES, CEMENT W/ 327 SKS "G" 15.8#/GAL, CEMENT TO SURFACE & DROP									
		CEMENT TOP JOB W/ 50 SKS "G", 3 BBL CIRCULATED TO RESERVE PIT									
1:00		23:00 - 24:00 WAIT ON CEMENT									
24 hr Summary:											
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS											
Operations @ 0500 Hrs:		WELD BRADEN HEAD									
18		EVEN:									
Incident Hours:		Safety Mtgs: 4		Safety Hrs, Rig: 144		Safety Hrs, Others: 73		Accidents:			
Incident Hours: (Cumulative)		Safety Mtgs: (Cumulative) 7		Safety Hrs, Rig: (Cumulative) 288		Safety Hrs, Others: (Cumulative) 197		Accidents: (Cumulative) -			
Daily Mud Cost:		Daily Tangible Cost: \$5,012		Daily Drilling Cost: \$64,220		WBS Element No. (Drig) UWDCBE2002DRL					
Cum Mud Cost:		Cum Tangible Cost: \$5,012		Cum Drilling Cost: \$99,629		WBS Element No. (Comp)					
Daily Comp Cost		Cum Completion Cost \$0		Cum Well Cost \$99,629		Total Appr: \$ 307,400					
Daily Water Cost: \$1,000		Cum. Water Cost: \$2,000		Fuel: 400GAL		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019	
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP					
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 03-Sep-02					

CONFIDENTIAL

Daily Cost Estimate

Version 5

Chevron			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	7,700	7,700	7,700		0	0
74400002	Rig - Footage / Turnkey	BILL JR		34,997	34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	588	588	588		0	0
71290300	Utilities - Other (potable water)	NIELSONS	1,000	1,000	2,000		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			44,285	58,785		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS	800	800	1,600		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	2,600		0	0
	Supervision Total			2,100	4,200		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI	1,104	1,104	1,104			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			1,104	1,104		0	0
73400300	Other Transportation Services			0	0		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits			0	0		0	0
72300100	Surf. Equip.Rentals (w/o Oper)	MOUNTAIN WEST-TRAILER	125	200	400		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	FRANKS CSG CREW	3,978	3,978	3,978		0	0
					0			0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			4,178	4,378		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring			0	0		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline			0	0		0	0
74400021	Logging - Mud			0	0		0	0
	Formation Evaluation Total			0	0		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE	4,486	4,486	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT	526	526	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			5,012	5,012		0	0
74400024	Cement & Cementing	DOWELL	5,887	5,887	20,522		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations			0	0		0	0
94100700	Capitalized G&A		1,654	1,654	5,628		0	0
		Total Field Estimate (Daily)			64,220		0	
		Total Estimated Cost (Cumulative)				99,629		0
Days on Location: 2					\$\$\$	Days	\$\$\$	Days
		Original Appropriations						
		Total Appropriated						
Rig: SAUER RIG 30		Prepared By: HACK BLANKENSHIP						
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/03/2002					

CONFIDENTIAL

011

UTAH STATE
~~STATE of UTAH~~ 1-2

ChevronTexaco WILLIAMS PEAK

~~STATE of UTAH~~ 1-20

Drilling Activity Report

Version 5

[illegible]

Version 5

Chevron

CONFIDENTIAL

Drilling Activity Report

Measured Depth:		1,993 '		TVD:		1,993 '		PBDT:		Proposed MD:		3,600 '		Proposed TVD:		3,600 '															
DOL:		5		DFS:		4		Spud Date:		03-Sep-02		Daily Footage:		135 '		Daily Rot Hrs:		5.0		Total Rot Hrs:		31.5									
Torque:				Drag:				Rot Wt:				P/U Weight:				S/O Wt:				Last BOP Test:		09/03/2002		ECD		9.206					
Last Casing Size:		8- 5/8 "		Set At:		459 '		TVD				Shoe Test:				Leakoff?		Y		N		<input checked="" type="checkbox"/>									
Cum Rot Hrs on Casing:		31.5		Cum Rot Hrs on Casing Since Last Caliper:		31.5		Whipstock Set @:				KOP:																			
Liner Size:		Set At:		TVD				Liner Top At:		MD		TVD																			
Mud Co:		MI		Type:		GEL		Sample From:		PIT		Wt:		9.0		FV:		43.0		PV:		12.0		YP:		8.0		Gel:		0.4	
WL API:		8.0		HTHP:		FC(1/32) API/HTHP:		2.0		Solids:		3.5		% Oil:		0.0		% Water:		9.6		% Sand:		0.3		MBT:		pH:		9.0	
Pm:				Pf/Mf:		.5/.1		Carb:				Cl:		150.0		Ca/Mg:		60.0		Bent:				Solids % HG/LG:				% DS/Bent:			
Engr Service		1		Materials added last		24 hrs:		GEL-1		POLYPAC-3		POLYPLUS-2		TRAILER-1																	
Drig Gas:		25-30		Max Gas:		34		Conn. Gas:		N/A		Trip Gas:		N/A		Trip Cl:				Remarks:											
Bit No.		IADC		Size		Manufacturer		Serial Number		Type		Jets		TFA		MD In		MD Out		TVD Out											
2		116		7 7/8		REED		LB666		HP11		12 12 12		0.3313		473'		1,858'													
3		527		7 7/8		HTC		5002407		EP4950		12 12 12		0.3313		1,858'															
Feet		Hours		WOB		RPM		I-Row		O-Row		DC		Loc		B		G		Char		?Pull		Cost/Ft							
1,385'		23.00		20-25		110		4		4		WT		A		E		I				PR									
Total Length of BHA:				BHA Description:																											

Chevron

			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	7,700	7,700	30,800		0	0
74400002	Rig - Footage / Turnkey	BILL JR			34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	294	294	1,568		0	0
71290300	Utilities - Other (potable water)	NIELSONS	500	500	3,500		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			8,494	84,365		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS	500	500	2,100		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	7,800		0	0
	Supervision Total			1,800	9,400		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI	850	850	4,098			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			850	4,098		0	0
73400300	Other Transportation Services			0	0		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits	12-1/4"RT HTC MX-1		7,650	9,850		0	0
		7-7/8" HTC EP4950	7,650					
72300100	Surf. Equip.Rentals (w/o Oper)	MOUNTAIN WEST-TRAILER	125	200	1,200		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	TERRATECH		0	5,647		0	0
					0			0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			7,850	9,047		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring	BAKER INTEQ		0	0		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline			0	0		0	0
74400021	Logging - Mud	PASON	1,000	1,000	5,000		0	0
	Formation Evaluation Total			1,000	5,000		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE		0	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT		0	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			0	5,012		0	0
74400024	Cement & Cementing	DOWELL		0	20,522		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations	SCAMP EST	18,000	18,000	18,000		0	0
94100700	Capitalized G&A		2,280	2,280	9,496		0	0
	Total Field Estimate (Daily)			40,274			0	
	Total Estimated Cost (Cumulative)				164,940			0
					\$\$\$	Days	\$\$\$	Days
Days on Location: 5			Original Appropriations					
			Total Appropriated					
Rig: SAUER RIG 30			Prepared By: HACK BLANKENSHIP					
Field: WILLIAMS PEAK		Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/06/2002				

DIVISION OF OIL, GAS AND MINING

013

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill new wells, deepen existing wells, or to reenter plugged and abandoned wells.
Use APPLICATION FOR PERMIT TO DRILL OR DEEPEN form for such proposals.

1. Type of Well: OIL ☐ GAS ☒ OTHER:

2. Name of Operator:

ChevronTexaco

3. Address and Telephone Number:

11111 S. Wilcrest Drive, Houston, Texas 77099 281-561-4860

4. Location of Well

Footages:

516' FNL, 503' FEL

QQ, Sec., T., R., M.:

NE/4 NE/4, Section 20, T16S, R1W, SLB&M

5. Lease Designation and Serial Number:

ML-48429

6. If Indian, Allottee or Tribe Name:

N/A

7. Unit Agreement Name:

N/A

8. Well Name and Number:

Utah State 1-20

9. API Well Number:

43-023-30019

10. Field or Pool, or Wildcat:

Wildcat

County: Juab

State: Utah

11. **CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA****NOTICE OF INTENT**
(Submit in Duplicate)

- | | |
|--|---|
| <input type="checkbox"/> Abandon | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Recomplete |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Multiple Completion | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Other _____ | |
- Approximate date work will start _____

SUBSEQUENT REPORT
(Submit Original Form Only)

- | | |
|--|---|
| <input type="checkbox"/> Abandon * | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Water Shut-Off |
| <input checked="" type="checkbox"/> Other <u>Weekly Drilling Reports</u> | |
| Date of work completion _____ | |

Report results of Multiple Completions and Recompletions to different reservoirs on WELL COMPLETION OR RECOMPLETION REPORT AND LOG form.

* Must be accompanied by a cement verification report.

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Attached please find the weekly drilling report for the Utah State 1-20.

RECEIVED

SEP 06 2002

DIVISION OF
OIL, GAS AND MINING

13.

Name & Signature: Don Hamilton

Don Hamilton

Title: Agent for ChevronTexaco

Date: 9/4/02

(This space for state use only)

ORIGINAL

Version 5

RECEIVED
SEP 06 2002
DIVISION OF
OIL, GAS AND MINING

CONFIDENTIAL

24 hr Summary:									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETIN W/ ALL CREWS									
Operations @ 0500 Hrs:									
SAFETY; DAYS: 17					EVEN:				
Incident Hours:		Safety Mtgs: 3		Safety Hrs, Rig: 144		Safety Hrs, Others: 124		Accidents:	
Incident Hours: (Cumulative)		Safety Mtgs: (Cumulative) 3		Safety Hrs, Rig: (Cumulative) 144		Safety Hrs, Others: (Cumulative) 124		Accidents: (Cumulative) -	
						WBS Element No. (Drig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Fuel: 200 GAL		Bulk Wt:		ChevronTexaco 0		API Number:			
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep:		HACK BLANKENSHIP	
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date:		2-Sep-02	

RECEIVED
 SEP 06 2002
 DIVISION OF
 OIL, GAS AND MINING

Version 5

RECEIVED

CONFIDENTIAL

24 hr Summary:									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs:									
WELD BRADEN HEAD									
18					EVEN:				
Incident Hours:		Safety Mtgs: 4		Safety Hrs, Rig: 144		Safety Hrs, Others: 73		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 7		Safety Hrs, Rig: (Cumulative) 288		Safety Hrs, Others: (Cumulative) 197		Accidents: (Cumulative) -	
				WBS Element No. (Drig)				UWDCBE2002DRL	
				WBS Element No. (Comp)					
Fuel: 400GAL		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019			
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP			
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 3-Sep-02			

RECEIVED

SEP 06 2002

DIVISION OF
OIL, GAS AND MINING

CONFIDENTIAL

014

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill new wells, deepen existing wells, or to reenter plugged and abandoned wells.
Use APPLICATION FOR PERMIT TO DRILL OR DEEPEN form for such proposals.

1. Type of Well: OIL ☐ GAS ☒ OTHER:

2. Name of Operator:

ChevronTexaco

3. Address and Telephone Number:

11111 S. Wilcrest Drive, Houston, Texas 77099 281-561-4860

4. Location of Well

Footages:

516' FNL, 503' FEL

QQ, Sec., T., R., M.:

NE/4 NE/4, Section 20, T16S, R1W, SLB&M

5. Lease Designation and Serial Number:

ML-48429

6. If Indian, Allottee or Tribe Name:

N/A

7. Unit Agreement Name:

N/A

8. Well Name and Number:

Utah State 1-20

9. API Well Number:

43-023-30019

10. Field or Pool, or Wildcat:

Wildcat

County: Juab

State: Utah

11. **CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA****NOTICE OF INTENT**
(Submit in Duplicate)

- | | |
|--|---|
| <input type="checkbox"/> Abandon | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Recomplete |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Multiple Completion | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Other _____ | |
- Approximate date work will start _____

SUBSEQUENT REPORT
(Submit Original Form Only)

- | | |
|--|---|
| <input type="checkbox"/> Abandon * | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Water Shut-Off |
| <input checked="" type="checkbox"/> Other <u>Spud Notice</u> | |
- Date of work completion _____

Report results of Multiple Completions and Recompletions to different reservoirs on WELL COMPLETION OR RECOMPLETION REPORT AND LOG form.

* Must be accompanied by a cement verification report.

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

The Utah State 1-20 well was spud September 3, 2002.

Sauer is the drilling contractor utilizing rig 30.

Drilling reports will follow under a separate cover.

RECEIVED

SEP 06 2002

DIVISION OF
OIL, GAS AND MINING**ORIGINAL**

13.

Name & Signature: Don Hamilton

Don Hamilton

Title: Agent for ChevronTexaco

Date: 9/4/02

(This space for state use only)

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

FORM 6

020

ENTITY ACTION FORM

Operator: ChevronTexaco USA Inc.
Address: 11111 S. Wilcrest Drive
city Houston
state TX zip 77099

Operator Account Number: N 0210
Phone Number: (281) 561-4860

Well 1

API Number	Well Name		QQ	Sec	Twp	Rng	County
4302330016	Utah State 1-36		SENW	36	15S	1.5 W	Juab
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
A	99999	13584	8/28/2002		9-9-02		
Comments:							

Well 2

API Number	Well Name		QQ	Sec	Twp	Rng	County
4302330019	Utah State 1-20		NENE	20	16S	1W	Juab
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
A	99999	13585	9/3/2002		9-9-02		
Comments:							

Well 3

API Number	Well Name		QQ	Sec	Twp	Rng	County
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
Comments:							

ACTION CODES:

- A - Establish new entity for new well (single well only)
- B - Add new well to existing entity (group or unit well)
- C - Re-assign well from one existing entity to another existing entity
- D - Re-assign well from one existing entity to a new entity
- E - Other (Explain in 'comments' section)

Don Hamilton

Name (Please Print)

Don Hamilton

Signature

Agent for ChevronTexaco

9/4/2002

Title

Date

RECEIVED

SEP 06 2002

DIVISION OF
OIL, GAS AND MINING

ORIGINAL

CONFIDENTIAL

015

ChevronTexaco WILLIAMS PEAK STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth:		2,327 '		TVD:		2,327 '		PBDT:		Proposed MD:		3,600 '		Proposed TVD:		3,600 '															
DOL:		6		DFS:		5		Spud Date:		03-Sep-02		Daily Footage:		304 '		Daily Rot Hrs:		12.0		Total Rot Hrs:		43.5									
Torque:				Drag:				Rot Wt:				P/U Weight:				S/O Wt:				Last BOP Test:		09/03/2002		ECD		9.206					
Last Casing Size:		8- 5/8 "		Set At:		459 '		TVD				Shoe Test:				Leakoff?		Y		N		<input checked="" type="checkbox"/>									
Cum Rot Hrs on Casing:		43.5		Cum Rot Hrs on Casing Since Last Caliper:		43.5		Whipstock Set @:				KOP:																			
Liner Size:		Set At:		TVD				Liner Top At:		MD		TVD																			
Mud Co:		MI		Type:		GEL		Sample From:		PIT		Wt:		9.0		FV:		40.0		PV:		10.0		YP:		8.0		Gel:		0.4	
WL API:		8.0		HTHP:		FC(1/32) API/HTHP:		2.0		Solids:		3.5		% Oil:		0.0		% Water:		9.7		% Sand:		0.3		MBT:		pH:		9.0	
Pm:				P/I/Mf:		.08/.23		Carb:				Cl:		150.0		Ca/Mg:		60.0		Bent:				Solids % HG/LG:				% DS/Bent:			
Engr Service		1		Materials added last		24 hrs:		GEL-6		POLYPLUS-4		CAUSTIC-1		TRAILER RENT-1																	
Drig Gas:		30-34		Max Gas:		35		Conn. Gas:		N/A		Trip Gas:		N/A		Trip Cl:		N/A		Remarks:											
Bit No.		IADC		Size		Manufacturer		Serial Number		Type		Jets		TFA		MD In		MD Out		TVD Out											
3		527		7 7/8		HTC		5002407		EP4950		12 12 12		0.3313		1,858'															
4				7 7/8		HC		0323678		AXC327				1.1		1,993'		2,023'		2,023'											
Feet		Hours		WOB		RPM		I-Row		O-Row		DC		Loc		B		G		Char		?Pull		Cost/Ft							
439'		17.00		18		115-120																									
30'		4.50		6K		50																CORE									
Total Length of BHA:				BHA Description:																											

Version 5

Rig:	SAUER RIG 30			Prepared By:	HACK BLANKENSHIP
Field:	WILLIAMS PEAK	Lease:	STATE of UTAH	Well No.:	1-20
				Date THRU:	09/07/2002

T/6S R01W 8C-20
43-023-30019

CONFIDENTIAL

016

ChevronTexaco WILLIAMS PEAK

UTAH STATE
STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth: 2,665'		TVD: 2,665'		PBD: 03-Sep-02		Proposed MD: 3,600'		Proposed TVD: 3,600'							
DOL: 7		DFS: 6		Spud Date: 03-Sep-02		Daily Footage: 338'		Daily Rot Hrs: 16.0		Total Rot Hrs: 59.5					
Torque:		Drag:		Rot Wt:		P/U Weight:		S/O Wt:		Last BOP Test: 09/03/2002		ECD: 9.255			
Last Casing Size: 8- 5/8 "		Set At: 459'		TVD		Shoe Test:		Leakoff? Y		N <input checked="" type="checkbox"/>					
Cum Rot Hrs on Casing: 59.5		Cum Rot Hrs on Casing Since Last Caliper: 59.5		Whipstock Set @:		KOP:									
Liner Size:		Set At:		TVD		Liner Top At:		MD		TVD					
Mud Co: MI		Type: GEL		Sample From: PIT		Wt: 9.1		FV: 38.0		PV: 10.0		YP: 6.0		Gel: 0.3	
WL API: 8.6		HTHP:		FC(1/32) API/HTHP: 2.0		Solids: 4.0		% Oil: 0.0		% Water: 9.6		% Sand: 0.3		MBT: pH: 8.5	
Pm:		P/Mf: .05/.35		Carb:		Cl: 150.0		Ca/Mg: 80.0		Bent:		Solids % HG/LG:		% DS/Bent:	
Engr Service 1		Materials added last 24 hrs:		GEL-4		POLYPAC-4		BARITE-2		SHRINKWRAP-1					
TRAILER RENTAL-1															
Drlg Gas: 30-34		Max Gas: 69		Conn. Gas: N/A		Trip Gas: 69		Trip Cl:		Remarks:					
Bit No.	IADC	Size	Manufacturer	Serial Number	Type	Jets			TFA	MD In	MD Out	TVD Out			
3	527	7 7/8	HTC	5002407	EP4950	12	12	12	0.3313	1,858'					
4		7 7/8	HC	0323678	AXC327				1.1	1,993'	2,023'	2,023'			
Feet	Hours	WOB	RPM	I-Row	O-Row	DC	Loc	B	G	Char	?Pull	Cost/Ft			
777'	33.00	18	115-120												
30'	4.50	6K	50								CORE				
Total Length of BHA: 462'		BHA Description: BIT-BIT SUB-16 DC- XO													
						DC Size: 6		DP Size: 4		Hours On Jars: 56.0		Hrs Since Last Inspection: 103.0			
Bit	Liner	Stroke	BBL/STK	SPM	Pressure	GPM	Jet Vel	DP AV	DC AV	Bit HHP	BHHP/SQ. IN.	Pump HHP			
3	6	16	0.145	58	1,100	353	341	188	333	196	4.03	227			
4	5	14													
Survey MD		Angle	Direction	TVD		N/S Coordinate		E/W Coordinate		Vertical Section		DLS			
2,415'		12.0													
Hrs.	(From -To) hh:mm	Operations Covering 24 Hours Ending at Midnight													
5:00	0:00 - 05:00	DRILL F/ 2327' TO 2420'													
3:00	5:00 - 08:00	RIG REPAIR (STARTER ON DRAWWORKS ENGINE)													
1:30	8:00 - 09:30	DRILL F/ 2420' TO 2451'													
0:30	9:30 - 10:00	SURVEY @ 2415' = 12 DEGREE (CHECK 14 DEGREE TOTCO CLOCK - OK)													
6:30	10:00 - 16:30	DRILL F/ 2451' TO 2607', ROTARY HOSE LEAKING													
4:30	16:30 - 21:00	TOOH W/ 10 STANDS & REPLACE KELLY HOSE, TIH, NO FILL													
3:00	21:00 - 24:00	DRILL F/ 2607' TO 2665'													
	-														
	-														
	-														
	-														
	-	RIG WATER SUPPLY PUMP @ FARM DOWN, POSSIBLE REPAIR TODAY, HAUL WATER FROM 1-36 RESERVE													
	-														
	-														
24 hr Summary: DRILL, RIG REPAIR,SURVEY, 10 STD SHORT TRIP															
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS															
Operations @ 0500 Hrs: DRILL @ 2755' 20K WOB, 120 RPM															
EVEN:															
23															
Incident Hours:		Safety Mtgs: 3		Safety Hrs, Rig: 144		Safety Hrs, Others: 80		Accidents:							
Incident Hours: (Cumulative)		Safety Mtgs: (Cumulative) 22		Safety Hrs, Rig: (Cumulative) 1,008		Safety Hrs, Others: (Cumulative) 800		Accidents: (Cumulative) -							
Daily Mud Cost:		Daily Tangible Cost:		Daily Drilling Cost: \$15,817		WBS Element No. (Drlg) UWDCBE2002DRL									
Cum Mud Cost:		Cum Tangible Cost: \$5,012		Cum Drilling Cost: \$211,663		WBS Element No. (Comp)									
Daily Comp Cost		Cum Completion Cost \$0		Cum Well Cost \$211,663		Total Appr: \$ 307,400									
Daily Water Cost: \$500		Cum. Water Cost: \$4,500		Fuel: 400		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019					
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP									
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 08-Sep-02									

Chevron

Chevron			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	7,700	7,700	46,200		0	0
74400002	Rig - Footage / Turnkey	BILL JR			34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	392	392	2,352		0	0
71290300	Utilities - Other (potable water)	NIELSONS	500	500	4,500		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			8,592	101,549		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS		0	2,100		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	10,400		0	0
	Supervision Total			1,300	12,500		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI	890	890	5,896			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			890	5,896		0	0
73400300	Other Transportation Services			0	0		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits	12-1/4"RT HTC MX-1		0	9,850		0	0
		7-7/8" HTC EP4950						
72300100	Surf. Equip.Rentals (w/o Oper)	MOUNTAIN WEST-TRAILER	125	200	1,600		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	TERRA TEK		0	8,347		0	0
					0			0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			200	19,797		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring	BAKER INTEQ	2,940	2,940	8,740		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline			0	0		0	0
74400021	Logging - Mud	PASON	1,000	1,000	7,000		0	0
	Formation Evaluation Total			3,940	15,740		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE		0	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT		0	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			0	5,012		0	0
74400024	Cement & Cementing	DOWELL		0	20,522		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations	SCAMP EST		0	18,000		0	0
94100700	Capitalized G&A		895	895	12,647		0	0
		Total Field Estimate (Daily)		15,817			0	
		Total Estimated Cost (Cumulative)			211,663			0
				\$\$\$	Days	\$\$\$	Days	
Days on Location: 7		Original Appropriations						
		Total Appropriated						
Rig: SAUER RIG 30				Prepared By: HACK BLANKENSHIP				
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/08/2002					

T/6S ROW 85C-20
43-093-30019

CONFIDENTIAL

017

UTAH STATE

ChevronTexaco WILLIAMS PEAK STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth: 3,167'		TVD: 3,167'		PBD:		Proposed MD: 3,600'		Proposed TVD: 3,600'							
DOL: 8		DFS: 7		Spud Date: 03-Sep-02		Daily Footage: 502'		Daily Rot Hrs: 22.5		Total Rot Hrs: 82.0					
Torque:		Drag:		Rot Wt:		P/U Weight:		S/O Wt:		Last BOP Test: 09/03/2002		ECD 9.51			
Last Casing Size: 8- 5/8 "		Set At: 459'		TVD		Shoe Test:		Leakoff? Y		N <input checked="" type="checkbox"/>					
Cum Rot Hrs on Casing: 82.0		Cum Rot Hrs on Casing Since Last Caliper: 82.0		Whipstock Set @:		KOP:									
Liner Size:		Set At: TVD		Liner Top At: MD		TVD									
Mud Co: MI		Type: GEL		Sample From: PIT		Wt: 9.2		FV: 45.0		PV: 11.0		YP: 12.0		Gel: 0.4	
WL API: 9.8		HTHP:		FC(1/32) API/HTHP: 2.0		Solids: 4.5		% Oil: 0.0		% Water: 9.5		% Sand: 0.3		MBT: pH: 8.5	
Pm:		P/Mf: .05/.35		Carb: Cl: 150.0		Ca/Mg: 80.0		Bent:		Solids % HG/LG:		% DS/Bent:			
Engr Service 1		Materials added last 24 hrs: GEL-19		POLYPAC-4		CAUSTIC-1		SODA ASH-1							
TRAILER RENTAL-1 DRYAGE-1															
Drig Gas: 30-36		Max Gas: 41		Conn. Gas: N/A		Trip Gas:		Trip Cl:		Remarks:					
Bit No.	IADC	Size	Manufacturer	Serial Number	Type	Jets			TFA	MD In	MD Out	TVD Out			
3	527	7 7/8	HTC	5002407	EP4950	12	12	12	0.3313	1,858'					
Feet	Hours	WOB	RPM	I-Row	O-Row	DC	Loc	B	G	Char	?Pull	Cost/Ft			
1,279'	55.50	18	115-120												
Total Length of BHA: 462' BHA Description: BIT-BIT SUB-16 DC- XO															
DC Size: 6 DP Size: 4 Hours On Jars: 78.5 Hrs Since Last Inspection: 125.5															
Bit	Liner	Stroke	BBL/STK	SPM	Pressure	GPM	Jet Vel	DP AV	DC AV	Bit HHP	BHHP/SQ. IN.	Pump HHP			
3	6	16	0.145	58	1,100	353	341	188	333	198	4.07	227			
	5	14													
Survey MD		Angle	Direction	TVD	N/S Coordinate		E/W Coordinate		Vertical Section		DLS				
2,730'		11.0													
2,980'		11.3													
Hrs.	(From -To) hh:mm	Operations Covering 24 Hours Ending at Midnight													
5:00	0:00 - 05:00	DRILL F/ 2665' TO 2763', 20K WOB & 120 RPM													
0:30	5:00 - 05:30	SURVEY @ 2730' = 11 DEGREE													
10:30	5:30 - 16:00	DRILL F/ 2763' TO 2981', 22K WOB & 120 RPM													
0:30	16:00 - 16:30	SURVEY @ 2980' = 11-1/4 DEGREE													
0:30	16:30 - 17:00	RIG SERVICE													
7:00	17:00 - 24:00	DRILL F/ 2981' TO 3167', 22K WOB & 120 RPM													
	-														
	-														
	-														
	-														
	-														
	-														
	-														
	-														
	-														
24 hr Summary: DRILL & SURVEY SANDSTONE-60% SHALE-25% LIME-15%															
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS															
Operations @ 0500 Hrs: DRILLING @ 3267'															
24 EVEN:															
Incident Hours:		Safety Mtgs: 2		Safety Hrs, Rig: 144		Safety Hrs, Others: 80		Accidents:							
Incident Hours: (Cumulative)		Safety Mtgs: (Cumulative) 24		Safety Hrs, Rig: (Cumulative) 1,152		Safety Hrs, Others: (Cumulative) 880		Accidents: (Cumulative) -							
Daily Mud Cost: \$1,563		Daily Tangible Cost:		Daily Drilling Cost: \$13,414		WBS Element No. (Drig) UWDCBE2002DRL									
Cum Mud Cost: \$7,459		Cum Tangible Cost: \$5,012		Cum Drilling Cost: \$225,078		WBS Element No. (Comp)									
Daily Comp Cost		Cum Completion Cost \$0		Cum Well Cost \$225,078		Total Appr: \$ 307,400									
Daily Water Cost: \$500		Cum. Water Cost: \$5,000		Fuel: 400		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019					
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP									
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 09-Sep-02									

Chevron

Chevron			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	7,700	7,700	53,900		0	0
74400002	Rig - Footage / Turnkey	BILL JR			34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	392	392	2,744		0	0
71290300	Utilities - Other (potable water)	NIELSONS	500	500	5,000		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			8,592	110,141		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS		0	2,100		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	11,700		0	0
	Supervision Total			1,300	13,800		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI	1,563	1,563	7,459			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			1,563	7,459		0	0
73400300	Other Transportation Services			0	0		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits	12-1/4"RT HTC MX-1		0	9,850		0	0
		7-7/8" HTC EP4950						
72300100	Surf. Equip.Rentals (w/o Oper)	MOUNTAIN WEST-TRAILER	125	200	1,800		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	TERRA TEK		0	8,347		0	0
					0			0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			200	19,997		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring	BAKER INTEQ		0	8,740		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline			0	0		0	0
74400021	Logging - Mud	PASON	1,000	1,000	8,000		0	0
	Formation Evaluation Total			1,000	16,740		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE		0	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT		0	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			0	5,012		0	0
74400024	Cement & Cementing	DOWELL		0	20,522		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations	SCAMP EST		0	18,000		0	0
94100700	Capitalized G&A		759	759	13,407		0	0
		Total Field Estimate (Daily)		13,414			0	
		Total Estimated Cost (Cumulative)			225,078			0
			\$\$\$	Days		\$\$\$	Days	
Days on Location: 8		Original Appropriations						
		Total Appropriated						
Rig: SAUER RIG 30				Prepared By: HACK BLANKENSHIP				
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/09/2002					

T165 ROW SEC-20
43-023-30019

CONFIDENTIAL

018

UTAH STATE

ChevronTexaco WILLIAMS PEAK STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth: 3,600'		TVD: 3,600'		PBDT:		Proposed MD: 3,600'		Proposed TVD: 3,600'							
DOL: 9		DFS: 8		Spud Date: 03-Sep-02		Daily Footage: 433'		Daily Rot Hrs: 22.5		Total Rot Hrs: 104.5					
Torque:		Drag:		Rot Wt:		P/U Weight:		S/O Wt:		Last BOP Test: 09/03/2002		ECD: 9.458			
Last Casing Size: 8- 5/8 "		Set At: 459'		TVD		Shoe Test:		Leakoff? Y		N <input checked="" type="checkbox"/>					
Cum Rot Hrs on Casing: 104.5		Cum Rot Hrs on Casing Since Last Caliper: 104.5		Whipstock Set @:		KOP:									
Liner Size:		Set At: TVD		Liner Top At: MD		TVD									
Mud Co: MI		Type: GEL		Sample From: PIT		Wt: 9.2		FV: 43.0		PV: 11.0		YP: 10.0		Gel: 0.3	
WL API: 11.0		HTHP:		FC(1/32) API/HTHP: 2.0		Solids: 4.5		% Oil: 0.0		% Water: 9.5		% Sand: 0.3		MBT: pH: 8.0	
Pm:		P/Mf: .05/.35		Carb:		Cl: 150.0		Ca/Mg: 80.0		Bent:		Solids % HG/LG:		% DS/Bent:	
Engr Service 1		Materials added last 24 hrs: GEL-10		POLYPAC-5		POLYPLUS-2		SODA ASH-1							
TRAILER RENTAL-1															
Drig Gas: 35-40		Max Gas: 40		Conn. Gas: N/A		Trip Gas: N/A		Trip Cl:		Remarks:					
Bit No.	IADC	Size	Manufacturer	Serial Number	Type	Jets			TFA	MD In	MD Out	TVD Out			
3	527	7 7/8	HTC	5002407	EP4950	12	12	12	0.3313	1,858'					
Feet	Hours	WOB	RPM	I-Row	O-Row	DC	Loc	B	G	Char	?Pull	Cost/Ft			
1,712'	78.00	18	115-120												
Total Length of BHA: 462'		BHA Description: BIT-BIT SUB-16 DC- XO													
DC Size: 6										DP Size: 4	Hours On Jars: 101.0	Hrs Since Last Inspection: 148.0			
Bit	Liner	Stroke	BBL/STK	SPM	Pressure	GPM	Jet Vel	DP AV	DC AV	Bit HHP	BHHP/SQ. IN.	Pump HHP			
3	6	16	0.145	58	1,100	353	341	188	333	198	4.07	227			
	5	14													
Survey MD		Angle	Direction	TVD	N/S Coordinate			E/W Coordinate		Vertical Section		DLS			
3,292'		12.3													
3,570'		14.0													
Hrs.	(From -To) hh:mm	Operations Covering 24 Hours Ending at Midnight													
6:30	0:00 - 06:30	DRILL F/ 3167' TO 3292', WOB 22K - RPM 120													
0:30	6:30 - 07:00	SURVEY @ 3292' = 12-1/4 DEGREE													
16:00	7:00 - 23:00	DRILL F/ 3292' TO 3600', WOB 20K, RPM 120													
0:30	23:00 - 23:30	SHORT TRIP (5 STANDS)													
0:30	23:30 - 24:00	CIRCULATE BOTTOMS UP													
	-														
	-														
	-														
	-														
	-														
	-														
	-														
	-														
	-														
	-														
24 hr Summary: DRILL, SURVEY, SHORT TRIP, CIRCULATE															
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS															
Operations @ 0500 Hrs: SCHLUMBERGER TIH W/ PLATFORM EXPRESS															
25 EVEN:															
Incident Hours:		Safety Migs: 2		Safety Hrs, Rig: 144		Safety Hrs, Others: 80		Accidents:							
Incident Hours: (Cumulative)		Safety Migs: (Cumulative) 26		Safety Hrs, Rig: (Cumulative) 1,296		Safety Hrs, Others: (Cumulative) 960		Accidents: (Cumulative) -							
Daily Mud Cost: \$1,150		Daily Tangible Cost:		Daily Drilling Cost: \$15,415		WBS Element No. (Drig) UWDCBE2002DRL									
Cum Mud Cost: \$8,609		Cum Tangible Cost: \$5,012		Cum Drilling Cost: \$240,492		WBS Element No. (Comp)									
Daily Comp Cost		Cum Completion Cost \$0		Cum Well Cost \$240,492		Total Appr: \$ 307,400									
Daily Water Cost: \$500		Cum. Water Cost: \$5,500		400		Bulk Wt: ChevronTexaco 0		API Number: 43-023-30019							
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP									
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 10-Sep-02									

Chevron

Chevron			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	7,700	7,700	61,600		0	0
74400002	Rig - Footage / Turnkey	BILL JR			34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	392	392	3,136		0	0
71290300	Utilities - Other (potable water)	NIELSONS	500	500	5,500		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			8,592	118,733		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS		0	2,100		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	13,000		0	0
	Supervision Total			1,300	15,100		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI	1,150	1,150	8,609			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			1,150	8,609		0	0
73400300	Other Transportation Services	MARTIN & HALL TRUCKING	2,300	2,300	2,300		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits	12-1/4"RT HTC MX-1		0	9,850		0	0
		7-7/8" HTC EP4950						
72300100	Surf. Equip.Rentals (w/o Oper)	MOUNTAIN WEST-TRAILER	125	200	2,000		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	TERRA TEK		0	8,347		0	0
					0			0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			2,500	22,497		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring	BAKER INTEQ		0	8,740		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline			0	0		0	0
74400021	Logging - Mud	PASON	1,000	1,000	9,000		0	0
	Formation Evaluation Total			1,000	17,740		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE		0	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT		0	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			0	5,012		0	0
74400024	Cement & Cementing	DOWELL		0	20,522		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations	SCAMP EST		0	18,000		0	0
94100700	Capitalized G&A		873	873	14,279		0	0
		Total Field Estimate (Daily)		15,415			0	
		Total Estimated Cost (Cumulative)			240,492			0
				\$\$\$	Days	\$\$\$	Days	
Days on Location: 9		Original Appropriations						
		Total Appropriated						
Rig: SAUER RIG 30				Prepared By: HACK BLANKENSHIP				
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/10/2002					

T16S R01W SEC-20
43-023-30019

CONFIDENTIAL

UTAH STATE

ChevronTexaco WILLIAMS PEAK STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth: 3,600'		TVD: 3,600'		PBTD:		Proposed MD: 3,600'		Proposed TVD: 3,600'																	
DOL: 10		DFS: 9		Spud Date: 03-Sep-02		Daily Footage:		Daily Rot Hrs:		Total Rot Hrs: 104.5															
Torque:		Drag:		Rot Wt:		P/U Weight:		S/O Wt.		Last BOP Test: 09/03/2002		ECD 9.432													
Last Casing Size: 8- 5/8 "		Set At: 459'		TVD		Shoe Test:		Leakoff? Y		N <input checked="" type="checkbox"/>															
Cum Rot Hrs on Casing: 104.5		Cum Rot Hrs on Casing Since Last Caliper: 104.5		Whipstock Set @:		KOP:																			
Liner Size:		Set At:		TVD		Liner Top At:		MD		TVD															
Mud Co: MI		Type: GEL		Sample From: PIT		Wt: 9.2		FV: 42.0		PV: 10.0		YP: 9.0		Gel: 0.3											
WL API: 10.0		HTHP:		FC(1/32) API/HTHP: 2.0		Solids: 4.5		% Oil: 0.0		% Water: 9.5		% Sand: 0.3		MBT: pH: 8.0											
Pm:		P/Mf: 0/3		Carb:		Cl: 200.0		Ca/Mg: 80.0		Bent:		Solids % HG/LG:		% DS/Bent:											
Engr Service		Materials added last 24 hrs:																							
Drig Gas:		Max Gas:		Conn. Gas:		Trip Gas:		Trip Cl:		Remarks:															
Bit No. 3		IADC 527		Size 7 7/8		Manufacturer HTC		Serial Number 5002407		Type EP4950		Jets 12 12 12		TFA 0.3313		MD In 1,858'		MD Out		TVD Out					
Feet 1,712'		Hours 78.00		WOB 18		RPM 115-120		I-Row 3		O-Row 3		DC WT		Loc A		B 5		G I		Char BT-2		?Pull TD		Cost/Ft	
Total Length of BHA:		BHA Description:																							
DC Size: 6		DP Size: 4		Hours On Jars: 101.0		Hrs Since Last Inspection: 148.0																			
Bit 3		Liner 6		Stroke 16		BBL/STK 0.145		SPM 58		Pressure 1,100		GPM 353		Jet Vel 341		DP AV 188		DC AV 333		Bit HHP 198		BHHP/SQ. IN. 4.07		Pump HHP 227	
Survey MD 3,790'		Angle 14.0		Direction		TVD		N/S Coordinate		E/W Coordinate		Vertical Section		DLS											
Hrs. 3:00		(From -To) 0:00 - 03:00		Operations Covering 24 Hours Ending at Midnight																					
3:00		0:00 - 03:00		DROP SURVEY & TOO, TIGHT @ 1151' TO 1062'																					
5:00		3:00 - 08:00		SAFETY MEETING, R/U SCHLUMBERGER & TIH W/ PLATFORM EXPRESS, LOG & R/D TOOL, LOGGERS DEPTH 3595																					
4:00		8:00 - 12:00		P/U FMI TOOL, TIH & LOG, L/D TOOL																					
4:30		12:00 - 16:30		P/U DIPOLE SONIC TOOL, TIH, LOG & RIG DOWN																					
2:00		16:30 - 18:30		SAFETY MEETING, R/U LAY DOWN TRUCK & LAY DOWN DRILL COLLARS, RIG DOWN																					
3:00		18:30 - 21:30		TIH W/ 50 STANDS OPEN ENDED DP & P/U & TIH W/ 13 JTS DP TO 3510'																					
2:00		21:30 - 23:30		SAFETY MEETING, R/U DOWELL, TEST LINES & PUMP 100' PLUG F/ 3450' TO 3550'																					
0:30		23:30 - 24:00		TOOH W/ 7 STANDS DP TO 3075'																					
				P&A PROCEDURE APPROVED VERBALLY BY MARK JONES OF UTAH OG&M																					
24 hr Summary:		TOOH, WIRE LINE LOGS, L/D DC, TIH, SET CEMENT PLUG																							
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS																									
Operations @ 0500 Hrs:		TOOH LAYING DOWN DP @1500'																							
26		EVEN:																							
Incident Hours:		Safety Mtgs: 4		Safety Hrs, Rig: 144		Safety Hrs, Others: 102		Accidents:																	
Incident Hours: (Cumulative)		Safety Mtgs: (Cumulative) 30		Safety Hrs, Rig: (Cumulative) 1,440		Safety Hrs, Others: (Cumulative) 1,062		Accidents: (Cumulative)																	
Daily Mud Cost: \$1,471		Daily Tangible Cost:		Daily Drilling Cost: \$42,708		WBS Element No. (Drig) UWDCBE2002DRL																			
Cum Mud Cost: \$10,080		Cum Tangible Cost: \$5,012		Cum Drilling Cost: \$283,201		WBS Element No. (Comp)																			
Daily Comp Cost		Cum Completion Cost \$0		Cum Well Cost \$283,201		Total Appr: \$ 307,400																			
Daily Water Cost: \$500		Cum. Water Cost: \$6,000		Bulk Wt: 400		ChevronTexaco 0		API Number: 43-023-30019																	
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP																			
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 11-Sep-02																			

Chevron

Chevron			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	7,700	7,700	69,300		0	0
74400002	Rig - Footage / Turnkey	BILL JR			34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	392	392	3,528		0	0
71290300	Utilities - Other (potable water)	NIELSONS	500	500	6,000		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			8,592	127,325		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS - CUT & WELD	2,200	2,200	4,300		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	14,300		0	0
	Supervision Total			3,500	18,600		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI	1,471	1,471	10,080			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			1,471	10,080		0	0
73400300	Other Transportation Services	PETE MARTIN TRUCKING	1,500	1,500	3,800		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits	12-1/4"RT HTC MX-1		3,100	12,950		0	0
		7-7/8" HP-11	3,100					
72300100	Surf. Equip.Rentals (w/o Oper)	MOUNTAIN WEST-TRAILER	125	200	2,200		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	TERRA TEK		0	8,347		0	0
					0			0
75100300	X-Ray & Insp. Serv.			0	0		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			4,800	27,297		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring	BAKER INTEQ		0	8,740		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline	SCHLUMBERGER	20,928	20,928	20,928		0	0
74400021	Logging - Mud	PASON	1,000	1,000	10,000		0	0
	Formation Evaluation Total			21,928	39,668		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE		0	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT		0	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			0	5,012		0	0
74400024	Cement & Cementing	DOWELL		0	20,522		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations	SCAMP EST		0	18,000		0	0
94100700	Capitalized G&A		2,417	2,417	16,697		0	0
		Total Field Estimate (Daily)		42,708			0	
		Total Estimated Cost (Cumulative)			283,201			0
			\$\$\$		Days	\$\$\$		Days
Days on Location: 10			Original Appropriations					
			Total Appropriated					
Rig: SAUER RIG 30				Prepared By: HACK BLANKENSHIP				
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/11/2002					

Division of Oil, Gas and Mining
PHONE CONVERSATION DOCUMENTATION FORM

Route original/copy to:

☒ Well File _____
"Utah State 1-20"
(Loc.) Sec 20 Twp 6S Rng. 1W
(API No.) 43-023-30019

☐ Suspense
(Return Date) _____
(To-Initials) _____

☐ Other

1. Date of Phone Call: 9/11/2002 Time: ~10:00 a.m.

2. DOGM Employee (name) Dustin Doucet (☐ Initiated Call)

Talked to:

Name Mark Jones (☒ Initiated Call) - Phone No. (____)
of (Company/Organization) Price - DOGM

3. Topic of Conversation: Plugging of well

4. Highlights of Conversation: Gave Verbal Approval to proceed
w/ plugging. Essentially, Plug @ bottom, Plug across
North Horn, Plug from surface Shoe to surface and
plug across any other permeable or water/mineral bearing
zones. See previously Approved strat test PA approval.
Send in Cement report w/ sundry.

021

CONFIDENTIAL

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill new wells, deepen existing wells, or to reenter plugged and abandoned wells.
Use APPLICATION FOR PERMIT TO DRILL OR DEEPEN form for such proposals.

1. Type of Well: OIL ☐ GAS ☒ OTHER:

2. Name of Operator:

ChevronTexaco

3. Address and Telephone Number:

11111 S. Wilcrest Drive, Houston, Texas 77099 281-561-4860

4. Location of Well

Footages:

516' FNL, 503' FEL

QQ, Sec., T., R., M.:

NE/4 NE/4, Section 20, T16S, R1W, SLB&M

5. Lease Designation and Serial Number:

ML-48429

6. If Indian, Allottee or Tribe Name:

N/A

7. Unit Agreement Name:

N/A

8. Well Name and Number:

Utah State 1-20

9. API Well Number:

43-023-30019

10. Field or Pool, or Wildcat:

Wildcat

County: Juab

State: Utah

11. **CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA****NOTICE OF INTENT**
(Submit in Duplicate)

- | | |
|--|---|
| <input type="checkbox"/> Abandon | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Recomplete |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Multiple Completion | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Other _____ | |
- Approximate date work will start _____

SUBSEQUENT REPORT
(Submit Original Form Only)

- | | |
|--|---|
| <input type="checkbox"/> Abandon * | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Water Shut-Off |
| <input checked="" type="checkbox"/> Other <u>Weekly Drilling Reports</u> | |
| Date of work completion _____ | |

Report results of Multiple Completions and Recompletions to different reservoirs on WELL COMPLETION OR RECOMPLETION REPORT AND LOG form.

* Must be accompanied by a cement verification report.

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Attached please find the weekly drilling report for the Utah State 1-20.

RECEIVED

SEP 12 2002

DIVISION OF
OIL, GAS AND MINING

ORIGINAL

13.

Name & Signature: Don Hamilton

Don Hamilton

Title: Agent for ChevronTexaco

Date: 9/9/02

(This space for state use only)

Version 5

DIVISION OF OIL, GAS AND MINING

CONFIDENTIAL

24 hr Summary: WOC, WELD CSG HEAD, TEST BOP, DRILL, TRIP, DRILL, SURVEY									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs: DRILL @1150' W/ 20K WOB, 110 RPM - LAST SURVEY @ 1031' = 9 DEGREE									
19 EVEN:									
Incident Hours:		Safety Mtgs: 4		Safety Hrs, Rig: 144		Safety Hrs, Others: 80		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 11		Safety Hrs, Rig: (Cumulative) 432		Safety Hrs, Others: (Cumulative) 277		Accidents: (Cumulative) -	
						WBS Element No. (Drig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
		Fuel: 300		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019	
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP			
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 4-Sep-02			

RECEIVED

SEP 12 2002

DIVISION OF
OIL, GAS AND MINING

[illegible]

CONFIDENTIAL

24 hr Summary: DRILL SURVEYS, TOO									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs: TIH @ 1840', TIGHT @ 1425'									
20					EVEN:				
Incident Hours:		Safety Mtgs: 2		Safety Hrs, Rig: 144		Safety Hrs, Others: 88		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 13		Safety Hrs, Rig: (Cumulative) 576		Safety Hrs, Others: (Cumulative) 365		Accidents: (Cumulative) -	
						WBS Element No. (Drig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP			
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 5-Sep-02			

RECEIVED
SEP 12 2002
DIVISION OF
OIL, GAS AND MINING

Version 5

DIVISION OF OIL, GAS AND MINING

CONFIDENTIAL

24 hr Summary:									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs:									
CORING W/ CORE # 1									
21					EVEN:				
Incident Hours:		Safety Mtgs: 3		Safety Hrs, Rig: 144		Safety Hrs, Others: 180		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 16		Safety Hrs, Rig: (Cumulative) 720		Safety Hrs, Others: (Cumulative) 545		Accidents: (Cumulative) -	
						WBS Element No. (Drig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Profit Center:		Rig:		Bulk Wt:		ChevronTexaco		API Number:	
MCBU		SAUER RIG 30		435 749-0958		0		43-023-30019	
Field:		Lease:		Well #:		Drilling Rep:		Date:	
WILLIAMS PEAK		STATE of UTAH		1-20		HACK BLANKENSHIP		6-Sep-02	

RECEIVED

SEP 12 2002

DIVISION OF
OIL, GAS AND MINING

Version 5

[illegible]

CONFIDENTIAL

24 hr Summary: TIH, CORE, TOOH W/ CORE BBL, TIH W/ BIT # 3, DRILL, SURVEY									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs: DRILL @ 2420'									
22					EVEN:				
Incident Hours:		Safety Mtgs: 3		Safety Hrs, Rig: 144		Safety Hrs, Others: 175		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 19		Safety Hrs, Rig: (Cumulative) 864		Safety Hrs, Others: (Cumulative) 720		Accidents: (Cumulative) -	
						WBS Element No. (Drig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Profit Center: MCBU		Rig: SAUER RIG 30		Bulk Wt: ChevronTexaco 0		API Number: 43-023-30019			
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP		Date: 7-Sep-02	

RECEIVED

SEP 12 2002

DIVISION OF
OIL, GAS AND MINING

Measured Depth:						TVD:							PBSD:								Proposed MD:									Proposed TVD:																																																																																																											
						2,665 '							2,665 '								3,600 '									3,600 '																																																																																																											
DOL:						DFS:							Spud Date:								Daily Footage:									Daily Rot Hrs:									Total Rot Hrs:																																																																																																		
7						6							3-Sep-02								338'									16.0									59.5																																																																																																		
Torque:						Drag:							Rot Wt:								P/U Weight:									S/O Wt.									Last BOP Test:									9/3/02										ECD										9.255																																																																					
Last Casing Size:						Set At:							TV D								Shoe Test:									Leakoff?									Y									N									<input checked="" type="checkbox"/>																																																																																
Cum Rot Hrs on Casing:						59.5							Cum Rot Hrs on Casing Since Last Caliper:								59.5									Whipstock Set @:									KOP:																																																																																																		
Liner Size:						Set At:							TV D								Liner Top At:									MD									TV D																																																																																																		
Mud Co:						MI							Type:								GEL									Sample From:									PIT									Wt:									9.1									FV:									38.0									PV:									10.0									YP:									6.0									Gel:									0.3								
WL API:						8.6							HTHP:								FC(1/32) API/HTHP:									2.0									Solids:									4.0									% Oil:									0.0									% Water:									9.6									% Sand:									0.3									MBT:									pH:									8.5								
Pm:						Pi/Mf:							.05/ .35								Carb:								Cl:								150.0								Ca/Mg:								80.0								Bent:								Solids % HG/LG:								% DS/Bent:																																																												
Engr Service						1							Materials added last								24 hrs:								GEL-4								POLYPAC-4								BARITE-2								SHRINKWRAP-1																																																																																				
TRAILER RENTAL-1																																																																																																																																									
Drig Gas:						30-34							Max Gas:								69								Conn. Gas:								N/A								Trip Gas:								69								Trip Cl:								Remarks:																																																																				
Bit No.		IADC		Size		Manufacturer				Serial Number				Type				Jets				TFA		MD In		MD Out		TV D Out																																																																																																													
3		527		7 7/8		HTC				5002407				EP4950				12 12 12				0.3313		1,858'																																																																																																																	
4				7 7/8		HC				0323678				AXC327								1.1		1,993'		2,023'		2,023'																																																																																																													
Feet		Hours		WOB		RPM		I-Row		O-Row		DC		Loc		B		G		Char		?Pull		Cost/Ft																																																																																																																	
777'		33.00		18		115-120																																																																																																																																			
30'		4.50		6K		50																CORE																																																																																																																			
Total Length of BHA:						462'							BHA Description:								BIT-BIT SUB-16 DC- XO																																																																																																																				
													DC Size:				6				DP Size:				4				Hours On Jars:				56.0				Hrs Since Last Inspection:				103.0																																																																																																
Bit		Liner		Stroke		BBU/STK		SPM		Pressure		GPM		Jet Vel		DP AV		DC AV		Bit HHP		BHHP/SQ. IN.		Pump HHP																																																																																																																	
3		6		16		0.145		58		1,100		353		341		188		333		196		4.03		227																																																																																																																	
4		5		14																																																																																																																																					
Survey MD				Angle				Direction				TV D				N/S Coordinate				E/W Coordinate				Vertical Section				DLS																																																																																																													
2,415'				12.0																																																																																																																																					
Hrs.		(From -To) hh:mm				Operations Covering 24 Hours Ending at Midnight																																																																																																																																			
5:00		0:00 - 05:00 DRILL F/ 2327' TO 2420'																																																																																																																																							
3:00		5:00 - 08:00 RIG REPAIR (STARTER ON DRAWWORKS ENGINE)																																																																																																																																							
1:30		8:00 - 09:30 DRILL F/ 2420' TO 2451'																																																																																																																																							
0:30		9:30 - 10:00 SURVEY @ 2415' = 12 DEGREE (CHECK 14 DEGREE TOTCO CLOCK - OK)																																																																																																																																							
6:30		10:00 - 16:30 DRILL F/ 2451' TO 2607', ROTARY HOSE LEAKING																																																																																																																																							
4:30		16:30 - 21:00 TOO H W/ 10 STANDS & REPLACE KELLY HOSE, TIH, NO FILL																																																																																																																																							
3:00		21:00 - 24:00 DRILL F/ 2607' TO 2665'																																																																																																																																							
		-																																																																																																																																							
		-																																																																																																																																							
		-																																																																																																																																							
		-																																																																																																																																							
		-																																																																																																																																							
		RIG WATER SUPPLY PUMP @ FARM DOWN, POSSIBLE REPAIR TODAY, HAUL WATER FROM 1-36 RESERVE																																																																																																																																							
		-																																																																																																																																							

CONFIDENTIAL

24 hr Summary: DRILL, RIG REPAIR,SURVEY, 10 STD SHORT TRIP									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs: DRILL @ 2755' 20K WOB, 120 RPM									
23					EVEN:				
Incident Hours:		Safety Mtgs: 3		Safety Hrs, Rig: 144		Safety Hrs, Others: 80		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 22		Safety Hrs, Rig: (Cumulative) 1,008		Safety Hrs, Others: (Cumulative) 800		Accidents: (Cumulative) -	
						WBS Element No. (Orig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Profit Center: MCBU		Rig: SAUER RIG 30		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019	
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP			
				Well #: 1-20		Date: 8-Sep-02			

RECEIVED

SEP 12 2002

DIVISION OF
OIL, GAS AND MINING

[illegible]

CONFIDENTIAL

24 hr Summary: DRILL & SURVEY SANDSTONE-60% SHALE-25% LIME-15%									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs: DRILLING @ 3267'									
24					EVEN:				
Incident Hours:		Safety Mtgs: 2		Safety Hrs, Rig: 144		Safety Hrs, Others: 80		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 24		Safety Hrs, Rig: (Cumulative) 1,152		Safety Hrs, Others: (Cumulative) 880		Accidents: (Cumulative) -	
						WBS Element No. (Drig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Profit Center: MCBU		Rig: SAUER RIG 30		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019	
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP		Date: 9-Sep-02	

RECEIVED

SEP 12 2002

DIVISION OF
OIL, GAS AND MINING

T165 ROW SEC-20
43-023-300M

CONFIDENTIAL

022

UTAH STATE

ChevronTexaco WILLIAMS PEAK STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth: 3,600'		TVD: 3,600'		PBDT:		Proposed MD: 3,600'		Proposed TVD: 3,600'	
DOL: 11		DFS: 10		Spud Date: 03-Sep-02		Daily Footage: 0'		Daily Rot Hrs: 104.5	
Torque:		Drag:		Rot Wt:		P/U Weight:		S/O Wt:	
Last Casing Size: 8- 5/8 "		Set At: 459'		TVD		Shoe Test:		Leakoff? Y N <input checked="" type="checkbox"/>	
Cum Rot Hrs on Casing: 104.5		Cum Rot Hrs on Casing Since Last Caliper: 104.5		Whipstock Set @:		KOP:			
Liner Size:		Set At:		TVD		Liner Top At:		MD TVD	
Mud Co: MI		Type: GEL		Sample From: PIT		Wt:		FV: 42.0 PV: 10.0 YP: 9.0 Gel: 0.3	
WL API: 10.0		HTHP:		FC(1/32) API/HTHP: 2.0		Solids: 4.5		% Oil: 0.0 % Water: 9.5 % Sand: 0.3 MBT: pH: 8.0	
Pm:		Pf/Mf: 0/3		Carb:		Cl: 200.0		Ca/Mg: 80.0 Bent: Solids % HG/LG: % DS/Bent:	
Engr Service		Materials added last 24 hrs:							
Drig Gas:		Max Gas:		Conn. Gas:		Trip Gas:		Trip Cl:	
Remarks:									
Bit No.	IADC	Size	Manufacturer	Serial Number	Type	Jets		TFA	MD In
3	527	7 7/8	HTC	5002407	EP4950	12	12	12	0.3313
MD In		MD Out		TVD Out					
Feet	Hours	WOB	RPM	I-Row	O-Row	DC	Loc	B	G
1,712'	78.00	18	115-120	3	3	WT	A	5	I
Char		?Pull		Cost/Ft					
1,712'		78.00		18		115-120		3	
3		3		WT		A		5	
I		BT-2		TD					
Total Length of BHA: BHA Description:									
DC Size: 6 DP Size: 4 Hours On Jars: 101.0 Hrs Since Last Inspection: 148.0									
Bit	Liner	Stroke	BBL/STK	SPM	Pressure	GPM	Jet Vel	DP AV	DC AV
3	6	16	0.145	58	1,100	353	341	188	333
Bit HHP		BHHP/SQ. IN.		Pump HHP					
0		0.00		227					
Survey MD		Angle		Direction		TVD		N/S Coordinate	
E/W Coordinate		Vertical Section		DLS					
Hrs. (From -To) hh:mm Operations Covering 24 Hours Ending at Midnight									
0:30 0:00 - 00:30 CIRCULATE, OPEN END DP @ 3075'									
1:00 0:30 - 01:30 PUMP 30 SK "G" CEMENT, 100' PLUG									
1:00 1:30 - 02:30 TOOH L/D 30 JOINTS DP, OPEN END DP @ 2144'									
0:30 2:30 - 03:00 PUMP 15 SK "G" CEMENT, 50' PLUG									
4:00 3:00 - 07:00 P/U KELLY, CIRC & BREAK KELLY SPINNER, TOOH L/D 69 JTS DP, LAST 5 PLUGGED W/ CEMENT									
0:30 7:00 - 07:30 TIH W/ 7 STANDS DP & P/U 2 JOINTS, OPEN END @ 497'									
1:00 7:30 - 08:30 PUMP 160 SKS "G" CEMENT, 550' PLUG, 1 BBL TO PITS, 4 PLUGS TOTAL									
3:30 8:30 - 12:00 NIPPLE DOWN BOP, CLEAN MUD TANK, RIG RELEASE @ 1200 HOURS 12 SEPT 02									
FINAL REPORT									
24 hr Summary: SET CEMENT PLUGS, L/D DP, RELEASE RIG									
SAFETY MEETING W/ ALL CREWS, NO ACCIDENT, SPILLS, OR NEAR MISSES									
Operations @ 0500 Hrs:									
27 EVEN:									
Incident Hours:		Safety Mtgs: 2		Safety Hrs, Rig: 72		Safety Hrs, Others: 82		Accidents:	
Incident Hours: (Cumulative)		Safety Mtgs: (Cumulative) 32		Safety Hrs, Rig: (Cumulative) 1,512		Safety Hrs, Others: (Cumulative) 1,144		Accidents: (Cumulative)	
Daily Mud Cost:		Daily Tangible Cost:		Daily Drilling Cost: \$23,913		WBS Element No. (Drig) UWDCBE2002DRL			
Cum Mud Cost: \$10,080		Cum Tangible Cost: \$5,012		Cum Drilling Cost: \$307,113		WBS Element No. (Comp)			
Daily Comp Cost		Cum Completion Cost \$0		Cum Well Cost \$307,113		Total Appr: \$ 307,400			
Daily Water Cost: \$500		Cum. Water Cost: \$6,000		Bulk Wt: 400		ChevronTexaco 0		API Number: 43-023-30019	
Profit Center: MCBU		Rig: SAUER RIG 30		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP			
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Well #: 1-20		Date: 12-Sep-02			

Chevron

Chevron			CAPITAL			EXPENSE		
			WBS#: UWDCBE2002DRL			WBS #: 0		
Cost Element	Description	Vendor	Breakdown	Daily	Cum	Breakdown	Daily	Cum
74400001	Rig - Daywork	SAUER RIG 30 @ 7700/DAY	3,850	3,850	73,150		0	0
74400002	Rig - Footage / Turnkey	BILL JR			34,997		0	0
71290100	Fuel - Diesel / Motor Fuels	RED ROCK	392	392	3,920		0	0
71290300	Utilities - Other (potable water)	NIELSONS		0	6,000		0	0
74400003	Rig Up / Rig Down	HENDERSON		0	13,500		0	0
	Rig Costs Total			4,242	131,567		0	0
66010100	Payroll & Other Benefits			0	0		0	0
70000100	Contract Labor (Roustabouts)	GARDINERS TRANS.	500	500	4,800		0	0
70000300	Contract Labor (Consultants)	APEX & CALLOWAY	1,300	1,300	15,600		0	0
	Supervision Total			1,800	20,400		0	0
71400100	Chemicals & Treating Agents			0	0		0	0
74400004	Drilling Fluids	MI		0	10,080			
				0	0			0
				0	0			
71900500	Materials, Supply, Repair Parts			0	0		0	0
	Mud, Materials Total			0	10,080		0	0
73400300	Other Transportation Services	NIELSONS TRANS. CSG	1,300	1,300	5,100		0	0
74400006	Dir. Survey and Service Costs			0	0		0	0
74400007	Drill String Rentals and Bits				12,950		0	0
72300100	Surf. Equip.Rentals (w/o Oper)	MOUNTAIN WEST-TRAILER	125	200	2,400		0	0
		FORKLIFT	75					
74500100	Contract Equip. & Serv. (w/ Op	FRANKS CSG CREW	6,674	6,674	8,347		0	0
					0			0
75100300	X-Ray & Insp. Serv.	STRICKERS SURE TEST - DC	1,335	1,335	1,335		0	0
76200300	Comunnications 3rd party			0	0		0	0
74400009	Coil Tubing			0	0		0	0
74400010	Stimulation / Gravel Pack Materials			0	0		0	0
74400011	Pumping Service			0	0		0	0
74400014	Perforating & Electric Line Services			0	0		0	0
74400015	Slickline Services			0	0		0	0
	Contract Rentals & Services Total			8,174	35,471		0	0
74200300	Solid Waste Disposal			0	0		0	0
74200600	Waste Water Disposal			0	0		0	0
	Waste Disposal Total			0	0		0	0
74400017	Coring	BAKER INTEQ		0	8,740		0	0
74400018	Testing			0	0		0	0
74400019	Logging Wireline	SCHLUMBERGER		0	20,928		0	0
74400021	Logging - Mud	PASON		0	10,000		0	0
	Formation Evaluation Total			0	39,668		0	0
71900021	Well Pipe -Tubing >2"			0	0		0	0
71900022	Well Pipe - Casing	8-5/8" SURFACE		0	4,486		0	0
71900100	Well Equipment / Materials	FLOAT EQUIPMENT		0	526		0	0
71900110	Wellhead				0			0
71500100	Surface Lifting Eq. / Materials			0	0		0	0
	Tangible Equipment Total			0	5,012		0	0
74400024	Cement & Cementing	DOWELL	8,343	8,343	28,865		0	0
74400025	Fishing Costs			0	0		0	0
74400013	Equipment Lost in Hole			0	0		0	0
74500021	Site Work / Roads / Locations	SCAMP EST		0	18,000		0	0
94100700	Capitalized G&A		1,354	1,354	18,050		0	0
		Total Field Estimate (Daily)		23,913			0	
		Total Estimated Cost (Cumulative)			307,113			0
			\$\$\$	Days		\$\$\$	Days	
Days on Location: 11		Original Appropriations						
		Total Appropriated						
Rig: SAUER RIG 30				Prepared By: HACK BLANKENSHIP				
Field: WILLIAMS PEAK	Lease: STATE of UTAH	Well No.: 1-20	Date THRU: 09/12/2002					

Days on Location: 11

From: Mark Jones
To: Dan Jarvis; Dustin Doucet; Gil Hunt
Date: 9/12/02 11:17AM
Subject: Chevron Juab county wells

The State of Utah 1-20 well in Juab count ywas PA through the night after contacting myself and confering with Dustin yesterday.

Plugs were set at;

3450-3550	100' plug	30 sks	
2980-3080	100' plug	30 sks	(as per geologists)
2100-2150	50' plug	15 sks	
550-surface	550' plug		

This information from Hack Blankenship, consultant for Chevron, 9/12/02; ~10:45 am.

CONFIDENTIAL

023

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill new wells, deepen existing wells, or to reenter plugged and abandoned wells.
Use APPLICATION FOR PERMIT TO DRILL OR DEEPEN form for such proposals.

1. Type of Well: OIL ☐ GAS ☒ OTHER:

2. Name of Operator:

ChevronTexaco

3. Address and Telephone Number:

11111 S. Wilcrest Drive, Houston, Texas 77099 281-561-4860

4. Location of Well

Footages:

516' FNL, 503' FEL

QQ, Sec., T., R., M.:

NE/4 NE/4, Section 20, T16S, R1W, SLB&M

5. Lease Designation and Serial Number:

ML-48429

6. If Indian, Allottee or Tribe Name:

N/A

7. Unit Agreement Name:

N/A

8. Well Name and Number:

Utah State 1-20

9. API Well Number:

43-023-30019

10. Field or Pool, or Wildcat:

Wildcat

County: Juab

State: Utah

11. **CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA****NOTICE OF INTENT**
(Submit in Duplicate)

- | | |
|--|---|
| <input type="checkbox"/> Abandon | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Recomplete |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Multiple Completion | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Other _____ | |
- Approximate date work will start _____

SUBSEQUENT REPORT
(Submit Original Form Only)

- | | |
|--|---|
| <input type="checkbox"/> Abandon * | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Water Shut-Off |
| <input checked="" type="checkbox"/> Other <u>Weekly Drilling Reports</u> | |
| Date of work completion _____ | |

Report results of Multiple Completions and Recompletions to different reservoirs on WELL COMPLETION OR RECOMPLETION REPORT AND LOG form.

* Must be accompanied by a cement verification report.

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Attached please find the weekly drilling report for the Utah State 1-20.

RECEIVED
SEP 23 2002
DIVISION OF
OIL, GAS AND MINING

ORIGINAL

13.

Name & Signature: Don Hamilton

Don Hamilton

Title: Agent for ChevronTexaco

Date: 9/17/02

(This space for state use only)

CONFIDENTIAL

24 hr Summary: DRILL, SURVEY, SHORT TRIP, CIRCULATE									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs: SCHLUMBERGER TIH W/ PLATFORM EXPRESS									
25					EVEN:				
Incident Hours:		Safety Mtgs: 2		Safety Hrs, Rig: 144		Safety Hrs, Others: 80		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 26		Safety Hrs, Rig: (Cumulative) 1,296		Safety Hrs, Others: (Cumulative) 960		Accidents: (Cumulative) -	
						WBS Element No. (Orig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Profit Center: MCBU		Rig: SAUER RIG 30		Bulk Wt:		ChevronTexaco ' 0		API Number: 43-023-30019	
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP			
				Well #: 1-20		Date: 10-Sep-02			

RECEIVED
 SEP 23 2002
 DIVISION OF
 OIL, GAS AND MINING

RECEIVED
SEP 23 2002
DIVISION OF
OIL, GAS AND MINING

CONFIDENTIAL

ChevronTexac

WILLIAMS PEAK

STATE of UTAH 1-20

Drilling Activity Report

Version 5

Measured Depth:		3,600'		TVD:		3,600'		PBTD:		Proposed MD:		3,600'		Proposed TVD:		3,600'	
DOL:		10		DFS:		9		Spud Date:		3-Sep-02		Daily Footage:		Daily Rot Hrs:		Total Rot Hrs:	
Torque:		Drag:		Rot Wt:		P/U Weight:		S/O Wt.		Last BOP Test:		9/3/02		ECD		9.432	
Last Casing Size:		8- 5/8 "		Set At:		459'		TVD		Shoe Test:		Leakoff?		Y		N <input checked="" type="checkbox"/>	
Cum Rot Hrs on Casing:		104.5		Cum Rot Hrs on Casing Since Last Caliper:		104.5		Whipstock Set @:		KOP:							
Liner Size:		Set At:		TVD		Liner Top At:		MD		TVD							
Mud Co:		MI		Type:		GEL		Sample From:		PIT		Wt:		9.2		FV:	
WL API:		10.0		HTHP:		FC(1/32) API/HTHP:		2.0		Solids:		4.5		% Oil:		0.0	
Pm:		P/Mf:		0/3		Carb:		Cl:		200.0		Ca/Mg:		80.0		Bent:	
Engr Service		Materials added last		24 hrs:													
Drig Gas:		Max Gas:		Conn. Gas:		Trip Gas:		Trip Cl:		Remarks:							
Bit No.	IADC	Size	Manufacturer	Serial Number	Type	Jets			TFA	MD In	MD Out	TVD Out					
3	527	7 7/8	HTC	5002407	EP4950	12	12	12	0.3313	1,858'							
Feet	Hours	WOB	RPM	I-Row	O-Row	DC	Loc	B	G	Char	?Pull	Cost/Ft					
1,712'	78.00	18	115-120	3	3	WT	A	5	I	BT-2	TD						
Total Length of BHA:		BHA Description:															
DC Size:		6		DP Size:		4		Hours On Jars:		101.0		Hrs Since Last Inspection:		148.0			
Bit	Liner	Stroke	BBL/STK	SPM	Pressure	GPM	Jet Vel	DP AV	DC AV	Bit HHP	BHHP/SQ. IN.	Pump HHP					
3	6	16	0.145	58	1,100	353	341	188	333	198	4.07	227					
Survey MD		Angle	Direction	TVD	N/S Coordinate			E/W Coordinate			Vertical Section		DLS				
3,790'		14.0															
Hrs.	(From -To) hh:mm	Operations Covering 24 Hours Ending at Midnight															
3:00	0:00 - 03:00	DROP SURVEY & TOO, TIGHT @ 1151' TO 1062'															
5:00	3:00 - 08:00	SAFETY MEETING, R/U SCHLUMBERGER & TIH W/ PLATFORM EXPRESS, LOG & R/D TOOL, LOGGERS DEPTH 3595															
4:00	8:00 - 12:00	P/U FMI TOOL, TIH & LOG, L/D TOOL															
4:30	12:00 - 16:30	P/U DIPOLE SONIC TOOL, TIH, LOG & RIG DOWN															
2:00	16:30 - 18:30	SAFETY MEETING, R/U LAY DOWN TRUCK & LAY DOWN DRILL COLLARS, RIG DOWN															
3:00	18:30 - 21:30	TIH W/ 50 STANDS OPEN ENDED DP & P/U & TIH W/ 13 JTS DP TO 3510'															
2:00	21:30 - 23:30	SAFETY MEETING, R/U DOWELL, TEST LINES & PUMP 100' PLUG F/ 3450' TO 3550'															
0:30	23:30 - 24:00	TOOH W/ 7 STANDS DP TO 3075'															
P&A PROCEDURE APPROVED VERBALLY BY MARK JONES OF UTAH OG&M																	

RECEIVED

SEP 23 2002

DIVISION OF
OIL, GAS AND MINING

CONFIDENTIAL

24 hr Summary: TOO H, WIRE LINE LOGS, L/D DC, TIH, SET CEMENT PLUG									
NO ACCIDENTS, SPILLS, OR NEAR MISSES, SAFETY MEETING W/ ALL CREWS									
Operations @ 0500 Hrs: TOO H LAYING DOWN DP @1500'									
26					EVEN:				
Incident Hours:		Safety Mtgs: 4		Safety Hrs, Rig: 144		Safety Hrs, Others: 102		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 30		Safety Hrs, Rig: (Cumulative) 1,440		Safety Hrs, Others: (Cumulative) 1,062		Accidents: (Cumulative) -	
						WBS Element No. (Drig) UWDCBE2002DRL			
						WBS Element No. (Comp)			
Profit Center: MCBU		Rig: SAUER RIG 30		Bulk Wt:		ChevronTexaco 0		API Number: 43-023-30019	
Field: WILLIAMS PEAK		Lease: STATE of UTAH		Rig Phone: 435 749-0958		Drilling Rep: HACK BLANKENSHIP		Date: 11-Sep-02	

RECEIVED
 SEP 23 2002
 DIVISION OF
 OIL, GAS AND MINING

Version 5

DIVISION OF
OIL, GAS AND MINING

CONFIDENTIAL

24 hr Summary: SET CEMENT PLUGS, L/D DP, RELEASE RIG									
SAFETY MEETING W/ ALL CREWS, NO ACCIDENT, SPILLS, OR NEAR MISSES									
Operations @ 0500 Hrs:									
27					EVEN:				
Incident Hours:		Safety Mtgs: 2		Safety Hrs, Rig: 72		Safety Hrs, Others: 82		Accidents:	
Incident Hours: (Cumulative) -		Safety Mtgs: (Cumulative) 32		Safety Hrs, Rig: (Cumulative) 1,512		Safety Hrs, Others: (Cumulative) 1,144		Accidents: (Cumulative) -	
				WBS Element No. (Drig)		UWDCBE2002DRL			
				WBS Element No. (Comp)					
				Total Appr:		\$ 307,400			
Profit Center:		Rig:		Bulk Wt:		ChevronTexaco		API Number:	
MCBU		SAUER RIG 30		435 749-0958		0		43-023-30019	
Field:		Lease:		Well #:		Drilling Rep:		Date:	
WILLIAMS PEAK		STATE of UTAH		1-20		HACK BLANKENSHIP		12-Sep-02	

RECEIVED
SEP 23 2002
DIVISION OF
OIL, GAS AND MINING

DIVISION OF OIL, GAS AND MINING

024

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill new wells, deepen existing wells, or to reenter plugged and abandoned wells.
Use APPLICATION FOR PERMIT TO DRILL OR DEEPEN form for such proposals.

1. Type of Well: OIL ☐ GAS ☒ OTHER:

2. Name of Operator:

ChevronTexaco

3. Address and Telephone Number:

11111 S. Wilcrest Drive, Houston, Texas 77099 281-561-4860

4. Location of Well

Footages:

516' FNL, 503' FEL

QQ, Sec., T., R., M.:

NE/4 NE/4, Section 20, T16S, R1W, SLB&M

5. Lease Designation and Serial Number:

ML-48429

6. If Indian, Allottee or Tribe Name:

N/A

7. Unit Agreement Name:

N/A

8. Well Name and Number:

Utah State 1-20

9. API Well Number:

43-023-30019

10. Field or Pool, or Wildcat:

Wildcat

County: Juab

State: Utah

11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

NOTICE OF INTENT
(Submit in Duplicate)

- | | |
|--|---|
| <input type="checkbox"/> Abandon | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Recomplete |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Multiple Completion | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Other _____ | |
- Approximate date work will start _____

SUBSEQUENT REPORT
(Submit Original Form Only)

- | | |
|--|---|
| <input checked="" type="checkbox"/> Abandon * | <input type="checkbox"/> New Construction |
| <input type="checkbox"/> Repair Casing | <input type="checkbox"/> Pull or Alter Casing |
| <input type="checkbox"/> Change of Plans | <input type="checkbox"/> Reperforate |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Vent or Flare |
| <input type="checkbox"/> Fracture Treat or Acidize | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Other _____ | |
- Date of work completion _____

Report results of Multiple Completions and Recompletions to different reservoirs on WELL COMPLETION OR RECOMPLETION REPORT AND LOG form.

* Must be accompanied by a cement verification report.

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

ChevronTexaco intends to plug and abandon the Utah State 1-20 well.

Following is a list of geologic tops encountered during drilling:

Flagstaff 1,450'
North Horn 2,750'
TD 3,595'

Following is a description of the plugging procedure:

1st Plug set a 100' plug at 3,450' to 3,550' - 30 sks Class G cement (6 bbls)
2nd Plug set a 100' plug at 2,975' to 3,075' - 30 sks Class G cement (6 bbls)
3rd Plug from 497' to surface—160 sks Class G cement (32 bbls) (1 bbls to surface)

Attached please find the cement service job report plugging the well to state specifications.

A dry hole marker meeting state specifications was welded to the casing.

Reclamation will commence as soon as practical by ChevronTexaco

RECEIVED

OCT 21 2002

DIVISION OF
OIL, GAS AND MINING

ORIGINAL

13.

Name & Signature: Don Hamilton

Don Hamilton

Title: Agent for ChevronTexaco

Date: 10/16/02

(This space for state use only)

COPY SENT TO OPERATOR

Date: 10-25-02

By: LHO

GAVE Verbal Approval thru Mark Jones (Docm) 9/11/2002

see Attached Phone Documentation & email - Don R. Dent

10/24/02

Schlumberger

Cementing Service Report

Customer CHEVRONTXACO - 5053						Job Number 2206742160						
Well STATE OF UTAH 1-20			Location (Legal) Vernal, UT			Schlumberger Location Vernal, UT			Job Start 2002-Sep-11			
Field WILLIAMS PEAK			Formation Name/Type			Deviation -		Bt Size in		Well MD 1610 2500 ft		
County Emery			State/Province UT			BHP psi		BHST 110 °F		Well TYP 2500 0-500 ft		
Well Master: 063043868			API / UWI:			BHCT 105 °F		Pore Press. Gradient psi/ft				
Rig Name		Drilled For Gas		Service Via Land		Depth, ft		Size, in		Weight, lb/ft		
Offshore Zone		Well Class New		Well Type Development		5.5		17		Grade K55		
Drilling Fluid Type		Max. Density lb/gal		Plastic Viscosity cp		Depth, ft		Size, in		Weight, lb/ft		
Service Line Cementing		Job Type Plug & Abandon								Grade 8RD		
Max. Allowed Tubing Pressure psi		Max. Allowed Ann. Pressure psi		Wellhead Connection		Top, ft		Bottom, ft		spf		
Service Instructions Plug to Abandon as per company rep instructions.						Perforations/Open Hole		No. of Shots		Total Interval ft		
						Treat Down Casing		Displacement 91 bbl		Packer Type		Packer Depth ft
						Tubing Vol. bbl		Casing Vol. bbl		Annular Vol. bbl		Open Hole Vol. bbl
						Casing/Tubing Secured <input checked="" type="checkbox"/>		1 Hole Volume Circulated prior to Cementing <input checked="" type="checkbox"/>		Casing Tools		Squeeze Job
Lift Pressure: psi						Shoe Type:		Squeeze Type				
Pipe Rotated <input type="checkbox"/>						Pipe Reciprocated <input type="checkbox"/>		Shoe Depth: ft		Tool Type:		
No. Centralizers: Top Plugs: Bottom Plugs:						Stage Tool Type:		Tool Depth: ft				
Cement Head Type:						Stage Tool Depth: ft		Tail Pipe Size: in				
Job Scheduled For: 2002-Sep-11 21:00						Arrived on Location: 2002-Sep-12 10:00		Collar Type:		Tail Pipe Depth: ft		
						Collar Depth: ft		Sqs Total Vol: bbl				
Date	Time	Treating Pressure psi	Flow Rate bbl/min	Density lb/gal	Volume bbl	0	0	0	Message			
2002-Sep-11	23:33	0	0.0	8.38	0.0	0	0	0	Hold Safety Meeting			
2002-Sep-11	23:34	0	0.0	8.41	0.0	0	0	0				
2002-Sep-11	23:34								Start Job			
2002-Sep-11	23:35	0	0.0	7.92	0.0	0	0	0				
2002-Sep-11	23:35								Pressure Test Lines			
2002-Sep-11	23:35	5	0.0	8.01	0.0	0	0	0				
2002-Sep-11	23:38	41	0.0	7.70	0.3	0	0	0				
2002-Sep-11	23:40	14	0.0	7.28	0.3	0	0	0				
2002-Sep-11	23:42	9	0.0	6.99	0.3	0	0	0				
2002-Sep-11	23:44	165	3.9	8.32	4.7	0	0	0				
2002-Sep-11	23:46	82	3.2	8.42	12.5	0	0	0				
2002-Sep-11	23:46	64	0.0	8.52	12.7	0	0	0	Start first plug			
2002-Sep-11	23:46								Batch up tub			
2002-Sep-11	23:47								Start Cement Slurry			
2002-Sep-11	23:47	298	2.0	16.57	12.8	0	0	0				
2002-Sep-11	23:48	133	3.9	15.73	16.1	0	0	0				
2002-Sep-11	23:50	92	3.9	15.76	23.9	0	0	0				
2002-Sep-11	23:50	32	1.1	14.45	25.0	0	0	0				
2002-Sep-11	23:50								End Cement Slurry			
2002-Sep-11	23:50								Start Displacement			
2002-Sep-11	23:52	55	1.3	13.11	25.0	0	0	0				
2002-Sep-11	23:52	18	4.1	12.21	31.0	0	0	0				

CONFIDENTIAL

Well			Field			Service Date		Customer		Job Number
STATE OF UTAH #1-20			WILLIAMS PEAK			02264-Sep-11		CHEVRONTXACO - 6053		2208742160
Date	Time	Treating Pressure	Flow Rate	Density	Volume	g	g	g	Message	
	24 hr clock	psi	bb/min	lb/gal	bb	g	g	g		
2002-Sep-11	23:54	18	4.1	12.10	39.2	0	0	0		
2002-Sep-11	23:56	27	4.1	12.06	47.3	0	0	0		
2002-Sep-11	23:58	23	4.1	12.08	55.4	0	0	0		
2002-Sep-12	0:00	252	4.0	12.05	63.5	0	0	0		
2002-Sep-12	0:01								End Displacement	
2002-Sep-12	0:01	142	1.2	11.94	68.0	0	0	0		
2002-Sep-12	0:02	275	0.0	12.31	68.0	0	0	0		
2002-Sep-12	0:04	32	0.0	12.34	68.0	0	0	0		
2002-Sep-12	0:06	18	0.0	12.34	68.0	0	0	0		
2002-Sep-12	0:06	18	0.0	12.33	68.0	0	0	0		
2002-Sep-12	0:06								Wait to pull pipe	
2002-Sep-12	0:51								Start second plug 30 SKS	
2002-Sep-12	0:51	-14	0.0	0.13	0.0	0	0	0		
2002-Sep-12	0:52	-14	0.0	0.12	0.0	0	0	0		
2002-Sep-12	0:54	60	4.0	7.88	4.4	0	0	0		
2002-Sep-12	0:56	82	3.9	7.58	12.3	0	0	0		
2002-Sep-12	0:56								Batch up tub	
2002-Sep-12	0:56	0	0.3	1.29	12.6	0	0	0		
2002-Sep-12	0:57								Start Cement Slurry	
2002-Sep-12	0:57	189	3.9	16.02	13.8	0	0	0		
2002-Sep-12	0:58	18	0.0	11.60	15.7	0	0	0		
2002-Sep-12	1:00	87	3.9	14.60	17.0	0	0	0		
2002-Sep-12	1:02	32	2.7	8.11	24.8	0	0	0		
2002-Sep-12	1:02								End Cement Slurry	
2002-Sep-12	1:02	27	2.1	5.70	24.8	0	0	0		
2002-Sep-12	1:02								Start Displacement	
2002-Sep-12	1:02	0	0.4	11.81	24.9	0	0	0		
2002-Sep-12	1:04	-5	4.0	11.48	31.6	0	0	0		
2002-Sep-12	1:06	0	4.0	12.17	39.6	0	0	0		
2002-Sep-12	1:08	0	4.0	19.45	47.7	0	0	0		
2002-Sep-12	1:10	78	4.0	21.89	55.7	0	0	0		
2002-Sep-12	1:12	99	1.1	11.17	58.2	0	0	0		
2002-Sep-12	1:13	87	0.0	11.16	59.1	0	0	0		
2002-Sep-12	1:13								End Displacement	
2002-Sep-12	1:14	5	0.0	11.37	59.1	0	0	0		
2002-Sep-12	1:15	-5	0.0	11.39	59.1	0	0	0		
2002-Sep-12	1:15								Wait to lay down drill pipe	
2002-Sep-12	2:30	-5	0.0	0.13	0.0	0	0	0		
2002-Sep-12	2:32								Start third plug 15 SKS	
2002-Sep-12	2:32	-5	0.0	0.13	0.0	0	0	0		
2002-Sep-12	2:32	-5	0.0	0.13	0.0	0	0	0		
2002-Sep-12	2:36	-14	0.0	8.55	2.8	0	0	0		
2002-Sep-12	2:38	87	4.0	8.46	4.7	0	0	0		
2002-Sep-12	2:40	37	2.5	8.46	12.6	0	0	0		
2002-Sep-12	2:41								Start Cement Slurry	
2002-Sep-12	2:41	87	2.5	16.07	12.7	0	0	0		
2002-Sep-12	2:42	55	1.5	16.23	14.1	0	0	0		
2002-Sep-12	2:44	9	1.5	16.17	17.2	0	0	0		
2002-Sep-12	2:45	-14	0.0	15.40	18.9	0	0	0		
2002-Sep-12	2:45								End Cement Slurry	
2002-Sep-12	2:45	-9	1.2	15.51	18.9	0	0	0		
2002-Sep-12	2:45								Start Displacement	
2002-Sep-12	2:46	-5	3.6	11.79	21.3	0	0	0		
2002-Sep-12	2:48	0	4.0	11.71	28.9	0	0	0		

CONFIDENTIAL

Well		Field		Service Date		Customer		Job Number	
STATE OF UTAH #1-20		WILLIAMS PEAK		02254-Sep-11		CHEVRONTEXACO - 5053		2206742180	
Date	Time	Treating Pressure	Flow Rate	Density	Volume	g	g	g	Message
	24 hr clock	psi	bbbl/min	lb/gal	bbbl	g	g	g	
2002-Sep-12	2:50	9	4.0	11.76	36.9	0	0	0	
2002-Sep-12	2:52	50	0.0	12.01	42.4	0	0	0	
2002-Sep-12	2:52								End Displacement
2002-Sep-12	2:52	46	0.0	12.05	42.4	0	0	0	
2002-Sep-12	2:54	0	0.0	12.09	42.4	0	0	0	
2002-Sep-12	2:55	-9	0.0	12.08	42.4	0	0	0	
2002-Sep-12	2:55								Wait to pull pipe
2002-Sep-12	7:51								Start surf. plug 1605Ks
2002-Sep-12	7:51	0	0.0	8.76	0.0	0	0	0	
2002-Sep-12	7:52	0	0.0	8.78	0.0	0	0	0	
2002-Sep-12	7:54	78	2.9	9.92	0.1	0	0	0	
2002-Sep-12	7:54								Start Cement Slurry
2002-Sep-12	7:54	105	4.0	24.68	0.9	0	0	0	
2002-Sep-12	7:56	5	0.0	15.37	6.0	0	0	0	
2002-Sep-12	7:58	46	2.5	16.18	8.5	0	0	0	
2002-Sep-12	8:00	69	3.9	16.49	14.8	0	0	0	
2002-Sep-12	8:02	87	3.9	16.16	22.6	0	0	0	
2002-Sep-12	8:04	78	3.9	16.48	30.4	0	0	0	
2002-Sep-12	8:06	82	3.9	16.39	36.7	0	0	0	
2002-Sep-12	8:08	69	3.9	16.32	41.4	0	0	0	
2002-Sep-12	8:10	32	2.5	16.23	45.7	0	0	0	
2002-Sep-12	8:12								End Cement Slurry
2002-Sep-12	8:12	5	0.9	2.87	51.4	0	0	0	
2002-Sep-12	8:12	5	0.0	0.94	51.5	0	0	0	
2002-Sep-12	8:12								cement to surf (1bbbl)
2002-Sep-12	8:12	9	0.0	10.08	51.5	0	0	0	
2002-Sep-12	8:14	14	0.0	12.69	51.5	0	0	0	Job Complete


Post Job Summary									
Average Pump Rates, bpm					Volume of Fluid Injected, bbl				
Slurry	N2	Mud	Maximum Rate	Total Slurry	Mud	Spacer	N2		
3.02			6.04	52.19	0	0			
Treating Pressure Summary, psi					Breakdown Fluid				
Maximum	Final	Average	Bump Plug to	Breakdown	Volume	Density			
137.32		56.4							
Avg. N2 Percent	Designed Slurry Volume	Displacement	Mix Water Temp		<input checked="" type="checkbox"/> Cement Circulated to Surface?	Volume			
%	52 bbl	91 bbl	*F		<input type="checkbox"/> Washed Thru Perfs	To	ft		
Customer or Authorized Representative			Schlumberger Supervisor						
Hack, Blankenship			Allen, William		<input type="checkbox"/> Circulation Lost <input checked="" type="checkbox"/> Job Completed				

Schlumberger**Cementing Job Report**

CONFIDENTIAL

CamCAT v1.0

Well	SOU 1-20	Client	ChevronTexaco
Field	Williams Peak	SIR No.	
Engineer		Job Type	Plug to Abandon
Country	United States	Job Date	09-11-2002



025

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

AMENDED REPORT ☐ FORM 8
(highlight changes)

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1a. TYPE OF WELL:		OIL WELL <input type="checkbox"/>	GAS WELL <input checked="" type="checkbox"/>	DRY <input type="checkbox"/>	OTHER _____	5. LEASE DESIGNATION AND SERIAL NUMBER: ML-48429
b. TYPE OF WORK:		NEW WELL <input checked="" type="checkbox"/>	HORIZ. LATS. <input type="checkbox"/>	DEEP-EN <input type="checkbox"/>	RE-ENTRY <input type="checkbox"/>	6. IF INDIAN, ALLOTTEE OR TRIBE NAME N/A
2. NAME OF OPERATOR:		ChevronTexaco				7. UNIT or CA AGREEMENT NAME N/A
3. ADDRESS OF OPERATOR:		11111 S. Wilcrest CITY Houston STATE TX ZIP 77099				8. WELL NAME and NUMBER: Utah State 1-20
4. LOCATION OF WELL (FOOTAGES)		AT SURFACE: 516' FNL, 503' FEL				9. API NUMBER: 4302330019
AT TOP PRODUCING INTERVAL REPORTED BELOW: SAME		AT TOTAL DEPTH: SAME				10. FIELD AND POOL, OR WILDCAT Wildcat
14. DATE SPURRED: 9/3/2002		15. DATE T.D. REACHED: 9/10/2002		16. DATE COMPLETED: 9/12/2002		11. QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: NENE 20 16S 1W
18. TOTAL DEPTH: MD 3595 TVD 3595		19. PLUG BACK T.D.: MD TVD		20. IF MULTIPLE COMPLETIONS, HOW MANY? *		12. COUNTY Juab
22. TYPE ELECTRIC AND OTHER MECHANICAL LOGS RUN (Submit copy of each)		23. WAS WELL CORED? NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> WAS DST RUN? NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> DIRECTIONAL SURVEY? NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>		17. ELEVATIONS (DF, RKB, RT, GL): GL: 5186		13. STATE UTAH

24. CASING AND LINER RECORD (Report all strings set in well)

HOLE SIZE	SIZE/GRADE	WEIGHT (#/ft.)	TOP (MD)	BOTTOM (MD)	STAGE CEMENTER DEPTH	CEMENT TYPE & NO. OF SACKS	SLURRY VOLUME (BBL)	CEMENT TOP **	AMOUNT PULLED

25. TUBING RECORD

SIZE	DEPTH SET (MD)	PACKER SET (MD)	SIZE	DEPTH SET (MD)	PACKER SET (MD)	SIZE	DEPTH SET (MD)	PACKER SET (MD)

26. PRODUCING INTERVALS

FORMATION NAME	TOP (MD)	BOTTOM (MD)	TOP (TVD)	BOTTOM (TVD)	INTERVAL (Top/Bot - MD)	SIZE	NO. HOLES	PERFORATION STATUS
(A)								Open <input type="checkbox"/> Squeezed <input type="checkbox"/>
(B)								Open <input type="checkbox"/> Squeezed <input type="checkbox"/>
(C)								Open <input type="checkbox"/> Squeezed <input type="checkbox"/>
(D)								Open <input type="checkbox"/> Squeezed <input type="checkbox"/>

28. ACID, FRACTURE, TREATMENT, CEMENT SQUEEZE, ETC.

DEPTH INTERVAL	AMOUNT AND TYPE OF MATERIAL

29. ENCLOSED ATTACHMENTS:

- ☐ ELECTRICAL/MECHANICAL LOGS
☐ SUNDRY NOTICE FOR PLUGGING AND CEMENT VERIFICATION

- ☐ GEOLOGIC REPORT
☐ CORE ANALYSIS

- ☐ DST REPORT
☐ OTHER: _____

- ☐ DIRECTIONAL SURVEY

30. WELL STATUS:

RECEIVED

NOV 25 2002

31. INITIAL PRODUCTION

INTERVAL A (As shown in item #26)

DATE FIRST PRODUCED:		TEST DATE:		HOURS TESTED:		TEST PRODUCTION RATES: <input type="checkbox"/>		OIL - BBL:	GAS - MCF:	WATER - BBL:	PROD. METHOD:
CHOKE SIZE:	TBG. PRESS.	CSG. PRESS.	API GRAVITY	BTU - GAS	GAS/OIL RATIO	24 HR PRODUCTION RATES: <input type="checkbox"/>	OIL - BBL:	GAS - MCF:	WATER - BBL:	INTERVAL STATUS:	

INTERVAL B (As shown in item #26)

DATE FIRST PRODUCED:		TEST DATE:		HOURS TESTED:		TEST PRODUCTION RATES: <input type="checkbox"/>		OIL - BBL:	GAS - MCF:	WATER - BBL:	PROD. METHOD:
CHOKE SIZE:	TBG. PRESS.	CSG. PRESS.	API GRAVITY	BTU - GAS	GAS/OIL RATIO	24 HR PRODUCTION RATES: <input type="checkbox"/>	OIL - BBL:	GAS - MCF:	WATER - BBL:	INTERVAL STATUS:	

INTERVAL C (As shown in item #26)

DATE FIRST PRODUCED:		TEST DATE:		HOURS TESTED:		TEST PRODUCTION RATES: <input type="checkbox"/>		OIL - BBL:	GAS - MCF:	WATER - BBL:	PROD. METHOD:
CHOKE SIZE:	TBG. PRESS.	CSG. PRESS.	API GRAVITY	BTU - GAS	GAS/OIL RATIO	24 HR PRODUCTION RATES: <input type="checkbox"/>	OIL - BBL:	GAS - MCF:	WATER - BBL:	INTERVAL STATUS:	

INTERVAL D (As shown in item #26)

DATE FIRST PRODUCED:		TEST DATE:		HOURS TESTED:		TEST PRODUCTION RATES: <input type="checkbox"/>		OIL - BBL:	GAS - MCF:	WATER - BBL:	PROD. METHOD:
CHOKE SIZE:	TBG. PRESS.	CSG. PRESS.	API GRAVITY	BTU - GAS	GAS/OIL RATIO	24 HR PRODUCTION RATES: <input type="checkbox"/>	OIL - BBL:	GAS - MCF:	WATER - BBL:	INTERVAL STATUS:	

32. DISPOSITION OF GAS (Sold, Used for Fuel, Vented, Etc.)

33. SUMMARY OF POROUS ZONES (Include Aquifers):

Show all important zones of porosity and contents thereof. Cored intervals and all drill-stem tests, including depth interval tested, cushion used, time tool open, flowing and shut-in pressures and recoveries.

34. FORMATION (Log) MARKERS:

Formation	Top (MD)	Bottom (MD)	Descriptions, Contents, etc.	Name	Top (Measured Depth)

35. ADDITIONAL REMARKS (Include plugging procedure)

36. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records.

NAME (PLEASE PRINT) Ian KephartTITLE Petroleum Engineer (Not TX Board Licensed)SIGNATURE DATE 11/21/2002

This report must be submitted within 30 days of

- completing or plugging a new well
- drilling horizontal laterals from an existing well bore
- recompleting to a different producing formation
- reentering a previously plugged and abandoned well
- significantly deepening an existing well bore below the previous bottom-hole depth
- drilling hydrocarbon exploratory holes, such as core samples and stratigraphic tests

* ITEM 20: Show the number of completions if production is measured separately from two or more formations.

** ITEM 24: Cement Top - Show how reported top(s) of cement were determined (circulated (CIR), calculated (CAL), cement bond log (CBL), temperature survey (TS)).

Send to: Utah Division of Oil, Gas and Mining
1594 West North Temple, Suite 1210
Box 145801
Salt Lake City, Utah 84114-5801

Phone: 801-538-5340

Fax: 801-359-3940

RECEIVED

NOV 25 2002