



Kerr-McGee Oil & Gas Onshore LP
1999 Broadway, Suite 3700
Denver, CO 80205

November 20, 2008

Mrs. Diana Mason
Division of Oil, Gas and Mining
P.O. Box 145801
Salt Lake City, UT 84114-6100

Re: Directional Drilling R649-3-11
NBU 1022-3A3S
T10S-R22E
Section 3: NWNE/NENE
Surface: 1013' FNL, 1734' FEL
Bottom Hole: 904' FNL, 822' FEL
Uintah County, Utah

Dear Mrs. Mason:


Pursuant to the filing of Kerr-McGee Oil & Gas Onshore LP's (Kerr-McGee) Application for Permit to Drill regarding the above referenced well, we are hereby submitting this letter in accordance with Oil & Gas Conservation Rule R649-3-11 pertaining to the Exception to Location and Siting of Wells.

- Kerr-McGee's NBU 1022-3A3S is located within the Natural Buttes Unit area.
- Kerr-McGee is permitting this well as a directional well in order to minimize surface disturbance. Locating the well at the surface location and directionally drilling from this location, Kerr-McGee will be able to utilize the existing road and pipelines in the area.
- Furthermore, Kerr-McGee certifies that it is the sole working interest owner within 460 feet of the entire directional well bore.

Therefore, based on the above stated information Kerr-McGee Oil & Gas Onshore LP requests the permit be granted pursuant to R649-3-11.

Sincerely,

KERR-MCGEE OIL & GAS ONSHORE LP


Jason K. Rayburn
Landman

RECEIVED

DEC 01 2008

DIV. OF OIL, GAS & MINING

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

APPLICATION FOR PERMIT TO DRILL OR REENTER

FORM APPROVED
OMB No. 1004-0137
Expires July 31, 2010

5. Lease Serial No.
UTU-01191A

6. If Indian, Allottee or Tribe Name
N/A

7. If Unit or CA Agreement, Name and No.
891008900A

8. Lease Name and Well No.
NBU 1022-3A3S

9. API Well No.
43047-40436

10. Field and Pool, or Exploratory
Natural Buttes Field

11. Sec., T. R. M. or Blk. and Survey or Area
Sec. 3, T 10S, R 22E

12. County or Parish
Uintah

13. State
UT

1a. Type of work: ☒ DRILL ☐ REENTER

1b. Type of Well: ☐ Oil Well ☒ Gas Well ☐ Other ☐ Single Zone ☒ Multiple Zone

2. Name of Operator
Kerr-McGee Oil & Gas Onshore, LP

3a. Address
P.O. Box 173779, Denver, CO 80217-3779

3b. Phone No. (include area code)
720.929.6226

4. Location of Well (Report location clearly and in accordance with any State requirements. *)
At surface NWNE 1013' FNL & 1734' FEL LAT 39.982517 LON -109.422186 (NAD 27)
At proposed prod. zone NENE 904' FNL & 822' FEL, Sec. 3, T10S, R22E

14. Distance in miles and direction from nearest town or post office*
26.1 miles northeast of Ouray, Utah

15. Distance from proposed* 822'
location to nearest
property or lease line, ft.
(Also to nearest drig. unit line, if any)

16. No. of acres in lease
1363.21

17. Spacing Unit dedicated to this well
Unit Well

18. Distance from proposed location* 20'
to nearest well, drilling, completed,
applied for, on this lease, ft.

19. Proposed Depth
8900'

20. BLM/BIA Bond No. on file
WYB000291

21. Elevations (Show whether DF, KDB, RT, GL, etc.)
4967' GL

22. Approximate date work will start*

23. Estimated duration
10 days

24. Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No.1, must be attached to this form:

1. Well plat certified by a registered surveyor.
2. A Drilling Plan.
3. A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office).

4. Bond to cover the operations unless covered by an existing bond on file (see Item 20 above).
5. Operator certification
6. Such other site specific information and/or plans as may be required by the BLM.

25. Signature

Kevin McIntyre

Name (Printed/Typed)
Kevin McIntyre

Date
11/18/2008

Title

Regulatory Analyst

Approved by (Signature)

Bradley G. Hill

Name (Printed/Typed)

BRADLEY G. HILL

Date

12-08-08

Title

Office ENVIRONMENTAL MANAGER

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.
Conditions of approval, if any, are attached.

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Continued on page 2)

*(Instructions on page 2)

Surf

Federal Approval of this
Action is Necessary

BHL

634726X
44267864
39.982397
-109.982397

635003X
4426823Y
39.982685
-109.418900

RECEIVED
DEC 01 2008
DIV. OF OIL, GAS & MINING

T10S, R22E, S.L.B.&M.

Kerr-McGee Oil & Gas Onshore LP


Well location, NBU #1022-03A3S, located as Shown in the NW 1/4 SW 1/4 of Section 3, T10S, R22E, S.L.B.&M., Uintah County, Utah.

BASIS OF ELEVATION

BENCH MARK (20EAM) LOCATED IN THE SE 1/4 OF SECTION 35, T8S, R21E, S.L.B.&M. TAKEN FROM THE OURAY SE QUADRANGLE, UTAH, UTAH COUNTY, 7.5 MINUTE SERIES (TOPOGRAPHICAL MAP) PUBLISHED BY THE UNITED STATES DEPARTMENT OF THE INTERIOR, GEOLOGICAL SURVEY. SAID ELEVATION IS MARKED AS BEING 4697 FEET.

BASIS OF BEARINGS

BASIS OF BEARINGS IS A G.P.S. OBSERVATION.



SCALE

CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.


NO. 161319
ROBERT L. KAY
 REGISTERED LAND SURVEYOR
 REGISTRATION NO. 161319
 STATE OF UTAH

UINTAH ENGINEERING & LAND SURVEYING

85 SOUTH 200 EAST - VERNAL, UTAH 84078

(435) 789-1017

SCALE 1" = 1000'	DATE SURVEYED: 08-19-08	DATE DRAWN: 09-10-08
PARTY L.K. K.R. C.C.	REFERENCES G.L.O. PLAT	
WEATHER HOT	FILE Kerr-McGee Oil & Gas Onshore LP	



LEGEND:

- └─┘ = 90° SYMBOL
- = PROPOSED WELL HEAD.
- ▲ = SECTION CORNERS LOCATED.

NAD 83 (TARGET BOTTOM HOLE)	NAD 83 (SURFACE LOCATION)
LATITUDE = 39°58'58.02" (39.982783)	LATITUDE = 39°58'56.94" (39.982483)
LONGITUDE = 109°25'10.62" (109.419617)	LONGITUDE = 109°25'22.33" (109.422869)
NAD 27 (TARGET BOTTOM HOLE)	NAD 27 (SURFACE LOCATION)
LATITUDE = 39°58'58.14" (39.982817)	LATITUDE = 39°58'57.06" (39.982517)
LONGITUDE = 109°25'08.16" (109.418933)	LONGITUDE = 109°25'19.87" (109.422186)

**NBU 1022-3A3S
Twin to NBU #229
NWNE Sec. 3, T10S, R22E
UINTAH COUNTY, UTAH
UTU-01191A**

ONSHORE ORDER NO. 1

DRILLING PROGRAM

1. Estimated Tops of Important Geologic Markers:

<u>Formation</u>	<u>Depth</u>
Uinta	0- Surface
Green River	1121'
Bird's Nest	1362'
Mahogany	1881'
Wasatch	4198'
Mesaverde	6580'
MVU2	7404'
MVL1	8042'
TVD	8700'
TD	8900'

2. Estimated Depths of Anticipated Water, Oil, Gas, or Mineral Formations:

<u>Substance</u>	<u>Formation</u>	<u>Depth</u>
	Green River	1121'
	Bird's Nest	1362'
	Mahogany	1881'
Gas	Wasatch	4198'
Gas	Mesaverde	6580'
Gas	MVU2	7404'
Gas	MVL1	8042'
Water	N/A	
Other Minerals	N/A	

3. Pressure Control Equipment (Schematic Attached)

Please see the Natural Buttes Unit Standard Operating Procedure (SOP).

4. Proposed Casing & Cementing Program:

Please see the Natural Buttes Unit SOP. See attached drilling diagram.

5. Drilling Fluids Program:

Please see the Natural Buttes Unit SOP.

6. **Evaluation Program:**

Please see the Natural Buttes Unit SOP.

7. **Abnormal Conditions:**

Maximum anticipated bottomhole pressure calculated at 8900' TD, approximately equals 5518 psi (calculated at 0.62 psi/foot).

Maximum anticipated surface pressure equals approximately 3560 psi (bottomhole pressure minus the pressure of a partially evacuated hole calculated at 0.22 psi/foot).

8. **Anticipated Starting Dates:**

Drilling is planned to commence immediately upon approval of this application.

9. **Variances:**

*Please see Natural Buttes Unit SOP Onshore Order #2 – Air Drilling Variance
Kerr-McGee Oil & Gas Onshore LP (KMG) respectfully requests a variance to several requirements associated with air drilling outlined in Onshore Order 2*

- *Blowout Prevention Equipment (BOPE) requirements;*
- *Mud program requirements; and*
- *Special drilling operation (surface equipment placement) requirements associated with air drilling.*

This Standard Operating Practices addendum provides supporting information as to why KMG current air drilling practices for constructing the surface casing hole should be granted a variance to Onshore Order 2 air drilling requirements.

The reader should note that the air rig is used only to construct a stable surface casing hole through a historically difficult lost circulation zone. A conventional rotary rig follows the air rig, and is used to drill and construct the majority of the wellbore.

More notable, KMG has used the air rig layout and procedures outlined below to drill the surface casing hole in approximately 675 wells without incident of blow out or loss of life.

Background

In a typical well, KMG utilizes an air rig for drilling the surface casing hole, an interval from the surface to surface casing depths, which varies in depth from 1,700 to 2,800 feet. The air rig drilling operation does not drill through productive or over pressured formations in KMG field, but does penetrate the Uinta and Green River Formations. The purpose of the air drilling operation is to overcome the severe loss circulation zone in the Green River known as the Bird's Nest while creating a stable hole for the surface casing. The surface casing hole is generally drilled to approximately 500 feet below the Bird's Nest.

Before the surface air rig is mobilized, a rathole rig is utilized to set and cement conductor pipe through a competent surface formation. Generally, the conductor is set at 40 feet. In some cases, conductor may be set deeper in areas that the surface formation is not found competent. This rig also drills the rat and mouse holes in preparation for the

surface casing and production string drilling operations.

The air rig is then mobilized to drill the surface casing hole by drilling a 12-1/4 inch hole to just above the Bird's Nest interval with an air hammer. The hammer is then tripped and replaced with a 12-1/4 inch tri-cone bit. The tri-cone bit is used to drill to the surface casing point, approximately 500 feet below the loss circulation zone (Bird's Nest). The 9-5/8 inch surface casing is then run and cemented in place, thereby isolating the lost circulation zone.

KMG fully appreciates Onshore Order 2 well control and safety requirements associated with a typical air drilling operations. However, the requirements of Onshore Order 2 are excessive with respect to the air rig layout and drilling operation procedures that are currently in practice to drill and control the surface casing hole in KMG Fields.

Variance for BOPE Requirements

The air rig operation utilizes a properly lubricated and maintained air bowl diverter system which diverts the drilling returns to a six-inch blooie line. The air bowl is the only piece of BOPE equipment which is installed during drilling operations and is sufficient to contain the air returns associated with this drilling operation. As was discussed earlier, the drilling of the surface hole does not encounter any over pressured or productive zones, and as a result standard BOPE equipment should not be required. In addition, standard drilling practices do not support the use of BOPE on 40 feet of conductor pipe.

Variance for Mud Material Requirements

Onshore Order 2 also states that sufficient quantities of mud materials shall be maintained or readily accessible for the purpose of assuring adequate well control. Once again, the surface hole drilling operations does not encounter over pressured or productive intervals, and as a result there is not a need to control pressure in the surface hole with a mud system. Instead of mud, the air rigs utilize water from the reserve pit for well control, if necessary. A skid pump which is located near the reserve pit (see attachment) will supply the water to the well bore.

Variance for Special Drilling Operation (surface equipment placement) Requirements

Onshore Order 2 requires specific safety distances or setbacks for the placement of associated standard air drilling equipment, wellbore, and reserve pits. The air rigs used to drill the surface holes are not typical of an air rig used to drill a producing hole in other parts of the US. These are smaller in nature and designed to fit a KMG location. The typical air rig layout for drilling surface hole in the field is attached.

Typically the blooie line discharge point is required to be 100 feet from the well bore. In the case of a KMG well, the reserve pit is only 45 feet from the rig and is used for the drill cuttings. The blooie line, which transports the drill cuttings from the well to the reserve pit, subsequently discharges only 45 feet from the well bore.

Typically the air rig compressors are required to be located in the opposite direction from the blooie line and a minimum of 100 feet from the well bore. At the KMG locations, the air rig compressors are approximately 40 feet from the well bore and approximately 60 feet from the blooie line discharge due to the unique air rig design. The air compressors (see attachment) are located on the rig (1250 cfm) and on a standby trailer (1170 cfm). A booster sits between the two compressors and boosts the output from 350 psi to 2000 psi.

The design does put the booster and standby compressor opposite from the blooie line.

Lastly, Onshore Order 2 addresses the need for an automatic igniter or continuous pilot light on the blooie line. The air rig does not utilize an igniter as the surface hole drilling operation does not encounter productive formations.


Conclusion

The air rig operating procedures and the attached air rig layout have effectively maintained well control while drilling the surface holes in KMG Fields. KMG respectfully requests a variance from Onshore Order 2 with respect to air drilling well control requirements as discussed above..

10. Other Information:

Please see Natural Buttes Unit SOP.

EXHIBIT A



SCHEMATIC DIAGRAM OF 5,000 PSI BOP STACK

**NBU 1022-3A3S
Twin to NBU #229
NWNE Sec. 3 ,T10S,R22E
UINTAH COUNTY, UTAH
UTU-01191A**

ONSHORE ORDER NO. 1

MULTI-POINT SURFACE USE & OPERATIONS PLAN

1. Existing Roads:

Refer to the attached location directions.

Refer to Topo Maps A and B for location of access roads within a 2-mile radius.

2. Planned Access Roads:

Approximately 80' +/- of new access road is proposed. In addition, a road re-route of 210' is proposed. Refer to Topo Map B.

Existence of pipelines; maximum grade; turnouts; major cut and fills, culverts, or bridges; gates, cattle guards, fence cuts, or modifications to existing facilities were determined at the on-site.

Please see the Natural Buttes Unit Standard Operating Procedure (SOP).

3. Location of Existing Wells Within a 1-Mile Radius:

Please refer to Topo Map C.

4. Location of Existing & Proposed Facilities:

Please see the Natural Buttes Unit SOP.

Refer to Topo Map D for the location of the proposed pipelines.

A right-of-way is required for the pipeline. The pipeline is approximately 8,650' in length and 30' in width. A 8" surface steel pipeline will be constructed utilizing existing disturbance where possible. The pipeline will be butt-welded together and pulled into place with a rubber tired tractor.

Variances to Best Management Practices (BMPs) Requested:

Approximately 8,650' of 8" steel pipeline will be installed on surface within the access corridor for the well location. As a Best Management Practice (BMP), the pipeline would be buried within the access road corridor if possible. The construction of pipelines requires the corridor of 30 feet.

This exception to the BMP should be granted by the BLM Authorized Officer because indurated bedrock, such as sandstone, is at or within 2 feet of the surface and the soil has a poor history for successful rehabilitation.

All facilities will be painted within six months of installation. Facilities required to comply with the Occupational Safety and Health Act (OSHA) will be excluded. The requested color is Shadow gray (2.5Y 6/2), a non-reflective earthtone.

Interim Surface Reclamation Plan:

This exception is requested due to the current twin and multi-well program. If determined that this well will not be a candidate for either twinning &/or multi-well the operator shall spread the topsoil pile on the location up to the rig anchor points. The location will be reshaped to the original contour to the extent possible. The operator will reseed the area using the BLM recommended seed mixture and reclamation methods.

5. Location and Type of Water Supply:

Please see the Natural Buttes SOP.

6. Source of Construction Materials:

Please see the Natural Buttes SOP.

7. Methods of Handling Waste Materials:

Please see the Natural Buttes SOP.

A plastic reinforced liner is to be used as discussed during on-site inspection. It will be a minimum of 20 mil thick and felt, with sufficient bedding used to cover any rocks. The liner will overlap the pit walls and be covered with dirt and/or rocks to hold it in place. No trash or scrap that could puncture the liner will be disposed of in the pit.

Any produced water from the proposed well will be contained in a water tank and will then be hauled by truck to one of the pre-approved disposal sites: RNI, Sec. 5, T9S, R22E, NBU #159, Sec. 35, T9S R21E, Ace Oilfield, Sec. 2, T6S, R20E, MC&MC, Sec. 12, T6S, R19E, Pipeline Facility Sec. 36, T9S, R20E, Goat Pasture Evaporation Pond SW/4 Sec. 16, T10S, R22E, Bonanza Evaporation Pond Sec. 2, T10S, R23E (*Request is in lieu of filing Form 3160-5, after initial production*).

8. **Ancillary Facilities:**

Please see the Natural Buttes SOP.

9. **Well Site Layout:** (See Location Layout Diagram)

The attached Location Layout Diagram describes drill pad cross-sections, cuts and fills, and locations of the mud tanks, reserve pit, flare pit, pipe racks, trailer parking, spoil dirt stockpile(s), and surface material stockpile(s).

Please see the attached diagram to describe rig orientation, parking areas, and access roads.

Location size may change prior to the drilling of the well due to the current rig availability. If the proposed location is not large enough to accommodate the drilling rig. The location will be re-surveyed and a form 3160-5 will be submitted.

10. **Plans for Reclamation of the Surface:**

Please see the Natural Buttes SOP.

Upon reclamation of the pit the following seed mixture will be used. A total of 12 lbs/acre will be used if the seeds are drilled (24 lbs/acre if the seeds are broadcast). The per acre requirements for *drilled* seed are:

Crested Wheatgrass 12 lbs.

Operator shall call the BLM for the seed mixture when final reclamation occurs.

11. **Surface/Mineral Ownership:**

United States of America
Bureau of Land Management
170 South 500 East
Vernal, UT 84078
(435)781-4400

12. **Stipulations/Notices/Mitigation:**

There are no stipulations or notices for this location.

13. **Other Information:**

A Class III archaeological survey and a paleontological survey have been performed and will be submitted.

This location is not within 460' from the boundary of the Natural Buttes Unit, nor is it within 460' of any non-committed tract lying within the boundaries of the Unit.

14. Lessee's or Operator's Representative & Certification:

Kevin McIntyre
Regulatory Analyst
Kerr-McGee Oil & Gas Onshore LP
P.O. Box 173779
Denver, CO 80217-3779
(720) 929-6226

Randy Bayne
Drilling Manager
Kerr-McGee Oil & Gas Onshore LP
1368 South 1200 East
Vernal, UT 84078
(435) 781-7018


Certification: All lease and/or unit operations will be conducted in such a manner that full compliance is made with all applicable laws, regulations, Onshore Oil and Gas Orders, the approved Plan of Operations, and any applicable Notice to Lessees.

Kerr-McGee Oil & Gas Onshore LP is considered to be the operator of the subject well. Kerr-McGee Oil & Gas Onshore LP agrees to be responsible under the terms and conditions of the lease for the operations conducted upon leased lands.

The Operator will be fully responsible for the actions of its subcontractors. A complete copy of the approved "Application for Permit to Drill" will be furnished to the field representative(s) to ensure compliance and shall be on location during all construction and drilling operations.

Bond coverage pursuant to 43 CFR 3104 for lease activities is being provided by Bureau of Land Management Nationwide Bond #WYB000291.

I hereby certify that I, or persons under my supervision, have inspected the proposed drill site and access route, that I am familiar with the conditions that currently exist; that the statements made in this plan are, to the best of my knowledge, true and correct; and the work associated with the operations proposed herein will be performed by the Operator, its contractors, and subcontractors in conformity with this plan and the terms and conditions under which it is approved.


Kevin McIntyre

11/18/2008
Date

Kerr-McGee Oil & Gas Onshore LP
NBU #1022-O3A3S, #1022-03B4T,
#1022-03B2S & #1022-03C1S
SECTION 3, T10S, R22E, S.L.B.&M.

PROCEED IN A WESTERLY DIRECTION FROM VERNAL, UTAH ALONG U.S. HIGHWAY 40 APPROXIMATELY 14.0 MILES TO THE JUNCTION OF STATE HIGHWAY 88; EXIT LEFT AND PROCEED IN A SOUTHERLY DIRECTION APPROXIMATELY 17.0 MILES TO OURAY, UTAH; PROCEED IN A SOUTHERLY DIRECTION APPROXIMATELY 11.2 MILES ON THE SEEP RIDGE ROAD TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE EAST; TURN LEFT AND PROCEED IN AN EASTERLY, THEN SOUTHEASTERLY DIRECTION APPROXIMATELY 8.9 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE NORTHEAST; TURN LEFT AND PROCEED IN AN NORTHEASTERLY DIRECTION APPROXIMATELY 3.9 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE NORTH; TURN LEFT AND PROCEED IN A NORTHERLY DIRECTION APPROXIMATELY 1.0 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE NORTHEAST; TURN RIGHT AND PROCEED IN A NORTHEASTERLY, THEN NORTHERLY, THEN SOUTHERLY DIRECTION APPROXIMATELY 1.1 MILES TO THE BEGINNING OF THE PROPOSED ROAD RE-ROUTE TO THE SOUTHWEST; FOLLOW ROAD FLAGS IN A SOUTHWESTERLY DIRECTION APPROXIMATELY 210' TO THE BEGINNING OF THE PROPOSED ACCESS TO THE SOUTHEAST; FOLLOW ROAD FLAGS IN A SOUTHEASTERLY DIRECTION APPROXIMATELY 80' TO THE EXISTING WELL #239 AND THE PROPOSED LOCATION.

TOTAL DISTANCE FROM VERNAL, UTAH TO THE PROPOSED WELL LOCATION IS APPROXIMATELY 57.1 MILES.

KERR-McGEE OIL & GAS ONSHORE LP

DRILLING PROGRAM

COMPANY NAME	KERR-McGEE OIL & GAS ONSHORE LP	DATE	November 18, 2008		
WELL NAME	NBU 1022-3A3S	TD	8,700'	TVD	8,900' MD
FIELD	Natural Buttes	COUNTY	Uintah	STATE	Utah
		ELEVATION	4,967' GL	KB 4,982'	
SURFACE LOCATION	NWNE 1013' FNL & 1734' FEL, Sec. 3, T 10S R 22E				
	Latitude:	39.982517	Longitude:	-109.422186	NAD 27
BTM HOLE LOCATION	NENE 904' FNL & 822' FEL, Sec. 3, T 10S R 22E				
	Latitude:	39.982817	Longitude:	-109.418933	NAD 27
OBJECTIVE ZONE(S)	Wasatch/Mesaverde				
ADDITIONAL INFO	Regulatory Agencies: BLM (Surface & Minerals), UDOGM, Tri-County Health Dept.				

GEOLOGICAL FORMATION			HOLE SIZE	MECHANICAL CASING SIZE	MUD WEIGHT
LOGS	TOPS	DEPTH			
		20'		14"	
			12-1/4"	9-5/8", 36#, J-55, LTC	Air mist
Catch water sample, if possible, from 0 to 4,198'					
	Green River @	1,121'			
	Top of Birds Nest @	1,362'			
	Mahogany @	1,881'			
	Preset f/ GL @				
	1,900'	MD			
Note: 12.25" surface hole will usually be drilled $\pm 400'$ below the lost circulation zone (aka bird's nest). Drilled depth may be $\pm 200'$ of the estimated set depth depending on the actual depth of the loss zone.					
Mud logging program TBD Cased hole logging program f/ TD - surf csg			7-7/8"	4-1/2", 11.6#, 180 or equivalent LTC csg	Water/ Fresh Water Mud 8.3-11.6 ppg
	Wasatch @	4,198' TVD			
	Mverde @	6,580' TVD			
	MVU2 @	7,404' TVD			
	MVU1 @	8,042' TVD			
Max anticipated Mud required 12.0 ppg					
	TD @	8,700' TVD			
		8,900' MD			

CASING PROGRAM

	SIZE	INTERVAL	WT.	GR.	CPLG.	DESIGN FACTORS		
						BURST	COLLAPSE	TENSION
CONDUCTOR	14"	0-40'				3520	2020	453000
SURFACE	9-5/8"	0 to 1900	36.00	J-55	LTC	0.98	2.27	8.43
						7780	6350	201000
PRODUCTION	4-1/2"	0 to 8900	11.60	I-80	LTC	2.16	1.14	2.23

- 1) Max Anticipated Surf. Press. (MASP) (Surface Casing) = (Pore Pressure at next csg point - 0.22 psi/ft-partial evac gradient x TVD of next csg point)
- 2) MASP (Prod Casing) = Pore Pressure at TD - (.22 psi/ft-partial evac gradient x TD)
- (Burst Assumptions: TD = 12.0 ppg) .22 psi/ft = gradient for partially evac wellbore
- (Collapse Assumption: Fully Evacuated Casing, Max MW) (Tension Assumptions: Air Weight of Casing*Buoy.Fact. of water)
- MASP 3560 psi

CEMENT PROGRAM

		FT. OF FILL	DESCRIPTION	SACKS	EXCESS	WEIGHT	YIELD
SURFACE Option 1	LEAD	500	Premium cmt + 2% CaCl + .25 pps flocele	215	60%	15.60	1.18
	TOP OUT CMT (1)	200	20 gals sodium silicate + Premium cmt + 2% CaCl + .25 pps flocele	50		15.60	1.18
	TOP OUT CMT (2)	as required	Premium cmt + 2% CaCl	as req.		15.60	1.18
SURFACE Option 2			NOTE: If well will circulate water to surface, option 2 will be utilized				
	LEAD	1500	65/35 Poz + 6% Gel + 10 pps gilsonite + .25 pps Flocele + 3% salt BWOW	360	35%	12.60	1.81
	TAIL	500	Premium cmt + 2% CaCl + .25 pps flocele	180	35%	15.60	1.18
	TOP OUT CMT	as required	Premium cmt + 2% CaCl	as req.		15.60	1.18
PRODUCTION	LEAD	3,690'	Premium Lite II + 3% KCl + 0.25 pps celloflake + 5 pps gilsonite + 10% gel + 0.5% extender	350	40%	11.00	3.38
	TAIL	5,210'	50/50 Poz/G + 10% salt + 2% gel + .1% R-3	1280	40%	14.30	1.31

*Substitute caliper hole volume plus 0% excess for LEAD if accurate caliper is obtained

*Substitute caliper hole volume plus 10% excess for TAIL if accurate caliper is obtained

FLOAT EQUIPMENT & CENTRALIZERS

SURFACE	Guide shoe, 1 jt, insert float. Centralize first 3 joints with bow spring centralizers. Thread lock guide shoe.
PRODUCTION	Float shoe, 1 jt, float collar. Centralize first 3 joints & every third joint to top of tail cement with bow spring centralizers.

ADDITIONAL INFORMATION

Test casing head to 750 psi after installing. Test surface casing to 1,500 psi prior to drilling out.

BOPE: 11" 5M with one annular and 2 rams. Test to 5,000 psi (annular to 2,500 psi) prior to drilling out. Record on chart recorder & tour sheet. Function test rams on each trip. Maintain safety valve & inside BOP on rig floor at all times. Kelly to be equipped with upper & lower kelly valves.

Drop Totco surveys every 2000'. Maximum allowable hole angle is 5 degrees.

Most rigs have PVT System for mud monitoring. If no PVT is available, visual monitoring will be utilized.

DRILLING ENGINEER: _____
Brad Laney

DRILLING SUPERINTENDENT: _____
Randy Bayne

DATE: _____

DATE: _____

Kerr McGee Oil & Gas Onshore LP

NBU #1022-03A3S, #1022-03B4T, 1022-03B2S & #1022-03C1S
 LOCATED IN UINTAH COUNTY, UTAH
 SECTION 3, T10S, R22E, S.L.B.&M.




PHOTO: VIEW FROM CORNER #5 TO LOCATION STAKE

CAMERA ANGLE: NORTHWESTERLY



PHOTO: VIEW FROM BEGINNING OF PROPOSED ACCESS

CAMERA ANGLE: SOUTHWESTERLY



- Since 1964 -



Uintah Engineering & Land Surveying
 85 South 200 East Vernal, Utah 84078
 (435) 789-1017 * FAX (435) 789-1813

LOCATION PHOTOS

08 19 08
 MONTH DAY YEAR

PHOTO


TAKEN BY: L.K.

DRAWN BY: J.J.

REV: 09-25-08 Z.L.

SCALE: 1" = 60'
DATE: 08-15-08
Drawn By: C.C.

NBU #1022-03A3S & #1022-03B4T,
#1022-03B2S & #1022-03C1S
SECTION 3, T10S, R22E, S.L.B.&M.
NW 1/4 NE 1/4



Elev. Graded Ground at #1022-03B4T Location Stake = 4966.9'

UINTAH ENGINEERING & LAND SURVEYING
85 So. 200 East * Vernal, Utah 84078 * (435) 789-1017






Kerr-McGee Oil & Gas Onshore LP

FIGURE #2

TYPICAL CROSS SECTIONS FOR

NBU #1022-03A3S & #1022-03B4T,
#1022-03B2S & #1022-03C1S
SECTION 3, T10S, R22E, S.L.B.&M.
NW 1/4 NE 1/4

1" = 40'
X-Section
Scale
1" = 100'
DATE: 08-15-08
Drawn By: C.C.



NOTE:

Topsoil should not be Stripped Below Finished Grade on Substructure Area.

* NOTE:

FILL QUANTITY INCLUDES 5% FOR COMPACTION


APPROXIMATE YARDAGES

(6") Topsoil Stripping = 1,550 Cu. Yds.
(New Construction Only)
Remaining Location = 22,160 Cu. Yds.

TOTAL CUT = 23,710 CU.YDS.
FILL = 10,690 CU.YDS.

EXCESS MATERIAL = 13,020 Cu. Yds.
Topsoil & Pit Backfill = 6,450 Cu. Yds.
(1/2 Pit Vol.)
EXCESS UNBALANCE = 6,570 Cu. Yds.
(After Interim Rehabilitation)

UINTAH ENGINEERING & LAND SURVEYING
85 So. 200 East * Vernal, Utah 84078 * (435) 789-1017



LEGEND:

 PROPOSED LOCATION

Kerr McGee Oil & Gas Onshore LP

NBU #1022-03A3S, #1022-03B4T,
 #1022-03B2S & #1022-03C1S
 SECTION 3, T10S, R22E, S.L.B.&M.
 NW 1/4 NE 1/4



Uintah Engineering & Land Surveying
 85 South 200 East Vernal, Utah 84078
 (435) 789-1017 * FAX (435) 789-1813



TOPOGRAPHIC
 MAP


08 19 08
 MONTH DAY YEAR

SCALE: 1:100,000

DRAWN BY: J.J.

REV: 09-25-08 Z.L.





LEGEND:

EXISTING ROAD
 PROPOSED ACCESS ROAD



Kerr McGee Oil & Gas Onshore LP

NBU #1022-03A3S, #1022-03B4T,
 #1022-03B2S & #1022-03C1S
 SECTION 3, T10S, R22E, S.L.B.&M.
 NW 1/4 NE 1/4



Utah Engineering & Land Surveying
 85 South 200 East Vernal, Utah 84078
 (435) 789-1017 * FAX (435) 789-1813

TOPOGRAPHIC MAP


SCALE: 1" = 2000' DRAWN BY: J.J. REV: 09-25-08 Z.L.



08 19 08
 MONTH DAY YEAR



C
TOPO



APPROXIMATE TOTAL PIPELINE DISTANCE = 8,650' +/-

LEGEND:

EXISTING ROAD
 PROPOSED ACCESS ROAD



Kerr McGee Oil & Gas Onshore LP

NBU #1022-03A3S, #1022-03B4T,
 #1022-03B2S & #1022-03C1S
 SECTION 3, T10S, R22E, S.L.B.&M.
 NW 1/4 NE 1/4



Uintah Engineering & Land Surveying
 85 South 200 East Vernal, Utah 84078
 (435) 789-1017 * FAX (435) 789-1813

TOPOGRAPHIC MAP
 08 19 08
 MONTH DAY YEAR

SCALE: 1" = 2000' DRAWN BY: J.J. REV: 09-25-08 Z.L.



Project: UTAH COUNTY, UTAH (nad 27)
Site: NBU 1022-3B PAD
Well: NBU 1022-03A3S
Wellbore: NBU 1022-03A3S
Design: Design #1
Latitude: 39° 58' 57.060 N
Longitude: 109° 25' 19.870 W
GL: 4966.90
KB: WELL @ 4984.90ft (Original Well Elev)



Weatherford


WELL DETAILS: NBU 1022-03A3S						
+N-S	+E-W	Northing	Ground Level:	4966.90	Latitude	Longitude
0.00	0.00	14523589.20	Easting	2082419.08	39° 58' 57.060 N	109° 25' 19.870 W
Slot						

WELLBORE TARGET DETAILS (MAP CO-ORDINATES AND LAT/LONG)						
Name	TVD	+N-S	+E-W	Latitude	Longitude	Shape
PBHL NBU 1022-03A3S	8700.00	109.28	911.40	39° 58' 58.140 N	109° 25' 6.160 W	Circle (Radius: 25.00)



SECTION DETAILS									
MD	Inc	Azi	TVD	+N-S	+E-W	DLog	TFace	VSec	Annotation
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
1950.00	0.00	0.00	1950.00	0.00	0.00	0.00	0.00	0.00	Start Build 3.00
2960.01	30.00	83.18	2914.94	30.48	254.05	3.00	83.16	255.68	Start 820.38 hold at 2960.01 MD
3780.39	30.00	83.18	3625.41	79.30	681.33	0.00	0.00	555.07	Start DLS 3.00 TFO -180.00
4447.05	10.00	83.18	4248.70	106.31	886.58	3.00	-180.00	892.93	Start Drop -3.00
4780.40	0.00	0.00	4588.34	109.77	915.39	3.00	180.00	921.95	Start 4119.66 hold at 4780.40 MD
8900.05	0.00	0.00	8700.00	109.77	915.39	0.00	0.00	921.95	TD at 8900.05

CASING DETAILS			
TVD	MD	Name	Size
1900.00	1900.00	9 5/8"	9-5/8

FORMATION TOP DETAILS		
TVDPath	MDPath	Formation
1121.00	1121.00	GREEN RIVER
4198.00	4395.45	WASATCH
7404.00	7604.05	MESAVERDE



LEGEND	
NBU 1022-03B4T, NBU 1022-03B4T, Design #1 V0	
NBU 1022-03B2S, NBU 1022-03B2S, Design #1 V0	
NBU 1022-03C1S, NBU 1022-03C1S, Design #1 V0	
EXISTING NBU 229, EXISTING WELL NBU 922, EXISTING WELL NBU 922 V0	
Design #1	





Weatherford[®]

Drilling Services

Proposal



ANADARKO PETROLEUM

NBU 1022-O3A3S
FILE: PLAN 1
OCTOBER 29, 2008

Weatherford International Ltd.
2000 Oil Drive
Casper, Wyoming 82604
+1.307.265.1413 Main
+1.307.235.3958 Fax
www.weatherford.com



ANADARKO PETROLEUM CORP.

UINTAH COUNTY, UTAH (nad 27)

NBU 1022-3B PAD

NBU 1022-03A3S

NBU 1022-03A3S

Plan: Design #1

Standard Survey Report

29 October, 2008



Weatherford®

Company: ANADARKO PETROLEUM CORP.
Project: UINTAH COUNTY, UTAH (nad 27)
Site: NBU 1022-3B PAD
Well: NBU 1022-03A3S
Wellbore: NBU 1022-03A3S
Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Database: EDM 2003.21 Single User Db

Project	UINTAH COUNTY, UTAH (nad 27),		
Map System:	Universal Transverse Mercator (US Survey Fee	System Datum:	Mean Sea Level
Geo Datum:	NAD 1927 - Western US		
Map Zone:	Zone 12N (114 W to 108 W)		

Site	NBU 1022-3B PAD				
Site Position:		Northing:	14,523,589.20ft	Latitude:	39° 58' 57.060 N
From:	Lat/Long	Easting:	2,082,419.08ft	Longitude:	109° 25' 19.870 W
Position Uncertainty:	0.00 ft	Slot Radius:	"	Grid Convergence:	1.01 °

Well	NBU 1022-03A3S					
Well Position	+N/-S	0.00 ft	Northing:	14,523,589.20 ft	Latitude:	39° 58' 57.060 N
	+E/-W	0.00 ft	Easting:	2,082,419.08 ft	Longitude:	109° 25' 19.870 W
Position Uncertainty	0.00 ft	Wellhead Elevation:	ft	Ground Level:	4,966.90 ft	

Wellbore	NBU 1022-03A3S				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	BGGM2007	10/29/2008	11.40	65.93	52,580

Design	Design #1			
Audit Notes:				
Version:	Phase:	PLAN	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD) (ft)	+N/-S (ft)	+E/-W (ft)	Direction (°)
	0.00	0.00	0.00	83.16

Survey Tool Program	Date 10/29/2008			
From (ft)	To (ft)	Survey (Wellbore)	Tool Name	Description
0.00	8,900.05	Design #1 (NBU 1022-03A3S)	MWD	MWD - Standard

Planned Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
100.00	0.00	0.00	100.00	0.00	0.00	0.00	0.00	0.00	0.00
200.00	0.00	0.00	200.00	0.00	0.00	0.00	0.00	0.00	0.00
300.00	0.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00	0.00
400.00	0.00	0.00	400.00	0.00	0.00	0.00	0.00	0.00	0.00
500.00	0.00	0.00	500.00	0.00	0.00	0.00	0.00	0.00	0.00
600.00	0.00	0.00	600.00	0.00	0.00	0.00	0.00	0.00	0.00
700.00	0.00	0.00	700.00	0.00	0.00	0.00	0.00	0.00	0.00
800.00	0.00	0.00	800.00	0.00	0.00	0.00	0.00	0.00	0.00
900.00	0.00	0.00	900.00	0.00	0.00	0.00	0.00	0.00	0.00
1,000.00	0.00	0.00	1,000.00	0.00	0.00	0.00	0.00	0.00	0.00
1,100.00	0.00	0.00	1,100.00	0.00	0.00	0.00	0.00	0.00	0.00
GREEN RIVER									

Company: ANADARKO PETROLEUM CORP.
Project: UINTAH COUNTY, UTAH (nad 27)
Site: NBU 1022-3B PAD
Well: NBU 1022-03A3S
Wellbore: NBU 1022-03A3S
Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Database: EDM 2003.21 Single User Db

Planned Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
1,121.00	0.00	0.00	1,121.00	0.00	0.00	0.00	0.00	0.00	0.00
1,200.00	0.00	0.00	1,200.00	0.00	0.00	0.00	0.00	0.00	0.00
1,300.00	0.00	0.00	1,300.00	0.00	0.00	0.00	0.00	0.00	0.00
1,400.00	0.00	0.00	1,400.00	0.00	0.00	0.00	0.00	0.00	0.00
1,500.00	0.00	0.00	1,500.00	0.00	0.00	0.00	0.00	0.00	0.00
1,600.00	0.00	0.00	1,600.00	0.00	0.00	0.00	0.00	0.00	0.00
1,700.00	0.00	0.00	1,700.00	0.00	0.00	0.00	0.00	0.00	0.00
1,800.00	0.00	0.00	1,800.00	0.00	0.00	0.00	0.00	0.00	0.00
9 5/8"									
1,900.00	0.00	0.00	1,900.00	0.00	0.00	0.00	0.00	0.00	0.00
Start Build 3.00									
1,960.00	0.00	0.00	1,960.00	0.00	0.00	0.00	0.00	0.00	0.00
2,000.00	1.20	83.16	2,000.00	0.05	0.42	0.42	3.00	3.00	0.00
2,100.00	4.20	83.16	2,099.87	0.61	5.09	5.13	3.00	3.00	0.00
2,200.00	7.20	83.16	2,199.37	1.79	14.95	15.06	3.00	3.00	0.00
2,300.00	10.20	83.16	2,298.21	3.59	29.97	30.18	3.00	3.00	0.00
2,400.00	13.20	83.16	2,396.12	6.01	50.10	50.46	3.00	3.00	0.00
2,500.00	16.20	83.16	2,492.83	9.03	75.29	75.83	3.00	3.00	0.00
2,600.00	19.20	83.16	2,588.09	12.65	105.48	106.23	3.00	3.00	0.00
2,700.00	22.20	83.16	2,681.62	16.86	140.57	141.58	3.00	3.00	0.00
2,800.00	25.20	83.16	2,773.18	21.64	180.47	181.77	3.00	3.00	0.00
2,900.00	28.20	83.16	2,862.51	26.99	225.08	226.69	3.00	3.00	0.00
Start 820.38 hold at 2960.01 MD									
2,960.01	30.00	83.16	2,914.94	30.46	254.06	255.88	3.00	3.00	0.00
3,000.00	30.00	83.16	2,949.57	32.84	273.91	275.87	0.00	0.00	0.00
3,100.00	30.00	83.16	3,036.17	38.80	323.55	325.87	0.00	0.00	0.00
3,200.00	30.00	83.16	3,122.78	44.75	373.20	375.87	0.00	0.00	0.00
3,300.00	30.00	83.16	3,209.38	50.70	422.84	425.87	0.00	0.00	0.00
3,400.00	30.00	83.16	3,295.98	56.65	472.49	475.87	0.00	0.00	0.00
3,500.00	30.00	83.16	3,382.58	62.61	522.13	525.87	0.00	0.00	0.00
3,600.00	30.00	83.16	3,469.18	68.56	571.78	575.87	0.00	0.00	0.00
3,700.00	30.00	83.16	3,555.79	74.51	621.42	625.87	0.00	0.00	0.00
Start DLS 3.00 TFO -180.00									
3,780.39	30.00	83.16	3,625.41	79.30	661.33	666.07	0.00	0.00	0.00
3,800.00	29.41	83.16	3,642.44	80.46	670.98	675.79	3.00	-3.00	0.00
3,900.00	26.41	83.16	3,730.80	86.03	717.45	722.59	3.00	-3.00	0.00
4,000.00	23.41	83.16	3,821.48	91.04	759.27	764.71	3.00	-3.00	0.00
4,100.00	20.41	83.16	3,914.25	95.49	796.32	802.02	3.00	-3.00	0.00
4,200.00	17.41	83.16	4,008.84	99.34	828.50	834.43	3.00	-3.00	0.00
4,300.00	14.41	83.16	4,105.00	102.61	855.72	861.85	3.00	-3.00	0.00
WASATCH									
4,395.45	11.55	83.16	4,198.00	105.16	877.00	883.28	3.00	-3.00	0.00
4,400.00	11.41	83.16	4,202.46	105.27	877.90	884.19	3.00	-3.00	0.00
Start Drop -3.00									
4,447.06	10.00	83.16	4,248.70	106.31	886.58	892.93	3.00	-3.00	0.00
4,500.00	8.41	83.16	4,300.95	107.32	894.99	901.40	3.00	-3.00	0.00
4,600.00	5.41	83.16	4,400.21	108.75	906.94	913.43	3.00	-3.00	0.00
4,700.00	2.41	83.16	4,499.97	109.56	913.71	920.25	3.00	-3.00	0.00
Start 4119.66 hold at 4780.40 MD									
4,780.40	0.00	0.00	4,580.34	109.77	915.39	921.95	3.00	-3.00	0.00
4,800.00	0.00	0.00	4,599.95	109.77	915.39	921.95	0.00	0.00	0.00
4,900.00	0.00	0.00	4,699.95	109.77	915.39	921.95	0.00	0.00	0.00
5,000.00	0.00	0.00	4,799.95	109.77	915.39	921.95	0.00	0.00	0.00

Company: ANADARKO PETROLEUM CORP.
 Project: UINTAH COUNTY, UTAH (nad 27)
 Site: NBU 1022-3B PAD
 Well: NBU 1022-03A3S
 Wellbore: NBU 1022-03A3S
 Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
 TVD Reference: WELL @ 4984.90ft (Original Well Elev)
 MD Reference: WELL @ 4984.90ft (Original Well Elev)
 North Reference: True
 Survey Calculation Method: Minimum Curvature
 Database: EDM 2003.21 Single User Db

Planned Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
5,100.00	0.00	0.00	4,899.95	109.77	915.39	921.95	0.00	0.00	0.00
5,200.00	0.00	0.00	4,999.95	109.77	915.39	921.95	0.00	0.00	0.00
5,300.00	0.00	0.00	5,099.95	109.77	915.39	921.95	0.00	0.00	0.00
5,400.00	0.00	0.00	5,199.95	109.77	915.39	921.95	0.00	0.00	0.00
5,500.00	0.00	0.00	5,299.95	109.77	915.39	921.95	0.00	0.00	0.00
5,600.00	0.00	0.00	5,399.95	109.77	915.39	921.95	0.00	0.00	0.00
5,700.00	0.00	0.00	5,499.95	109.77	915.39	921.95	0.00	0.00	0.00
5,800.00	0.00	0.00	5,599.95	109.77	915.39	921.95	0.00	0.00	0.00
5,900.00	0.00	0.00	5,699.95	109.77	915.39	921.95	0.00	0.00	0.00
6,000.00	0.00	0.00	5,799.95	109.77	915.39	921.95	0.00	0.00	0.00
6,100.00	0.00	0.00	5,899.95	109.77	915.39	921.95	0.00	0.00	0.00
6,200.00	0.00	0.00	5,999.95	109.77	915.39	921.95	0.00	0.00	0.00
6,300.00	0.00	0.00	6,099.95	109.77	915.39	921.95	0.00	0.00	0.00
6,400.00	0.00	0.00	6,199.95	109.77	915.39	921.95	0.00	0.00	0.00
6,500.00	0.00	0.00	6,299.95	109.77	915.39	921.95	0.00	0.00	0.00
6,600.00	0.00	0.00	6,399.95	109.77	915.39	921.95	0.00	0.00	0.00
6,700.00	0.00	0.00	6,499.95	109.77	915.39	921.95	0.00	0.00	0.00
6,800.00	0.00	0.00	6,599.95	109.77	915.39	921.95	0.00	0.00	0.00
6,900.00	0.00	0.00	6,699.95	109.77	915.39	921.95	0.00	0.00	0.00
7,000.00	0.00	0.00	6,799.95	109.77	915.39	921.95	0.00	0.00	0.00
7,100.00	0.00	0.00	6,899.95	109.77	915.39	921.95	0.00	0.00	0.00
7,200.00	0.00	0.00	6,999.95	109.77	915.39	921.95	0.00	0.00	0.00
7,300.00	0.00	0.00	7,099.95	109.77	915.39	921.95	0.00	0.00	0.00
7,400.00	0.00	0.00	7,199.95	109.77	915.39	921.95	0.00	0.00	0.00
7,500.00	0.00	0.00	7,299.95	109.77	915.39	921.95	0.00	0.00	0.00
7,600.00	0.00	0.00	7,399.95	109.77	915.39	921.95	0.00	0.00	0.00
MESAVERDE									
7,604.05	0.00	0.00	7,404.00	109.77	915.39	921.95	0.00	0.00	0.00
7,700.00	0.00	0.00	7,499.95	109.77	915.39	921.95	0.00	0.00	0.00
7,800.00	0.00	0.00	7,599.95	109.77	915.39	921.95	0.00	0.00	0.00
7,900.00	0.00	0.00	7,699.95	109.77	915.39	921.95	0.00	0.00	0.00
8,000.00	0.00	0.00	7,799.95	109.77	915.39	921.95	0.00	0.00	0.00
8,100.00	0.00	0.00	7,899.95	109.77	915.39	921.95	0.00	0.00	0.00
8,200.00	0.00	0.00	7,999.95	109.77	915.39	921.95	0.00	0.00	0.00
8,300.00	0.00	0.00	8,099.95	109.77	915.39	921.95	0.00	0.00	0.00
8,400.00	0.00	0.00	8,199.95	109.77	915.39	921.95	0.00	0.00	0.00
8,500.00	0.00	0.00	8,299.95	109.77	915.39	921.95	0.00	0.00	0.00
8,600.00	0.00	0.00	8,399.95	109.77	915.39	921.95	0.00	0.00	0.00
8,700.00	0.00	0.00	8,499.95	109.77	915.39	921.95	0.00	0.00	0.00
8,800.00	0.00	0.00	8,599.95	109.77	915.39	921.95	0.00	0.00	0.00
PBHL NBU 1022-03A3S									
8,900.05	0.00	0.00	8,700.00	109.77	915.39	921.95	0.00	0.00	0.00

Wellbore Targets

Target Name	hit/miss target	Dip Angle (°)	Dip Dir. (°)	TVD (ft)	+N/-S (ft)	+E/-W (ft)	Northing (ft)	Easting (ft)	Latitude	Longitude
PBHL NBU 1022-03A	- Shape	0.00	0.00	8,700.00	109.28	911.40	14,523,714.59	2,083,328.40	39° 58' 58.140 N	109° 25' 8.160 W
- plan misses target center by 4.02ft at 8900.05ft MD (8700.00 TVD, 109.77 N, 915.39 E) - Circle (radius 25.00)										

Company: ANADARKO PETROLEUM CORP.
Project: UINTAH COUNTY, UTAH (nad 27)
Site: NBU 1022-3B PAD
Well: NBU 1022-03A3S
Wellbore: NBU 1022-03A3S
Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Database: EDM 2003.21 Single User Db

Casing Points

Measured Depth (ft)	Vertical Depth (ft)	Name	Casing Diameter (")	Hole Diameter (")
1,900.00	1,900.00	9 5/8"	9-5/8	12-1/4

Formations

Measured Depth (ft)	Vertical Depth (ft)	Name	Lithology	Dip (°)	Dip Direction (°)
1,121.00	1,121.00	GREEN RIVER		0.00	
4,395.45	4,198.00	WASATCH		0.00	
7,604.05	7,404.00	MESAVERDE		0.00	

Plan Annotations

Measured Depth (ft)	Vertical Depth (ft)	Local Coordinates		Comment
		+N/-S (ft)	+E/-W (ft)	
1,960.00	1,960.00	0.00	0.00	Start Build 3.00
2,960.01	2,914.94	30.46	254.06	Start 820.38 hold at 2960.01 MD
3,780.39	3,625.41	79.30	661.33	Start DLS 3.00 TFO -180.00
4,447.06	4,248.70	106.31	886.58	Start Drop -3.00
4,780.40	4,580.34	109.77	915.39	Start 4119.66 hold at 4780.40 MD
8,900.05	8,700.00	109.77	915.39	TD at 8900.05

Checked By: _____ Approved By: _____ Date: _____



ANADARKO PETROLEUM CORP.

UINTAH COUNTY, UTAH (nad 27)

NBU 1022-3B PAD

NBU 1022-03A3S

NBU 1022-03A3S

Design #1

Anticollision Report

29 October, 2008



Weatherford®

Company:	ANADARKO PETROLEUM CORP.	Local Co-ordinate Reference:	Well NBU 1022-03A3S
Project:	UINTAH COUNTY, UTAH (nad 27)	TVD Reference:	WELL @ 4984.90ft (Original Well Elev)
Reference Site:	NBU 1022-3B PAD	MD Reference:	WELL @ 4984.90ft (Original Well Elev)
Site Error:	0.00ft	North Reference:	True
Reference Well:	NBU 1022-03A3S	Survey Calculation Method:	Minimum Curvature
Well Error:	0.00ft	Output errors are at	2.00 sigma
Reference Wellbore	NBU 1022-03A3S	Database:	EDM 2003.21 Single User Db
Reference Design:	Design #1	Offset TVD Reference:	Reference Datum

Reference	Design #1
Filter type:	NO GLOBAL FILTER: Using user defined selection & filtering criteria
Interpolation Method:	Stations
Depth Range:	Unlimited
Results Limited by:	Maximum center-center distance of 10,000.00ft
Warning Levels Evaluated at:	2.00 Sigma
Error Model:	ISCWSA
Scan Method:	Closest Approach 3D
Error Surface:	Elliptical Conic

Survey Tool Program **Date** 10/29/2008

From (ft)	To (ft)	Survey (Wellbore)	Tool Name	Description
0.00	8,900.05	Design #1 (NBU 1022-03A3S)	MWD	MWD - Standard

Summary

Site Name	Reference Measured Depth (ft)	Offset Measured Depth (ft)	Distance Between Centres (ft)	Between Ellipses (ft)	Separation Factor	Warning
Offset Well - Wellbore - Design						
NBU 1022-3B PAD						
EXISTING NBU 229 - EXISTING WELL NBU 922 - EXIS	2,253.24	2,251.70	23.28	14.41	2.624	CC, ES, SF
NBU 1022-03B2S - NBU 1022-03B2S - Design #1	1,960.00	1,960.00	40.17	31.62	4.700	CC, ES
NBU 1022-03B2S - NBU 1022-03B2S - Design #1	2,000.00	1,999.84	40.64	31.92	4.662	SF
NBU 1022-03B4T - NBU 1022-03B4T - Design #1	1,960.00	1,960.00	20.08	11.54	2.350	CC, ES
NBU 1022-03B4T - NBU 1022-03B4T - Design #1	2,000.00	2,000.00	20.48	11.76	2.349	SF
NBU 1022-03C1S - NBU 1022-03C1S - Design #1	1,960.00	1,960.00	59.80	51.25	6.998	CC, ES
NBU 1022-03C1S - NBU 1022-03C1S - Design #1	2,000.00	1,999.30	60.43	51.71	6.934	SF

Offset Design NBU 1022-3B PAD - EXISTING NBU 229 - EXISTING WELL NBU 922 - EXISTING WELL NBU 922														Offset Site Error:	0.00 ft
Survey Program: 100-NS-GYRO-MS														Offset Well Error:	0.00 ft
Reference	Offset	Semi Major Axis		Azimuth		Offset Wellbore Centre		Distance		Minimum	Separation	Warning			
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference (ft)	Offset (ft)	from North (°)	+N-S (ft)	+E-W (ft)	Between Centres (ft)	Between Ellipses (ft)	Separation (ft)	Factor			
0.00	0.00	0.00	0.00	0.00	0.00	98.00	-4.05	28.80	29.08						
100.00	100.00	100.00	100.00	0.09	0.11	98.00	-4.05	28.80	29.08	28.88	0.20	144.669			
200.00	200.00	200.00	200.00	0.32	0.37	98.00	-4.05	28.80	29.08	28.39	0.69	42.073			
300.00	300.00	300.12	300.12	0.54	0.60	97.89	-3.96	28.60	28.87	27.73	1.14	25.227			
390.89	390.89	390.86	390.86	0.75	0.80	97.43	-3.71	28.47	28.71	27.16	1.55	18.516			
400.00	400.00	400.00	400.00	0.77	0.82	97.35	-3.67	28.48	28.72	27.13	1.59	18.046			
500.00	500.00	500.00	500.00	0.99	1.08	96.93	-3.47	28.57	28.78	26.71	2.07	13.921			
600.00	600.00	599.95	599.95	1.22	1.33	96.54	-3.29	28.68	28.87	26.33	2.54	11.356			
700.00	700.00	700.00	700.00	1.44	1.45	96.56	-3.30	28.72	28.91	26.01	2.89	9.998			
800.00	800.00	799.89	799.89	1.67	1.51	97.17	-3.63	28.82	29.05	25.87	3.17	9.155			
900.00	900.00	900.00	900.00	1.89	1.68	97.36	-3.75	29.00	29.24	25.67	3.57	8.182			
1,000.00	1,000.00	999.88	999.88	2.12	1.87	97.47	-3.83	29.20	29.45	25.47	3.99	7.385			
1,100.00	1,100.00	1,099.88	1,099.87	2.34	2.03	97.84	-3.97	29.61	29.88	25.51	4.37	6.844			
1,200.00	1,200.00	1,199.90	1,199.89	2.56	2.23	97.47	-3.93	30.02	30.27	25.48	4.79	6.314			
1,300.00	1,300.00	1,299.89	1,299.89	2.79	2.47	97.02	-3.74	30.41	30.64	25.38	5.26	5.830			
1,400.00	1,400.00	1,399.82	1,399.81	3.01	2.65	97.40	-4.01	30.86	31.12	25.46	5.67	5.492			
1,500.00	1,500.00	1,499.74	1,499.73	3.24	2.84	97.86	-4.35	31.55	31.85	25.77	6.08	5.241			
1,600.00	1,600.00	1,599.98	1,599.97	3.46	3.01	98.10	-4.56	32.01	32.34	25.89	6.48	4.994			
1,700.00	1,700.00	1,700.04	1,700.03	3.69	3.13	99.25	-5.20	31.93	32.36	25.53	6.81	4.747			
1,736.19	1,736.19	1,736.22	1,736.20	3.77	3.17	100.01	-5.62	31.84	32.33	25.39	6.94	4.659			
1,800.00	1,800.00	1,800.00	1,799.97	3.91	3.25	102.33	-6.92	31.63	32.37	25.21	7.16	4.521			

CC - Min centre to center distance or convergent point, SF - min separation factor, ES - min ellipse separation

Company: ANADARKO PETROLEUM CORP.
Project: UTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - EXISTING NBU 229 - EXISTING WELL NBU 922 - EXISTING WELL NBU 922													Offset Site Error: 0.00 ft
Survey Program: 100-NS-GYRO-MS													Offset Well Error: 0.00 ft
Reference		Offset		Semi Major Axis		Azimuth from North (°)	Offset Wellbore Centre		Distance		Minimum Separation (ft)	Separation Factor	Warning
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference	Offset (ft)		+N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Between Ellipses (ft)			
1,900.00	1,900.00	1,899.94	1,899.87	4.14	3.39	108.92	-9.50	31.24	32.66	25.13	7.53	4.338	
1,960.00	1,960.00	1,959.98	1,959.89	4.27	3.48	109.64	-11.05	30.96	32.87	25.12	7.75	4.239	
2,000.00	2,000.00	2,000.00	1,999.90	4.36	3.54	111.80	-12.06	30.71	32.62	24.72	7.90	4.130	
2,100.00	2,099.87	2,099.79	2,099.65	4.56	3.70	121.81	-14.77	29.90	29.19	20.94	8.25	3.538	
2,200.00	2,199.37	2,198.94	2,198.74	4.78	3.88	144.08	-17.93	29.24	24.37	15.73	8.64	2.821	
2,253.24	2,252.09	2,251.70	2,251.48	4.90	3.98	163.39	-19.63	28.96	23.28	14.41	8.87	2.624 CC, ES, SF	
2,300.00	2,298.21	2,297.83	2,297.59	5.01	4.06	-176.78	-20.87	28.59	24.51	15.45	9.07	2.704	
2,400.00	2,398.12	2,395.63	2,395.35	5.27	4.26	-143.66	-23.52	28.38	36.66	27.26	9.40	3.900	
2,500.00	2,492.83	2,492.04	2,491.72	5.59	4.46	-126.99	-26.23	28.49	58.61	48.93	9.68	6.053	
2,600.00	2,588.09	2,587.29	2,586.94	5.97	4.66	-118.27	-28.86	28.29	87.65	77.70	9.95	8.807	
2,700.00	2,681.62	2,680.62	2,680.23	6.44	4.87	-113.41	-31.70	28.42	122.22	112.00	10.22	11.960	
2,800.00	2,773.18	2,771.55	2,771.10	7.00	5.08	-110.33	-34.70	28.45	162.14	151.67	10.47	15.482	
2,900.00	2,862.51	2,858.70	2,858.19	7.89	5.27	-108.30	-38.12	28.19	207.42	196.71	10.71	19.367	
2,960.01	2,914.94	2,909.43	2,908.87	8.16	5.38	-107.33	-40.19	27.58	237.32	226.48	10.84	21.895	
3,000.00	2,949.57	2,944.13	2,943.54	8.49	5.46	-106.78	-41.59	27.12	257.84	246.82	11.03	23.387	
3,100.00	3,036.17	3,030.60	3,029.94	9.37	5.65	-105.73	-44.93	26.19	308.99	297.49	11.49	26.883	
3,200.00	3,122.78	3,116.01	3,115.27	10.28	5.85	-104.97	-48.31	25.30	360.20	348.22	11.98	30.067	
3,300.00	3,209.38	3,201.34	3,200.53	11.23	6.05	-104.43	-51.83	24.36	411.56	399.08	12.48	32.976	
3,400.00	3,295.98	3,288.88	3,287.99	12.21	6.25	-104.03	-55.54	23.55	462.81	449.81	13.00	35.593	
3,500.00	3,382.58	3,376.84	3,375.86	13.20	6.46	-103.73	-59.33	23.12	513.74	500.21	13.54	37.953	
3,600.00	3,469.18	3,460.39	3,459.33	14.21	6.67	-103.49	-63.11	22.82	564.62	550.54	14.07	40.123	
3,700.00	3,555.79	3,541.65	3,540.48	15.23	6.88	-103.31	-67.27	22.04	616.11	601.50	14.61	42.162	
3,780.39	3,625.41	3,606.63	3,605.34	16.05	7.02	-103.21	-70.95	21.06	657.97	642.92	15.05	43.711	
3,800.00	3,642.44	3,622.84	3,621.53	16.24	7.06	-103.19	-71.95	20.78	668.15	652.94	15.21	43.930	
3,900.00	3,730.80	3,705.81	3,705.25	17.05	7.27	-103.23	-78.08	19.34	717.60	701.62	15.98	44.909	
4,000.00	3,821.48	3,792.67	3,790.74	17.79	7.48	-103.43	-85.98	17.88	762.86	746.13	16.72	45.621	
4,100.00	3,914.25	3,885.84	3,883.40	18.45	7.72	-103.77	-95.60	16.42	803.56	786.11	17.45	46.058	
4,200.00	4,008.84	3,981.72	3,978.76	19.03	7.96	-104.14	-105.65	15.25	839.20	821.07	18.13	46.287	
4,300.00	4,105.00	4,081.27	4,077.79	19.52	8.22	-104.54	-115.55	14.35	889.61	850.64	18.77	46.323	
4,400.00	4,202.46	4,183.09	4,179.20	19.93	8.48	-104.90	-124.71	13.75	944.53	875.17	19.36	46.198	
4,447.06	4,248.70	4,231.53	4,227.47	20.10	8.60	-105.07	-128.71	13.59	904.33	884.70	19.62	46.089	
4,500.00	4,300.95	4,286.33	4,282.10	20.26	8.75	-105.26	-133.10	13.53	913.86	893.96	19.90	45.929	
4,600.00	4,400.21	4,380.64	4,386.10	20.52	9.02	-105.63	-141.10	13.80	927.53	907.16	20.37	45.526	
4,700.00	4,499.97	4,492.08	4,487.29	20.70	9.28	-106.00	-148.32	14.35	935.69	914.91	20.78	45.027	
4,780.40	4,580.34	4,573.62	4,568.85	20.79	9.49	-106.30	-153.64	14.79	938.40	917.34	21.06	44.562	
4,800.00	4,599.95	4,593.51	4,588.50	20.81	9.54	-106.38	-154.87	14.89	938.64	917.50	21.15	44.384	
4,900.00	4,699.95	4,694.78	4,689.58	20.92	9.81	-106.75	-161.02	15.50	939.80	918.19	21.62	43.474	
5,000.00	4,799.95	4,796.03	4,790.64	21.03	10.07	-107.12	-167.15	16.26	940.85	918.76	22.09	42.593	
5,100.00	4,899.95	4,892.99	4,887.43	21.13	10.32	-107.46	-172.84	16.87	942.00	919.45	22.55	41.776	
5,200.00	4,999.95	4,989.82	4,984.12	21.25	10.58	-107.77	-178.14	17.02	943.50	920.50	23.01	41.009	
5,300.00	5,099.95	5,092.14	5,086.31	21.36	10.84	-108.07	-183.31	16.99	945.10	921.62	23.48	40.251	
5,400.00	5,199.95	5,195.14	5,189.20	21.47	11.11	-108.34	-188.05	17.15	946.39	922.43	23.95	39.509	
5,500.00	5,299.95	5,295.06	5,289.02	21.59	11.37	-108.60	-192.40	17.40	947.52	923.10	24.42	38.802	
5,600.00	5,399.95	5,300.00	5,293.96	21.71	11.38	-108.61	-192.61	17.42	953.43	928.81	24.62	38.729	
5,700.00	5,499.95	5,300.00	5,293.96	21.83	11.38	-108.61	-192.61	17.42	969.65	944.84	24.80	39.092	
5,800.00	5,599.95	5,300.00	5,293.96	21.95	11.38	-108.61	-192.61	17.42	995.70	970.71	24.99	39.842	
5,900.00	5,699.95	5,300.00	5,293.96	22.07	11.38	-108.61	-192.61	17.42	1,030.83	1,005.65	25.18	40.939	
6,000.00	5,799.95	5,300.00	5,293.96	22.19	11.38	-108.61	-192.61	17.42	1,074.16	1,048.79	25.37	42.341	
6,100.00	5,899.95	5,300.00	5,293.96	22.32	11.38	-108.61	-192.61	17.42	1,124.73	1,089.17	25.56	44.004	
6,200.00	5,999.95	5,300.00	5,293.96	22.45	11.38	-108.61	-192.61	17.42	1,181.61	1,155.88	25.75	45.886	
6,300.00	6,099.95	5,300.00	5,293.96	22.58	11.38	-108.61	-192.61	17.42	1,243.95	1,218.00	25.94	47.948	
6,400.00	6,199.95	5,300.00	5,293.96	22.71	11.38	-108.61	-192.61	17.42	1,310.95	1,284.82	26.14	50.157	

CC - Min centre to center distance or covergent point, SF - min separation factor, ES - min ellipse separation



Weatherford International Ltd.
Anticollision Report



Company: ANADARKO PETROLEUM CORP.
Project: UTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - EXISTING NBU 229 - EXISTING WELL NBU 922 - EXISTING WELL NBU 922												Offset Site Error:	0.00 ft
Survey Program: 100-NS-GYRO-MS												Offset Well Error:	0.00 ft
Reference		Offset		Semi Major Axis		Azimuth from North (°)	Offset Wellbore Centre		Distance		Minimum Separation (ft)	Separation Factor	Warning
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference (ft)	Offset (ft)		+N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Between Ellipses (ft)			
6,500.00	6,299.95	5,300.00	5,293.96	22.84	11.38	-108.61	-192.61	17.42	1,381.95	1,355.62	26.33	52.484	
6,600.00	6,399.95	5,300.00	5,293.96	22.97	11.38	-108.61	-192.61	17.42	1,456.36	1,429.84	26.53	54.903	
6,700.00	6,499.95	5,300.00	5,293.96	23.11	11.38	-108.61	-192.61	17.42	1,533.69	1,506.96	26.72	57.394	
6,800.00	6,599.95	5,300.00	5,293.96	23.24	11.38	-108.61	-192.61	17.42	1,613.50	1,586.58	26.92	59.940	
6,900.00	6,699.95	5,300.00	5,293.96	23.38	11.38	-108.61	-192.61	17.42	1,695.46	1,668.35	27.12	62.526	
7,000.00	6,799.95	5,300.00	5,293.96	23.52	11.38	-108.61	-192.61	17.42	1,779.27	1,751.95	27.31	65.141	
7,100.00	6,899.95	5,300.00	5,293.96	23.66	11.38	-108.61	-192.61	17.42	1,864.67	1,837.15	27.51	67.774	
7,200.00	6,999.95	5,300.00	5,293.96	23.80	11.38	-108.61	-192.61	17.42	1,951.46	1,923.74	27.71	70.418	
7,300.00	7,099.95	5,300.00	5,293.96	23.94	11.38	-108.61	-192.61	17.42	2,039.46	2,011.54	27.91	73.066	
7,400.00	7,199.95	5,300.00	5,293.96	24.09	11.38	-108.61	-192.61	17.42	2,128.52	2,100.40	28.11	75.712	
7,500.00	7,299.95	5,300.00	5,293.96	24.23	11.38	-108.61	-192.61	17.42	2,218.51	2,190.19	28.31	78.352	
7,600.00	7,399.95	5,300.00	5,293.96	24.38	11.38	-108.61	-192.61	17.42	2,309.32	2,280.81	28.52	80.982	
7,700.00	7,499.95	5,300.00	5,293.96	24.53	11.38	-108.61	-192.61	17.42	2,400.87	2,372.15	28.72	83.598	
7,800.00	7,599.95	5,300.00	5,293.96	24.68	11.38	-108.61	-192.61	17.42	2,493.06	2,464.14	28.92	86.199	
7,900.00	7,699.95	5,300.00	5,293.96	24.83	11.38	-108.61	-192.61	17.42	2,585.84	2,556.71	29.13	88.782	
8,000.00	7,799.95	5,300.00	5,293.96	24.98	11.38	-108.61	-192.61	17.42	2,679.14	2,649.81	29.33	91.345	
8,100.00	7,899.95	5,300.00	5,293.96	25.13	11.38	-108.61	-192.61	17.42	2,772.90	2,743.36	29.53	93.887	
8,200.00	7,999.95	5,300.00	5,293.96	25.28	11.38	-108.61	-192.61	17.42	2,867.08	2,837.34	29.74	96.407	
8,300.00	8,099.95	5,300.00	5,293.96	25.44	11.38	-108.61	-192.61	17.42	2,961.65	2,931.70	29.94	98.903	
8,400.00	8,199.95	5,300.00	5,293.96	25.59	11.38	-108.61	-192.61	17.42	3,056.56	3,026.41	30.15	101.375	
8,500.00	8,299.95	5,300.00	5,293.96	25.75	11.38	-108.61	-192.61	17.42	3,151.79	3,121.43	30.36	103.823	
8,600.00	8,399.95	5,300.00	5,293.96	25.91	11.38	-108.61	-192.61	17.42	3,247.30	3,216.74	30.56	106.246	
8,700.00	8,499.95	5,300.00	5,293.96	26.07	11.38	-108.61	-192.61	17.42	3,343.07	3,312.30	30.77	108.643	
8,800.00	8,599.95	5,300.00	5,293.96	26.22	11.38	-108.61	-192.61	17.42	3,439.09	3,408.11	30.98	111.014	
8,900.00	8,699.95	5,300.00	5,293.96	26.39	11.38	-108.61	-192.61	17.42	3,535.38	3,504.19	31.19	113.361	

CC - Min centre to center distance or convergent point, SF - min separation factor, ES - min ellipse separation

Company: ANADARKO PETROLEUM CORP.
Project: UINTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - NBU 1022-03B2S - NBU 1022-03B2S - Design #1														Offset Site Error: 0.00ft
Survey Program: D-MWD														Offset Well Error: 0.00ft
Reference	Offset	Semi Major Axis		Distance		Warning								
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference (ft)	Offset (ft)	Azimuth from North (°)	Offset Wellbore Centre +N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Between Ellipses (ft)	Minimum Separation (ft)	Separation Factor		
0.00	0.00	0.00	0.00	0.00	0.00	-116.96	-18.21	-35.80	40.17					
100.00	100.00	100.00	100.00	0.09	0.09	-116.96	-18.21	-35.80	40.17	39.98	0.18	217.937		
200.00	200.00	200.00	200.00	0.32	0.32	-116.96	-18.21	-35.80	40.17	39.53	0.63	63.372		
300.00	300.00	300.00	300.00	0.54	0.54	-116.96	-18.21	-35.80	40.17	39.08	1.08	37.077		
400.00	400.00	400.00	400.00	0.77	0.77	-116.96	-18.21	-35.80	40.17	38.63	1.53	26.204		
500.00	500.00	500.00	500.00	0.99	0.99	-116.96	-18.21	-35.80	40.17	38.19	1.98	20.262		
600.00	600.00	600.00	600.00	1.22	1.22	-116.96	-18.21	-35.80	40.17	37.74	2.43	16.517		
700.00	700.00	700.00	700.00	1.44	1.44	-116.96	-18.21	-35.80	40.17	37.29	2.88	13.940		
800.00	800.00	800.00	800.00	1.67	1.67	-116.96	-18.21	-35.80	40.17	36.84	3.33	12.059		
900.00	900.00	900.00	900.00	1.89	1.89	-116.96	-18.21	-35.80	40.17	36.39	3.78	10.625		
1,000.00	1,000.00	1,000.00	1,000.00	2.12	2.12	-116.96	-18.21	-35.80	40.17	35.94	4.23	9.496		
1,100.00	1,100.00	1,100.00	1,100.00	2.34	2.34	-116.96	-18.21	-35.80	40.17	35.49	4.68	8.584		
1,200.00	1,200.00	1,200.00	1,200.00	2.56	2.56	-116.96	-18.21	-35.80	40.17	35.04	5.13	7.831		
1,300.00	1,300.00	1,300.00	1,300.00	2.79	2.79	-116.96	-18.21	-35.80	40.17	34.59	5.58	7.200		
1,400.00	1,400.00	1,400.00	1,400.00	3.01	3.01	-116.96	-18.21	-35.80	40.17	34.14	6.03	6.663		
1,500.00	1,500.00	1,500.00	1,500.00	3.24	3.24	-116.96	-18.21	-35.80	40.17	33.69	6.48	6.201		
1,600.00	1,600.00	1,600.00	1,600.00	3.46	3.46	-116.96	-18.21	-35.80	40.17	33.24	6.93	5.798		
1,700.00	1,700.00	1,700.00	1,700.00	3.69	3.69	-116.96	-18.21	-35.80	40.17	32.79	7.38	5.445		
1,800.00	1,800.00	1,800.00	1,800.00	3.91	3.91	-116.96	-18.21	-35.80	40.17	32.34	7.83	5.132		
1,900.00	1,900.00	1,900.00	1,900.00	4.14	4.14	-116.96	-18.21	-35.80	40.17	31.89	8.28	4.854		
1,960.00	1,960.00	1,960.00	1,960.00	4.27	4.27	-116.96	-18.21	-35.80	40.17	31.62	8.55	4.700 CC, ES		
2,000.00	2,000.00	1,999.84	1,999.84	4.36	4.36	-116.18	-17.89	-36.05	40.84	31.92	8.72	4.662 SF		
2,100.00	2,099.87	2,098.92	2,098.80	4.58	4.58	-108.61	-14.19	-38.85	46.38	37.26	9.12	5.086		
2,200.00	2,199.37	2,196.32	2,195.72	4.78	4.80	-97.99	-6.57	-44.62	60.27	50.77	9.50	6.343		
2,300.00	2,288.21	2,290.94	2,289.29	5.01	5.03	-89.32	4.58	-53.08	83.54	73.67	9.87	8.464		
2,400.00	2,398.12	2,381.80	2,378.38	5.27	5.27	-83.62	18.76	-63.83	116.01	105.78	10.22	11.346		
2,500.00	2,492.83	2,488.12	2,462.15	5.59	5.53	-80.16	35.33	-76.40	156.99	146.41	10.57	14.849		
2,600.00	2,588.09	2,549.28	2,539.97	5.97	5.81	-78.17	53.66	-90.29	205.73	194.81	10.92	18.848		
2,700.00	2,681.62	2,624.87	2,611.52	6.44	6.11	-77.11	73.08	-105.02	261.51	250.25	11.26	23.227		
2,800.00	2,773.18	2,700.00	2,681.62	7.00	6.45	-76.41	94.60	-121.34	323.72	312.09	11.63	27.835		
2,900.00	2,862.51	2,758.46	2,735.41	7.69	6.76	-76.59	112.86	-135.18	391.56	379.55	12.01	32.599		
2,960.01	2,914.94	2,800.00	2,773.18	8.16	6.99	-76.47	126.63	-145.62	434.84	422.57	12.27	35.440		
3,000.00	2,949.57	2,816.62	2,788.19	8.49	7.10	-76.79	132.32	-149.94	464.31	451.82	12.49	37.166		
3,100.00	3,036.17	2,871.31	2,837.12	9.37	7.45	-76.97	151.78	-164.69	539.23	526.12	13.11	41.136		
3,200.00	3,122.78	2,923.17	2,882.85	10.28	7.81	-77.11	171.25	-179.45	615.62	601.87	13.75	44.768		
3,300.00	3,209.38	2,976.00	2,928.79	11.23	8.21	-77.12	192.06	-195.23	693.34	678.91	14.44	48.031		
3,400.00	3,295.98	3,038.38	2,982.81	12.21	8.71	-76.86	216.91	-214.07	771.44	756.26	15.17	50.837		
3,500.00	3,382.58	3,100.76	3,036.84	13.20	9.23	-76.65	241.76	-232.91	849.55	833.62	15.92	53.352		
3,600.00	3,469.18	3,163.14	3,090.85	14.21	9.77	-76.48	266.61	-251.75	927.66	910.96	16.70	55.544		
3,700.00	3,555.79	3,225.52	3,144.89	15.23	10.31	-76.33	291.46	-270.59	1,005.78	988.29	17.49	57.505		
3,780.39	3,625.41	3,275.67	3,188.31	16.05	10.76	-76.23	311.44	-285.74	1,068.59	1,050.45	18.14	59.919		
3,800.00	3,642.44	3,287.96	3,198.97	16.24	10.87	-76.20	316.34	-289.46	1,083.86	1,065.56	18.30	59.218		
3,900.00	3,730.80	3,352.67	3,255.00	17.05	11.46	-75.99	342.11	-309.00	1,159.99	1,140.83	19.15	60.568		
4,000.00	3,821.48	3,420.57	3,313.81	17.79	12.09	-75.67	369.17	-329.51	1,233.10	1,213.07	20.02	61.584		
4,100.00	3,914.25	3,491.49	3,375.23	18.45	12.76	-75.26	397.42	-350.93	1,303.03	1,282.13	20.90	62.335		
4,200.00	4,008.84	3,565.23	3,439.10	19.03	13.46	-74.76	426.80	-373.21	1,369.64	1,347.86	21.78	62.880		
4,300.00	4,105.00	3,641.59	3,505.23	19.52	14.19	-74.19	457.21	-396.27	1,432.81	1,410.16	22.64	63.278		
4,400.00	4,202.46	3,720.35	3,573.44	19.93	14.96	-73.55	488.59	-420.06	1,492.41	1,468.94	23.48	63.570		
4,447.06	4,248.70	3,758.20	3,606.21	20.10	15.33	-73.22	503.67	-431.49	1,519.21	1,495.35	23.86	63.677		
4,500.00	4,300.95	3,801.31	3,643.56	20.26	15.75	-72.84	520.85	-444.52	1,548.37	1,524.09	24.27	63.786		
4,600.00	4,400.21	3,884.24	3,715.38	20.52	16.56	-72.08	553.88	-469.58	1,600.59	1,575.56	25.03	63.949		
4,700.00	4,499.97	3,968.91	3,788.71	20.70	17.40	-71.26	587.61	-495.14	1,649.02	1,623.29	25.73	64.088		

CC - Min centre to center distance or convergent point, SF - min separation factor, ES - min ellipse separation

Company: ANADARKO PETROLEUM CORP.
Project: UTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - NBU 1022-03B2S - NBU 1022-03B2S - Design #1													Offset Site Error: 0.00ft
Survey Program: 0-MWD													Offset Well Error: 0.00ft
Reference	Offset	Semi Major Axis		Distance		Minimum Separation		Warning					
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference	Offset	Azimuth from North (°)	Offset Wellbore Centre +N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Between Ellipses (ft)	Minimum Separation (ft)	Separation Factor	
4,780.40	4,580.34	4,038.10	3,848.62	20.79	18.09	-70.55	615.18	-516.04	1,685.18	1,658.93	26.25	64.200	
4,800.00	4,599.95	4,055.07	3,863.32	20.81	18.26	-70.38	621.94	-521.16	1,693.70	1,667.32	26.38	64.209	
4,900.00	4,699.95	4,141.68	3,938.33	20.92	19.12	-69.51	656.44	-547.32	1,737.37	1,710.33	27.04	64.259	
5,000.00	4,799.95	4,228.28	4,013.34	21.03	19.99	-68.68	690.94	-573.48	1,781.36	1,753.68	27.68	64.347	
5,100.00	4,899.95	4,314.89	4,088.34	21.13	20.86	-67.88	725.44	-599.64	1,825.67	1,797.35	28.32	64.469	
5,200.00	4,999.95	4,401.49	4,163.35	21.25	21.74	-67.13	759.95	-625.80	1,870.27	1,841.33	28.94	64.619	
5,300.00	5,099.95	5,124.15	4,840.19	21.36	25.94	-63.47	951.72	-771.21	1,902.89	1,871.32	31.56	60.288	
5,400.00	5,199.95	5,485.03	5,199.95	21.47	26.54	-63.18	969.39	-784.60	1,904.97	1,872.68	32.29	58.988	
5,500.00	5,299.95	5,585.03	5,299.95	21.59	26.63	-63.18	969.39	-784.60	1,904.97	1,872.39	32.59	58.460	
5,600.00	5,399.95	5,685.03	5,399.95	21.71	26.73	-63.18	969.39	-784.60	1,904.97	1,872.09	32.88	57.934	
5,700.00	5,499.95	5,785.03	5,499.95	21.83	26.82	-63.18	969.39	-784.60	1,904.97	1,871.79	33.18	57.411	
5,800.00	5,599.95	5,885.03	5,599.95	21.95	26.92	-63.18	969.39	-784.60	1,904.97	1,871.49	33.48	56.891	
5,900.00	5,699.95	5,985.03	5,699.95	22.07	27.02	-63.18	969.39	-784.60	1,904.97	1,871.18	33.79	56.375	
6,000.00	5,799.95	6,085.03	5,799.95	22.19	27.12	-63.18	969.39	-784.60	1,904.97	1,870.87	34.10	55.864	
6,100.00	5,899.95	6,185.03	5,899.95	22.32	27.22	-63.18	969.39	-784.60	1,904.97	1,870.56	34.41	55.357	
6,200.00	5,999.95	6,285.03	5,999.95	22.45	27.32	-63.18	969.39	-784.60	1,904.97	1,870.25	34.73	54.854	
6,300.00	6,099.95	6,385.03	6,099.95	22.58	27.43	-63.18	969.39	-784.60	1,904.97	1,869.93	35.05	54.355	
6,400.00	6,199.95	6,485.03	6,199.95	22.71	27.54	-63.18	969.39	-784.60	1,904.97	1,869.61	35.37	53.862	
6,500.00	6,299.95	6,585.03	6,299.95	22.84	27.64	-63.18	969.39	-784.60	1,904.97	1,869.28	35.69	53.373	
6,600.00	6,399.95	6,685.03	6,399.95	22.97	27.75	-63.18	969.39	-784.60	1,904.97	1,868.96	36.02	52.889	
6,700.00	6,499.95	6,785.03	6,499.95	23.11	27.86	-63.18	969.39	-784.60	1,904.97	1,868.63	36.35	52.409	
6,800.00	6,599.95	6,885.03	6,599.95	23.24	27.97	-63.18	969.39	-784.60	1,904.97	1,868.29	36.68	51.935	
6,900.00	6,699.95	6,985.03	6,699.95	23.38	28.09	-63.18	969.39	-784.60	1,904.97	1,867.96	37.01	51.466	
7,000.00	6,799.95	7,085.03	6,799.95	23.52	28.20	-63.18	969.39	-784.60	1,904.97	1,867.62	37.35	51.002	
7,100.00	6,899.95	7,185.03	6,899.95	23.66	28.32	-63.18	969.39	-784.60	1,904.97	1,867.28	37.69	50.543	
7,200.00	6,999.95	7,285.03	6,999.95	23.80	28.43	-63.18	969.39	-784.60	1,904.97	1,866.94	38.03	50.090	
7,300.00	7,099.95	7,385.03	7,099.95	23.94	28.55	-63.18	969.39	-784.60	1,904.97	1,866.60	38.37	49.641	
7,400.00	7,199.95	7,485.03	7,199.95	24.09	28.67	-63.18	969.39	-784.60	1,904.97	1,866.25	38.72	49.198	
7,500.00	7,299.95	7,585.03	7,299.95	24.23	28.79	-63.18	969.39	-784.60	1,904.97	1,865.91	39.07	48.760	
7,600.00	7,399.95	7,685.03	7,399.95	24.38	28.92	-63.18	969.39	-784.60	1,904.97	1,865.56	39.42	48.327	
7,700.00	7,499.95	7,785.03	7,499.95	24.53	29.04	-63.18	969.39	-784.60	1,904.97	1,865.20	39.77	47.899	
7,800.00	7,599.95	7,885.03	7,599.95	24.68	29.16	-63.18	969.39	-784.60	1,904.97	1,864.85	40.12	47.477	
7,900.00	7,699.95	7,985.03	7,699.95	24.83	29.29	-63.18	969.39	-784.60	1,904.97	1,864.49	40.48	47.060	
8,000.00	7,799.95	8,085.03	7,799.95	24.98	29.42	-63.18	969.39	-784.60	1,904.97	1,864.14	40.84	46.647	
8,100.00	7,899.95	8,185.03	7,899.95	25.13	29.54	-63.18	969.39	-784.60	1,904.97	1,863.78	41.20	46.241	
8,200.00	7,999.95	8,285.03	7,999.95	25.28	29.67	-63.18	969.39	-784.60	1,904.97	1,863.42	41.56	45.839	
8,300.00	8,099.95	8,385.03	8,099.95	25.44	29.80	-63.18	969.39	-784.60	1,904.97	1,863.05	41.92	45.442	
8,400.00	8,199.95	8,485.03	8,199.95	25.59	29.94	-63.18	969.39	-784.60	1,904.97	1,862.69	42.29	45.050	
8,500.00	8,299.95	8,585.03	8,299.95	25.75	30.07	-63.18	969.39	-784.60	1,904.97	1,862.32	42.65	44.663	
8,600.00	8,399.95	8,685.03	8,399.95	25.91	30.20	-63.18	969.39	-784.60	1,904.97	1,861.95	43.02	44.282	
8,700.00	8,499.95	8,785.03	8,499.95	26.07	30.34	-63.18	969.39	-784.60	1,904.97	1,861.59	43.39	43.905	
8,800.00	8,599.95	8,885.03	8,599.95	26.22	30.47	-63.18	969.39	-784.60	1,904.97	1,861.21	43.76	43.533	
8,900.00	8,699.95	8,985.03	8,699.95	26.39	30.61	-63.18	969.39	-784.60	1,904.97	1,860.84	44.13	43.166	

Company: ANADARKO PETROLEUM CORP.
Project: UINTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - NBU 1022-03B4T - NBU 1022-03B4T - Design #1														Offset Site Error: 0.00ft
Survey Program: 0-MWD														Offset Well Error: 0.00ft
Reference	Offset	Semi Major Axis		Distance		Minimum		Separation		Warning				
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference (ft)	Offset (ft)	Azimuth from North (°)	Offset Wellbore Centre +N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Between Ellipses (ft)	Minimum Separation (ft)	Separation Factor		
0.00	0.00	0.00	0.00	0.00	0.00	-116.96	-9.11	-17.90	20.08					
100.00	100.00	100.00	100.00	0.09	0.09	-116.96	-9.11	-17.90	20.08	19.90	0.18	108.969		
200.00	200.00	200.00	200.00	0.32	0.32	-116.96	-9.11	-17.90	20.08	19.45	0.63	31.688		
300.00	300.00	300.00	300.00	0.54	0.54	-116.96	-9.11	-17.90	20.08	19.00	1.08	18.538		
400.00	400.00	400.00	400.00	0.77	0.77	-116.96	-9.11	-17.90	20.08	18.55	1.53	13.102		
500.00	500.00	500.00	500.00	0.99	0.99	-116.96	-9.11	-17.90	20.08	18.10	1.98	10.131		
600.00	600.00	600.00	600.00	1.22	1.22	-116.96	-9.11	-17.90	20.08	17.65	2.43	8.258		
700.00	700.00	700.00	700.00	1.44	1.44	-116.96	-9.11	-17.90	20.08	17.20	2.88	6.970		
800.00	800.00	800.00	800.00	1.67	1.67	-116.96	-9.11	-17.90	20.08	16.75	3.33	6.029		
900.00	900.00	900.00	900.00	1.89	1.89	-116.96	-9.11	-17.90	20.08	16.30	3.78	5.312		
1,000.00	1,000.00	1,000.00	1,000.00	2.12	2.12	-116.96	-9.11	-17.90	20.08	15.85	4.23	4.748		
1,100.00	1,100.00	1,100.00	1,100.00	2.34	2.34	-116.96	-9.11	-17.90	20.08	15.40	4.68	4.292		
1,200.00	1,200.00	1,200.00	1,200.00	2.56	2.56	-116.96	-9.11	-17.90	20.08	14.95	5.13	3.916		
1,300.00	1,300.00	1,300.00	1,300.00	2.79	2.79	-116.96	-9.11	-17.90	20.08	14.51	5.58	3.600		
1,400.00	1,400.00	1,400.00	1,400.00	3.01	3.01	-116.96	-9.11	-17.90	20.08	14.06	6.03	3.332		
1,500.00	1,500.00	1,500.00	1,500.00	3.24	3.24	-116.96	-9.11	-17.90	20.08	13.61	6.48	3.100		
1,600.00	1,600.00	1,600.00	1,600.00	3.46	3.46	-116.96	-9.11	-17.90	20.08	13.16	6.93	2.899		
1,700.00	1,700.00	1,700.00	1,700.00	3.69	3.69	-116.96	-9.11	-17.90	20.08	12.71	7.38	2.723		
1,800.00	1,800.00	1,800.00	1,800.00	3.91	3.91	-116.96	-9.11	-17.90	20.08	12.26	7.83	2.566		
1,900.00	1,900.00	1,900.00	1,900.00	4.14	4.14	-116.96	-9.11	-17.90	20.08	11.81	8.28	2.427		
1,960.00	1,960.00	1,960.00	1,960.00	4.27	4.27	-116.96	-9.11	-17.90	20.08	11.54	8.55	2.350 CC, ES		
2,000.00	2,000.00	2,000.00	2,000.00	4.36	4.36	-116.96	-9.11	-17.90	20.48	11.76	8.72	2.349 SF		
2,100.00	2,099.87	2,099.87	2,099.87	4.56	4.59	-112.91	-9.11	-17.90	24.96	15.83	9.13	2.734		
2,200.00	2,199.37	2,199.37	2,199.37	4.78	4.81	-108.35	-9.11	-17.90	34.61	25.10	9.52	3.637		
2,300.00	2,298.21	2,298.21	2,298.21	5.01	5.03	-104.86	-9.11	-17.90	49.53	39.64	9.88	5.011		
2,400.00	2,396.12	2,396.12	2,396.12	5.27	5.25	-102.53	-9.11	-17.90	69.66	59.44	10.23	6.813		
2,500.00	2,492.83	2,492.83	2,492.83	5.59	5.47	-101.01	-9.11	-17.90	94.94	84.40	10.54	9.007		
2,600.00	2,588.09	2,588.09	2,588.09	5.97	5.68	-100.00	-9.11	-17.90	125.28	114.45	10.83	11.564		
2,700.00	2,681.62	2,681.62	2,681.62	6.44	5.89	-99.30	-9.11	-17.90	160.58	149.48	11.10	14.463		
2,800.00	2,773.18	2,773.18	2,773.18	7.00	6.10	-98.81	-9.11	-17.90	200.74	189.39	11.35	17.687		
2,900.00	2,862.51	2,862.51	2,862.51	7.69	6.30	-98.45	-9.11	-17.90	245.65	234.07	11.58	21.220		
2,960.01	2,914.94	2,914.94	2,914.94	8.16	6.42	-98.28	-9.11	-17.90	274.82	263.12	11.70	23.482		
3,000.00	2,949.57	2,949.57	2,949.57	8.49	6.50	-98.18	-9.11	-17.90	294.81	282.92	11.89	24.799		
3,100.00	3,036.17	3,036.17	3,036.17	9.37	6.69	-97.99	-9.11	-17.90	344.80	332.44	12.36	27.896		
3,200.00	3,122.78	3,122.78	3,122.78	10.28	6.89	-97.84	-9.11	-17.90	394.79	381.95	12.85	30.734		
3,300.00	3,209.38	3,209.38	3,209.38	11.23	7.08	-97.73	-9.11	-17.90	444.78	431.44	13.34	33.337		
3,400.00	3,295.98	3,295.98	3,295.98	12.21	7.28	-97.64	-9.11	-17.90	494.78	480.93	13.85	35.729		
3,500.00	3,382.58	3,382.58	3,382.58	13.20	7.47	-97.56	-9.11	-17.90	544.78	530.41	14.36	37.929		
3,600.00	3,469.18	3,469.18	3,469.18	14.21	7.66	-97.50	-9.11	-17.90	594.77	579.89	14.89	39.957		
3,700.00	3,555.79	3,555.79	3,555.79	15.23	7.86	-97.45	-9.11	-17.90	644.77	629.36	15.41	41.829		
3,780.39	3,625.41	3,625.41	3,625.41	16.05	8.02	-97.42	-9.11	-17.90	684.96	669.12	15.84	43.233		
3,800.00	3,642.44	3,642.44	3,642.44	16.24	8.05	-97.41	-9.11	-17.90	694.68	678.68	16.00	43.416		
3,900.00	3,730.80	3,730.80	3,730.80	17.05	8.25	-97.37	-9.11	-17.90	741.48	724.72	16.77	44.219		
4,000.00	3,821.48	3,821.48	3,821.48	17.79	8.46	-97.34	-9.11	-17.90	783.60	766.10	17.50	44.783		
4,100.00	3,914.25	3,914.25	3,914.25	18.45	8.67	-97.32	-9.11	-17.90	820.91	802.73	18.18	45.146		
4,200.00	4,008.84	4,008.84	4,008.84	19.03	8.88	-97.30	-9.11	-17.90	853.32	834.50	18.82	45.344		
4,300.00	4,105.00	4,105.00	4,105.00	19.52	9.09	-97.29	-9.11	-17.90	880.73	861.33	19.40	45.396		
4,400.00	4,202.46	4,202.46	4,202.46	19.93	9.31	-97.28	-9.11	-17.90	903.07	883.15	19.93	45.322		
4,447.06	4,248.70	4,248.70	4,248.70	20.10	9.42	-97.27	-9.11	-17.90	911.82	891.66	20.15	45.247		
4,500.00	4,300.95	4,300.95	4,300.95	20.26	9.53	-97.27	-9.11	-17.90	920.28	899.89	20.39	45.134		
4,600.00	4,400.21	4,400.21	4,400.21	20.62	9.76	-97.26	-9.11	-17.90	932.32	911.53	20.79	44.843		
4,700.00	4,499.97	4,499.97	4,499.97	20.70	9.98	-97.26	-9.11	-17.90	939.14	918.01	21.13	44.454		

CC - Min centre to center distance or convergent point, SF - min separation factor, ES - min ellipse separation



Weatherford International Ltd.
Anticollision Report



Company: ANADARKO PETROLEUM CORP.
Project: UINTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - NBU 1022-03B4T - NBU 1022-03B4T - Design #1												Offset Site Error:	0.00 ft
Survey Program: 0-MWD												Offset Well Error:	0.00 ft
Reference		Offset		Semi Major Axis		Azimuth from North (°)	Offset Wellbore Centre		Distance		Minimum Separation (ft)	Separation Factor	Warning
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference (ft)	Offset (ft)		+N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Between Ellipses (ft)			
4,780.40	4,580.34	4,580.34	4,580.34	20.79	10.16	-97.26	-9.11	-17.90	940.83	919.48	21.34	44.078	
4,800.00	4,599.95	4,599.95	4,599.95	20.81	10.21	-97.26	-9.11	-17.90	940.83	919.41	21.42	43.919	
4,900.00	4,699.95	4,699.95	4,699.95	20.92	10.43	-97.26	-9.11	-17.90	940.83	919.00	21.83	43.098	
5,000.00	4,799.95	4,799.95	4,799.95	21.03	10.66	-97.26	-9.11	-17.90	940.83	918.59	22.24	42.305	
5,100.00	4,899.95	4,899.95	4,899.95	21.13	10.88	-97.26	-9.11	-17.90	940.83	918.18	22.65	41.538	
5,200.00	4,999.95	4,999.95	4,999.95	21.25	11.11	-97.26	-9.11	-17.90	940.83	917.77	23.06	40.796	
5,300.00	5,099.95	5,099.95	5,099.95	21.36	11.33	-97.26	-9.11	-17.90	940.83	917.35	23.47	40.078	
5,400.00	5,199.95	5,199.95	5,199.95	21.47	11.56	-97.26	-9.11	-17.90	940.83	916.94	23.89	39.383	
5,500.00	5,299.95	5,299.95	5,299.95	21.59	11.78	-97.26	-9.11	-17.90	940.83	916.52	24.31	38.709	
5,600.00	5,399.95	5,399.95	5,399.95	21.71	12.00	-97.26	-9.11	-17.90	940.83	916.11	24.72	38.057	
5,700.00	5,499.95	5,499.95	5,499.95	21.83	12.23	-97.26	-9.11	-17.90	940.83	915.69	25.14	37.424	
5,800.00	5,599.95	5,599.95	5,599.95	21.95	12.45	-97.26	-9.11	-17.90	940.83	915.27	25.56	36.811	
5,900.00	5,699.95	5,699.95	5,699.95	22.07	12.68	-97.26	-9.11	-17.90	940.83	914.85	25.98	36.216	
6,000.00	5,799.95	5,799.95	5,799.95	22.19	12.90	-97.26	-9.11	-17.90	940.83	914.43	26.40	35.639	
6,100.00	5,899.95	5,899.95	5,899.95	22.32	13.13	-97.26	-9.11	-17.90	940.83	914.01	26.82	35.079	
6,200.00	5,999.95	5,999.95	5,999.95	22.45	13.35	-97.26	-9.11	-17.90	940.83	913.59	27.24	34.535	
6,300.00	6,099.95	6,099.95	6,099.95	22.58	13.58	-97.26	-9.11	-17.90	940.83	913.16	27.67	34.007	
6,400.00	6,199.95	6,199.95	6,199.95	22.71	13.80	-97.26	-9.11	-17.90	940.83	912.74	28.09	33.493	
6,500.00	6,299.95	6,299.95	6,299.95	22.84	14.03	-97.26	-9.11	-17.90	940.83	912.31	28.51	32.994	
6,600.00	6,399.95	6,399.95	6,399.95	22.97	14.25	-97.26	-9.11	-17.90	940.83	911.89	28.94	32.509	
6,700.00	6,499.95	6,499.95	6,499.95	23.11	14.48	-97.26	-9.11	-17.90	940.83	911.46	29.37	32.037	
6,800.00	6,599.95	6,599.95	6,599.95	23.24	14.70	-97.26	-9.11	-17.90	940.83	911.04	29.79	31.579	
6,900.00	6,699.95	6,699.95	6,699.95	23.38	14.93	-97.26	-9.11	-17.90	940.83	910.61	30.22	31.132	
7,000.00	6,799.95	6,799.95	6,799.95	23.52	15.15	-97.26	-9.11	-17.90	940.83	910.18	30.65	30.697	
7,100.00	6,899.95	6,899.95	6,899.95	23.66	15.38	-97.26	-9.11	-17.90	940.83	909.75	31.08	30.274	
7,200.00	6,999.95	6,999.95	6,999.95	23.80	15.60	-97.26	-9.11	-17.90	940.83	909.32	31.51	29.851	
7,300.00	7,099.95	7,099.95	7,099.95	23.94	15.83	-97.26	-9.11	-17.90	940.83	908.89	31.94	29.459	
7,400.00	7,199.95	7,199.95	7,199.95	24.09	16.05	-97.26	-9.11	-17.90	940.83	908.46	32.37	29.068	
7,500.00	7,299.95	7,299.95	7,299.95	24.23	16.28	-97.26	-9.11	-17.90	940.83	908.03	32.80	28.686	
7,600.00	7,399.95	7,399.95	7,399.95	24.38	16.50	-97.26	-9.11	-17.90	940.83	907.60	33.23	28.314	
7,700.00	7,499.95	7,499.95	7,499.95	24.53	16.72	-97.26	-9.11	-17.90	940.83	907.17	33.66	27.950	
7,800.00	7,599.95	7,599.95	7,599.95	24.68	16.95	-97.26	-9.11	-17.90	940.83	906.74	34.09	27.596	
7,900.00	7,699.95	7,699.95	7,699.95	24.83	17.17	-97.26	-9.11	-17.90	940.83	906.30	34.53	27.250	
8,000.00	7,799.95	7,799.95	7,799.95	24.98	17.40	-97.26	-9.11	-17.90	940.83	905.87	34.96	26.913	
8,100.00	7,899.95	7,899.95	7,899.95	25.13	17.62	-97.26	-9.11	-17.90	940.83	905.44	35.39	26.583	
8,200.00	7,999.95	7,999.95	7,999.95	25.28	17.85	-97.26	-9.11	-17.90	940.83	905.00	35.83	26.261	
8,300.00	8,099.95	8,099.95	8,099.95	25.44	18.07	-97.26	-9.11	-17.90	940.83	904.57	36.26	25.947	
8,400.00	8,199.95	8,199.95	8,199.95	25.59	18.30	-97.26	-9.11	-17.90	940.83	904.14	36.69	25.640	
8,500.00	8,299.95	8,299.95	8,299.95	25.75	18.52	-97.26	-9.11	-17.90	940.83	903.70	37.13	25.339	
8,600.00	8,399.95	8,399.95	8,399.95	25.91	18.75	-97.26	-9.11	-17.90	940.83	903.26	37.56	25.046	
8,700.00	8,499.95	8,499.95	8,499.95	26.07	18.97	-97.26	-9.11	-17.90	940.83	902.83	38.00	24.759	
8,800.00	8,599.95	8,599.95	8,599.95	26.22	19.20	-97.26	-9.11	-17.90	940.83	902.39	38.44	24.478	
8,900.00	8,700.00	8,700.00	8,700.00	26.39	19.42	-97.26	-9.11	-17.90	940.83	901.96	38.87	24.203	

CC - Min centre to center distance or convergent point, SF - min separation factor, ES - min ellipse separation

Company: ANADARKO PETROLEUM CORP.
Project: UTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - NBU 1022-03C1S - NBU 1022-03C1S - Design #1													Offset Site Error: 0.00 ft
Survey Program: 0-MWD													Offset Well Error: 0.00 ft
Reference	Offset	Semi Major Axis		Distance		Minimum		Separation		Warning			
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference (ft)	Offset (ft)	Azimuth from North (°)	Offset Wellbore Centre +N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Ellipses (ft)	Separation (ft)	Factor	
0.00	0.00	0.00	0.00	0.00	0.00	-116.10	-26.30	-53.70	59.80	59.80	0.18	324.455	
100.00	100.00	100.00	100.00	0.09	0.09	-116.10	-26.30	-53.70	59.80	59.17	0.63	94.345	
200.00	200.00	200.00	200.00	0.32	0.32	-116.10	-26.30	-53.70	59.80	58.72	1.08	55.198	
300.00	300.00	300.00	300.00	0.54	0.54	-116.10	-26.30	-53.70	59.80	58.27	1.53	39.011	
400.00	400.00	400.00	400.00	0.77	0.77	-116.10	-26.30	-53.70	59.80	57.82	1.98	30.165	
500.00	500.00	500.00	500.00	0.99	0.99	-116.10	-26.30	-53.70	59.80	57.37	2.43	24.589	
600.00	600.00	600.00	600.00	1.22	1.22	-116.10	-26.30	-53.70	59.80	56.92	2.88	20.753	
700.00	700.00	700.00	700.00	1.44	1.44	-116.10	-26.30	-53.70	59.80	56.47	3.33	17.952	
800.00	800.00	800.00	800.00	1.67	1.67	-116.10	-26.30	-53.70	59.80	56.02	3.78	15.818	
900.00	900.00	900.00	900.00	1.89	1.89	-116.10	-26.30	-53.70	59.80	55.57	4.23	14.137	
1,000.00	1,000.00	1,000.00	1,000.00	2.12	2.12	-116.10	-26.30	-53.70	59.80	55.12	4.68	12.779	
1,100.00	1,100.00	1,100.00	1,100.00	2.34	2.34	-116.10	-26.30	-53.70	59.80	54.67	5.13	11.659	
1,200.00	1,200.00	1,200.00	1,200.00	2.56	2.56	-116.10	-26.30	-53.70	59.80	54.22	5.58	10.719	
1,300.00	1,300.00	1,300.00	1,300.00	2.79	2.79	-116.10	-26.30	-53.70	59.80	53.77	6.03	9.920	
1,400.00	1,400.00	1,400.00	1,400.00	3.01	3.01	-116.10	-26.30	-53.70	59.80	53.32	6.48	9.232	
1,500.00	1,500.00	1,500.00	1,500.00	3.24	3.24	-116.10	-26.30	-53.70	59.80	52.87	6.93	8.632	
1,600.00	1,600.00	1,600.00	1,600.00	3.46	3.46	-116.10	-26.30	-53.70	59.80	52.42	7.38	8.106	
1,700.00	1,700.00	1,700.00	1,700.00	3.69	3.69	-116.10	-26.30	-53.70	59.80	51.97	7.83	7.641	
1,800.00	1,800.00	1,800.00	1,800.00	3.91	3.91	-116.10	-26.30	-53.70	59.80	51.52	8.28	7.226	
1,900.00	1,900.00	1,900.00	1,900.00	4.14	4.14	-116.10	-26.30	-53.70	59.80	51.07	8.73	6.841	
1,960.00	1,960.00	1,960.00	1,960.00	4.27	4.27	-116.10	-26.30	-53.70	59.80	51.25	8.55	6.998 CC, ES	
2,000.00	2,000.00	1,999.30	1,999.29	4.36	4.36	-115.65	-26.10	-54.05	60.43	51.71	8.71	6.934 SF	
2,100.00	2,099.87	2,096.95	2,096.83	4.56	4.57	-111.21	-23.85	-57.96	67.70	58.59	9.11	7.432	
2,200.00	2,199.37	2,192.65	2,192.07	4.78	4.78	-104.57	-19.23	-65.96	83.92	74.44	9.49	8.847	
2,300.00	2,298.21	2,285.14	2,283.57	5.01	5.00	-98.51	-12.51	-77.62	109.77	99.93	9.84	11.156	
2,400.00	2,296.12	2,273.32	2,270.10	5.27	5.23	-94.04	-4.05	-92.30	145.10	134.94	10.17	14.270	
2,500.00	2,492.83	2,456.33	2,450.76	5.59	5.49	-91.02	5.73	-109.26	189.32	178.84	10.47	18.079	
2,600.00	2,588.09	2,533.53	2,524.95	5.97	5.75	-89.08	16.39	-127.74	241.65	230.90	10.75	22.480	
2,700.00	2,681.62	2,600.00	2,588.09	6.44	6.01	-88.02	26.77	-145.73	301.35	290.36	10.99	27.416	
2,800.00	2,773.18	2,669.05	2,652.87	7.00	6.33	-87.19	38.70	-166.42	367.56	356.32	11.24	32.704	
2,900.00	2,862.51	2,727.13	2,706.67	7.69	6.63	-86.64	49.63	-185.38	439.63	428.16	11.47	38.319	
2,980.01	2,914.94	2,758.82	2,735.82	8.16	6.81	-86.76	55.96	-196.36	485.39	473.78	11.61	41.799	
3,000.00	2,949.57	2,779.10	2,754.22	8.49	6.92	-86.73	60.11	-203.54	516.59	504.80	11.79	43.822	
3,100.00	3,036.17	2,827.46	2,797.94	9.37	7.23	-86.68	70.43	-221.45	595.64	583.39	12.25	48.642	
3,200.00	3,122.78	2,873.00	2,838.62	10.28	7.54	-86.64	80.65	-239.18	676.04	663.32	12.72	53.135	
3,300.00	3,209.38	2,915.90	2,876.49	11.23	7.85	-86.63	90.73	-256.84	757.71	744.49	13.21	57.342	
3,400.00	3,295.98	2,959.97	2,914.91	12.21	8.19	-86.57	101.51	-275.35	840.53	826.80	13.73	61.221	
3,500.00	3,382.58	3,009.87	2,958.12	13.20	8.61	-86.41	113.98	-296.95	923.97	909.70	14.27	64.738	
3,600.00	3,469.18	3,064.85	3,005.73	14.21	9.09	-86.21	127.71	-320.77	1,007.44	992.60	14.84	67.900	
3,700.00	3,555.79	3,119.84	3,053.35	15.23	9.58	-86.04	141.44	-344.59	1,090.92	1,075.51	15.41	70.793	
3,780.39	3,625.41	3,164.04	3,091.63	16.05	9.98	-85.92	152.49	-363.73	1,158.03	1,142.15	15.88	72.917	
3,800.00	3,642.44	3,174.90	3,101.04	16.24	10.08	-85.89	155.20	-368.44	1,174.35	1,158.32	16.03	73.273	
3,900.00	3,730.80	3,232.66	3,151.08	17.05	10.62	-85.70	169.63	-393.47	1,255.87	1,239.10	16.76	74.916	
4,000.00	3,821.48	3,294.36	3,204.50	17.79	11.20	-85.44	185.04	-420.18	1,334.40	1,316.89	17.50	76.241	
4,100.00	3,914.25	3,358.76	3,261.14	18.45	11.84	-85.14	201.37	-448.51	1,409.74	1,391.50	18.24	77.292	
4,200.00	4,008.84	3,428.71	3,320.84	19.03	12.51	-84.79	218.59	-478.37	1,481.71	1,462.75	18.96	78.149	
4,300.00	4,105.00	3,501.01	3,383.46	19.52	13.23	-84.39	236.65	-509.68	1,550.13	1,530.47	19.66	78.846	
4,400.00	4,202.46	3,576.47	3,448.61	19.93	13.99	-83.96	255.50	-542.37	1,614.84	1,594.50	20.34	79.402	
4,447.06	4,248.70	3,613.02	3,480.46	20.10	14.36	-83.75	264.63	-558.20	1,643.97	1,623.33	20.64	79.632	
4,500.00	4,300.95	3,654.88	3,516.72	20.26	14.79	-83.49	275.09	-576.33	1,675.69	1,654.71	20.98	79.862	
4,600.00	4,400.21	3,736.03	3,586.99	20.52	15.62	-82.99	295.35	-611.48	1,732.55	1,710.96	21.59	80.247	
4,700.00	4,499.97	3,819.69	3,659.45	20.70	16.48	-82.46	316.25	-647.71	1,785.28	1,763.13	22.16	80.577	

CC - Min centre to center distance or convergent point, SF - min separation factor, ES - min ellipse separation

Company: ANADARKO PETROLEUM CORP.
Project: UINTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Offset Design NBU 1022-3B PAD - NBU 1022-03C1S - NBU 1022-03C1S - Design #1													Offset Site Error: 0.00ft
Survey Program: O-MWD													Offset Well Error: 0.00ft
Reference	Offset	Semi Major Axis		Distance		Minimum		Separation		Warning			
Measured Depth (ft)	Vertical Depth (ft)	Measured Depth (ft)	Vertical Depth (ft)	Reference (ft)	Offset (ft)	Azimuth from North (°)	Offset Wellbore Centre +N/-S (ft)	+E/-W (ft)	Between Centres (ft)	Between Ellipses (ft)	Minimum Separation (ft)	Separation Factor	
4,780.40	4,580.34	3,888.62	3,719.14	20.79	17.19	-82.01	333.47	-677.57	1,824.62	1,802.04	22.58	80.825	
4,800.00	4,599.95	3,905.59	3,733.84	20.81	17.37	-81.89	337.71	-684.92	1,833.87	1,811.19	22.68	80.850	
4,900.00	4,699.95	3,992.20	3,808.85	20.92	18.27	-81.34	359.34	-722.43	1,881.17	1,857.93	23.24	80.946	
5,000.00	4,799.95	4,078.80	3,883.85	21.03	19.18	-80.80	380.97	-759.94	1,928.61	1,904.81	23.79	81.053	
5,100.00	4,899.95	4,165.40	3,958.85	21.13	20.09	-80.30	402.60	-797.45	1,976.17	1,951.82	24.35	81.173	
5,200.00	4,999.95	4,252.01	4,033.85	21.25	21.01	-79.81	424.23	-834.96	2,023.85	1,998.96	24.89	81.302	
5,300.00	5,099.95	4,338.61	4,108.85	21.36	21.93	-79.35	445.87	-872.47	2,071.64	2,046.20	25.44	81.440	
5,400.00	5,199.95	4,425.21	4,183.85	21.47	22.85	-78.91	467.50	-909.98	2,119.53	2,093.55	25.98	81.586	
5,500.00	5,299.95	4,511.82	4,258.85	21.59	23.77	-78.49	489.13	-947.49	2,167.51	2,141.00	26.52	81.738	
5,600.00	5,399.95	5,708.40	5,399.95	21.71	29.39	-76.04	636.38	-1,202.84	2,182.71	2,152.94	29.77	73.322	
5,700.00	5,499.95	5,808.40	5,499.95	21.83	29.48	-76.04	636.38	-1,202.84	2,182.71	2,152.61	30.10	72.522	
5,800.00	5,599.95	5,908.40	5,599.95	21.95	29.57	-76.04	636.38	-1,202.84	2,182.71	2,152.28	30.43	71.732	
5,900.00	5,699.95	6,008.40	5,699.95	22.07	29.66	-76.04	636.38	-1,202.84	2,182.71	2,151.94	30.76	70.952	
6,000.00	5,799.95	6,108.40	5,799.95	22.19	29.75	-76.04	636.38	-1,202.84	2,182.71	2,151.61	31.10	70.182	
6,100.00	5,899.95	6,208.40	5,899.95	22.32	29.85	-76.04	636.38	-1,202.84	2,182.71	2,151.27	31.44	69.422	
6,200.00	5,999.95	6,308.40	5,999.95	22.45	29.94	-76.04	636.38	-1,202.84	2,182.71	2,150.92	31.78	68.673	
6,300.00	6,099.95	6,408.40	6,099.95	22.58	30.04	-76.04	636.38	-1,202.84	2,182.71	2,150.58	32.13	67.935	
6,400.00	6,199.95	6,508.40	6,199.95	22.71	30.14	-76.04	636.38	-1,202.84	2,182.71	2,150.23	32.48	67.207	
6,500.00	6,299.95	6,608.40	6,299.95	22.84	30.24	-76.04	636.38	-1,202.84	2,182.71	2,149.88	32.83	66.489	
6,600.00	6,399.95	6,708.40	6,399.95	22.97	30.34	-76.04	636.38	-1,202.84	2,182.71	2,149.53	33.18	65.782	
6,700.00	6,499.95	6,808.40	6,499.95	23.11	30.44	-76.04	636.38	-1,202.84	2,182.71	2,149.17	33.54	65.086	
6,800.00	6,599.95	6,908.40	6,599.95	23.24	30.55	-76.04	636.38	-1,202.84	2,182.71	2,148.81	33.89	64.400	
6,900.00	6,699.95	7,008.40	6,699.95	23.38	30.65	-76.04	636.38	-1,202.84	2,182.71	2,148.45	34.25	63.724	
7,000.00	6,799.95	7,108.40	6,799.95	23.52	30.76	-76.04	636.38	-1,202.84	2,182.71	2,148.09	34.61	63.058	
7,100.00	6,899.95	7,208.40	6,899.95	23.66	30.87	-76.04	636.38	-1,202.84	2,182.71	2,147.73	34.98	62.403	
7,200.00	6,999.95	7,308.40	6,999.95	23.80	30.98	-76.04	636.38	-1,202.84	2,182.71	2,147.36	35.34	61.757	
7,300.00	7,099.95	7,408.40	7,099.95	23.94	31.09	-76.04	636.38	-1,202.84	2,182.71	2,147.00	35.71	61.122	
7,400.00	7,199.95	7,508.40	7,199.95	24.09	31.20	-76.04	636.38	-1,202.84	2,182.71	2,146.63	36.08	60.496	
7,500.00	7,299.95	7,608.40	7,299.95	24.23	31.31	-76.04	636.38	-1,202.84	2,182.71	2,146.26	36.45	59.880	
7,600.00	7,399.95	7,708.40	7,399.95	24.38	31.43	-76.04	636.38	-1,202.84	2,182.71	2,145.88	36.82	59.274	
7,700.00	7,499.95	7,808.40	7,499.95	24.53	31.54	-76.04	636.38	-1,202.84	2,182.71	2,145.51	37.20	58.677	
7,800.00	7,599.95	7,908.40	7,599.95	24.68	31.65	-76.04	636.38	-1,202.84	2,182.71	2,145.13	37.57	58.090	
7,900.00	7,699.95	8,008.40	7,699.95	24.83	31.78	-76.04	636.38	-1,202.84	2,182.71	2,144.75	37.95	57.512	
8,000.00	7,799.95	8,108.40	7,799.95	24.98	31.89	-76.04	636.38	-1,202.84	2,182.71	2,144.38	38.33	56.943	
8,100.00	7,899.95	8,208.40	7,899.95	25.13	32.01	-76.04	636.38	-1,202.84	2,182.71	2,143.99	38.71	56.383	
8,200.00	7,999.95	8,308.40	7,999.95	25.28	32.13	-76.04	636.38	-1,202.84	2,182.71	2,143.61	39.09	55.831	
8,300.00	8,099.95	8,408.40	8,099.95	25.44	32.26	-76.04	636.38	-1,202.84	2,182.71	2,143.23	39.48	55.289	
8,400.00	8,199.95	8,508.40	8,199.95	25.59	32.38	-76.04	636.38	-1,202.84	2,182.71	2,142.84	39.86	54.755	
8,500.00	8,299.95	8,608.40	8,299.95	25.75	32.50	-76.04	636.38	-1,202.84	2,182.71	2,142.46	40.25	54.229	
8,600.00	8,399.95	8,708.40	8,399.95	25.91	32.63	-76.04	636.38	-1,202.84	2,182.71	2,142.07	40.64	53.712	
8,700.00	8,499.95	8,808.40	8,499.95	26.07	32.76	-76.04	636.38	-1,202.84	2,182.71	2,141.68	41.03	53.203	
8,800.00	8,599.95	8,908.40	8,599.95	26.22	32.88	-76.04	636.38	-1,202.84	2,182.71	2,141.29	41.42	52.702	
8,900.00	8,699.95	9,008.40	8,699.95	26.39	33.01	-76.04	636.38	-1,202.84	2,182.71	2,140.90	41.81	52.209	

CC - Min centre to center distance or convergent point, SF - min separation factor, ES - min ellipse separation

Company: ANADARKO PETROLEUM CORP.
Project: UTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum


Reference Depths are relative to WELL @ 4984.90ft (Original Well Elev) Coordinates are relative to: NBU 1022-03A3S

Offset Depths are relative to Offset Datum

Central Meridian is 111° 0' 0.000 W°

Coordinate System is Universal Transverse Mercator (US Survey Feet), Zone 12°


Grid Convergence at Surface is: 1.01°



Company: ANADARKO PETROLEUM CORP.
Project: UTAH COUNTY, UTAH (nad 27)
Reference Site: NBU 1022-3B PAD
Site Error: 0.00ft
Reference Well: NBU 1022-03A3S
Well Error: 0.00ft
Reference Wellbore: NBU 1022-03A3S
Reference Design: Design #1

Local Co-ordinate Reference: Well NBU 1022-03A3S
TVD Reference: WELL @ 4984.90ft (Original Well Elev)
MD Reference: WELL @ 4984.90ft (Original Well Elev)
North Reference: True
Survey Calculation Method: Minimum Curvature
Output errors are at: 2.00 sigma
Database: EDM 2003.21 Single User Db
Offset TVD Reference: Reference Datum

Reference Depths are relative to WELL @ 4984.90ft (Original Well Elev)
Offset Depths are relative to Offset Datum
Central Meridian is 111° 0' 0.000 W°
Coordinates are relative to: NBU 1022-03A3S
Coordinate System is Universal Transverse Mercator (US Survey Feet), Zone 12N
Grid Convergence at Surface is: 1.01°



Paleontological Reconnaissance Survey Report

**Survey of Kerr McGee's Proposed Twin Wells "NBU #1022-3A2T,
#1022-3B4T, NBU #1022-3C1S, NBU #1022-3B2S,
NBU #1022-3AS3, #1022-3H2T, #1022-3JIT,
#1022-3L2T, #1022-3J3T, #1022-3N4T,
#1022-3O3T, & #1022-3P4T"
(Sec. 3, T 10 S, R 22 E)**

Archy Bench
Topographic Quadrangle
Uintah County, Utah

October 6, 2008

Prepared by Stephen D. Sandau
Paleontologist for
Intermountain Paleo-Consulting
P. O. Box 1125
Vernal, Utah 84078

INTRODUCTION

At the request of Raleen White of Kerr McGee Oil & Gas Onshore LP and authorized by the BLM Vernal Field Office, a paleontological reconnaissance survey of Kerr McGee's proposed twin wells "NBU #1022-3A2T, #1022-3B4T, NBU #1022-3C1S, NBU #1022-3B2S, NBU #1022-3AS3, #1022-3H2T, #1022-3J1T, #1022-3L2T, #1022-3J3T, #1022-3N4T, #1022-3O3T, & #1022-3P4T" (Sec. 3, T 10 S, R 22 E) was conducted by Stephen Sandau and Dan Burk on September 20, 2008. The reconnaissance survey was conducted under the Utah BLM Paleontological Resources Use Permit #UT08-006C. This survey to locate, identify and evaluate paleontological resources was done to meet requirements of the National Environmental Policy Act of 1969 and other State and Federal laws and regulations that protect paleontological resources.

FEDERAL AND STATE REQUIREMENTS

As mandated by the US Department of the Interior Bureau of Land Management, paleontologically sensitive geologic formations in BLM lands that are considered for exchange or may be impacted due to ground disturbance require paleontological evaluation. This requirement complies with:

- 1) The National Environmental Policy Act of 1969 (NEPA) (42 U.S.C. 4321 et. Seq., P.L. 91-190);
- 2) The Federal Land Policy and Management Act (FLPMA) of 1976 (90 Stat. 2743, 43 U.S.C. § 1701-1785, et. Seq., P.L. 94-579);

The new Potential Fossil Yield Classification (PFYC) System (October, 2007) replaces the Condition Classification System from Handbook H-8270-1. Geologic units are classified based on the relative abundance of vertebrate fossils or scientifically significant invertebrate or plant fossils and their sensitivity to adverse impacts, with a higher class number indicating a higher potential.

- **Class 1 – Very Low.** Geologic units (igneous, metamorphic, or Precambrian) not likely to contain recognizable fossil remains.
- **Class 2 – Low.** Sedimentary geologic units not likely to contain vertebrate fossils or scientifically significant non-vertebrate fossils. (Including modern eolian, fluvial, and colluvial deposits etc...)
- **Class 3 – Moderate or Unknown.** Fossiliferous sedimentary geologic units where fossil content varies in significance, abundance, and predictable occurrence; or sedimentary units of unknown fossil potential.
 - **Class 3a – Moderate Potential.** The potential for a project to be sited on or impact a significant fossil locality is low, but is somewhat higher for common fossils.
 - **Class 3b – Unknown Potential.** Units exhibit geologic features and preservational conditions that suggest significant fossils could be present, but

little information about the paleontological resources of the unit or the area is known.

- **Class 4 – High.** Geologic units containing a high occurrence of vertebrate fossils or scientifically significant invertebrate or plant fossils, but may vary in abundance and predictability.
 - **Class 4a** – Outcrop areas with high potential are extensive (greater than two acres) and paleontological resources may be susceptible to adverse impacts from surface disturbing actions.
 - **Class 4b** – Areas underlain by geologic units with high potential but have lowered risks of disturbance due to moderating circumstances such as a protective layer of soil or alluvial material; or outcrop areas are smaller than two contiguous acres.
- **Class 5 – Very High.** Highly fossiliferous geologic units that consistently and predictably produce vertebrate fossils or scientifically significant invertebrate or plant fossils.
 - **Class 5a** - Outcrop areas with very high potential are extensive (greater than two acres) and paleontological resources may be susceptible to adverse impacts from surface disturbing actions.
 - **Class 5b** - Areas underlain by geologic units with very high potential but have lowered risks of disturbance due to moderating circumstances such as a protective layer of soil or alluvial material; or outcrop areas are smaller than two contiguous acres.

It should be noted that many fossils, though common and unimpressive in and of themselves, can be important paleo-environmental, depositional, and chronostratigraphic indicators.

LOCATION

Kerr McGee's proposed twin wells "NBU #1022-3A2T, #1022-3B4T, NBU #1022-3C1S, NBU #1022-3B2S, NBU #1022-3AS3, #1022-3H2T, #1022-3JIT, #1022-3L2T, #1022-3J3T, #1022-3N4T, #1022-3O3T, & #1022-3P4T" (Sec. 3, T 10 S, R 22 E) are on land managed by the BLM in the Bitter Creek area of East Bench, on the west bank of the White River, approximately 15.5 miles southeast of Ouray, Utah. The project area can be found on the Archy Bench 7.5 minute U. S. Geological Survey Quadrangle Map, Uintah County, Utah.

PREVIOUS WORK

The basins of western North America have long produced some of the richest fossil collections in the world. Early Cenozoic sediments are especially well represented throughout the western interior. Paleontologists started field work in Utah's Uinta Basin as early as 1870 (Betts, 1871; Marsh, 1871, 1875a, 1875b). The Uinta Basin is located in the northeastern corner of Utah and covers approximately 31,000 sq. km (12,000 sq. miles) ranging in elevation from 1,465 to 2,130 m (4,800 to 7,000 ft) (Marsell, 1964; Hamblin et al., 1987). Middle to late Eocene time marked a period of dramatic change in the climate, flora, (Stucky, 1992) and fauna (Black and Dawson, 1966) of North America.

GEOLOGICAL AND PALEONTOLOGICAL OVERVIEW

Early in the geologic history of Utah, some 1,000 to 600 Ma, an east-west trending basin developed creating accommodation for 25,000 feet of siliclastics. Uplift of that filled-basin during the early Cenozoic formed the Uinta Mountains (Rasmussen et al., 1999). With the rise of the Uinta Mountains the asymmetrical synclinal Uinta Basin is thought to have formed through the effects of down warping in connection with the uplift. Throughout the Paleozoic and Mesozoic deposition fluctuated between marine and non-marine environments laying down a thick succession of sediments in the area now occupied by the Uinta Basin. Portions of these beds crop out on the margins of the basin due to tectonic events during the late Mesozoic.

Early Tertiary Uinta Basin sediments were deposited in alternating lacustrine and fluvial environments. Large shallow lakes periodically covered most of the basin and surrounding areas during early to mid Eocene time (Abbott, 1957). These lacustrine sediments show up in the western part of the basin, dipping 2-3 degrees to the northeast and are lost in the subsurface on the east side. The increase of cross-bedded, coarse-grained sandstone and conglomerates preserved in paleo-channels indicates a transition to a fluvial environment toward the end of the epoch.

Four Eocene formations are recognized in the Uinta Basin: the Wasatch, Green River, Uinta and Duchesne River, respectively (Wood, 1941). The Uinta Formation is subdivided into two lithostratigraphic units namely: the Wagonhound Member (Wood, 1934), formerly known as Uinta A and B (Osborn, 1895, 1929) and the Myton Member previously regarded as the Uinta C.

Within the Uinta Basin in northeast Utah, the Uinta Formation in the western part of the basin is composed primarily of lacustrine sediments inter-fingering with over-bank deposits of silt and mudstone and westward flowing channel sands and fluvial clays, muds, and sands in the east (Bryant et al, 1990; Ryder et al, 1976). Stratigraphic work done by early geologists and paleontologists within the Uinta Formation focused on the definition of rock units and attempted to define a distinction between early and late Uintan faunas (Riggs, 1912; Peterson and Kay, 1931; Kay 1934). More recent work focused on magnetostratigraphy, radioscopic chronology, and continental biostratigraphy (Flynn, 1986; Prothero, 1996). Well-known for its fossiliferous nature and distinctive mammalian fauna of mid-Eocene Age, the Uinta Formation is the type formation for the Uintan Land Mammal Age (Wood et al, 1941).

The Duchesne River Formation of the Uinta Basin in northeastern Utah is composed of a succession of fluvial and flood plain deposits composed of mud, silt and sandstone. The source area for these late Eocene deposits is from the Uinta Mountains indicated by paleocurrent data (Anderson and Picard, 1972). In Peterson's (1931c) paper, the name "Duchesne Formation" was applied to the formation and it was later changed to the "Duchesne River Formation" by Kay (1934). The formation is divided up into four members: the Brennan Basin, Dry Gulch Creek, LaPoint, and Starr Flat (Anderson and Picard, 1972). Debates concerning the Duchesne River Formation, as to whether its age was late Eocene or early Oligocene, have surfaced throughout the literature of the last century (Wood et al., 1941; Scott 1945). Recent paleo-magnetostratigraphic work (Prothero, 1996) shows that the Duchesne River Formation is late Eocene in time.

FIELD METHODS

In order to determine if the proposed project area contained any paleontological resources, a reconnaissance survey was performed. An on-site observation of the proposed areas undergoing surficial disturbance is necessary because judgments made from topographic maps alone are often unreliable. Areas of low relief have potential to be erosional surfaces with the possibility of bearing fossil materials rather than surfaces covered by unconsolidated sediment or soils.

When found within the proposed construction areas, outcrops and erosional surfaces were checked to determine if fossils were present and to assess needs. Careful effort is made during surveys to identify and evaluate significant fossil materials or fossil horizons when they are found. Microvertebrates, although rare, are occasionally found in anthills or upon erosional surfaces and are of particular importance.

PROJECT AREA

The project area is situated in the Wagonhound Member (Uinta A & B) of the Uinta Formation. The following list provides a description of the individual wells and their associated pipelines and access roads.

NBU #1022-3A2T

The proposed well is a twin of "NBU #86J" located in the NE/NE quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). The well pad is located on top of a hill near the White River covered in colluvium and weathered tan sandstone outcrops. No fossils were found.

NBU #1022-3B4T, NBU #1022-3C1S, NBU #1022-3B2S, & NBU #1022-3AS3

The proposed multi-well expansion is on the existing well pad for "NBU #229" located in the NW/NE quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). Immediately adjacent to the well pad is a 1-2m thick outcrop of tan sandstone interbedded with a weaker layer possibly maroon siltstone which has no visible outcrop. No fossils were found.

NBU #1022-3H2T

The proposed well is a twin of "NBU #230A" located in the SE/NE quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). The well pad is located on top of a colluvium covered hill derived from the underlying tan, medium-grained sandstone. No fossils were found.

NBU #1022-3J1T

The proposed well is a twin of "NBU #287" in the SW/NE quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). The well pad is located on the side of a hill with a 0.5-1m thick maroon siltstone interbedded with a 2-3m thick tan sandstone and a 1-2m thick green mudstone. No fossils were found.

NBU #1022-3L2T

The proposed well is a twin of "NBU #288" located in the NW/SW quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). The well pad is located on tan, medium-grained sandstone interbedded with green mudstone. No fossils were found.

NBU #1022-3J3T

The proposed well is a twin of "NBU #164" located in the NW/SE quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). The well pad is located near the top of a hill on interbedded green mudstone and tan sandstone. No fossils were found.

NBU #1022-3N4T

The proposed well is a twin to "NBU #289" located in the SE/SW quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). Immediately adjacent to the well pad are 2m thick outcrops of tan, medium-grained sandstone with green mudstone above and below. No fossils were found.

NBU #1022-3O3T

The proposed well is a twin of "NBU #290" located in the SW/SE quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). The well pad is located at the top of a hill underlain by tan, medium-grained sandstone. No fossils were found.

NBU #1022-3P4T

The proposed well is a twin of "NBU #37XP" located in the SE/SE quarter-quarter section of Sec. 3, T 10 S, R 22 E (Figure 1). The well pad is located on tan, medium-grained sandstone interbedded with maroon siltstone. Trace fossil burrows were found in the sandstone.

SURVEY RESULTS

PROJECT	GEOLOGY	PALEONTOLOGY
"NBU #1022-3A2T" (Sec. 3, T 10 S, R 22 E)	The well pad is located on top of a hill near the White River covered in colluvium and weathered tan sandstone outcrops.	No fossils were found. Class 3a

<p>"NBU #1022-3B4T", "NBU #1022-3C1S", "NBU #1022-3B2S", & "NBU #1022-3AS3" (Sec. 3, T 10 S, R 22 E)</p>	<p>Immediately adjacent to the well pad is a 1-2m thick outcrop of tan sandstone interbedded with a weaker layer possibly maroon siltstone which has no visible outcrop.</p>	<p>No fossils were found. Class 3a</p>
<p>"NBU #1022-3H2T" (Sec. 3, T 10 S, R 22 E)</p>	<p>The well pad is located on top of a colluvium covered hill derived from the underlying tan, medium-grained sandstone.</p>	<p>No fossils were found. Class 3a</p>
<p>"NBU #1022-3J1T" (Sec. 3, T 10 S, R 22 E)</p>	<p>The well pad is located on the side of a hill with a 0.5-1m thick maroon siltstone interbedded with a 2-3m thick tan sandstone and a 1-2m thick green mudstone.</p>	<p>No fossils were found. Class 3a</p>
<p>"NBU #1022-3L2T" (Sec. 3, T 10 S, R 22 E)</p>	<p>The well pad is located on tan, medium-grained sandstone interbedded with green mudstone.</p>	<p>No fossils were found. Class 3a</p>
<p>"NBU #1022-3J3T" (Sec. 3, T 10 S, R 22 E)</p>	<p>The well pad is located near the top of a hill on interbedded green mudstone and tan sandstone.</p>	<p>No fossils were found. Class 3a</p>
<p>"NBU #1022-3N4T" (Sec. 3, T 10 S, R 22 E)</p>	<p>Immediately adjacent to the well pad are 2m thick outcrops of tan, medium-grained sandstone with green mudstone above and below.</p>	<p>No fossils were found. Class 3a</p>
<p>"NBU #1022-3O3T" (Sec. 3, T 10 S, R 22 E)</p>	<p>The well pad is located at the top of a hill underlain by tan, medium-grained sandstone.</p>	<p>No fossils were found. Class 3a</p>
<p>"NBU #1022-3P4T" (Sec. 3, T 10 S, R 22 E)</p>	<p>The well pad is located on tan, medium-grained sandstone interbedded with maroon siltstone.</p>	<p>Trace fossil burrows were found in the sandstone. Class 3a</p>

RECOMMENDATIONS

A reconnaissance survey was conducted for Kerr McGee's proposed twin wells "NBU #1022-3A2T, #1022-3B4T, NBU #1022-3C1S, NBU #1022-3B2S, NBU #1022-3AS3, #1022-3H2T, #1022-3JIT, #1022-3L2T, #1022-3J3T, #1022-3N4T, #1022-3O3T, & #1022-3P4T" (Sec. 3, T 10 S, R 22 E). The twin wells covered in this report showed no signs of vertebrate fossils. Therefore, we recommend that no paleontological restrictions should be placed on the development of the projects included in this report.

Buried pipeline will encounter Uinta formational sediments along most of the staked pipeline corridors yet indications from surface fossils predict that little if any vertebrate fossils will be disturbed.

Nevertheless, if any vertebrate fossil(s) are found during construction within the project area, Operator (Lease Holder) will report all occurrences of paleontological resources discovered to a geologist with the Vernal Field Office of the BLM. The operator is responsible for informing all persons in the areas who are associated with this project of the requirements for protecting paleontological resources. Paleontological resources found on the public lands are recognized by the BLM as constituting a fragile and nonrenewable scientific record of the history of life on earth, and so represent an important and critical component of America's natural heritage. These resources are afforded protection under 43 CFR 3802 and 3809, and penalties possible for the collection of vertebrate fossils are under 43 CFR 8365.1-5.





Figure 1. continued...

REFERENCES CITED

- Abbott, W., 1957, Tertiary of the Uinta Basin: Intermountain Assoc. Petroleum Geologists Guidebook, Eighth Ann. Field Conf., p. 102-109.
- Anderson, D. W., and Picard, M. D., 1972, Stratigraphy of the Duchesne River Formation (Eocene-Oligocene?), northern Uinta Basin, northeastern Utah: Utah Geological and Mineralogical Survey Bulletin 97, p. 1-28.
- Betts, C. W., 1871, The Yale College expedition of 1870: Harper's New Monthly Magazine, v. 43, p. 663-671.
- Black, C. C. and Dawson, M. R., 1966, A Review of Late Eocene Mammalian Faunas from North America: American Journal of Science, v. 264, p. 321-349.
- Bryant, B., Naeser C. W., Marvin R. F., Mahnert H. H., 1989, Cretaceous and Paleogene Sedimentary Rocks and Isotopic Ages of Paleogene Tuffs, Uinta basin, Utah. And Ages of Late Paleogene and Neogene Tuffs and the Beginning of Rapid Regional Extension, Eastern Boundary of the Basin and Range Province near Salt lake City, Utah: In: Evolution of Sedimentary basins-Uinta and Piceance Basins. U. S. Geological Survey Bulletin 1787-J, K.
- Flynn, J. J., 1986, Correlation and geochronology of middle Eocene strata from the western United States: Palaeogeographic, Palaeoclimatology, Palaeoecology, v. 55, p. 335-406.
- Hamblin, A. H. and Miller, W. E., 1987, Paleogeography and Paleoecology of the Myton Pocket, Uinta Basin, Utah (Uinta Formation-Upper Eocene): Brigham Young University Geology Studies, v. 34, p 33-60.
- Kay, J. L., 1934, Tertiary formations of the Uinta Basin, Utah: Annals of Carnegie Museum, v. 23, p. 357-371.
- Marsell, R. E., 1964, Geomorphology of the Uinta Basin-A Brief Sketch: Thirteenth annual Field Conference. Association of Petroleum Geologists, p. 34-46.
- Marsh, O. C., 1871, on the geology of the Eastern Uintah Mountains: American Journal of Science and Arts, v. 1, p. 1-8.
- _____, 1875a, Ancient lake basins of the Rocky Mountain region: American Journal of Science and Arts, v. 9, p. 49-52.
- _____, 1875b, Notice of new Tertiary mammals, IV: American Journal of Science and Arts, Third Series, v. 9, p. 239-250.

- Osborn, H. F., 1895, Fossil mammals of the Uinta beds, expedition of 1894: American Museum of Natural History Bulletin, v. 7, p. 71-106.
- 1929, The Titanotheres of Ancient Wyoming, Dakota and Nebraska: Monograph of the U. S. Geological Survey, v. 55, p. 1-953.
- Peterson, O. A., 1931c, new species from the Oligocene of the Uinta: Annals of Carnegie Museum, v. 21, p. 61-78.
- Peterson, O. A. and Kay, J. L., 1931, The Upper Uinta Formation of Northeastern Utah: Annals of the Carnegie Museum, v. 20, p. 293-306.
- Prothero, D. R., 1996, Magnetic Stratigraphy and biostratigraphy of the middle Eocene Uinta Formation, Uinta Basin, Utah, *in* Prothero, D. R., and Emry, R. J. editors, The Terrestrial Eocene-Oligocene Transition in North America, p. 3-24.
- Rasmussen, D. T., Conroy, G. C., Friscia, A. R., Townsend, K. E. and Kinkel, M. D., 1999, Mammals of the middle Eocene Uinta Formation: Vertebrate Paleontology of Utah, p. 401-420.
- Riggs, E. S., 1912. New or Little Known Titanotheres from the Lower Uintah Formations: Field Museum of Natural History Geological Series, v. 159, p. 17-41.
- Ryder, R. T., Fouch, T. D., Elison, J. H., 1976, Early Tertiary sedimentation in the western Uinta Basin, Utah: Geological Society of America Bulletin v. 87, p. 496-512.
- Scott, W. B., 1945, The Mammalia of the Duchesne River Oligocene: Transactions of the American Philosophical Society, v. 34, p. 209-253.
- Stucky, R. K., 1992, Mammalian faunas in North America of Bridgerian to early Arikareean "age" (Eocene and Oligocene), *in* Prothero, D. R., and Berggren, W. A., eds., Eocene-Oligocene climatic and biotic evolution: Princeton University Press, p. 464-493.
- Wood, H. E., 1934, Revision of the Hyrachyidae: American Museum of Natural History Bulletin, v. 67, p. 181-295.
- and others, 1941, Nomenclature and Correlation of the North America Continental Tertiary: Geol. Soc. Amer. Bull., v. 52, no. 1, Jan. 1, p. 1-48. 52, no. 1, Jan. 1, p. 1-48.

**CLASS I REVIEW OF KERR-MCGEE OIL AND GAS
ONSHORE LP'S 73 PROPOSED NBU WELL LOCATIONS
IN TOWNSHIP 10S, RANGE 22E
UINTAH COUNTY, UTAH**

CLASS I REVIEW OF KERR-MCGEE OIL AND GAS
ONSHORE LP'S 73 PROPOSED NBU WELL LOCATIONS
IN TOWNSHIP 10S, RANGE 22E
UINTAH COUNTY, UTAH

By:

Jacki A. Montgomery

Prepared For:

Bureau of Land Management
Vernal Field Office
and
School and Institutional
Trust Lands Administration

Prepared Under Contract With:

Kerr-McGee Oil and Gas Onshore LP
1368 South 1200 East
Vernal, Utah 84078

Prepared By:

Montgomery Archaeological Consultants, Inc.
P.O. Box 219
Moab, Utah 84532

MOAC Report No. 08-268

October 16, 2008

United States Department of Interior (FLPMA)
Permit No. 08-UT-60122

Public Lands Policy Coordination Office
Archaeological Survey Permit No. 117

INTRODUCTION

A Class I literature review was completed by Montgomery Archaeological Consultants, Inc. (MOAC) in October 2008 of Kerr-McGee Onshore's 73 proposed NBU well locations in Township 10S, Range 22E. The project area is situated south of the White River and southeast of the Ouray, Uintah County, Utah. The wells are designated NBU 1022-1I, 1022-1J, 1022-1N, 1022-1P, 1022-2A2T, 1022-2A3S, 1022-2A4S, 1022-2B2S, 1022-2D, 1022-2F, 1022-2J1T, 1022-2J2S, 1022-2J3S, 1022-2O2S, 1022-03A2T, 1022-03A3S, 1022-03B2S, 1022-03B4T, 1022-03C1S, 1022-04H2CS, 1022-04H3BS, 1022-03H2T, 1022-03L4BS, 1022-03L3DS, 1022-03M1DS, 1022-03M2DS, 1022-03J3T, 1022-03L2T, 1022-03N4T, 1022-03P4T, 1022-03O3T, 1022-04K3S, 1022-04M1S, 1022-05H2BS, 1022-05H2CS, 1022-05E4S, 1022-05F2S, 1022-05K1S, 1022-05L1S, 1022-05I1T, 1022-06DT, 1022-06ET, 1022-06FT, 1022-06I3AS, 1022-06J4CS, 1022-06O1BS, 1022-06P1CS, 1022-7AT, 1022-7A4BS, 1022-7A4CS, 1022-7B2DS, 1022-08GT, 1022-08IT, 1022-09AT, 1022-11F4S, 1022-11J3S, 1022-11K1T, 1022-11K2S, 1022-11K3S, 1022-11L2S, 1022-11L3S, 1022-11M1S, 1022-13H, 1022-24O, 1022-24O2S, 1022-24P2S, 1022-24P4S, 1022-25H, 1022-32B3S, 1022-32D1S, 1022-32D4AS, 1022-32D4DS, and 1022-35M.

The purpose of this Class I review is to identify, classify, and evaluate the previously conducted cultural resource inventories and archaeological sites in the project area in order to comply with Section 106 of 36 CFR 800, the National Historic Preservation Act of 1966 (as amended). Also, the inventory was implemented to attain compliance with a number of federal and state mandates, including the National Environmental Policy Act of 1969, the Archaeological and Historic Conservation Act of 1972, the Archaeological Resources Protection Act of 1979, the American Indian Religious Freedom Act of 1978, and the Utah State Antiquities Act of 1973 (amended 1990).

The project area in which Kerr-McGee Onshore's 73 proposed NBU well locations occur was previously inventoried by MOAC in 2007 for the Class III inventory of Township 10 South, Range 22 East (Montgomery 2008; U-07-MQ-1438b,s,p). A file search was completed by consulting MOAC's Class I existing data review of 459 square miles (293,805 acres) covering the Greater NBU study area between Bonanza and Ouray in Uintah County, northeastern Utah (Patterson et al. 2008). Kerr-McGee Oil & Gas Onshore LP proposes to explore and develop oil and natural gas resources throughout the area. Record searches were performed for this Class I project by Marty Thomas at the Utah State Historic Preservation Office (SHPO) on various dates between June 14, 2006 and January 27, 2007. The results of this Class I data review and Class III inventory indicated that no previously recorded sites occur in the current project area.

DESCRIPTION OF THE PROJECT AREA

The project area is situated west of the White River and both sides of Bitter Creek in the Uinta Basin. The legal description is Township 10S, Range 22E, Sections 1, 2, 3, 4, 5, 6, 7, 8, 9, 11, 12, 13, 24, 25, 32, 36; Township 11S, Range 22E, Sections 1 and 2 (Figures 1, 2 and 3; Table 1). Land status is public land administered by the Bureau of Land Management (BLM) Vernal Field Office and School and Institutional Trust Lands Administration (SITLA) property.





Figure 1. Location of Kerr-McGee Onshore's Well Pads in T10S, R22E.






Table 1. Kerr-McGee Onshore's 73 NBU Well Locations.

Well Designation	Legal Description	Access/Pipeline Corridor	Cultural Resources
NBU 1022-1I	T10S, R22E, Sec. 1 NE/SE	Pipeline: 1000 ft Access: 200 ft	None
NBU 1022-1J	T10S, R22E, Sec. 1 NW/SE	Pipeline: 400 ft Access: 50 ft	None
NBU 1022-1N	T10S, R22E, Sec. 1 SE/SW	Pipeline: 150 ft Access: 200 ft	None
NBU 1022-1P	T10S, R22E, Sec. 1 SE/SE	Pipeline: 1050 ft Access: 1000 ft	None
NBU 1022-2A2T, 1022-2A4S 1022-243S, 1022-2B2S	T10S, R22E, Sec. 2 NE/NE	Access: 200 ft	None
NBU 1022-2D	T10S, R22E, Sec. 2 NW/NW	Pipeline: 1600 ft	None
NBU 1022-2F	T10S, R22E, Sec. 2 SE/NW	Pipeline: 800 ft Access: 1000 ft	None
NBU 1022-2J1T, 1022-2J2S, 1022-2J3S, 1022-202S	T10S, R22E, Sec. 2 NW/SE	Pipeline: 200 ft	None
NBU 1022-03A2T	T10S, R22E, Sec. 3 NE/NE	None	None
NBU1022-03A3S, 1022-03B2S 1022-03B4T, 1022-03C1S	T10S, R22E, Sec. 3 NW/NE	None	None
NBU 1022-04H2CS 1022-04H3BS	T10S, R22E, Sec. 3 SW/NE	Pipeline: 450 ft Access: 200 ft	None
NBU 1022-03H2T	T10S, R22E, Sec. 3 SE/NE	None	None
NBU 1022-03J3T	T10S, R22E, Sec. 3 NW/SE	None	None
NBU 1022-03L2T	T10S, R22E, Sec. 3 NW/SW	None	None
NBU 1022-03L4BS, 1022-03L3DS 1022-03M1DS, 1022-03M2DS	T10S, R22E, Sec. 3 NW/SW	Pipeline: 800 ft Access: 100 ft	None
NBU 1022-03N4T	T10S, R22E, Sec. 3 SE/SW	None	None
NBU 1022-03O3T	T10S, R22E, Sec. 3 SW/SE	None	None
NBU 1022-03P4T	T10S, R22E, Sec. 3 SE/SE	None	None

Well Designation	Legal Description	Access/Pipeline Corridor	Cultural Resources
NBU 1022-04K3S, 1022-04M1S	T10S, R22E, Sec. 4 NW/SW	Pipeline: 200 ft Access: 600 ft	None
NBU 1022-05H2CS, 1022-05H2BS	T10S, R22E, Sec. 5 SE/NE	Pipeline: 800 ft Access: 1200 ft	None
NBU 1022-05E4S, 1022-05F2S 1022-05K1S, 1022-05L1S	T10S, R22E Sec. 5 NE/SW	Pipeline: 4800 ft Access: 100 ft	None
NBU 1022-05IT	T10S, R22E, Sec. 5 NE/SE	None	None
NBU 1022-06DT	T10S, R22E, Sec. 6 NW/NW	None	None
NBU 1022-06ET	T10S, R22E, Sec. 6 SW/NW	None	None
NBU 1022-06FT	T10S, R22E, Sec. 6 SE/NW	None	None
NBU 1022-06I3AS, 1022-06J4CS 1022-06O1BS, 1022-06P1CS	T10S, R22E, Sec. 6 SW/SE	Pipeline: 1400 ft Access: 450 ft	None
NBU 1022-7A4BS, 1022-7AT 1022-7A4CS, 1022-7B2DS	T10S, R22E, Sec. 7 NE/NE	Pipeline: 1300 ft Access: 1000 ft	None
NBU 1022-08GT	T10SS, R22E, Sec. 8 SW/NE	None	None
NBU 1022-08IT	T10S, R22E, Sec. 8 NE/SE	None	None
NBU 1022-09AT	T10S, R22E, Sec. 9 NE/NE	None	None
NBU 1022-11F4S, 1022-11J3S, 1022-11K1T, 1022-11K2S	T10S, R22E, Sec. 11 NE/SW	Pipeline: 1600 ft	None
NBU 1022-11K3S, 1022-11L2S, 1022-11L3S, 1022-11M1S	T10S, R22E, Sec. 11 NE/SW	Pipeline: 500 ft Access: 250 ft	None
NBU 1022-13H	T10S, R22E, Sec. 13 SE/NE	Pipeline: 100 ft	
NBU 1022-24O, 1022-24O2S 1022-24P2S, 1022-24P4S	T10S, R22E, Sec. 24 SW/SE	None	None
NBU 1022-25H	T10S, R22E, Sec. 25 SE/NE	Pipeline: 4000 ft	None

Well Designation	Legal Description	Access/Pipeline Corridor	Cultural Resources
NBU 1022-32B3S, 1022-32D4DS 1022-3-2D4AS, 1022-32D1S	T10S, R22E, Sec. 32 NE/NW	Pipeline: 900 ft Access: 800 ft	None
NBU 1022-35M	T10S, R22E, Sec. 35 SW/SW	Pipeline: 2750 ft Access: 2200 ft	None

Environmental Setting

The study area lies within the Uinta Basin physiographic unit, a distinctly bowl-shaped geologic structure (Stokes 1986:231). The Uinta Basin ecosystem is within the Green River drainage, considered to be the northernmost extension of the Colorado Plateau. The geology is comprised of Tertiary age deposits, which include Paleocene age deposits and Eocene age fluvial and lacustrine sedimentary rocks. The Uinta Formation, which is predominate in the project area, occurs as eroded outcrops (formed by fluvial deposited, stream laid interbedded sandstone and mudstone), and is known for its prolific paleontological localities. Specifically, the inventory area is situated south of the White River and on both sides of Cottonwood Wash. Elevation ranges from 5080 to 5680 ft asl. The project occurs within the Upper Sonoran Desert Shrub Association which includes sagebrush, shadscale, greasewood, mat saltbush, snakeweed, rabbitbrush, and prickly pear cactus. Modern disturbances include livestock grazing, roads, and oil/gas development.

CLASS I RESULTS AND RECOMMENDATIONS

The Class I literature review of Kerr-McGee Onshore's 73 proposed NBU well locations and associated pipeline/access corridors in Township 10S, Range 22E resulted in the location of no cultural resources. Based on the findings, a determination of "no adverse impact" is recommended for the undertaking pursuant to Section 106, CFR 800.

REFERENCES CITED

- Montgomery, J. A.
2007 Cultural Resource Management Report for Kerr-McGee Oil and Gas Onshore LP's Greater NBU Blocks in Township 10 South, Range 22 East, Uintah County, Utah. Montgomery Archaeological Consultants, Moab, Utah. Report No. U-07-MQ-1438bsp.
- Patterson, J. J., J. Fritz, K. Lower-Eskelson, R. Stash and A. Thomas
2008 NBU Class I Existing Data Review for Kerr-McGee Oil & Gas Onshore LP, Uintah County, Utah. Montgomery Archaeological Consultants, Moab, Utah.
- Stokes, W. L.
1986 *Geology of Utah*. Utah Museum of Natural History and Utah Geological and Mineral Survey, Salt Lake City.

WORKSHEET
APPLICATION FOR PERMIT TO DRILL

APD RECEIVED: 12/01/2008

API NO. ASSIGNED: 43-047-40436

WELL NAME: NBU 1022-3A3S

OPERATOR: KERR-MCGEE OIL & GAS (N2995)

CONTACT: KEVIN MCINTYRE

PHONE NUMBER: 720-929-6226

PROPOSED LOCATION:

NWNE 03 100S 220E

SURFACE: 1013 FNL 1734 FEL

NEW BOTTOM: 0904 FNL 0822 FEL

COUNTY: UINTAH

LATITUDE: 39.98240 LONGITUDE: -109.9824

UTM SURF EASTINGS: 634726 NORTHINGS: 4426786

FIELD NAME: NATURAL BUTTES (630)

INSPECT LOCATN BY: / /

Tech Review	Initials	Date
Engineering		
Geology		
Surface		

LEASE TYPE: 1 - Federal

LEASE NUMBER: UTU-01191A

SURFACE OWNER: 1 - Federal

PROPOSED FORMATION: WSMVD

COALBED METHANE WELL? NO

RECEIVED AND/OR REVIEWED:

☒ Plat

☒ Bond: Fed[1] Ind[] Sta[] Fee[]
(No. WYB000291)

☒ Potash (Y/N)

☒ Oil Shale 190-5 (B) or 190-3 or 190-13

☒ Water Permit
(No. 43-8496)

☒ RDCC Review (Y/N)
(Date:)

☒ Fee Surf Agreement (Y/N)

☒ Intent to Commingle (Y/N)

LOCATION AND SITING:

 R649-2-3.

Unit: NATURAL BUTTES

 R649-3-2. General

Siting: 460 From Qtr/Qtr & 920' Between Wells


 R649-3-3. Exception

☒ Drilling Unit

Board Cause No: 173.14

Eff Date: 12-2-1999


Siting: 460' fr 1/4 Sec 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000, 1001, 1002, 1003, 1004, 1005, 1006, 1007, 1008, 1009, 1010, 1011, 1012, 1013, 1014, 1015, 1016, 1017, 1018, 1019, 1020, 1021, 1022, 1023, 1024, 1025, 1026, 1027, 1028, 1029, 1030, 1031, 1032, 1033, 1034, 1035, 1036, 1037, 1038, 1039, 1040, 1041, 1042, 1043, 1044, 1045, 1046, 1047, 1048, 1049, 1050, 1051, 1052, 1053, 1054, 1055, 1056, 1057, 1058, 1059, 1060, 1061, 1062, 1063, 1064, 1065, 1066, 1067, 1068, 1069, 1070, 1071, 1072, 1073, 1074, 1075, 1076, 1077, 1078, 1079, 1080, 1081, 1082, 1083, 1084, 1085, 1086, 1087, 1088, 1089, 1090, 1091, 1092, 1093, 1094, 1095, 1096, 1097, 1098, 1099, 1100, 1101, 1102, 1103, 1104, 1105, 1106, 1107, 1108, 1109, 1110, 1111, 1112, 1113, 1114, 1115, 1116, 1117, 1118, 1119, 1120, 1121, 1122, 1123, 1124, 1125, 1126, 1127, 1128, 1129, 1130, 1131, 1132, 1133, 1134, 1135, 1136, 1137, 1138, 1139, 1140, 1141, 1142, 1143, 1144, 1145, 1146, 1147, 1148, 1149, 1150, 1151, 1152, 1153, 1154, 1155, 1156, 1157, 1158, 1159, 1160, 1161, 1162, 1163, 1164, 1165, 1166, 1167, 1168, 1169, 1170, 1171, 1172, 1173, 1174, 1175, 1176, 1177, 1178, 1179, 1180, 1181, 1182, 1183, 1184, 1185, 1186, 1187, 1188, 1189, 1190, 1191, 1192, 1193, 1194, 1195, 1196, 1197, 1198, 1199, 1200, 1201, 1202, 1203, 1204, 1205, 1206, 1207, 1208, 1209, 1210, 1211, 1212, 1213, 1214, 1215, 1216, 1217, 1218, 1219, 1220, 1221, 1222, 1223, 1224, 1225, 1226, 1227, 1228, 1229, 1230, 1231, 1232, 1233, 1234, 1235, 1236, 1237, 1238, 1239, 1240, 1241, 1242, 1243, 1244, 1245, 1246, 1247, 1248, 1249, 1250, 1251, 1252, 1253, 1254, 1255, 1256, 1257, 1258, 1259, 1260, 1261, 1262, 1263, 1264, 1265, 1266, 1267, 1268, 1269, 1270, 1271, 1272, 1273, 1274, 1275, 1276, 1277, 1278, 1279, 1280, 1281, 1282, 1283, 1284, 1285, 1286, 1287, 1288, 1289, 1290, 1291, 1292, 1293, 1294, 1295, 1296, 1297, 1298, 1299, 1300, 1301, 1302, 1303, 1304, 1305, 1306, 1307, 1308, 1309, 1310, 1311, 1312, 1313, 1314, 1315, 1316, 1317, 1318, 1319, 1320, 1321, 1322, 1323, 1324, 1325, 1326, 1327, 1328, 1329, 1330, 1331, 1332, 1333, 1334, 1335, 1336, 1337, 1338, 1339, 1340, 1341, 1342, 1343, 1344, 1345, 1346, 1347, 1348, 1349, 1350, 1351, 1352, 1353, 1354, 1355, 1356, 1357, 1358, 1359, 1360, 1361, 1362, 1363, 1364, 1365, 1366, 1367, 1368, 1369, 1370, 1371, 1372, 1373, 1374, 1375, 1376, 1377, 1378, 1379, 1380, 1381, 1382, 1383, 1384, 1385, 1386, 1387, 1388, 1389, 1390, 1391, 1392, 1393, 1394, 1395, 1396, 1397, 1398, 1399, 1400, 1401, 1402, 1403, 1404, 1405, 1406, 1407, 1408, 1409, 1410, 1411, 1412, 1413, 1414, 1415, 1416, 1417, 1418, 1419, 1420, 1421, 1422, 1423, 1424, 1425, 1426, 1427, 1428, 1429, 1430, 1431, 1432, 1433, 1434, 1435, 1436, 1437, 1438, 1439, 1440, 1441, 1442, 1443, 1444, 1445, 1446, 1447, 1448, 1449, 1450, 1451, 1452, 1453, 1454, 1455, 1456, 1457, 1458, 1459, 1460, 1461, 1462, 1463, 1464, 1465, 1466, 1467, 1468, 1469, 1470, 1471, 1472, 1473, 1474, 1475, 1476, 1477, 1478, 1479, 1480, 1481, 1482, 1483, 1484, 1485, 1486, 1487, 1488, 1489, 1490, 1491, 1492, 1493, 1494, 1495, 1496, 1497, 1498, 1499, 1500, 1501, 1502, 1503, 1504, 1505, 1506, 1507, 1508, 1509, 1510, 1511, 1512, 1513, 1514, 1515, 1516, 1517, 1518, 1519, 1520, 1521, 1522, 1523, 1524, 1525, 1526, 1527, 1528, 1529, 1530, 1531, 1532, 1533, 1534, 1535, 1536, 1537, 1538, 1539, 1540, 1541, 1542, 1543, 1544, 1545, 1546, 1547, 1548, 1549, 1550, 1551, 1552, 1553, 1554, 1555, 1556, 1557, 1558, 1559, 1560, 1561, 1562, 1563, 1564, 1565, 1566, 1567, 1568, 1569, 1570, 1571, 1572, 1573, 1574, 1575, 1576, 1577, 1578, 1579, 1580, 1581, 1582, 1583, 1584, 1585, 1586, 1587, 1588, 1589, 1590, 1591, 1592, 1593, 1594, 1595, 1596, 1597, 1598, 1599, 1600, 1601, 1602, 1603, 1604, 1605, 1606, 1607, 1608, 1609, 1610, 1611, 1612, 1613, 1614, 1615, 1616, 1617, 1618, 1619, 1620, 1621, 1622, 1623, 1624, 1625, 1626, 1627, 1628, 1629, 1630, 1631, 1632, 1633, 1634, 1635, 1636, 1637, 1638, 1639, 1640, 1641, 1642, 1643, 1644, 1645, 1646, 1647, 1648, 1649, 1650, 1651, 1652, 1653, 1654, 1655, 1656, 1657, 1658, 1659, 1660, 1661, 1662, 1663, 1664, 1665, 1666, 1667, 1668, 1669, 1670, 1671, 1672, 1673, 1674, 1675, 1676, 1677, 1678, 1679, 1680, 1681, 1682, 1683, 1684, 1685, 1686, 1687, 1688, 1689, 1690, 1691, 1692, 1693, 1694, 1695, 1696, 1697, 1698, 1699, 1700, 1701, 1702, 1703, 1704, 1705, 1706, 1707, 1708, 1709, 1710, 1711, 1712, 1713, 1714, 1715, 1716, 1717, 1718, 1719, 1720, 1721, 1722, 1723, 1724, 1725, 1726, 1727, 1728, 1729, 1730, 1731, 1732, 1733, 1734, 1735, 1736, 1737, 1738, 1739, 1740, 1741, 1742, 1743, 1744, 1745, 1746, 1747, 1748, 1749, 1750, 1751, 1752, 1753, 1754, 1755, 1756, 1757, 1758, 1759, 1760, 1761, 1762, 1763, 1764, 1765, 1766, 1767, 1768, 1769, 1770, 1771, 1772, 1773, 1774, 1775, 1776, 1777, 1778, 1779, 1780, 1781, 1782, 1783, 1784, 1785, 1786, 1787, 1788, 1789, 1790, 1791, 1792, 1793, 1794, 1795, 1796, 1797, 1798, 1799, 1800, 1801, 1802, 1803, 1804, 1805, 1806, 1807, 1808, 1809, 1810, 1811, 1812, 1813, 1814, 1815, 1816, 1817, 1818, 1819, 1820, 1821, 1822, 1823, 1824, 1825, 1826, 1827, 1828, 1829, 1830, 1831, 1832, 1833, 1834, 1835, 1836, 1837, 1838, 1839, 1840, 1841, 1842, 1843, 1844, 1845, 1846, 1847, 1848, 1849, 1850, 1851, 1852, 1853, 1854, 1855, 1856, 1857, 1858, 1859, 1860, 1861, 1862, 1863, 1864, 1865, 1866, 1867, 1868, 1869, 1870, 1871, 1872, 1873, 1874, 1875, 1876, 1877, 1878, 1879, 1880, 1881, 1882, 1883, 1884, 1885, 1886, 1887, 1888, 1889, 1890, 1891, 1892, 1893, 1894, 1895, 1896, 1897, 1898, 1899, 1900, 1901, 1902, 1903, 1904, 1905, 1906, 1907, 1908, 1909, 1910, 1911, 1912, 1913, 1914, 1915, 1916, 1917, 1918, 1919, 1920, 1921, 1922, 1923, 1924, 1925, 1926, 1927, 1928, 1929, 1930, 1931, 1932, 1933, 1934, 1935, 1936, 1937, 1938, 1939, 1940, 1941, 1942, 1943, 1944, 1945,



API Number: 4304740436
Well Name: NBU 1022-3A3S
Township 10.0 S Range 22.0 E Section 03
Meridian: SLBM
Operator: KERR-MCGEE OIL & GAS ONSHORE, L.P.

Map Prepared:
Map Produced by Diana Mason

Units	Wells Query Events
STATUS	✕ <all other values>
ACTIVE	
EXPLORATORY	GIS_STAT_TYPE
GAS STORAGE	<Null>
NF PP OIL	APD
NF SECONDARY	DRL
PI OIL	GI
PP GAS	GS
PP GEOTHERML	LA
PP OIL	NEW
SECONDARY	OPS
TERMINATED	PA
Fields	PGW
STATUS	POW
ACTIVE	RET
COMBINED	SGW
Sections	SOW
	TA
	TW
	WD
	WI
	WS



United States Department of the Interior

BUREAU OF LAND MANAGEMENT

Utah State Office
P.O. Box 45155
Salt Lake City, Utah 84145-0155

IN REPLY REFER TO:
3160
(UT-922)

December 5, 2008

Memorandum

To: Assistant District Manager Minerals, Vernal District

From: Michael Coulthard, Petroleum Engineer

Subject: 2008 Plan of Development Natural Buttes Unit Uintah County, Utah.

Pursuant to email between Diana Whitney, Division of Oil, Gas and Mining, and Mickey Coulthard, Utah State Office, Bureau of Land Management, the following wells are planned for calendar year 2008 within the Natural Buttes Unit, Uintah County, Utah.

API #	WELL NAME	LOCATION
(Proposed PZ Wasatch/MesaVerde)		
43-047-40444	NBU 921-10G4S	Sec 10 T09S R21E 1937 FNL 1931 FWL
	BHL	Sec 10 T09S R21E 2158 FNL 1441 FEL
43-047-40445	NBU 921-10F2S	Sec 10 T09S R21E 1877 FNL 1927 FWL
	BHL	Sec 10 T09S R21E 1373 FNL 1959 FEL
43-047-40446	NBU 921-10E3S	Sec 10 T09S R21E 1917 FNL 1929 FWL
	BHL	Sec 10 T09S R21E 2080 FNL 0406 FWL
43-047-40447	NBU 921-10F3T	Sec 10 T09S R21E 1897 FNL 1928 FWL
43-047-40448	NBU 922-29D1T	Sec 29 T09S R22E 0571 FNL 1009 FWL
43-047-40423	NBU 921-10CT	Sec 10 T09S R21E 0811 FNL 1792 FWL
43-047-40428	NBU 921-13CT	Sec 13 T09S R21E 0655 FNL 1920 FWL
43-047-40435	NBU 1022-3B4T	Sec 03 T10S R22E 1022 FNL 1751 FEL
43-047-40434	NBU 1022-2A2T	Sec 02 T10S R22E 0203 FNL 0896 FEL
43-047-40424	NBU 921-10G2S	Sec 10 T09S R21E 0835 FNL 1824 FWL
	BHL	Sec 10 T09S R21E 1340 FNL 2462 FEL
43-047-40425	NBU 921-10D2S	Sec 10 T09S R21E 0799 FNL 1776 FWL

BHL Sec 10 T09S R21E 0543 FNL 0648 FWL

Page 2

43-047-40426 NBU 921-10B4S Sec 10 T09S R21E 0823 FNL 1808 FWL
BHL Sec 10 T09S R21E 0705 FNL 1929 FEL

43-047-40427 NBU 921-13G2S Sec 13 T09S R21E 0655 FNL 1940 FWL
BHL Sec 13 T09S R21E 1372 FNL 2523 FEL

43-047-40429 NBU 921-13B2S Sec 13 T09S R21E 0655 FNL 1960 FWL
BHL Sec 13 T09S R21E 0488 FNL 2541 FEL

43-047-40430 NBU 921-13D4S Sec 13 T09S R21E 0655 FNL 1900 FWL
BHL Sec 13 T09S R21E 0682 FNL 0912 FWL

43-047-40431 NBU 1022-2B2S Sec 02 T10S R22E 0202 FNL 0916 FEL
BHL Sec 02 T10S R22E 0065 FNL 2075 FEL

43-047-40432 NBU 1022-2A3S Sec 02 T10S R22E 0206 FNL 0857 FEL
BHL Sec 02 T10S R22E 0680 FNL 0820 FEL

43-047-40433 NBU 1022-2A4S Sec 02 T10S R22E 0207 FNL 0836 FEL
BHL Sec 02 T10S R22E 1175 FNL 0315 FEL

43-047-40436 NBU 1022-3A3S Sec 03 T10S R22E 1013 FNL 1734 FEL
BHL Sec 03 T10S R22E 0904 FNL 0822 FEL

43-047-40437 NBU 1022-3C1S Sec 03 T10S R22E 1040 FNL 1787 FEL
BHL Sec 03 T10S R22E 0380 FNL 2354 FWL

43-047-40438 NBU 1022-3B2S Sec 03 T10S R22E 1031 FNL 1769 FEL
BHL Sec 03 T10S R22E 0048 FNL 2516 FEL

43-047-40439 NBU 1022-24O2S Sec 24 T10S R22E 0684 FSL 2016 FEL
BHL Sec 24 T10S R22E 0830 FSL 0690 FEL

43-047-40440 NBU 1022-24P4S Sec 24 T10S R22E 0625 FSL 2002 FEL
BHL Sec 24 T10S R22E 0400 FSL 0635 FEL

43-047-40441 NBU 1022-25G2S Sec 25 T10S R22E 1768 FNL 1502 FEL
BHL Sec 25 T10S R22E 1900 FNL 2025 FEL

43-047-40442 NBU 1022-25G4S Sec 25 T10S R22E 1758 FNL 1443 FEL
BHL Sec 25 T10S R22E 2615 FNL 1955 FEL

43-047-40443 NBU 1022-25G3S Sec 25 T10S R22E 1765 FNL 1482 FEL
BHL Sec 25 T10S R22E 2250 FNL 2065 FEL

This office has no objection to permitting the wells at this time.

/s/ Michael L. Coulthard

bcc: File – Natural Buttes Unit
Division of Oil Gas and Mining
Central Files
Agr. Sec. Chron
Fluid Chron

MCoulthard:mc:12-5-08



JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

December 8, 2008

Kerr-McGee Oil & Gas Onshore, LP
P O Box 173779
Denver, CO 80217-3779

Re: NBU 1022-3A3S Well, Surface Location 1013' FNL, 1734' FEL, NW NE, Sec. 3,
T. 10 South, R. 22 East, Bottom Location 904' FNL, 822' FEL, NE NE, Sec. 3,
T. 10 South, R. 22 East, Uintah County, Utah

Gentlemen:

Pursuant to the provisions and requirements of Utah Code Ann. § 40-6-1 *et seq.*, Utah Administrative Code R649-3-1 *et seq.*, and the attached Conditions of Approval, approval to drill the referenced well is granted.

This approval shall expire one year from the above date unless substantial and continuous operation is underway, or a request for extension is made prior to the expiration date. The API identification number assigned to this well is 43-047-40436.

Sincerely,

Gil Hunt
Associate Director

pab
Enclosures

cc: Uintah County Assessor
Bureau of Land Management, Vernal Office



Operator: Kerr-McGee Oil & Gas Onshore, LP

Well Name & Number NBU 1022-3A3S

API Number: 43-047-40436

Lease: UTU-01191A

Surface Location: NW NE **Sec.** 3 **T.** 10 South **R.** 22 East

Bottom Location: NE NE **Sec.** 3 **T.** 10 South **R.** 22 East

Conditions of Approval

1. General

Compliance with the requirements of Utah Admin. R. 649-1 *et seq.*, the Oil and Gas Conservation General Rules, and the applicable terms and provisions of the approved Application for permit to drill.

2. Notification Requirements

Notify the Division with 24 hours of spudding the well.

- Contact Carol Daniels at (801) 538-5284.

Notify the Division prior to commencing operations to plug and abandon the well.

- Contact Dustin Doucet at (801) 538-5281 office (801) 733-0983 home

3. Reporting Requirements

All required reports, forms and submittals will be promptly filed with the Division, including but not limited to the Entity Action Form (Form 6), Report of Water Encountered During Drilling (Form 7), Weekly Progress Reports for drilling and completion operations, and Sundry Notices and Reports on Wells requesting approval of change of plans or other operational actions.

4. State approval of this well does not supersede the required federal approval, which must be obtained prior to drilling.
5. In accordance with Utah Admin. R.649-3-11, Directional Drilling, the operator shall submit a complete angular deviation and directional survey report to the Division within 30 days following completion of the well.
6. In accordance with Order in Cause No. 190-5(b) dated October 28, 1982, the Operator shall comply with requirements of Rules R649-3-31 and R649-3-27 pertaining to Designated Oil Shale Areas. Additionally, the operator shall ensure that the surface and/or production casing is properly cemented over the entire oil shale interval as defined by Rule R649-3-31. The Operator shall report the actual depth the oil shale is encountered to the Division.

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9			
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A			
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:			
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES			
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A3S			
4. LOCATION OF WELL FOOTAGES AT SURFACE: 1013 FNL 1734 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NWNE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000			
PHONE NUMBER: 720 929-6007 Ext		9. FIELD and POOL or WILDCAT: NATURAL BUTTES			
COUNTY: UINTAH		STATE: UTAH			
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA					
TYPE OF SUBMISSION	TYPE OF ACTION				
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 11/30/2009 <input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: <input type="checkbox"/> SPUD REPORT Date of Spud: <input type="checkbox"/> DRILLING REPORT Report Date:	<table style="width: 100%; border: none;"> <tr> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: _____ </td> </tr> </table>		<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: _____
<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: _____			
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Kerr-McGee Oil & Gas Onshore, L.P. (Kerr-McGee) respectfully requests an extension to this APD for the maximum time allowed. Please contact the undersigned with any questions and/or comments. Thank you.					
<div style="text-align: right;"> Approved by the Utah Division of Oil, Gas and Mining </div>		Date: <u>November 30, 2009</u>			
<div style="text-align: right;"> By: </div>		DATE 11/24/2009			
NAME (PLEASE PRINT) Danielle Piernot		PHONE NUMBER 720 929-6156			
SIGNATURE N/A		TITLE Regulatory Analyst			



The Utah Division of Oil, Gas, and Mining

- State of Utah
- Department of Natural Resources

Electronic Permitting System - Sundry Notices

Request for Permit Extension Validation Well Number 43047404360000

API: 43047404360000

Well Name: NBU 1022-3A3S

Location: 1013 FNL 1734 FEL QTR NWNE SEC 03 TWNP 100S RNG 220E MER S

Company Permit Issued to: KERR-MCGEE OIL & GAS ONSHORE, L.P.

Date Original Permit Issued: 12/8/2008

The undersigned as owner with legal rights to drill on the property as permitted above, hereby verifies that the information as submitted in the previously approved application to drill, remains valid and does not require revision. Following is a checklist of some items related to the application, which should be verified.

- If located on private land, has the ownership changed, if so, has the surface agreement been updated? ☐ Yes ☒ No
- Have any wells been drilled in the vicinity of the proposed well which would affect the spacing or siting requirements for this location? ☐ Yes ☒ No
- Has there been any unit or other agreements put in place that could affect the permitting or operation of this proposed well? ☐ Yes ☒ No
- Have there been any changes to the access route including ownership, or rightof- way, which could affect the proposed location? ☐ Yes ☒ No
- Has the approved source of water for drilling changed? ☐ Yes ☒ No
- Have there been any physical changes to the surface location or access route which will require a change in plans from what was discussed at the onsite evaluation? ☐ Yes ☒ No
- Is bonding still in place, which covers this proposed well? ☒ Yes ☐ No

**Approved by the
Utah Division of
Oil, Gas and Mining**

Signature: Danielle Piernot

Date: 11/24/2009

Title: Regulatory Analyst **Representing:** KERR-MCGEE OIL & GAS ONSHORE, L.P.

Date: November 30, 2009

By: 

RECEIVED November 24, 2009

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9			
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A			
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:			
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES			
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A3S			
4. LOCATION OF WELL FOOTAGES AT SURFACE: 1013 FNL 1734 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NWNE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000			
PHONE NUMBER: 720 929-6007 Ext		9. FIELD and POOL or WILDCAT: NATURAL BUTTES			
COUNTY: UTAH		STATE: UTAH			
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA					
TYPE OF SUBMISSION <input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 12/8/2010 <input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: <input type="checkbox"/> SPUD REPORT Date of Spud: <input type="checkbox"/> DRILLING REPORT Report Date:	TYPE OF ACTION <table style="width: 100%; border: none;"> <tr> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: </td> </tr> </table>		<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER:
<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: 			
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Kerr-McGee Oil & Gas Onshore, L.P. (Kerr-McGee) respectfully requests an extension to this APD for the maximum time allowed. Please contact the undersigned with any questions and/or comments. Thank you.					
NAME (PLEASE PRINT) Danielle Piernot		PHONE NUMBER 720 929-6156			
SIGNATURE N/A		TITLE Regulatory Analyst			
DATE 12/8/2010		APPROVED BY THE Utah Division of Oil, Gas and Mining Date: 12/13/2010 By:			



The Utah Division of Oil, Gas, and Mining

- State of Utah
- Department of Natural Resources

Electronic Permitting System - Sundry Notices

Request for Permit Extension Validation Well Number 43047404360000

API: 43047404360000

Well Name: NBU 1022-3A3S

Location: 1013 FNL 1734 FEL QTR NWNE SEC 03 TWP 100S RNG 220E MER S

Company Permit Issued to: KERR-MCGEE OIL & GAS ONSHORE, L.P.

Date Original Permit Issued: 12/8/2008

The undersigned as owner with legal rights to drill on the property as permitted above, hereby verifies that the information as submitted in the previously approved application to drill, remains valid and does not require revision. Following is a checklist of some items related to the application, which should be verified.

- If located on private land, has the ownership changed, if so, has the surface agreement been updated? ☐ Yes ☒ No
- Have any wells been drilled in the vicinity of the proposed well which would affect the spacing or siting requirements for this location? ☐ Yes ☒ No
- Has there been any unit or other agreements put in place that could affect the permitting or operation of this proposed well? ☐ Yes ☒ No
- Have there been any changes to the access route including ownership, or rightof- way, which could affect the proposed location? ☐ Yes ☒ No
- Has the approved source of water for drilling changed? ☐ Yes ☒ No
- Have there been any physical changes to the surface location or access route which will require a change in plans from what was discussed at the onsite evaluation? ☐ Yes ☒ No
- Is bonding still in place, which covers this proposed well? ☒ Yes ☐ No

**Approved by the
Utah Division of
Oil, Gas and Mining**

Signature: Danielle Piernot


Date: 12/8/2010

Title: Regulatory Analyst **Representing:** KERR-MCGEE OIL & GAS ONSHORE,

Date: 12/13/2010

By: 

RECEIVED December 08, 2010

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A3S
4. LOCATION OF WELL FOOTAGES AT SURFACE: 1013 FNL 1734 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NWNE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
9. FIELD and POOL or WILDCAT: NATURAL BUTTES		COUNTY: UINTAH
STATE: UTAH		
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 12/8/2011 <input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: <input type="checkbox"/> SPUD REPORT Date of Spud: <input type="checkbox"/> DRILLING REPORT Report Date:	<div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;"> <input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </div> <div style="width: 33%;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER </div> <div style="width: 33%;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: </div> </div>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Kerr-McGee Oil & Gas Onshore, L.P. (Kerr-McGee) respectfully requests an extension to this APD for the maximum time allowed. Please contact the undersigned with any questions and/or comments. Thank you.		
Approved by the Utah Division of Oil, Gas and Mining Date: 11/30/2011 By: 		
NAME (PLEASE PRINT) Danielle Piernot		PHONE NUMBER 720 929-6156
SIGNATURE N/A		TITLE Regulatory Analyst
DATE 11/29/2011		



The Utah Division of Oil, Gas, and Mining

- State of Utah
- Department of Natural Resources

Electronic Permitting System - Sundry Notices

Request for Permit Extension Validation Well Number 43047404360000

API: 43047404360000

Well Name: NBU 1022-3A3S

Location: 1013 FNL 1734 FEL QTR NWNE SEC 03 TWNP 100S RNG 220E MER S

Company Permit Issued to: KERR-MCGEE OIL & GAS ONSHORE, L.P.

Date Original Permit Issued: 12/8/2008

The undersigned as owner with legal rights to drill on the property as permitted above, hereby verifies that the information as submitted in the previously approved application to drill, remains valid and does not require revision. Following is a checklist of some items related to the application, which should be verified.

- If located on private land, has the ownership changed, if so, has the surface agreement been updated? ☐ Yes ☒ No
- Have any wells been drilled in the vicinity of the proposed well which would affect the spacing or siting requirements for this location? ☐ Yes ☒ No
- Has there been any unit or other agreements put in place that could affect the permitting or operation of this proposed well? ☐ Yes ☒ No
- Have there been any changes to the access route including ownership, or rightof- way, which could affect the proposed location? ☐ Yes ☒ No
- Has the approved source of water for drilling changed? ☐ Yes ☒ No
- Have there been any physical changes to the surface location or access route which will require a change in plans from what was discussed at the onsite evaluation? ☐ Yes ☒ No
- Is bonding still in place, which covers this proposed well? ☒ Yes ☐ No

Signature: Danielle Piernot

Date: 11/29/2011

Title: Regulatory Analyst **Representing:** KERR-MCGEE OIL & GAS ONSHORE, L.P.

RECEIVED Nov. 29, 2011

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NWNE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
5. FIELD and POOL or WILDCAT: NATURAL BUTTES		6. COUNTY: UINTAH
7. STATE: UTAH		

11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION		
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 6/1/2012	<input type="checkbox"/> ACIDIZE <input checked="" type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: <input style="width: 100px;" type="text"/>
<input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion:			
<input type="checkbox"/> SPUD REPORT Date of Spud:			
<input type="checkbox"/> DRILLING REPORT Report Date:			

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.


The operator is requesting the approval of the following changes to the originally approved APD: 1. Change the Well Name = from NBU 1022-3A3S to NBU 1022-3A4CS / 2. Surface & Bottom Hole Location Change (New Plat is Attached) / a. From = 1013 FNL/ 1734 FEL To = 479 FNL/ 743 FEL / 3. Proposed Total Depth (New Drilling Program Attached) / 4. Surface Hole Size and Casing Grade (New Wellbore Diagram Attached) / 5. Change to a Directional Well (Directional Drilling Survey Attached) / 6. Surface Use Plan of Operation (Updated Plan Attached) / 7. Updated Topos & Directions (Attached)

Approved by the
Utah Division of
Oil, Gas and Mining

Date: June 04, 2012



By:

NAME (PLEASE PRINT) Gina Becker	PHONE NUMBER 720 929-6086	TITLE Regulatory Analyst II
SIGNATURE N/A	DATE 5/17/2012	



API Number: 4304740436
Well Name: NBU 1022-3A4CS
Township T1.0 Range R2.2 Section 03
Meridian: SLBM
Operator: KERR-MCGEE OIL & GAS ONSHORE, L.P.

Map Prepared:
 Map Produced by Diana Mason



T10S, R22E, S.L.B.&M.Found 1977
Brass Cap,
Pile of Stones.N89°56'E - 40.10 (G.L.O.)
N89°58'50"E - 2646.48' (Meas.)EAST 40.11 (G.L.O.)
N89°59'55"E - 2646.95' (Meas.)Found 1977 Brass
Cap in Pile of
Stones, Fence
Post.N0°35'W - 39.84 (G.L.O.)
N00°35'35"W - 2629.77' (Meas.)
20.025 (G.L.O.)
19.815 (G.L.O.)

LOT 4

LOT 3

LOT 2

LOT 1

Found 1977
Brass Cap,
Pile of Stones.Well Surface
PositionBottom of
Hole479'
743'
1070'
20.275 (G.L.O.)
502'**WELL LOCATION:
NBU 1022-3A4CS**

ELEV. UNGRADED GROUND = 4940.9'

N00°02'06"W (Basis of Bearings)
2658.04' (Measured)
NORTH - 40.28 (G.L.O.)Found 1991
Aluminum Cap,
Pile of Stones.N0°38'W - 40.05 (G.L.O.)
N00°38'57"W - 2642.86' (Meas.)
19.93 (G.L.O.)**3**


NBU 1022-3A4CS (Surface Position)
 NAD 83 LATITUDE = 39.983949° (39° 59' 02.218")
 LONGITUDE = 109.419336° (109° 25' 09.611")
 NAD 27 LATITUDE = 39.983984° (39° 59' 02.342")
 LONGITUDE = 109.418654° (109° 25' 07.155")

NBU 1022-3A4CS (Bottom Hole)
 NAD 83 LATITUDE = 39.982327° (39° 58' 56.378")
 LONGITUDE = 109.418476° (109° 25' 06.513")
 NAD 27 LATITUDE = 39.982362° (39° 58' 56.502")
 LONGITUDE = 109.417794° (109° 25' 04.057")

Found 1991 Aluminum Cap,
Steel Post & Pile of Stones.Found 1991
Aluminum Cap,
Pile of Stones.N89°16'38"W - 2630.43' (Meas.)
N89°15'W - 39.86 (G.L.O.)S89°53'55"W - 2616.59' (Meas.)
S89°55'W - 39.65 (G.L.O.)Found 1991
Aluminum Cap
with Pile of Stones.N00°11'35"W - 2643.82' (Meas.)
N0°10'W - 40.06 (G.L.O.)Found 1991
Aluminum Cap,
Steel Post & Pile of Stones.**NOTES:**

▲ = Section Corners Located

- Well footages are measured at right angles to the Section Lines.
- G.L.O. distances are shown in feet or chains.
1 chain = 66 feet.
- The Bottom of hole bears S22°13'52"E 638.37' from the Surface Position.
- Bearings are based on Global Positioning Satellite observations.
- Basis of elevation is Tri-Sta "Two Water" located in the NW $\frac{1}{4}$ of Section 1, T10S, R21E, S.L.B.&M. The elevation of this Tri-Sta is shown on the Big Pack Mtn NE 7.5 Min. Quadrangle as being 5238'.



SCALE

SURVEYOR'S CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.

PROFESSIONAL LAND SURVEYOR
 REGISTRATION NO. 6028691
 STATE OF UTAH
 JOHN R. LAUGH
 11-17-11

Kerr-McGee Oil & Gas Onshore, LP
 1099 18th Street - Denver, Colorado 80202

WELL PAD: NBU 1022-3A

**NBU 1022-3A4CS
 WELL PLAT**

**1070' FNL, 502' FEL (Bottom Hole)
 LOT 1 OF SECTION 3, T10S, R22E,
 S.L.B.&M., UTAH COUNTY, UTAH.**



CONSULTING, LLC
 2155 North Main Street
 Sheridan WY 82801
 Phone 307-674-0609
 Fax 307-674-0182

TIMBERLINE

(435) 789-1365

ENGINEERING & LAND SURVEYING, INC.
 209 NORTH 300 WEST - VERNAL, UTAH 84078

DATE SURVEYED: 11-08-11	SURVEYED BY: W.W.	SHEET NO: 4 4 OF 17
DATE DRAWN: 11-14-11	DRAWN BY: M.W.W.	
SCALE: 1" = 1000'	Date Last Revised:	

**Kerr-McGee Oil & Gas Onshore, LP
WELL PAD – NBU 1022-3A
WELLS - NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
Section 3, T10S, R22E, S.L.B.&M.**

From the intersection of U.S. Highway 40 and 500 East Street in Vernal, Utah, proceed in an easterly, then southerly direction along U.S. Highway 40 approximately 3.3 miles to the junction of State Highway 45. Exit right and proceed in a southerly direction along State Highway 45 approximately 20.2 miles to the junction of the Glen Bench Road (County B Road 3260). Exit right and proceed in a southwesterly direction along the Glen Bench Road approximately 23.8 miles to the intersection of the Bitter Creek Road (County B Road 4120). Exit left and proceed in a southeasterly direction along the Bitter Creek Road approximately 4.0 miles to a Class D County Road to the northeast. Exit left and proceed in a northeasterly direction along the Class D County Road approximately 4.9 miles to a second Class D County Road to the northeast. Exit right and proceed in a northeasterly, then southerly direction along the second Class D County Road approximately 1.2 miles to a third Class D County Road to the northeast. Exit left and proceed in a northeasterly direction along the third Class D County Road approximately 0.2 miles to the proposed well location.

Total distance from Vernal, Utah to the proposed well location is approximately 57.6 miles in a southerly direction.

Kerr-McGee Oil & Gas Onshore. L.P.

	<u>NBU 1022-3A4CS</u>	
Surface:	479 FNL / 743 FEL	NENE
BHL:	1070 FNL / 502 FEL	NENE

Section 3 T10S R22E

Uintah County, Utah
Mineral Lease: UTU-01191A**ONSHORE ORDER NO. 1****DRILLING PROGRAM**

1. & 2. **Estimated Tops of Important Geologic Markers:**
Estimated Depths of Anticipated Water, Oil, Gas, or Mineral Formations:

<u>Formation</u>	<u>Depth</u>	<u>Resource</u>
Uinta	0 - Surface	
Green River	1,076'	
Birds Nest	1,320'	Water
Mahogany	1,801'	Water
Wasatch	4,158'	Gas
Mesaverde	6,522'	Gas
Sego	8,674'	Gas
TVD	8,674'	
TD	8,752'	

3. **Pressure Control Equipment** (Schematic Attached)

Please refer to the attached Drilling Program

4. **Proposed Casing & Cementing Program:**

Please refer to the attached Drilling Program

5. **Drilling Fluids Program:**

Please refer to the attached Drilling Program

6. **Evaluation Program:**

Please refer to the attached Drilling Program

2/8/2012

RECEIVED: May. 17, 2012

7. Abnormal Conditions:

Maximum anticipated bottom hole pressure calculated at 8674' TVD, approximately equals
 5,551 psi 0.64 psi/ft = actual bottomhole gradient

Maximum Anticipated Bottom Hole Pressure (MABHP) = Pore Pressure at TD

Maximum anticipated surface pressure equals approximately 3,631 psi (bottom hole pressure
 minus the pressure of a partially evacuated hole calculated at 0.22 psi/foot, per Onshore Order No. 2).

Per Onshore Order No. 2 - Max Anticipated Surf. Press.(MASP) = (Pore Pressure at next csg point-
 (0.22 psi/ft-partial evac gradient x TVD of next csg point))

8. Anticipated Starting Dates:

Drilling is planned to commence immediately upon approval of this application.

9. Variances:

Please refer to the attached Drilling Program.

Onshore Order #2 – Air Drilling Variance

Kerr-McGee Oil & Gas Onshore LP (KMG) respectfully requests a variance to several requirements associated with air drilling outlined in Onshore Order 2

- Blowout Prevention Equipment (BOPE) requirements;
- Mud program requirements; and
- Special drilling operation (surface equipment placement) requirements associated with air drilling.

This Standard Operating Practices addendum provides supporting information as to why KMG current air drilling practices for constructing the surface casing hole should be granted a variance to Onshore Order 2 air drilling requirements.

The reader should note that the air rig is used only to construct a stable surface casing hole through a historically difficult lost circulation zone. A conventional rotary rig follows the air rig, and is used to drill and construct the majority of the wellbore.

More notable, KMG has used the air rig layout and procedures outlined below to drill the surface casing hole in approximately 675 wells without incident of blow out or loss of life.

Background

In a typical well, KMG utilizes an air rig for drilling the surface casing hole, an interval from the surface to surface casing depths, which varies in depth from 1,700 to 2,800 feet. The air rig drilling operation does not drill through productive or over pressured formations in KMG field, but does penetrate the Uinta and Green River Formations. The purpose of the air drilling operation is to overcome the severe loss circulation zone in the Green River known as the Bird's Nest while creating a stable hole for the surface casing. The surface casing hole is generally drilled to approximately 500 feet below the Bird's Nest.

2/8/2012

RECEIVED: May. 17, 2012

Before the surface air rig is mobilized, a rathole rig is utilized to set and cement conductor pipe through a competent surface formation. Generally, the conductor is set at 40 feet. In some cases, conductor may be set deeper in areas that the surface formation is not found competent. This rig also drills the rat and mouse holes in preparation for the surface casing and production string drilling operations.

The air rig is then mobilized to drill the surface casing hole by drilling a 12 1/4 inch hole for the first 200 feet, then will drill a 11 inch hole to just above the Bird's Nest interval with an air hammer. The hammer is then tripped and replaced with a 11 inch tri-cone bit. The tri-cone bit is used to drill to the surface casing point, approximately 500 feet below the loss circulation zone (Bird's Nest). The 8-5/8 inch surface casing is then run and cemented in place, thereby isolating the lost circulation zone.

KMG fully appreciates Onshore Order 2 well control and safety requirements associated with a typical air drilling operations. However, the requirements of Onshore Order 2 are excessive with respect to the air rig layout and drilling operation procedures that are currently in practice to drill and control the surface casing hole in KMG Fields.

Variance for BOPE Requirements

The air rig operation utilizes a properly lubricated and maintained air bowl diverter system which diverts the drilling returns to a six-inch blooie line. The air bowl is the only piece of BOPE equipment which is installed during drilling operations and is sufficient to contain the air returns associated with this drilling operation. As was discussed earlier, the drilling of the surface hole does not encounter any over pressured or productive zones, and as a result standard BOPE equipment should not be required. In addition, standard drilling practices do not support the use of BOPE on 40 feet of conductor pipe.

Variance for Mud Material Requirements

Onshore Order 2 also states that sufficient quantities of mud materials shall be maintained or readily accessible for the purpose of assuring adequate well control. Once again, the surface hole drilling operations does not encounter over pressured or productive intervals, and as a result there is not a need to control pressure in the surface hole with a mud system. Instead of mud, the air rigs utilize water from the reserve pit for well control, if necessary. A skid pump which is located near the reserve pit (see attachment) will supply the water to the well bore.

Variance for Special Drilling Operation (surface equipment placement) Requirements

Onshore Order 2 requires specific safety distances or setbacks for the placement of associated standard air drilling equipment, wellbore, and reserve pits. The air rigs used to drill the surface holes are not typical of an air rig used to drill a producing hole in other parts of the US. These are smaller in nature and designed to fit a KMG location. The typical air rig layout for drilling surface hole in the field is attached.

Typically the blooie line discharge point is required to be 100 feet from the well bore. In the case of a KMG well, the reserve pit is only 45 feet from the rig and is used for the drill cuttings. The blooie line, which transports the drill cuttings from the well to the reserve pit, subsequently discharges only 45 feet from the well bore.

Typically the air rig compressors are required to be located in the opposite direction from the blooie line and a minimum of 100 feet from the well bore. At the KMG locations, the air rig compressors are approximately 40 feet from the well bore and approximately 60 feet from the blooie line discharge due to the unique air rig design. The air compressors (see attachment) are located on the rig (1250 cfm) and

2/8/2012

RECEIVED: May. 17, 2012

on a standby trailer (1170 cfm). A booster sits between the two compressors and boosts the output from 350 psi to 2000 psi. The design does put the booster and standby compressor opposite from the blooie line.

Lastly, Onshore Order 2 addresses the need for an automatic igniter or continuous pilot light on the blooie line. The air rig does not utilize an igniter as the surface hole drilling operation does not encounter productive formations.

Variance for FIT Requirements

KMG also respectfully requests a variance to Onshore Order 2, Section III, Part Bi, for the pressure integrity test (PIT, also known as a formation integrity test (FIT)). This well is not an exploratory well and is being drilled in an area where the formation integrity is well known. Additionally, when an FIT is run with the mud weight as required, the casing shoe frequently breaks down and causes subsequent lost circulation when drilling the entire depth of the well.

Conclusion

The air rig operating procedures and the attached air rig layout have effectively maintained well control while drilling the surface holes in KMG Fields. KMG respectfully requests a variance from Onshore Order 2 with respect to air drilling well control requirements as discussed above.


10. Other Information:

Please refer to the attached Drilling Program.

2/8/2012

RECEIVED: May. 17, 2012

COMPANY NAME	KERR-McGEE OIL & GAS ONSHORE LP					DATE	February 13, 2012		
WELL NAME	NBU 1022-3A4CS					TD	8,674'	TVD	8,752' MD
FIELD	Natural Buttes		COUNTY	Uintah	STATE	Utah	FINISHED ELEVATION		4940.9
SURFACE LOCATION	NENE	479 FNL	743 FEL	Sec 3	T 10S	R 22E			
	Latitude:	39.983949	Longitude:	-109.419336			NAD 83		
BTM HOLE LOCATION	NENE	1070 FNL	502 FEL	Sec 3	T 10S	R 22E			
	Latitude:	39.982327	Longitude:	-109.418476			NAD 83		
OBJECTIVE ZONE(S)	Wasatch/Mesaverde								
ADDITIONAL INFO	Regulatory Agencies: BLM (Minerals), BLM (Surface), UDOGM Tri-County Health Dept.								





KERR-McGEE OIL & GAS ONSHORE LP DRILLING PROGRAM

CASING PROGRAM

	SIZE	INTERVAL	WT.	GR.	CPLG.	DESIGN FACTORS		
						BURST	LTC COLLAPSE	DQX TENSION
CONDUCTOR	14"	0-40'				3,390	1,880	348,000
SURFACE	8-5/8"	0 to 2,250	28.00	IJ-55	LTC	2.40	1.79	6.31
						7,780	6,350	223,000
PRODUCTION	4-1/2"	0 to 5,000	11.60	I-80	DQX	1.11	1.13	3.25
	4-1/2"	5,000 to 8,752'	11.60	I-80	LTC	1.11	1.13	6.33

Surface Casing:

(Burst Assumptions: TD = 12.5 ppg) 0.73 psi/ft = frac gradient @ surface shoe

Fracture at surface shoe with 0.1 psi/ft gas gradient above

(Collapse Assumption: Fully Evacuated Casing, Max MW) (Tension Assumptions: Air Weight of Casing*Buoys.Fact. of water)

Production casing:

(Burst Assumptions: Pressure test with 8.4ppg @ 7000 psi) 0.64 psi/ft = bottomhole gradient

(Collapse Assumption: Fully Evacuated Casing, Max MW) (Tension Assumptions: Air Weight of Casing*Buoys.Fact. of water)

CEMENT PROGRAM

		FT. OF FILL	DESCRIPTION	SACKS	EXCESS	WEIGHT	YIELD
SURFACE	LEAD	500'	Premium cmt + 2% CaCl	180	60%	15.80	1.15
			+ 0.25 pps flocele				
Option 1	TOP OUT CMT (6 jobs)	1,200'	20 gals sodium silicate + Premium cmt	270	0%	15.80	1.15
			+ 2% CaCl + 0.25 pps flocele				
SURFACE		NOTE: If well will circulate water to surface, option 2 will be utilized					
Option 2	LEAD	1,750'	65/35 Poz + 6% Gel + 10 pps gilsonite	160	35%	11.00	3.82
			+ 0.25 pps Flocele + 3% salt BWOW				
	TAIL	500'	Premium cmt + 2% CaCl	150	35%	15.80	1.15
			+ 0.25 pps flocele				
	TOP OUT CMT	as required	Premium cmt + 2% CaCl	as req.		15.80	1.15
PRODUCTION	LEAD	3,652'	Premium Lite II + 0.25 pps	290	35%	12.00	3.38
			celloflake + 5 pps gilsonite + 10% gel				
			+ 0.5% extender				
	TAIL	5,100'	50/50 Poz/G + 10% salt + 2% gel	1,210	35%	14.30	1.31
			+ 0.1% R-3				

*Substitute caliper hole volume plus 0% excess for LEAD if accurate caliper is obtained

*Substitute caliper hole volume plus 10% excess for TAIL if accurate caliper is obtained

FLOAT EQUIPMENT & CENTRALIZERS

SURFACE	Guide shoe, 1 jt, insert float. Centralize first 3 joints with bow spring centralizers. Thread lock guide shoe
PRODUCTION	Float shoe, 1 jt, float collar. 15 centralizers for a Mesaverde and 20 for a Blackhawk well. 1 centralizer on the first 3 joints and one every third joint thereafter.

ADDITIONAL INFORMATION

Test casing head to 750 psi after installing. Test surface casing to 1,500 psi prior to drilling out.

BOPE: 11" 5M with one annular and 2 rams. The BOPE will be installed before the production hole is drilled and tested to 5,000 psi (annular to 2,500 psi) prior to drilling out the surface casing shoe. Record on chart recorder and tour sheet. Function test rams on each trip. Maintain safety valve and inside BOP on rig floor at all times. Most rigs have top drives; however, if used, the Kelly is to be equipped with upper and lower Kelly valves.

Surveys will be taken at 1,000' minimum intervals.

Most rigs have PVT System for mud monitoring. If no PVT is available, visual monitoring will be utilized.

DRILLING ENGINEER:

Nick Spence / Danny Showers / Chad Loesel


DATE:

DRILLING SUPERINTENDENT:


Kenny Gathings / Lovel Young

DATE:




EXHIBIT A
NBU 1022-3A4CS



SCHEMATIC DIAGRAM OF 5,000 PSI BOP STACK



WELL DETAILS: NBU 1022-3A4CS						
GL 4941 & KB 4 @ 4945.00ft (ASSUMED)						
	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
	0.00	0.00	14524141.07	2083399.11	39.983984	-109.418654
DESIGN TARGET DETAILS						
Name	TVD	+N/-S	+E/-W	Northing	Easting	Latitude
PBHL	8674.00	-590.76	240.97	14523554.68	2083650.52	39.982362
- plan hits target center						
						Longitude
						-109.417794
						Shape
						Circle (Radius: 25.00)



SECTION DETAILS										
MD	Inc	Azi	TVD	+N/-S	+E/-W	Dleg	TFace	VSect	Target	
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
300.00	0.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00		
1100.00	16.00	157.81	1089.64	-102.76	41.91	2.00	157.81	110.98		
2551.92	16.00	157.81	2485.32	-473.32	193.06	0.00	0.00	511.18		
3466.20	0.00	0.00	3387.77	-590.76	240.97	1.75	180.00	638.01		
8752.44	0.00	0.00	8674.00	-590.76	240.97	0.00	0.00	638.01	PBHL_NBU 1022-3A4CS	
PROJECT DETAILS: UTAH - UTM (feet), NAD27, Zone 12N						FORMATION TOP DETAILS				
						TVDPath	MDPath	Formation		
Geodetic System: Universal Transverse Mercator (US Survey Feet) Datum: NAD 1927 (NADCON CONUS) Ellipsoid: Clarke 1866 Zone: Zone 12N (114 W to 108 W) Location: SECTION 3 T10S R22E System Datum: Mean Sea Level						1076.00	1085.82	GREEN RIVER		
						1320.00	1339.64	BIRDSNEST		
						1801.00	1840.02	MAHOGANY		
						4158.00	4236.44	WASATCH		
						6522.00	6600.44	MESAVERDE		
						8674.00	8752.44	SEGO		
CASING DETAILS										
			TVD	MD	Name	Size				
			2251.00	2308.16	8 5/8"	8.625				

REC



US ROCKIES REGION PLANNING

UTAH - UTM (feet), NAD27, Zone 12N

NBU 1022-3A PAD

NBU 1022-3A4CS

OH

Plan: PLAN #1

Standard Planning Report

06 February, 2012





SDI Planning Report



Database:	EDM5000-RobertS-Local	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Company:	US ROCKIES REGION PLANNING	TVD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Project:	UTAH - UTM (feet), NAD27, Zone 12N	MD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Site:	NBU 1022-3A PAD	North Reference:	True
Well:	NBU 1022-3A4CS	Survey Calculation Method:	Minimum Curvature
Wellbore:	OH		
Design:	PLAN #1		

Project	UTAH - UTM (feet), NAD27, Zone 12N		
Map System:	Universal Transverse Mercator (US Survey Feet)	System Datum:	Mean Sea Level
Geo Datum:	NAD 1927 (NADCON CONUS)		
Map Zone:	Zone 12N (114 W to 108 W)		

Site	NBU 1022-3A PAD, SECTION 3 T10S R22E			
Site Position:		Northing:	14,524,167.20 usft	Latitude: 39.984055
From:	Lat/Long	Easting:	2,083,413.78 usft	Longitude: -109.418600
Position Uncertainty:	0.00 ft	Slot Radius:	13.200 in	Grid Convergence: 1.02 °

Well	NBU 1022-3A4CS, 479 FNL 743 FEL			
Well Position	+N/-S	-25.86 ft	Northing:	14,524,141.07 usft
	+E/-W	-15.13 ft	Easting:	2,083,399.11 usft
Position Uncertainty		0.00 ft	Wellhead Elevation:	Latitude: 39.983984
				Longitude: -109.418654
				Ground Level: 4,941.00 ft

Wellbore	OH				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	IGRF2010	02/06/12	10.96	65.85	52,268

Design	PLAN #1			
Audit Notes:				
Version:	Phase:	PLAN	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD) (ft)	+N/-S (ft)	+E/-W (ft)	Direction (°)
	0.00	0.00	0.00	157.81

Plan Sections										
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	TFO (°)	Target
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
300.00	0.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00	0.00	
1,100.00	16.00	157.81	1,089.64	-102.76	41.91	2.00	2.00	0.00	157.81	
2,551.92	16.00	157.81	2,485.32	-473.32	193.06	0.00	0.00	0.00	0.00	
3,466.20	0.00	0.00	3,387.77	-590.76	240.97	1.75	-1.75	0.00	180.00	
8,752.44	0.00	0.00	8,674.00	-590.76	240.97	0.00	0.00	0.00	0.00	PBHL_NBU 1022-3A4



SDI Planning Report



Database:	EDM5000-RobertS-Local	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Company:	US ROCKIES REGION PLANNING	TVD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Project:	UTAH - UTM (feet), NAD27, Zone 12N	MD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Site:	NBU 1022-3A PAD	North Reference:	True
Well:	NBU 1022-3A4CS	Survey Calculation Method:	Minimum Curvature
Wellbore:	OH		
Design:	PLAN #1		

Planned Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
100.00	0.00	0.00	100.00	0.00	0.00	0.00	0.00	0.00	0.00
200.00	0.00	0.00	200.00	0.00	0.00	0.00	0.00	0.00	0.00
300.00	0.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00	0.00
Start Build 2.00									
400.00	2.00	157.81	399.98	-1.62	0.66	1.75	2.00	2.00	0.00
500.00	4.00	157.81	499.84	-6.46	2.64	6.98	2.00	2.00	0.00
600.00	6.00	157.81	599.45	-14.53	5.93	15.69	2.00	2.00	0.00
700.00	8.00	157.81	698.70	-25.82	10.53	27.88	2.00	2.00	0.00
800.00	10.00	157.81	797.47	-40.30	16.44	43.52	2.00	2.00	0.00
900.00	12.00	157.81	895.62	-57.97	23.64	62.60	2.00	2.00	0.00
1,000.00	14.00	157.81	993.06	-78.79	32.14	85.10	2.00	2.00	0.00
1,085.82	15.72	157.81	1,076.00	-99.17	40.45	107.10	2.00	2.00	0.00
GREEN RIVER									
1,100.00	16.00	157.81	1,089.64	-102.76	41.91	110.98	2.00	2.00	0.00
Start 1451.92 hold at 1100.00 MD									
1,200.00	16.00	157.81	1,185.77	-128.28	52.32	138.54	0.00	0.00	0.00
1,300.00	16.00	157.81	1,281.90	-153.80	62.73	166.10	0.00	0.00	0.00
1,339.64	16.00	157.81	1,320.00	-163.92	66.86	177.03	0.00	0.00	0.00
BIRDSNEST									
1,400.00	16.00	157.81	1,378.02	-179.32	73.15	193.67	0.00	0.00	0.00
1,500.00	16.00	157.81	1,474.15	-204.85	83.56	221.23	0.00	0.00	0.00
1,600.00	16.00	157.81	1,570.27	-230.37	93.97	248.80	0.00	0.00	0.00
1,700.00	16.00	157.81	1,666.40	-255.89	104.38	276.36	0.00	0.00	0.00
1,800.00	16.00	157.81	1,762.53	-281.41	114.79	303.92	0.00	0.00	0.00
1,840.02	16.00	157.81	1,801.00	-291.63	118.95	314.96	0.00	0.00	0.00
MAHOGANY									
1,900.00	16.00	157.81	1,858.65	-306.94	125.20	331.49	0.00	0.00	0.00
2,000.00	16.00	157.81	1,954.78	-332.46	135.61	359.05	0.00	0.00	0.00
2,100.00	16.00	157.81	2,050.90	-357.98	146.02	386.61	0.00	0.00	0.00
2,200.00	16.00	157.81	2,147.03	-383.50	156.43	414.18	0.00	0.00	0.00
2,300.00	16.00	157.81	2,243.16	-409.02	166.84	441.74	0.00	0.00	0.00
2,308.16	16.00	157.81	2,251.00	-411.11	167.69	443.99	0.00	0.00	0.00
8 5/8"									
2,400.00	16.00	157.81	2,339.28	-434.55	177.25	469.31	0.00	0.00	0.00
2,500.00	16.00	157.81	2,435.41	-460.07	187.66	496.87	0.00	0.00	0.00
2,551.92	16.00	157.81	2,485.32	-473.32	193.06	511.18	0.00	0.00	0.00
Start Drop -1.75									
2,600.00	15.16	157.81	2,531.63	-485.28	197.94	524.09	1.75	-1.75	0.00
2,700.00	13.41	157.81	2,628.54	-508.12	207.26	548.76	1.75	-1.75	0.00
2,800.00	11.66	157.81	2,726.15	-528.21	215.45	570.46	1.75	-1.75	0.00
2,900.00	9.91	157.81	2,824.38	-545.54	222.52	589.17	1.75	-1.75	0.00
3,000.00	8.16	157.81	2,923.14	-560.07	228.45	604.87	1.75	-1.75	0.00
3,100.00	6.41	157.81	3,022.32	-571.81	233.24	617.55	1.75	-1.75	0.00
3,200.00	4.66	157.81	3,121.85	-580.74	236.88	627.19	1.75	-1.75	0.00
3,300.00	2.91	157.81	3,221.63	-586.85	239.37	633.79	1.75	-1.75	0.00
3,400.00	1.16	157.81	3,321.57	-590.14	240.71	637.34	1.75	-1.75	0.00
3,466.20	0.00	0.00	3,387.77	-590.76	240.97	638.01	1.75	-1.75	0.00
Start 5286.23 hold at 3466.20 MD									
3,500.00	0.00	0.00	3,421.56	-590.76	240.97	638.01	0.00	0.00	0.00
3,600.00	0.00	0.00	3,521.56	-590.76	240.97	638.01	0.00	0.00	0.00
3,700.00	0.00	0.00	3,621.56	-590.76	240.97	638.01	0.00	0.00	0.00
3,800.00	0.00	0.00	3,721.56	-590.76	240.97	638.01	0.00	0.00	0.00



SDI
Planning Report



Database:	EDM5000-RobertS-Local	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Company:	US ROCKIES REGION PLANNING	TVD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Project:	UTAH - UTM (feet), NAD27, Zone 12N	MD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Site:	NBU 1022-3A PAD	North Reference:	True
Well:	NBU 1022-3A4CS	Survey Calculation Method:	Minimum Curvature
Wellbore:	OH		
Design:	PLAN #1		

Planned Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
3,900.00	0.00	0.00	3,821.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,000.00	0.00	0.00	3,921.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,100.00	0.00	0.00	4,021.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,200.00	0.00	0.00	4,121.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,236.44	0.00	0.00	4,158.00	-590.76	240.97	638.01	0.00	0.00	0.00
WASATCH									
4,300.00	0.00	0.00	4,221.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,400.00	0.00	0.00	4,321.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,500.00	0.00	0.00	4,421.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,600.00	0.00	0.00	4,521.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,700.00	0.00	0.00	4,621.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,800.00	0.00	0.00	4,721.56	-590.76	240.97	638.01	0.00	0.00	0.00
4,900.00	0.00	0.00	4,821.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,000.00	0.00	0.00	4,921.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,100.00	0.00	0.00	5,021.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,200.00	0.00	0.00	5,121.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,300.00	0.00	0.00	5,221.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,400.00	0.00	0.00	5,321.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,500.00	0.00	0.00	5,421.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,600.00	0.00	0.00	5,521.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,700.00	0.00	0.00	5,621.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,800.00	0.00	0.00	5,721.56	-590.76	240.97	638.01	0.00	0.00	0.00
5,900.00	0.00	0.00	5,821.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,000.00	0.00	0.00	5,921.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,100.00	0.00	0.00	6,021.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,200.00	0.00	0.00	6,121.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,300.00	0.00	0.00	6,221.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,400.00	0.00	0.00	6,321.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,500.00	0.00	0.00	6,421.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,600.00	0.00	0.00	6,521.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,600.44	0.00	0.00	6,522.00	-590.76	240.97	638.01	0.00	0.00	0.00
MESAVERDE									
6,700.00	0.00	0.00	6,621.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,800.00	0.00	0.00	6,721.56	-590.76	240.97	638.01	0.00	0.00	0.00
6,900.00	0.00	0.00	6,821.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,000.00	0.00	0.00	6,921.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,100.00	0.00	0.00	7,021.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,200.00	0.00	0.00	7,121.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,300.00	0.00	0.00	7,221.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,400.00	0.00	0.00	7,321.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,500.00	0.00	0.00	7,421.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,600.00	0.00	0.00	7,521.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,700.00	0.00	0.00	7,621.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,800.00	0.00	0.00	7,721.56	-590.76	240.97	638.01	0.00	0.00	0.00
7,900.00	0.00	0.00	7,821.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,000.00	0.00	0.00	7,921.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,100.00	0.00	0.00	8,021.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,200.00	0.00	0.00	8,121.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,300.00	0.00	0.00	8,221.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,400.00	0.00	0.00	8,321.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,500.00	0.00	0.00	8,421.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,600.00	0.00	0.00	8,521.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,700.00	0.00	0.00	8,621.56	-590.76	240.97	638.01	0.00	0.00	0.00
8,752.44	0.00	0.00	8,674.00	-590.76	240.97	638.01	0.00	0.00	0.00



SDI Planning Report



Database:	EDM5000-RobertS-Local	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Company:	US ROCKIES REGION PLANNING	TVD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Project:	UTAH - UTM (feet), NAD27, Zone 12N	MD Reference:	GL 4941 & KB 4 @ 4945.00ft (ASSUMED)
Site:	NBU 1022-3A PAD	North Reference:	True
Well:	NBU 1022-3A4CS	Survey Calculation Method:	Minimum Curvature
Wellbore:	OH		
Design:	PLAN #1		

Planned Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
SEGO - PBHL_NBU 1022-3A4CS									

Design Targets									
Target Name	Dip Angle (°)	Dip Dir. (°)	TVD (ft)	+N/-S (ft)	+E/-W (ft)	Northing (usft)	Easting (usft)	Latitude	Longitude
- hit/miss target									
- Shape									
PBHL_NBU 1022-3A4C:	0.00	0.00	8,674.00	-590.76	240.97	14,523,554.69	2,083,650.52	39.982362	-109.417794
- plan hits target center									
- Circle (radius 25.00)									

Casing Points					
Measured Depth (ft)	Vertical Depth (ft)	Name	Casing Diameter (in)	Hole Diameter (in)	
2,308.16	2,251.00	8 5/8"	8.625	11.000	

Formations						
Measured Depth (ft)	Vertical Depth (ft)	Name	Lithology	Dip (°)	Dip Direction (°)	
1,085.82	1,076.00	GREEN RIVER				
1,339.64	1,320.00	BIRDSNEST				
1,840.02	1,801.00	MAHOGANY				
4,236.44	4,158.00	WASATCH				
6,600.44	6,522.00	MESAVERDE				
8,752.44	8,674.00	SEGO				

Plan Annotations					
Measured Depth (ft)	Vertical Depth (ft)	Local Coordinates		Comment	
		+N/-S (ft)	+E/-W (ft)		
300.00	300.00	0.00	0.00	Start Build 2.00	
1,100.00	1,089.64	-102.76	41.91	Start 1451.92 hold at 1100.00 MD	
2,551.92	2,485.32	-473.32	193.06	Start Drop -1.75	
3,466.20	3,387.77	-590.76	240.97	Start 5286.23 hold at 3466.20 MD	
8,752.44	8,674.00	-590.76	240.97	TD at 8752.44	

Kerr-McGee Oil & Gas Onshore. L.P.**NBU 1022-3A Pad****API #4304750171****NBU 1022-3A1CS**

Surface:	437 FNL / 732 FEL	NENE	Lot
BHL:	413 FNL / 492 FEL	NENE	Lot

API #**NBU 1022-3A1BS**

Surface:	437 FNL / 732 FEL	NENE	Lot
BHL:	83 FNL / 488 FEL	NENE	Lot

API #4304740436**NBU 1022-3A4CS**

Surface:	437 FSL / 732 FEL	NWNE	Lot
BHL:	1070 FNL / 502 FEL	NENE	Lot

API #**NBU 1022-3A4BS**

Surface:	437 FNL / 732 FEL	NENE	Lot
BHL:	744 FNL / 495 FEL	NENE	Lot

API #**NBU 1022-3H1BS**

Surface:	437 FNL / 732 FEL	SENE	Lot
BHL:	1405 FNL / 495 FEL	SENE	Lot

This Surface Use Plan of Operations (SUPO) or 13-point plan provides site-specific information for the above-referenced wells.

In accordance with Utah Oil & Gas Conservation Rule R649-3-11 pertaining to Directional Drilling, these wells will be directionally drilled. Refer to Topo Map A for directions to the location and Topo Maps A and B for location of access roads within a 2-mile radius.

An on-site meeting was held on December 6, 2011. Present were:

- David Gordon, Tyler Cox - BLM;
- Jacob Dunham - 609 Consulting;
- John Slaugh, Mitch Batty - Timberline Engineering & Land Surveying, Inc.; and
- Gina Becker, Charles Chase, Doyle Holmes, Casey McGee, Grizz Oleen, Sheila Wopsock - Kerr-McGee

A. Existing Roads:

Existing roads consist of county and improved/unimproved access roads (two-tracks). In accordance with Onshore Order #1, Kerr-McGee will, in accordance with BMPs, improve or maintain existing roads in a condition that is the same as or better than before operations began. New or reconstructed proposed access roads are discussed in Section B.

The existing roads will be maintained in a safe and usable condition. Maintenance for existing roads will continue until final abandonment and reclamation of well pads and/or other facilities, as applicable. Road maintenance will include, but is not limited to, blading, ditching, and/or culvert installation and cleanout. To ensure safe operating conditions, gravel surfacing will be performed where excessive rutting or erosion may occur. Dust control will be performed as necessary to ensure safe operating conditions.

Roads, gathering lines and electrical distribution lines will occupy common disturbance corridors where possible. Where available, roadways will be used as the staging area and working space for installation of gathering lines. All disturbances located in the same corridor will overlap each other to the maximum extent possible, while maintaining

safe and sound construction and installation practices. Unless otherwise approved or requested in site specific documents, in no case will the maximum disturbance widths of the access road and utility corridors exceed the widths specified in Part D of this document.

Please refer to Topo B, for existing roads.

B. New or Reconstructed Access Roads:

All new or reconstructed roads will be located, designed, and maintained to meet the standards of the BLM. BMPs. Described in the BLM's Surface Operating Standards for Oil and Gas Exploration and Development, 4th Edition (Gold Book) (USDI and USDA, 2007) and/or BLM Manual Section 9113 (1985) will be considered in consultation with the BLM in the design, construction, improvement and maintenance of all new or reconstructed roads. If a new road would cross a water of the United States, Kerr-McGee will adhere to the requirements of applicable Nationwide Permits of the Department of Army Corps of Engineers.

Each new well pad or pad expansion may require construction of a new access road and/or de-commissioning of an older road. Plans, routes, and distances for new roads and road improvements are provided in design packages, exhibits and maps for a project. Project-specific maps are submitted to depict the locations of existing, proposed, and/or decommissioned and include the locations for supporting structures, including, but not limited to, culverts, bridges, low water crossings, range infrastructure, and haul routes, as per OSO 1. Designs for cuts and fills, including spoils source and storage areas, are provided with the road designs, as necessary.

Where safety objectives can be met. As applicable, Kerr-McGee may use unimproved and/or two-track roads for lease operations, to lessen total disturbance.

Road designs will be based on the road safety requirements, traffic characteristics, environmental conditions, and the vehicles the road is intended to carry. Generally, newly constructed unpaved lease roads will be crowned and ditched with the running surfaces of the roads approximately 12-18 feet wide and a total road corridor width not to exceed 45 feet, except where noted in the road design for a specific project. Maximum grade will generally not exceed 8%. Borrow ditches will be back sloped 3:1 or less. Construction BMPs will be employed to control onsite and offsite erosion.

Where topography would direct storm water runoff to an access road or well pad, drainage ditches or other common drainage control facilities, such as V- or wing-ditches, will be constructed to divert surface water runoff. Drainage features, including culverts, will be constructed or installed prior to commencing other operations, including drilling or facilities placement. Riprap will be placed at the inlet and outlet at the culvert(s), as necessary.

Prior to construction, new access road(s) will be staked according to the requirements of OSO 1. Construction activity will not be conducted using frozen or saturated materials or during periods when significant watershed damage (e.g. rutting, extensive sheet soil erosion, formation of rills/gullies, etc.) is likely to occur. Vegetative debris will not be placed in or under fill embankments.

New road maintenance will include, but is not limited to, blading, ditching, culvert installation and cleanout, gravel surfacing where excessive rutting or erosion may occur and dust control, as necessary to ensure safe operating conditions. All vehicular traffic, personnel movement, construction/restoration operations will be confined to the approved area and to existing roadways and/or access routes.

Snow removal will be conducted on an as-needed basis to accommodate safe travel. Snow removal will occur as necessary throughout the year, as will necessary drainage ditch construction. Removed snow may be stored on permitted well pads to reduce hauling distances and/or at the aerial extent of approved disturbance boundaries to facilitate snow removal for the remainder of the season.

If a county road crossing or encroachment permit is needed, it will be obtained prior to construction.

The following segments are "on-lease"

±120' (0.02 miles) – Section 3 T10S R22E (NE/4 NE/4) – On-lease UTU-01191A, Re-route the county road from the North edge of pad and curve northeasterly to merge with the existing county road. Please refer to Topo B.

C. Location of Existing Wells:

A) Refer to Topo Map C.

D. Location of Existing and/or Proposed Facilities:

This pad will expand the existing pad for the NBU 86J well, which is a producing gas well according to Utah Division of Oil, Gas and Mining (UDOGM) records on February 6, 2012. Gathering (pipeline) infrastructure will be utilized to collect and transport gas and fluids from the wells which are owned and operated by Kerr McGee Oil and Gas Onshore LP (Kerr-McGee).

Should the well(s) prove productive, production facilities will be installed on the disturbed portion of each well pad. A berm will be constructed completely around production components (typically excluding dehy's and/or separators) that contain fluids (i.e. production tanks, produced liquids tanks). The berms will generally be constructed of compacted subsoil or corrugated metal, and will hold the capacity of the largest tank and have sufficient freeboard to accommodate a 25 year rainfall event. This includes pumping units. Aboveground structures constructed or installed onsite for 6 months or longer, will be painted a flat, non-reflective, earth-tone color chosen at the onsite in coordination with the BLM (typically Shadow Gray). A production facility layout is provided as part of a project-specific APD, ROW or NOS submission.

GAS GATHERING

Please refer to Exhibit D and Topo D2- Pad and Pipeline Detail.

The gas gathering pipeline material: Steel line pipe. Surface = Bare pipe. Buried = Coated with fusion bonded epoxy coating (or equivalent). The total gas gathering pipeline distance from the meter to the tie in point is ±2,220' and the individual segments are broken up as follows:

The following segments are "onlease", no ROW needed.

- ±195' (0.04 miles) – Section 3 T10S R22E (NE/4 NE/4) – On-lease UTU-01191A, BLM surface, New 10" buried gas gathering pipeline from the meter to the edge of the pad. Please refer to Topo D2 Pad and Pipeline Detail.
- ±1,135' (0.21 miles) – Section 3 T10S R22E (NE/4 NE/4) – On-lease UTU-01191A, BLM surface, New 10" buried gas gathering pipeline from the edge of the pad to the 1022-3B intersection. Please refer to Exhibit A, Line 13.
- ±890' (0.17 miles) – Section 3 T10S R22E (NW/4 NE/4) – On-lease UTU-01191A, BLM surface, New 10" buried gas gathering pipeline from the 1022-3B intersection to the approved 16" gas pipeline. This pipeline will be used concurrently with the NBU 1022-3B Pad. Please refer to Exhibit A, Lines 12.

LIQUID GATHERING

Please refer to Exhibit D and Topo D2- Pad and Pipeline Detail.

The total liquid gathering pipeline distance from the separator to the tie in point is ±2,220' and the individual segments are broken up as follows:

The following segments are "onlease", no ROW needed.

- ±195' (0.04 miles) – Section 3 T10S R22E (NE/4 NE/3) – On-lease UTU-01191A, BLM surface, New 6" buried liquid gathering pipeline from the separator to the edge of the pad. Please refer to Topo D2 Pad and Pipeline Detail.
- ±1,135' (0.21 miles) – Section 3 T10S R22E (NE/4 NE/4) – Lease UTU-01191A, BLM surface, New 6" buried liquid gathering pipeline from the edge of the pad to the 1022-3B intersection. Please refer to Exhibit B, Line 13.
- ±890' (0.17 miles) – Section 3 T10S R22E (NW/4 NE/4) – Lease UTU-01191A, BLM surface, New 6" buried liquid gathering pipeline from the 1022-3B intersection to the approved liquid pipeline. This pipeline will be used concurrently with the NBU 1022-3B Pad. Please refer to Exhibit B, Lines 12.

Pipeline Gathering Construction

Gathering (pipeline) infrastructure will be utilized to collect and transport gas and fluids from the wells which are owned and operated by Kerr McGee. Gas gathering pipeline(s), gas lift, or liquids pipelines may be constructed to lie on the surface or be buried. Where the pipeline is adjacent to the road or well pad, the road and/or well pad will be utilized for construction activities and staging. The area of disturbance during construction from the edge of road or well pad will typically be 30' in width. Where pipelines run cross country, the width of disturbance will typically be 45 ft for buried lines and 30 ft for surface lines. In addition, Kerr-McGee requests for a permanent 30' disturbance width that will be maintained for the portion adjacent to the road. The need for the 30' permanent disturbance width is for maintenance and repairs. Cross country permanent disturbance width also are required to be 30ft.

Above-ground installation will generally not require clearing of vegetation or blading of the surface, except where safety considerations necessitate earthwork. In some surface pipeline installation instances pipe cannot be constructed where it will lay. In these cases where an above-ground pipeline is constructed parallel and adjacent to a road, it will be welded/fused on the road and then lifted from the road to the pipeline route. In other cases where a pipeline route is not parallel and adjacent to a road (cross-country between sites), it will be welded/fused in place at a well pad, access road, or designated work area and pulled between connection locations with a suitable piece of equipment.

Buried pipelines will generally be installed parallel and adjacent to existing and/or newly constructed roads and within the permitted disturbance corridor. Buried pipelines may vary from 2 inches (typically fuel gas lines) to 24 inches (typically transportation lines) in diameter, but 6 to 16 inches is typical for a buried gas line. The diameter of liquids pipelines may vary from 2 inches to 12 inches, but 6 inches is the typical diameter. Gas lift lines may vary from 2 to 12 inches in diameter, but 6-inch diameter pipes are generally used for gas lift. If two or more pipelines are present (gas gathering, gas lift, and fluids), they will share a common trench where possible.

Typically, to install a buried pipeline, topsoil will be removed, windrowed and placed on the non-working side of the route for later reclamation. Because working room is limited, the spoil may be spread out across the working side and construction will take place on the spoil. The working side of the corridor will be used for pipe stringing, bending, welding and equipment travel. Small areas on the working side displaying ruts or uneven ground will be groomed to facilitate the safe passage of equipment. After the pipelines are installed, spoil will be placed back into the trench, and the topsoil will be redistributed over the disturbed corridor prior to final reclamation. Typical depth of the trench will be 6 feet, but depths may vary according to site-specific conditions (presence of bedrock, etc.). The proposed trench width for the pipeline would range from 18-48 inches.

The pipeline will be welded along the proposed route and lowered into place. Trenching equipment will cut through the soil or into the bedrock and create good backfill, eliminating the need to remove large rocks. The proposed buried pipeline will be visually and radiographically inspected and the entire pipeline will be pneumatically or hydrostatically tested before being placed into service. Routine vehicle traffic will be prevented from using pipeline routes as travel ways by posting signs at the route's intersection with an access road.

The liquid gathering lines will be made of polyethylene or a composite polyethylene/steel or polyethylene/fiberglass that is not subject to internal or external pipe corrosion. The content of the produced fluids to be transferred by the liquid gathering system will be approximately 92% produced water and 8% condensate. Trunk line valve connections

for the water gathering system will be below ground but accessible from the surface in order to prevent freezing during winter time.

If pipelines or roads encounter a drainage that could be subject to flooding or surface water during extreme precipitation events, Kerr-McGee will apply all applicable Army Corps mandates as well as the BLM's Hydraulic Considerations for Pipeline Crossings of Stream Channels (BLM Technical Note 423, April 2007). In addition, all stream and drainage crossings will be evaluated to determine the need for stream alteration permits from the State of Utah Division of Water Rights and if necessary, required permits will be secured. Similarly, where a road or pipeline crossing exists the pipe will be butt welded and buried to a depth between 24 and 48 inches or more. Dirt roads will be cut and restored to a condition equivalent to the existing condition. All Uintah County road encroachment and crossing permits, where applicable, will be obtained prior to crossing construction. In no case will pressure testing of pipelines result in discharge of liquids to the surface.

Pipeline signs will be installed along the route to indicate the pipeline proximity, ownership, and to provide emergency contact phone numbers. Above ground valves and lateral T's will be installed at various locations for production integrity and safety purposes.

Upon completion of the proposed buried pipeline, the entire area of disturbance will be reclaimed to the standards proposed in the Green River District Reclamation Guidelines. Please refer to section J for more details regarding final reclamation.

When no longer deemed necessary by the operator, Kerr-McGee or it's successor will consult with the BLM, Vernal Field Office before terminating of the use of the pipeline(s).

The Anadarko Completions Transportation System (ACTS) information:

Please refer to Exhibit C for ACTs Lines

Kerr-McGee will use either a closed loop drilling system that will require one pit and one storage area to be constructed on the drilling pad or a traditional drilling operation with one pit. The storage area will be used to contain only the de-watered drill cuttings and will be lined and reclaimed according to traditional pit closure standards. The pit will be constructed to allow for completion operations. The completion operations pit is lined and will be used for the wells drilled on the pad or used as part of our Anadarko Completions Transportation (ACTS) system which is discussed in more detail below. Using the closed loop drilling system will allow Kerr-McGee to decrease the amount of disturbance/footprint on location compared to a single large drilling/completion pit.

If Kerr-McGee does not use a closed loop system, it will construct a drilling reserve pit to contain drill cuttings and for use in completion operations. Depending on the location of the pit, its relation to future drilling locations, the reserve/completion pit will be utilized for the completion of the wells on that pad and/or be used as part of our ACTS system.

Kerr-McGee will use ACTS to optimize the completion processes for multiple pads across the project area which may include up to a section of development. ACTS will facilitate management of frac fluids by utilizing existing reserve pits and temporary, surface-laid aluminum liquids transfer lines between frac locations. The pit will be refurbished as follows when a traditional drill pit is used: mix and pile up drill cuttings with dry dirt, bury the original liner in the pit, walk bottom of pit with cat. Kerr-McGee will reline the pit with a 30 mil liner and double felt padding. The refurbished pit will be the same size or smaller as specified in the originally approved ROW/APD. The pit refurb will be done in a normal procedure and there will be no modification to the pit.

All four sides of the completions pit will be fenced in according to standard pit fencing procedures. Netting will be installed over all pits.

Any hydrocarbons collected will be treated and sold at approved sales facilities. A loading rack with drip containment will also be installed where water trucks would unload and load to prevent damage caused from pulling hoses in and out of the pit.

ACTS will require temporarily laying multiple 6" aluminum water transfer lines on the surface between either existing or refurbished reserve pits. Please see the attached ACTS exhibit C for placement of the proposed temporary lines. The temporary aluminum transfer lines will be utilized to transport frac fluid being injected and/or recovered during the completion process and will be laid adjacent to existing access roads or pipeline corridors. Upon completion of the frac operation, the liquids transfer lines will be flushed with fresh water and purged with compressed air. The contents of the transfer lines will be flushed into a water truck for delivery to another ACTS location or a reserve pit.

The volume of frac fluid transported through a water transfer line will vary, but volume is projected to be approximately 1.75 bbls per 50-foot joint. Although the maximum working pressure is 125 psig, the liquids transfer lines will be operated at a pressure of approximately 30 to 40 psig. Kerr-McGee requests to keep the netted pit open for one year from first production of the first produced well on the pad. During this time the surrounding well location completion fluids may be recycled in this pit and utilized for other frac jobs in the area. After one year Kerr-McGee will backfill the pit and reclaim. If the pit is not needed for an entire year it will be backfilled and reclaimed earlier. Kerr-McGee understands that due to the temporary nature of this system, BLM considers this a casual use situation; therefore, no permanent ROW or temporary use plan will need to be issued by the BLM.

E. Location and Types of Water Supply:

Water for drilling and completion operations will be obtained from the following sources:

Permit # 49-2307	JD Field Services	Green River- Section 15, T2N, R22E
Permit # 49-2321	R.N. Industries	White River- Section 2, T10S, R24E
Permit # 49-2319	R.N. Industries	White River- Various Sources
Permit # 49-2320	R.N. Industries	Green River- Section 33, T8S, R23E

Water will be hauled to location over the roads marked on Maps A and B.

No water well is to be drilled on this lease.

F. Construction Materials:

Construction operations will typically be completed with native materials found on location. Construction materials that must be imported to the site (mineral material aggregate, soils or materials suitable for fill/surfacing) will be obtained from a nearby permitted source (described in site-specific documents). No construction materials will be removed from federal lands without prior approval from the BLM. A source location other than an on-location construction site will be designated either via a map or narrative within the project specific materials provided to the BLM.

G. Methods for Handling Waste:

All wastes subject to regulation will be handled in compliance with applicable laws to minimize the potential for leaks or spills to the environment. Kerr-McGee also maintains a Spill Control and Countermeasure Plan, which includes notification requirements, including the BLM, for all reportable spills of oil, produced liquids, and hazardous materials.

Any accidental release, such as a leak or spill in excess of the reportable quantity, as established by 40 CFR Part 117.3, will be reported as per the requirements of CERCLA, Section 102 B. If a release involves petroleum hydrocarbons or produced liquids, Kerr-McGee will comply with the notification requirements of NTL-3A. Drill cuttings and/or drilling fluids will be contained in the reserve/frac pit whether a closed loop system is used or not. Cuttings will be buried in pit(s) upon closure. Unless specifically approved by the BLM, no oil or other oil-based drilling additives, chromium/metals-based, or saline muds will be used during drilling. Only fresh water (as specified above), biodegradable polymer soap, bentonite clay, and/or non-toxic additives will be used in the mud system.

Pits will be constructed to minimize the accumulation of surface precipitation runoff into the pit (via appropriate placement of subsoil storage areas and/or construction of berms, ditches, etc). Should unexpected liquid petroleum hydrocarbons (crude oil or condensate) be encountered during drilling, completions or well testing, liquid petroleum hydrocarbons will either be contained in test tanks on the well site or evacuated by vacuum trucks and transported to an approved disposal/sales facility. Should petroleum hydrocarbons unexpectedly be released into a reserve/completion pit,

they will be removed as soon as practical but in no case will they remain longer than 72 hours unless an alternate is approved by the BLM. Should timely removal not be feasible, the pit will be netted as soon as practical. Similarly, hydrocarbon removal will take place prior to the closure of the pit, unless authorization is provided for disposal via alternate pit closure methods (e.g. solidification).

The reserve and/or fracture stimulation pit will be lined with an impermeable liner. The liner will be a synthetic material 30 mil or thicker. The bottom and side walls of the pit will be void of any sharp rocks that could puncture the liner. The liner will be installed over smooth fill subgrade that is free of pockets, loose rocks, or other materials (i.e. sand, sifted dirt, bentonite, straw, etc.) that could damage the liner. After evaporation and when dry, the reserve pit liners will be cut off, ripped and/or folded back (as safety considerations allow) as near to the mud surface as possible and buried on location or hauled to a landfill prior to backfilling the pit with a minimum of five feet of soil material.

Where necessary and if conditions (freeboard, etc.) allow, produced liquids from newly completed wells may be temporarily disposed of into pits for a period not to exceed 90 days as per Onshore Order Number 7 (OSO 7). Subsequently, permanent approved produced water disposal methods will be employed in accordance with OSO 7 and/or as described in a Water Management Plan (WMP). Otherwise, fluids disposal locations and associated haul routes, for ROW consideration, are typically depicted on Topo A of individual projects. Revisions to the water source or method of transportation will be subject to written approval from the BLM.

Any additional pits necessary for subsequent operations, such as temporary flare or workover pits, will be contained within the originally approved well pad and disturbance boundaries. Such temporary pits will be backfilled and reclaimed within 180 days of completion of work at a well location.

Pits containing drilling cuttings, mud, and/or completions fluids will be allowed to dry. Any free fluids remaining after one year from reaching total depth, date of completion, and/or determination of inactivity will be removed (as weather conditions allow) to an approved site and the pit reclaimed. Installation and operation of any sprinklers, pumps, and equipment will ensure that water spray or mist does not drift.

No garbage or non-exempt substances as defined by Resource Conservation and Recovery Act (RCRA) subtitle C will be placed in the reserve pit. All refuse (trash and other solid waste including cans, paper, cable, etc.) generated during construction, drilling, completion, and well testing activities will be contained in an enclosed receptacle, removed from the drill locations promptly, and transported to an approved disposal facility. Immediately after removal of the drilling rig, all debris and other waste materials not contained within trash receptacles will be collected and removed from the well location.

For the protection of livestock and wildlife, all open pits (excluding flare pits) will be fenced to prevent wildlife or livestock entry. Total height of pit fencing will be at least 42 inches and corner posts will be cemented and/or braced in such a manner as to keep the fence tight at all times. Standard steel, wood, or pipe posts shall be used between the corner braces. Maximum distance between any 2 fence posts shall be no greater than 16 feet. Siphons, catchments, and absorbent pads will be installed to keep hydrocarbons produced by the drilling rig or other equipment on location from entering the reserve pit. Hydrocarbons, contaminated pads, and/or soils will be disposed of in accordance with state and federal requirements.

Portable, self-contained chemical toilets and/or sewage processing facilities will be provided for human waste disposal. Upon completion of operations, or as required, the toilet holding tanks will be pumped and the contents disposed of in an approved sewage disposal facility. All applicable regulations pertaining to disposal of human and solid waste will be observed.

Materials Management

Hazardous materials above reportable quantities will not be produced by drilling or completing proposed wells or constructing the pipelines/facilities. The term "hazardous materials" as used here means: (1) any substance, pollutant, or containment listed as hazardous under the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) of 1980, as amended 42 U.S.C. 9601 et seq., and the regulations issued under CERCLA; and (2) any hazardous waste as defined in RCRA of 1976, as amended. In addition, no extremely hazardous substance, as defined in 40 CFR 355, in threshold planning quantities, would be used, produced, stored, transported, or disposed of while producing any well.

Hazardous materials may be contained in some grease or lubricants, solvents, acids, paint, and herbicides, among others as defined above. Kerr-McGee maintains a file, per 29 CFR 1910.1200 (g) containing current Material Safety Data Sheets (MSDS) for all chemicals, compounds, and/or substances that are used during the course of construction, drilling, completion, and production operations for this project. The transport, use, storage and handling of hazardous materials will follow procedures specified by federal and state regulations. Transportation of hazardous materials to the well location is regulated by the Department of Transportation (DOT) under 49 CFR, Parts 171-180. DOT regulations pertain to the packing, container handling, labeling, vehicle placarding, and other safety aspects.

Potentially hazardous materials used in the development or operation of wells will be kept in limited quantities on well sites and at the production facilities for short periods of time. Chemicals meeting the criteria for being an acutely hazardous material/substance or meet the quantities criteria per BLM Instruction Memorandum No. 93-344 will not be used.

Chemicals subject to reporting under Title III of the Superfund Amendments and Reauthorization Act (SARA) in quantities of 10,000 pounds or more may be produced and/or stored at production facilities (crude oil/condensate, produced water). They may also be kept in limited quantities on drilling sites (barite, diesel fuel, cement, cottonseed hulls etc.) for short periods of time during drilling or completion activities.

Fluids disposal and pipeline/haul routes are depicted on Topo Map A.

Any produced water separated from recoverable condensate from the proposed well will be contained in a water tank and will then be transported by pipeline and/or truck to one of the pre-approved disposal sites:

RNI in Sec. 5 T9S R22E
NBU #159 in Sec. 35 T9S R21E
Ace Oilfield in Sec. 2 T6S R20E
MC&MC in Sec. 12 T6S R19E
Pipeline Facility in Sec. 36 T9S R20E
Goat Pasture Evaporation Pond in SW/4 Sec. 16 T10S R22E
Bonanza Evaporation Pond in Sec. 2 T10S R23E

Or to one of the following Kerr-McGee active Salt Water Disposal (SWD) wells:

NBU 159 SWD in Sec. 35 T9S R21E
CIGE 112D SWD in Sec. 19 T9S R21E
CIGE 114 SWD in Sec. 34 T9S R21E
NBU 921-34K SWD in Sec. 34 T9S R21E
NBU 921-33F SWD in Sec. 34 T9S R21E

H. Ancillary Facilities:

No additional ancillary facilities are planned for this location.

I. Well Site Layout:

The location, orientation and aerial extent of each drill pad, reserve/completion/flare pit (for closed loop or non-closed loop operations), access road ingress/egress points, drilling rig, dikes/ditches, existing wells/infrastructure, proposed cuts and fills, and topsoil and spoil material stockpile locations are depicted on the exhibits for each project, where applicable. Site-specific conditions may require slight deviation in actual equipment depending on whether a closed loop system is used. Surface distance may be less if using closed loop. But in either case, the area of disturbance will not exceed the maximum disturbance outlined in the attached exhibits.

For the protection of livestock and wildlife, all open pits and cellars will be fenced to prevent wildlife or livestock entry. Total height of pit fencing will be at least 42 inches and corner posts will be cemented and/or braced in such a manner as to keep the fence tight at all times. Standard steel, wood, or pipe posts shall be used between the corner braces. Maximum distance between any 2 fence posts shall be no greater than 16 feet.

Each well will utilize either a centralized tank battery, centralized fluids management system, or have tanks installed on its pad. Production/ Produced Liquid tanks will be constructed, maintained, and operated to prevent unauthorized surface or subsurface discharges of liquids and to prevent livestock or wildlife entry. The tanks will be kept reasonably free from surface accumulations of liquid hydrocarbons. The tanks are not to be used for disposal of liquids from additional sources without prior approval of BLM.

J. Plans for Surface Reclamation:

The surface reclamation will be undertaken in two phases: interim and final. Interim reclamation is conducted following well completion and extends through the period of production. Interim reclamation is for the area of the well pad that is not required for production activities. Final reclamation is conducted following well plugging/conversion and/or facility abandonment processes.

Reclamation activities in both phases may include but is not limited to the re-contouring or re-configuration of topographic surfaces, restoration of drainage systems, segregation of spoils materials, minimizing surface disturbance, re-evaluating backfill requirements, pit closure, topsoil redistribution, soil treatments, seeding and weed control.

Interim Reclamation

Interim reclamation may include pit evaporation, fluid removal, pit solidification, re-contouring, ripping, spreading top soil, seeding, and/or weed control. Interim reclamation will be performed in accordance with OSO 1, or written notification will be provided to the BLM for approval. Where feasible, drilling locations, reserve pits, or access routes not utilized for production operations will be re-contoured to a natural appearance.

Interim re-contouring involves bringing all construction material from cuts and fills back onto the well pad and site and reestablishing the natural contours where desirable and practical. Fill and stockpiled spoils no longer necessary to the operation will be spread on the cut slopes and covered with stockpiled topsoil. All stockpiled top soils will be used for interim reclamation where practical to maintain soil viability. Where possible, the land surface will be left "rough" after re-contouring to ensure that the maximum surface area will be available to support the reestablishment of vegetative cover.

A reserve pit, upon being allowed to dry, will be backfilled and compacted with cover materials that are void of any topsoil, vegetation, large stones, rocks or foreign objects. Soils that are moisture laden, saturated, or partially/completely frozen will not be used for backfill or cover. The pit area will be mounded to allow for settling and to promote positive surface drainage away from the pit. Disposal of pit fluids and linings is discussed in Section G.

Final Reclamation

Final reclamation will be performed for unproductive wells and after the end of the life of a productive well. As soon as practical after the conclusion of drilling and testing operations, unproductive drill holes will be plugged and abandoned (P&A). Site and road reclamation will commence following plugging. In no case will reclamation at non-producing locations be initiated later than six (6) months from the date a well is plugged. A joint inspection of the disturbed area to be reclaimed may be requested by Kerr-McGee. The primary purpose of this inspection will be to review the existing conditions, or agree upon a revised final reclamation and abandonment plan. The BLM will be notified prior to commencement of reclamation operations. A Notice of Intent to Abandon will be filed for final recommendations regarding surface reclamation.

After plugging, all wellhead equipment that is no longer needed will be removed, and the well site will be reclaimed. Final contouring will blend with and follow as closely as practical the natural terrain and contours of the original site and surrounding areas. After re-contouring the site to the approximate contour that existed prior to pad construction, final grading will be conducted over the entire surface of the well site and access road. The area will be ripped to a depth of 18 to 24 inches on 18 to 24-inch centers, where practical. The surface soil material will be pitted with small depressions to form longitudinal depressions 12 to 18 inches deep, where practical. The entire area will be uniformly covered with the depressions constructed perpendicular to the natural flow of water.

Reclamation of roads will be performed at the discretion of the BLM. All unnecessary surface equipment and structures (e.g. cattle guards) and water control structures (e.g. culverts, drainage pipes) not needed to facilitate successful reclamation will be removed during final reclamation. Roads that will be reclaimed will be ripped to a depth of 18 inches where practical, re-contoured to approximate the original contour of the ground and seeded in accordance with the seeding specifications of the BLM.

Upon successfully completing reclamation of a P&A location, a Final Abandonment Notice will be submitted to the BLM.

Measures Common to Interim and Final Reclamation

Soil preparation will be conducted using a disk for areas in need of more soil preparation following site preparation. This will provide primary soil tillage to a depth no greater than 6 inches. Prior to reseeding, compacted areas will be scarified by ripping or chiseling to loosen compacted soils, promote water infiltration, and improve soil aeration and root penetration.

Seeding will occur year-round as conditions allow and will typically be accomplished through the use of a no-till rangeland style seed drill with a “picker box” in order to seed “fluffy” seed. Where drill seeding is not the preferred method, seed will be broadcast and then raked into the ground at double the rate of drill seeding. Seed mixes appropriate to the native plant community as determined and specified for each project location based on the site specific soils will be used for re-vegetation. The seed mixes will be selected from a list provided by or approved by the BLM, or a specific seed mix will be proposed by Kerr-McGee to the BLM and used after its approval. The selected specific seed mix for each well location and road segment will be utilized while performing interim and final reclamation for each project. All seed will be certified and tags will be maintained by Kerr-McGee. Every effort will be made to obtain “cheat grass free seed”.

Seed Mix to be used for Well Site, Access Road, and Pipeline (as applicable):

Bonanza Area Mix	Pure Live Seed lbs/acre
Crested Wheat (Hycrest)	2
Bottlebrush Squirreltail	1
Western Wheatgrass (Arriba)	1
Indian Ricegrass	1
Fourwing Saltbush	2
Shadscale	2
Forage Kochia	0.25
Rocky Mountain Bee	0.5
Total	9.75

Additional soil amendments and/or stabilization may be required on sites with poor soils and/or excessive erosion potential. Where severe erosion can become a problem and/or the use of machinery is not practical, seed will be hand broadcast and raked with twice the specified amount of seed. Slopes will be stabilized using materials specifically designed to prevent erosion on steep slopes and hold seed in place so vegetation can become permanently established. These materials will include, but are not limited to: erosion control blankets, hydro-mulch, and/or bonded fiber matrix at a rate to achieve a minimum of 80 percent soil coverage. Soil amendments such as “Sustain” (an organic fertilizer that will be applied at the rate 1,800 – 2,100 lbs/acre with seed) may also be dry broadcast or applied with hydro-seeding equipment.

Weed Control

All weed management will be done in accordance with the Vernal BLM Surface Disturbance Weed Policy. Noxious weeds will be controlled, as applicable, on project areas. Monitoring and management of noxious and/or invasive weeds of concern will be completed annually until the project is deemed successfully reclaimed by the surface management agency and/or owner according to the Anadarko Integrated Weed Management Plan. Noxious weed infestations will be mapped using a GPS unit and submitted to the BLM with information required in the Vernal BLM Surface Disturbance Weed Policy. If herbicide is to be applied it will be done according to an approved Pesticide Use Permit (PUP), inclusive of applicable locations. All pesticide applications will be recorded using a Pesticide Application Record (PAR) and will be submitted along with a Pesticide Use Report (PUR) annually prior to Dec. 31.

NBU 1022-3A1CS/ 1022-3A1BS/
1022-3A4CS/ 1022-3A4BS/ 1022-3H1BS

Surface Use Plan of Operations
11 of 13

Monitoring

Monitoring of reclaimed project areas will be completed annually during the growing season and actions to ensure reclamation success will be taken as needed. During the first two growing seasons an ocular methodology will be used to determine the success of the reclamation activities. During the 3rd growing season a 200 point line intercept (quantitative) methodology will be used to obtain basal cover. The goal is to have the reclaimed area reach 30% basal cover when compared to the reference site. If after three growing seasons the area has not reached 30% basal cover, additional reclamation activities may be necessary. Monitoring will continue until the reclaimed area reaches 75% basal cover of desirable vegetation when compared to the reference site. (Green River District Reclamation Guidelines)

All monitoring reports will be submitted electronically to the Vernal BLM in the form of a geo-database no later than March 1st of the calendar year following the data collection.

K. Surface/Mineral Ownership:

United States of America
Bureau of Land Management
170 South 500 East
Vernal, UT 84078
(435)781-4400

L. Other Information:

Onsite Specifics:

- None

Cultural and Paleontological Resources

All personnel are strictly prohibited from collecting artifacts, any paleontological specimens or fossils, and from disturbing any significant cultural resources in the area. If artifacts, fossils, or any culturally sensitive materials are exposed or identified in the area of construction, all construction operations that would affect the newly discovered resource will cease, and Kerr-McGee will provide immediate notification to the BLM.

Resource Reports:

A Class I literature review was completed on February 1, 2012 by Montgomery Archaeological Consultants, Inc (MOAC). For additional details please refer to report MOAC 11-404.

A paleontological reconnaissance survey was completed on February 3, 2012 by Intermountain Paleo Consultants. For additional details please refer to report IPC 11-202PRE.

Biological field survey was completed on June 15, 2011 by Grasslands Consulting, Inc (GCI). For additional details please refer to report GCI-682.

NBU 1022-3A1CS/ 1022-3A1BS/
1022-3A4CS/ 1022-3A4BS/ 1022-3H1BS

Surface Use Plan of Operations
12 of 13

Proposed Action Annual Emissions Tables:

Table 1: Proposed Action Annual Emissions (tons/year)¹			
Pollutant	Development	Production	Total
NO _x	3.8	0.12	3.92
CO	2.2	0.11	2.31
VOC	0.1	4.9	5
SO ₂	0.005	0.0043	0.0093
PM ₁₀	1.7	0.11	1.81
PM _{2.5}	0.4	0.025	0.425
Benzene	2.2E-03	0.044	0.046
Toluene	1.6E-03	0.103	0.105
Ethylbenzene	3.4E-04	0.005	0.005
Xylene	1.1E-03	0.076	0.077
n-Hexane	1.7E-04	0.145	0.145
Formaldehyde	1.3E-02	8.64E-05	1.31E-02

¹ Emissions include 1 producing well and associated operations traffic during the year in which the project is developed

Table 2: Proposed Action versus 2012 WRAP Phase III Emissions Inventory Comparison			
Species	Proposed Action Production Emissions (ton/yr)	WRAP Phase III 2012 Uintah Basin Emission Inventory^a (ton/yr)	Percentage of Proposed Action to WRAP Phase III
NO _x	19.6	16,547	0.12%
VOC	25	127,495	0.02%

^a http://www.wrapair.org/forums/ogwg/PhaseIII_Inventory.html

Uintah Basin Data

NBU 1022-3A1CS/ 1022-3A1BS/
1022-3A4CS/ 1022-3A4BS/ 1022-3H1BS

Surface Use Plan of Operations
13 of 13

M. Lessee's or Operators' Representative & Certification:

Gina T. Becker
Regulatory Analyst II
Kerr-McGee Oil & Gas Onshore LP
PO Box 173779
Denver, CO 80217-3779
(720) 929-6086

Tommy Thompson
General Manager, Drilling
Kerr-McGee Oil & Gas Onshore LP
PO Box 173779
Denver, CO 80217-3779
(720) 929-6724

Certification: All lease and/or unit operations will be conducted in such a manner that full compliance is made with all applicable laws, regulations, Onshore Oil and Gas Orders, the approved Plan of Operations, and any applicable Notice to Lessees.

The Operator will be fully responsible for the actions of its subcontractors. A complete copy of the approved "Application for Permit to Drill" will be furnished to the field representative(s) to ensure compliance and shall be on location during all construction and drilling operations.

Kerr-McGee Oil & Gas Onshore LP is considered to be the operator of the subject well. Kerr-McGee Oil & Gas Onshore LP agrees to be responsible under terms and conditions of the lease for the operations conducted upon leased lands.

Bond coverage pursuant to 43 CFR 3104 for lease activities is being provided by Bureau of Land Management Nationwide Bond WYB000291.

I hereby certify that I, or persons under my supervision, have inspected the proposed drill site and access route, that I am familiar with the conditions that currently exist; that I have full knowledge of the State and Federal laws applicable to this operation; that the statements made in this plan are, to the best of my knowledge, true and correct; and the work associated with the operations proposed herein will be performed in conformity with this APD package and the terms and conditions under which it is approved. I also certify that I, or the company I represent, am responsible for operations conducted under this application. These statements are subject to the provisions of 18 U.S.C. 1001 for the filing of false statements.


Gina T. Becker

February 13, 2012
Date

WELL NAME	SURFACE POSITION					BOTTOM HOLE				
	NAD83		NAD27		FOOTAGES	NAD83		NAD27		FOOTAGES
	LATITUDE	LONGITUDE	LATITUDE	LONGITUDE		LATITUDE	LONGITUDE	LATITUDE	LONGITUDE	
NBU 1022-3A1BS	39°59'02.473"	109°25'09.416"	39°59'02.598"	109°25'06.960"	453' FNL	39°59'06.130"	109°25'06.334"	39°59'06.254"	109°25'03.878"	83' FNL
NBU 1022-3A1CS	39.984020°	109.419282°	39.984055°	109.418600°	728' FEL	39.985036°	109.418426°	39.985071°	109.417744°	488' FEL
NBU 1022-3A1CS	39°59'02.388"	109°25'09.481"	39°59'02.513"	109°25'07.025"	462' FNL	39°59'02.869"	109°25'06.385"	39°59'02.993"	109°25'03.929"	413' FNL
NBU 1022-3A1CS	39.983997°	109.419300°	39.984031°	109.418618°	733' FEL	39.984130°	109.418440°	39.984165°	109.417758°	492' FEL
NBU 1022-3A4BS	39°59'02.303"	109°25'09.546"	39°59'02.428"	109°25'07.089"	470' FNL	39°58'59.599"	109°25'06.423"	39°58'59.723"	109°25'03.967"	744' FNL
NBU 1022-3A4BS	39.983973°	109.419318°	39.984008°	109.418636°	738' FEL	39.983222°	109.418451°	39.983256°	109.417769°	495' FEL
NBU 1022-3A4CS	39°59'02.218"	109°25'09.611"	39°59'02.342"	109°25'07.155"	479' FNL	39°58'56.378"	109°25'06.513"	39°58'56.502"	109°25'04.057"	1070' FNL
NBU 1022-3A4CS	39.983949°	109.419336°	39.983984°	109.418654°	743' FEL	39.982327°	109.418476°	39.982362°	109.417794°	502' FEL
NBU 1022-3H1BS	39°59'02.133"	109°25'09.676"	39°59'02.257"	109°25'07.220"	488' FNL	39°58'53.068"	109°25'06.423"	39°58'53.193"	109°25'03.967"	1405' FNL
NBU 1022-3H1BS	39.983926°	109.419355°	39.983960°	109.418672°	748' FEL	39.981408°	109.418451°	39.981442°	109.417769°	495' FEL
NBU 86J	39°59'02.093"	109°25'09.336"	39°59'02.218"	109°25'06.880"	492' FNL					
NBU 86J	39.983915°	109.419260°	39.983949°	109.418578°	722' FEL					

RELATIVE COORDINATES - From Surface Position to Bottom Hole

WELL NAME	NORTH	EAST	WELL NAME	NORTH	EAST	WELL NAME	NORTH	EAST	WELL NAME	NORTH	EAST
NBU 1022-3A1BS	370.2'	239.7'	NBU 1022-3A1CS	48.8'	241.0'	NBU 1022-3A4BS	-273.6'	243.2'	NBU 1022-3A4CS	-590.9'	241.5'
WELL NAME	NORTH	EAST									
NBU 1022-3H1BS	-917.3'	253.8'									

BASIS OF BEARINGS IS THE EAST LINE OF THE NE $\frac{1}{4}$ OF SECTION 3, T10S, R22E, S.L.B.&M. WHICH IS TAKEN FROM GLOBAL POSITIONING SATELLITE OBSERVATIONS TO BEAR N00°02'06"W.

Az. to Exist. W.H.=170.79750° 39.0' **NBU 1022-3A1BS**

Az. to Exist. W.H.=159.29306° 31.9' **NBU 1022-3A1CS**

Az. to Exist. W.H.=142.45500° 26.8' **NBU 1022-3A4BS**

Az. to Exist. W.H.=120.41139° 24.8' **NBU 1022-3A4CS**

Az. to Exist. W.H.=98.50833° 26.8' **NBU 1022-3H1BS**

EXISTING WELL: NBU 86J

S30°21'46"W
AZ = 210.36278°
(To Bottom Hole)


S22°13'52"E - 638.37'
AZ=157.76889°
(To Bottom Hole)

S15°27'58"E - 951.77'
AZ=164.53389°
(To Bottom Hole)

S41°38'21"E - 366.09'
AZ=138.36083°
(To Bottom Hole)

N78°33'10"E - 245.88'
AZ=78.55278°
(To Bottom Hole)

N32°55'41"E - 441.03'
AZ=32.92806°
(To Bottom Hole)



Kerr-McGee Oil & Gas Onshore, LP
1099 18th Street - Denver, Colorado 80202

WELL PAD - NBU 1022-3A

WELL PAD INTERFERENCE PLAT
WELLS - NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UTAH COUNTY, UTAH.




CONSULTING, LLC
2155 North Main Street
Sheridan WY 82801
Phone 307-674-0609
Fax 307-674-0182

TIMBERLINE

(435) 789-1365

ENGINEERING & LAND SURVEYING, INC.
209 NORTH 300 WEST - VERNAL, UTAH 84078

DATE SURVEYED: 11-08-11	SURVEYED BY: W.W.	SHEET NO: 6 6 OF 17
DATE DRAWN: 11-14-11	DRAWN BY: M.W.W.	
SCALE: 1" = 60'	Date Last Revised:	



PLEASE NOTE: LOCATIONS OF PROPOSED PIPELINES DISPLAYED WITHIN THE PAD AREA ARE FOR VISUALIZATION PURPOSES ONLY. ACTUAL LOCATIONS TO BE DETERMINED DURING CONSTRUCTION.

WELL PAD - NBU 1022-3A DESIGN SUMMARY

EXISTING GRADE @ CENTER OF WELL PAD = 4940.9'
FINISHED GRADE ELEVATION = 4940.8'
CUT SLOPES = 1.5:1
FILL SLOPES = 1.5:1
TOTAL WELL PAD AREA = 3.58 ACRES
TOTAL DISTURBANCE AREA = 4.88 ACRES
SHRINKAGE FACTOR = 1.10
SWELL FACTOR = 1.00

Kerr-McGee Oil & Gas Onshore, LP
1099 18th Street - Denver, Colorado 80202

WELL PAD - NBU 1022-3A

WELL PAD - LOCATION LAYOUT
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UTAH COUNTY, UTAH



CONSULTING, LLC
2155 North Main Street
Sheridan, WY 82801
Phone 307-674-0609
Fax 307-674-0182

WELL PAD QUANTITIES

TOTAL CUT FOR WELL PAD = 10,046 C.Y.
TOTAL FILL FOR WELL PAD = 8,443 C.Y.
TOPSOIL @ 6" DEPTH = 1,898 C.Y.
EXCESS MATERIAL = 1,603 C.Y.

RESERVE PIT QUANTITIES

TOTAL CUT FOR RESERVE PIT
+/- 10,360 C.Y.
RESERVE PIT CAPACITY (2' OF FREEBOARD)
+/- 39,730 BARRELS

WELL PAD LEGEND

- EXISTING WELL LOCATION
- PROPOSED WELL LOCATION
- PROPOSED BOTTOM HOLE LOCATION
- EXISTING CONTOURS (2' INTERVAL)
- PROPOSED CONTOURS (2' INTERVAL)
- PPL - PROPOSED PIPELINE
- EPL - EXISTING PIPELINE




HORIZONTAL 0 30' 60' 1" = 60'
2' CONTOURS

SCALE: 1"=60' DATE: 11/18/11 SHEET NO:

REVISED: 7 7 OF 17

TIMBERLINE
ENGINEERING & LAND SURVEYING, INC.
209 NORTH 300 WEST - VERNAL, UTAH 84078

(435) 789-1365



WELL PAD - NBU 1022-3A (CLOSED LOOP) DESIGN SUMMARY

EXISTING GRADE @ CENTER OF WELL PAD = 4940.9'
FINISHED GRADE ELEVATION = 4940.8'
CUT SLOPES = 1.5:1
FILL SLOPES = 1.5:1
TOTAL WELL PAD AREA = 3.58 ACRES
TOTAL DISTURBANCE AREA = 4.88 ACRES
SHRINKAGE FACTOR = 1.10
SWELL FACTOR = 1.00

Kerr-McGee Oil & Gas Onshore, LP
1099 18th Street - Denver, Colorado 80202

WELL PAD - NBU 1022-3A

WELL PAD - LOCATION LAYOUT
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UTAH COUNTY, UTAH



CONSULTING, LLC
2155 North Main Street
Sheridan, WY 82801
Phone 307-674-0609
Fax 307-674-0182

WELL PAD QUANTITIES

TOTAL CUT FOR WELL PAD = 10,046 C.Y.
TOTAL FILL FOR WELL PAD = 8,443 C.Y.
TOPSOIL @ 6" DEPTH = 1,898 C.Y.
EXCESS MATERIAL = 1,603 C.Y.

COMPLETIONS PIT QUANTITIES

TOTAL CUT FOR COMPLETIONS PIT
+/- 8,210 C.Y.
COMPLETIONS PIT CAPACITY
(2' OF FREEBOARD)
+/- 31,210 BARRELS

WELL PAD LEGEND

- EXISTING WELL LOCATION
- PROPOSED WELL LOCATION
- PROPOSED BOTTOM HOLE LOCATION
- EXISTING CONTOURS (2' INTERVAL)
- PROPOSED CONTOURS (2' INTERVAL)
- PPL - PROPOSED PIPELINE
- EPL - EXISTING PIPELINE





HORIZONTAL 0 30' 60' 1" = 60'

2' CONTOURS

SCALE: 1"=60' DATE: 1/11/12 SHEET NO:

REVISED:

7B 7B OF 17

**CROSS SECTION A-A'****CROSS SECTION B-B'**

Kerr-McGee Oil & Gas Onshore, LP
 1099 18th Street - Denver, Colorado 80202

WELL PAD - NBU 1022-3A

WELL PAD - CROSS SECTIONS

**NBU 1022-3A1BS,
 NBU 1022-3A1CS, NBU 1022-3A4BS,
 NBU 1022-3A4CS & NBU 1022-3H1BS
 LOCATED IN SECTION 3, T10S, R22E,
 S.L.B.&M., UTAH COUNTY, UTAH**



CONSULTING, LLC
 2155 North Main Street
 Sheridan, WY 82801
 Phone 307-674-0609
 Fax 307-674-0182

TIMBERLINE
ENGINEERING & LAND SURVEYING, INC.
 209 NORTH 300 WEST - VERNAL, UTAH 84078

(435) 789-1365

HORIZONTAL 0 50' 100' 1" = 100'
VERTICAL 0 10' 20' 1" = 20'

Scale: 1"=100'


Date: 11/18/11

SHEET NO:

8

8 OF 17

RECEIVED: May. 17, 2012



WELL PAD - NBU 1022-3A DESIGN SUMMARY

TOTAL DISTURBANCE AREA = 4.88 ACRES (INCLUDING EXISTING)
RECLAMATION AREA = 3.74 ACRES
TOTAL WELL PAD AREA AFTER RECLAMATION = 1.14 ACRES

Kerr-McGee Oil & Gas Onshore, LP
1099 18th Street - Denver, Colorado 80202

WELL PAD - NBU 1022-3A

WELL PAD - RECLAMATION LAYOUT
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UTAH COUNTY, UTAH



CONSULTING, LLC
2155 North Main Street
Sheridan, WY 82801
Phone 307-674-0609
Fax 307-674-0182

TIMBERLINE
ENGINEERING & LAND SURVEYING, INC.
209 NORTH 300 WEST - VERNAL, UTAH 84078

(435) 789-1365

WELL PAD LEGEND

- EXISTING WELL LOCATION
- PROPOSED WELL LOCATION
- PROPOSED BOTTOM HOLE LOCATION
- EXISTING CONTOURS (2' INTERVAL)
- PROPOSED CONTOURS (2' INTERVAL)
- PPL PROPOSED PIPELINE
- EPL EXISTING PIPELINE
- RECLAMATION AREA



HORIZONTAL 0 30' 60' 1" = 60'
2' CONTOURS

SCALE: 1"=60' DATE: 1/11/12 SHEET NO: 9 9 OF 17




PHOTO VIEW: FROM PIT CORNER E TO LOCATION STAKE

CAMERA ANGLE: NORTHWESTERLY



PHOTO VIEW: FROM EXISTING ACCESS ROAD

CAMERA ANGLE: NORTHEASTERLY

Kerr-McGee Oil & Gas Onshore, LP
1099 18th Street - Denver, Colorado 80202

WELL PAD - NBU 1022-3A

LOCATION PHOTOS
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., Uintah County, Utah.




CONSULTING, LLC
2155 North Main Street
Sheridan WY 82801
Phone 307-674-0609
Fax 307-674-0182

TIMBERLINE

(435) 789-1365

ENGINEERING & LAND SURVEYING, INC.
209 NORTH 300 WEST - VERNAL, UTAH 84078

DATE PHOTOS TAKEN: 11-08-11	PHOTOS TAKEN BY: W.W.	SHEET NO: 10 10 OF 17
DATE DRAWN: 11-14-11	DRAWN BY: M.W.W.	
Date Last Revised:		



Legend

- Proposed Well Location
- Natural Buttes Unit Boundary
- Access Route - Proposed

Distance From Well Pad - NBU 1022-3A To Unit Boundary: ±4,570ft

WELL PAD - NBU 1022-3A

TOPO A
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UINTAH COUNTY, UTAH

**Kerr-McGee Oil &
Gas Onshore L.P.**

1099 18th Street
Denver, Colorado 80202



CONSULTING, LLC
2155 North Main Street
Sheridan, Wyoming 82801
Phone 307-674-0609
Fax 307-674-0182



SCALE: 1:100,000

DRAWN: TL

REVISED:

NAD83 USP Central


DATE: 18 Nov 2011

DATE:

SHEET NO:

11

11 OF 17

**Legend**

- Well - Proposed Well Pad --- Road - Proposed County Road Bureau of Land Management State
● Well - Existing --- Road - Existing Indian Reservation Private

Total Proposed County Road Re-Route Length: ±120ft

WELL PAD - NBU 1022-3A

TOPO B
 NBU 1022-3A1BS,
 NBU 1022-3A1CS, NBU 1022-3A4BS,
 NBU 1022-3A4CS & NBU 1022-3H1BS
 LOCATED IN SECTION 3, T10S, R22E,
 S.L.B.&M., UTAH COUNTY, UTAH

**Kerr-McGee Oil &
 Gas Onshore L.P.**

1099 18th Street
 Denver, Colorado 80202

**CONSULTING, LLC**

2155 North Main Street
 Sheridan, Wyoming 82801
 Phone 307-674-0609
 Fax 307-674-0182

SCALE: 1" = 2,000ft

DRAWN: TL

REVISED:

NAD83 USP Central


DATE: 18 Nov 2011

DATE:

SHEET NO:

12

12 OF 17



Well locations derived from Utah Division of Oil, Gas and Mining (UDOGM) (oilgas.ogm.utah.gov). The estimated distances from proposed bore locations to the nearest existing bore locations are based on UDOGM data.

Proposed Well	Nearest Well Bore	Footage
NBU 1022-3A1BS	NBU 86J	471ft
NBU 1022-3A1CS	NBU 86J	243ft
NBU 1022-3A4BS	NBU 86J	339ft
NBU 1022-3A4CS	NBU 86J	619ft
NBU 1022-3H1BS	NBU 230	470ft

Legend

- Well - Proposed
- Bottom Hole - Proposed
- Bottom Hole - Existing
- Well Path
- Well Pad
- Well - 1 Mile Radius
- ☀ Producing
- ☺ Spudded
- APD Approved
- ⊗ Preliminary Location
- ⊕ Deferred
- ✕ Cancelled
- Temporarily Abandoned
- ☀ Active Injector
- ⊕ Plugged & Abandoned
- ⊗ Location Abandoned
- Shut-In

WELL PAD - NBU 1022-3A

TOPO C
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UINTAH COUNTY, UTAH

**Kerr-McGee Oil &
Gas Onshore L.P.**

1099 18th Street
Denver, Colorado 80202



CONSULTING, LLC
2155 North Main Street
Sheridan, Wyoming 82801
Phone 307-674-0609
Fax 307-674-0182

SCALE: 1" = 2,000ft

DRAWN: TL

REVISED:

NAD83 USP Central


DATE: 18 Nov 2011

DATE:

SHEET NO:

13

13 OF 17



Proposed Liquid Pipeline	Length
Buried 6" (Max.) (Meter House to Edge of Pad)	±195ft
Buried 6" (Max.) (Edge of Pad to 3B Intersection)	±1,135ft
TOTAL PROPOSED BURIED LIQUID PIPELINE =	±1,330ft

Proposed Gas Pipeline	Length
Buried 10" (Meter House to Edge of Pad)	±195ft
Buried 10" (Edge of Pad to 3B Intersection)	±1,135ft
TOTAL PROPOSED BURIED GAS PIPELINE =	±1,330ft

Legend

● Well - Proposed	- - - Gas Pipeline - Proposed	- - - Liquid Pipeline - Proposed	- - - Road - Proposed	■ Bureau of Land Management	■ State
● Well - Existing	- - - Gas Pipeline - To Be Upgraded	- - - Liquid Pipeline - Existing	- - - Road - Existing	■ Indian Reservation	■ Private
■ Well Pad	- - - Gas Pipeline - Existing				

WELL PAD - NBU 1022-3A

TOPO D
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UTAH COUNTY, UTAH

**Kerr-McGee Oil &
Gas Onshore L.P.**

1099 18th Street
Denver, Colorado 80202



CONSULTING, LLC

2155 North Main Street
Sheridan, Wyoming 82801
Phone 307-674-0609
Fax 307-674-0182

SCALE: 1" = 2,000ft

DRAWN: TL

REVISED:

NAD83 USP Central


DATE: 18 Nov 2011

DATE:

SHEET NO:

14

14 OF 17



Proposed Liquid Pipeline	Length
=====	
Buried 6" (Max.) (Meter House to Edge of Pad)	±195ft
Buried 6" (Max.) (Edge of Pad to 3B Intersection)	±1,135ft
TOTAL PROPOSED BURIED LIQUID PIPELINE =	±1,330ft

Proposed Gas Pipeline	Length
=====	
Buried 10" (Meter House to Edge of Pad)	±195ft
Buried 10" (Edge of Pad to 3B Intersection)	±1,135ft
TOTAL PROPOSED BURIED GAS PIPELINE =	±1,330ft

Legend

● Well - Proposed	 Well Pad - Proposed	--- Gas Pipeline - Proposed	--- Liquid Pipeline - Proposed	--- Road - Proposed	 Bureau of Land Management
● Well - Existing	 Well Pad - Existing	--- Gas Pipeline - To Be Upgraded	--- Liquid Pipeline - Existing	--- Road - Existing	 Indian Reservation
		--- Gas Pipeline - Existing			 State
					 Private

WELL PAD - NBU 1022-3A

TOPO D2 (PAD & PIPELINE DETAIL)
NBU 1022-3A1BS,
NBU 1022-3A1CS, NBU 1022-3A4BS,
NBU 1022-3A4CS & NBU 1022-3H1BS
LOCATED IN SECTION 3, T10S, R22E,
S.L.B.&M., UINTAH COUNTY, UTAH

**Kerr-McGee Oil &
 Gas Onshore L.P.**

**1099 18th Street
 Denver, Colorado 80202**



CONSULTING, LLC

2155 North Main Street
 Sheridan, Wyoming 82801
 Phone 307-674-0609
 Fax 307-674-0182



SCALE: 1" = 500ft

DRAWN: TL

REVISED:

NAD83 USP Central


DATE: 18 Nov 2011

DATE:

SHEET NO:

15

15 OF 17

**Legend**

- Well - Proposed
- Bottom Hole - Proposed
- Bottom Hole - Existing
- Well Path
- Well Pad
- ▬ Lease Boundary
- Gas Pipeline - Proposed
- Gas Pipeline - To Be Upgraded
- Gas Pipeline - Existing
- Liquid Pipeline - Proposed
- Liquid Pipeline - Existing
- Road - Proposed
- Road - Existing
- Bureau of Land Management
- Indian Reservation
- State
- Private

WELL PAD - NBU 1022-3A

TOPO E
 NBU 1022-3A1BS,
 NBU 1022-3A1CS, NBU 1022-3A4BS,
 NBU 1022-3A4CS & NBU 1022-3H1BS
 LOCATED IN SECTION 3, T10S, R22E,
 S.L.B.&M., UINTAH COUNTY, UTAH

**Kerr-McGee Oil &
 Gas Onshore L.P.**

1099 18th Street
 Denver, Colorado 80202



CONSULTING, LLC

2155 North Main Street
 Sheridan, Wyoming 82801
 Phone 307-674-0609
 Fax 307-674-0182

SCALE: 1" = 2,000ft

DRAWN: TL

REVISED:

NAD83 USP Central

DATE: 18 Nov 2011

DATE:

SHEET NO:

16

16 OF 17



Kerr-McGee Oil & Gas Onshore LP
1099 18TH STREET STE. 1800
DENVER, CO 80202
720-929-6708 • FAX 720-929-7708
E-MAIL: JOE.JOHNSON@ANADARKO.COM

February 13, 2012

Ms. Diana Mason
Division of Oil, Gas and Mining
P.O. Box 145801
Salt Lake City, UT 84114-6100

Re: Directional Drilling R649-3-11
NBU 1022-3A4CS
T10S-R22E
Section 3: NENE/NENE
Surface: 479' FNL, 743' FEL
Bottom Hole: 1070' FNL, 502' FEL
Uintah County, Utah

Dear Ms. Mason:

Pursuant to the filing of Kerr-McGee Oil & Gas Onshore LP's (Kerr-McGee) Application for Permit to Drill regarding the above referenced well, we are hereby submitting this letter in accordance with Oil & Gas Conservation Rule R649-3-11 pertaining to the Exception to Location and Siting of Wells.

- Kerr-McGee's NBU 1022-3A4CS is located within the Natural Buttes Unit area.
- Kerr-McGee is permitting this well as a directional well in order to minimize surface disturbance. Locating the well at the surface location and directionally drilling from this location, Kerr-McGee will be able to utilize the existing road and pipelines in the area.
- Furthermore, Kerr-McGee certifies that it is the sole working interest owner within 460 feet of the entire directional well bore.

Therefore, based on the above stated information Kerr-McGee Oil & Gas Onshore LP requests the permit be granted pursuant to R649-3-11.

Sincerely,

KERR-MCGEE OIL & GAS ONSHORE LP

A handwritten signature in blue ink, appearing to read 'Joe D. Johnson', with a horizontal line drawn underneath.

Joseph D. Johnson
Landman

RECEIVED

Form 3160-3
(August, 2007)

FEB 27 2012

FORM APPROVED
OMB NO. 1004-0137
Expires: July 31, 2010UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT


BLM, Vernal Utah

APPLICATION FOR PERMIT TO DRILL OR REENTER

1a. Type of Work: <input checked="" type="checkbox"/> DRILL <input type="checkbox"/> REENTER		5. Lease Serial No. UTU-01191A	
1b. Type of Well: <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/> Single Zone <input checked="" type="checkbox"/> Multiple Zone		6. If Indian, Allottee or Tribe Name N/A	
2. Name of Operator KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. If Unit or CA Agreement, Name and No. UTU63047A	
3a. Address P.O. BOX 173779 DENVER, COLORADO 80202-3779		8. Lease Name and Well No. NBU 1022-3A4CS	
3b. Phone No. (include area code) PHONE 720-929-6086 FAX 720-929-7086		9. API Well No. 4304740436	
4. Location of well (Report location clearly and in accordance with any State requirements. *) At surface NENE 479 FNL 743 FEL LAT = 39.983984 LONG = -109.418654 At proposed prod. Zone NENE 1070 FNL 502 FEL LAT = 39.982362 LONG = -109.417794		10. Field and Pool, or Exploratory NATURAL BUTTES	
14. Distance in miles and direction from the nearest town or post office* Approximately 58 miles Southeast from Vernal, Utah		11. Sec., T., R., M., or Blk. and Survey or Area 3 T 10S R 22E	
15. Distance from proposed* location to nearest property or lease line, ft. (Also to nearest drlg. unit line, if any) 502		12. County or Parish UINTAH	
16. No. of acres in lease 1363.21		13. State UT	
17. Spacing Unit dedicated to this well		18. Distance from proposed location* to nearest well, drilling, completed, applied for, on this lease, ft. 619	
19. Proposed Depth 8752 MD 8674 TVD		20. BLM/ BIA Bond No. on file WYB000291	
21. Elevations (Show whether DF, RT, GR, etc.) 4940.9 GR		22. Approximate date work will start* 8/8/2012	
23. Estimated duration 60-90 DAYS		24. Attachments	

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No. 1 shall be attached to this form:

1. Well plat certified by a registered surveyor.
2. A Drilling Plan.
3. A Surface Use Plan (if the location is on National Forest System Lands, the SUPO shall be filed with the appropriate Forest Service Office).
4. Bond to cover the operations unless covered by existing bond on file (see item 20 above).
5. Operator certification.
6. Such other site specific information and/ or plans as may be required by the authorized officer.

25. Signature  RECEIVED (Printed/ Typed) GINA T BECKER Date February 16, 2012
Title REGULATORY ANALYST II

Approved By (Signature)  RECEIVED (Printed/ Typed) Jerry Kenczka Date AUG 02 2012
Title Assistant Field Manager DIV. OF OIL, GAS & MINING Office VERNAL FIELD OFFICE

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Conditions of approval, if any, are attached.

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

Kerr-McGee Oil & Gas Onshore, L.P. hereby certifies that it is authorized by the proper lease interest owners and responsible under the terms and conditions of the lease to conduct lease operation associated with this application.

UDOGM

NOTICE OF APPROVAL
CONDITIONS OF APPROVAL ATTACHED




UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
VERNAL FIELD OFFICE

170 South 500 East

VERNAL, UT 84078

(435) 781-4400



CONDITIONS OF APPROVAL FOR APPLICATION FOR PERMIT TO DRILL

Company: Kerr McGee Oil & Gas Onshore
Well No: NBU 1022-3A4CS
API No: 43-047-40436

Location: Lot 1, Sec. 3, T10S, R22E
Lease No: UTU-01191A
Agreement: Natural Buttes

OFFICE NUMBER: (435) 781-4400

OFFICE FAX NUMBER: (435) 781-3420

**A COPY OF THESE CONDITIONS SHALL BE FURNISHED TO YOUR
FIELD REPRESENTATIVE TO INSURE COMPLIANCE**

All lease and/or unit operations are to be conducted in such a manner that full compliance is made with the applicable laws, regulations (43 CFR Part 3160), and this approved Application for Permit to Drill including Surface and Downhole Conditions of Approval. The operator is considered fully responsible for the actions of his subcontractors. A copy of the approved APD must be on location during construction, drilling, and completion operations. **This permit is approved for a two (2) year period, or until lease expiration, whichever occurs first. An additional extension, up to two (2) years, may be applied for by sundry notice prior to expiration.**

NOTIFICATION REQUIREMENTS

Location Construction (Notify Environmental Scientist)	-	Forty-Eight (48) hours prior to construction of location and access roads.
Location Completion (Notify Environmental Scientist)	-	Prior to moving on the drilling rig.
Spud Notice (Notify Petroleum Engineer)	-	Twenty-Four (24) hours prior to spudding the well.
Casing String & Cementing (Notify Supv. Petroleum Tech.)	-	Twenty-Four (24) hours prior to running casing and cementing all casing strings to: blm_ut_vn_opreport@blm.gov
BOP & Related Equipment Tests (Notify Supv. Petroleum Tech.)	-	Twenty-Four (24) hours prior to initiating pressure tests.
First Production Notice (Notify Petroleum Engineer)	-	Within Five (5) business days after new well begins or production resumes after well has been off production for more than ninety (90) days.

**SURFACE USE PROGRAM
CONDITIONS OF APPROVAL (COAs)**

- All new and replacement internal combustion gas field engines of less than or equal to 300 design-rated horsepower must not emit more than 2 gms of NO_x per horsepower-hour. This requirement does not apply to gas field engines of less than or equal to 40 design-rated horsepower.
- All and replacement internal combustion gas field engines of greater than 300 design rated horsepower must not emit more than 1.0 gms of NO_x per horsepower-hour.
- If there is an active Gilsonite mining operation within 2 miles of the well location, operator shall notify the Gilsonite operator at least 48 hours prior to any blasting during construction.
- If paleontological materials are uncovered during construction, the operator is to immediately stop work and contact the Authorized Officer (AO). A determination will be made by the AO as to what mitigation may be necessary for the discovered paleontologic material before construction can continue.

Site Specific COA's

- All new and replacement internal combustion gas field engines of less than or equal to 300 design-rated horse power must not emit more than 2 grams of NO_x per horsepower-hour. This requirement does not apply to gas field engines of less than or equal to 40 design-rated horsepower-hour.
- All new and replacement internal combustion gas field engines of greater than 300 design rated horsepower must not emit more than 1.0 grams of NO_x per horsepower-hour.
- The following would be used as standard operating procedures: Green completion or controlled VOC emissions methods with 90% efficiency for Oil or Gas Atmospheric Storage Tanks, VOC Venting controls or flaring, Glycol Dehydration and Amine Unites, Well Completion, Re-Completion, Venting, and Planned Blowdown Emissions.
- All reclamation activities will comply with the Green River Reclamation Guidelines.
- All vehicles and equipment shall be cleaned either through power-washing, or other approved method, if the vehicles or equipment were previously operated outside the Uinta Basin, to prevent weed seed introduction.
- All disturbance areas shall be monitored for noxious weeds annually, for a minimum of three growing seasons following completion of project or until desirable vegetation is established.
- Noxious and invasive weeds will be controlled by the proponent throughout the area of project disturbance.
- Noxious weeds will be inventoried and reported to BLM in the annual reclamation report. Where an integrated pest management program is applicable, coordination has been undertaken with the state and local management program (if existing). A copy of the pest management plan will be submitted for each project.

- A pesticide use proposal (PUP) will be obtained for the project, by the proponent if applicable.
- A permitted paleontologist is to be present to monitor construction at all well pads during all surface disturbing activities: examples include the following; building of the well pad, access road, and pipelines.

To maintain compliance with current cactus survey protocols, the following measures will be required

- If construction does not occur within 4 years of the original survey date, new 100% clearance surveys will be required.
- Prior to construction within 4 years of the original survey date, a spot check survey will be required during the year of construction. KMG and their respective 3rd party surveyor will refer to the current.
- *Sclerocactus* Spot Check Survey Methods, to determine site specific survey distances and intensity levels.
- Spot check reports will be reported to the BLM and the US Fish and Wildlife Service.
- Construction will not commence until written approval is received from the BLM

Discovery Stipulation: Reinitiation of section 7 consultation with the USFWS will be sought immediately if any loss of plants or occupied habitat for Uinta Basin hookless cactus is anticipated as a result of project activities.

- Construction or drilling is not allowed from January 1 – August 31 on the NBU 1022-3O pad to minimize impacts during golden eagle nesting.
- If it is anticipated that construction or drilling will occur during the given timing restriction, a BLM or qualified biologist shall be notified to conduct surveys for raptors. Depending upon the results of the surveys, permission to proceed may or may not be granted by the Authorized Officer.
- The best method to avoid entrainment is to pump from an off-channel location – one that does not connect to the river during high spring flows. An infiltration gallery constructed in a BLM and Service approved location is best.
- If the pump head is located in the river channel where larval fish are known to occur, the following measures apply:
 - a. do not situate the pump in a low-flow or no-flow area as these habitats tend to concentrate larval fishes;
 - b. limit the amount of pumping, to the greatest extent possible, during that period of the year when larval fish may be present (April 1 to August 31); and
 - c. limit the amount of pumping, to the greatest extent possible, during the pre-dawn hours as larval drift studies indicate that this is a period of greatest daily activity.
- Screen all pump intakes with 3/32 inch mesh material.
- Approach velocities for intake structures will follow the National Marine Fisheries Service's document "Fish Screening Criteria for Anadromous Salmonids". For projects with an in-stream intake that operate in stream reaches where larval fish may be present, the approach velocity will not exceed 0.33 feet per second (ft/s).

- Report any fish impinged on the intake screen to the Service (801.975.3330) and the Utah Division of Wildlife Resources:
Northeastern Region
152 East 100 North, Vernal, UT 84078
Phone: (435) 781-9453
- Kerr McGee can only use the following water source:
Permit # 49-2307 JD Field Services Green River-Section 15, T2N, R22E

**DOWNHOLE PROGRAM
CONDITIONS OF APPROVAL (COAs)**

SITE SPECIFIC DOWNHOLE COAs:

- Gamma ray Log shall be run from Total Depth to Surface.

Variances Granted:

Air Drilling

- Properly lubricated and maintained rotating head. Variance granted to use a properly maintained and lubricated diverter bowl in place of a rotating head.
- Blooie line discharge 100' from the well bore. Variance granted for blooie line discharge to be 45' from the well bore.
- Compressors located in the opposite direction from the blooie line a minimum of 100' from the well bore. Variance granted for truck/trailer mounted air compressors located 40' from the well bore.
- In lieu of mud products on location, Kerr McGee will fill the reserve pit with water for the kill medium and will utilize a skid pump near the reserve pit to supply the water to the well bore if necessary.
- Automatic igniter. Variance granted for igniter due to there being no productive formations encountered while air drilling.
- FIT Test. Variance granted due to well-known geology and the problems that can occur with the FIT test.

All provisions outlined in Onshore Oil & Gas Order #2 Drilling Operations shall be strictly adhered to. The following items are emphasized:

DRILLING/COMPLETION/PRODUCING OPERATING STANDARDS

- The spud date and time shall be reported orally to Vernal Field Office within 24 hours of spudding.
- Notify Vernal Field Office Supervisory Petroleum Engineering Technician at least 24 hours in advance of casing cementing operations and BOPE & casing pressure tests.
- All requirements listed in Onshore Order #2 III. E. Special Drilling Operations are applicable for air drilling of surface hole.
- Blowout prevention equipment (BOPE) shall remain in use until the well is completed or abandoned. Closing unit controls shall remain unobstructed and readily accessible at all times. Choke manifolds shall be located outside of the rig substructure.
- All BOPE components shall be inspected daily and those inspections shall be recorded in the daily drilling report. Components shall be operated and tested as required by Onshore Oil & Gas Order No. 2 to insure good mechanical working order. All BOPE pressure tests shall be performed by a

test pump with a chart recorder and **NOT** by the rig pumps. Test shall be reported in the driller's log.

- BOP drills shall be initially conducted by each drilling crew within 24 hours of drilling out from under the surface casing and weekly thereafter as specified in Onshore Oil & Gas Order No. 2.
- Casing pressure tests are required before drilling out from under all casing strings set and cemented in place.
- No aggressive/fresh hard-banded drill pipe shall be used within casing.
- **Cement baskets shall not be run on surface casing.**
- The operator must report all shows of water or water-bearing sands to the BLM. If flowing water is encountered it must be sampled, analyzed, and a copy of the analyses submitted to the BLM Vernal Field Office.
- The operator must report encounters of all non oil & gas mineral resources (such as Gilsonite, tar sands, oil shale, trona, etc.) to the Vernal Field Office, in writing, within 5 working days of each encounter. Each report shall include the well name/number, well location, date and depth (from KB or GL) of encounter, vertical footage of the encounter and, the name of the person making the report (along with a telephone number) should the BLM need to obtain additional information.
- A complete set of angular deviation and directional surveys of a directional well will be submitted to the Vernal BLM office engineer within 30 days of the completion of the well.
- While actively drilling, chronologic drilling progress reports shall be filed directly with the BLM, Vernal Field Office on a weekly basis in sundry, letter format or e-mail to the Petroleum Engineers until the well is completed.
- A cement bond log (CBL) will be run from the production casing shoe to the top of cement and shall be utilized to determine the bond quality for the production casing. Submit a field copy of the CBL to this office.
- **Please submit an electronic copy of all other logs run on this well in LAS format to BLM_UT_VN_Welllogs@BLM.gov. This submission will supersede the requirement for submittal of paper logs to the BLM.**
- There shall be no deviation from the proposed drilling, completion, and/or workover program as approved. Safe drilling and operating practices must be observed. Any changes in operation must have prior approval from the BLM Vernal Field Office.

OPERATING REQUIREMENT REMINDERS:

- All wells, whether drilling, producing, suspended, or abandoned, shall be identified in accordance with 43 CFR 3162.6. There shall be a sign or marker with the name of the operator, lease serial number, well number, and surveyed description of the well.
- For information regarding production reporting, contact the Office of Natural Resources Revenue (ONRR) at www.ONRR.gov.
- Should the well be successfully completed for production, the BLM Vernal Field office must be notified when it is placed in a producing status. Such notification will be by written communication and must be received in this office by not later than the fifth business day following the date on which the well is placed on production. The notification shall provide, as a minimum, the following informational items:
 - Operator name, address, and telephone number.
 - Well name and number.
 - Well location (¼¼, Sec., Twn, Rng, and P.M.).
 - Date well was placed in a producing status (date of first production for which royalty will be paid).
 - The nature of the well's production, (i.e., crude oil, or crude oil and casing head gas, or natural gas and entrained liquid hydrocarbons).
 - The Federal or Indian lease prefix and number on which the well is located; otherwise the non-Federal or non-Indian land category, i.e., State or private.
 - Unit agreement and/or participating area name and number, if applicable.
 - Communitization agreement number, if applicable.
- Any venting or flaring of gas shall be done in accordance with Notice to Lessees (NTL) 4A and needs prior approval from the BLM Vernal Field Office.
- All undesirable events (fires, accidents, blowouts, spills, discharges) as specified in NTL 3A will be reported to the BLM, Vernal Field Office. Major events, as defined in NTL3A, shall be reported verbally within 24 hours, followed by a written report within 15 days. "Other than Major Events" will be reported in writing within 15 days. "Minor Events" will be reported on the Monthly Report of Operations and Production.
- Whether the well is completed as a dry hole or as a producer, "Well Completion and Recompletion Report and Log" (BLM Form 3160-4) shall be submitted not later than 30 days after completion of the well or after completion of operations being performed, in accordance with 43 CFR 3162.4-1. Two copies of all logs run, core descriptions, and all other surveys or data obtained and compiled during the drilling, workover, and/or completion operations, shall be filed on BLM Form 3160-4. Submit with the well completion report a geologic report including, at a minimum, formation tops, and a summary and conclusions. Also include deviation surveys, sample descriptions, strip logs,

core data, drill stem test data, and results of production tests if performed. Samples (cuttings, fluid, and/or gas) shall be submitted only when requested by the BLM, Vernal Field Office.

- All off-lease storage, off-lease measurement, or commingling on-lease or off-lease, shall have prior written approval from the BLM Vernal Field Office.
- Oil and gas meters shall be calibrated in place prior to any deliveries. The BLM Vernal Field Office Petroleum Engineers will be provided with a date and time for the initial meter calibration and all future meter proving schedules. A copy of the meter calibration reports shall be submitted to the BLM Vernal Field Office. All measurement facilities will conform to the API standards for liquid hydrocarbons and the AGA standards for natural gas measurement. All measurement points shall be identified as the point of sale or allocation for royalty purposes.
- A schematic facilities diagram as required by Onshore Oil & Gas Order No. 3 shall be submitted to the BLM Vernal Field Office within 30 days of installation or first production, whichever occurs first. All site security regulations as specified in Onshore Oil & Gas Order No. 3 shall be adhered to. All product lines entering and leaving hydrocarbon storage tanks will be effectively sealed in accordance with Onshore Oil & Gas Order No. 3.
- Any additional construction, reconstruction, or alterations of facilities, including roads, gathering lines, batteries, etc., which will result in the disturbance of new ground, shall require the filing of a suitable plan and need prior approval of the BLM Vernal Field Office. Emergency approval may be obtained orally, but such approval does not waive the written report requirement.
- No location shall be constructed or moved, no well shall be plugged, and no drilling or workover equipment shall be removed from a well to be placed in a suspended status without prior approval of the BLM Vernal Field Office. If operations are to be suspended for more than 30 days, prior approval of the BLM Vernal Field Office shall be obtained and notification given before resumption of operations.
- Pursuant to Onshore Oil & Gas Order No. 7, this is authorization for pit disposal of water produced from this well for a period of 90 days from the date of initial production. A permanent disposal method must be approved by this office and in operation prior to the end of this 90-day period. In order to meet this deadline, an application for the proposed permanent disposal method shall be submitted along with any necessary water analyses, as soon as possible, but no later than 45 days after the date of first production. Any method of disposal which has not been approved prior to the end of the authorized 90-day period will be considered as an Incident of Noncompliance and will be grounds for issuing a shut-in order until an acceptable manner for disposing of said water is provided and approved by this office.
- Unless the plugging is to take place immediately upon receipt of oral approval, the Field Office Petroleum Engineers must be notified at least 24 hours in advance of the plugging of the well, in order that a representative may witness plugging operations. If a well is suspended or abandoned, all pits must be fenced immediately until they are backfilled. The "Subsequent Report of Abandonment" (Form BLM 3160-5) must be submitted within 30 days after the actual plugging of the well bore, showing location of plugs, amount of cement in each, and amount of casing left in hole, and the current status of the surface restoration.

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NWNE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
5. PHONE NUMBER: 720 929-6511		9. FIELD and POOL or WILDCAT: NATURAL BUTTES
COUNTY: UINTAH		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 12/8/2012 <input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: <input type="checkbox"/> SPUD REPORT Date of Spud: <input type="checkbox"/> DRILLING REPORT Report Date:	<div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;"> <input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </div> <div style="width: 33%;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER </div> <div style="width: 33%;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input checked="" type="checkbox"/> APD EXTENSION OTHER: <input style="width: 100%;" type="text"/> </div> </div>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Kerr-McGee Oil & Gas Onshore, L.P. (Kerr-McGee) respectfully requests an extension to this APD for the maximum time allowed. Please contact the undersigned with any questions and/or comments. Thank you.		
<div style="text-align: right;"> Approved by the Utah Division of Oil, Gas and Mining Date: November 26, 2012 By: </div>		
NAME (PLEASE PRINT) Luke Urban		PHONE NUMBER 720 929-6501
SIGNATURE N/A		TITLE Regulatory Specialist
DATE 11/26/2012		



The Utah Division of Oil, Gas, and Mining

- State of Utah
- Department of Natural Resources

Electronic Permitting System - Sundry Notices

Request for Permit Extension Validation Well Number 43047404360000

API: 43047404360000

Well Name: NBU 1022-3A4CS

Location: 0479 FNL 0743 FEL QTR NWNE SEC 03 TWP 100S RNG 220E MER S

Company Permit Issued to: KERR-MCGEE OIL & GAS ONSHORE, L.P.

Date Original Permit Issued: 12/8/2008

The undersigned as owner with legal rights to drill on the property as permitted above, hereby verifies that the information as submitted in the previously approved application to drill, remains valid and does not require revision. Following is a checklist of some items related to the application, which should be verified.

- If located on private land, has the ownership changed, if so, has the surface agreement been updated? ☒ Yes ☐ No
- Have any wells been drilled in the vicinity of the proposed well which would affect the spacing or siting requirements for this location? ☐ Yes ☒ No
- Has there been any unit or other agreements put in place that could affect the permitting or operation of this proposed well? ☐ Yes ☒ No
- Have there been any changes to the access route including ownership, or rightof- way, which could affect the proposed location? ☐ Yes ☒ No
- Has the approved source of water for drilling changed? ☐ Yes ☒ No
- Have there been any physical changes to the surface location or access route which will require a change in plans from what was discussed at the onsite evaluation? ☐ Yes ☒ No
- Is bonding still in place, which covers this proposed well? ☒ Yes ☐ No

Signature: Luke Urban

Date: 11/26/2012

Title: Regulatory Specialist **Representing:** KERR-MCGEE OIL & GAS ONSHORE, L.P.

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
PHONE NUMBER: 720 929-6516		9. FIELD and POOL or WILDCAT: NATURAL BUTTES
COUNTY: UINTAH		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input checked="" type="checkbox"/> NOTICE OF INTENT Approximate date work will start: 1/21/2013 <input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: <input type="checkbox"/> SPUD REPORT Date of Spud: <input type="checkbox"/> DRILLING REPORT Report Date:	<div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;"> <input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </div> <div style="width: 33%;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input checked="" type="checkbox"/> OTHER </div> <div style="width: 33%;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION </div> </div>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. <div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>The operator wishes to correct the Surface Quarter/Quarter for this location. The plat was attached to the sundry that was approved on June 4, 2012. / From: NWNE To: NENE</p> </div> <div style="width: 35%; text-align: center;"> <p>Accepted by the Utah Division of Oil, Gas and Mining</p> <p>FOR RECORD ONLY</p> <p>February 20, 2013</p> </div> </div>		
NAME (PLEASE PRINT) Gina Becker	PHONE NUMBER 720 929-6086	TITLE Regulatory Analyst II
SIGNATURE N/A	DATE 1/21/2013	

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
5. FIELD and POOL or WILDCAT: NATURAL BUTTES		9. FIELD and POOL or WILDCAT: NATURAL BUTTES
COUNTY: UINTAH		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input type="checkbox"/> NOTICE OF INTENT Approximate date work will start:	<input type="checkbox"/> ACIDIZE	
<input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion:	<input type="checkbox"/> ALTER CASING	
<input checked="" type="checkbox"/> SPUD REPORT Date of Spud: 7/9/2013	<input type="checkbox"/> CASING REPAIR	
<input type="checkbox"/> DRILLING REPORT Report Date:	<input type="checkbox"/> CHANGE TO PREVIOUS PLANS	
	<input type="checkbox"/> CHANGE WELL STATUS	
	<input type="checkbox"/> CHANGE WELL NAME	
	<input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS	
	<input type="checkbox"/> CONVERT WELL TYPE	
	<input type="checkbox"/> DEEPEN	
	<input type="checkbox"/> FRACTURE TREAT	
	<input type="checkbox"/> NEW CONSTRUCTION	
	<input type="checkbox"/> OPERATOR CHANGE	
	<input type="checkbox"/> PLUG AND ABANDON	
	<input type="checkbox"/> PLUG BACK	
	<input type="checkbox"/> PRODUCTION START OR RESUME	
	<input type="checkbox"/> RECLAMATION OF WELL SITE	
	<input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION	
	<input type="checkbox"/> REPERFORATE CURRENT FORMATION	
	<input type="checkbox"/> SIDETRACK TO REPAIR WELL	
	<input type="checkbox"/> TEMPORARY ABANDON	
	<input type="checkbox"/> TUBING REPAIR	
	<input type="checkbox"/> VENT OR FLARE	
	<input type="checkbox"/> WATER DISPOSAL	
	<input type="checkbox"/> WATER SHUTOFF	
	<input type="checkbox"/> SI TA STATUS EXTENSION	
	<input type="checkbox"/> WILDCAT WELL DETERMINATION	
	<input type="checkbox"/> OTHER: <input style="width: 100px;" type="text"/>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Spud well 7/9/2013 @ 12:30. MIRU Triple A Bucket Rig, drill 20" conductor hole to 40', run 14", 36.7# schedule 10 conductor pipe, cement with 28 sacks ready mix. Anticipated surface spud date and surface casing cement 1/7/2014.		
Accepted by the Utah Division of Oil, Gas and Mining FOR RECORD ONLY July 12, 2013		
NAME (PLEASE PRINT) Teena Paulo	PHONE NUMBER 720 929-6236	TITLE Staff Regulatory Specialist
SIGNATURE N/A	DATE 7/11/2013	

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
5. FIELD and POOL or WILDCAT: NATURAL BUTTES		9. FIELD and POOL or WILDCAT: NATURAL BUTTES
COUNTY: UINTAH		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input type="checkbox"/> NOTICE OF INTENT Approximate date work will start:	<input type="checkbox"/> ACIDIZE	
<input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion:	<input type="checkbox"/> ALTER CASING	
<input type="checkbox"/> SPUD REPORT Date of Spud:	<input type="checkbox"/> CASING REPAIR	
<input checked="" type="checkbox"/> DRILLING REPORT Report Date: 9/5/2013	<input type="checkbox"/> CHANGE TO PREVIOUS PLANS	
	<input type="checkbox"/> CHANGE TUBING	
	<input type="checkbox"/> CHANGE WELL STATUS	
	<input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS	
	<input type="checkbox"/> CONVERT WELL TYPE	
	<input type="checkbox"/> DEEPEN	
	<input type="checkbox"/> FRACTURE TREAT	
	<input type="checkbox"/> NEW CONSTRUCTION	
	<input type="checkbox"/> OPERATOR CHANGE	
	<input type="checkbox"/> PLUG AND ABANDON	
	<input type="checkbox"/> PLUG BACK	
	<input type="checkbox"/> PRODUCTION START OR RESUME	
	<input type="checkbox"/> RECLAMATION OF WELL SITE	
	<input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION	
	<input type="checkbox"/> REPERFORATE CURRENT FORMATION	
	<input type="checkbox"/> SIDETRACK TO REPAIR WELL	
	<input type="checkbox"/> TEMPORARY ABANDON	
	<input type="checkbox"/> TUBING REPAIR	
	<input type="checkbox"/> VENT OR FLARE	
	<input type="checkbox"/> WATER DISPOSAL	
	<input type="checkbox"/> WATER SHUTOFF	
	<input type="checkbox"/> SI TA STATUS EXTENSION	
	<input type="checkbox"/> WILDCAT WELL DETERMINATION	
	<input type="checkbox"/> OTHER	
	OTHER: <input style="width: 100px;" type="text"/>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. No activity for the month of August 2013. Well TD at 40 ft.		
Accepted by the Utah Division of Oil, Gas and Mining FOR RECORD ONLY October 02, 2013		
NAME (PLEASE PRINT) Teena Paulo	PHONE NUMBER 720 929-6236	TITLE Staff Regulatory Specialist
SIGNATURE N/A	DATE 9/5/2013	

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
5. FIELD and POOL or WILDCAT: NATURAL BUTTES		9. FIELD and POOL or WILDCAT: NATURAL BUTTES
COUNTY: UINTAH		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input type="checkbox"/> NOTICE OF INTENT Approximate date work will start: <input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: <input type="checkbox"/> SPUD REPORT Date of Spud: <input checked="" type="checkbox"/> DRILLING REPORT Report Date: 10/4/2013	<div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;"> <input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </div> <div style="width: 33%;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER </div> <div style="width: 33%;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION </div> </div> <div style="text-align: right; margin-top: 10px;"> OTHER: <input style="width: 100px;" type="text"/> </div>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. <div style="text-align: center; padding: 20px;"> No new activity since last report. Well TD at 40 ft. </div> <div style="text-align: right; padding: 20px;"> Accepted by the Utah Division of Oil, Gas and Mining FOR RECORD ONLY October 07, 2013 </div>		
NAME (PLEASE PRINT) Teena Paulo		PHONE NUMBER 720 929-6236
SIGNATURE N/A		TITLE Staff Regulatory Specialist
DATE 10/4/2013		

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
5. FIELD and POOL or WILDCAT: NATURAL BUTTES		9. FIELD and POOL or WILDCAT: NATURAL BUTTES
COUNTY: UINTAH		STATE: UTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
<input type="checkbox"/> NOTICE OF INTENT Approximate date work will start:	<input type="checkbox"/> ACIDIZE	
<input type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion:	<input type="checkbox"/> ALTER CASING	
<input type="checkbox"/> SPUD REPORT Date of Spud:	<input type="checkbox"/> CASING REPAIR	
<input checked="" type="checkbox"/> DRILLING REPORT Report Date: 1/2/2014	<input type="checkbox"/> CHANGE TO PREVIOUS PLANS	
	<input type="checkbox"/> CHANGE TUBING	
	<input type="checkbox"/> CHANGE WELL STATUS	
	<input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS	
	<input type="checkbox"/> CONVERT WELL TYPE	
	<input type="checkbox"/> DEEPEN	
	<input type="checkbox"/> FRACTURE TREAT	
	<input type="checkbox"/> NEW CONSTRUCTION	
	<input type="checkbox"/> OPERATOR CHANGE	
	<input type="checkbox"/> PLUG AND ABANDON	
	<input type="checkbox"/> PLUG BACK	
	<input type="checkbox"/> PRODUCTION START OR RESUME	
	<input type="checkbox"/> RECLAMATION OF WELL SITE	
	<input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION	
	<input type="checkbox"/> REPERFORATE CURRENT FORMATION	
	<input type="checkbox"/> SIDETRACK TO REPAIR WELL	
	<input type="checkbox"/> TEMPORARY ABANDON	
	<input type="checkbox"/> TUBING REPAIR	
	<input type="checkbox"/> VENT OR FLARE	
	<input type="checkbox"/> WATER DISPOSAL	
	<input type="checkbox"/> WATER SHUTOFF	
	<input type="checkbox"/> SI TA STATUS EXTENSION	
	<input type="checkbox"/> WILDCAT WELL DETERMINATION	
	<input type="checkbox"/> OTHER: <input style="width: 100px;" type="text"/>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. Drilled to 8,750 ft. in Quarter 4 of 2013.		
Accepted by the Utah Division of Oil, Gas and Mining FOR RECORD ONLY January 03, 2014		
NAME (PLEASE PRINT) Kay E. Kelly	PHONE NUMBER 720 929 6582	TITLE Regulatory Analyst
SIGNATURE N/A	DATE 1/2/2014	

STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		FORM 9
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		5. LEASE DESIGNATION AND SERIAL NUMBER: UTU-01191A
1. TYPE OF WELL Gas Well		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
2. NAME OF OPERATOR: KERR-MCGEE OIL & GAS ONSHORE, L.P.		7. UNIT or CA AGREEMENT NAME: NATURAL BUTTES
3. ADDRESS OF OPERATOR: P.O. Box 173779 1099 18th Street, Suite 600, Denver, CO, 80217 3779		8. WELL NAME and NUMBER: NBU 1022-3A4CS
4. LOCATION OF WELL FOOTAGES AT SURFACE: 0479 FNL 0743 FEL QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN: Qtr/Qtr: NENE Section: 03 Township: 10.0S Range: 22.0E Meridian: S		9. API NUMBER: 43047404360000
10. FIELD and POOL or WILDCAT: NATURAL BUTTES		COUNTY: UINTAH
11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		STATE: UTAH
TYPE OF SUBMISSION <input type="checkbox"/> NOTICE OF INTENT Approximate date work will start: <input checked="" type="checkbox"/> SUBSEQUENT REPORT Date of Work Completion: 1/30/2014 <input type="checkbox"/> SPUD REPORT Date of Spud: <input type="checkbox"/> DRILLING REPORT Report Date:	TYPE OF ACTION <div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;"> <input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input checked="" type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION </div> <div style="width: 33%;"> <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER </div> <div style="width: 33%;"> <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: <input style="width: 100%;" type="text"/> </div> </div>	
12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc. The NBU 1022-3A4CS was placed on production 01/30/2014.		
Accepted by the Utah Division of Oil, Gas and Mining FOR RECORD ONLY February 04, 2014		
NAME (PLEASE PRINT) Doreen Green		PHONE NUMBER 435 781-9758
SIGNATURE N/A		TITLE Regulatory Analyst II
DATE 2/4/2014		

Form 3160-4
(August 2007)UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1a. Type of Well <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Dry <input type="checkbox"/> Other b. Type of Completion <input checked="" type="checkbox"/> New Well <input type="checkbox"/> Work Over <input type="checkbox"/> Deepen <input type="checkbox"/> Plug Back <input type="checkbox"/> Diff. Resvr. Other _____				5. Lease Serial No. UTU01191A	
2. Name of Operator KERR-MCGEE OIL AND GAS ONSHORE Contact: KAY KELLY Email: Kay.Kelly@anadarko.com				6. If Indian, Allottee or Tribe Name	
3. Address P.O. BOX 173779 DENVER, CO 82017			3a. Phone No. (include area code) Ph: 720-929-6000		7. Unit or CA Agreement Name and No. UTU63047A
4. Location of Well (Report location clearly and in accordance with Federal requirements)* At surface NENE 479FNL 743FEL 39.983949 N Lat, 109.419336 W Lon At top prod interval reported below NENE 1058FNL 512FEL At total depth NENE 1070FNL 495FEL				8. Lease Name and Well No. NBU 1022-3A4CS	
14. Date Spudded 07/09/2013		15. Date T.D. Reached 11/23/2013		16. Date Completed <input type="checkbox"/> D & A <input checked="" type="checkbox"/> Ready to Prod. 01/30/2014	
17. Elevations (DF, KB, RT, GL)* 4959 KB		9. API Well No. 43-047-40436			
10. Field and Pool, or Exploratory NATURAL BUTTES				11. Sec., T., R., M., or Block and Survey or Area Sec 3 T10S R22E Mer SLB	
12. County or Parish UINTAH				13. State UT	
18. Total Depth: MD 8750 TVD 8674				19. Plug Back T.D.: MD 8690 TVD 8613	
20. Depth Bridge Plug Set: MD TVD				21. Type Electric & Other Mechanical Logs Run (Submit copy of each) CBL/GR/CCL/TEMP	
22. Was well cored? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit analysis) Was DST run? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit analysis) Directional Survey? <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes (Submit analysis)				23. Casing and Liner Record (Report all strings set in well)	

Hole Size	Size/Grade	Wt. (#/ft.)	Top (MD)	Bottom (MD)	Stage Cementer Depth	No. of Sk. & Type of Cement	Slurry Vol. (BBL)	Cement Top*	Amount Pulled
20.000	14.000 STL	36.7	0	40		28			
12.250	8.625 J-55	28.0	18	2345		900		0	
7.875	4.500 I-80	11.6	18	8737		1500		1310	

24. Tubing Record								
Size	Depth Set (MD)	Packer Depth (MD)	Size	Depth Set (MD)	Packer Depth (MD)	Size	Depth Set (MD)	Packer Depth (MD)
2.375	8198							

25. Producing Intervals							
Formation	Top	Bottom	Perforated Interval	Size	No. Holes	Perf. Status	
A) WASATCH	4948	6394	4948 TO 6394	0.410	90	OPEN	
B) MESAVERDE	6523	8629	6523 TO 8629	0.410	180	OPEN	
C)							
D)							

26. Perforation Record	
Formation	Top

27. Acid, Fracture, Treatment, Cement Squeeze, Etc.	
Depth Interval	Amount and Type of Material
4948 TO 8629	PUMP 21,701 BBLS SLICK H2O & 521,508 LBS 30/50 MESH SAND

28. Production - Interval A									
Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
01/30/2014	02/14/2014	24		0.0	1954.0	0.0			FLOWS FROM WELL
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	
20/64	1537	1883.0		0	1954	0		PGW	

28a. Production - Interval B									
Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	

(See Instructions and spaces for additional data on reverse side)

ELECTRONIC SUBMISSION #238061 VERIFIED BY THE BLM WELL INFORMATION SYSTEM

** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED **

RECEIVED: Mar. 07, 2014

28b. Production - Interval C

Date First Produced	Test Date	Hours Tested	Test Production →	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate →	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	

28c. Production - Interval D

Date First Produced	Test Date	Hours Tested	Test Production →	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate →	Oil BBL	Gas MCF	Water BBL	Gas:Oil Ratio	Well Status	

29. Disposition of Gas(*Sold, used for fuel, vented, etc.*)
SOLD

30. Summary of Porous Zones (Include Aquifers):

Show all important zones of porosity and contents thereof: Cored intervals and all drill-stem tests, including depth interval tested, cushion used, time tool open, flowing and shut-in pressures and recoveries.

31. Formation (Log) Markers

Formation	Top	Bottom	Descriptions, Contents, etc.	Name	Top
					Meas. Depth
				GREEN RIVER BIRD'S NEST MAHOGANY WASATCH MESAVERDE	984 1351 1887 4256 6512

32. Additional remarks (include plugging procedure):

The first 200 ft. of the surface hole was drilled with a 12 ? in. bit. The remainder of surface hole was drilled with an 11 in. bit. DQX csg was run from surface to 4942 ft.; LTC csg was run from 4942 ft. to 8737 ft. Attached is the chronological well history, perforation report & final survey.

33. Circle enclosed attachments:

- | | | | |
|---|--------------------|---------------|-----------------------|
| 1. Electrical/Mechanical Logs (1 full set req'd.) | 2. Geologic Report | 3. DST Report | 4. Directional Survey |
| 5. Sundry Notice for plugging and cement verification | 6. Core Analysis | 7 Other: | |

34. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records (see attached instructions):

**Electronic Submission #238061 Verified by the BLM Well Information System.
For KERR-MCGEE OIL AND GAS ONSHORE, sent to the Vernal**

Name(*please print*) KAY KELLYTitle SR. STAFF REGULATORY SPECIALIS

Signature _____ (Electronic Submission)

Date 03/07/2014

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ****

RECEIVED: Mar. 07, 2014

US ROCKIES REGION
Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
10/7/2013	18:30 - 21:00	2.50	MIRU	01	C	P	58	RIG DOWN / SKID RIG / RIG UP
	21:00 - 22:30	1.50	MIRU	01	B	P	58	WELD ON ROTATING HEAD / RIG UP FLOW LINE
	22:30 - 23:00	0.50	MIRU	01	B	P	58	SET UP PIPE RACKS / PICK UP BHA / STAB ROTATING HEAD RUBBER / AIR OUT PUMPS
	23:00 - 0:00	1.00	DRLSUR	02	B	P	58	DRILL 12 1/4" SURFACE HOLE F/ 49' TO 100', 51' @ 51 FPH WOB = 8 TO 12K ROTARY RPM = 60 / MUD MOTOR RPM = 101 / TOTAL = 166 PUMPING 594 GPM @ 200 SPM STAND PIPE PRESSURE ON/OFF = 800/600 TORQUE ON/OFF = 2250/740 PU = 30 / SO = 28 / ROT = 28 PEAK ON LINE ARCHER OFF LINE MUD WT 8.4 NO HOLE ISSUE
10/8/2013	0:00 - 1:00	1.00	DRLSUR	02	B	P	109	DRILL 12 1/4" SURFACE HOLE F/ 100' TO 200', 100' @ 100 FPH WOB = 8 TO 12K ROTARY RPM = 60 / MUD MOTOR RPM = 101 / TOTAL = 166 PUMPING 594 GPM @ 200 SPM STAND PIPE PRESSURE ON/OFF = 800/600 TORQUE ON/OFF = 2250/740 PU = 30 / SO = 28 / ROT = 28 PEAK ON LINE ARCHER OFF LINE MUD WT 8.4 NO HOLE ISSUE
	1:00 - 1:30	0.50	DRLSUR	06	A	P	209	TRIP OUT TO CHANGE BITS AND PICK UP DIRECTIONAL TOOLS /
	1:30 - 2:30	1.00	DRLSUR	09	A	P	209	CUT AND SLIP DRILLING LINE
	2:30 - 3:30	1.00	DRLSUR	06	A	P	209	PICK UP AND MAKE UP 11" BIT AND DIRECTIONAL TOOLS
	3:30 - 5:30	2.00	DRLSUR	02	B	P	209	DRILL 11" SURFACE HOLE F/ 200' TO 407', 207' @ 103.5 FPH WOB = 8 TO 12K ROTARY RPM = 60 / MUD MOTOR RPM = 101 / TOTAL = 166 PUMPING 594 GPM @ 200 SPM STAND PIPE PRESSURE ON/OFF = 800/600 TORQUE ON/OFF = 2250/740 PU = 30 / SO = 28 / ROT = 28 PEAK ON LINE ARCHER OFF LINE MUD WT 8.4 SLID 40' = 16.67% 1.73' ABOVE & 1.55' RIGHT OF THE LINE NO HOLE ISSUE
	5:30 - 6:00	0.50	DRLSUR	07	C	P	416	CHANGE ROTATING HEAD RUBBER

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	6:00 - 12:00	6.00	DRLSUR	02	B	P	416	DRILL 11" SURFACE HOLE F/ 407' TO 1,167', 760' @ 126.7 FPH WOB = 15 TO 25K ROTARY RPM = 60 / MUD MOTOR RPM = 101 / TOTAL = 166 PUMPING 594 GPM @ 200 SPM STAND PIPE PRESSURE ON/OFF = 1250/950 TORQUE ON/OFF = 2750/2000 PU = 65 / SO = 55 / ROT = 60 PEAK ON LINE ARCHER OFF LINE MUD WT 8.4 SLID 199' = 27.64% 3.63' LOW & 2.98' RIGHT OF THE LINE NO HOLE ISSUES
	12:00 - 17:30	5.50	DRLSUR	02	B	P	1176	DRILL 11" SURFACE HOLE F/ 1,167' TO 1,630', 463' @ 84.2 FPH WOB = 15 TO 25K ROTARY RPM = 60 / MUD MOTOR RPM = 101 / TOTAL = 166 PUMPING 594 GPM @ 200 SPM STAND PIPE PRESSURE ON/OFF = 1250/950 TORQUE ON/OFF = 2750/2000 PU = 78 / SO = 69 / ROT = 72 PEAK ON LINE ARCHER OFF LINE MUD WT 8.4 SLID 140' = 29.79% .69' ABOVE & 8.60' LEFT OF THE LINE HOLE ISSUES: SEEPING @ 110 BBL/HR
	17:30 - 18:00	0.50	DRLSUR	07	A	P	1639	RIG SERVICE
	18:00 - 0:00	6.00	DRLSUR	02	B	P	1639	DRILL 11" SURFACE HOLE F/ 1,630' TO 1,969', 339' @ 56.5 FPH WOB = 15 TO 25K ROTARY RPM = 60 / MUD MOTOR RPM = 75 / TOTAL = 135 PUMPING 450 GPM @ 154 SPM STAND PIPE PRESSURE ON/OFF = 850 / 620 TORQUE ON/OFF = 2800/2000 PU = 88 / SO = 74 / ROT = 80 PEAK ON LINE ARCHER OFF LINE MUD WT 8.4 SLID 78' = 23.01% .3' LOW & .15' RIGHT OF THE LINE HOLE ISSUES: SEEPING @ 110 BBL/HR

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
10/9/2013	0:00 - 6:30	6.50	DRLSUR	02	B	P	1978	DRILL 11" SURFACE HOLE F/ 1,969' TO 2355', 386' @ 64.3 FPH WOB = 15 TO 25K ROTARY RPM = 60 / MUD MOTOR RPM = 75 / TOTAL = 135 PUMPING 450 GPM @ 154 SPM STAND PIPE PRESSURE ON/OFF = 850 / 620 TORQUE ON/OFF = 2800/2000 PU = 90 / SO = 78 / ROT = 84 PEAK ON LINE ARCHER OFF LINE MUD WT 8.4 SLID 40' = 23.95% 1.60' LOW & 2.29' RIGHT OF THE LINE HOLE ISSUES: SEEPING @ 110 BBL/HR
	6:30 - 8:30	2.00	DRLSUR	05	A	P	2364	CIRCULATE AND CONDITION HOLE
	8:30 - 12:00	3.50	DRLSUR	06	D	P	2364	LAY DONW DRILL PIPE AND BHA AND DIRECTIONAL TOOLS
	12:00 - 15:00	3.00	CSGSUR	12	C	P	2364	PREJOB SAFETY MEETING WITH RIG CREW. RAN 53 JTS (2,336.20') OF 8 5/8", 28#, J-55, LT&C CASING WITH CTE FLOAT GUIDE SHOE AND BAFFLE PLATE LOCATED 1 JOINT ABOVE THE SHOE. 5 CENTRALIZERS SPACED 10' ABOVE THE SHOE, 2ND & 3RD COLLARS, AND EVERY THIRD COLLAR TO 1,987'. LANDED CASING SHOE AT 2,336'. BAFFLE PLATE @ 2,236'
	15:00 - 15:30	0.50	CSGSUR	05	D	P	2364	CIRCULATE CASING WITH RIG PUMP

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	15:30 - 17:30	2.00	CSGSUR	12	E	P	2364	<p>PREJOB SAFETY MEETING WITH PRO PETRO CEMENTERS & RIG CREW.</p> <p>RAN 200' OF 1" PIPE DOWN BACKSIDE OF CASING TESTED LINES TO 2500 PSI</p> <p>PUMPED 135 BBLs FRESH WATER CLEARING SHOE MIXED AND PUMPED 20 BBL GELLED WATER FLUSH AHEAD OF CEMENT</p> <p>MIXED AND PUMPED 300 SX OF PREMIUM CEMENT WITH 2% CACL2 & 1/4 LB/SX FLOCELE. 61.4 BBL OF SLURRY MIXED @ 15.8 PPG WITH YIELD OF 1.15 CF/SX.</p> <p>DROP PLUG ON FLY.</p> <p>DISPLACE WITH 142.9 BBL FRESH WATER. NO RETURNS THROUGH OUT DISPLACEMENT. FINAL LIFT OF 350 PSI @ 3 BBL/MINUTE.</p> <p>BUMP PLUG WITH 850 PSI. HELD 850 PSI FOR 5 MINUTES.</p> <p>CHECK FLOAT. FLOAT HELD.</p> <p>TOP JOB # 1: PUMP CEMENT DOWN 1" PIPE WITH 150 SX PREMIUM CEMENT WITH 4% CACL2, 2% GR-3, & 1/4 LB/SX FLOCELE. 30.7 BBL OF SLURRY MIXED @ 15.8 PPG WITH YIELD OF 1.15 CF/SX. NO RETURNS</p> <p>RELEASE RIG @ 17:30</p> <p>WAIT ON CEMENT 2 HRS</p> <p>TOP JOB # 2: CEMENT DOWN BACK SIDE WITH 150 SX PREMIUM CEMENT WITH 4% CACL2, 2% GR-3, & 1/4 LB/SX FLOCELE. 30.7 BBL OF SLURRY MIXED @ 15.8 PPG WITH YIELD OF 1.15 CF/SX. NO RETURNS</p> <p>WAIT ON CEMENT 2 HRS</p> <p>TOP JOB # 3: CEMENT DOWN BACK SIDE WITH 150 SX PREMIUM CEMENT WITH 4% CACL2, 2% GR-3, & 1/4 LB/SX FLOCELE. 30.7 BBL OF SLURRY MIXED @ 15.8 PPG WITH YIELD OF 1.15 CF/SX. CEMENT TO SURFACE. NO RETURNS.</p> <p>WAIT ON CEMENT 2 HRS</p> <p>TOP JOB # 4: CEMENT DOWN BACK SIDE WITH 150 SX PREMIUM CEMENT WITH 4% CACL2, 2% GR-3, & 1/4 LB/SX FLOCELE. 30.7 BBL OF SLURRY MIXED @ 15.8 PPG WITH YIELD OF 1.15 CF/SX. HOLE FILLED AND STOOD FULL.</p> <p>RELEASE CEMENTERS @ 2:30, 10/10/20013.</p>
11/21/2013	1:00 - 2:00	1.00	MIRU3	01	C	P	2364	RIG DOWN - SKID RIG - RIG UP
	2:00 - 3:30	1.50	MIRU3	14	A	P	2364	NIPPLE UP BOP'S - CHOKE & KILL LINES / ROTATING HEAD & FLOW LINE
	3:30 - 8:00	4.50	MIRU3	15	A	P	2364	<p>HOLD SAFETY MEETING, RUN TEST ASSY, TEST BOP WITH A-1 TESTERS - TEST ANNULAR TO 250 PSI LOW/ 5 MIN 2500 PSI HIGH 10 MIN, PIPE & BLIND RAMS, FLOOR VALVES, IBOP, HCR VALVE, KILL LINE VALVES, TEST BOP'S, CHOKE MANIFOLD TO 250 PSI LOW/ 5 MIN - 5000 PSI HIGH 10 MIN, HOLD ACCUMULATOR FUNCTION TEST, TEST CSG 1500 PSI - 30 MIN, RIG DOWN</p>

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	8:00 - 8:30	0.50	MIRU3	14	B	P	2364	INSTALL WEAR BUSHING
	8:30 - 9:30	1.00	MIRU3	09	A	P	2364	SLIP & CUT 105' OF DRILLING LINE
	9:30 - 11:30	2.00	MIRU3	21	D	Z	2364	***DELAY: (B K TOOLS) MUD MOTOR ON LOCATION HAD A 4 1/2 IF CONNECTION, WAITED FOR NEW MUD MOTOR WITH 4 1/2 X-HOLE CONNECTION
	11:30 - 12:00	0.50	PRPSPD	06	J	P	2364	PICK UP HUNTING 6 1/2", 1.5 BEND, HR, 7/8 LOBE, 3.5 STAGE 0.22 RPG MUD MOTOR, (SER #6018) - MAKE UP SECURITY MM65M PDC BIT, DRESSED WITH 6 X 15 JETS, (TFA = 1.035), SER #12232818 - INSTALL MWD TOOL, ORIENT & SCRIBE TOOLS
	12:00 - 13:00	1.00	PRPSPD	06	A	P	2364	TIH TO TOC AT 206' / INSTALL ROTATING RUBBER
	13:00 - 14:00	1.00	DRLPRC	02	F	P	2364	DRILL CEMENT & FLOAT EQUIPMENT, CLEAN OUT TO 2364'
	14:00 - 18:00	4.00	DRLPRC	02	B	P	2364	DIR DRILL FROM 2,364' TO 3,118' = 754' = 188' PER HOUR 18-22K ON BIT 105 SPM = 515 GPM - MOTOR = 108 RPM 50-70 RPM ON TOP DRIVE 5-10K FT/LBS TORQUE 1500 PSI ON BTM - 1100 PSI OFF BTM P/U = 115K - SO = 95K - ROT = 110K HOLE IN GOOD SHAPE SLIDE 3.31% OF TIME & 8% OF FOOTAGE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WT = 8.7 - VIS = 27
	18:00 - 0:00	6.00	DRLPRC	02	B	P	3118	DIR DRILL FROM 3,118' TO 4,543' = 1,425' = 237' PER HOUR 18-22K ON BIT 105 SPM = 515 GPM - MOTOR = 108 RPM 50-70 RPM ON TOP DRIVE 5-10K FT/LBS TORQUE 1600 PSI ON BTM - 1200 PSI OFF BTM P/U = 130K - SO = 110K - ROT = 120K HOLE IN GOOD SHAPE SLIDE 5.69% OF TIME & 11% OF FOOTAGE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WT = 8.7 - VIS = 27

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
11/22/2013	0:00 - 6:00	6.00	DRLPRV	02	B	P	4543	DIRECTIONAL DRILL FROM/4,543' TO/5,681' = 1,138' = 189' PER HOUR 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 8-10K FT/LBS TORQUE 1800 PSI ON BOTTOM - 1400 PSI OFF BOTTOM PICK UP = 160K - SLACK OFF = 130K - ROTATING = 150K DRAG-10K HOLE IN GOOD SHAPE SLIDE 0' @ 0% SLIDE PERCENTAGE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 8.8 - VISCOSITY = 30
	6:00 - 12:00	6.00	DRLPRV	02	B	P	5681	DIRECTIONAL DRILL FROM/5,681' TO/6,471' = 790' = 131' PER HOUR 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 10-12K FT/LBS TORQUE 2000 PSI ON BOTTOM - 1700 PSI OFF BOTTOM PICK UP = 180K - SLACK OFF = 160K - ROTATING = 170K DRAG-10K HOLE IN GOOD SHAPE SLIDE 44' @ 5.0% SLIDE PERCENTAGE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 9.0 - VISCOSITY = 30
	12:00 - 16:30	4.50	DRLPRV	02	B	P	6471	DIRECTIONAL DRILL FROM/5,681' TO/6,471' = 790' = 131' PER HOUR 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 10-12K FT/LBS TORQUE 2100 PSI ON BOTTOM - 1800 PSI OFF BOTTOM PICK UP = 200K - SLACK OFF = 180K - ROTATING = 190K DRAG-10K HOLE IN GOOD SHAPE SLIDE 17' @ 2.5% SLIDE PERCENTAGE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 9.1 - VISCOSITY = 30
	16:30 - 17:00	0.50	DRLPRV	07	A	P	7012	RIG SERVICE, SERVICE TOP DRIVE, SERVICE DRAW WORKS, CHECK BRAKES AND ADJUST, SERVICE CROWN.

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	17:00 - 0:00	7.00	DRLPRV	02	B	P	7012	DIRECTIONAL DRILL FROM/7,012' TO/7,780' = 768' = 109' PER HOUR 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 10-12K FT/LBS TORQUE 2300 PSI ON BOTTOM - 2000 PSI OFF BOTTOM PICK UP = 230K - SLACK OFF = 210K - ROTATING = 220K DRAG-10K HOLE IN GOOD SHAPE SLIDE 17' @ 2.5% SLIDE PERCENTAGE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 9.1 - VISCOSITY = 30
11/23/2013	0:00 - 6:00	6.00	DRLPRV	02	B	P	7780	DIRECTIONAL DRILL FROM/7,780' TO/8,251' = 471' = 78' PER HOUR 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 10-12K FT/LBS TORQUE 2300 PSI ON BOTTOM - 2000 PSI OFF BOTTOM PICK UP = 230K - SLACK OFF = 210K - ROTATING = 220K DRAG-10K HOLE IN GOOD SHAPE SLIDE 10' @ 5% SLIDE PERCENTAGE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 9.1 - VISCOSITY = 30
	6:00 - 7:30	1.50	DRLPRV	02	B	P	8251	DIRECTIONAL DRILL FROM/8,251' TO/8,346' = 95' = 63' PER HOUR 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 10-12K FT/LBS TORQUE 2400 PSI ON BOTTOM - 2100 PSI OFF BOTTOM PICK UP = 250K - SLACK OFF = 230K - ROTATING = 240K DRAG-10K HOLE IN GOOD SHAPE SLIDE 0' @ 0% SLIDE PERCENTAGE CURRENTLY 12' NORTH & 4' EAST OF THE LINE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 10.9 - VISCOSITY = 35 DISPLACED 9.1 PPG DRILLING WATER WITH 11.8 PPG DRILLING MUD @ 8,250'

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	7:30 - 8:00	0.50	DRLPRV	07	A	P	8346	RIG SERVICE, SERVICE TOP DRIVE, SERVICE DRAW WORKS, CHECK BRAKES AND ADJUST, SERVICE CROWN.
	8:00 - 12:00	4.00	DRLPRV	02	B	P	8346	DIRECTIONAL DRILL FROM/8,346' TO/8,577' = 231' = 57' PER HOUR 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 12-14K FT/LBS TORQUE 2500 PSI ON BOTTOM - 2200 PSI OFF BOTTOM PICK UP = 270K - SLACK OFF = 250K - ROTATING = 260K DRAG-10K HOLE IN GOOD SHAPE SLIDE 0' @ 0% SLIDE PERCENTAGE CURRENTLY 5.7' NORTH & 4.7' EAST OF THE LINE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 10.9 - VISCOSITY = 35
	12:00 - 15:00	3.00	DRLPRV	02	B	P	8577	DIRECTIONAL DRILL FROM/8,577' TO/8,750' = 173' = 57' PER HOUR TD @ 11/23/2013 15:00 HOURS. 18-24K WEIGHT ON BIT 105 STROKES PER MINUTE = 515 GALLONS PER MINUTE MOTOR = 108 RPM, 40-70 RPM ON TOP DRIVE, TOTAL RPM=148-168 12-14K FT/LBS TORQUE 2500 PSI ON BOTTOM - 2200 PSI OFF BOTTOM PICK UP = 270K - SLACK OFF = 250K - ROTATING = 260K DRAG-10K HOLE IN GOOD SHAPE SLIDE 0' @ 0% SLIDE PERCENTAGE CURRENTLY 1' SOUTH & 7' EAST OF THE LINE BOS DEWATERING - RUNNING CENTRIFUGE - RUNNING MUD CLEANER - RUNNING MUD WEIGHT = 10.9 - VISCOSITY = 35
	15:00 - 16:30	1.50	DRLPRV	05	C	P	8750	CONDITION MUD & CIRCULATE, WORKING DRILL STRING UP AND DOWN, MUD IN 11.5 PPG VISCOSITY=36, MUD OUT 11.5 PPG VISCOSITY=36, MUD COMING OVER SHAKERS IS CLEAN, BUILD 40 BBL 13.5# DRY JOB CIRCULATE WITH NO GAINS AND NO LOSSES PUMPED 40 BBL CAL CARB SWEEPS WITH WALL NUT AND, MULTI SEAL, NO FLOW ON FLOW CHECKS
	16:30 - 18:00	1.50	DRLPRV	06	E	P	8750	20 STAND WIPER TRIP BACK TO 6,900', NO TIGHT HOLE, HOLE TOOK PROPER FILL WITH NO GAINS AND NO LOSSES NO FLOW ON FLOW CHECKS

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	18:00 - 20:00	2.00	DRLPRV	05	A	P	8750	CONDITION MUD & CIRCULATE, WORKING DRILL STRING UP AND DOWN, MUD IN 11.5 PPG VISCOSITY=36, MUD OUT 11.5 PPG VISCOSITY=36, MUD COMING OVER SHAKERS IS CLEAN, BUILD 40 BBL 13.5# DRY JOB CIRCULATE WITH NO GAINS AND NO LOSSES NO FLOW ON FLOW CHECKS
	20:00 - 0:00	4.00	DRLPRV	06	D	P	8750	PUMP 40 BBL DRY JOB, BLOW DOWN TOP DRIVE, TRIP OUT OF HOLE FOR CASING RUN, STRAIGHT PULL OFF BTM @ 320K - NO TIGHT HOLE, HOLE TOOK PROPER FILL WITH NO GAINS NO LOSSES NO FLOW ON FLOW CHECKS
11/24/2013	0:00 - 2:00	2.00	DRLPRV	06	D	P	8750	PUMP 40 BBL DRY JOB, BLOW DOWN TOP DRIVE, TRIP OUT OF HOLE FOR CASING RUN, STRAIGHT PULL OFF BTM @ 320K - NO TIGHT HOLE, LAY DOWN DIRECTIONAL TOOLS, LAY DOWN MUD MOTOR, BIT, HOLE TOOK PROPER FILL WITH NO GAINS NO LOSSES NO FLOW ON FLOW CHECKS
	2:00 - 2:30	0.50	DRLPRV	14	B	P	8750	PULL WEAR BUSHING
	2:30 - 3:30	1.00	CSGPRO	12	A	P	8750	HOLD SAFETY MEETING / RIG UP KIMZEY CASING SERVICE CASING EQUIPMENT
	3:30 - 10:00	6.50	CSGPRO	12	C	P	8750	KIMZEY CASING SERVICE, (INSPECT FLOAT EQUIPMENT) RIG UP TORQUE TURN, PERFORM DUMP TEST. MAKE UP 4.5" K-55 LTC DRILLING & COMPLETION TECH. FLOAT SHOE ON SHOE JOINT WITH THREAD LOCK. MAKE UP 4.5" K-55 FLOAT COLLAR WITH THREAD LOCK ON TOP OF SHOE JOINT. RUN CENTRALIZERS ON FIRST 3 JOINTS AND EVERY THIRD JOINT FOR TOTAL OF 15 CENTRALIZERS. BREAK CIRCULATION @ 50', 968', 5000'. NO PROBLEMS WITH FLOAT SHOE OR COLLAR. RUN A TOTAL OF 85 JOINTS OF 4 1/2", 11.6# I-80, LT&C CASING + 1 MARKER JOINT MAKE UP DQX CROSS OVER JOINT AND, RUN A TOTAL OF 112 JOINTS OF 4 1/2", 11.6# I-80/ DQX, CASING, + 1 CROSSOVER + 1 PUP JOINT RUN A TOTAL OF 200 JOINTS OF CASING TO BOTTOM WITH NO PROBLEMS SET FLOAT SHOE @ 8,736.87', SET TOP FLOAT COLLAR @ 8,689.67', SET TOP OF MESAVERDE MARKER JOINT @ 6,592.35'
	10:00 - 11:00	1.00	CSGPRO	05	D	P	8750	CIRCULATE HOLE CLEAN HOLD SAFETY MEETING, RIG UP BAKER HUGHES CEMENTING EQUIPMENT

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: SST 57/57, CAPSTAR 310/310

Event: DRILLING

Start Date: 10/7/2013

End Date: 11/24/2013

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	11:00 - 14:00	3.00	CSGPRO	12	E	P	8750	HOLD SAFETY MEETING CEMENT WITH BAKER HUGHES TEST LINES TO 5,000 PSI, DROP BOTTOM PLUG, PUMP 25 BBLS H2O 8.3 PPG SPACER, MIX & PUMP 169.54 BBLS LEAD CEMENT 480 SACKS WITH CLASS G CEMENT, WITH PLII +6%GELL +5#skKS +.4%FL52 +.2%SMS +.4% R-3+5#skSF + 1/4#skCF @ 12.5 PPG WITH 1.98 YIELD, MIX & PUMP 243.70 BBLS TAIL CEMENT 1,020 SACKS, WITH CLASS G CEMENT, WITH 50/50 poz+2%gell+0.55% R-3 + 10%salt+5#/blnd S.F. +.75%SMS @ 14.3 PPG WITH 1.34 YIELD, WASH UP LINES & DROP THE TOP PLUG DISPLACE WITH 135.1 BBLS H2O @ 8.3 PPG, WITH 6 GALLONS CLAY CARE, CLAY TREAT-2C FINAL LIFT PRESSURE PRIOR TO BUMPING PLUG 2,640 PSI BUMP PLUG WITH 3,250 PSI GOOD RETURNS THROUGHOUT JOB - 25 BBLS GOOD CEMENT BACK TO SURFACE RIG DOWN CEMENTING EQUIPMENT
	14:00 - 15:00	1.00	CSGPRO	12	C	P	8750	LAY DOWN LANDING JOINT / INSTALL & TEST PACK OFF 5000 PSI, 10 MINUTES
	15:00 - 16:00	1.00	RDMO	14	A	P	8750	NIPPLE DOWN BOP'S / CLEAN MUD TANKS / RELEASE RIG @ 11/24/2013 16:00 HOURS

1.1 Customer Information

Company	US ROCKIES REGION
Representative	
Address	

Well	NBU 1022-3A4CS GREEN	Wellbore No.	OH
Well Name	NBU 1022-3A4CS	Wellbore Name	NBU 1022-3A4CS
Report No.	1	Report Date	1/13/2014
Project	UTAH-UJINTAH	Site	NBU 1022-03A PAD
Rig Name/No.		Event	COMPLETION
Start Date	1/2/2014	End Date	1/30/2014
Spud Date	10/7/2013	Active Datum	RKB @4,959.00usft (above Mean Sea Level)
UWI	NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0		

Contractor	Job Method	Supervisor
Perforated Assembly	Conveyed Method	

1.5 Summary

[illegible]

2.1 Perforated Interval

US ROCKIES REGION

2.1 Perforated Interval (Continued)

Date	Formation/ Reservoir	CCL@ (usft)	CCL-TS (usft)	MD Top (usft)	MD Base (usft)	Shot Density (shot/ft)	Misfires/ Add. Shot	Diameter (in)	Carr Type /Stage No	Carr Size (in)	Phasing (°)	Charge Desc /Charge Manufacturer	Charge Weight (gram)	Reason	Misrun
1/13/2014 12:00AM	WASATCH/			4,948.0	4,949.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			4,965.0	4,966.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			4,985.0	4,986.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,080.0	5,081.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,216.0	5,217.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,226.0	5,228.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,433.0	5,434.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,445.0	5,446.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,505.0	5,506.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,524.0	5,526.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,551.0	5,553.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,888.0	5,889.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,901.0	5,902.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,966.0	5,967.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			5,993.0	5,994.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,008.0	6,009.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,053.0	6,054.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,088.0	6,090.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,178.0	6,179.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	

RECEIVED: Mar. 07, 2014

US ROCKIES REGION

2.1 Perforated Interval (Continued)

Date	Formation/ Reservoir	CCL@ (usft)	CCL-TS (usft)	MD Top (usft)	MD Base (usft)	Shot Density (shot/ft)	Misfires/ Add. Shot	Diameter (in)	Carr Type /Stage No	Carr Size (in)	Phasing (°)	Charge Desc /Charge Manufacturer	Charge Weight (gram)	Reason	Misrun
1/13/2014 12:00AM	WASATCH/			6,199.0	6,200.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,231.0	6,232.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,283.0	6,284.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,330.0	6,331.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,381.0	6,382.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	WASATCH/			6,392.0	6,394.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,523.0	6,524.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,531.0	6,532.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,550.0	6,551.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,580.0	6,581.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,703.0	6,706.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,907.0	6,908.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,937.0	6,938.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,949.0	6,950.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			6,966.0	6,967.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			7,043.0	7,044.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			7,086.0	7,087.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			7,108.0	7,109.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			7,134.0	7,135.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	

RECEIVED: Mar. 07, 2014

US ROCKIES REGION

2.1 Perforated Interval (Continued)

Date	Formation/ Reservoir	CCL@ (usft)	CCL-TS (usft)	MD Top (usft)	MD Base (usft)	Shot Density (shot/ft)	Misfires/ Add. Shot	Diameter (in)	Carr Type /Stage No	Carr Size (in)	Phasing (°)	Charge Desc /Charge Manufacturer	Charge Weight (gram)	Reason	Misrun
1/13/2014 12:00AM	MESAVEERDE/			7,176.0	7,177.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,207.0	7,208.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,225.0	7,226.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,253.0	7,254.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,313.0	7,314.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,350.0	7,351.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,423.0	7,424.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,465.0	7,466.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,487.0	7,488.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,575.0	7,576.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,615.0	7,616.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,655.0	7,656.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,691.0	7,692.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,760.0	7,762.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,825.0	7,826.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,886.0	7,887.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,948.0	7,949.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			7,995.0	7,996.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVEERDE/			8,011.0	8,013.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	

RECEIVED: Mar. 07, 2014

US ROCKIES REGION

2.1 Perforated Interval (Continued)

Date	Formation/ Reservoir	CCL@ (usft)	CCL-TS (usft)	MD Top (usft)	MD Base (usft)	Shot Density (shot/ft)	Misfires/ Add. Shot	Diameter (in)	Carr Type /Stage No	Carr Size (in)	Phasing (°)	Charge Desc /Charge Manufacturer	Charge Weight (gram)	Reason	Misrun
1/13/2014 12:00AM	MESAVERDE/			8,059.0	8,060.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,084.0	8,085.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,106.0	8,107.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,122.0	8,123.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,142.0	8,143.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,157.0	8,158.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,170.0	8,171.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,190.0	8,191.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,238.0	8,239.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,262.0	8,263.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,281.0	8,282.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,304.0	8,305.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,333.0	8,334.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,364.0	8,365.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,384.0	8,385.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,421.0	8,422.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,452.0	8,453.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,464.0	8,465.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,506.0	8,507.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	

RECEIVED: Mar. 07, 2014


US ROCKIES REGION

2.1 Perforated Interval (Continued)

Date	Formation/ Reservoir	CCL@ (usft)	CCL-TS (usft)	MD Top (usft)	MD Base (usft)	Shot Density (shot/ft)	Misfires/ Add. Shot	Diameter (in)	Carr Type /Stage No	Carr Size (in)	Phasing (°)	Charge Desc /Charge Manufacturer	Charge Weight (gram)	Reason	Misrun
1/13/2014 12:00AM	MESAVERDE/			8,542.0	8,543.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,560.0	8,561.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,576.0	8,577.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	
1/13/2014 12:00AM	MESAVERDE/			8,627.0	8,629.0	3.00		0.410	EXP/	3.125	120.00		19.00	PRODUCTION	

3 Plots

3.1 Wellbore Schematic



RECEIVED: Mar. 07, 2014

US ROCKIES REGION
Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: MILES 3/3

Event: COMPLETION

Start Date: 1/2/2014

End Date: 1/30/2014

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
12/12/2013	-							
1/2/2014	10:00 - 11:00	1.00	SUBSPR	52	B	P		FILL SURFACE CSG. MIRU CAMERON QUICK TEST. PRESSURE TEST CSG & FRAC VALVES 1ST PSI TEST T/ 7000 PSI. HELD FOR 15 MIN LOST 70 PSI. NO COMMUNICATION OR MIGRATION WITH SURFACE CSG BLEED OFF PSI. PRESSURE TEST 8 5/8 X 4 1/2 TO 518 PSI HELD FOR 5 MIN LOST -190 PSI, BLED PSI OFF, REINSTALLED POP OFF SWIFN NO PRESSURE ON SURFACE CASING FILLED SURFACE WITH 5 BBLS H2O
1/10/2014	7:00 - 8:00	1.00	SUBSPR	37		P		PERF STG 1)PU 3 1/8 EXP GUN, 19 GM, .40 HOLE SIZE. RIH PERFWELL, AS PER PERF DESIGN. POOH. SWIFW
1/13/2014	9:00 - 9:15	0.25	FRAC	48		P		HSM,JSA
	11:00 - 12:30	1.50	FRAC	46	E	P		GOING THRU PUMP#6, BAD VALVES, PUMP#4 HYDRAULIC HOSE
	12:30 - 17:00	4.50	FRAC	36	H	P		REFER TO STIMULATION PJR FOR FLUID, SAND AND CHEMICAL VOLUMES, ALL STAGES WERE PERFORATED ACCORDING TO PERF RECORD IN OPEN WELLS, ALL STAGES WERE STIMULATED TO VENDOR POST JOB REPORT. ALL PLUGS ARE HALIBURTON 8K CBPS FRAC STG #1] WHP=1325#, BRK DN PERFS=4481#, @=4.9 BPM, INTIAL ISIP=2870#, FG=.77, FINAL ISIP=2626#, FG=.74, SET PLUG & PERFORATE STG #2 SWIFN W/O FRAC
1/14/2014	6:30 - 6:45	0.25	FRAC	48		P		HSM,JSA
	7:00 - 10:15	3.25	FRAC	36	H	P		FRAC STG #2] WHP=2322#, BRK DN PERFS=3164#, @=3.0 BPM, INTIAL ISIP=2517#, FG=..73, FINAL ISIP=2828#, FG=.77, SET PLUG & PERFORATE STG #3
	10:15 - 11:45	1.50	FRAC	46	E	P		DISCHARGE MANIFOLD ON BLENDER SHUTDOWN TO WELD UP

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: MILES 3/3

Event: COMPLETION

Start Date: 1/2/2014

End Date: 1/30/2014

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	11:45 - 18:00	6.25	FRAC	36	H	P		FRAC STG #3] WHP=2065#, BRK DN PERFS=3647#, @=4.3 BPM, INTIAL ISIP=2261#, FG=.71, FINAL ISIP=2624#, FG=.76, SET PLUG & PERFORATE STG #4 FRAC STG #4] WHP=1464#, BRK DN PERFS=4072#, @=5.9 BPM, INTIAL ISIP=2457#, FG=.75, FINAL ISIP=2168#, FG=.71 SWIFN W/O WIRELINE HSM,JSA
1/15/2014	6:30 - 6:45	0.25	FRAC	48		P		
	7:00 - 18:00	11.00	FRAC	36	H	P		SET PLUG PERFORATE STG #5 FRAC STG #5] WHP=1094#, BRK DN PERFS=3145#, @=3.7 BPM, INTIAL ISIP=1772#, FG=.75, FINAL ISIP=2292#, FG=.74, SET PLUG AND PERFORATE STG #6 FRAC STG #6] WHP=1746#, BRK DN PERFS=2339#, @=3.9 BPM, INTIAL ISIP=1752#, FG=.67, FINAL ISIP=2216#, FG=.74, SET PLUG AND PERFORATE STG #7 SWIFN W/O FRAC HSM,JSA
1/16/2014	6:30 - 6:45	0.25	FRAC	48		P		
	7:00 - 18:30	11.50	FRAC	36	H	P		FRAC STG #7] WHP=1589#, BRK DN PERFS=3303#, @=2.5 BPM, INTIAL ISIP=1911#, FG=.70, FINAL ISIP=1872#, FG=.70, SET PLUG AND PERFORATE STG #8 FRAC STG #8] WHP=352#, BRK DN PERFS=1861#, @=3.7 BPM, INTIAL ISIP=565#, FG=.52, FINAL ISIP=1600#, FG=.68, SET PLUG AND PERFORATE STG #9 FRAC STG #9] WHP=908#, BRK DN PERFS=6035#, @=4.3 BPM, INTIAL ISIP=1897#, FG=.74, FINAL ISIP=1970#, FG=.75, SET PLUG AND PERFORATE STG #10 SWIFN W/O FRAC HSM,JSA
1/17/2014	6:30 - 6:45	0.25	FRAC	48		P		

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: MILES 3/3

Event: COMPLETION

Start Date: 1/2/2014

End Date: 1/30/2014

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	7:00 - 15:00	8.00	FRAC	36	H	P		FRAC STG #10] WHP=1282#, BRK DN PERFS=2190#, @=4.2 BPM, INTIAL ISIP=1377#, FG=.66, FINAL ISIP=1578#, FG=.67, SET PLUG AND PERFORATE STG #11 FRAC STG #11] WHP=366#, BRK DN PERFS=2212#, @=3.5 BPM, INTIAL ISIP=784#, FG=.57, FINAL ISIP=1266#, FG=.66, SET PLUG AND PERFORATE STG #12 SWIFN W/O FRAC HSM,JSA
1/18/2014	6:15 - 6:30	0.25	FRAC	48		P		
	6:30 - 11:28	4.97	FRAC	36	H	P		FRAC STG #12] WHP=286#, BRK DN PERFS=1860#, @=2.3 BPM, INTIAL ISIP=100#, FG=.45, FINAL ISIP=1108#, FG=.65, SET TOP KILL TOTAL BBLS=21,701 TOTAL SAND=521,508
1/29/2014	7:00 - 7:30	0.50	DRLOUT	48		P		HSM, RIGGING DOWN & RIGGING UP.
	7:30 - 10:00	2.50	DRLOUT	30	A	P		RIG DWN OFF YELLOW WELL MOVED OVER & RIGGED UP, ND WH NU BOPS CHAANGED PIPE RAMS. RU FLOOR.
	10:00 - 17:30	7.50	DRLOUT	31	I	P		TALLY & PU 37/8 BIT, POBS, 1.875 X/N 150 JTS 23/8 J-55, 6' L-80 PUP JT, 5 JTS 23/8 L-80, TAG UP @ 4891', RU DRLG EQUIP BROKE CIRC CONV TEST BOPS TO 3,000 PSI, BROKE CIRC W/ AIR/FOAM. C/O 15' SAND TAG 1ST PLUG @ 4910' DRL PLG IN 6 MIN, 0 PSI INCREASE RIH. C/O 40' SAND TAG 2ND PLUG @ 5258' DRL PLG IN 5 MIN, 60 PSI INCREASE RIH. C/O 30' SAND TAG 3RD PLUG @ 5583' DRL PLG IN 6 MIN, 80 PSI INCREASE CIRC CLN WELL FLOWING KILL TBG RD SWIVEL, PULL UP & REMOVED TSF, RIH TO EOT @ 5615' SWI LOCK RAMS DRAIN EQUIP SDFN.
1/30/2014	7:00 - 7:30	0.50	DRLOUT	48		P		HSM, CHECKING PSI ON WELL & OPEN TO PIT.

API Well Number: 43047404360000

US ROCKIES REGION

Operation Summary Report

Well: NBU 1022-3A4CS GREEN

Spud Date: 10/7/2013

Project: UTAH-UINTAH

Site: NBU 1022-03A PAD

Rig Name No: MILES 3/3

Event: COMPLETION

Start Date: 1/2/2014


End Date: 1/30/2014

Active Datum: RKB @4,959.00usft (above Mean Sea Level)

UWI: NE/NE/0/10/S/22/E/3/0/0/26/PM/N/479/E/0/743/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD From (usft)	Operation
	7:30 -		DRLOUT	44	C	P		SICP 800 PSI, OPEN TO PIT BROKE CIRC CONV. C/O 25' SAND TAG 4TH PLUG @ 6120' DRL PLG IN 4 MIN, 0 PSI INCREASE LOST CIRC, BROKE CIRC W/ AIR/FOAM, RIH C/O 110' SAND TAG 5TH PLUG @ 6424' DRL PLG IN 4 MIN, 100 PSI INCREASE W/ FOAM UNIT, WELL STARTED FLOWING.RIH C/O 30' SAND TAG 6TH PLUG @ 6736' DRL PLG IN 6 MIN, 500 PSI INCREASE RIH. C/O 30' SAND TAG 7TH PLUG @ 7124' DRL PLG IN 5 MIN, 600 PSI INCREASE RIH. C/O 30' SAND TAG 8TH PLUG @ 7381' DRL PLG IN 5 MIN, 400 PSI INCREASE RIH. C/O 25' SAND TAG 9TH PLUG @ 7722' DRL PLG IN 5 MIN, 300 PSI INCREASE RIH. C/O 30' SAND TAG 10TH PLUG @ 8043' DRL PLG IN 4 MIN, 600 PSI INCREASE RIH. C/O 35' SAND TAG 11TH PLUG @ 8221' DRL PLG IN 5 MIN, 700 PSI INCREASE RIH. C/O 30' SAND TAG 12TH PLUG @ 8442' DRL PLG IN 6 MIN, 700 PSI INCREASE RIH. C/O TO 8690', CIRC CLN, RD SWIVEL, L/D 16 JTS, LAND TBG, ND BOPS NU WH,TEST FLOW LINE, PUMPED OFF BIT, TURN WELL TO FB CREW.RIG DOWN MOVE OVER & RU ON ORANGE 4 OF 5, WELL ND WH N U BOPS, SWI SDFN. (SURFACE OPEN & LOCKED) SICP 1700 PSI, FTP 100 PSI. KB = 18' 41/16 HANGER = .83' 108 JTS 23/8 L-80 = 3427.61' 6' L-80 PUP JT = 6.13' 150 JTS 23/8 J-55 = 4743.35' POBS W/ 1.875 X/N = 2.20' EOT @ 8198.12' TWTR = 22,381 BBLS TWR = 1200 BBLS TWLTR = 21,181 BBLS 315 JT HAULED OUT, 150 J-55, 165 L-80. 258 LANDED 57 TO RETURN L-80 WELL TURNED TO SALES @ 11:30 HR ON 1/30/2014. 2 MCFD, 1920 BWPD, FCP 1785#, FTP 1250#, 20/64" CK.
	11:30 - 11:30	0.00	DRLOUT	50				

WELL DETAILS: NBU 1022-3A4CS					
GL 4941 & KB 18 @ 4959.00ft (SST 57)					
+N/-S 0.00	+E/-W 0.00	Northing 14524141.07	Easting 20833399.11	Latitude 39.9839840	Longitude -109.4186540





US ROCKIES REGION PLANNING

UTAH - UTM (feet), NAD27, Zone 12N

NBU 1022-3A PAD

NBU 1022-3A4CS

OH

Design: OH

Standard Survey Report

19 February, 2014





Company:	US ROCKIES REGION PLANNING	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Project:	UTAH - UTM (feet), NAD27, Zone 12N	TVD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Site:	NBU 1022-3A PAD	MD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Well:	NBU 1022-3A4CS	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	Denver Sales Office

Project	UTAH - UTM (feet), NAD27, Zone 12N		
Map System:	Universal Transverse Mercator (US Survey Feet)	System Datum:	Mean Sea Level
Geo Datum:	NAD 1927 (NADCON CONUS)		
Map Zone:	Zone 12N (114 W to 108 W)		

Site		NBU 1022-3A PAD, SECTION 3 T10S R22E			
Site Position:		Northing:	14,524,167.20 usft	Latitude:	39.9840550
From:	Lat/Long	Easting:	2,083,413.78 usft	Longitude:	-109.4186000
Position Uncertainty:	0.00 ft	Slot Radius:	13.200 in	Grid Convergence:	1.02 °

Well	NBU 1022-3A4CS, 479 FNL 743 FEL					
Well Position	+N/-S	0.00 ft	Northing:	14,524,141.07 usft	Latitude:	39.9839840
	+E/-W	0.00 ft	Easting:	2,083,399.11 usft	Longitude:	-109.4186540
Position Uncertainty		0.00 ft	Wellhead Elevation:	ft	Ground Level:	4,941.00 ft

Wellbore	OH				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	BGGM2013	10/22/2013	10.82	65.80	52,018

Design	OH				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD) (ft)	+N/-S (ft)	+E/-W (ft)	Direction (°)	
	0.00	0.00	0.00	159.05	

Survey Program	Date	2/19/2014			
From (ft)	To (ft)	Survey (Wellbore)	Tool Name	Description	
9.00	2,308.00	Survey #1 SDI MWD SURFACE (OH)	SDI MWD	SDI MWD - Standard ver 1.0.1	
2,398.00	8,750.00	Survey #2 SDI MWD PRODUCTION (OH)	SDI MWD	SDI MWD - Standard ver 1.0.1	

Survey										
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
9.00	0.00	0.00	9.00	0.00	0.00	0.00	0.00	0.00	0.00	
360.00	1.12	226.99	359.98	-2.34	-2.51	1.29	0.32	0.32	0.00	
FIRST SDI MWD SURFACE SURVEY										
455.00	2.46	203.92	454.93	-4.84	-4.01	3.08	1.57	1.41	-24.28	
548.00	3.34	199.79	547.81	-9.21	-5.74	6.55	0.97	0.95	-4.44	
643.00	4.40	185.11	642.59	-15.44	-7.00	11.92	1.52	1.12	-15.45	
738.00	5.27	172.36	737.26	-23.40	-6.75	19.44	1.45	0.92	-13.42	
832.00	6.38	161.58	830.77	-32.63	-4.52	28.86	1.65	1.18	-11.47	
926.00	9.06	159.18	923.91	-44.51	-0.24	41.48	2.87	2.85	-2.55	



Scientific Drilling

Survey Report



Company:	US ROCKIES REGION PLANNING	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Project:	UTAH - UTM (feet), NAD27, Zone 12N	TVD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Site:	NBU 1022-3A PAD	MD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Well:	NBU 1022-3A4CS	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	Denver Sales Office

Survey										
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	
1,020.00	12.13	157.43	1,016.30	-60.55	6.18	58.76	3.28	3.27	-1.86	
1,113.00	14.83	153.85	1,106.73	-80.26	15.18	80.38	3.04	2.90	-3.85	
1,207.00	16.53	155.41	1,197.23	-103.22	26.05	105.71	1.86	1.81	1.66	
1,302.00	18.83	153.91	1,287.74	-129.28	38.41	134.47	2.47	2.42	-1.58	
1,395.00	18.20	146.70	1,375.94	-154.90	52.99	163.61	2.55	-0.68	-7.75	
1,488.00	15.12	148.46	1,465.02	-177.38	67.31	189.73	3.36	-3.31	1.89	
1,583.00	14.51	155.49	1,556.87	-198.78	78.73	213.79	2.00	-0.64	7.40	
1,675.00	15.39	161.12	1,645.76	-220.81	87.46	237.49	1.84	0.96	6.12	
1,769.00	16.53	162.00	1,736.14	-245.34	95.63	263.31	1.24	1.21	0.94	
1,863.00	17.60	162.93	1,826.00	-271.64	103.94	290.84	1.17	1.14	0.99	
1,956.00	17.50	161.21	1,914.67	-298.32	112.57	318.85	0.57	-0.11	-1.85	
2,047.00	17.68	158.64	2,001.41	-324.14	122.01	346.34	0.88	0.20	-2.82	
2,141.00	16.97	155.76	2,091.15	-349.94	132.84	374.31	1.18	-0.76	-3.06	
2,234.00	16.44	158.04	2,180.23	-374.52	143.33	401.01	0.91	-0.57	2.45	
2,308.00	16.88	159.71	2,251.12	-394.31	150.97	422.23	0.88	0.59	2.26	
LAST SDI MWD SURFACE SURVEY										
2,336.00	16.66	158.94	2,277.93	-401.87	153.83	430.31	1.12	-0.79	-2.76	
8 5/8"										
2,398.00	16.18	157.15	2,337.40	-418.12	160.38	447.83	1.12	-0.77	-2.88	
FIRST SDI MWD PRODUCTION SURVEY										
2,493.00	14.25	154.16	2,429.07	-440.85	170.61	472.71	2.19	-2.03	-3.15	
2,588.00	12.15	149.91	2,521.56	-460.02	180.72	494.23	2.43	-2.21	-4.47	
2,683.00	11.49	148.35	2,614.54	-476.73	190.70	513.40	0.77	-0.69	-1.64	
2,778.00	10.90	149.50	2,707.73	-492.52	200.22	531.55	0.66	-0.62	1.21	
2,873.00	10.02	151.70	2,801.15	-507.54	208.70	548.61	1.02	-0.93	2.32	
2,968.00	8.41	151.39	2,894.92	-520.92	215.95	563.69	1.70	-1.69	-0.33	
3,063.00	7.30	151.17	2,989.03	-532.30	222.18	576.56	1.17	-1.17	-0.23	
3,158.00	5.89	156.44	3,083.40	-542.06	227.04	587.40	1.61	-1.48	5.55	
3,253.00	5.32	159.80	3,177.95	-550.66	230.51	596.68	0.69	-0.60	3.54	
3,347.00	3.34	164.62	3,271.67	-557.39	232.74	603.76	2.14	-2.11	5.13	
3,443.00	2.55	167.61	3,367.55	-562.17	233.94	608.66	0.84	-0.82	3.11	
3,538.00	1.23	218.41	3,462.50	-565.04	233.76	611.27	2.12	-1.39	53.47	
3,632.00	1.35	186.76	3,556.48	-566.93	233.01	612.76	0.76	0.13	-33.67	
3,728.00	0.26	149.24	3,652.47	-568.24	232.98	613.98	1.20	-1.14	-39.08	
3,823.00	0.35	160.84	3,747.46	-568.70	233.19	614.48	0.11	0.09	12.21	
3,918.00	0.35	216.21	3,842.46	-569.20	233.11	614.93	0.34	0.00	58.28	
4,013.00	0.53	231.85	3,937.46	-569.71	232.60	615.21	0.23	0.19	16.46	
4,107.00	0.70	195.58	4,031.46	-570.53	232.10	615.80	0.44	0.18	-38.59	
4,202.00	0.95	197.40	4,126.45	-571.84	231.71	616.89	0.26	0.26	1.92	
4,298.00	1.23	182.11	4,222.43	-573.63	231.43	618.46	0.42	0.29	-15.93	
4,392.00	1.40	188.39	4,316.40	-575.78	231.23	620.39	0.24	0.18	6.68	
4,488.00	0.62	168.66	4,412.39	-577.44	231.16	621.92	0.88	-0.81	-20.55	
4,581.00	0.18	27.42	4,505.39	-577.81	231.33	622.32	0.83	-0.47	-151.87	
4,677.00	0.24	281.47	4,601.39	-577.63	231.20	622.11	0.35	0.06	-110.36	



Scientific Drilling

Survey Report



Company:	US ROCKIES REGION PLANNING	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Project:	UTAH - UTM (feet), NAD27, Zone 12N	TVD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Site:	NBU 1022-3A PAD	MD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Well:	NBU 1022-3A4CS	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	Denver Sales Office

Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
4,772.00	0.18	143.61	4,696.39	-577.72	231.09	622.15	0.41	-0.06	-145.12
4,866.00	0.24	176.74	4,790.39	-578.03	231.19	622.48	0.14	0.06	35.24
4,961.00	0.70	184.57	4,885.38	-578.81	231.15	623.19	0.49	0.48	8.24
5,056.00	0.35	170.07	4,980.38	-579.67	231.16	624.00	0.39	-0.37	-15.26
5,152.00	0.53	239.24	5,076.38	-580.19	230.83	624.37	0.54	0.19	72.05
5,247.00	0.87	226.09	5,171.37	-580.91	229.93	624.72	0.39	0.36	-13.84
5,342.00	0.97	193.97	5,266.36	-582.19	229.22	625.66	0.55	0.11	-33.81
5,436.00	0.95	194.21	5,360.34	-583.72	228.83	626.95	0.02	-0.02	0.26
5,532.00	0.88	189.31	5,456.33	-585.22	228.52	628.24	0.11	-0.07	-5.10
5,626.00	1.30	192.18	5,550.31	-586.97	228.18	629.76	0.45	0.45	3.05
5,721.00	0.44	21.80	5,645.31	-587.69	228.09	630.39	1.83	-0.91	-179.35
5,816.00	0.53	114.96	5,740.31	-587.54	228.62	630.44	0.74	0.09	98.06
5,911.00	1.14	26.28	5,835.30	-586.87	229.44	630.11	1.31	0.64	-93.35
6,006.00	0.83	38.89	5,930.28	-585.49	230.29	629.13	0.40	-0.33	13.27
6,102.00	0.45	22.31	6,026.28	-584.60	230.87	628.50	0.44	-0.40	-17.27
6,196.00	0.53	25.40	6,120.27	-583.87	231.19	627.93	0.09	0.09	3.29
6,291.00	0.45	31.82	6,215.27	-583.15	231.58	627.40	0.10	-0.08	6.76
6,386.00	0.44	125.77	6,310.27	-583.05	232.07	627.48	0.68	-0.01	98.89
6,481.00	0.88	82.88	6,405.26	-583.17	233.09	627.96	0.67	0.46	-45.15
6,576.00	0.67	76.74	6,500.25	-582.95	234.35	628.21	0.24	-0.22	-6.46
6,671.00	0.97	69.43	6,595.24	-582.54	235.65	628.29	0.33	0.32	-7.69
6,766.00	0.79	66.88	6,690.23	-582.00	237.00	628.27	0.19	-0.19	-2.68
6,862.00	0.79	58.18	6,786.22	-581.40	238.17	628.12	0.12	0.00	-9.06
6,957.00	0.70	80.59	6,881.22	-580.96	239.30	628.11	0.32	-0.09	23.59
7,052.00	0.79	105.73	6,976.21	-581.04	240.51	628.62	0.35	0.09	26.46
7,148.00	1.23	15.12	7,072.20	-580.22	241.41	628.18	1.53	0.46	-94.39
7,243.00	1.14	357.19	7,167.18	-578.29	241.63	626.46	0.40	-0.09	-18.87
7,338.00	1.07	9.57	7,262.16	-576.48	241.73	624.80	0.26	-0.07	13.03
7,433.00	0.62	66.18	7,357.15	-575.39	242.35	624.01	0.94	-0.47	59.59
7,529.00	0.69	73.52	7,453.14	-575.02	243.38	624.03	0.11	0.07	7.65
7,624.00	0.70	79.01	7,548.14	-574.75	244.50	624.17	0.07	0.01	5.78
7,719.00	0.88	90.53	7,643.13	-574.64	245.80	624.54	0.25	0.19	12.13
7,814.00	0.57	76.84	7,738.12	-574.54	246.99	624.87	0.37	-0.33	-14.41
7,910.00	0.62	202.41	7,834.12	-574.91	247.25	625.31	1.10	0.05	130.80
8,005.00	0.70	196.43	7,929.11	-575.95	246.89	626.15	0.11	0.08	-6.29
8,100.00	0.97	203.73	8,024.10	-577.24	246.41	627.18	0.30	0.28	7.68
8,196.00	1.23	213.22	8,120.08	-578.84	245.51	628.36	0.33	0.27	9.89
8,291.00	1.32	194.15	8,215.06	-580.76	244.69	629.86	0.45	0.09	-20.07
8,386.00	1.45	159.01	8,310.04	-582.94	244.85	631.95	0.89	0.14	-36.99
8,481.00	1.32	173.06	8,405.01	-585.15	245.41	634.22	0.38	-0.14	14.79
8,576.00	1.56	166.58	8,499.98	-587.49	245.85	636.56	0.30	0.25	-6.82
8,671.00	1.42	134.52	8,594.95	-589.58	246.99	638.91	0.88	-0.15	-33.75
8,695.00	1.49	145.28	8,618.94	-590.04	247.38	639.49	1.17	0.29	44.83



Company:	US ROCKIES REGION PLANNING	Local Co-ordinate Reference:	Well NBU 1022-3A4CS
Project:	UTAH - UTM (feet), NAD27, Zone 12N	TVD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Site:	NBU 1022-3A PAD	MD Reference:	GL 4941 & KB 18 @ 4959.00ft (SST 57)
Well:	NBU 1022-3A4CS	North Reference:	True
Wellbore:	OH	Survey Calculation Method:	Minimum Curvature
Design:	OH	Database:	Denver Sales Office

Survey									
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
LAST SDI MWD PRODUCTION SURVEY									
8,750.00	1.49	145.28	8,673.92	-591.22	248.19	640.88	0.00	0.00	0.00
SDI PROJECTION TO TD									

Design Targets									
Target Name	Dip Angle (°)	Dip Dir. (°)	TVD (ft)	+N/-S (ft)	+E/-W (ft)	Northing (usft)	Easting (usft)	Latitude	Longitude
- hit/miss target									
- Shape									
PBHL_NBU 1022-3A4CS	0.00	0.00	8,674.00	-590.76	240.97	14,523,554.69	2,083,650.52	39.9823620	-109.4177940
- actual wellpath misses target center by 7.24ft at 8749.96ft MD (8673.88 TVD, -591.22 N, 248.19 E)									
- Circle (radius 25.00)									

Casing Points					
Measured Depth (ft)	Vertical Depth (ft)	Name	Casing Diameter (in)	Hole Diameter (in)	
2,336.00	2,277.93	8 5/8"	8.625	11.000	

Design Annotations					
Measured Depth (ft)	Vertical Depth (ft)	Local Coordinates		Comment	
		+N/-S (ft)	+E/-W (ft)		
360.00	359.98	-2.34	-2.51	FIRST SDI MWD SURFACE SURVEY	
2,308.00	2,251.12	-394.31	150.97	LAST SDI MWD SURFACE SURVEY	
2,398.00	2,337.40	-418.12	160.38	FIRST SDI MWD PRODUCTION SURVEY	
8,695.00	8,618.94	-590.04	247.38	LAST SDI MWD PRODUCTION SURVEY	
8,750.00	8,673.92	-591.22	248.19	SDI PROJECTION TO TD	

Checked By: _____ Approved By: _____ Date: _____