

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

APPLICATION FOR PERMIT TO DRILL OR REENTER



FORM APPROVED
OMB No. 1004-0137
Expires July 31, 2010

1a. Type of work: <input checked="" type="checkbox"/> DRILL <input type="checkbox"/> REENTER		5. Lease Serial No. UTU-4493
1b. Type of Well: <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other <input checked="" type="checkbox"/> Single Zone <input type="checkbox"/> Multiple Zone		6. If Indian, Allottee or Tribe Name NA
2. Name of Operator Newfield Production Company		7. If Unit or CA Agreement, Name and No. East Pariette
3a. Address Route #3 Box 3630, Myton UT 84052		8. Lease Name and Well No. East Pariette Federal 6-8-9-19
3b. Phone No. (include area code) (435) 646-3721		9. API Well No. 43047-40596
4. Location of Well (Report location clearly and in accordance with any State requirements.) At surface SE/NW 2254' FNL 1885' FWL 601831X At proposed prod. zone 44333834 109.806274		10. Field and Pool, or Exploratory Eight Mile East Pariette Basin
11. Sec., T. R. M. or Blk. and Survey or Area Sec. 8, T9S R19E		12. County or Parish Uintah
13. State UT		14. Distance in miles and direction from nearest town or post office* Approximately 27.7 miles southeast of Myton, UT
15. Distance from proposed* location to nearest property or lease line, ft. Approx. 1885' f/lse, 5666' f/unit (Also to nearest drig. unit line, if any)		16. No. of acres in lease 680.00
17. Spacing Unit dedicated to this well 40 Acres		18. Distance from proposed location* to nearest well, drilling, completed, applied for, on this lease, ft. Approx. 1637'
19. Proposed Depth 5,790'		20. BLM/BIA Bond No. on file RLB00100473
21. Elevations (Show whether DF, KDB, RT, GL, etc.) 4713' GL		22. Approximate date work will start* 2nd Qtr. 2009
23. Estimated duration (7) days from SPUD to rig release		

24. Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No.1, must be attached to this form:

- | | |
|--|---|
| 1. Well plat certified by a registered surveyor. | 4. Bond to cover the operations unless covered by an existing bond on file (see Item 20 above). |
| 2. A Drilling Plan. | 5. Operator certification |
| 3. A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office). | 6. Such other site specific information and/or plans as may be required by the BLM. |

25. Signature 	Name (Printed/Typed) Mandie Crozier	Date 3/16/09
Title Regulatory Specialist		
Approved by (Signature) 	Name (Printed/Typed) BRADLEY G. HILL	Date 04-09-09
Title Office ENVIRONMENTAL MANAGER		

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.
Conditions of approval, if any, are attached.

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Continued on page 2)


*(Instructions on page 2)

Federal Approval of this
Action is Necessary

RECEIVED
MAR 18 2009
DIV. OF OIL, GAS & MINING

NEWFIELD PRODUCTION COMPANY

WELL LOCATION, EAST PARIETTE
6-8-9-19, LOCATED AS SHOWN IN THE
SE 1/4 NW 1/4 OF SECTION 8, T9S, R19E,
SLB & M. UTAH COUNTY, UTAH.




THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS
PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS
MADE BY ME OR UNDER MY SUPERVISION AND THAT
THE SAME ARE TRUE AND CORRECT TO THE BEST OF
MY KNOWLEDGE AND BELIEF. No. 189377

STACY W
STEWART
REGISTERED LAND SURVEYOR
REGISTRATION No 100373
STATE OF TEXAS

TRI STATE LAND SURVEYING & CONSULTING
180 NORTH VERNAL AVE - VERNAL, UTAH 84078
(435) 781-2501

DATE SURVEYED 01-05-09	SURVEYED BY CM
DATE DRAWN 01-20-09	DRAWN BY FTM
REVISED	SCALE 1" = 1000'



 = SECTION CORNERS LOCATED

BASIS OF ELEV,
U.S.G.S 7-1/2 min QUAD (UTELAND BUTTE)

EAST PARIETTE 6-8-9-19
(Surface Location) NAD 83
LATITUDE = 40° 02' 47.01"
LONGITUDE = 109° 48' 25.24"

**NEWFIELD PRODUCTION COMPANY
EAST PARIETTE FEDERAL 6-8-9-19
SE/NW SECTION 8, T9S, R19E
UINTAH COUNTY, UTAH**

ONSHORE ORDER NO. 1

DRILLING PROGRAM

1. GEOLOGIC SURFACE FORMATION:

Uinta formation of Upper Eocene Age

2. ESTIMATED TOPS OF IMPORTANT GEOLOGIC MARKERS:

Uinta 0' – 1200'
Green River 1200'
Wasatch 5790'
Base of Moderately Saline Ground Water @ 4750'

3. ESTIMATED DEPTHS OF ANTICIPATED WATER, OIL, GAS OR MINERALS:

Green River Formation (Oil) 1200' – 5790'

Fresh water may be encountered in the Uinta Formation, but would not be expected below about 350'. All water shows and water bearing geologic units shall be reported to the geologic and engineering staff of the Vernal Office prior to running the next string of casing or before plugging orders are requested. All water shows must be reported within one (1) business day after being encountered.

All usable (<10,000 PPM TDS) water and prospectively valuable minerals (as described by BLM at onsite) encountered during drilling will be recorded by depth and adequately protected. This information shall be reported to the Vernal Office.

Detected water flows shall be sampled, analyzed, and reported to the geologic & engineering staff of the Vernal Office. The office may request additional water samples for further analysis. Usage of the State of Utah form *Report of Water Encountered* is acceptable, but not required.

The following information is requested for water shows and samples where applicable:

Location & Sampled Interval	Date Sampled
Flow Rate	Temperature
Hardness	pH
Water Classification (State of Utah)	Dissolved Calcium (Ca) (mg/l)
Dissolved Iron (Fe) (ug/l)	Dissolved Sodium (Na) (mg/l)
Dissolved Magnesium (Mg) (mg/l)	Dissolved Carbonate (CO ₃) (mg/l)
Dissolved Bicarbonate (NaHCO ₃) (mg/l)	Dissolved Chloride (Cl) (mg/l)
Dissolved Sulfate (SO ₄) (mg/l)	Dissolved Total Solids (TDS) (mg/l)

4. **PROPOSED CASING PROGRAM**

a. Casing Design: East Pariette Federal 6-8-9-19

Size	Interval		Weight	Grade	Coupling	Design Factors		
	Top	Bottom				Burst	Collapse	Tension
Surface casing 8-5/8" Hole Size 12 1/4"	0'	300'	24 0	J-55	STC	2,950 17 53	1,370 14 35	244,000 33 89
Prod casing 5-1/2" Hole Size 7 7/8"	0'	5,790'	15 5	J-55	LTC	4,810 2 61	4,040 2 19	217,000 2 42

Assumptions.

- 1) Surface casing max anticipated surface press (MASP) = Frac gradient – gas gradient
- 2) Prod casing MASP (production mode) = Pore pressure – gas gradient
- 3) All collapse calculations assume fully evacuated casing w/ gas gradient
- 4) All tension calculations assume air weight

Frac gradient at surface casing shoe =	13 0 ppg
Pore pressure at surface casing shoe =	8 33 ppg
Pore pressure at prod casing shoe =	8 33 ppg
Gas gradient =	0 115 psi/ft

All casing shall be new or, if used, inspected and tested. Used casing shall meet or exceed API standards for new casing.

All casing strings shall have a minimum of 1 (one) centralizer on each of the bottom three (3) joints.

b. Cementing Design: East Pariette Federal 6-8-9-19

Job	Fill	Description	Sacks	OH Excess*	Weight (ppg)	Yield (ft ³ /sk)
			ft ³			
Surface casing	300'	Class G w/ 2% CaCl	138 161	30%	15 8	1 17
Prod casing Lead	3,790'	Prem Lite II w/ 10% gel + 3% KCl	262 854	30%	11 0	3 26
Prod casing Tail	2,000'	50/50 Poz w/ 2% gel + 3% KCl	363 451	30%	14 3	1 24

- *Actual volume pumped will be 15% over the caliper log
- Compressive strength of lead cement. 1800 psi @ 24 hours, 2250 psi @ 72 hours
 - Compressive strength of tail cement 2500 psi @ 24 hours

Hole Sizes: A 12-1/4" hole will be drilled for the 8-5/8" surface casing. A 7-7/8" hole will be drilled for the 5-1/2" production casing.

Waiting On Cement: A minimum of four (4) hours shall elapse prior to attempting any pressure testing of the BOP equipment which would subject the surface casing cement to pressure, and a minimum of six (6) hours shall elapse before drilling out of the wiper plug,

cement, or shoe is begun WOC time shall be recorded in the Driller's Log Compressive Strength shall be a minimum of 500 psi prior to drilling out

The Vernal BLM Office shall be notified, with sufficient lead time, in order to have a BLM representative on location while running all casing strings and cementing

The 8-5/8" surface casing shall in all cases be cemented back to surface In the event that during the primary surface cementing operation the cement does not circulate to surface, or if the cement level should fall back more than 8 feet from surface, then a remedial surface cementing operation shall be performed to insure adequate isolation and stabilization of the surface casing

The production casing cementing program shall be conducted as approved to protect and/or isolate all usable water zones, potentially productive zones, lost circulation zones, abnormally pressured zones, and any prospectively valuable deposits of minerals

As a minimum, usable water zones shall be isolated and/or protected by having a cement top for the production casing at least 200 feet above the base of the usable water If gilsonite is encountered while drilling, it shall be isolated and/or protected via the cementing program

Top plugs shall be used to reduce contamination of cement by displacement fluid A bottom plug or other acceptable technique, such as a suitable preflush fluid, inner string cement method, etc., shall be utilized to help isolate the cement from contamination by the mud being displaced ahead of the cement slurry

All casing strings below the conductor shall be pressure tested to 0.22 psi per foot of casing string length or to 1500 psi, whichever is greater, but not to exceed 70% of the minimum internal yield If pressure declines more than 10% in 30 minutes, corrective action shall be taken

A Form 3160-5, "Sundry Notices and Reports on Wells" shall be filed with the Vernal Office Manager within 30 days after the work is completed This report must include the following information

Setting of each string of casing showing the size, grade, weight of casing set, depth, amounts and type of cement used, whether cement circulated or the top of the cement behind the casing, depth of the cementing tools used, casing test method and results, and the date of the work done Spud date will be shown on the first reports submitted

5. **MINIMUM SPECIFICATIONS FOR PRESSURE CONTROL:**

The Company's Class 2M minimum specifications for pressure control equipment for a standard Monument Butte development well are as follows

A 2000 psi WP hydraulic BOP stack consisting of two ram preventers (double or two singles) and either an annular preventer or a rotating head. If no annular preventer is used, ram blocks will be changed to match the outside diameter of casing and the stack will be retested prior to running any casing string

Connections - All components on the stack and choke and kill lines shall have either flanged, studded, clamp hub or equivalent proprietary connections except control line outlets and pressure gauges

Choke Manifold - The minimum equipment requirements are shown in **Exhibit C** The choke manifold shall be located at least 5 feet from the BOP stack, outside the substructure

Pressure Monitoring - A means of monitoring the inlet pressure of the choke manifold shall be provided. The capability to isolate this outlet shall be provided

Drillstring Control Devices - An upper and lower kelly valve, drillstring safety valve including correct closing handle, and an inside BOP shall be provided. The safety valve and inside BOP shall have connections or crossovers to fit all tubulars with OD to allow adequate clearance for running in the hole. All drillstring valves shall be rated to the required BOP WP.

The BOP and related equipment shall meet the minimum requirements of Onshore Oil and Gas Order No. 2 for equipment and testing requirements, procedures, etc., for a 2M system, and individual components shall be operable as designed.

Function test of the BOP equipment shall be made daily. All required BOP tests and/or drills shall be recorded in the Driller's report.

Chart recorders will be used for all pressure tests. Test charts, with individual test results identified, shall be maintained on location while drilling and shall be made available to BLM representatives upon request.

Newfield Exploration requests a variance from Onshore Order 2, III.C.7 which states, “ (1)The flare line discharge shall be located not less than 100 feet from the well. (2)The flare system shall have an effective method of ignition ”

Newfield Exploration requests permission to have a flowline length of 80 feet in order to minimize the size of the well pad.

Newfield Exploration request permission to conduct operations without an automatic ignitor. If combustible gases are expected, operations will be shut down until an effective method of ignition has been installed.

Newfield Exploration requests a variance from Onshore Order 2, III.E.1. which states, “ ..the following equipment shall be in place and operational during air/gas drilling: (1) Properly lubricated and maintained rotating head ... (2) Blooie line discharge 100 feet from well bore. (3) Automatic igniter or continuous pilot light on the blooie line. (4) compressors located a minimum of 100 ft from the well bore. ”

Newfield Exploration request permission to use a diverter bowl in place of a rotating head. The diverter bowl forces the air and cutting returns to the reserve pit and is used to drill the surface casing (surface to a total depth of 350 feet). The surface casing occurs within the Uinta Formation which is a non-hydrocarbon bearing zone and thus has no possibility of gas pressure.

Newfield Exploration request permission to use a blooie line with a discharge less than 100 feet from the wellbore in order to minimize the size of the well pads and direct the cuttings and circulating mediums into the reserve pit. The well bore is located approximately 35 feet from the reserve pit which is 40 feet wide, a 100 foot blooie line would discharge the cuttings and circulating mediums across the reserve pit and off the location. The requested length of the blooie line to drill the surface casing (surface to a total depth of 350 feet) is 35 feet. The surface casing occurs within the Uinta Formation which is a non-hydrocarbon bearing zone and thus has no possibility of gas pressure.

Newfield Exploration request permission to operate without an automatic igniter or continuous pilot light on the blooie line due to the fact the air rig is only used to drill the surface casing (surface to a total depth of 350 feet). The surface casing occurs within the Uinta Formation which is a non-hydrocarbon bearing zone and thus has no possibility of gas pressure.

Newfield Exploration request permission to use a trailer mounted compressor located less than 100 feet from the well bore in order to minimize the well pad size. The trailer mounted compressor is located 50 feet from the wellbore and in an opposite direction of the blooie line. The compressor has the following safety features: (1) shut off valve on the trailer that is located approximately 15 ft from the air rig, (2) pressure relief valve on the compressor, and (3) Spark arresters on the motors. The compressor only used in the drilling of the surface casing (surface to a total depth of 350 feet). The surface casing occurs within the Uinta Formation which is a non-hydrocarbon bearing zone and thus has no possibility of gas pressure.

6. **TYPE AND CHARACTERISTICS OF THE PROPOSED CIRCULATION MUDS:**

From surface to ± 350 feet will be drilled with an air/mist system. The air rig is equipped with a 6 $\frac{1}{2}$ " blooie line that is straight run and securely anchored. The blooie line is used with a discharge less than 100 ft from the wellbore in order to minimize the well pad size. The blooie line is not equipped with an automatic igniter or continuous pilot light and the compressor is located less than 100 ft from the well bore due to the low possibility of combustion with the air dust mixture. The trailer mounted compressor (capacity of 2000 CFM) has a safety shut-off valve which is located 15 feet from the air rig. A truck with 70 bbls of water is on stand by to be used as kill fluid, if necessary. From about ± 350 feet to TD, a fresh water system will be utilized. Clay inhibition and hole stability will be achieved with a KCl substitute additive. This additive will be identified in the APD and reviewed to determine if the reserve pit shall be lined. This fresh water system will typically contain Total Dissolved Solids (TDS) of less than 3000 PPM. Anticipated mud weight is 8.4 lbs/gal. If necessary to control formation fluids or pressure, the system will be weighted with the addition of bentonite gel, and if pressure conditions warrant, with barite.

No chromate additives will be used in the mud system on Federal and/or Indian lands without prior BLM approval to ensure adequate protection of fresh aquifers.

No chemicals subject to reporting under SARA Title III in an amount equal to or greater than 10,000 pounds will be used, produced, stored, transported, or disposed of annually in association with the drilling, testing, or completing of this well. Furthermore, no extremely hazardous substances, as defined in 40 CFR 355, in threshold planning quantities, will be used, produced, stored, transported, or disposed of in association with the drilling, testing, or completing of this well.

Hazardous substances specifically listed by the EPA as a hazardous waste or demonstrating a characteristic of a hazardous waste will not be used in drilling, testing, or completion operations.

Newfield Production will **visually** monitor pit levels and flow from the well during drilling operations.

7. **AUXILIARY SAFETY EQUIPMENT TO BE USED:**

Auxiliary safety equipment will be a Kelly Cock, bit float, and a TIW valve with drill pipe threads.

8. **TESTING, LOGGING AND CORING PROGRAMS:**

a. **Logging Program:**

(the log types run may change at the discretion of the geologist)

FDC/CNL/GR/DLL:

TD - 3,200'

CBL: A cement bond log will be run from TD to the cement top of the production casing.
A field copy will be submitted to the Vernal BLM Office.

b. **Cores:** As deemed necessary.

c. **Drill Stem Tests:** No DSTs are planned in the Green River.

Drill stem tests, if they are run, will adhere to the following requirements: Initial opening of the drill stem test tools shall be restricted to daylight hours unless specific approval to start during other hours is obtained from the Authorized Officer (AO). However, DSTs may be allowed to continue at night if the test was initiated during daylight hours and the rate of flow is stabilized and if adequate lighting is available (i.e., lighting which is adequate for visibility and vapor-proof for safe operations). Packers can be released but tripping shall not begin before daylight, unless prior approval is obtained from the AO. Closed chamber DSTs may be performed day or night.

Some means of reverse circulation shall be provided in case of flow to the surface showing evidence of hydrocarbons.

Separation equipment required for the anticipated recovery shall be properly installed before a test starts.

If a DST is performed, all engines within 100 feet of the wellbore that are required to be operational during the test shall have spark arresters or water-cooled exhausts.

9. **ANTICIPATED ABNORMAL PRESSURE OR TEMPERATURE:**

No abnormal temperatures or pressures are anticipated. No hydrogen sulfide has been encountered or is known to exist from previous drilling in the area at this depth. Maximum anticipated bottomhole pressure will approximately equal total depth in feet multiplied by a 0.433 psi/foot gradient.

10. **ANTICIPATED STARTING DATE AND DURATION OF THE OPERATIONS:**

a. **Drilling Activity**

Anticipated Commencement Date:	Upon approval of the site specific APD.
Drilling Days:	Approximately 7 days.
Completion Days:	Approximately 10 - 14 days.

b. **Notification of Operations**

The Vernal BLM office will be notified at least 24 hours **prior** to the commencement of spudding the well (to be followed with a Sundry Notice, Form 3160-5), of initiating pressure tests of the blowout preventer and related equipment, and running casing and cementing of all casing strings. Notification will be made during regular work hours (7:45 a.m.-4:30 p.m., Monday - Friday except holidays).

Immediate Report: Spills, blowouts, fires, leaks, accidents, or any other unusual occurrences shall be promptly reported in accordance with the appropriate regulations, Onshore Orders, or BLM policy.

No location will be constructed or moved, no well will be plugged, and no drilling or workover equipment will be removed from a well to be placed in suspended status without prior approval from the AO. If operations are to be suspended, prior approval of the AO will be obtained and notification given to the BLM before resumption of operations.

Daily drilling and completion reports shall be submitted to the Vernal BLM Office on a weekly basis.

Whether the well is completed as a dry hole or a producer, the "Well Completion and Recompletion Report and Log" (Form 3160-4) will be submitted not later than 30 days after completion of the well or after completion of operations being performed, in accordance with 43 CFR 3164. One copy of all logs, core descriptions, core analyses, well test data, geologic summaries, sample description, and all other surveys or data obtained and compiled during the drilling, workover, and/or completion operations will be filed with Form 3160-4. Samples (cuttings, fluids, and/or gases) will be submitted when requested by the Authorized Officer (AO).

A completion rig will be used for completion operations after the wells are stimulated to run the production tubing.. All conditions of this approved plan will be applicable during all operations conducted with the completion rig.

Operator shall report production data to the MMS pursuant to 30 CFR 216.5 using form MMS/3160. In accordance with Onshore Oil and Gas Order No. 1, a well will be reported on form 3160-6, "Monthly Report of Operations," starting with the month in which operations commence and continue each month until the well is physically plugged and abandoned. This report will be filed with the Vernal BLM Office.

The date on which production is commenced or resumed will be construed for oil wells as the date on which liquid hydrocarbons are first sold or shipped from a temporary storage facility, such as a test tank, and for which a run ticket is required to be generated, or the date on which liquid hydrocarbons are first produced into a permanent storage facility, whichever occurs first; and for gas wells, as the date on which associated liquid hydrocarbons are first sold or shipped from a temporary storage facility, such as a test tank, and for which a run ticket is required to be generated, or the date on which gas is measured through permanent metering facilities, whichever occurs first.

Should the well be successfully completed for production, the AO will be notified when the well is placed in a producing status. Such notification will be sent by written communication not later than 5 days following the date when the well is placed on production.

Pursuant to Onshore Order No. 7, with the approval of the AO, produced water may be temporarily disposed of into unlined pits for a period of up to 90 days. During this period, an application for approval of the permanent disposal method must be submitted to the AO.

Pursuant to NTL-4A, lessees or operators are authorized to vent/flare gas during the initial well evaluation tests, not to exceed 30 days or the production of 50 MMCF of gas, whichever occurs first. An application must be filed with the AO and approval received for any venting/flaring of gas beyond the initial 30 days or authorized test period.

A schematic facilities diagram, as required by 43 CFR 3162.7-5(b.9.d), shall be submitted to the Vernal BLM Office within 60 days of installation or first production, whichever occurs first. All site security regulations, as specified in Onshore Oil & Gas Order No. 3, shall be adhered to. All product lines entering and leaving hydrocarbon storage tanks will be effectively sealed in accordance with 43 CFR 3162.7-5(b.4).

Well abandonment operations shall not be commenced without the prior approval of the AO. In the case of newly drilled dry holes or failures, and in emergency situations, oral approval will be obtained from the AO. A "Subsequent Report of Abandonment", Form 3160-5, will be filed with the Authorized Officer within 30 days following completion of the well for abandonment. This report will indicate placement of the plugs and current status of the

surface restoration. Final Abandonment will not be approved until the surface reclamation work required by the approved APD or approved abandonment notice has been completed to the satisfaction of the AO, or the appropriate surface managing agency.

Pursuant to Onshore Oil and Gas Order No. 1, lessees and operators have the responsibility to see that their exploration, development, production, and construction operations are conducted in a manner which conforms with applicable Federal laws and regulations and with the State and local laws, to the extent to which they are applicable, to operations on Federal or Indian lands.

**NEWFIELD PRODUCTION COMPANY
EAST PARIETTE FEDERAL 6-8-9-19
SE/NW SECTION 8, T9S, R19E
UINTAH COUNTY, UTAH**

ONSHORE ORDER NO. 1

MULTI-POINT SURFACE USE & OPERATIONS PLAN

I. EXISTING ROADS

See attached Topographic Map "A"

To reach Newfield Production Company well location site East Pariette Federal 6-8-9-19 located in the SE 1/4 NW 1/4 Section 8, T9S, R19E, Uintah County, Utah

Proceed southwesterly out of Myton, Utah along Highway 40 - 1.6 miles \pm to the junction of this highway and UT State Hwy 53, proceed southeasterly - 15.3 miles \pm to it's junction with an existing road to the northeast, proceed in a northeasterly direction - 7.8 miles \pm to it's junction with an existing road to the southeast; proceed in a southeasterly direction - 3.0 miles \pm to it's junction with the beginning of the proposed access road, proceed in a southeasterly direction along the proposed access road - 290' \pm to the proposed well location

The aforementioned dirt oil field service roads and other roads in the vicinity are constructed out of existing native materials that are prevalent to the existing area they are located in and range from clays to a sandy-clay shale material

The roads for access during the drilling, completion and production phase will be maintained at the standards required by the State of Utah, or other controlling agencies. This maintenance will consist of some minor grader work for smoothing road surfaces and for snow removal. Any necessary fill material for repair will be purchased and hauled from private sources.

2. PLANNED ACCESS ROAD

Approximately 290' of access road is proposed for the proposed well. See attached **Topographic Map "B"**.

The proposed access road will be an 18' crown road (9' either side of the centerline) with drainage ditches along either side of the proposed road whether it is deemed necessary in order to handle any run-off from normal meteorological conditions that are prevalent to this area. The maximum grade will be less than 8%.

There will be **no** culverts required along this access road. There will be barrow ditches and turnouts as needed along this road.

There are no fences encountered along this proposed road. There will be no new gates or cattle guards required.

All construction material for this access road will be borrowed material accumulated during construction of the access road.

3. LOCATION OF EXISTING WELLS

Refer to Exhibit "B"

4. **LOCATION OF EXISTING AND/OR PROPOSED FACILITIES**

There are no existing facilities that will be used by this well.

It is anticipated that this well will be a producing oil well.

Upon construction of a tank battery, the well pad will be surrounded by a dike of sufficient capacity to contain at minimum 110% of the largest tank volume within the facility battery.

Tank batteries will be built to State specifications.

All permanent surface equipment will be painted Carlsbad. All facilities will be painted within six months of installation.

5. **LOCATION AND TYPE OF WATER SUPPLY**

Newfield Production will transport water by truck for drilling purposes from the following water sources:

Johnson Water District
Water Right : 43-7478

Neil Moon Pond
Water Right: 43-11787

Maurice Harvey Pond
Water Right: 47-1358

Newfield Collector Well
Water Right: 41-3530 (A30414DV, contracted with the Duchesne County Conservancy District).

There will be no water well drilled at this site.

6. **SOURCE OF CONSTRUCTION MATERIALS**

All construction material for this location shall be borrowed material accumulated during construction of the location site and access road.

A mineral material application is not required for this location.

7. **METHODS FOR HANDLING WASTE DISPOSAL**

A small reserve pit (90' x 40' x 8' deep, or less) will be constructed from native soil and clay materials. The reserve pit will receive the processed drill cutting (wet sand, shale & rock) removed from the wellbore. Any drilling fluids, which do accumulate in the pit as a result of shale-shaker carryover, cleaning of the sand trap, etc., will be promptly reclaimed. All drilling fluids will be fresh water based, typically containing Total Dissolved Solids of less than 3000 PPM. No potassium chloride, chromates, trash, debris, nor any other substance deemed hazardous will be placed in this pit. Therefore, it is proposed that no synthetic liner be required in the reserve pit. However, if upon constructing the pit there is insufficient fine clay and silt present, a liner will be used for the purpose of reducing water loss through percolation.

Newfield requests approval that a flare pit not be constructed or utilized on this location.

A portable toilet will be provided for human waste.

A trash basket will be provided for garbage (trash) and hauled away to an approved disposal site at the completion of the drilling activities.

Immediately upon first production, all produced water will be confined to a steel storage tank. If the production water meets quality guidelines, it is transported to the Ashley, Monument Butte, Jonah, and Beluga water injection facilities by company or contract trucks. Subsequently, the produced water is injected into approved Class II wells to enhance Newfield's secondary recovery project.

Water not meeting quality criteria, is disposed at Newfield's Pariette #4 disposal well (Sec. 7, T9S R19E), State of Utah approved surface disposal facilities, or Federally approved surface disposal facilities.

8. **ANCILLARY FACILITIES**

There are no ancillary facilities planned for at the present time and none foreseen in the near future.

9. **WELL SITE LAYOUT**

See attached Location Layout Sheet.

Fencing Requirements

All pits will be fenced according to the following minimum standards:

- a) A 39-inch net wire shall be used with at least one strand of barbed wire on top of the net.
- b) The net wire shall be no more than two (2) inches above the ground. The barbed wire shall be three (3) inches above the net wire. Total height of the fence shall be at least forty-two (42) inches.
- c) Corner posts shall be centered and/or braced in such a manner to keep tight at all times
- d) Standard steel, wood or pipe posts shall be used between the corner braces. Maximum distance between any two posts shall be no greater than sixteen (16) feet.
- e) All wire shall be stretched, by using a stretching device, before it is attached to the corner posts.

The reserve pit fencing will be on three (3) sides during drilling operations and on the fourth side when the rig moves off location. Pits will be fenced and maintained until cleanup.

Existing fences to be crossed by the access road will be braced and tied off before cutting so as to prevent slacking in the wire. The opening shall be closed temporarily as necessary during construction to prevent the escape of livestock, and upon completion of construction the fence shall be repaired to BLM specifications.

10. **PLANS FOR RESTORATION OF SURFACE:**

- a) Producing Location

Immediately upon well completion, the location and surrounding area will be cleared of all unused tubing, equipment, debris, material, trash and junk not required for production.

The reserve pit and that portion of the location not needed for production facilities/operations will be recontoured to the approximated natural contours. Weather permitting, the reserve pit will be reclaimed within one hundred twenty (120) days from the date of well completion. Before any dirt work takes place, the reserve pit must have all fluids and hydrocarbons removed.

b) Dry Hole Abandoned Location

At such time as the well is plugged and abandoned, the operator shall submit a subsequent report of abandonment and the State of Utah will attach the appropriate surface rehabilitation conditions of approval

11. **SURFACE OWNERSHIP** – David Felter See attached Surface Use Agreement

12. **OTHER ADDITIONAL INFORMATION**

Newfield Production Company requests 290' of disturbed area be granted in Lease UTU-4493 to allow for construction of the planned access road. **Refer to Topographic Map "B".** A permanent width of 30' and a running surface of 18' is proposed for the planned access road. The construction phase of the planned access road will last approximately (5) days. The planned access road will be an 18' crown road (9' either side of the centerline) with drainage ditches along either side of the proposed road whether it is deemed necessary in order to handle any run-off from normal meteorological conditions that are prevalent to this area. The maximum grade will be less than 8%. There will be no culverts required along this access road. There will be barrow ditches and turnouts as needed along this road. There are no fences encountered along this proposed road. There will be no new gates or cattle guards required. All construction material for this access road will be borrowed material accumulated during construction of the access road.

Newfield Production Company requests 290' of disturbed area be granted in Lease UTU-4493 for construction of the proposed gas lines. It is proposed that the disturbed area will temporarily be 50' wide to allow for construction of a 6" gas gathering line, and a 3" poly fuel gas line, with a permanent width of 30' upon completion of the proposed gas lines. The construction phase of the proposed gas lines will last approximately (5) days. Both proposed lines will tie in to the existing pipeline infrastructure. **Refer to Topographic Map "C."**

Newfield Production Company requests 290' of disturbed area be granted in Lease UTU-4493 to allow for construction of the proposed water lines. It is proposed that the disturbed area will temporarily be 50' wide to allow for construction of a buried 3" steel water injection line and a buried 3" poly water return line and 30' wide upon completion of the proposed water lines. Both proposed lines will tie in to the existing pipeline infrastructure. **Refer to Topographic Map "C."** In the event that the proposed well is converted to a water injection well, a separate injection permit will be applied for through the proper agencies.

- a) Newfield Production Company is responsible for informing all persons in the area who are associated with this project that they will be subject to prosecution for knowingly disturbing historic or archaeological sites, or for collecting artifacts. If historic or archaeological materials are uncovered during construction, Newfield is to immediately stop work that might further disturb such materials and contact the Authorized Officer.
- b) Newfield Production will control noxious weeds along rights-of-way for roads, pipelines, well sites or other applicable facilities. On State administered land it is required that a Pesticide Use Proposal shall be submitted and given approval prior to the application of herbicides or other possible hazardous chemicals.
- c) Drilling rigs and/or equipment used during drilling operations on this well site will not be stacked or stored on State Lands after the conclusion of drilling operations or at any other time without State authorization. However, if State authorization is obtained, it is only a temporary measure to allow time to make arrangements for permanent storage on commercial facilities.

The Archaeological and Paleontological Report Waiver is attached

Additional Surface Stipulations

All lease and/or unit operations will be conducted in such a manner that full compliance is made with all applicable laws and regulations, Onshore Oil and Gas Orders, the approved plan of operations and any applicable Notice to Lessees. A copy of these conditions will be furnished to the field representative to ensure compliance.

Hazardous Material Declaration

Newfield Production Company guarantees that during the drilling and completion of the East Pariette Federal 6-8-9-19, Newfield will not use, produce, store, transport or dispose 10,000# annually of any of the hazardous chemicals contained in the Environmental Protection Agency's consolidated list of chemicals subject to reporting under Title III Superfund Amendments and Reauthorization Act (SARA) of 1986. Newfield also guarantees that during the drilling and completion of the East Pariette Federal 6-8-9-19, Newfield will use, produce, store, transport or dispose less than the threshold planning quantity (T.P.Q.) of any extremely hazardous substances as defined in 40 CFR 355.

A complete copy of the approved APD, if applicable, shall be on location during the construction of the location and drilling activities.

Newfield Production Company or a contractor employed by Newfield Production shall contact the State office at (801) 722-3417, 48 hours prior to construction activities.

The State office shall be notified upon site completion prior to moving on the drilling rig.

13. **LESSEE'S OR OPERATOR'S REPRESENTATIVE AND CERTIFICATION:**

Representative

Name: Dave Allred
Address: Newfield Production Company
Route 3, Box 3630
Myton, UT 84052
Telephone: (435) 646-3721

Certification

Please be advised that Newfield Production Company is considered to be the operator of well #6-8-9-19, SE/NW Section 8, T9S, R19E, Uintah County, Utah and is responsible under the terms and conditions of the lease for the operations conducted upon the leased lands. Bond coverage is provided by, Federal Bond #RLB00100473.

I hereby certify that the proposed drill site and access route have been inspected, and I am familiar with the conditions which currently exist; that the statements made in this plan are true and correct to the best of my knowledge; and that the work associated with the operations proposed here will be performed by Newfield Production Company and its contractors and subcontractors in conformity with this plan and the terms and conditions under which it is approved. This statement is subject to the provisions of the 18 U.S.C. 1001 for the filing of a false statement.



3/16/09
Date

Mandie Crozier
Regulatory Specialist
Newfield Production Company

NEWFIELD PRODUCTION COMPANY

EAST PARIETTE 6-8-9-19

Section 8, T9S, R19E, S.L.B.&M.







SURVEYED BY: C.M.	DATE SURVEYED: 01-02-09
DRAWN BY: F.T.M.	DATE DRAWN: 01-20-09
SCALE: 1" = 50'	REVISED:

Tri State
Land Surveying, Inc.
(435) 781-2501
180 NORTH VERNAL AVE. VERNAL, UTAH 84078

NEWFIELD PRODUCTION COMPANY

CROSS SECTIONS EAST PARIETTE 6-8-9-19



NOTE:
UNLESS OTHERWISE
NOTED ALL CUT/FILL
SLOPES ARE AT 1.5:1

ESTIMATED EARTHWORK QUANTITIES (No Shrink or swell adjustments have been used) (Expressed in Cubic Yards)

ITEM	CUT	FILL	6" TOPSOIL	EXCESS
PAD	2,190	2,190	Topsoil is not included in Pad Cut	0
PIT	640	0		640
TOTALS	2,830	2,190	1,040	640



SURVEYED BY: C.M. DATE SURVEYED: 01-02-09
DRAWN BY: F.T.M. DATE DRAWN: 01-20-09
SCALE: 1" = 50' REVISED:

Tri State
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078
(435) 781-2501

NEWFIELD PRODUCTION COMPANY

TYPICAL RIG LAYOUT

EAST PARIETTE 6-8-9-19



SURVEYED BY: C.M.	DATE SURVEYED: 01-02-09
DRAWN BY: F.T.M.	DATE DRAWN: 01-20-09
SCALE: 1" = 50'	REVISED:

Tri State
Land Surveying, Inc.
180 NORTH VERNAL AVE. VERNAL, UTAH 84078
(435) 781-2501

Howfield Production Company


Proposed Site Facility Diagram

East Pariette Federal 6-8-9-19

SE/NW Sec. 8, T9S, R19E

Uintah County, Utah

UTU-4493



Legend

Emulsion Line
Load Rack	-----
Water Line
Gas Sales
Oil Line	_____

Production Phase:

- 1) Valves 1, 3, and 4 sealed closed
- 2) Valves 2, 5, and 6 sealed open

Sales Phase:


- 1) Valves 1, 2, 4, 5, and 6 sealed closed
- 2) Valve 3 open


Draining Phase:

- 1) Valves 1 and 6 open

Diked Section







NEWFIELD
Exploration Company

East Pariette 6-8-9-19
SEC. 8, T9S, R19E, S.L.B.&M.





Tri-State
Land Surveying Inc.
(435) 781-2501
180 North Vernal Ave. Vernal, Utah 84078

SCALE: 1=100,000
DRAWN BY: mw
DATE: 01-24-2009


Legend

Existing Road

Proposed Access

TOPOGRAPHIC MAP

"A"



East Pariette 6-8-9-19
SEC. 8, T9S, R19E, S.L.B.&M.




Tri-State
Land Surveying Inc.
(435) 781-2501
180 North Vernal Ave. Vernal, Utah 84078

SCALE: 1" = 2,000'
DRAWN BY: mw
DATE: 01-24-2009

Legend
Existing Road
Proposed Access

TOPOGRAPHIC MAP

"B"



NEWFIELD
Exploration Company

East Pariette 6-8-9-19
SEC. 8, T9S, R19E, S.L.B.&M.



Tri-State
Land Surveying Inc.
(435) 781-2501

180 North Vernal Ave. Vernal, Utah 84078

SCALE: 1" = 2,000'

DRAWN BY: mw


DATE: 01-24-2009


Legend

- Roads
- Proposed Gas Line
- Proposed Water Line

TOPOGRAPHIC MAP

"C"







NEWFIELD
Exploration Company

East Pariette 6-8-9-19
SEC. 8, T9S, R19E, S.L.B.&M.



Tri-State
Land Surveying Inc.
(435) 781-2501
180 North Vernal Ave. Vernal, Utah 84078

SCALE: 1" = 2,000'
DRAWN BY: mw
DATE: 01-24-2009

Legend

● Location
○ One-Mile Radius

Exhibit "B"

2-M SYSTEM

Blowout Prevention Equipment Systems




EXHIBIT C

EXHIBIT D


Wells located on Bar F Partnership David Felter
(Private Land Owner)

ARCHAEOLOGICAL & PALEOTOLOGICAL REPORT WAIVER

For the above referenced location; Bar F Partnership David Felter, the Private Surface Owner. (Having a Surface Owner Agreement with Newfield Production Company)

David Felter, representing this entity does agree to waive the request from the State of Utah and Bureau of Land Management for an Archaeological/Cultural and Paleontological Resource Survey for any wells covered by the Surface Use Agreement dated 11/11/08 between the above said private land owner and Newfield Production. This waiver hereby releases Newfield Production Company from this request.

David Felter
Private Surface Owner

 3-9-09
Brad Mecham Date
Newfield Production Company

MEMORANDUM
of
< EASEMENT, RIGHT-OF-WAY
and
SURFACE USE AGREEMENT

This Easement, Right-of-Way and Surface Use Agreement ("Agreement") is entered into this 11th day of November 2008 by and between **Bar F Partnership, David Felter, 290 West 100 South Myton, Utah 84052** ("Surface Owner," whether one or more), and **NEWFIELD PRODUCTION COMPANY**, a Texas corporation ("NEWFIELD"), with offices at 1401 Seventeenth Street, Suite 1000, Denver, Colorado 80202, covering certain lands, (the "Lands") situated in Uintah County, Utah described as follows:

Township 9 South, Range 19 East
Section 8: NENW, SENW, NESW and NWSE
Uintah County, Utah

being, 160 acres more or less,

and associated roads and pipeline routes beginning at each wellsite and traversing the lands as shall be agreed upon prior to the construction of same.

For and in consideration of the sum of ten dollars (\$10.00), and other valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the undersigned hereby agree to the terms and provisions set forth as follows:

1. Compensation for Well: Release of All Claims

NEWFIELD shall pay to Surface Owner the sum as set forth in and according to the terms of that certain Letter Agreement for Easement, Right-of Way and Surface Use by and between Surface Owner and NEWFIELD, dated November 11, 2008, as full payment and satisfaction for any and all detriment, depreciation, injury or damage of any nature to the Lands or growing crops thereon that may occur as a result of NEWFIELD's drilling or completion operations or its continuing activities for the production or transportation of oil, gas, or other hydrocarbons or products associated with the foregoing including, but not limited to, surface use, access, pipelines, gathering lines, pipeline interconnections, and any and all other reasonable or customary uses of land related to said operations or activities.

2. Grant of Right of Way and Easement

Surface Owner hereby grants, bargains, leases, assigns, and conveys to NEWFIELD an easement and right-of-way for the purpose of construction, using and maintaining access roads, locations for surface equipment and subsurface gathering lines for each well drilled upon the Lands, pipelines, and pipeline interconnections for two years from date of this agreement and so long thereafter as NEWFIELD's oil and gas leases remain in effect.

This Agreement shall be binding upon the respective heirs, executors, administrators, successors, and assigns of the undersigned.

These Parties hereto have executed this document effective as of the day first above written.

BAR F PARTNERSHIP

By: 

David Felter

NEWFIELD PRODUCTION COMPANY

By: 

Gary D. Packer, President


STATE OF UTAH)
)ss
COUNTY OF UINTAH)

This instrument was acknowledged before me this 11 day of Nov, 2008 by
David Felter.

Witness my hand and official seal.

My commission expires July 5, 2011


Notary Public





STATE OF COLORADO)
)ss
COUNTY OF Denver)

This instrument was acknowledged before me this February 25, 2008 by
Gary D. Packer, as President of Newfield Production Company, a Texas corporation, on behalf of the corporation.

Witness my hand and official seal.

My commission expires 7/12/2010


Notary Public



WORKSHEET
APPLICATION FOR PERMIT TO DRILL

APD RECEIVED: 03/18/2009

API NO. ASSIGNED: 43-047-40596

WELL NAME: E PARIETTE FED 6-8-9-19
OPERATOR: NEWFIELD PRODUCTION (N2695)
CONTACT: MANDIE CROZIER

PHONE NUMBER: 435-646-3721

PROPOSED LOCATION:

SE NW 08 090S 190E
SURFACE: 2254 FNL 1885 FWL
BOTTOM: 2254 FNL 1885 FWL
COUNTY: UINTAH
LATITUDE: 40.04643 LONGITUDE: -109.80627
UTM SURF EASTINGS: 601831 NORTHINGS: 4433383
FIELD NAME: PARIETTE BENCH (640)

INSPECT LOCATN BY: / /		
Tech Review	Initials	Date
Engineering		
Geology		
Surface		

LEASE TYPE: 1 - Federal
LEASE NUMBER: UTU-4493
SURFACE OWNER: 4 - Fee

PROPOSED FORMATION: GRRV
COALBED METHANE WELL? NO

RECEIVED AND/OR REVIEWED:

☒ Plat
☒ Bond: Fed[1] Ind[] Sta[] Fee[]
(No. RLB00100473)
☒ Potash (Y/N)
☒ Oil Shale 190-5 (B) or 190-3 or 190-13
☒ Water Permit
(No. 43-7478)
☒ RDCC Review (Y/N)
(Date: _____)
☒ Fee Surf Agreement (Y/N)
☒ Intent to Commingle (Y/N)

LOCATION AND SITING:

R649-2-3.
Unit: EAST PARIETTE (GRRV)
R649-3-2. General
Siting: 460 From Qtr/Qtr & 920' Between Wells
R649-3-3. Exception
☒ Drilling Unit
Board Cause No: 171-02
Eff Date: 9-25-2002
Siting: Suspends General Siting
R649-3-11. Directional Drill

COMMENTS:

Needs Presite (03-25-09)

STIPULATIONS:

1- Federal Approval
2- STATEMENT OF BASIS

Application for Permit to Drill

Statement of Basis

4/8/2009

Utah Division of Oil, Gas and Mining

Page 1

APD No	API WellNo	Status	Well Type	Surf Ownr	CBM
1334	43-047-40596-00-00		OW	P	No
Operator	NEWFIELD PRODUCTION COMPANY	Surface Owner-APD			
Well Name	E PARIETTE FED 6-8-9-19	Unit			
Field	UNDESIGNATED	Type of Work			
Location	SENW 8 9S 19E S 2254 FNL 1885 FWL	GPS Coord (UTM) 601831E 4433383N			

Geologic Statement of Basis

The mineral rights for the proposed well are owned by the Federal Government. The BLM will be the agency responsible for evaluating and approving the drilling, casing and cement programs.

Brad Hill
APD Evaluator

4/8/2009
Date / Time

Surface Statement of Basis

The general area is the lower Pariette Draw drainage of Uintah County, Utah. Roosevelt, Utah is about 20 air miles to the northwest. Road access from Myton, Utah is by following State of Utah Hwy. 40, Duchesne and Uintah County and oil field development roads a distance of approximately 28 miles. New construction of 290 feet across private land will be required. Pariette Draw contains a perennial stream augmented by irrigation runoff and seepage. The draw runs into the Green River approximately 6 miles downstream from Ouray, Utah and about 4 miles downstream from the location. Wide alluvial bottomlands characterize the area. Ridges and drainages with gentle to moderately steep side-slopes border the bottomlands. Sandstone ledges are common along the rims of the side-draws. Occasional seeps occur in the draws. The Bureau of Land Management has aided the creation of wetlands in the lower Pariette Wash by constructing dikes or dams that pond the flows. One hundred and sixty acres of private land is the only non-federal lands for several miles along the bottom of this drainage.

The East Pariette Federal 6-8-9-19 proposed oil well location is in the wide bottom of Pariette draw on a sandy knoll surrounded by agricultural fields. This knoll has a gentle slope toward the north and the stream-course, which is about 1/10 mile away. The well pad will occupy most of this knoll. The location has been moved to the south beyond the normal drilling window to avoid a field irrigated in the past by a wheel-line sprinkler. The proposed site appears to be a suitable location for constructing a pad and drilling and operating a well. David Felter owns the surface of the location and the minerals are owned by the United States Government and administered by the Bureau of Land Management.

Numerous pieces of old farm equipment are scattered on the knoll. Mr. Foote of Newfield agreed to contact Mr. Felter regarding moving this equipment to a suitable site.

Mr. David Felter was invited to the pre-site by phone. He said he would not be able to attend but had seen the stakes and had no concern about this particular location. A surface use agreement has been executed. Mr. James Hereford and Ms. Christina Cimilula represented the Bureau of Land Management. They had no concerns regarding the proposal.

Floyd Bartlett
Onsite Evaluator

3/25/2009
Date / Time

Application for Permit to Drill

Statement of Basis

4/8/2009

Utah Division of Oil, Gas and Mining

Page 2

Conditions of Approval / Application for Permit to Drill

Category	Condition
Pits	A synthetic liner with a minimum thickness of 16 mils with a felt subliner shall be properly installed and maintained in the reserve pit.
Surface	The reserve pit shall be fenced upon completion of drilling operations.

ON-SITE PREDRILL EVALUATION

Utah Division of Oil, Gas and Mining

Operator NEWFIELD PRODUCTION COMPANY
Well Name E PARIETTE FED 6-8-9-19
API Number 43-047-40596-0 **APD No** 1334 **Field/Unit** UNDESIGNATED
Location: 1/4,1/4 SENW **Sec** 8 **Tw** 9S **Rng** 19E 2254 FNL 1885 FWL
GPS Coord (UTM) 601825 4433382 **Surface Owner**

Participants

Floyd Bartlett (DOGM), Cory Stewart (Tri-state Land Surveying), Tim Eaton and Brian Foote (Newfield), James Hereford and Kristina Cimilula (Bureau of Land Management).

Regional/Local Setting & Topography

The general area is the lower Pariette Draw drainage of Uintah County, Utah. Roosevelt, Utah is about 20 air miles to the northwest. Road access from Myton, Utah is by following State of Utah Hwy. 40, Duchesne and Uintah County and oil field development roads a distance of approximately 28 miles. New construction of 290 feet across private land will be required. Pariette Draw contains a perennial stream augmented by irrigation runoff and seepage. The draw runs into the Green River approximately 6 miles downstream from Ouray, Utah and about 4 miles downstream from the location. Wide alluvial bottomlands characterize the area. Ridges and drainages with gentle to moderately steep side-slopes border the bottomlands. Sandstone ledges are common along the rims of the side-draws. Occasional seeps occur in the draws. The Bureau of Land Management has aided the creation of wetlands in the lower Pariette Wash by constructing dikes or dams that pond the flows. One hundred and sixty acres of private land is the only non-federal lands for several miles along the bottom of this drainage.

The East Pariette Federal 6-8-9-19 proposed oil well location is in the wide bottom of Pariette draw on a sandy knoll surrounded by agricultural fields. This knoll has a gentle slope toward the north and the stream-course, which is about 1/10 mile away. The well pad will occupy most of this knoll. The location has been moved to the south beyond the normal drilling window to avoid a field irrigated in the past by a wheel-line sprinkler. The proposed site appears to be a suitable location for constructing a pad and drilling and operating a well. David Felter owns the surface of the location and the minerals are owned by the United States Government and administered by the Bureau of Land Management.

Surface Use Plan

Current Surface Use

Grazing
Agricultural
Recreational
Wildlife Habitat
Grazing

New Road

Miles	Well Pad	Src Const Material	Surface Formation
0.02	Width 199 Length 300	Onsite	UNTA

Ancillary Facilities N

Waste Management Plan Adequate?

Environmental Parameters

Affected Floodplains and/or Wetland N

Flora / Fauna

Site is poorly vegetated. Existing vegetation includes halogeton, Russian thistle, sagebrush, greasewood, shadscale,

horsebrush and annuals.

Cattle, horses, deer, elk, prairie dogs, antelope, small mammals and birds.

Soil Type and Characteristics

Moderately shallow sandy loam. Subsurface sandstone is expected to exist.

Erosion Issues N

Sedimentation Issues N

Site Stability Issues N

Drainage Diversion Required N

Berm Required? N

Erosion Sedimentation Control Required? N

Paleo Survey Run? N Paleo Potential Observed? N Cultural Survey Run? N Cultural Resources?

Reserve Pit

Site-Specific Factors		Site Ranking	
Distance to Groundwater (feet)	<25 or recharge area	20	
Distance to Surface Water (feet)	>1000	0	
Dist. Nearest Municipal Well (ft)	>5280	0	
Distance to Other Wells (feet)	>1320	0	
Native Soil Type	Mod permeability	10	
Fluid Type	Fresh Water	5	
Drill Cuttings	Normal Rock	0	
Annual Precipitation (inches)	<10	0	
Affected Populations	<10	0	
Presence Nearby Utility Conduits	Not Present	0	
Final Score		35	1 Sensitivity Level

Characteristics / Requirements

A 40' x 80' x 8' deep reserve pit is planned in an area of cut on the southeast side of the location. A pit liner is required. Newfield commonly uses a 16-mil liner.

Closed Loop Mud Required? N Liner Required? Y Liner Thickness 16 Pit Underlayment Required? Y

Other Observations / Comments

ATV's were used to access the site.

Floyd Bartlett
Evaluator

3/25/2009
Date / Time

United States Department of the Interior

BUREAU OF LAND MANAGEMENT

Utah State Office
P.O. Box 45155
Salt Lake City, Utah 84145-0155

IN REPLY REFER TO:

3160
(UT-922)

March 20, 2009

Memorandum

To: Assistant District Manager Minerals, Vernal District

From: Michael Coulthard, Petroleum Engineer

Subject: 2009 Plan of Development East Pariette Unit, Uintah
County, Utah.

Pursuant to email between Diana Whitney, Division of Oil, Gas and Mining, and Mickey Coulthard, Utah State Office, Bureau of Land Management, the following wells are planned for calendar year 2009 within the East Pariette Unit, Duchesne County, Utah.

(Proposed PZ Green River)

(Proposed PZ Green River)

43-047-40595 E Pariette Fed 03-8-9-19 Sec 08 T09S R19E 0660 FNL 1928 FWL
43-047-40596 E Pariette Fed 06-8-9-19 Sec 08 T09S R19E 2254 FNL 1885 FWL
43-047-40597 E Pariette Fed 10-8-9-19 Sec 08 T09S R19E 1792 FSL 1974 FEL
43-047-40598 E Pariette Fed 11-8-9-19 Sec 08 T09S R19E 1981 FSL 1989 FWL

This office has no objection to permitting the wells at this time.

/s/ Michael L. Coulthard

bcc: File – East Pariette Unit
Division of Oil Gas and Mining
Central Files
Agr. Sec. Chron
Fluid Chron

MCoulthard:mc:3-20-09



March 17, 2009

State of Utah, Division of Oil, Gas & Mining
ATTN: Diana Mason
PO Box 145801
Salt Lake City, UT 84114-5801

RE: Exception Location
East Pariette Federal 6-8-9-19
T9S R19E, Section 8: SENW
2254' FNL 1885' FWL
Uintah County, Utah

Dear Ms. Mason;

Pursuant to Rule 649-3-3 of the Oil & Gas Rules and Regulations of the State of Utah, Newfield Production Company ("NPC") hereby requests an exception location for the drilling of the captioned well. The proposed drillsite for this well is located 76' south of the drilling window required by Rule R649-3-2, which requires a well to be located in the center of a forty (40) acre quarter-quarter section, or a substantially equivalent lot or tract, with a tolerance of two hundred (200) feet in any direction from the center.

The attached plat depicts the proposed location and illustrates the deviation from the drilling window. The requested location has been chosen to accommodate the surface owner.

Please note the drillsite and all surrounding acreage within a four hundred sixty (460) foot radius is entirely within the East Pariette Unit (UTU-80207X). NPC is the Unit Operator of the East Pariette Unit.

If you have any questions or require further information, please do not hesitate to contact the undersigned at 303-382-4444 or by email at reveland@newfield.com. Your consideration of this matter is greatly appreciated.

Sincerely,
NEWFIELD PRODUCTION COMPANY

A handwritten signature in cursive script that reads "Roxann Eveland".



Roxann Eveland
Land Associate

Attachment

RECEIVED
MAR 23 2009
DIV. OF OIL, GAS & MINING

NEWFIELD PRODUCTION COMPANY

WELL LOCATION, EAST PARIETTE
6-8-9-19, LOCATED AS SHOWN IN THE
SE 1/4 NW 1/4 OF SECTION 8, T9S, R19E,
SLB & M. UTAH COUNTY, UTAH




THIS IS TO CERTIFY THAT THE ABOVE PLOT WAS
PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS
MADE BY ME OR UNDER MY SUPERVISION AND THAT
THE SAME ARE TRUE AND CORRECT TO THE BEST OF
MY KNOWLEDGE AND BELIEF. No.189377


THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS
PREPARED FROM FIELD NOTES OF ACTUAL SURVEY
MADE BY ME OR UNDER MY SUPERVISION AND THAT
THE SAME ARE TRUE AND CORRECT TO THE BEST
OF MY KNOWLEDGE AND BELIEF No.189377

[Signature]
STACY W. STEWART
REGISTERED LAND SURVEYOR
REGISTRATION No. 189377
STATE OF UTAH

TRI STATE LAND SURVEYING & CONSULTING
180 NORTH VERNAL AVE - VERNAL, UTAH 84078
(435) 781-2501

DATE SURVEYED 01-05-09	SURVEYED BY CM
DATE DRAWN 01-20-09	DRAWN BY FTM
REVISED	SCALE 1" = 1000'



 = SECTION CORNERS LOCATED

BASIS OF ELEV,
U S G S 7-1/2 min QUAD (UTELAND BUTTE)

EAST PARIETTE 6-8-9-19
(Surface Location) NAD 83
LATITUDE = 40° 02' 47.01"
LONGITUDE = 109° 48' 25.24"

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
APPLICATION FOR PERMIT TO DRILL OR REENTER


FORM APPROVED
OMB No. 1004-0137
Expires July 31, 2010

1a Type of work: <input checked="" type="checkbox"/> DRILL <input type="checkbox"/> REENTER		5 Lease Serial No. UTU-4493
1b. Type of Well <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other <input checked="" type="checkbox"/> Single Zone <input type="checkbox"/> Multiple Zone		6. If Indian, Allottee or Tribe Name NA
2 Name of Operator Newfield Production Company		7 If Unit or CA Agreement, Name and No East Parlette
3a Address Route #3 Box 3630, Myton UT 84052		8 Lease Name and Well No. East Parlette Federal 6-8-9-19
3b Phone No. (include area code) (435) 646-3721		9 API Well No.
4. Location of Well (Report location clearly and in accordance with any State requirements *) At surface SE/NW 2254' FNL 1885' FWL At proposed prod zone		10. Field and Pool, or Exploratory Eight Mile Flat
14 Distance in miles and direction from nearest town or post office* Approximately 27.7 miles southeast of Myton, UT		11 Sec., T R. M. or Blk and Survey or Area Sec 8, T9S R19E
15 Distance from proposed* location to nearest property or lease line, ft. Approx 1885' f/lse, 5666' f/unit (Also to nearest drg unit line, if any)	16 No. of acres in lease 680.00	17 Spacing Unit dedicated to this well 40 Acres
18 Distance from proposed location* to nearest well, drilling, completed, applied for, on this lease, ft. Approx 1637'	19 Proposed Depth 5,790'	20 BLM/BIA Bond No. on file RLB00100473
21 Elevations (Show whether DF, KDB, RT, GL, etc.) 4713' GL	22 Approximate date work will start* 2nd Qtr. 2009	23. Estimated duration (7) days from SPUD to rig release

24 Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No. 1, must be attached to this form:

- | | |
|--|---|
| 1 Well plat certified by a registered surveyor | 4 Bond to cover the operations unless covered by an existing bond on file (see Item 20 above) |
| 2 A Drilling Plan | 5 Operator certification |
| 3 A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office) | 6 Such other site specific information and/or plans as may be required by the BLM |

25 Signature 	Name (Printed/Typed) Mandie Crozier	Date 3/16/09
Title Regulatory Specialist		

Approved by (Signature)	Name (Printed/Typed)	Date
	Office	

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.
Conditions of approval, if any, are attached

Title 18 USC Section 1001 and Title 43 USC Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Continued on page 2)

*(Instructions on page 2)

RECEIVED

MAR 23 2009

DIV. OF OIL, GAS & MINING



JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

April 9, 2009

Newfield Production Company
Rt. #3, Box 3630
Myton, UT 84052

Re: East Pariette Federal 6-8-9-19 Well, 2254' FNL, 1885' FWL, SE NW, Sec. 8, T. 9 South,
R. 19 East, Uintah County, Utah

Gentlemen:

Pursuant to the provisions and requirements of Utah Code Ann. § 40-6-1 *et seq.*, Utah Administrative Code R649-3-1 *et seq.*, and the attached Conditions of Approval, approval to drill the referenced well is granted.

This approval shall expire one year from the above date unless substantial and continuous operation is underway, or a request for extension is made prior to the expiration date. The API identification number assigned to this well is 43-047-40596.

Sincerely,

Gil Hunt
Associate Director

pab
Enclosures

cc: Uintah County Assessor
Bureau of Land Management, Vernal Office



Operator: Newfield Production Company
Well Name & Number East Pariette Federal 6-8-9-19
API Number: 43-047-40596
Lease: UTU-4493

Location: SE NW Sec. 8 T. 9 South R. 19 East

Conditions of Approval

1. General

Compliance with the requirements of Utah Admin. R. 649-1 *et seq.*, the Oil and Gas Conservation General Rules, and the applicable terms and provisions of the approved Application for permit to drill.

2. Notification Requirements

Notify the division within 24 hours of spudding the well.

- Contact Carol Daniels at (801) 538-5284.

Notify the Division prior to commencing operations to plug and abandon the well.

- Contact Dustin Doucet at (801) 538-5281 (801) 733-0983 home

3. Reporting Requirements

All required reports, forms and submittals will be promptly filed with the Division, including but not limited to the Entity Action Form (Form 6), Report of Water Encountered During Drilling (Form 7), Weekly Progress Reports for drilling and completion operations, and Sundry Notices and Reports on Wells requesting approval of change of plans or other operational actions.

4. State approval of this well does not supersede the required federal approval, which must be obtained prior to drilling.

5. Compliance with the Conditions of Approval/Application for Permit to Drill outlined in the Statement of Basis. (Copy Attached)

Spud
BLM - Vernal Field Office - Notification Form

Operator Newfield Exploration Rig Name/# 21 Submitted By
Reed Durfey Phone Number 823-5566
Well Name/Number East Pariette Federal 6-8-9-19
Qtr/Qtr Se/NW Section 8 Township 9S Range 19E
Lease Serial Number UTU-4493
API Number 43-047-40596

Spud Notice – Spud is the initial spudding of the well, not drilling out below a casing string.

Date/Time September 25, 2009 8:00 AM ☒ PM ☐

Casing – Please report time casing run starts, not cementing times.

- ☒ Surface Casing
- ☐ Intermediate Casing
- ☐ Production Casing
- ☐ Liner
- ☐ Other

Date/Time September 25, 2009 1:00 AM ☐ PM ☒

BOPE

- ☐ Initial BOPE test at surface casing point
- ☐ BOPE test at intermediate casing point
- ☐ 30 day BOPE test
- ☐ Other

Date/Time _____ AM ☐ PM ☐

Remarks _____

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an
abandoned well. Use Form 3160-3 (APD) for such proposals.

FORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010

SUBMIT IN TRIPLICATE - Other Instructions on page 2

1. Type of Well
☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator
NEWFIELD PRODUCTION COMPANY

3a. Address Route 3 Box 3630
Myton, UT 84052

3b. Phone (include area code)
435.646.3721

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

SENW Section 8 T9S R19E

5. Lease Serial No.

USA UTU-4493

6. If Indian, Allottee or Tribe Name.

7. If Unit or CA/Agreement, Name and/or
EAST PARIETTE UNIT

8. Well Name and No.

FEDERAL 6-8-9-19

9. API Well No.

4304740596

10. Field and Pool, or Exploratory Area

MONUMENT BUTTE

11. County or Parish, State

UINTAH, UT

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other _____
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug & Abandon	<input type="checkbox"/> Temporarily Abandon	Spud Notice _____
	<input type="checkbox"/> Convert to Injector	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	_____

13. Describe Proposed or Completed Operation: (Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

On 9/26/09 MIRU Ross # 29. Spud well @ 9:00 am. Drill 315' of 12 1/4" hole with air mist. TIH W/ 7 Jt's 8 5/8" J-55 24 # csgn. Set @ 319.46' KB. On 9/29/09 cement with 160 sks of class "G" w/ 3% CaCL2 + 1/4# sk Cello- Flake Mixed @ 15.8 ppg > 1.17 cf/ sk yeild. Returned 5 bbls cement to pit. WOC.

I hereby certify that the foregoing is true and correct (Printed/ Typed)

Jim Smith

Signature

Title

Drilling Foreman

Date

10/05/2009

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by _____

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Date

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious and fraudulent statements or representations as to any matter within its jurisdiction

(Instructions on page 2)

RECEIVED

OCT 07 2009

DIV. OF OIL, GAS & MINING

NEWFIELD PRODUCTION COMPANY - CASING & CEMENT REPORT

8 5/8"	CASING SET AT	319.46
--------	---------------	--------

LAST CASING	_____	SET AT	_____
DATUM	<u>12</u>		
DATUM TO CUT OFF CASING		<u>12</u>	
DATUM TO BRADENHEAD FLANGE			<u>12</u>
TD DRILLER	<u>315</u>	LOGGER	_____
HOLE SIZE	<u>12 1/4"</u>		

OPERATOR **Newfield Exploration Company**
WELL **FEDERAL 6-8-9-19**
FIELD/PROSPECT **MB**
CONTRACTOR & RIG # **Ross # 29**

LOG OF CASING STRING:

PIECES	OD	ITEM - MAKE - DESCRIPTION	WT / FT	GRD	THREAD	CONDT	LENGTH	
1		Guide shoe				A	0.9	
1		WH - 92				A	0.95	
1	8 5/8"	Shoe jt	24	J-55	STC	A	43.94	
6	8 5/8"	csg	24	J-55	STC	A	263.67	
CASING INVENTORY BAL.			FEET	JTS	TOTAL LENGTH OF STRING			309.46
TOTAL LENGTH OF STRING			309.46	7	LESS CUT OFF PIECE			2
LESS NON CSG. ITEMS			1.85		PLUS DATUM TO T/CUT OFF CSG			12
PLUS FULL JTS. LEFT OUT			0		CASING SET DEPTH			319.46
TOTAL			307.61	7	} COMPARE			
TOTAL CSG. DEL. (W/O THRDS)			307.61	7				
TIMING					GOOD CIRC THRU JOB Yes Bbls CMT CIRC TO SURFACE 5 RECIPROCATED PIP No BUMPED PLUG TO 118			
BEGIN RUN CSG.	Spud	12:00 PM	9/26/2009					
CSG. IN HOLE		3:00 PM	9/27/2009					
BEGIN CIRC		11:20 AM	9/27/2009					
BEGIN PUMP CMT		11:30 AM	9/27/2009					
BEGIN DSPL. CMT		11:43 AM	9/27/2009					
PLUG DOWN		11:48 AM	9/27/2009					

STATE OF UTAH
DIVISION OF OIL, GAS AND MINING
ENTITY ACTION FORM - FORM 6

OPERATOR: **NEWFIELD PRODUCTION COMPANY**
ADDRESS: **RT. 3 BOX 3630**
MYTON, UT 84052

OPERATOR ACCT. NO. **N2695**

ACTION CODE	CURRENT ENTITY NO	NEW ENTITY NO	API NUMBER	WELL NAME	WELL LOCATION					SPUD DATE	EFFECTIVE DATE
					QQ	SC	TP	RG	COUNTY		
A	99999	17384	43-047-40385	Ute Tribal 15-29-4-1E	SWSE	29	4S	1E	Uintah	09/30/09	10/13/09
WELL 1 COMMENTS: GRRV											
A	99999	17385	43-013-34271	Ute Tribal 10-25-4-3W	NWSE	25	4S	3W	Duchesne	10/2/09	10/13/09
WELL 2 COMMENTS: GRRV											
B	99999	13614	43-047-40596	East Pariette Federal 6-8-9-19	SENW	8	9S	19E	Uintah	09/26/09	10/13/09
WELL 3 COMMENTS: GRRV											
B	99999	13614	43-047-40598	East Pariette Federal 11-8-9-19	NESW	8	9S	19E	Uintah	09/26/09	10/13/09
WELL 4 COMMENTS: GRRV											
B	99999	13614	43-047-40597	East Pariette Federal 10-8-9-19	NWSE	8	9S	19E	Uintah	10/06/09	10/13/09
WELL 5 COMMENTS: GRRV											
WELL 6 COMMENTS:											

ACTION CODES (See instructions on back of form)

- A - Establish new entity for new well (single well only)
- B - Add new well to existing entity (group or unit well)
- C - Re-assign well from one existing entity to another existing entity
- D - Re-assign well from one existing entity to a new entity
- E - Other (explain in comments section)

NOTE: Use COMMENT section to explain why each Action Code was selected

RECEIVED
OCT 06 2009

DIV. OF OIL, GAS & MINING

Kim Swasey
Signature **Kim Swasey**
Production Analyst
Date **October 6, 2009**

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

APPLICATION FOR PERMIT TO DRILL OR REENTER

FORM APPROVED
OMB No. 1004-0137
Expires July 31, 2010

1a. Type of work: <input checked="" type="checkbox"/> DRILL <input type="checkbox"/> REENTER		5. Lease Serial No. UTU-4493
1b. Type of Well: <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other <input checked="" type="checkbox"/> Single Zone <input type="checkbox"/> Multiple Zone		6. If Indian, Allottee or Tribe Name NA
2. Name of Operator Newfield Production Company		7. If Unit or CA Agreement, Name and No. East Pariette
3a. Address Route #3 Box 3630, Myton UT 84052		8. Lease Name and Well No. East Pariette Federal 6-8-9-19
3b. Phone No. (include area code) (435) 646-3721		9. API Well No. 43 047 40596
4. Location of Well (Report location clearly and in accordance with any State requirements.)* At surface SE/NW 2254' FNL 1885' FWL At proposed prod. zone		10. Field and Pool, or Exploratory Eight Mile Flat
14. Distance in miles and direction from nearest town or post office* Approximately 27.7 miles southeast of Myton, UT		11. Sec., T. R. M. or Blk. and Survey or Area Sec. 8, T9S R19E
15. Distance from proposed* location to nearest property or lease line, ft. Approx. 1885' f/lse, 5666' f/unit (Also to nearest drig. unit line, if any)	16. No. of acres in lease 680.00	17. Spacing Unit dedicated to this well 40 Acres
18. Distance from proposed location* to nearest well, drilling, completed, applied for, on this lease, ft. Approx. 1637'	19. Proposed Depth 5,790'	20. BLM/BIA Bond No. on file RLB00100473
21. Elevations (Show whether DF, KDB, RT, GL, etc.) 4713' GL	22. Approximate date work will start* 2nd Qtr. 2009	23. Estimated duration (7) days from SPUD to rig release

24. Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No. 1, must be attached to this form:

- | | |
|--|---|
| 1. Well plat certified by a registered surveyor. | 4. Bond to cover the operations unless covered by an existing bond on file (see Item 20 above). |
| 2. A Drilling Plan. | 5. Operator certification |
| 3. A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office). | 6. Such other site specific information and/or plans as may be required by the BLM. |

25. Signature <i>Mandie Crozier</i>	Name (Printed/Typed) Mandie Crozier	Date 3/16/09
Title Regulatory Specialist		

Approved by (Signature) <i>Stephanie J Howard</i>	Name (Printed/Typed) Stephanie J Howard	Date 9/15/09
Title Acting Assistant Field Manager Lands & Mineral Resources	Office VERNAL FIELD OFFICE	

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.
Conditions of approval, if any, are attached.

CONDITIONS OF APPROVAL ATTACHED

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Continued on page 2)

*(Instructions on page 2)

NOTICE OF APPROVAL RECEIVED

MAR 16 2009

RECEIVED

OCT 08 2009

UDOGH

BLM VERNAL FIELD OFFICE

DIV. OF OIL, GAS & MINING
APD POSTED 319-09

AFMSS#09 RR40074A



UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
VERNAL FIELD OFFICE

170 South 500 East

VERNAL, UT 84078

(435) 781-4400



CONDITIONS OF APPROVAL FOR APPLICATION FOR PERMIT TO DRILL

Company: Newfield Production Company
Well No: East Pariette Federal 6-8-9-19
API No: 43-047-40596

Location: SENW, Sec. 8, T9S, R19E
Lease No: UTU-4493
Agreement: East Pariette (GR) Unit

Title	Name	Office Phone Number	Cell Phone Number
Petroleum Engineer:	Matt Baker	(435) 781-4490	(435) 828-4470
Petroleum Engineer:	Michael Lee	(435) 781-4432	(435) 828-7875
Petroleum Engineer:	Ryan Angus	(435) 781-4430	(435) 828-7368
Supervisory Petroleum Technician:	Jamie Sparger	(435) 781-4502	(435) 828-3913
Supervisory NRS:	Karl Wright	(435) 781-4484	
NRS/Enviro Scientist:	Christine Cimiluca	(435) 781-4475	
NRS/Enviro Scientist:	Dan Emmett	(435) 781-3414	(435) 828-4029
NRS/Enviro Scientist:	Anna Figueroa	(435) 781-3407	(435) 828-3548
NRS/Enviro Scientist:	Lori Ford	(435) 781-4406	
NRS/Enviro Scientist:	David Gordon	(435) 781-4424	
NRS/Enviro Scientist:	James Hereford	(435) 781-3412	(435) 828-3546
NRS/Enviro Scientist:	Chuck Macdonald	(435) 781-4441	(435) 828-7481
NRS/Enviro Scientist:	Nathan Packer	(435) 781-3405	(435) 828-3545
NRS/Enviro Scientist:	Paul Percival	(435) 781-4493	(435) 828-7381
NRS/Enviro Scientist:	Verlyn Pindell	(435) 781-3402	(435) 828-3547
NRS/Enviro Scientist:	Holly Villa	(435) 781-4404	(435) 828-3544

Fax: (435) 781-3420

**A COPY OF THESE CONDITIONS SHALL BE FURNISHED TO YOUR
FIELD REPRESENTATIVE TO INSURE COMPLIANCE**

All lease and/or unit operations are to be conducted in such a manner that full compliance is made with the applicable laws, regulations (43 CFR Part 3160), and this approved Application for Permit to Drill including Surface and Downhole Conditions of Approval. The operator is considered fully responsible for the actions of his subcontractors. A copy of the approved APD must be on location during construction, drilling, and completion operations. **This permit is approved for a two (2) year period, or until lease expiration, whichever occurs first. An additional extension, up to two (2) years, may be applied for by sundry notice prior to expiration.**

NOTIFICATION REQUIREMENTS

Location Construction (Notify Environmental Scientist)	-	Forty-Eight (48) hours prior to construction of location and access roads.
Location Completion (Notify Environmental Scientist)	-	Prior to moving on the drilling rig.
Spud Notice (Notify Petroleum Engineer)	-	Twenty-Four (24) hours prior to spudding the well.
Casing String & Cementing (Notify Supv. Petroleum Tech.)	-	Twenty-Four (24) hours prior to running casing and cementing all casing strings.
BOP & Related Equipment Tests (Notify Supv. Petroleum Tech.)	-	Twenty-Four (24) hours prior to initiating pressure tests.
First Production Notice (Notify Petroleum Engineer)	-	Within Five (5) business days after new well begins or production resumes after well has been off production for more than ninety (90) days.

***SURFACE USE PROGRAM
CONDITIONS OF APPROVAL (COAs)***

- All new and replacement internal combustion gas field engines of less than or equal to 300 design-rated horsepower must not emit more than 2 gms of NO_x per horsepower-hour. This requirement does not apply to gas field engines of less than or equal to 40 design-rated horsepower.
- All and replacement internal combustion gas field engines of greater than 300 design rated horsepower must not emit more than 1.0 gms of NO_x per horsepower-hour.
- If there is an active Gilsonite mining operation within 2 miles of the well location, operator shall notify the Gilsonite operator at least 48 hours prior to any blasting during construction.
- If paleontological materials are uncovered during construction, the operator is to immediately stop work and contact the Authorized Officer (AO). A determination will be made by the AO as to what mitigation may be necessary for the discovered paleontologic material before construction can continue.

SITE SPECIFIC SURFACE COAs:

- NONE

**DOWNHOLE PROGRAM
CONDITIONS OF APPROVAL (COAs)**

SITE SPECIFIC DOWNHOLE COAs:

- Newfield Production Co. shall adhere to all referenced requirements in the SOP (version: June 24, 2008)) along with all Oil and Gas rules and requirements listed in the Code of Federal Regulations and all Federal Onshore Oil and Gas Orders.

All provisions outlined in Onshore Oil & Gas Order #2 Drilling Operations shall be strictly adhered to. The following items are emphasized:

DRILLING/COMPLETION/PRODUCING OPERATING STANDARDS

- The spud date and time shall be reported orally to Vernal Field Office within 24 hours of spudding.
- Notify Vernal Field Office Supervisory Petroleum Engineering Technician at least 24 hours in advance of casing cementing operations and BOPE & casing pressure tests.
- All requirements listed in Onshore Order #2 III. E. Special Drilling Operations are applicable for air drilling of surface hole.
- Blowout prevention equipment (BOPE) shall remain in use until the well is completed or abandoned. Closing unit controls shall remain unobstructed and readily accessible at all times. Choke manifolds shall be located outside of the rig substructure.
- All BOPE components shall be inspected daily and those inspections shall be recorded in the daily drilling report. Components shall be operated and tested as required by Onshore Oil & Gas Order No. 2 to insure good mechanical working order. All BOPE pressure tests shall be performed by a test pump with a chart recorder and **NOT** by the rig pumps. Test shall be reported in the driller's log.
- BOP drills shall be initially conducted by each drilling crew within 24 hours of drilling out from under the surface casing and weekly thereafter as specified in Onshore Oil & Gas Order No. 2.
- Casing pressure tests are required before drilling out from under all casing strings set and cemented in place.
- No aggressive/fresh hard-banded drill pipe shall be used within casing.
- **Cement baskets shall not be run on surface casing.**
- The operator must report all shows of water or water-bearing sands to the BLM. If flowing water is encountered it must be sampled, analyzed, and a copy of the analyses submitted to the BLM Vernal Field Office.
- The operator must report encounters of all non oil & gas mineral resources (such as Gilsonite, tar sands, oil shale, trona, etc.) to the Vernal Field Office, in writing, within 5 working days of each encounter. Each report shall include the well name/number, well location, date and depth

(from KB or GL) of encounter, vertical footage of the encounter and, the name of the person making the report (along with a telephone number) should the BLM need to obtain additional information.

- A complete set of angular deviation and directional surveys of a directional well will be submitted to the Vernal BLM office engineer within 30 days of the completion of the well.
- While actively drilling, chronologic drilling progress reports shall be filed directly with the BLM, Vernal Field Office on a weekly basis in sundry, letter format or e-mail to the Petroleum Engineers until the well is completed.
- A cement bond log (CBL) will be run from the production casing shoe to the top of cement and shall be utilized to determine the bond quality for the production casing. Submit a field copy of the CBL to this office.
- **Please submit an electronic copy of all other logs run on this well in LAS format to UT_VN_Welllogs@BLM.gov. This submission will supersede the requirement for submittal of paper logs to the BLM.**
- There shall be no deviation from the proposed drilling, completion, and/or workover program as approved. Safe drilling and operating practices must be observed. Any changes in operation must have prior approval from the BLM Vernal Field Office.

OPERATING REQUIREMENT REMINDERS:

- All wells, whether drilling, producing, suspended, or abandoned, shall be identified in accordance with 43 CFR 3162.6. There shall be a sign or marker with the name of the operator, lease serial number, well number, and surveyed description of the well.
- In accordance with 43 CFR 3162.4-3, this well shall be reported on the "Monthly Report of Operations" (Oil and Gas Operations Report ((OGOR)) starting with the month in which operations commence and continue each month until the well is physically plugged and abandoned. This report shall be filed in duplicate, directly with the Minerals Management Service, P.O. Box 17110, Denver, Colorado 80217-0110, or call 1-800-525-7922 (303) 231-3650 for reporting information.
- Should the well be successfully completed for production, the BLM Vernal Field office must be notified when it is placed in a producing status. Such notification will be by written communication and must be received in this office by not later than the fifth business day following the date on which the well is placed on production. The notification shall provide, as a minimum, the following informational items:
 - Operator name, address, and telephone number.
 - Well name and number.
 - Well location (¼¼, Sec., Twn, Rng, and P.M.).
 - Date well was placed in a producing status (date of first production for which royalty will be paid).
 - The nature of the well's production, (i.e., crude oil, or crude oil and casing head gas, or natural gas and entrained liquid hydrocarbons).
 - The Federal or Indian lease prefix and number on which the well is located; otherwise the non-Federal or non-Indian land category, i.e., State or private.
 - Unit agreement and/or participating area name and number, if applicable.
 - Communitization agreement number, if applicable.
- Any venting or flaring of gas shall be done in accordance with Notice to Lessees (NTL) 4A and needs prior approval from the BLM Vernal Field Office.
- All undesirable events (fires, accidents, blowouts, spills, discharges) as specified in NTL 3A will be reported to the BLM, Vernal Field Office. Major events, as defined in NTL3A, shall be reported verbally within 24 hours, followed by a written report within 15 days. "Other than Major Events" will be reported in writing within 15 days. "Minor Events" will be reported on the Monthly Report of Operations and Production.
- Whether the well is completed as a dry hole or as a producer, "Well Completion and Recompletion Report and Log" (BLM Form 3160-4) shall be submitted not later than 30 days after completion of the well or after completion of operations being performed, in accordance with 43 CFR 3162.4-1. Two copies of all logs run, core descriptions, and all other surveys or

data obtained and compiled during the drilling, workover, and/or completion operations, shall be filed on BLM Form 3160-4. Submit with the well completion report a geologic report including, at a minimum, formation tops, and a summary and conclusions. Also include deviation surveys, sample descriptions, strip logs, core data, drill stem test data, and results of production tests if performed. Samples (cuttings, fluid, and/or gas) shall be submitted only when requested by the BLM, Vernal Field Office.

- All off-lease storage, off-lease measurement, or commingling on-lease or off-lease, shall have prior written approval from the BLM Vernal Field Office.
- Oil and gas meters shall be calibrated in place prior to any deliveries. The BLM Vernal Field Office Petroleum Engineers will be provided with a date and time for the initial meter calibration and all future meter proving schedules. A copy of the meter calibration reports shall be submitted to the BLM Vernal Field Office. All measurement facilities will conform to the API standards for liquid hydrocarbons and the AGA standards for natural gas measurement. All measurement points shall be identified as the point of sale or allocation for royalty purposes.
- A schematic facilities diagram as required by Onshore Oil & Gas Order No. 3 shall be submitted to the BLM Vernal Field Office within 30 days of installation or first production, whichever occurs first. All site security regulations as specified in Onshore Oil & Gas Order No. 3 shall be adhered to. All product lines entering and leaving hydrocarbon storage tanks will be effectively sealed in accordance with Onshore Oil & Gas Order No. 3.
- Any additional construction, reconstruction, or alterations of facilities, including roads, gathering lines, batteries, etc., which will result in the disturbance of new ground, shall require the filing of a suitable plan and need prior approval of the BLM Vernal Field Office. Emergency approval may be obtained orally, but such approval does not waive the written report requirement.
- No location shall be constructed or moved, no well shall be plugged, and no drilling or workover equipment shall be removed from a well to be placed in a suspended status without prior approval of the BLM Vernal Field Office. If operations are to be suspended for more than 30 days, prior approval of the BLM Vernal Field Office shall be obtained and notification given before resumption of operations.
- Pursuant to Onshore Oil & Gas Order No. 7, this is authorization for pit disposal of water produced from this well for a period of 90 days from the date of initial production. A permanent disposal method must be approved by this office and in operation prior to the end of this 90-day period. In order to meet this deadline, an application for the proposed permanent disposal method shall be submitted along with any necessary water analyses, as soon as possible, but no later than 45 days after the date of first production. Any method of disposal which has not been approved prior to the end of the authorized 90-day period will be considered as an Incident of Noncompliance and will be grounds for issuing a shut-in order until an acceptable manner for disposing of said water is provided and approved by this office.
- Unless the plugging is to take place immediately upon receipt of oral approval, the Field Office Petroleum Engineers must be notified at least 24 hours in advance of the plugging of the well, in order that a representative may witness plugging operations. If a well is suspended or abandoned, all pits must be fenced immediately until they are backfilled. The "Subsequent Report of Abandonment" (Form BLM 3160-5) must be submitted within 30 days after the actual plugging of the well bore, showing location of plugs, amount of cement in each, and amount of casing left in hole, and the current status of the surface restoration.

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an
abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other Instructions on page 2

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

NEWFIELD PRODUCTION COMPANY

3a. Address

Route 3 Box 3630
Myton, UT 84052

3b. Phone (include area code)

435.646.3721

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

SENV Section 8 T9S R19E

FORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010

5. Lease Serial No.

USA UTU-4493

6. If Indian, Allottee or Tribe Name.

7. If Unit or CA/Agreement, Name and/or

EAST PARIETTE UNIT

8. Well Name and No.

FEDERAL 6-8-9-19

9. API Well No.

4304740596

10. Field and Pool, or Exploratory Area

MONUMENT BUTTE

11. County or Parish, State

UINTAH, UT

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other _____
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug & Abandon	<input type="checkbox"/> Temporarily Abandon	Weekly Status Report _____
	<input type="checkbox"/> Convert to Injector	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: (Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomple horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

On 10/1/09 MIRU NDSI Rig # 1. Set all equipment. Pressure test Kelly, TIW, Choke manifold, & Bop's to 2,000 psi. Test 8.625 csgn to 1,500 psi. Vernal BLM field, & Roosevelt DOGM office was notified of test. PU BHA and tag cement @ 260'. Drill out cement & shoe. Drill a 7.875 hole with fresh water to a depth of 5680'. Lay down drill string & BHA. Open hole log w/ Dig/SP/GR log's TD to surface. PU & TIH with Guide shoe, shoe jt, float collar, 129 jt's of 5.5 J-55, 15.5# csgn. Set @ 5671' / KB. Cement with 280 sks cement mixed @ 11.0 ppg & 3.43 yld. Then 380 sks cement mixed @ 14.4 ppg & 1.24 yld. Returned 64 bbls of cement to reserve pit. Nipple down Bop's. Drop slips @ 90,000 #s tension. Release rig @ 1:30 AM on 10/6/09.

I hereby certify that the foregoing is true and correct (Printed/ Typed)

Justin Crum

Signature

Title

Drilling Foreman

Date

10/15/2009

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Date

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious and fraudulent statements or representations as to any matter within its jurisdiction

(Instructions on page 2)

RECEIVED

OCT 20 2009

DIV. OF OIL, GAS & MINING

NEWFIELD PRODUCTION COMPANY - CASING & CEMENT REPORT

5 1/2" CASING SET AT 5671

LAST CASING 8 5/8" SET AT 319
 DATUM _____
 DATUM TO CUT OFF CASING _____
 DATUM TO BRADENHEAD FLANGE _____
 TD DRILLER 5680 LOGC 5675
 HOLE SIZE 7 7/8"

OPERATOR Newfield Exploration Company
 WELL FEDERAL 6-8-9-19
 FIELD/PROSPECT MB
 CONTRACTOR & RIG # NDSI # 1

LOG OF CASING STRING:							
PIECES	OD	ITEM - MAKE - DESCRIPTION		WT / FT	GRD	THREAD	CONDT
1	5 1/2"	Landing jt.					14
128	5 1/2"	Casing		15.50	J-55	LTC	5613.38
1	5 1/2"	Float Collar					0.6
1	5 1/2"	Casing (Shoe jt.)		15.50	J-55	LTC	45.15
1	5 1/2"	Guide Shoe					0.65
CASING INVENTORY BAL.		FEET	JTS	TOTAL LENGTH OF STRING			5673.78
TOTAL LENGTH OF STRING		5673.78		LESS CUT OFF PIECE			14
LESS NON CSG. ITEMS		15.25		PLUS DATUM TO T/CUT OFF CSG			12
PLUS FULL JTS. LEFT OUT		304.08	7	CASING SET DEPTH			5,671.78
TOTAL		5962.61	7	} COMPARE			
TOTAL CSG. DEL. (W/O THRDS)		5962.61	136				
TIMING							
BEGIN RUN CSG.	Spud	1:30 PM	10/5/2009	GOOD CIRC THRU JOB Yes			
CSG. IN HOLE		6:00 PM	10/5/2009	Bbls CMT CIRC TO SURFACE 64			
BEGIN CIRC		6:00 PM	10/5/2009	RECIPROCATED PIPE Yes			
BEGIN PUMP CMT		7:07 PM	10/5/2009	BUMPED PLUG TO 1789			
BEGIN DSPL. CMT		8:25 PM	10/5/2009				
PLUG DOWN		9:00 PM	10/5/2009				

[illegible]

COMPANY REPRESENTATIVE

Justin Crum

DATE 10/6/2009

STATE OF UTAH
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.

1. TYPE OF WELL: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NUMBER: USA UTU-4493
2. NAME OF OPERATOR: NEWFIELD PRODUCTION COMPANY		6. IF INDIAN, ALLOTTEE OR TRIBE NAME:
3. ADDRESS OF OPERATOR: Route 3 Box 3630 CITY Myton STATE UT ZIP 84052		7. UNIT or CA AGREEMENT NAME: EAST PARIETTE UNIT
PHONE NUMBER 435.646.3721		8. WELL NAME and NUMBER: FEDERAL 6-8-9-19
4. LOCATION OF WELL: FOOTAGES AT SURFACE:		9. API NUMBER: 4304740596
OTR/OTR. SECTION. TOWNSHIP. RANGE. MERIDIAN: SENW, 8, T9S, R19E		10. FIELD AND POOL, OR WILDCAT: MONUMENT BUTTE
		COUNTY: UINTAH
		STATE: UT

11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION		
<input type="checkbox"/> NOTICE OF INTENT (Submit in Duplicate) Approximate date work will _____	<input type="checkbox"/> ACIDIZE <input type="checkbox"/> ALTER CASING <input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> CONVERT WELL TYPE	<input type="checkbox"/> DEEPEN <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> PLUG BACK <input type="checkbox"/> PRODUCTION (START/STOP) <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> RECOMPLETE - DIFFERENT FORMATION	<input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> TEMPORARITLY ABANDON <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> VENT OR FLAIR <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> WATER SHUT-OFF <input checked="" type="checkbox"/> OTHER: - Weekly Status Report
<input checked="" type="checkbox"/> SUBSEQUENT REPORT (Submit Original Form Only) Date of Work Completion: 10/28/2009			

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.

The above subject well was completed on 10-28-09, attached is a daily completion status report.

NAME (PLEASE PRINT) Lucy Chavez-Naupoto

TITLE Production Tech

SIGNATURE

DATE 11/03/2009

(This space for State use only)

RECEIVED

NOV 04 2009

DIV. OF OIL, GAS & MINING

Daily Activity Report**Format For Sundry****FEDERAL 6-8-9-19****8/1/2009 To 12/30/2009****10/20/2009 Day: 1****Completion**

Rigless on 10/20/2009 - Run CBL & shoot first stage. - Install 5M frac head. NU 6" 5M Cameron BOP. RU H/O truck & pressure test casing, blind rams, frac head & casing valves to 4500 psi. RU Perforators LLC WLT w/ mast & run CBL under pressure. WLTD @ 5586' cement top @ 144'. Perforate stage #1. CP5 sds @ 5518-25' & CP4 sds @ 5478-82' w/ 3 1/8" slick guns (19 gram, .49" EH, 120°, 21.92" pen, EXP-3319-331 Titan) w/ 3 spf for total of 33 shots. 134 BWTR. SWIFN.

Daily Cost: \$0**Cumulative Cost: \$12,832**

10/22/2009 Day: 2**Completion**

Rigless on 10/22/2009 - Frac well. - RU Phoenix Surverys inc WLT, crane & Lubricator. RIH w/ Weatherford 5 1/2" 6K composite flow through frac plug & 7' perf gun. Set plug @ 5380'. Perforate CP2 sds @ 6306-13' w/ 3 1/8" Slick Guns (.34"EH, 16 gram, 120°, 21.00" pen., TAG-3375-311SL) w/ 3 spf for total of 21 shots. RU BJ Services. 1459 psi on well. Broke @ 3908 psi. Pressure dropped below open pressure. No shut ins recorded. Frac CP2 sds w/ 10,000#'s of 20/40 sand in 245 bbls of Lightning 17 fluid. Treated w/ ave pressure of 2358 psi w/ ave rate of 26.4 BPM. ISIP 1874 psi. FG. @ .79. Leave pressure on well. 720 BWTR. - RU BJ Services. 19 psi on well. Broke @ 3889 psi. Pump Techni-hib. ISIP @ 1345 psi, 1 hr @ 836 psi. FG @ .-. Frac CP4/CP5 sds w/ 20,087#'s of 20/40 sand in 341 bbls of Lightning 17 fluid. Treated w/ ave pressure of 2479 psi w/ ave rate of 22.6 BPM. ISIP 1738 psi, 5 min @ 1553 psi, 10 min @ 1511 psi, 15 min @ 1494 psi. FG @ .75. Leave pressure on well. 475 BWTR. - RU Phoenix Surverys inc WLT, crane & Lubricator. RIH w/ Weatherford 5 1/2" 6K composite flow through frac plug & 10' perf gun. Set plug @ 5000'. Perforate A3 sds @ 4924-34' w/ 3 1/8" Slick Guns (.34"EH, 16 gram, 120°, 21.00" pen., TAG-3375-311SL) w/ 3 spf for total of 30 shots. RU BJ Services. 1333 psi on well. Broke @ 4011 psi. Pressure dropped below open pressure. No shut ins recorded. Frac A3 sds w/ 103,120#'s of 20/40 sand in 757 bbls of Lightning 17 fluid. Treated w/ ave pressure of 1979 psi w/ ave rate of 26.5 BPM. ISIP 2147 psi. FG. @ .87. Open well to pit for immediate flowback @ approx. 3 bpm. Well flowed for 5 hrs. & died. Recovered 675 bbls water. SWIFN. 802 BWTR.

Daily Cost: \$0**Cumulative Cost: \$64,225**

10/26/2009 Day: 3**Completion**

WWS #3 on 10/26/2009 - ND Cameron BOP. NU Schaeffer BOP. PU tbg. - 450 psi on well. Bleed off well. ND Cameron BOP & 5m frac head. NU 3m production head & Schaeffer BOP. RIH w/ 4 3/4" chomp bit, bit sub & 140 jts new 2 7/8" tbg. from pipe racks (tallying & drifting). SWIFN. 762 BWTR.

Daily Cost: \$0**Cumulative Cost: \$95,231**

10/27/2009 Day: 4**Completion**

WWS #3 on 10/27/2009 - DU CBPs. C/O PBTD. Swab for cleanup. 602 BWTR. - Tbg. @ 150

psi, csg. @ 120 psi. Bleed off well. RIH w/ tbg. Tag fill @ 4970'. RU powerswivel & pump. C/O to CBP @ 5000'. DU CBP in 27 min. Cont. RIH w/ tbg. Tag fill @ 5365'. C/O to CBP @ 5380'. DU CBP in 23 min. Cont. RIH w/ tbg. Tag fill @ 5536'. C/O to PBTD @ 5625'. Circulate well clean. LD powerswivel. Pull up to 5556'. RIH w/ swab. SFL @ surface. Made 15 runs. Recovered 160 bbls. Trace of oil. No show of sand. EFL @ 1200'. RD swab. SWIFN. 602 BWTR.

Daily Cost: \$0

Cumulative Cost: \$108,016

10/28/2009 Day: 5

Completion

WWS #3 on 10/28/2009 - Round trip tbg. ND BOP. RIH w/ rods. Put well on production @ 5:00 p.m. 4.5 spm, 84" stroke length. - 50 psi on tbg., 0 psi on csg. Bleed off well. RIH w/ tbg. Tag PBTD @ 5625'. Circulate well. POOH w/ tbg. LD BHA. RIH w/ 2 7/8" notched collar, 1 jt 2 7/8" tbg., PSN, 1 jt 2 7/8" tbg., 5 1/2" TAC & 169 jts 2 7/8" tbg. ND BOP. Set TAC @ 5494' w/ 19,000# tension. NU wellhead. X-over for rods. Flush tbg. w/ 60 bbls water. RIH w/ Central Hydraulic 2 1/2" x 1 1/2" x 16' x 20' RHAC rod pump, 6- 1 1/2" weight bars, 20- 3/4" guided rods, 94- 3/4" slick rods, 100- 3/4" guided rods, 1- 8', 6', 2' x 3/4" pony subs, 1 1/2" x 26' polished rod. Seat pump. RU pumping unit. Hang off rods. Stroke test to 800 psi. Good pump action. RD. Put well on production @ 5:00 p.m. 4.5 spm, 84" stroke length. 662 BWTR.

Finalized

Daily Cost: \$0

Cumulative Cost: \$133,184

Pertinent Files: Go to File List

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

FORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010

SUBMIT IN TRIPLICATE - Other Instructions on page 2

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

NEWFIELD PRODUCTION COMPANY

3a. Address Route 3 Box 3630

Myton, UT 84052

3b. Phone (include area code)

435.646.3721

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

SENW Section 8 T9S R19E

5. Lease Serial No.

USA UTU-4493

6. If Indian, Allottee or Tribe Name.

7. If Unit or CA/Agreement, Name and/or

EAST PARIETTE UNIT

8. Well Name and No.

FEDERAL 6-8-9-19

9. API Well No.

4304740596

10. Field and Pool, or Exploratory Area

MONUMENT BUTTE

11. County or Parish, State

UINTAH, UT

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other _____
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug & Abandon	<input type="checkbox"/> Temporarily Abandon	Weekly Status Report
	<input type="checkbox"/> Convert to Injector	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: (Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

The above subject well was completed on 10-28-09, attached is a daily completion status report.

I hereby certify that the foregoing is true and correct (Printed/ Typed)

Lucy Chavez-Naupoto

Signature

Title

Production Tech

Date

11/03/2009

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Date

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious and fraudulent statements or representations as to any matter within its jurisdiction

(Instructions on page 2)

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB NO. 1004-0137
Expires: July 31, 2010

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

1a. Type of Well <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Dry <input type="checkbox"/> Other						5. Lease Serial No. UTU-4493			
b. Type of Completion: <input type="checkbox"/> New Well <input type="checkbox"/> Work Over <input type="checkbox"/> Deepen <input type="checkbox"/> Plug Back <input type="checkbox"/> Diff. Resvr., Other: _____						6. If Indian, Allottee or Tribe Name			
2. Name of Operator NEWFIELD EXPLORATION COMPANY						7. Unit or CA Agreement Name and No. EAST PARIETTE UNIT			
3. Address 1401 17TH ST. SUITE 1000 DENVER, CO 80202						3a. Phone No. (include area code) (435)646-3721		8. Lease Name and Well No. FEDERAL 6-8-9-19	
4. Location of Well (Report location clearly and in accordance with Federal requirements)* At surface 2254' FNL & 1885' FWL (SE/NW) SEC. 8, T9S, R19E At top prod. interval reported below At total depth 5680'						9. AFI Well No. 43-047-40596			
14. Date Spudded 09/26/2009						15. Date T.D. Reached 10/05/2009		10. Field and Pool or Exploratory MONUMENT BUTTE	
16. Date Completed 10/27/2009 <input type="checkbox"/> D & A <input checked="" type="checkbox"/> Ready to Prod.						11. Sec., T., R., M., on Block and Survey or Area SEC. 8, T9S, R19E			
18. Total Depth: MD 5680' TVD						19. Plug Back T.D.: MD TVD		12. County or Parish UINTAH	
20. Depth Bridge Plug Set: MD TVD						13. State UT			
21. Type Electric & Other Mechanical Logs Run (Submit copy of each) <input checked="" type="checkbox"/> DUAL IND GRD, <input checked="" type="checkbox"/> SP, <input checked="" type="checkbox"/> COMP. DENSITY, <input checked="" type="checkbox"/> COMP. NEUTRON, <input checked="" type="checkbox"/> GR, <input checked="" type="checkbox"/> CALIPER, <input checked="" type="checkbox"/> CMT BOND						17. Elevations (DF, RKB, RT, GL)* 4713' GL 4725' KB			
22. Was well cored? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit analysis) Was DST run? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit report) Directional Survey? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Submit copy)									
23. Casing and Liner Record (Report all strings set in well)									
Hole Size	Size/Grade	Wt. (#/ft.)	Top (MD)	Bottom (MD)	Stage Cementer Depth	No. of Sk. & Type of Cement	Slurry Vol. (BBL)	Cement Top*	Amount Pulled
12-1/4"	8-5/8" J-55	24#		319'		160 CLASS G			
7-7/8"	5-1/2" J-55	15.5#		5671'		280 PRIMLITE		144'	
						380 50/50 POZ			
24. Tubing Record									
Size	Depth Set (MD)	Packer Depth (MD)	Size	Depth Set (MD)	Packer Depth (MD)	Size	Depth Set (MD)	Packer Depth (MD)	
2-7/8"	EOT@ 5563'	TA @ 5494'							
25. Producing Intervals									
Formation	Top	Bottom	26. Perforation Record						
A) GREEN RIVER			Perforated Interval	Size	No. Holes	Perf. Status			
B) GREEN RIVER			CP4 & CP5 see below	.49"	3	33			
C) GREEN RIVER			CP2 5306-5313'	.40"	3	21			
D) GREEN RIVER			A3 4924-4934'	.40"	3	30			
27. Acid, Fracture, Treatment, Cement Squeeze, etc.									
Depth Interval	Amount and Type of Material								
5478-5525'	Frac with 20087# of 20/40 sand 166 bbls fluid (CP5 & CP4)								
5306-5313'	Frac with 10000# of 20/40 sand 87 bbls fluid (CP2)								
4924-4934'	Frac with 103120# of 20/40 sand 605 bbls fluid (A3)								
28. Production - Interval A									
Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
10/27/09	11/08/09	24	→	0	0	75			2-1/2" x 1-1/2" x 20' x 24' RHAC Pump
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate	Oil BBL	Gas MCF	Water BBL	Gas/Oil Ratio	Well Status PRODUCING	
			→						
28a. Production - Interval B									
Date First Produced	Test Date	Hours Tested	Test Production	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
			→						
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate	Oil BBL	Gas MCF	Water BBL	Gas/Oil Ratio	Well Status	
			→						

*(See instructions and spaces for additional data on page 2)

RECEIVED
NOV 12 2009

DIV. OF OIL, GAS & MINING

28b. Production - Interval C									
Date First Produced	Test Date	Hours Tested	Test Production ➔	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate ➔	Oil BBL	Gas MCF	Water BBL	Gas/Oil Ratio	Well Status	

28c. Production - Interval D									
Date First Produced	Test Date	Hours Tested	Test Production ➔	Oil BBL	Gas MCF	Water BBL	Oil Gravity Corr. API	Gas Gravity	Production Method
Choke Size	Tbg. Press. Flwg. SI	Csg. Press.	24 Hr. Rate ➔	Oil BBL	Gas MCF	Water BBL	Gas/Oil Ratio	Well Status	

29. Disposition of Gas (Solid, used for fuel, vented, etc.)

USED FOR FUEL

30. Summary of Porous Zones (Include Aquifers):

Show all important zones of porosity and contents thereof: Cored intervals and all drill-stem tests, including depth interval tested, cushion used, time tool open, flowing and shut-in pressures and recoveries.

31. Formation (Log) Markers

GEOLOGICAL MARKERS

Formation	Top	Bottom	Descriptions, Contents, etc.	Name	Top
					Meas. Depth
				GARDEN GULCH MRK GARDEN GULCH 1	3555' 3708'
				GARDEN GULCH 2 POINT 3	3809' 4054'
				X MRKR Y MRKR	4274' 4309'
				DOUGALS CREEK MRK BI CARBONATE MRK	4443' 4697'
				B LIMESTON MRK CASTLE PEAK	4815' 5198'
				BASAL CARBONATE	5590'

32. Additional remarks (include plugging procedure):

CP5 5518-5525' .49" 3/21
CP4 5478-5482' .49" 3/12

RECEIVED

NOV 12 2009

DIV. OF OIL, GAS & MINING

33. Indicate which items have been attached by placing a check in the appropriate boxes:

- ☐ Electrical/Mechanical Logs (1 full set req'd.)
 ☐ Geologic Report
 ☐ DST Report
 ☐ Directional Survey
- ☐ Sundry Notice for plugging and cement verification
 ☐ Core Analysis
 ☐ Other:

34. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records (see attached instructions)*

Name (please print) Lucy Chavez-Naupoto

Title Production Clerk

Signature

Lucy Chavez-Naupoto

Date 11/10/2009

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.