


STATE OF UTAH DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS AND MINING					FORM 3 AMENDED REPORT <input type="checkbox"/>	
<b>APPLICATION FOR PERMIT TO DRILL</b>				<b>1. WELL NAME and NUMBER</b> CWU 1400-32		
<b>2. TYPE OF WORK</b> DRILL NEW WELL <input checked="" type="checkbox"/> REENTER P&A WELL <input type="checkbox"/> DEEPEN WELL <input type="checkbox"/>				<b>3. FIELD OR WILDCAT</b> NATURAL BUTTES		
<b>4. TYPE OF WELL</b> Gas Well Coalbed Methane Well: NO				<b>5. UNIT or COMMUNITIZATION AGREEMENT NAME</b> CHAPITA WELLS		
<b>6. NAME OF OPERATOR</b> EOG Resources, Inc.				<b>7. OPERATOR PHONE</b> 435 781-9111		
<b>8. ADDRESS OF OPERATOR</b> 1060 East Highway 40, Vernal, UT, 84078				<b>9. OPERATOR E-MAIL</b> kaylene_gardner@eogresources.com		
<b>10. MINERAL LEASE NUMBER (FEDERAL, INDIAN, OR STATE)</b> ML-3355		<b>11. MINERAL OWNERSHIP</b> FEDERAL <input type="checkbox"/> INDIAN <input type="checkbox"/> STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>		<b>12. SURFACE OWNERSHIP</b> FEDERAL <input type="checkbox"/> INDIAN <input type="checkbox"/> STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>		
<b>13. NAME OF SURFACE OWNER (if box 12 = 'fee')</b>				<b>14. SURFACE OWNER PHONE (if box 12 = 'fee')</b>		
<b>15. ADDRESS OF SURFACE OWNER (if box 12 = 'fee')</b>				<b>16. SURFACE OWNER E-MAIL (if box 12 = 'fee')</b>		
<b>17. INDIAN ALLOTTEE OR TRIBE NAME (if box 12 = 'INDIAN')</b>		<b>18. INTEND TO COMMINGLE PRODUCTION FROM MULTIPLE FORMATIONS</b> YES <input type="checkbox"/> (Submit Commingling Application) NO <input checked="" type="checkbox"/>		<b>19. SLANT</b> VERTICAL <input checked="" type="checkbox"/> DIRECTIONAL <input type="checkbox"/> HORIZONTAL <input type="checkbox"/>		
<b>20. LOCATION OF WELL</b>	<b>FOOTAGES</b>	<b>QTR-QTR</b>	<b>SECTION</b>	<b>TOWNSHIP</b>	<b>RANGE</b>	<b>MERIDIAN</b>
LOCATION AT SURFACE	1101 FSL 2640 FWL	SESW	32	9.0 S	23.0 E	S
Top of Uppermost Producing Zone	1101 FSL 2640 FWL	SESW	32	9.0 S	23.0 E	S
At Total Depth	1101 FSL 2640 FWL	SESW	32	9.0 S	23.0 E	S
<b>21. COUNTY</b> UINTAH		<b>22. DISTANCE TO NEAREST LEASE LINE (Feet)</b> 1101		<b>23. NUMBER OF ACRES IN DRILLING UNIT</b> 640		
		<b>25. DISTANCE TO NEAREST WELL IN SAME POOL (Applied For Drilling or Completed)</b> 540		<b>26. PROPOSED DEPTH</b> MD: 8830 TVD: 8830		
<b>27. ELEVATION - GROUND LEVEL</b> 5287		<b>28. BOND NUMBER</b> 6196017		<b>29. SOURCE OF DRILLING WATER / WATER RIGHTS APPROVAL NUMBER IF APPLICABLE</b> 49-225		
<b>ATTACHMENTS</b>						
<b>VERIFY THE FOLLOWING ARE ATTACHED IN ACCORDANCE WITH THE UTAH OIL AND GAS CONSERVATION GENERAL RULES</b>						
<input checked="" type="checkbox"/> WELL PLAT OR MAP PREPARED BY LICENSED SURVEYOR OR ENGINEER			<input checked="" type="checkbox"/> COMPLETE DRILLING PLAN			
<input type="checkbox"/> AFFIDAVIT OF STATUS OF SURFACE OWNER AGREEMENT (IF FEE SURFACE)			<input type="checkbox"/> FORM 5. IF OPERATOR IS OTHER THAN THE LEASE OWNER			
<input type="checkbox"/> DIRECTIONAL SURVEY PLAN (IF DIRECTIONALLY OR HORIZONTALLY DRILLED)			<input checked="" type="checkbox"/> TOPOGRAPHICAL MAP			
<b>NAME</b> Kaylene Gardner		<b>TITLE</b> Regulatory Administrator		<b>PHONE</b> 435 781-9111		
<b>SIGNATURE</b>		<b>DATE</b> 11/25/2008		<b>EMAIL</b> kaylene_gardner@eogresources.com		
<b>API NUMBER ASSIGNED</b> 43047500640000		<b>APPROVAL</b>  Permit Manager				

Proposed Hole, Casing, and Cement						
String	Hole Size	Casing Size	Top (MD)	Bottom (MD)		
Cond	17.5	13.375	0	60		
Pipe	Grade	Length	Weight			
	Grade H-40 ST&C	60	48.0			
	Cement Interval	Top (MD)	Bottom (MD)			
		0	60			
		Cement Description	Class	Sacks	Yield	Weight
			Class C Cement	0	0.0	0.0

Proposed Hole, Casing, and Cement						
String	Hole Size	Casing Size	Top (MD)	Bottom (MD)		
Surf	12.25	9.625	0	2300		
Pipe	Grade	Length	Weight			
	Grade J-55 ST&C	2300	36.0			
	Cement Interval	Top (MD)	Bottom (MD)			
		0	2300			
		Cement Description	Class	Sacks	Yield	Weight
			Class G Cement	185	3.82	11.0

Proposed Hole, Casing, and Cement						
String	Hole Size	Casing Size	Top (MD)	Bottom (MD)		
Prod	7.875	4.5	0	8830		
Pipe	Grade	Length	Weight			
	Grade N-80 LT&C	8830	11.6			
	Cement Interval	Top (MD)	Bottom (MD)			
		2300	8830			
		Cement Description	Class	Sacks	Yield	Weight
			Hi Lift "G"	113	3.91	11.0
			50/50 Poz	875	1.28	14.1



T9S, R23E, S.L.B.&M.

EOG RESOURCES, INC.



Well location, CWU #1400-32, located as shown in the SE 1/4 SW 1/4 of Section 32, T9S, R23E, S.L.B.&M., Uintah County, Utah.

BASIS OF ELEVATION

BENCHMARK 58 EAM (1965) LOCATED IN THE NE 1/4 OF SECTION 30, T9S, R23E, S.L.B.&M. TAKEN FROM THE RED WASH SE, QUADRANGLE, UTAH, UINTAH COUNTY 7.5 MINUTE QUAD. (TOPOGRAPHIC MAP) PUBLISHED BY THE UNITED STATES DEPARTMENT OF THE INTERIOR, GEOLOGICAL SURVEY. SAID ELEVATION IS MARKED AS BEING 5132 FEET.

BASIS OF BEARINGS

BASIS OF BEARINGS IS A G.P.S. OBSERVATION.



CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.

*KAY E. BROWN*  
REGISTERED LAND SURVEYOR  
REGISTRATION NO. 161319  
STATE OF UTAH

UINTAH ENGINEERING & LAND SURVEYING

85 SOUTH 200 EAST - VERNAL, UTAH 84078  
(435) 789-1017

SCALE	1" = 1000'	DATE SURVEYED:	04-28-08	DATE DRAWN:	05-28-08
-------	------------	----------------	----------	-------------	----------

PARTY	C.R. C.M. C.H.	REFERENCES	G.L.O. PLAT
-------	----------------	------------	-------------

WEATHER	WARM	FILE	EOG RESOURCES, INC.
---------	------	------	---------------------

BASIS OF BEARINGS

BASIS OF BEARINGS IS A G.P.S. OBSERVATION.

(NAD 83)

LATITUDE = 39°59'17.75" (39.988264)

LONGITUDE = 109°21'02.55" (109.350708)

(NAD 27)

LATITUDE = 39°59'17.87" (39.988297)

LONGITUDE = 109°21'00.11" (109.350031)

LEGEND:

— = 90° SYMBOL

● = PROPOSED WELL HEAD.

▲ = SECTION CORNERS LOCATED.

**EIGHT POINT PLAN****CHAPITA WELLS UNIT 1400-32**  
**SE/SW, SEC. 32, T9S, R23E, S.L.B.&M..**  
**UINTAH COUNTY, UTAH****1. & 2. ESTIMATED TOPS & ANTICIPATED OIL, GAS, & WATER ZONES:**

<b>FORMATION</b>	<b>TVD-RKB (ft)</b>	<b>Objective</b>	<b>Lithology</b>	
Green River	1,544		Shale	
Mahogany Oil Shale Bed	2,116		Shale	
Wasatch	4,369	Primary	Sandstone	Gas
Chapita Wells	4,924	Primary	Sandstone	Gas
Buck Canyon	5,618	Primary	Sandstone	Gas
North Horn	6,189	Primary	Sandstone	Gas
KMV Price River	6,473	Primary	Sandstone	Gas
KMV Price River Middle	7,360	Primary	Sandstone	Gas
KMV Price River Lower	8,137	Primary	Sandstone	Gas
Sego	8,622		Sandstone	
<b>TD</b>	<b>8,830</b>			

**Estimated TD: 8,830' or 200'± below TD****Anticipated BHP: 4,712 Psig**

1. Fresh Waters may exist in the upper, approximately 1,000 ft ± of the Green River Formation, with top at about 2,000 ft ±.
2. Cement isolation is installed to surface of the well isolating all zones by cement.

**3. PRESSURE CONTROL EQUIPMENT:**

Production Hole – 5000 Psig  
BOP schematic diagrams attached.

**4. CASING PROGRAM:**

<b>CASING</b>	<b>Hole Size</b>	<b>Length</b>	<b>Size</b>	<b>WEIGHT</b>	<b>Grade</b>	<b>Thread</b>	<b>Rating Collapse</b>	<b>Factor Burst</b>	<b>Tensile</b>
Conductor	17 ½"	0 – 60'	13 ⅝"	48.0#	H-40	STC	770 PSI	1730 PSI	322,000#
Surface	12 ¼"	0 – 2,300' KB±	9-⅝"	36.0#	J-55	STC	2020 PSI	3520 Psi	394,000#
Production	7-7/8"	Surface – TD	4-½"	11.6#	N-80	LTC	6350 PSI	7780 Psi	223,000#

**Note:** 12-¼" surface hole will be drilled to a total depth of 200'± below the base of the Green River lost circulation zone and cased w/9-⅝" as shown to that depth. Drilled depth may be shallower or deeper than the 2300' shown above depending on the actual depth of the loss zone.

**All casing will be new or inspected.**

**EIGHT POINT PLAN**

**CHAPITA WELLS UNIT 1400-32**  
**SE/SW, SEC. 32, T9S, R23E, S.L.B.&M..**  
**UINTAH COUNTY, UTAH**

**5. Float Equipment:**

**Surface Hole Procedure (0' - 2300'±)**

Guide Shoe

Insert Float Collar (PDC drillable)

Centralizers: 1-5' above shoe, top of jts. #2 and #3 then every 5<sup>th</sup> joint to surface. (15 total)

**Production Hole Procedure (2300'± - TD):**

Float shoe, 1 joint casing, float collar and balance of casing to surface. 4-½", 11.6#, N-80 or equivalent marker collars or short casing joints to be placed at top of Price River and 400' above top of Wasatch. Centralizers to be placed 5' above shoe on joint #1, top of joint #2, and every 2nd joint to 400' above Wasatch Island top. Thread lock float shoe, top and bottom of float collar, and top of 2<sup>nd</sup> joint.

**6. MUD PROGRAM**

**Surface Hole Procedure (Surface - 2300'±):**

Air/air mist or aerated water.

**Production Hole Procedure (2300'± - TD):**

Anticipated mud weight 9.5 – 10.5 ppg depending on actual wellbore conditions encountered while drilling.

**2300'± - TD** A closed mud system will be utilized. A bentonite gelled water mud system will be used to control viscosity w/PHPA polymer used for supplemental viscosity and clay encapsulation/inhibition. Water loss will be maintained at <15cc's using white starch or PAC. Bactericides will be used as needed. Anticipated pH will range from 9.0-10.0. Mud weight will be adjusted as necessary for well control. Deflocculants/thinners will be used as necessary to maintain mud quality. LCM sweeps will be utilized as necessary to control lost circulation and mud loss. CO2 contamination, if encountered, will be treated with lime and gypsum.

**7. VARIANCE REQUESTS:**

**Reference:** Onshore Oil and Gas Order No. 2 – Item E: Special Drilling Operations

EOG Resources, Inc. requests a variance to regulations requiring the blooie line to be 100' in length. Due to reduce location excavation, the blooie line will be approximately 75' in length

**EIGHT POINT PLAN**

**CHAPITA WELLS UNIT 1400-32**  
**SE/SW, SEC. 32, T9S, R23E, S.L.B.&M..**  
**UINTAH COUNTY, UTAH**

**8. EVALUATION PROGRAM:**

**Logs:** Mud log from base of surface casing to TD.  
**Cased-hole Logs:** Cased-hole logs will be run in lieu of open-hole logs consisting of the following:  
**Cement Bond / Casing Collar Locator and Pulsed Neutron**

**9. CEMENT PROGRAM:**

**Surface Hole Procedure (Surface - 2300'±):**

**Lead: 185 sks** Class "G" cement with 16% Gel, 10 #/sx Gilsonite, 3% Salt, 2% CaCl<sub>2</sub>, 3 lb/sx GR3 ¼ #/sx Flocele mixed at 11 ppg, 3.82 ft<sup>3</sup>/sk. yield, 23 gps water.

**Tail: 207 sks** Class "G" cement with 2% CaCl<sub>2</sub>, ¼#/sk Flocele mixed at 15.6 ppg, 1.18 ft<sup>3</sup>/sk., 5.2 gps water.

**Top Out:** As necessary with Class "G" cement with 2% CaCl<sub>2</sub>, ¼#/sk Flocele mixed at 15.6 ppg, 1.18 ft<sup>3</sup>/sk., 5.2 gps water.

**Note:** Cement volumes will be calculated to bring lead cement to surface and tail cement to 500' above the casing shoe.

**Production Hole Procedure (2300'± - TD)**

**Lead: 113 sks:** Hi-Lift "G" w/12% D20 (Bentonite), 1% D79 (Extender), 5% D44 (Salt), 0.2% D46 (Antifoam), 0.25% D112 (Fluid Loss Additive), 0.25 pps D29 (cello flakes) mixed at 11.0 ppg, 3.91 ft<sup>3</sup>/sk., 24.5 gps water.

**Tail: 875 sks:** 50:50 Poz "G" w/ 2% D20 (Bentonite), 0.1% D46 (Antifoam), 0.075% D13 (Retarder), 0.2% D167 (Fluid Loss Additive), 0.2% D65 (Dispersant), mixed at 14.1 ppg, 1.28 ft<sup>3</sup>/sk., 5.9gps water.

**Note:** The above number of sacks is based on gauge-hole calculation.  
Lead volume to be calculated to bring cement to 200'± above 9-5/8" casing shoe.  
Tail volume to be calculated to bring cement to 400'± above top of Wasatch.

**Final Cement volumes will be based upon gauge-hole plus 45% excess.**

**EIGHT POINT PLAN**

**CHAPITA WELLS UNIT 1400-32**  
**SE/SW, SEC. 32, T9S, R23E, S.L.B.&M..**  
**UINTAH COUNTY, UTAH**

**10. ABNORMAL CONDITIONS:**

**Surface Hole (Surface - 2300'±):**

Lost circulation

**Production Hole (2300'± - TD):**

Sloughing shales, lost circulation and key seat development are possible in the Wasatch Formation.

**11. STANDARD REQUIRED EQUIPMENT:**

- A. Choke Manifold
- B. Upper and Lower Kelly Cock
- C. Stabbing Valve
- D. Visual Mud Monitoring

**12. HAZARDOUS CHEMICALS:**

No chemicals subject to reporting under SARA title III in an amount equal to or greater than 10,000 pounds will be used, produced, stored, transported, or disposed of annually in association with the drilling of this well. Furthermore, no extremely hazardous substances, as defined in 40 CFR 355, in threshold planning quantities, will be used, produced, stored, transported, or disposed of in association with the drilling of this well.

**(Attachment: BOP Schematic Diagram)**

EOG RESOURCES, INC.  
CWU #1400-32  
SECTION 32, T9S, R23E, S.L.B.&M.

PROCEED IN A WESTERLY DIRECTION FROM VERNAL, UTAH ALONG U.S. HIGHWAY 40 APPROXIMATELY 14.0 MILES TO THE JUNCTION OF STATE HIGHWAY 88; EXIT LEFT AND PROCEED IN A SOUTHERLY DIRECTION APPROXIMATELY 17.0 MILES TO OURAY, UTAH; PROCEED IN A SOUTHERLY DIRECTION APPROXIMATELY 0.3 MILES ON THE SEEP RIDGE ROAD TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE EAST; TURN LEFT AND PROCEED IN AN EASTERLY DIRECTION APPROXIMATELY 12.3 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTH; TURN RIGHT AND PROCEED IN A SOUTHERLY DIRECTION APPROXIMATELY 1.7 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE EAST; TURN LEFT AND PROCEED IN AN EASTERLY DIRECTION APPROXIMATELY 1.9 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHEAST; TURN RIGHT AND PROCEED IN A SOUTHEASTERLY DIRECTION APPROXIMATELY 0.5 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE EAST; TURN LEFT AND PROCEED IN AN EASTERLY, THEN SOUTHEASTERLY, THEN NORTHEASTERLY DIRECTION APPROXIMATELY 4.5 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHEAST; TURN RIGHT AND PROCEED IN A SOUTHEASTERLY DIRECTION APPROXIMATELY 0.1 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTH; TURN RIGHT AND PROCEED IN A SOUTHERLY DIRECTION APPROXIMATELY 1.2 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHWEST; TURN RIGHT AND PROCEED IN A SOUTHWESTERLY DIRECTION APPROXIMATELY 0.6 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHWEST; TURN RIGHT AND PROCEED IN A SOUTHWESTERLY, THEN NORTHWESTERLY DIRECTION APPROXIMATELY 1.0 MILES TO THE JUNCTION OF THIS ROAD AND AN EXISTING ROAD TO THE SOUTHEAST; TURN LEFT AND PROCEED IN A SOUTHEASTERLY DIRECTION APPROXIMATELY 0.3 MILES TO THE PROPOSED LOCATION.

TOTAL DISTANCE FROM VERNAL, UTAH TO THE PROPOSED WELL LOCATION IS APPROXIMATELY 55.4 MILES.



# EOG RESOURCES, INC.

CWU #1400-32

LOCATED IN UINTAH COUNTY, UTAH

SECTION 32, T9S, R23E, S.L.B.&M.




PHOTO: VIEW FROM CORNER #5 TO LOCATION STAKE

CAMERA ANGLE: NORTHEASTERLY



PHOTO: VIEW OF EXISTING ACCESS

CAMERA ANGLE: SOUTHWESTERLY



- Since 1964 -

**UELS**

Uintah Engineering & Land Surveying

85 South 200 East Vernal, Utah 84078  
435-789-1017 uels@uelsinc.com

LOCATION PHOTOS

05 28 08  
MONTH DAY YEAR

PHOTO

TAKEN BY: C.R.

DRAWN BY: Z.L.

REVISED: 00-00-00

T9S, R23E, S.L.B.&M.

EOG RESOURCES, INC.



Well location, CWU #1400-32, located as shown in the SE 1/4 SW 1/4 of Section 32, T9S, R23E, S.L.B.&M., Uintah County, Utah.

BASIS OF ELEVATION

BENCHMARK 58 EAM (1965) LOCATED IN THE NE 1/4 OF SECTION 30, T9S, R23E, S.L.B.&M. TAKEN FROM THE RED WASH SE, QUADRANGLE, UTAH, UINTAH COUNTY 7.5 MINUTE QUAD. (TOPOGRAPHIC MAP) PUBLISHED BY THE UNITED STATES DEPARTMENT OF THE INTERIOR, GEOLOGICAL SURVEY. SAID ELEVATION IS MARKED AS BEING 5132 FEET.

BASIS OF BEARINGS

BASIS OF BEARINGS IS A G.P.S. OBSERVATION.



CERTIFICATE

THIS IS TO CERTIFY THAT THE ABOVE PLAT WAS PREPARED FROM FIELD NOTES OF ACTUAL SURVEYS MADE BY ME OR UNDER MY SUPERVISION AND THAT THE SAME ARE TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.

*[Signature]*  
REGISTERED LAND SURVEYOR  
REGISTRATION NO. 161319  
STATE OF UTAH

UINTAH ENGINEERING & LAND SURVEYING

85 SOUTH 200 EAST - VERNAL, UTAH 84078  
(435) 789-1017

LEGEND:

- = 90° SYMBOL
- = PROPOSED WELL HEAD.
- ▲ = SECTION CORNERS LOCATED.

BASIS OF BEARINGS

BASIS OF BEARINGS IS A G.P.S. OBSERVATION.

(NAD 83)  
LATITUDE = 39°59'17.75" (39.988264)  
LONGITUDE = 109°21'02.55" (109.350708)  
(NAD 27)  
LATITUDE = 39°59'17.87" (39.988297)  
LONGITUDE = 109°21'00.11" (109.350031)

UNTAH ENGINEERING & LAND SURVEYING				
85 SOUTH 200 EAST - VERNAL, UTAH 84078				
(435) 789-1017				
SCALE	1" = 1000'		DATE SURVEYED:	DATE DRAWN:
PARTY	C.R.	C.M.	C.H.	REFERENCES
WEATHER	WARM			FILE
			EOG RESOURCES, INC.	



# EOG RESOURCES, INC.

## LOCATION LAYOUT FOR

CWU #1400-32

SECTION 32, T9S, R23E, S.L.B.&M.


F-5.6' El. 74.5' 1101' FSL 2640' FWL

Approx.  
Toe of  
Fill Slope

FIGURE #1

SCALE: 1" = 50'  
DATE: 05-28-08  
Drawn By: C.H.

NOTE:  
Flare Pit is to  
be located a min.  
of 100' from the  
Well Head.



Elev. Ungraded Ground at Location Stake = 5287.0'  
Elev. Graded Ground at Location Stake = 5281.1'

UINTAH ENGINEERING & LAND SURVEYING  
85 So. 200 East \* Vernal, Utah 84078 \* (435) 789-1017

# EOG RESOURCES, INC.


## TYPICAL CROSS SECTIONS FOR

CWU #1400-32


SECTION 32, T9S, R23E, S.L.B.&M.

1101' FSL 2640' FWL

FIGURE #2



1" = 20'  
X-Section  
Scale  
1" = 50'  
DATE: 05-28-08  
Drawn By: C.H.



### APPROXIMATE ACREAGES

WELL SITE DISTURBANCE =  $\pm 2.749$  ACRES

PIPELINE DISTURBANCE =  $\pm 0.360$  ACRES

TOTAL =  $\pm 3.106$  ACRES

#### NOTE:

Topsoil should not be Stripped Below Finished Grade on Substructure Area.

#### \* NOTE:

FILL QUANTITY INCLUDES 5% FOR COMPACTION

### APPROXIMATE YARDAGES

(6") Topsoil Stripping = 2,320 Cu. Yds.  
Remaining Location = 16,860 Cu. Yds.

TOTAL CUT = 19,180 CU. YDS.

FILL = 14,840 CU. YDS.

EXCESS MATERIAL = 4,340 Cu. Yds.

Topsoil & Pit Backfill = 4,340 Cu. Yds.  
(1/2 Pit Vol.)



EXCESS UNBALANCE = 0 Cu. Yds.  
(After Interim Rehabilitation)

UINTAH ENGINEERING & LAND SURVEYING  
85 So. 200 East \* Vernal, Utah 84078 \* (435) 789-1017


**EOG RESOURCES, INC.**  
**PRODUCTION FACILITY LAYOUT FOR**

CWU #1400-32  
SECTION 32, T9S, R23E, S.L.B.&M.  
1101' FSL 2640' FWL

**FIGURE #3**



SCALE: 1" = 50'  
DATE: 05-28-08  
Drawn By: C.H.



RE-HABED AREA










**B**  
**TOPO**





# LEGEND:

- DISPOSAL WELLS
- PRODUCING WELLS
- SHUT IN WELLS
- WATER WELLS
- ABANDONED WELLS
- TEMPORARILY ABANDONED



Utah Engineering & Land Surveying  
85 South 200 East Vernal, Utah 84078  
(435) 789-1017 \* FAX (435) 789-1813



EOG RESOURCES, INC.

**CWU #1400-32**  
**SECTION 32, T9S, R23E, S.L.B.&M.**  
**1101' FSL 2640' FWL**


**TOPOGRAPHIC**  
**MAP**

**05 28 08**  
MONTH DAY YEAR

SCALE: 1" = 2000' DRAWN BY: Z.L. REVISED: 00-00-00







APPROXIMATE TOTAL PIPELINE DISTANCE = 522' +/-

**LEGEND:**

EXISTING ROAD



**EOG RESOURCES, INC.**

**CWU #1400-32**  
**SECTION 32, T9S, R23E, S.L.B.&M.**  
**1101' FSL 2640' FWL**



**Uintah Engineering & Land Surveying**  
 85 South 200 East Vernal, Utah 84078  
 (435) 789-1017 \* FAX (435) 789-1813

**TOPOGRAPHIC**  
**MAP**

**05 28 08**  
 MONTH DAY YEAR

SCALE: 1" = 1000' DRAWN BY: Z.L. REVISED: 00-00-00





***Chapita Wells Unit 1400-32  
SESW Section 32, T9S, R23E  
Uintah County, Utah***

***SURFACE USE PLAN***

***1. EXISTING ROADS:***

- A. See attached Plats showing directional reference stakes on location, and attached TOPO Map "B" showing access to location from existing roads.
- B. The proposed well site is located approximately 55.4 miles south of Vernal, Utah – See attached TOPO Map "A".
- C. Refer to attached Topographic Map "A" showing labeled access route to location.
- D. Existing roads will be maintained and repaired as necessary.

***2. PLANNED ACCESS ROAD:***

- A. An existing access road will be used to access the location. See attached Topo B.
- B. The access road has a 40-foot ROW w/18 foot running surface.
- C. No turnouts will be required.
- D. The access road will be dirt surface.
- E. No gates, cattleguards, or fences will be required or encountered.
- F. A 40-foot permanent right-of-way is requested. No surfacing material will used.
- G. No additional storage areas will be needed for storing equipment, stockpiling, or vehicle parking.

All travel will be confined to existing access road rights-of-way.

New or reconstructed roads will be centerlined – flagged at time of location staking. The road shall be constructed/upgraded to meet the standards of the anticipated traffic flow and all-weather road requirements. Construction/upgrading shall include ditching, draining, graveling, crowning, and capping the roadbed as necessary to provide a well constructed safe road. Prior to upgrading, the road shall be cleared of any snow cover and allowed to dry completely. Traveling off the 40 foot right-of-way will not be allowed. Road drainage crossings shall be of the typical dry creek drainage crossing type. Crossings shall be designed so they will not cause siltation or accumulation of debris in the drainage crossing



nor shall the drainages be blocked by the roadbed. Erosion of drainage ditches by runoff water shall be prevented by diverting water off at frequent intervals by means of cutouts. Upgrading shall not be allowed during muddy conditions. Should mud holes develop, they shall be filled in and detours around them avoided.

As operator, EOG Resources, Inc. shall be responsible for all maintenance on cattleguards, or gates associated with this oil and/or gas operation.

Traveling off the 40 foot right-of-way will not be allowed. The access road and associated drainage structures will be constructed and maintained in accordance with road guidelines contained in the joint BLM/USFS publication: Surface Operating Standards for Oil and Gas Exploration and Development, Third Edition, and/or BLM Manual Section 9113 concerning road construction standards on projects subject to federal jurisdiction. During the drilling and production phase of operations, the road surface and shoulders will be kept in a safe and useable condition and drainage ditches and culverts will be kept clear and free flowing.

**3. LOCATION OF EXISTING WELLS WITHIN A ONE-MILE RADIUS:**

See attached TOPO map "C" for the location of wells within a one-mile radius.

**4. LOCATION OF EXISTING AND/OR PROPOSED PRODUCTION FACILITIES:**

**A. On Well Pad**

1. Production facilities will be set on location if the well is successfully completed for production. Facilities will consist of wellhead valves, combo separator-dehy unit with meter, two (2) 400-bbl vertical tanks and attaching piping.
2. Gas gathering lines – A 4" gathering line will be buried from dehy to the edge of the location.

**B. Off Well Pad**

1. Proposed pipeline will transport natural gas.
2. The pipeline will be a permanent feeder line.
3. The length of the proposed pipeline is 522' x 40'. The proposed pipeline leaves the eastern edge of the proposed location proceeding in a easterly direction for an approximate distance of 522' tying into an existing pipeline in the SESW of Section 32, T9S, R23E. Pipe will be 4" NOM, 0.156 wall, Grade X42, Zap-Lock, electric weld with a 35 mil X-Tru coating.
4. Proposed pipeline will be a 4" OD steel, zap-lok line laid on the surface
5. Proposed pipeline will be laid on surface.
6. Pipeline will be coupled using the Zap lock method. No additional off-pad facilities will be required.

All permanent (on site for six months or longer) structures constructed or installed (including pumping units) will be painted a flat, non-reflective, earthtone color to match one of the standard environmental colors, as determined by the Rocky Mountain Five State Interagency Committee. All facilities will be painted within 6 months of installation. **All facilities will be painted with Carlsbad Canyon.** Facilities required to comply with O.S.H.A. (Occupational Safety and Health Act) will be excluded.

**5. LOCATION AND TYPE OF WATER SUPPLY:**

- A. Water supply will be from Ouray Bonanza Power Plant water source in Sec 26, T8S, R23E Uintah County, UT (State Water Right # 49-225(A31368)). Water will be hauled by a licensed trucking company.
- B. Water will be hauled by a licensed trucking company.
- C. No water well will be drilled on lease.

**6. SOURCE OF CONSTRUCTION MATERIALS:**

- A. All construction material for this pipeline will be of native borrow and soil accumulated during the construction of the location.
- B. No mineral materials will be required.

**7. METHODS OF HANDLING WASTE DISPOSAL:**

**A. METHODS AND LOCATION**

- 1. Cuttings will be confined in the reserve pit.
- 2. A portable toilet will be provided for human waste during the drilling and completion of the well. Disposal will be at the Vernal sewage disposal plant.
- 3. Burning will not be allowed. Trash and other waste material will be contained in a wire mesh cage and disposed of at the Uintah County Landfill.
- 4. Produced wastewater will be confined to a lined pit or storage tank for a period not to exceed 90 days after initial production. After the 90 day period, the produced water will be contained in a tank on location and then disposed of at one of the following locations: Natural Buttes Unit 21-20B SWD, Ace Disposal, CWU 550-30N SWD, CWU 2-29 SWD, Red Wash Evaporation Ponds, 1, 2, 3, 4, 5, and/or 6, Coyote Ponds 1, 2, 3, and/or 4, or EOG Resources, Inc. drilling operations (Chapita Wells Unit, Natural Buttes Unit & Stagecoach Unit).
- 5. All chemicals will be disposed of at an authorized disposal site. Drip pans and absorbent pads will be used on the drilling rig to avoid leakage of oil to the pit.

- B. Water from drilling fluids and recovered during testing operations will be disposed of by either evaporating in the reserve pit or by removed and disposed of at an authorized disposal site. Introduction of well bore hydrocarbons to the reserve pit will be avoided by flaring them off in the flare pit at the time of recovery.

The reserve pit will be constructed so as not to leak, break, or allow discharge. If the reserve pit requires padding prior to lining (due to rocky conditions) felt padding will be used.

The reserve pit shall be lined with felt and a 16 millimeter plastic liner. Sufficient bedding (i.e. weed free straw, or hay; felt; polyswell or soil) to cover any rocks. The liner will overlap the pit walls and be covered with dirt and/or rocks to hold it in place. No trash, scrap pipe, etc., that could puncture the liner will be disposed of in the pit. More stringent protective requirements may be deemed necessary by the A.O.

EOG Resources, Inc. maintains a file, per 29 CFR 1910.1200 (g) containing current Material Safety Data Sheets (MSDS) for all chemicals, compounds, and/or substances which are used during the course of construction, drilling, completion, and production operations for this project. Hazardous materials (substances) which may be found at the site may include drilling mud and cementing products which are primarily inhalation hazards, fuels (flammable and/or combustible), materials that may be necessary for well completion/ stimulation activities such as flammable or combustible substances and acids/gels (corrosives). The opportunity for Superfund Amendments and Reauthorization Act (SARA) listed Extremely Hazardous Substances (EHS) at the site is generally limited to proprietary treating chemicals. All hazardous and EHS and commercial preparations will be handled in an appropriate manner to minimize the potential for leaks or spills to the environment.

No chemicals subject to reporting under SARA Title III (hazardous materials) in an amount greater than 10,000 pounds will be used, produced, stored, transported, or disposed of annually in association with the drilling, testing, or completion of the well. Furthermore, extremely hazardous substances, as defined in 40 CFR 355, in threshold planning quantities, will not be used, produced, stored, transported, or disposed of in association with the drilling, testing or completion of the well.

#### **8. ANCILLARY FACILITIES:**

None anticipated.

#### **9. WELL SITE LAYOUT:**

- A. Refer to attached well site plat for related topography cuts and fills and cross sections.
- B. Refer to attached well site plat for rig layout and soil material stockpile location as approved on On-site.
- C. Refer to attached well site plat for rig orientation, parking areas, and access road.

The reserve pit will be located on the south corner of the location. The flare pit will be located downwind of the prevailing wind direction on the south side of the location, a minimum of 100 feet from the well head and 30 feet from the reserve pit fence.

The stockpiled pit topsoil (first six inches) will be stored separate from the location topsoil. The stockpiled location topsoil will be stored in a location providing easy access for interim reclamation and protection of the topsoil. Upon completion of construction, the stockpiled topsoil from the location will be broadcast seeded with the approved seed mixture from this location and then walked down with a Caterpillar tractor.

Access to the well pad will be from the west.

**FENCING REQUIREMENTS:**

All pits will be fenced according to the following minimum standards:

- A. Thirty-nine inch net wire shall be used with at least one strand of barbed wire on top of the net wire. (Barbed wire is not necessary if pipe or some type of reinforcement rod is attached to the top of the entire fence.)
- B. The net wire shall be no more than 2 inches above the ground. The barbed wire strand shall be 3 inches above the net wire. Total height of the fence shall be at least 42 inches.
- C. Corner posts shall be cemented and/or braced in such a manner as to keep the fence tight at all times.
- D. Standard steel, wood, or pipe posts shall be used between the corner braces. Maximum distances between any two posts shall be no greater than 16 feet.
- E. All wire shall be stretched by using a stretching device before it is attached to the corner posts.

The reserve pit fencing will be on the three sides during drilling operations and on the fourth side when the rig moves off location. Pits will be fenced and maintained until clean-up.

Each existing fence to be crossed by the access road shall be braced and tied off before cutting so as to prevent slacking of the wire. The opening shall be closed temporarily as necessary during construction to prevent the escape of livestock, and, upon completion of construction, the fence shall be repaired to BLM or SMA specifications. A cattleguard with an adjacent 16 foot gate shall be installed in any fence where a road is regularly traveled. If the well is a producer, the cattleguards (shall/shall not) be permanently counted on concrete bases. Prior to crossing any fence located on Federal land, or any fence between Federal land and private land, the operator will contact the BLM, who will in turn contact the grazing permittee or owner of said fence and offer him/her the opportunity to be present when the fence is cut in order to satisfy himself/herself that the fence is adequately braced and tied off.

## **10. PLANS FOR RECLAMATION OF THE SURFACE:**

### **A. Interim Reclamation (Producing Location)**

Immediately upon well completion, the location and surrounding area will be cleared of all unused tubing, equipment, debris, materials, trash, and junk not required for production.

Immediately upon well completion, any hydrocarbons on the pit shall be removed in accordance with CFR 3162.7-1.

If a plastic nylon reinforced liner is used, it shall be torn and perforated before backfilling of the reserve pit.

The reserve pit and that portion of the location not needed for production facilities/operations will be recontoured to the approximate natural contours – See attached Figure #3. The reserve pit will be reclaimed within 90 days from the date of the well completion, or as soon as environmental conditions allow. Before any dirt takes place, the reserve pit must be completely dry and free of all foreign obstacles.

The stockpiled pit topsoil will then be spread over the pit area and broadcast seeded with the prescribed seed mixture for this location. The seeded area will then be walked down with a cat.

### **B. Dry Hole/Abandoned Location**

At such time as the well is plugged and abandoned, the operator will submit a subsequent report of abandonment and the BLM will attach the appropriated surface rehabilitation conditions of approval.

## **11. SURFACE OWNERSHIP:**

Surface ownership of the proposed well site, access road, and pipeline route is as follows:

### **State of Utah**

## **12. OTHER INFORMATION:**

- A. EOG Resources, Inc. will inform all persons in the area who are associated with this project that they are subject to prosecution for knowingly disturbing historic or archaeological sites, or for collecting artifacts. If historic or archaeological materials are uncovered during construction, the operator will immediately stop work that might further disturb such materials, and contact the Authorized Officer. Within five working days the Authorized Officer will inform the operator as to:

- Whether the materials appear eligible for the National Register of Historic Places;

- The mitigation measures the operator will likely have to undertake before the site can be used.
- A time frame for the Authorized Officer to complete an expedited review under 36 CFR 800.11 to confirm, through the State Historic Preservation Officer, that the findings of the Authorized Officer are correct and that mitigation is appropriate.

If the operator wished, at any time, to relocate activities to avoid the expense of mitigation and/or the delays associated with this process, the Authorized Officer will assume responsibility for whatever recordation and stabilization of the exposed materials that may be required. Otherwise, the operator will be responsible for mitigation costs. The Authorized Officer will provide technical and procedural guidelines for the conduct of mitigation. Upon verification from the Authorized Officer that required mitigation has been completed, the operator will then be allowed to resume construction.

- B. As operator, EOG Resources, Inc. will control noxious weeds along Right-of-Ways for roads, pipelines, well sites, or other applicable facilities. A list of noxious weeds will be obtained from the BLM administered land, a Pesticide Use proposal shall be submitted, and given approval, prior to the application or herbicides or other pesticides or possible hazardous chemicals.
- C. Drilling rigs and/or equipment used during drilling operations on this well site will not be stacked or stored on BLM lands after the conclusion of drilling operations or at any other time without BLM authorization. However, if BLM authorization is obtained, it is only a temporary measure to allow time to make arrangements for permanent storage on commercial facilities. (The BLM does not seek to compete with private industry. There are commercial facilities available for stacking and storing drilling rigs.)
- D. The drilling rig and ancillary equipment will be removed from the location prior to commencement of completion operations. Completion operations will be conducted utilizing a completion/workover rig.

All lease and/or unit operations will be conducted in such a manner that full compliance is made with all applicable laws, regulations, Onshore Oil and Gas Orders, the approved Plan of Operations, and any applicable Notice of Lessees. The operator is fully responsible for the actions of its subcontractors. A complete copy of the approved "Application for Permit to Drill" will be furnished to the field representative(s) to ensure compliance and shall be on location during all construction and drilling operations.

Construction activity will not be conducted using frozen or saturated soils material or during periods when watershed damage is likely to occur.

If the existing access road, proposed access road, and proposed pad are dry during construction, drilling, and completion activities, water will be applied, as needed, to help facilitate compaction during construction and to minimize soil loss as a result of wind erosion.

A cultural resources survey and paleontology survey will be conducted and submitted by Montgomery Archaeological Consultants.

***LESSEE OR OPERATOR'S REPRESENTATIVE AND CERTIFICATION:***

**PERMITTING AGENT**

Kaylene R. Gardner  
EOG Resources, Inc.  
P.O. Box 1815  
Vernal, Ut 84078  
(435) 781-9111

All lease and/or unit operations will be conducted in such a manner that full compliance is made with all applicable laws, regulations, Onshore Oil and Gas Orders, the approved plan of operations, and any applicable Notice to Lessees. The operator is fully responsible for the actions of his subcontractors. A copy of these conditions will be furnished to the field representative to insure compliance.

**CERTIFICATION:**

I hereby certify that I, or persons under my direct supervision, have inspected the proposed drill site and access route; that I am familiar with the conditions which currently exist; that the statements made in this plan are, to the best of my knowledge, true and correct; and that the work associated with the operations proposed herein will be performed by EOG Resources, Inc. and its contractors and subcontractors in conformity with this plan and the terms and conditions under which it is approved. This statement is subject to the provisions of 18 U.S.C. 1001 for the filing of a false statement.

Please be advised that EOG Resources, Inc. is considered to be the operator of the Chapita Wells Unit 1400-32 Well, located in the SESW, of Section 32, T9S, R23E, Uintah County, Utah; State land and minerals; and is responsible under the terms and conditions of the lease for the operations conducted upon the leased lands. Bond Coverage is under Bond # NM 2308.


June 24, 2008 \_\_\_\_\_  
Date

\_\_\_\_\_  
Kaylene R. Gardner, Lead Regulatory Assistant




**EOG RESOURCES 11" 5,000 PSI W.P. BOP  
CONFIGURATION**

PAGE 1 OF 2



**EOG RESOURCES CHOKE MANIFOLD CONFIGURATION  
W/ 5,000 PSI WP VALVES**

PAGE 2 OF 2



**Testing Procedure:**

1. BOP will be tested with a professional tester to conform to Onshore Order #2.
2. Blind and Pipe rams will be tested to rated working pressure, 5,000 psi.
3. Annular Preventer will be tested to 50% working pressure, 2,500 psi.  
Casing will be tested to 0.22 psi / ft. or 1,500 psi. Not to exceed 70% of burst strength, **whichever is greater.**
4. All lines subject to well pressure will be tested to the same pressure as blind and pipe rams.
5. All BOPE specifications and configurations will meet Onshore Order #2 requirements.

CAUSE: 179-08 / 8-10-1999
















**Field Status**

	ABANDONED
	ACTIVE
	COMBINED
	INACTIVE
	PROPOSED
	STORAGE
	TERMINATED

**Unit Status**

- EXPLORATORY
- GAS STORAGE
- NF PP OIL
- NF SECONDARY
- PENDING
- PI OIL
- PP GAS
- PP GEOTHERML
- PP OIL
- SECONDARY
- TERMINATED

**Wells Status**

-  GAS INJECTION
-  GAS STORAGE
-  LOCATION ABANDONED
-  NEW LOCATION
-  PLUGGED & ABANDONED
-  PRODUCING GAS
-  PRODUCING OIL
-  SHUT-IN GAS
-  SHUT-IN OIL
-  TEMP. ABANDONED
-  TEST WELL
-  WATER INJECTION
-  WATER SUPPLY
-  WATER DISPOSAL
-  DRILLING



## OIL, GAS & MINING



PREPARED BY: DIANA MASON  
DATE: 17-JULY-2008

# United States Department of the Interior

## BUREAU OF LAND MANAGEMENT

Utah State Office  
P.O. Box 45155  
Salt Lake City, Utah 84145-0155

IN REPLY REFER TO:  
3160  
(UT-922)

July 17, 2008

### Memorandum

To: Assistant District Manager Minerals, Vernal District  
From: Michael Coulthard, Petroleum Engineer  
Subject: 2008 Plan of Development Chapita Wells Unit  
Uintah County, Utah.

Pursuant to email between Diana Whitney, Division of Oil, Gas and Mining, and Mickey Coulthard, Utah State Office, Bureau of Land Management, the following well is planned for calendar year 2008 within the Chapita Wells Unit, Uintah County, Utah.

API#	WELL NAME	LOCATION
------	-----------	----------

(Proposed PZ Price River)

43-047-50064 CWU 1400-32 Sec 32 T09S R23E 1101 FSL 2640 FWL

This office has no objection to permitting the well at this time.

/s/ Michael L. Coulthard

bcc: File - Chapita Wells Unit  
Division of Oil Gas and Mining  
Central Files  
Agr. Sec. Chron  
Fluid Chron

MCoulthard:mc:7-17-08

# Application for Permit to Drill

## Statement of Basis

11/25/2008

### Utah Division of Oil, Gas and Mining

Page 1

<b>APD No</b>	<b>API WellNo</b>	<b>Status</b>	<b>Well Type</b>	<b>Surf Owner</b>	<b>CBM</b>
839	43047500640000	InReview	GW	S	No
<b>Operator</b>	EOG RESOURCES, INC.		<b>Surface Owner-APD</b>		
<b>Well Name</b>	CWU 1400-32		<b>Unit</b>	CHAPITA WELLS	
<b>Field</b>	NATURAL BUTTES		<b>Type of Work</b>	DRILL	
<b>Location</b>	SESW 32 9S 23E S 1101 FSL 2640 FWL GPS Coord (UTM) 640867E 4427556N				

#### Geologic Statement of Basis

EOG proposes to set 2,300' of surface casing at this location. The depth to the base of the moderately saline water at this location is estimated to be at a depth of 3,300'. A search of Division of Water Rights records shows no water wells within a 10,000 foot radius of the proposed location. The surface formation at this site is the Uinta Formation. The Uinta Formation is made up of discontinuous sands interbedded with shales and is not expected to produce prolific aquifers. The production casing cement should be brought up above the base of the moderately saline ground water to isolate it from fresher waters uphole.

Brad Hill  
**APD Evaluator**

8/12/2008  
**Date / Time**

#### Surface Statement of Basis

The general area is in the southeast end of the Natural Buttes Unit, and contains the White River and short rugged drainages that drain into the White River. Topography is varied and frequently dissected by short draws or washes, which become overly steep as they approach the White River breaks or rim. Distance to the White River varies from ¼ mile to 2 mile. The side drainages are dry except for ephemeral flows. No seeps or springs exist in the area. An occasional pond has been constructed to supply water for livestock and antelope. Vernal, Utah is approximately 35 air miles and 55 road miles to the northwest. The area is accessed by Utah State, Uintah County and oilfield development Roads to within 0.3 miles of the location where a new road will be constructed.

The proposed Chapita Wells 1400-32 gas well location begins with the reserve pit on top of a ridge which breaks off very sharply to the south. The pad runs longitudinally along the top of the ridge and extends down a moderately steep side slope to the north and ends at a steep break which ends on a flat below. The west end of the location is restricted by a near vertical slope that breaks off between corners 6 and 7 and partially toward corner 8. Swales on the location will be filled and no diversions required. The pad as proposed should be stable, however a nearby existing pad could be utilized using directional drilling to reach the target zone.

Both the surface and minerals for this location are owned by SITLA. Jim Davis of SITLA attended the pre-site visit and had no concerns regarding the proposed location except as mentioned above.

Mr. Ben Williams of the Utah Division of Wildlife Resources was invited to the pre-site visit. He did not attend.

SITLA is to be contacted for reclamation standards including seed mixes to be used.

Floyd Bartlett  
**Onsite Evaluator**

7/22/2008  
**Date / Time**

# Application for Permit to Drill

## Statement of Basis

11/25/2008

Utah Division of Oil, Gas and Mining


Page 2

### Conditions of Approval / Application for Permit to Drill

Category	Condition
Pits	A synthetic liner with a minimum thickness of 16 mils with a felt subliner shall be properly installed and maintained in the reserve pit.
Surface	The reserve pit shall be fenced upon completion of drilling operations.

43047500640000 CWU 1400-32

Casing Schematic



Well name:	<b>43047500640000 CWU 1400-32</b>		
Operator:	<b>EOG Resources, Inc.</b>		
String type:	Surface	Project ID:	43-047-50064-0000
Location:	Uintah County, Utah		

**Design parameters:**

**Collapse**

Mud weight: 8.330 ppg  
Design is based on evacuated pipe.

**Minimum design factors:**

**Collapse:**

Design factor 1.125

**Burst:**

Design factor 1.00

**Environment:**

H2S considered? No  
Surface temperature: 75 °F  
Bottom hole temperature: 107 °F  
Temperature gradient: 1.40 °F/100ft  
Minimum section length: 1,300 ft

Cement top: 652 ft

**Burst**

Max anticipated surface pressure: 2,024 psi  
Internal gradient: 0.120 psi/ft  
Calculated BHP 2,300 psi

No backup mud specified.

**Tension:**

8 Round STC: 1.80 (J)  
8 Round LTC: 1.80 (J)  
Buttress: 1.60 (J)  
Premium: 1.50 (J)  
Body yield: 1.50 (B)

Tension is based on buoyed weight.  
Neutral point: 2,017 ft

Completion type is subs  
**Non-directional string.**

**Re subsequent strings:**

Next setting depth: 8,830 ft  
Next mud weight: 10.500 ppg  
Next setting BHP: 4,816 psi  
Fracture mud wt: 19.250 ppg  
Fracture depth: 2,300 ft  
Injection pressure: 2,300 psi

Run Seq	Segment Length (ft)	Size (in)	Nominal Weight (lbs/ft)	Grade	End Finish	True Vert Depth (ft)	Measured Depth (ft)	Drift Diameter (in)	Internal Capacity (ft³)
1	2300	9.625	36.00	J-55	ST&C	2300	2300	8.796	998.3

Run Seq	Collapse Load (psi)	Collapse Strength (psi)	Collapse Design Factor	Burst Load (psi)	Burst Strength (psi)	Burst Design Factor	Tension Load (Kips)	Tension Strength (Kips)	Tension Design Factor
1	995	2020	2.030	2300	3520	1.53	73	394	5.43 J

Prepared by: Helen Sadik-Macdonald  
Div of Oil, Gas & Minerals

Phone: (801) 538-5357  
FAX: (801) 359-3940

Date: September 16, 2008  
Salt Lake City, Utah

**Remarks:**

Collapse is based on a vertical depth of 2300 ft, a mud weight of 8.33 ppg. The casing is considered to be evacuated for collapse purposes. Collapse strength is based on the Westcott, Dunlop & Kemler method of biaxial correction for tension.

Burst strength is not adjusted for tension.



Well name:	<b>43047500640000 CWU 1400-32</b>		
Operator:	<b>EOG Resources, Inc.</b>		
String type:	Production	Project ID:	43-047-50064-0000
Location:	Uintah County, Utah		

**Design parameters:**

**Collapse**

Mud weight: 10.500 ppg  
Design is based on evacuated pipe.

**Minimum design factors:**

**Collapse:**

Design factor 1.125

**Burst:**

Design factor 1.00

**Environment:**

H2S considered? No  
Surface temperature: 75 °F  
Bottom hole temperature: 199 °F  
Temperature gradient: 1.40 °F/100ft  
Minimum section length: 1,500 ft

Cement top: 3,854 ft

**Burst**

Max anticipated surface pressure: 2,874 psi  
Internal gradient: 0.220 psi/ft  
Calculated BHP 4,816 psi

No backup mud specified.

**Tension:**

8 Round STC: 1.80 (J)  
8 Round LTC: 1.80 (J)  
Buttress: 1.60 (J)  
Premium: 1.50 (J)  
Body yield: 1.50 (B)

Tension is based on buoyed weight.  
Neutral point: 7,444 ft

Completion type is subs  
**Non-directional string.**

Run Seq	Segment Length (ft)	Size (in)	Nominal Weight (lbs/ft)	Grade	End Finish	True Vert Depth (ft)	Measured Depth (ft)	Drift Diameter (in)	Internal Capacity (ft³)
1	8830	4.5	11.60	N-80	LT&C	8830	8830	3.875	770.6

Run Seq	Collapse Load (psi)	Collapse Strength (psi)	Collapse Design Factor	Burst Load (psi)	Burst Strength (psi)	Burst Design Factor	Tension Load (Kips)	Tension Strength (Kips)	Tension Design Factor
1	4816	6350	1.318	4816	7780	1.62	86	223	2.58 J

Prepared by: Helen Sadik-Macdonald  
Div of Oil, Gas & Minerals

Phone: (801) 538-5357  
FAX: (801) 359-3940

Date: September 16, 2008  
Salt Lake City, Utah

**Remarks:**

Collapse is based on a vertical depth of 8830 ft, a mud weight of 10.5 ppg. The casing is considered to be evacuated for collapse purposes. Collapse strength is based on the Westcott, Dunlop & Kemler method of biaxial correction for tension.

Burst strength is not adjusted for tension.

**BOPE REVIEW** **EOG CWU 1400-32 API 43-047-50064-0000**

<b>INPUT</b>	
Well Name	EOG CWU 1400-32 API 43-047-50064-0000
Casing Size (")	String 1 9 5/8 String 2 4 1/2
Setting Depth (TVD)	2300 8830
Previous Shoe Setting Depth (TVD)	60 2300
Max Mud Weight (ppg)	8.4 10.5 ✓
BOPE Proposed (psi)	500 5000
Casing Internal Yield (psi)	3520 7780
Operators Max Anticipated Pressure (psi)	4712 10.3 ppg ✓

<b>Calculations</b>	
Max BHP [psi]	String 1 9 5/8 " 1005
.052*Setting Depth*MW =	
MASP (Gas) [psi]	Max BHP-(0.12*Setting Depth) = 729
MASP (Gas/Mud) [psi]	Max BHP-(0.22*Setting Depth) = 499
Pressure At Previous Shoe	Max BHP-.22*(Setting Depth - Previous Shoe Depth) = 512
Required Casing/BOPE Test Pressure	2300 psi
*Max Pressure Allowed @ Previous Casing Shoe =	60 psi
*Assumes 1psi/ft frac gradient	

<b>Calculations</b>	
Max BHP [psi]	String 2 4 1/2 " 4821
.052*Setting Depth*MW =	
MASP (Gas) [psi]	Max BHP-(0.12*Setting Depth) = 3762
MASP (Gas/Mud) [psi]	Max BHP-(0.22*Setting Depth) = 2879
Pressure At Previous Shoe	Max BHP-.22*(Setting Depth - Previous Shoe Depth) = 3385
Required Casing/BOPE Test Pressure	5000 psi
*Max Pressure Allowed @ Previous Casing Shoe =	2300 psi
*Assumes 1psi/ft frac gradient	

# United States Department of the Interior

## BUREAU OF LAND MANAGEMENT

Utah State Office  
P.O. Box 45155  
Salt Lake City, Utah 84145-0155

**IN REPLY REFER TO:**

3160  
(UT-922)

September 25, 2008

**Memorandum**

To: Assistant District Manager Minerals, Vernal District

From: Michael Coulthard, Petroleum Engineer

Subject: 2008 Plan of Development Chapita Wells Unit Uintah  
County, Utah.

Pursuant to email between Diana Whitney, Division of Oil, Gas and Mining, and Mickey Coulthard, Utah State Office, Bureau of Land Management, the following wells are planned for calendar year 2008 within the Chapita Wells Unit, Uintah County, Utah.

API #	WELL NAME	LOCATION
-------	-----------	----------

(Proposed PZ PRICE RIVER)

43-047-50064	CWU 1400-32 Sec 32 T09S R23E 1101 FSL 2640 FWL	
43-047-50091	CWU 1324-32 Sec 32 T09S R23E 1710 FNL 1506 FWL	
43-047-50052	CWU 1399-32 Sec 32 T09S R23E 0205 FNL 1294 FWL	

This office has no objection to permitting the wells at this time.

/s/ Michael L. Coulthard

bcc: File - Chapita Wells Unit  
Division of Oil Gas and Mining  
Central Files  
Agr. Sec. Chron  
Fluid Chron

MCoulthard:mc:9-25-08

**From:** Jim Davis  
**To:** Bonner, Ed; Mason, Diana  
**Date:** 10/28/2008 4:28 PM  
**Subject:** SITLA well approvals (4 from EOG)

**CC:** Garrison, LaVonne

The following wells have been approved by SITLA, including arch and paleo clearance.

4304750049	NBU 747-31E	EOG Resources	Natural Buttes	NESE	31	090S	210E	S
UINTAH								
4304750050	NBU 748-31E	EOG Resources	Natural Buttes	SWNE	31	090S	210E	S
UINTAH								
4304750059	NBU 749-31E	EOG Resources	Natural Buttes	SESE	31	090S	210E	S
UINTAH								
4304750064	CWU 1400-32	EOG Resources	Natural Buttes	SESW	32	090S	230E	S
UINTAH								

-Jim

Jim Davis  
Utah Trust Lands Administration  
jimdavis1@utah.gov  
Phone: (801) 538-5156

# **ON-SITE PREDRILL EVALUATION**

## **Utah Division of Oil, Gas and Mining**

<b>Operator</b>	EOG RESOURCES, INC.				
<b>Well Name</b>	CWU 1400-32				
<b>API Number</b>	43047500640000	<b>APD No</b>	839	<b>Field/Unit</b>	NATURAL BUTTES
<b>Location: 1/4,1/4</b>	SESW	<b>Sec</b>	32	<b>Tw</b>	9.0S
		<b>Rng</b>	23.0E	1101	FSL 2640 FWL
<b>GPS Coord (UTM)</b>	640874 4427550	<b>Surface Owner</b>			

### **Participants**

Floyd Bartlett (DOGM), Jim Davis (SITLA) and Byron Tolman (Agent for EOG Resources).

### **Regional/Local Setting & Topography**

The general area is in the southeast end of the Natural Buttes Unit, and contains the White River and short rugged drainages that drain into the White River. Topography is varied and frequently dissected by short draws or washes, which become overly steep as they approach the White River breaks or rim. Distance to the White River varies from ¼ mile to 2 mile. The side drainages are dry except for ephemeral flows. No seeps or springs exist in the area. An occasional pond has been constructed to supply water for livestock and antelope. Vernal, Utah is approximately 35 air miles and 55 road miles to the northwest. The area is accessed by Utah State, Uintah County and oilfield development Roads to with 0.3 miles of the location where a new road will be constructed.

The proposed Chapita Wells 1400-32 gas well location begins with the reserve pit on top or a ridge which breaks off very sharply to the south. The pad runs longitudinally along the top of the ridge and extends down a moderately steep side slope to the north and ends at a steep break which ends on a flat below. The west end of the location is restricted by a near vertical slope that breaks off between corners 6 and 7 and partially toward corner 8. Swales on the location will be filled and no are diversions required. The pad as proposed should be stable, however a nearby existing pad could be utilized using directional drilling to reach the target zone.

Both the surface and minerals for this location are owned by SITLA.

### **Surface Use Plan**

#### **Current Surface Use**

Grazing  
Recreational  
Wildlife Habitat

<b>New Road Miles</b>	<b>Well Pad</b>	<b>Src Const Material</b>	<b>Surface Formation</b>
0.3	<b>Width</b> 276 <b>Length</b> 375	Onsite	UNTA

**Ancillary Facilities** N

### **Waste Management Plan Adequate?**

### **Environmental Parameters**

**Affected Floodplains and/or Wetlands** N

#### **Flora / Fauna**

Vegetation on the site includes black sage, shadscale, cheatgrass, halogeton, curly mesquite, needle and thread grass, Gardner saltbrush, and spring annuals.

Antelope, coyote, small mammals and birds. Winter domestic sheep grazing

### Soil Type and Characteristics

Surface soils are a shallow gravely sandy loam with exposed bedrock.

**Erosion Issues** N

**Sedimentation Issues** N

**Site Stability Issues** N

**Drainage Diversion Required?** N

**Berm Required?** N

**Erosion Sedimentation Control Required?** N

**Paleo Survey Run?** **Paleo Potential Observed?** **Cultural Survey Run?** **Cultural Resources?**

### Reserve Pit

#### Site-Specific Factors

#### Site Ranking

<b>Distance to Groundwater (feet)</b>	>200	0	
<b>Distance to Surface Water (feet)</b>	>1000	0	
<b>Dist. Nearest Municipal Well (ft)</b>	>5280	0	
<b>Distance to Other Wells (feet)</b>		20	
<b>Native Soil Type</b>	Mod permeability	10	
<b>Fluid Type</b>	Fresh Water	5	
<b>Drill Cuttings</b>	Normal Rock	0	
<b>Annual Precipitation (inches)</b>		0	
<b>Affected Populations</b>			
<b>Presence Nearby Utility Conduits</b>	Not Present	0	
	<b>Final Score</b>	35	Sensitivity Level

#### Characteristics / Requirements

The reserve pit is proposed on the southeast portion of the location within an area of cut. Dimensions are 75' x 175' x 12' deep. A 15'-20' wide bench will be provided around the exterior sides. A liner is required. EOG customarily uses a 16-mil liner with an appropriate thickness of sub-felt to cushion the liner.

**Closed Loop Mud Required?** N **Liner Required?** Y **Liner Thickness** 16 **Pit Underlayment Required?** Y

### Other Observations / Comments

Floyd Bartlett  
Evaluator

7/22/2008  
Date / Time

# WORKSHEET

## APPLICATION FOR PERMIT TO DRILL

**APD RECEIVED:** 6/30/2008

**API NO. ASSIGNED:** 43047500640000

**WELL NAME:** CWU 1400-32

**OPERATOR:** EOG Resources, Inc. (N9550)

**PHONE NUMBER:** 435 781-9111

**CONTACT:** Kaylene Gardner

**PROPOSED LOCATION:** SESW 32 090S 230E

**Permit Tech Review:** ☒

**SURFACE:** 1101 FSL 2640 FWL

**Engineering Review:** ☒

**BOTTOM:** 1101 FSL 2640 FWL

**Geology Review:** ☒

**COUNTY:** UINTAH

**LATITUDE:** 39.98834

**LONGITUDE:** -109.35009

**UTM SURF EASTINGS:** 640867.00

**NORTHINGS:** 4427556.00

**FIELD NAME:** NATURAL BUTTES

**LEASE TYPE:** 3 - State

**LEASE NUMBER:** ML-3355

**PROPOSED FORMATION:** PRRV

**SURFACE OWNER:** 3 - State

**COALBED METHANE:** NO

### RECEIVED AND/OR REVIEWED:

- ☒ **PLAT**
- ☒ **Bond:** STATE/FEE - 6196017
- ☐ **Potash**
- ☐ **Oil Shale 190-5**
- ☐ **Oil Shale 190-3**
- ☐ **Oil Shale 190-13**
- ☒ **Water Permit:** 49-225
- ☐ **RDCC Review:**
- ☐ **Fee Surface Agreement**
- ☐ **Intent to Commingle**

### LOCATION AND SITING:

- ☐ **R649-2-3.**
- Unit:** CHAPITA WELLS
- ☐ **R649-3-2. General**
- ☐ **R649-3-3. Exception**
- ☒ **Drilling Unit**
- Board Cause No:** 179-8
- Effective Date:** 8/10/1999
- Siting:** Suspends General Siting
- ☐ **R649-3-11. Directional Drill**

**Comments:** Presite Completed

**Stipulations:** 5 - Statement of Basis - bhill  
12 - Cement Volume (3) - ddoucet  
25 - Surface Casing - hmaconnald



JON M. HUNTSMAN, JR.  
*Governor*

GARY R. HERBERT  
*Lieutenant Governor*

## State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER  
*Executive Director*

Division of Oil, Gas and Mining

JOHN R. BAZA  
*Division Director*

### Permit To Drill

\*\*\*\*\*

**Well Name:** CWU 1400-32  
**API Well Number:** 43047500640000  
**Lease Number:** ML-3355  
**Surface Owner:** STATE  
**Approval Date:** 12/2/2008

**Issued to:**

EOG Resources, Inc., 1060 East Highway 40, Vernal, UT 84078

**Authority:**

Pursuant to Utah Code Ann. §40-6-1 et seq., and Utah Administrative Code R649-3-1 et seq., the Utah Division of Oil, Gas and Mining issues conditions of approval, and permit to drill the listed well. This permit is issued in accordance with the requirements of CAUSE: 179-8.

**Duration:**

This approval shall expire one year from the above date unless substantial and continuous operation is underway, or a request for extension is made prior to the expiration date

**General:**

Compliance with the requirements of Utah Admin. R. 649-1 et seq., the Oil and Gas Conservation General Rules, and the applicable terms and provisions of the approved Application for permit to drill.

**Conditions of Approval:**

Compliance with the Conditions of Approval/Application for Permit to Drill outlined in the Statement of Basis (copy attached).

Surface casing shall be cemented to the surface.

Cement volume for the 4 1/2" production string shall be determined from actual hole diameter in order to place cement from the pipe setting depth back to 2100' MD as indicated in the submitted drilling plan.

**Notification Requirements:**

The operator is required to notify the Division of Oil, Gas and Mining of the following action during drilling of this well:

- 24 hours prior to cementing or testing casing - contact Dan Jarvis
- 24 hours prior to testing blowout prevention equipment - contact Dan Jarvis
- 24 hours prior to spudding the well - contact Carol Daniels
- Within 24 hours of any emergency changes made to the approved drilling program - contact



Dustin Doucet

- Prior to commencing operations to plug and abandon the well - contact Dan Jarvis

The operator is required to get approval from the Division of Oil, Gas and Mining before performing any of the following actions during the drilling of this well:

- Plugging and abandonment or significant plug back of this well - contact Dustin Doucet
- Any changes to the approved drilling plan - contact Dustin Doucet


The following are Division of Oil, Gas and Mining contacts and their telephone numbers (please leave a voice mail message if the person is not available to take the call):

- Dan Jarvis at: (801) 538-5338 office  
(801) 942-0871 home
- Carol Daniels at: (801) 538-5284 office
- Dustin Doucet at: (801) 538-5281 office  
(801) 733-0983 home


**Reporting Requirements:**

All required reports, forms and submittals will be promptly filed with the Division, including but not limited to the Entity Action Form (Form 6), Report of Water Encountered During Drilling (Form 7), Weekly Progress Reports for drilling and completion operations, and Sundry Notices and Reports on Wells requesting approval of change of plans or other operational actions.

**Approved By:**

A handwritten signature in black ink, appearing to read "Gil Hunt", with a stylized, cursive script.

Gil Hunt  
Associate Director, Oil & Gas

<b>STATE OF UTAH</b> DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		<b>FORM 9</b>
<b>SUNDRY NOTICES AND REPORTS ON WELLS</b>  Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		<b>5. LEASE DESIGNATION AND SERIAL NUMBER:</b> ML-3355
<b>1. TYPE OF WELL</b> Gas Well		<b>6. IF INDIAN, ALLOTTEE OR TRIBE NAME:</b>
<b>2. NAME OF OPERATOR:</b> EOG Resources, Inc.		<b>7. UNIT or CA AGREEMENT NAME:</b> CHAPITA WELLS
<b>3. ADDRESS OF OPERATOR:</b> 1060 East Highway 40, Vernal, UT, 84078		<b>8. WELL NAME and NUMBER:</b> CWU 1400-32
<b>4. LOCATION OF WELL</b> <b>FOOTAGES AT SURFACE:</b> 1101 FSL 2640 FWL <b>QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN:</b> Qtr/Qtr: SESW Section: 32 Township: 09.0S Range: 23.0E Meridian: S		<b>9. API NUMBER:</b> 43047500640000
<b>PHONE NUMBER:</b> 435 781-9111 Ext		<b>9. FIELD and POOL or WILDCAT:</b> NATURAL BUTTES
<b>COUNTY:</b> UTAH		<b>STATE:</b> UTAH
<b>11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA</b>		
<b>TYPE OF SUBMISSION</b>	<b>TYPE OF ACTION</b>	
<input checked="" type="checkbox"/> <b>NOTICE OF INTENT</b> Approximate date work will start: 7/1/2009  <input type="checkbox"/> <b>SUBSEQUENT REPORT</b> Date of Work Completion:  <input type="checkbox"/> <b>SPUD REPORT</b> Date of Spud:  <input type="checkbox"/> <b>DRILLING REPORT</b> Report Date:	<div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;"> <input type="checkbox"/> ACIDIZE  <input checked="" type="checkbox"/> CHANGE TO PREVIOUS PLANS  <input type="checkbox"/> CHANGE WELL STATUS  <input type="checkbox"/> DEEPEN  <input type="checkbox"/> OPERATOR CHANGE  <input type="checkbox"/> PRODUCTION START OR RESUME  <input type="checkbox"/> REPERFORATE CURRENT FORMATION  <input type="checkbox"/> TUBING REPAIR  <input type="checkbox"/> WATER SHUTOFF  <input type="checkbox"/> WILDCAT WELL DETERMINATION         </div> <div style="width: 33%;"> <input type="checkbox"/> ALTER CASING  <input type="checkbox"/> CHANGE TUBING  <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS  <input type="checkbox"/> FRACTURE TREAT  <input type="checkbox"/> PLUG AND ABANDON  <input type="checkbox"/> RECLAMATION OF WELL SITE  <input type="checkbox"/> SIDETRACK TO REPAIR WELL  <input type="checkbox"/> VENT OR FLARE  <input type="checkbox"/> SI TA STATUS EXTENSION  <input type="checkbox"/> OTHER         </div> <div style="width: 33%;"> <input type="checkbox"/> CASING REPAIR  <input type="checkbox"/> CHANGE WELL NAME  <input type="checkbox"/> CONVERT WELL TYPE  <input type="checkbox"/> NEW CONSTRUCTION  <input type="checkbox"/> PLUG BACK  <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION  <input type="checkbox"/> TEMPORARY ABANDON  <input type="checkbox"/> WATER DISPOSAL  <input type="checkbox"/> APD EXTENSION            OTHER:         </div> </div>	
<b>12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.</b> EOG Resources, Inc. respectfully requests authorization to change the Drilling Plan as per the attached. Conductor size: Item 4 Production Casing: Item 5 Logs: Item 8 Please see the attached revised Drilling Plan reflecting the purposed changes.		
<div style="text-align: right;"> <b>Approved by the Utah Division of Oil, Gas and Mining</b> </div>		<b>Date:</b> July 01, 2009 <b>By:</b> 
<b>NAME (PLEASE PRINT)</b> Mickenzie Thacker		<b>PHONE NUMBER</b> 435 781-9145
<b>SIGNATURE</b> N/A		<b>TITLE</b> Operations Clerk
<b>DATE</b> 7/1/2009		

#### 4. CASING PROGRAM:

<u>CASING</u>	<u>Hole Size</u>	<u>Length</u>	<u>Size</u>	<u>WEIGHT</u>	<u>Grade</u>	<u>Thread</u>	<u>Rating Collapse</u>	<u>Factor Burst</u>	<u>Tensile</u>
Conductor	20"	40 - 60'	14"	32.5#	A252			1880 PSI	10,000#

#### 5. Float Equipment:

##### Production Hole Procedure (2300'± - TD):

Float shoe, 1 joint casing, float collar and balance of casing to surface. 4-½", 11.6#, N-80 or equivalent marker collars or short casing joints to be placed at top of Price River and 400' above top of Wasatch. Centralizers to be placed 5' above shoe on joint #1, top of joint #2, **and every 3rd joint to 400' above the top of primary object.** Thread lock float shoe, top and bottom of float collar, and top of 2<sup>nd</sup> joint.

#### 8. EVALUATION PROGRAM:

**Cased-hole Logs:** Cased-hole logs will be run in lieu of open-hole logs consisting of the following: **CBL/CCL/VDL/GR**

## EIGHT POINT PLAN

### CHAPITA WELLS UNIT 1400-32 SE/SW, SEC. 32, T9S, R23E, S.L.B.&M.. UINTAH COUNTY, UTAH

#### **1. & 2. ESTIMATED TOPS & ANTICIPATED OIL, GAS, & WATER ZONES:**

FORMATION	TVD-RKB (ft)	Objective	Lithology	
Green River	1,544		Shale	
Mahogany Oil Shale Bed	2,116		Shale	
Wasatch	4,369	Primary	Sandstone	Gas
Chapita Wells	4,924	Primary	Sandstone	Gas
Buck Canyon	5,618	Primary	Sandstone	Gas
North Horn	6,189	Primary	Sandstone	Gas
KMV Price River	6,473	Primary	Sandstone	Gas
KMV Price River Middle	7,360	Primary	Sandstone	Gas
KMV Price River Lower	8,137	Primary	Sandstone	Gas
Sego	8,622		Sandstone	
TD	8,830			

**Estimated TD: 8,830' or 200'± below TD**

**Anticipated BHP: 4,712 Psig**

1. Fresh Waters may exist in the upper, approximately 1,000 ft ± of the Green River Formation, with top at about 2,000 ft ±.
2. Cement isolation is installed to surface of the well isolating all zones by cement.

#### **3. PRESSURE CONTROL EQUIPMENT:**

Production Hole – 5000 Psig  
BOP schematic diagrams attached.

#### **4. CASING PROGRAM:**

<u>CASING</u>	<u>Hole Size</u>	<u>Length</u>	<u>Size</u>	<u>WEIGHT</u>	<u>Grade</u>	<u>Thread</u>	<u>Rating Collapse</u>	<u>Factor Burst</u>	<u>Tensile</u>
Conductor	20"	40 – 60'	14"	32.5#	S252			1880 PSI	10,000#
Surface	12 ¼"	0 – 2,300' KB±	9-5/8"	36.0#	J-55	STC	2020 PSI	3520 Psi	394,000#
Production	7-7/8"	Surface – TD	4-½"	11.6#	N-80	LTC	6350 PSI	7780 Psi	223,000#

**Note:** 12-¼" surface hole will be drilled to a total depth of 200'± below the base of the Green River lost circulation zone and cased w/9-5/8" as shown to that depth. Drilled depth may be shallower or deeper than the 2300' shown above depending on the actual depth of the loss zone.

**All casing will be new or inspected.**

## **EIGHT POINT PLAN**

### **CHAPITA WELLS UNIT 1400-32** **SE/SW, SEC. 32, T9S, R23E, S.L.B.&M..** **UINTAH COUNTY, UTAH**

#### **5. Float Equipment:**

##### **Surface Hole Procedure (0' - 2300'±)**

Guide Shoe

Insert Float Collar (PDC drillable)

Centralizers: 1-5' above shoe, top of jts. #2 and #3 then every 5<sup>th</sup> joint to surface. (15 total)

##### **Production Hole Procedure (2300'± - TD):**

Float shoe, 1 joint casing, float collar and balance of casing to surface. 4-½", 11.6#, N-80 or equivalent marker collars or short casing joints to be placed at top of Price River and 400' above top of Wasatch. Centralizers to be placed 5' above shoe on joint #1, top of joint #2, and every 3rd joint to 400' above the top of primary object. Thread lock float shoe, top and bottom of float collar, and top of 2<sup>nd</sup> joint.

#### **6. MUD PROGRAM**

##### **Surface Hole Procedure (Surface - 2300'±):**

Air/air mist or aerated water.

##### **Production Hole Procedure (2300'± - TD):**

Anticipated mud weight 9.5 – 10.5 ppg depending on actual wellbore conditions encountered while drilling.

**2300'± - TD** A closed mud system will be utilized. A bentonite gelled water mud system will be used to control viscosity w/PHPA polymer used for supplemental viscosity and clay encapsulation/inhibition. Water loss will be maintained at <15cc's using white starch or PAC. Bactericides will be used as needed. Anticipated pH will range from 9.0-10.0. Mud weight will be adjusted as necessary for well control. Deflocculants/thinners will be used as necessary to maintain mud quality. LCM sweeps will be utilized as necessary to control lost circulation and mud loss. CO2 contamination, if encountered, will be treated with lime and gypsum.

#### **7. VARIANCE REQUESTS:**

**Reference:** Onshore Oil and Gas Order No. 2 – Item E: Special Drilling Operations

EOG Resources, Inc. requests a variance to regulations requiring the blooie line to be 100' in length. Due to reduce location excavation, the blooie line will be approximately 75' in length

## EIGHT POINT PLAN

### CHAPITA WELLS UNIT 1400-32 SE/SW, SEC. 32, T9S, R23E, S.L.B.&M.. UINTAH COUNTY, UTAH

#### 8. EVALUATION PROGRAM:

**Logs:** Mud log from base of surface casing to TD.  
**Cased-hole Logs:** Cased-hole logs will be run in lieu of open-hole logs consisting of the following:  
**CBL/CCL/VDL/GR**

#### 9. CEMENT PROGRAM:

##### Surface Hole Procedure (Surface - 2300'±):

**Lead: 185 sks** Class "G" cement with 16% Gel, 10 #/sx Gilsonite, 3% Salt, 2% CaCl<sub>2</sub>, 3 lb/sx GR3 ¼ #/sx Flocele mixed at 11 ppg, 3.82 ft<sup>3</sup>/sk. yield, 23 gps water.

**Tail: 207 sks** Class "G" cement with 2% CaCl<sub>2</sub>, ¼#/sk Flocele mixed at 15.6 ppg, 1.18 ft<sup>3</sup>/sk., 5.2 gps water.

**Top Out:** As necessary with Class "G" cement with 2% CaCl<sub>2</sub>, ¼#/sk Flocele mixed at 15.6 ppg, 1.18 ft<sup>3</sup>/sk., 5.2 gps water.

**Note:** Cement volumes will be calculated to bring lead cement to surface and tail cement to 500' above the casing shoe.

##### Production Hole Procedure (2300'± - TD)

**Lead: 113 sks:** Hi-Lift "G" w/12% D20 (Bentonite), 1% D79 (Extender), 5% D44 (Salt), 0.2% D46 (Antifoam), 0.25% D112 (Fluid Loss Additive), 0.25 pps D29 (cello flakes) mixed at 11.0 ppg, 3.91 ft<sup>3</sup>/sk., 24.5 gps water.

**Tail: 875 sks:** 50:50 Poz "G" w/ 2% D20 (Bentonite), 0.1% D46 (Antifoam), 0.075% D13 (Retarder), 0.2% D167 (Fluid Loss Additive), 0.2% D65 (Dispersant), mixed at 14.1 ppg, 1.28 ft<sup>3</sup>/sk., 5.9gps water.

**Note:** The above number of sacks is based on gauge-hole calculation.  
Lead volume to be calculated to bring cement to 200'± above 9-5/8" casing shoe.  
Tail volume to be calculated to bring cement to 400'± above top of Wasatch.

**Final Cement volumes will be based upon gauge-hole plus 45% excess.**

**EIGHT POINT PLAN**

**CHAPITA WELLS UNIT 1400-32**  
**SE/SW, SEC. 32, T9S, R23E, S.L.B.&M..**  
**UINTAH COUNTY, UTAH**

**10. ABNORMAL CONDITIONS:**

**Surface Hole (Surface - 2300'±):**

Lost circulation

**Production Hole (2300'± - TD):**

Sloughing shales, lost circulation and key seat development are possible in the Wasatch Formation.

**11. STANDARD REQUIRED EQUIPMENT:**

- A. Choke Manifold
- B. Upper and Lower Kelly Cock
- C. Stabbing Valve
- D. Visual Mud Monitoring

**12. HAZARDOUS CHEMICALS:**

No chemicals subject to reporting under SARA title III in an amount equal to or greater than 10,000 pounds will be used, produced, stored, transported, or disposed of annually in association with the drilling of this well. Furthermore, no extremely hazardous substances, as defined in 40 CFR 355, in threshold planning quantities, will be used, produced, stored, transported, or disposed of in association with the drilling of this well.

**(Attachment: BOP Schematic Diagram)**

<b>STATE OF UTAH</b> DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		<b>FORM 9</b>
<b>SUNDRY NOTICES AND REPORTS ON WELLS</b>  Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		<b>5. LEASE DESIGNATION AND SERIAL NUMBER:</b> ML-3355
<b>1. TYPE OF WELL</b> Gas Well		<b>6. IF INDIAN, ALLOTTEE OR TRIBE NAME:</b>
<b>2. NAME OF OPERATOR:</b> EOG Resources, Inc.		<b>7. UNIT or CA AGREEMENT NAME:</b> CHAPITA WELLS
<b>3. ADDRESS OF OPERATOR:</b> 1060 East Highway 40 , Vernal, UT, 84078		<b>8. WELL NAME and NUMBER:</b> CWU 1400-32
<b>4. LOCATION OF WELL</b> <b>FOOTAGES AT SURFACE:</b> 1101 FSL 2640 FWL <b>QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN:</b> Qtr/Qtr: SESW Section: 32 Township: 09.0S Range: 23.0E Meridian: S		<b>9. API NUMBER:</b> 43047500640000
<b>PHONE NUMBER:</b> 435 781-9111 Ext		<b>9. FIELD and POOL or WILDCAT:</b> NATURAL BUTTES
<b>COUNTY:</b> UINTAH		<b>STATE:</b> UTAH
<b>11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA</b>		
<b>TYPE OF SUBMISSION</b>	<b>TYPE OF ACTION</b>	
<input type="checkbox"/> <b>NOTICE OF INTENT</b> Approximate date work will start:	<input type="checkbox"/> <b>ACIDIZE</b>	
<input type="checkbox"/> <b>SUBSEQUENT REPORT</b> Date of Work Completion:	<input type="checkbox"/> <b>ALTER CASING</b>	
<input checked="" type="checkbox"/> <b>SPUD REPORT</b> Date of Spud: 7/16/2009	<input type="checkbox"/> <b>CASING REPAIR</b>	
<input type="checkbox"/> <b>DRILLING REPORT</b> Report Date:	<input type="checkbox"/> <b>CHANGE TO PREVIOUS PLANS</b>	
	<input type="checkbox"/> <b>CHANGE TUBING</b>	
	<input type="checkbox"/> <b>CHANGE WELL STATUS</b>	
	<input type="checkbox"/> <b>COMMINGLE PRODUCING FORMATIONS</b>	
	<input type="checkbox"/> <b>DEEPEN</b>	
	<input type="checkbox"/> <b>FRACTURE TREAT</b>	
	<input type="checkbox"/> <b>OPERATOR CHANGE</b>	
	<input type="checkbox"/> <b>PLUG AND ABANDON</b>	
	<input type="checkbox"/> <b>PRODUCTION START OR RESUME</b>	
	<input type="checkbox"/> <b>RECLAMATION OF WELL SITE</b>	
	<input type="checkbox"/> <b>REPERFORATE CURRENT FORMATION</b>	
	<input type="checkbox"/> <b>SIDETRACK TO REPAIR WELL</b>	
	<input type="checkbox"/> <b>TUBING REPAIR</b>	
	<input type="checkbox"/> <b>VENT OR FLARE</b>	
	<input type="checkbox"/> <b>WATER SHUTOFF</b>	
	<input type="checkbox"/> <b>SI TA STATUS EXTENSION</b>	
	<input type="checkbox"/> <b>WILDCAT WELL DETERMINATION</b>	
	<input type="checkbox"/> <b>OTHER:</b>	
<b>12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.</b>  The referenced well was spud on 7/16/2009.		
Accepted by the Utah Division of Oil, Gas and Mining <b>FOR RECORD ONLY</b> July 20, 2009		
<b>NAME (PLEASE PRINT)</b> Mickenzie Thacker	<b>PHONE NUMBER</b> 435 781-9145	<b>TITLE</b> Operations Clerk
<b>SIGNATURE</b> N/A	<b>DATE</b> 7/20/2009	



STATE OF UTAH  
DEPARTMENT OF NATURAL RESOURCES  
DIVISION OF OIL, GAS AND MINING

FORM 6

**ENTITY ACTION FORM**

Operator: EOG Resources, Inc.  
Address: 1060 East Highway 40  
city Vernal  
state UT zip 84078

Operator Account Number: N 9550  
Phone Number: (435) 781-9145

**Well 1**

API Number	Well Name		QQ	Sec	Twp	Rng	County
43-047-50064	CHAPITA WELLS UNIT 1400-32		SESW	32	9S	23E	UINTAH
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
<i>AB</i>	99999	<i>13650</i>	7/16/2009		<i>7/30/09</i>		
Comments: <i>PRRV = MESAVERDE</i>							

**Well 2**

API Number	Well Name		QQ	Sec	Twp	Rng	County
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
Comments:							

**Well 3**

API Number	Well Name		QQ	Sec	Twp	Rng	County
Action Code	Current Entity Number	New Entity Number	Spud Date		Entity Assignment Effective Date		
Comments:							

**ACTION CODES:**

- A** - Establish new entity for new well (single well only)
- B** - Add new well to existing entity (group or unit well)
- C** - Re-assign well from one existing entity to another existing entity
- D** - Re-assign well from one existing entity to a new entity
- E** - Other (Explain in 'comments' section)

Mickenzie Thacker

Name (Please Print)

*Mickenzie Thacker*

Signature

Operations Clerk

Title

*7/20/2009*

Date


**RECEIVED**

JUL 21 2009

DIV. OF OIL, GAS & MINING

<b>STATE OF UTAH</b> DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		<b>FORM 9</b>
<b>SUNDRY NOTICES AND REPORTS ON WELLS</b>  Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		<b>5. LEASE DESIGNATION AND SERIAL NUMBER:</b> ML-3355
<b>1. TYPE OF WELL</b> Gas Well		<b>6. IF INDIAN, ALLOTTEE OR TRIBE NAME:</b>
<b>2. NAME OF OPERATOR:</b> EOG Resources, Inc.		<b>7. UNIT or CA AGREEMENT NAME:</b> CHAPITA WELLS
<b>3. ADDRESS OF OPERATOR:</b> 1060 East Highway 40 , Vernal, UT, 84078		<b>8. WELL NAME and NUMBER:</b> CWU 1400-32
<b>4. LOCATION OF WELL</b> <b>FOOTAGES AT SURFACE:</b> 1101 FSL 2640 FWL <b>QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN:</b> Qtr/Qtr: SESW Section: 32 Township: 09.0S Range: 23.0E Meridian: S		<b>9. API NUMBER:</b> 43047500640000
<b>PHONE NUMBER:</b> 435 781-9111 Ext		<b>9. FIELD and POOL or WILDCAT:</b> NATURAL BUTTES
<b>COUNTY:</b> UINTAH		<b>STATE:</b> UTAH
<b>11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA</b>		
<b>TYPE OF SUBMISSION</b>	<b>TYPE OF ACTION</b>	
<input type="checkbox"/> <b>NOTICE OF INTENT</b> Approximate date work will start:	<input type="checkbox"/> <b>ACIDIZE</b>	
<input type="checkbox"/> <b>SUBSEQUENT REPORT</b> Date of Work Completion:	<input type="checkbox"/> <b>ALTER CASING</b>	
<input type="checkbox"/> <b>SPUD REPORT</b> Date of Spud:	<input type="checkbox"/> <b>CASING REPAIR</b>	
<input checked="" type="checkbox"/> <b>DRILLING REPORT</b> Report Date: 8/7/2009	<input type="checkbox"/> <b>CHANGE TO PREVIOUS PLANS</b>	
	<input type="checkbox"/> <b>CHANGE TUBING</b>	
	<input type="checkbox"/> <b>CHANGE WELL STATUS</b>	
	<input type="checkbox"/> <b>COMMINGLE PRODUCING FORMATIONS</b>	
	<input type="checkbox"/> <b>DEEPEN</b>	
	<input type="checkbox"/> <b>FRACTURE TREAT</b>	
	<input type="checkbox"/> <b>OPERATOR CHANGE</b>	
	<input type="checkbox"/> <b>PLUG AND ABANDON</b>	
	<input type="checkbox"/> <b>PRODUCTION START OR RESUME</b>	
	<input type="checkbox"/> <b>RECLAMATION OF WELL SITE</b>	
	<input type="checkbox"/> <b>REPERFORATE CURRENT FORMATION</b>	
	<input type="checkbox"/> <b>SIDETRACK TO REPAIR WELL</b>	
	<input type="checkbox"/> <b>TUBING REPAIR</b>	
	<input type="checkbox"/> <b>VENT OR FLARE</b>	
	<input type="checkbox"/> <b>WATER SHUTOFF</b>	
	<input type="checkbox"/> <b>SI TA STATUS EXTENSION</b>	
	<input type="checkbox"/> <b>WILDCAT WELL DETERMINATION</b>	
	<input type="checkbox"/> <b>OTHER:</b> _____	
<b>12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.</b> No activity has occurred since last submission on 7/31/2009.		
<b>Accepted by the          Utah Division of          Oil, Gas and Mining          FOR RECORD ONLY</b> August 10, 2009		
<b>NAME (PLEASE PRINT)</b> Mickenzie Thacker	<b>PHONE NUMBER</b> 435 781-9145	<b>TITLE</b> Operations Clerk
<b>SIGNATURE</b> N/A	<b>DATE</b> 8/7/2009	

<b>STATE OF UTAH</b> DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		<b>FORM 9</b>
<b>SUNDRY NOTICES AND REPORTS ON WELLS</b>  Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		<b>5. LEASE DESIGNATION AND SERIAL NUMBER:</b> ML-3355
<b>1. TYPE OF WELL</b> Gas Well		<b>6. IF INDIAN, ALLOTTEE OR TRIBE NAME:</b>
<b>2. NAME OF OPERATOR:</b> EOG Resources, Inc.		<b>7. UNIT or CA AGREEMENT NAME:</b> CHAPITA WELLS
<b>3. ADDRESS OF OPERATOR:</b> 1060 East Highway 40 , Vernal, UT, 84078		<b>8. WELL NAME and NUMBER:</b> CWU 1400-32
<b>4. LOCATION OF WELL</b> <b>FOOTAGES AT SURFACE:</b> 1101 FSL 2640 FWL <b>QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN:</b> Qtr/Qtr: SESW Section: 32 Township: 09.0S Range: 23.0E Meridian: S		<b>9. API NUMBER:</b> 43047500640000
<b>PHONE NUMBER:</b> 435 781-9111 Ext		<b>9. FIELD and POOL or WILDCAT:</b> NATURAL BUTTES
<b>COUNTY:</b> UINTAH		<b>STATE:</b> UTAH
<b>11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA</b>		
<b>TYPE OF SUBMISSION</b>	<b>TYPE OF ACTION</b>	
<input type="checkbox"/> <b>NOTICE OF INTENT</b> Approximate date work will start:	<input type="checkbox"/> <b>ACIDIZE</b>	
<input type="checkbox"/> <b>SUBSEQUENT REPORT</b> Date of Work Completion:	<input type="checkbox"/> <b>ALTER CASING</b>	
<input type="checkbox"/> <b>SPUD REPORT</b> Date of Spud:	<input type="checkbox"/> <b>CASING REPAIR</b>	
<input checked="" type="checkbox"/> <b>DRILLING REPORT</b> Report Date: 8/14/2009	<input type="checkbox"/> <b>CHANGE TO PREVIOUS PLANS</b>	
	<input type="checkbox"/> <b>CHANGE TUBING</b>	
	<input type="checkbox"/> <b>CHANGE WELL STATUS</b>	
	<input type="checkbox"/> <b>COMMINGLE PRODUCING FORMATIONS</b>	
	<input type="checkbox"/> <b>DEEPEN</b>	
	<input type="checkbox"/> <b>FRACTURE TREAT</b>	
	<input type="checkbox"/> <b>OPERATOR CHANGE</b>	
	<input type="checkbox"/> <b>PLUG AND ABANDON</b>	
	<input type="checkbox"/> <b>PRODUCTION START OR RESUME</b>	
	<input type="checkbox"/> <b>RECLAMATION OF WELL SITE</b>	
	<input type="checkbox"/> <b>REPERFORATE CURRENT FORMATION</b>	
	<input type="checkbox"/> <b>SIDETRACK TO REPAIR WELL</b>	
	<input type="checkbox"/> <b>TUBING REPAIR</b>	
	<input type="checkbox"/> <b>VENT OR FLARE</b>	
	<input type="checkbox"/> <b>WATER SHUTOFF</b>	
	<input type="checkbox"/> <b>SI TA STATUS EXTENSION</b>	
	<input type="checkbox"/> <b>WILDCAT WELL DETERMINATION</b>	
	<input type="checkbox"/> <b>OTHER:</b> _____	
<b>12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.</b> No activity has occurred since last submission on 8/7/2009.		
<b>Accepted by the</b> <b>Utah Division of</b> <b>Oil, Gas and Mining</b> <b>FOR RECORD ONLY</b> August 17, 2009		
<b>NAME (PLEASE PRINT)</b> Mickenzie Thacker	<b>PHONE NUMBER</b> 435 781-9145	<b>TITLE</b> Operations Clerk
<b>SIGNATURE</b> N/A	<b>DATE</b> 8/14/2009	

<b>STATE OF UTAH</b> DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		<b>FORM 9</b>			
<b>SUNDRY NOTICES AND REPORTS ON WELLS</b>  Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		<b>5. LEASE DESIGNATION AND SERIAL NUMBER:</b> ML-3355			
<b>1. TYPE OF WELL</b> Gas Well		<b>6. IF INDIAN, ALLOTTEE OR TRIBE NAME:</b>			
<b>2. NAME OF OPERATOR:</b> EOG Resources, Inc.		<b>7. UNIT or CA AGREEMENT NAME:</b> CHAPITA WELLS			
<b>3. ADDRESS OF OPERATOR:</b> 1060 East Highway 40 , Vernal, UT, 84078		<b>8. WELL NAME and NUMBER:</b> CWU 1400-32			
<b>4. LOCATION OF WELL FOOTAGES AT SURFACE:</b> 1101 FSL 2640 FWL <b>QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN:</b> Qtr/Qtr: SESW Section: 32 Township: 09.0S Range: 23.0E Meridian: S		<b>9. API NUMBER:</b> 43047500640000			
<b>PHONE NUMBER:</b> 435 781-9111 Ext		<b>9. FIELD and POOL or WILDCAT:</b> NATURAL BUTTES			
<b>COUNTY:</b> UINTAH		<b>STATE:</b> UTAH			
<b>11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA</b>					
<b>TYPE OF SUBMISSION</b>	<b>TYPE OF ACTION</b>				
<input checked="" type="checkbox"/> <b>NOTICE OF INTENT</b> Approximate date work will start: 8/18/2009  <input type="checkbox"/> <b>SUBSEQUENT REPORT</b> Date of Work Completion:  <input type="checkbox"/> <b>SPUD REPORT</b> Date of Spud:  <input type="checkbox"/> <b>DRILLING REPORT</b> Report Date:	<table style="width: 100%; border: none;"> <tr> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ACIDIZE  <input type="checkbox"/> CHANGE TO PREVIOUS PLANS  <input type="checkbox"/> CHANGE WELL STATUS  <input type="checkbox"/> DEEPEN  <input type="checkbox"/> OPERATOR CHANGE  <input type="checkbox"/> PRODUCTION START OR RESUME  <input type="checkbox"/> REPERFORATE CURRENT FORMATION  <input type="checkbox"/> TUBING REPAIR  <input type="checkbox"/> WATER SHUTOFF  <input type="checkbox"/> WILDCAT WELL DETERMINATION         </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ALTER CASING  <input type="checkbox"/> CHANGE TUBING  <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS  <input type="checkbox"/> FRACTURE TREAT  <input checked="" type="checkbox"/> PLUG AND ABANDON  <input type="checkbox"/> RECLAMATION OF WELL SITE  <input type="checkbox"/> SIDETRACK TO REPAIR WELL  <input type="checkbox"/> VENT OR FLARE  <input type="checkbox"/> SI TA STATUS EXTENSION  <input type="checkbox"/> OTHER         </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> CASING REPAIR  <input type="checkbox"/> CHANGE WELL NAME  <input type="checkbox"/> CONVERT WELL TYPE  <input type="checkbox"/> NEW CONSTRUCTION  <input type="checkbox"/> PLUG BACK  <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION  <input type="checkbox"/> TEMPORARY ABANDON  <input type="checkbox"/> WATER DISPOSAL  <input type="checkbox"/> APD EXTENSION            OTHER: _____         </td> </tr> </table>		<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input checked="" type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: _____
<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input checked="" type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: _____			
<b>12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.</b> EOG Resources, Inc. respectfully requests to Plug and Abandon the referenced well as per the attached procedure.					
<b>Approved by the Utah Division of Oil, Gas and Mining</b>  <b>Date:</b> <u>August 18, 2009</u> <b>By:</b> <u></u>					
<b>NAME (PLEASE PRINT)</b> Mickenzie Thacker	<b>PHONE NUMBER</b> 435 781-9145	<b>TITLE</b> Operations Clerk			
<b>SIGNATURE</b> N/A	<b>DATE</b> 8/18/2009				

**RECEIVED** August 18, 2009



**The Utah Division of Oil, Gas, and Mining**

- State of Utah  
- Department of Natural Resources

Electronic Permitting System - Sundry Notices

**Sundry Conditions of Approval Well Number 43047500640000**

- 1. Notify the Division at least 24 hours prior to conducting abandonment operations. Please call Dan Jarvis at 801-538-5338.**
- 2. All balanced plugs should be tagged to ensure they are at the depths proposed.**
- 3. Surface reclamation shall be done in accordance with R649-3-34 – Well Site Restoration.**
- 4. All requirements in the Oil and Gas Conservation General Rule R649-3-24 shall apply.**
- 5. If there are any changes to the procedure or the wellbore configuration, notify Dustin Doucet at 801-538-5281 (ofc) or 801-733-0983 (home) prior to continuing with the procedure.**
- 6. All other requirements for notice and reporting in the Oil and Gas Conservation General Rules shall apply.**

**Approved by the  
Utah Division of  
Oil, Gas and Mining**

**Date:** August 18, 2009  
**By:** Dustin Doucet

## PLUG & ABANDON PROGRAM

CWU 1400-32  
1,101' FSL & 2,640' FWL (SE/SW)  
Section 32, T9S, R23E  
Uintah County, Utah

August 10, 2009  
EOG WI: 100.00%  
NRI: 82.0294%  
API# 43-047-50064  
AFE# 306396

### WELL DATA:

ELEVATION:	5,281' GL	KB:	5,300' (19'KB)
TOTAL DEPTH:	2,399'		
CASING:	14" Conductor set at 60'		
HOLE:	12 1/4" Openhole to 2,399'		

### PROCEDURE:

1. TIH w/drill pipe to 1,930'. Pump 120' cement plug from 1,930' to 1,810' across the top of the Green River @ 1,870'. Lay down drill pipe.
2. Run 1" pipe to 100'. RDMO Craig's Rig. Circulate hole full of cement from 100' to surface.
3. Dig out cellar. Cut off conductor 3' below G.L. Install marker plate as per BLM regulations.

Note: cement will be 15.8 ppg 1.15 cu/sx

PREPARED BY: \_\_\_\_\_  
Otto Dick, Completion Engineering Specialist

APPROVED BY: \_\_\_\_\_  
Danny Fischer, Drilling Manager

<b>STATE OF UTAH</b> DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		<b>FORM 9</b>			
<b>SUNDRY NOTICES AND REPORTS ON WELLS</b>  Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		<b>5. LEASE DESIGNATION AND SERIAL NUMBER:</b> ML-3355			
<b>1. TYPE OF WELL</b> Gas Well		<b>6. IF INDIAN, ALLOTTEE OR TRIBE NAME:</b>			
<b>2. NAME OF OPERATOR:</b> EOG Resources, Inc.		<b>7. UNIT or CA AGREEMENT NAME:</b> CHAPITA WELLS			
<b>3. ADDRESS OF OPERATOR:</b> 1060 East Highway 40 , Vernal, UT, 84078		<b>8. WELL NAME and NUMBER:</b> CWU 1400-32			
<b>4. LOCATION OF WELL</b> <b>FOOTAGES AT SURFACE:</b> 1101 FSL 2640 FWL <b>QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN:</b> Qtr/Qtr: SESW Section: 32 Township: 09.0S Range: 23.0E Meridian: S		<b>9. API NUMBER:</b> 43047500640000			
<b>PHONE NUMBER:</b> 435 781-9111 Ext		<b>9. FIELD and POOL or WILDCAT:</b> NATURAL BUTTES			
<b>COUNTY:</b> UINTAH		<b>STATE:</b> UTAH			
<b>11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA</b>					
<b>TYPE OF SUBMISSION</b>	<b>TYPE OF ACTION</b>				
<input checked="" type="checkbox"/> <b>NOTICE OF INTENT</b> Approximate date work will start: 8/21/2009  <input type="checkbox"/> <b>SUBSEQUENT REPORT</b> Date of Work Completion:  <input type="checkbox"/> <b>SPUD REPORT</b> Date of Spud:  <input type="checkbox"/> <b>DRILLING REPORT</b> Report Date:	<table style="width: 100%; border: none;"> <tr> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ACIDIZE  <input type="checkbox"/> CHANGE TO PREVIOUS PLANS  <input type="checkbox"/> CHANGE WELL STATUS  <input type="checkbox"/> DEEPEN  <input type="checkbox"/> OPERATOR CHANGE  <input type="checkbox"/> PRODUCTION START OR RESUME  <input type="checkbox"/> REPERFORATE CURRENT FORMATION  <input type="checkbox"/> TUBING REPAIR  <input type="checkbox"/> WATER SHUTOFF  <input type="checkbox"/> WILDCAT WELL DETERMINATION         </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> ALTER CASING  <input type="checkbox"/> CHANGE TUBING  <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS  <input type="checkbox"/> FRACTURE TREAT  <input type="checkbox"/> PLUG AND ABANDON  <input type="checkbox"/> RECLAMATION OF WELL SITE  <input type="checkbox"/> SIDETRACK TO REPAIR WELL  <input type="checkbox"/> VENT OR FLARE  <input type="checkbox"/> SI TA STATUS EXTENSION  <input type="checkbox"/> OTHER         </td> <td style="width: 33%; vertical-align: top;"> <input type="checkbox"/> CASING REPAIR  <input type="checkbox"/> CHANGE WELL NAME  <input type="checkbox"/> CONVERT WELL TYPE  <input type="checkbox"/> NEW CONSTRUCTION  <input type="checkbox"/> PLUG BACK  <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION  <input type="checkbox"/> TEMPORARY ABANDON  <input checked="" type="checkbox"/> WATER DISPOSAL  <input type="checkbox"/> APD EXTENSION            OTHER: _____         </td> </tr> </table>		<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input checked="" type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: _____
<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input checked="" type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION OTHER: _____			
<b>12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.</b> EOG Resources, Inc. respectfully requests authorization for the disposal of produced water at the following locations: 1. NBU 20-20B SWD 2. CWU 550-30N SWD 3. CWU 2-29 SWD 4. Red Wash Evaporation Ponds 1,2,3,4,5,6&7 5. White River Evaporation Ponds 1&2 6. Coyote Evaporation Ponds 1&2 7. RNI Disposal 8. Hoss SWD wells ROW# UTU86101 & UTU897093					
<b>Approved by the Utah Division of Oil, Gas and Mining</b>		<b>Date:</b> August 25, 2009 <b>By:</b>			
<b>NAME (PLEASE PRINT)</b> Mickenzie Thacker	<b>PHONE NUMBER</b> 435 781-9145	<b>TITLE</b> Operations Clerk			
<b>SIGNATURE</b> N/A		<b>DATE</b> 8/21/2009			

**RECEIVED** August 21, 2009

<b>STATE OF UTAH</b> DEPARTMENT OF NATURAL RESOURCES DIVISION OF OIL, GAS, AND MINING		<b>FORM 9</b>
<b>SUNDRY NOTICES AND REPORTS ON WELLS</b>  Do not use this form for proposals to drill new wells, significantly deepen existing wells below current bottom-hole depth, reenter plugged wells, or to drill horizontal laterals. Use APPLICATION FOR PERMIT TO DRILL form for such proposals.		<b>5. LEASE DESIGNATION AND SERIAL NUMBER:</b> ML-3355
<b>1. TYPE OF WELL</b> Gas Well		<b>6. IF INDIAN, ALLOTTEE OR TRIBE NAME:</b>
<b>2. NAME OF OPERATOR:</b> EOG Resources, Inc.		<b>7. UNIT or CA AGREEMENT NAME:</b> CHAPITA WELLS
<b>3. ADDRESS OF OPERATOR:</b> 1060 East Highway 40 , Vernal, UT, 84078		<b>8. WELL NAME and NUMBER:</b> CWU 1400-32
<b>4. LOCATION OF WELL</b> <b>FOOTAGES AT SURFACE:</b> 1101 FSL 2640 FWL <b>QTR/QTR, SECTION, TOWNSHIP, RANGE, MERIDIAN:</b> Qtr/Qtr: SESW Section: 32 Township: 09.0S Range: 23.0E Meridian: S		<b>9. API NUMBER:</b> 43047500640000
<b>PHONE NUMBER:</b> 435 781-9111 Ext		<b>9. FIELD and POOL or WILDCAT:</b> NATURAL BUTTES
<b>COUNTY:</b> UINTAH		<b>STATE:</b> UTAH
<b>11. CHECK APPROPRIATE BOXES TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA</b>		
<b>TYPE OF SUBMISSION</b>	<b>TYPE OF ACTION</b>	
<input type="checkbox"/> <b>NOTICE OF INTENT</b> Approximate date work will start:	<input type="checkbox"/> ACIDIZE <input type="checkbox"/> CHANGE TO PREVIOUS PLANS <input type="checkbox"/> CHANGE WELL STATUS <input type="checkbox"/> DEEPEN <input type="checkbox"/> OPERATOR CHANGE <input type="checkbox"/> PRODUCTION START OR RESUME <input type="checkbox"/> REPERFORATE CURRENT FORMATION <input type="checkbox"/> TUBING REPAIR <input type="checkbox"/> WATER SHUTOFF <input type="checkbox"/> WILDCAT WELL DETERMINATION	
<input type="checkbox"/> <b>SUBSEQUENT REPORT</b> Date of Work Completion: 9/1/2009	<input type="checkbox"/> ALTER CASING <input type="checkbox"/> CHANGE TUBING <input type="checkbox"/> COMMINGLE PRODUCING FORMATIONS <input type="checkbox"/> FRACTURE TREAT <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER:	
<input type="checkbox"/> <b>SPUD REPORT</b> Date of Spud:	<input type="checkbox"/> CASING REPAIR <input type="checkbox"/> CHANGE WELL NAME <input type="checkbox"/> CONVERT WELL TYPE <input type="checkbox"/> NEW CONSTRUCTION <input type="checkbox"/> PLUG BACK <input type="checkbox"/> RECOMPLETE DIFFERENT FORMATION <input type="checkbox"/> TEMPORARY ABANDON <input type="checkbox"/> WATER DISPOSAL <input type="checkbox"/> APD EXTENSION	
<input type="checkbox"/> <b>DRILLING REPORT</b> Report Date:	<input type="checkbox"/> RECLAMATION OF WELL SITE <input type="checkbox"/> SIDETRACK TO REPAIR WELL <input type="checkbox"/> VENT OR FLARE <input type="checkbox"/> SI TA STATUS EXTENSION <input type="checkbox"/> OTHER:	
<b>12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly show all pertinent details including dates, depths, volumes, etc.</b> EOG Resources, Inc. Plugged and Abandoned the referenced well as per the attached well chronology report. An underground marker was installed 3 feet below ground level on 9/1/2009.		
<b>Accepted by the</b> <b>Utah Division of</b> <b>Oil, Gas and Mining</b> <b>FOR RECORD ONLY</b> September 14, 2009		
<b>NAME (PLEASE PRINT)</b> Mickenzie Thacker	<b>PHONE NUMBER</b> 435 781-9145	<b>TITLE</b> Operations Clerk
<b>SIGNATURE</b> N/A	<b>DATE</b> 9/14/2009	



# WELL CHRONOLOGY REPORT

Report Generated On: 09-14-2009

Well Name	CWU 1400-32	Well Type	DEVG	Division	DENVER
Field	CHAPITA DEEP	API #	43-047-50064	Well Class	DRIL
County, State	UINTAH, UT	Spud Date		Class Date	
Tax Credit	N	TVD / MD	8,830/ 8,830	Property #	063374
Water Depth	0	Last CSG	14.0	Shoe TVD / MD	60/ 60
KB / GL Elev	5,300/ 5,281				
Location	Section 32, T9S, R23E, SESW, 1101 FSL & 2640 FWL				

Event No	1.0	Description	DRILL & COMPLETE		
Operator	EOG RESOURCES, INC	WI %	100.0	NRI %	82.029391

AFE No	306396	AFE Total	1,466,100	DHC / CWC	661,300/ 804,800
Rig Contr	TRUE	Rig Name	TRUE #34	Start Date	06-26-2009
06-26-2009	Reported By	SHEILA MALLOY			
DailyCosts: Drilling	\$0	Completion	\$0	Daily Total	\$0
Cum Costs: Drilling	\$0	Completion	\$0	Well Total	\$0
MD	0	TVD	0	Progress	0
Days	0	MW	0.0	Visc	0.0
Formation :	PBTB : 0.0		Perf :	PKR Depth : 0.0	

Activity at Report Time: LOCATION DATA

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION DATA
			1101' FSL & 2640' FWL (SE/SW)
			SECTION 32, T9S, R23E
			UINTAH COUNTY, UTAH
			LAT 39.988264, LONG 109.350708 (NAD 83)
			LAT 39.988297, LONG 109.350031 (NAD 27)
			TRUE#34
			OBJECTIVE: 8830' MD, MESAVERDE
			DW/GAS
			CHAPITA WELLS DEEP PROSPECT
			DD&A: CHAPITA DEEP
			NATURAL BUTTES FIELD
			LEASE: ML-3355
			ELEVATION: 5287.0' NAT GL, 5281.1' PREP GL (DUE TO ROUNDING PREP GL WILL BE 5281'), 5300' KB (19')
			EOG BPO WI 100%, NRI 82.029391%
			EOG APO WI 55.4935%, NRI 47.472046%

06-29-2009      Reported By      TERRY CSERE

RECEIVED September 14, 2009

<b>DailyCosts: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Daily Total</b>	\$60,000
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION STARTED.

06-30-2009      Reported By      TERRY CSERE

<b>DailyCosts: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Daily Total</b>	\$60,000
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 5% COMPLETE.

07-01-2009      Reported By      TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 15% COMPLETE.

07-02-2009      Reported By      TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 20% COMPLETE.

07-06-2009      Reported By      TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 30% COMPLETE.

07-07-2009      Reported By      TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 40% COMPLETE.

07-08-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 45% COMPLETE.

07-09-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 50% COMPLETE. DRILLING ROCK ON LOCATION.

07-10-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION 55% COMPLETE. DRILLING ROCK ON LOCATION.

07-13-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	SHOOTING TODAY.

07-14-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	PUSHING OUT PIT AND LOCATON.

07-15-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION COMPLETE. STARTING CLOSED LOOP.

07-16-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CLOSED LOOP (10% COMPLETE).

07-17-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: SPUD NOTIFICATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CLOSED LOOP 15% COMPLETE. CRAIGS ROUSTABOUT SERVICE SPUD A 20" HOLE ON 07/16/09 @ 08:00 AM. SET 60' OF 14" CONDUCTOR. CEMENT TO SURFACE WITH READY MIX. CAROL DANIELS W/UDOGM WAS NOTIFIED BY PHONE MESSAGE AND BLM WAS NOTIFIED BY EMAIL OF SPUD ON 07/16/09 @ 12:01 PM.

07-20-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: BUILD LOCATION

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CLOSED LOOP 20% COMPLETE.

07-21-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CLOSED LOOP 30% COMPLETE.

07-22-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	CLOSED LOOP 35% COMPLETE.

07-23-2009 Reported By TERRY CSERE

<b>DailyCosts: Drilling</b>	\$0	<b>Completion</b>	\$0	<b>Daily Total</b>	\$0
<b>Cum Costs: Drilling</b>	\$60,000	<b>Completion</b>	\$0	<b>Well Total</b>	\$60,000
<b>MD</b>	0	<b>TVD</b>	0	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: LOCATION BUILD

Start	End	Hrs	Activity Description
06:00	06:00	24.0	LOCATION COMPLETE.

07-31-2009 Reported By DAVID BRINKERHOFF

<b>DailyCosts: Drilling</b>	\$95,710	<b>Completion</b>	\$0	<b>Daily Total</b>	\$95,710
<b>Cum Costs: Drilling</b>	\$155,710	<b>Completion</b>	\$0	<b>Well Total</b>	\$155,710
<b>MD</b>	2,399	<b>TVD</b>	2,399	<b>Progress</b>	0
<b>Days</b>	0	<b>MW</b>	0.0	<b>Visc</b>	0.0
<b>Formation :</b>	<b>PBTD : 0.0</b>		<b>Perf :</b>	<b>PKR Depth : 0.0</b>	

Activity at Report Time: WORT

Start	End	Hrs	Activity Description
06:00	06:00	24.0	MIRU CRAIG'S AIR RIG #3 ON 7/26/2009. DRILLED 12-1/4" HOLE TO 2380' GL (2399' KB). ENCOUNTERED WATER AT 1560'. FLUID DRILLED HOLE FROM 973' WITH LOST RETURNS FROM 1660'. ATTEMPT TO RUN 9.625" CASING, WOULD NOT RUN INTO HOLE BELOW 1660' DUE TO HOLE CONDITIONS. PULLED FREE WHILE PUMPING AIR THROUGH CASING. LAY DOWN CASING FROM 1660'. RDMO AIR RIG. (NOTE: CASING/CEMENT W/BE RUN BY TRUE #34)

JOINTS RUN IN HOLE WILL BE INSPECTED BY KURT'S INSPECTION COMPANY, THEN PUT BACK IN INVENTORY.

CRAIGS BUCKET RIG DRILLING MOUSE AND RAT HOLE. CRAIG'S RIG #3 RAN 2 SURVEY'S WHILE DRILLING SURFACE HOLE @ 1420' = 2 DEGREES @ 2373' @ 10.0 DEGREES.

PREPARED LOCATION FOR ROTARY RIG. WORT. WILL DROP FROM REPORT UNTIL FURTHER ACTIVITY.

KENT DEVENPORT SENT ELECTRONIC NOTIFICATION OF SURFACE CASING AND CEMENTING ON 7/28/09 @ 06:00 HRS.

DAVID BRINKERHOFF CONTACTED CAROL DANIELS W/UDOGM OF SURFACE CASING AND CEMENTING ON 7/28/09 @ 06:00.

09-02-2009		Reported By		DAVID BRINKERHOFF							
DailyCosts: Drilling		\$22,254		Completion		\$0		Daily Total		\$22,254	
Cum Costs: Drilling		\$177,964		Completion		\$0		Well Total		\$177,964	
MD	2,399	TVD	2,399	Progress	0	Days	0	MW	0.0	Visc	0.0
Formation :			PBTD : 0.0			Perf :			PKR Depth : 0.0		
Activity at Report Time: P&A											
Start	End	Hrs	Activity Description								
06:00	06:00	24.0	MIRU CRAIGS #2 RIG. TRIP IN HOLE 72 JTS TO 2160'. RU MULTI-SHOT GYRO AND RIH TO 2140' FOR GYRO SURVEY. POH W/ GYRO. RDMO MULTI-SHOT. PULL 7 JTS TO 1950'. MIRU SCHLUMBERGER. PUMP 20 BBL FRESH WATER, MIX AND PUMP 200 SX 15.8 PPG CLASS G CEMENT W/ 2% CACL2, DISPLACE 5 BBLS. PULL 20 JTS AND FLUSH WITH 50 BBLS FRESHWATER. SD. WOC 5 HOURS.								
TIH TO TAG CEMENT. TAG AT 1735'. POOH DRILLPIPE. RELEASED CRAIGS #2 RIG. MIX AND PUMP 100 SXS CLASS G CEMENT W/ 2% CACL2 DOWN 100' OF 1" PIPE. NO RETURNS. DUMP 6 YDS OF SAND IN HOLE. WOC 4 HOURS. MIX AND PUMP 66 SXS CLASS G CEMENT W/ 2% CACL2. NO RETURNS. WOC 2.5 HOURS. MIX AND PUMP 50 SXS CLASS G CEMENT W/ 2% CACL2. PARTIAL RETURNS. WOC 1.5 HOURS. MIX AND PUMP 45 SXS CLASS G CEMENT. CEMENT TO SURFACE. RDMO SCHLUMBERGER. WOC 11 HOURS.											
CUT CASING 3' BELOW GROUND LEVEL. INSTALLED DRY HOLE MARKER. BACKFILLED OVER DRY HOLE MARKER. CLEANED AND LEVELED LOCATION.											

## DIVISION OF OIL, GAS AND MINING

### **SPUDDING INFORMATION**

Name of Company: EOG RESOURCES INC

Well Name: CWU 1400-32

Api No: 43-047-50064 Lease Type: STATE

Section 32 Township 09S Range 23E County UINTAH

Drilling Contractor CRAIG'S ROUSTABOUT SERV RIG # BUCKET

### **SPUDDED:**

Date 07/16/09

Time 8:00 AM

How DRY

**Drilling will Commence:** \_\_\_\_\_

Reported by KENT DAVENPORT

Telephone # (435) 828-8200

Date 07/16/2009 Signed CHD